

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 3/26/2026 4:02 PM

Contid: C24896

Estimate No: 0014 PROGRESS

Item Code Yr: 05

Contract Description: VAIL PASS AUX BE F-12-AS PHASE 1 CP 5	Percent Time:	0.00%	Fixed Completion Date:	9/30/2026
Project No: FBR 0702-425	Pay Period Start:	11/15/202 5	Revised Date:	9/30/2026
Project Counties: C044 - EAGLE	Pay Period Ending:	03/28/2026	Final Acceptance:	
Region 3	Date Let:	02/13/2024	Date Time Started:	04/29/2024
Contractor: KIEWIT INFRASTRUCTURE CO. 10055 Trainstation Circle Lone Tree, CO 80124	Date Awarded:	03/05/2024	Date Work Began:	04/29/2024
	Date Contract Executed:	03/08/2024	Days Charged:	700.00000
	Date Notice to Proceed:	03/14/2024		

Current Total	This Estimate
---------------	---------------

24896-BID

Current Projected Amt:	\$42,258,419.28	Participating	\$ 127,116.00	\$ 0.00
Award Project Amt:	\$40,837,403.82	Non-Participating	30,098,321.48	176,267.37
Percent Complete:	71.53%	Total Earnings	30,225,437.48	176,267.37
Remaining Projected Funds:	\$12,032,981.80	Stockpiled Materials	0.00	0.00
		Gross Earnings	30,225,437.48	176,267.37
		Retainage	-612,561.06	0.00
		Securities Encumbered		
		Net Earnings	29,612,876.42	176,267.37
		Amount Due	29,612,876.42	176,267.37

Total for 24896-BID	\$ 176,267.37
----------------------------	---------------

Payment Due \$ 176,267.37

Approved for Payment By Sarah Navarro 03/26/2026

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
001	201-00000	Clearing and Grubbing L S	1.00	\$87,319.48/L S	0.65	0.00	0.65	\$0.00	\$56,757.66
002	202-00019	Removal of Inlet EACH	2.00	\$1,881.77/EACH	4.00	0.00	4.00	\$0.00	\$7,527.06
216	202-00026	Removal of Slope and Ditch Paving SY	0.00	\$259.31/SY	48.00	0.00	48.00	\$0.00	\$12,446.88
003	202-00027	Removal of Riprap SY	32.00	\$194.95/SY	17.00	0.00	17.00	\$0.00	\$3,314.22
004	202-00035	Removal of Pipe LF	278.00	\$49.24/LF	219.00	0.00	219.00	\$0.00	\$10,783.87
005	202-00090	Removal of Delineator EACH	48.00	\$11.65/EACH	0.00	0.00	0.00	\$0.00	\$0.00
006	202-00160	Removal of Wall SF	2,822.00	\$8.34/SF	2,822.00	0.00	2,822.00	\$0.00	\$23,522.22
007	202-00220	Removal of Asphalt Mat SY	12,835.00	\$16.81/SY	11,630.91	0.00	11,630.91	\$0.00	\$195,512.11
008	202-00240	Removal of Asphalt Mat (Planing) SY	2,586.00	\$16.38/SY	1,072.00	0.00	1,072.00	\$0.00	\$17,561.18
009	202-00250	Removal of Pavement Marking SF	14,311.00	\$1.64/SF	16,691.30	0.00	16,691.30	\$0.00	\$27,325.33
010	202-00503	Removal of Portions of Present Structure SY	44.00	\$1,225.56/SY	44.00	0.00	44.00	\$0.00	\$53,924.49
011	202-00810	Removal of Ground Sign EACH	1.00	\$232.98/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
206	202-01130	Removal of Guardrail Type 3 LF /Rev 1 /Rev 1	0.00	\$15.15/LF	507.00	0.00	507.00	\$0.00	\$7,681.05
012	202-01170	Removal of Guardrail Type 7 LF	3,726.00	\$24.76/LF	2,127.00	0.00	2,127.00	\$0.00	\$52,664.09
013	202-01300	Removal of End Anchorage EACH	2.00	\$999.17/EACH	2.00	0.00	2.00	\$0.00	\$1,998.33
014	202-07200	Removal of Temporary Stream Crossing EACH	1.00	\$723,243.58/EACH	0.00	0.00	0.00	\$0.00	\$0.00
015	203-00015	Unclassified Excavation (Channel Grading) CY	200.00	\$98.23/CY	0.00	0.00	0.00	\$0.00	\$0.00
016	203-00040	Unclassified Excavation (Special) CY	6,873.00	\$83.83/CY	0.00	0.00	0.00	\$0.00	\$0.00
017	203-00060	Embankment Material (Complete In Place) CY	35,797.00	\$33.90/CY	4,653.00	0.00	4,653.00	\$0.00	\$157,725.53
207	203-00062	Embankment Material (Complete In Place) (Special) CY /Rev 1 /Rev 1	0.00	\$60.55/CY	7,092.00	0.00	7,092.00	\$0.00	\$429,420.60
018	203-01500	Blading HOUR	60.00	\$289.97/HOUR	3.00	0.00	3.00	\$0.00	\$869.91
019	203-01510	Backhoe HOUR	40.00	\$263.94/HOUR	59.00	0.00	59.00	\$0.00	\$15,572.28
213	203-01525	Backhoe (Special) HOUR	0.00	\$743.90/HOUR	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
020	203-01549	Pump HOUR	50.00	\$198.96/HOUR	47.00	0.00	47.00	\$0.00	\$9,350.92
021	203-01550	Dozing HOUR	140.00	\$275.36/HOUR	35.50	0.00	35.50	\$0.00	\$9,775.44
022	203-01565	Hydraulic Excavator HOUR	100.00	\$430.28/HOUR	71.00	0.00	71.00	\$0.00	\$30,549.82
023	203-01582	Truck (Dump) HOUR	40.00	\$191.73/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
024	203-01590	Front End Loader (Rubber Tire) HOUR	40.00	\$225.71/HOUR	44.50	0.00	44.50	\$0.00	\$10,043.91
025	203-01597	Potholing HOUR	20.00	\$859.48/HOUR	39.00	0.00	39.00	\$0.00	\$33,519.62
026	203-02330	Laborer HOUR	40.00	\$55.54/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
027	206-00000	Structure Excavation CY	240.00	\$83.66/CY	111.30	0.00	111.30	\$0.00	\$9,311.73
028	206-00100	Structure Backfill (Class 1) CY	89.00	\$122.74/CY	42.00	0.00	42.00	\$0.00	\$5,155.07
029	207-00405	Topsoil (Special) CY	5,100.00	\$51.26/CY	260.00	0.00	260.00	\$0.00	\$13,328.56
030	208-00002	Erosion Log Type 1 (12 Inch) LF	500.00	\$8.15/LF	986.00	0.00	986.00	\$0.00	\$8,039.25
031	208-00013	Erosion Log Type 1 (20 Inch) LF	10,500.00	\$12.57/LF	3,902.00	0.00	3,902.00	\$0.00	\$49,057.90
032	208-00021	Silt Fence (Reinforced) LF	6,360.00	\$13.43/LF	2,374.00	0.00	2,374.00	\$0.00	\$31,879.26

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
033	208-00026	Coir Roll LF	960.00	\$32.74/LF	0.00	0.00	0.00	\$0.00	\$0.00
034	208-00035	Aggregate Bag LF	1,000.00	\$30.64/LF	1,041.00	0.00	1,041.00	\$0.00	\$31,901.24
035	208-00041	Rock Check Dam EACH	4.00	\$1,070.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
036	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	3.00	\$29,797.36/EACH	2.00	0.00	2.00	\$0.00	\$59,594.72
037	208-00056	Storm Drain Inlet Protection (Type III) EACH	13.00	\$592.25/EACH	0.00	0.00	0.00	\$0.00	\$0.00
038	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	3.00	\$33,526.80/EACH	2.00	0.00	2.00	\$0.00	\$67,053.60
203	208-00075	Pre-fabricated Vehicle Tracking Pad EACH /Rev 1 /Rev 1	0.00	\$16,763.40/EACH	1.00	0.00	1.00	\$0.00	\$16,763.40
039	208-00103	Removal and Disposal of Sediment (Labor) HOUR	100.00	\$269.22/HOUR	163.00	0.00	163.00	\$0.00	\$43,883.30
040	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	50.00	\$127.79/HOUR	39.50	0.00	39.50	\$0.00	\$5,047.71
041	208-00106	Sweeping (Sediment Removal) HOUR	150.00	\$215.18/HOUR	110.50	0.00	110.50	\$0.00	\$23,777.06

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
042	208-00207	Erosion Control Management DAY	300.00	\$1,514.76/DAY	262.50	0.00	262.50	\$0.00	\$397,623.50
043	209-00100	Water (Landscaping) MGAL	12.00	\$520.96/MGAL	0.00	0.00	0.00	\$0.00	\$0.00
217	210-04020	Modify Inlet EACH	0.00	\$6,252.57/EACH	0.00	0.00	0.00	\$0.00	\$0.00
044	212-00700	Organic Fertilizer LB	7,600.00	\$0.65/LB	480.00	0.00	480.00	\$0.00	\$313.30
045	212-00701	Compost (Mechanically Applied) CY	234.00	\$73.16/CY	0.00	0.00	0.00	\$0.00	\$0.00
046	212-00702	Biotic Soil Amendments (Hydraulically Applied) LB	20,650.00	\$0.93/LB	3,290.00	0.00	3,290.00	\$0.00	\$3,062.66
047	212-00703	Humate LB	983.00	\$0.49/LB	70.50	0.00	70.50	\$0.00	\$34.70
048	212-00704	Mycorrhizae LB	190.00	\$11.35/LB	18.80	0.00	18.80	\$0.00	\$213.43
049	212-00705	Elemental Sulfur LB	360.00	\$0.72/LB	0.00	0.00	0.00	\$0.00	\$0.00
050	212-00706	Seeding (Native) Drill ACRE	3.60	\$2,018.02/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
051	212-00707	Seeding (Native) Hydraulic ACRE	5.90	\$3,054.45/ACRE	0.94	0.00	0.94	\$0.00	\$2,871.19
052	212-00711	Seeding (Wetland) Broadcast ACRE	0.20	\$8,554.65/ACRE	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
053	213-00008	Mulching (Wood Chip) CF	240.00	\$14.26/CF	0.00	0.00	0.00	\$0.00	\$0.00
054	213-00012	Spray-on Mulch Blanket ACRE	4.40	\$5,066.99/ACRE	3.80	0.00	3.80	\$0.00	\$19,254.54
055	213-00061	Mulch Tackifier LB	3,520.00	\$5.70/LB	0.00	0.00	0.00	\$0.00	\$0.00
056	213-00150	Bonded Fiber Matrix ACRE	2.00	\$5,001.18/ACRE	3.60	0.00	3.60	\$0.00	\$18,004.25
057	213-00610	Landscape Log EACH	80.00	\$337.22/EACH	4.00	0.00	4.00	\$0.00	\$1,348.88
058	213-00700	Landscape Boulder EACH	143.00	\$236.45/EACH	0.00	0.00	0.00	\$0.00	\$0.00
059	214-00008	Extended Landscape Preservation L S	1.00	\$34,547.63/L S	0.00	0.00	0.00	\$0.00	\$0.00
060	214-01215	Plant (Tubeling) (Install Only) EACH	1,585.00	\$6.86/EACH	0.00	0.00	0.00	\$0.00	\$0.00
061	214-01403	Deep Rooted Container (DRC #60) EACH	85.00	\$17.55/EACH	0.00	0.00	0.00	\$0.00	\$0.00
062	214-01404	Deep Rooted Container (DRC #180) EACH	80.00	\$29.89/EACH	0.00	0.00	0.00	\$0.00	\$0.00
063	214-01420	Standard Nursery Container (#1 Container) EACH	169.00	\$17.27/EACH	0.00	0.00	0.00	\$0.00	\$0.00
064	214-01422	Standard Nursery Container (#10 Container) EACH	74.00	\$274.19/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
065	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class 1) SY	27,200.00	\$3.67/SY	4,137.00	0.00	4,137.00	\$0.00	\$15,183.20
066	218-00000	Noxious Weed Management L S	1.00	\$11,545.49/L S	0.00	0.00	0.00	\$0.00	\$0.00
067	240-00000	Wildlife Biologist HOUR	20.00	\$287.86/HOUR	9.50	0.00	9.50	\$0.00	\$2,734.69
068	240-00010	Removal of Nests HOUR	16.00	\$326.09/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
069	250-00110	Health and Safety Officer HOUR	80.00	\$123.05/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
070	304-01005	Aggregate Base Course (Class 1) CY	2,373.00	\$94.56/CY	287.00	0.00	287.00	\$0.00	\$27,137.54
071	304-06007	Aggregate Base Course (Class 6) CY	2,494.00	\$120.19/CY	1,676.00	0.00	1,676.00	\$0.00	\$201,443.64
204	304-09102	Aggregate Base Course (Recycled Asphalt Pavement) CY /Rev 1 /Rev 1	0.00	\$83.49/CY	2,238.00	0.00	2,238.00	\$0.00	\$186,850.62
072	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	102.00	\$555.65/TON	93.28	0.00	93.28	\$0.00	\$51,831.13
073	403-34701	Hot Mix Asphalt (Grading SX) (75) TON	6,450.00	\$241.59/TON	5,788.04	0.00	5,788.04	\$0.00	\$1,398,359.21

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
074	411-03352	Asphalt Cement Performance Grade (PG 58-28) TON	381.00	\$100.00/TON	310.60	0.00	310.60	\$0.00	\$31,060.00
075	411-10255	Emulsified Asphalt (Slow-Setting) GAL	1,833.00	\$5.89/GAL	1,327.00	0.00	1,327.00	\$0.00	\$7,809.40
076	420-00112	Geotextile (Drainage) (Class 1) SY	953.00	\$9.48/SY	539.10	0.00	539.10	\$0.00	\$5,110.78
077	506-00010	Riprap (Special) CY	500.00	\$96.19/CY	279.00	0.00	279.00	\$0.00	\$26,837.85
078	506-00206	Riprap (6 Inch) CY	43.00	\$147.93/CY	22.00	0.00	22.00	\$0.00	\$3,254.41
079	506-00209	Riprap (9 Inch) CY	16.00	\$147.93/CY	0.00	0.00	0.00	\$0.00	\$0.00
080	507-00000	Concrete Slope and Ditch Paving CY	6.00	\$3,110.31/CY	6.00	0.00	6.00	\$0.00	\$18,661.85
081	515-00400	Concrete Sealer SY	83.00	\$24.08/SY	40.00	0.00	40.00	\$0.00	\$963.00
082	601-01025	Concrete Class B (Miscellaneous) CY	30.00	\$2,403.23/CY	18.32	0.00	18.32	\$0.00	\$44,027.19
083	602-00000	Reinforcing Steel LB	4,150.00	\$1.58/LB	1,546.10	0.00	1,546.10	\$0.00	\$2,448.40
084	603-05018	18 Inch Reinforced Concrete End Section EACH	2.00	\$5,810.05/EACH	1.00	0.00	1.00	\$0.00	\$5,810.05
085	603-05024	24 Inch Reinforced Concrete End Section EACH	2.00	\$6,036.99/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
086	603-10240	24 Inch Corrugated Steel Pipe LF	8.00	\$3,451.15/LF	4.00	0.00	4.00	\$0.00	\$13,804.58
214	603-50013	12 Inch Plastic Pipe (Special) LF	0.00	\$367.62/LF	35.00	0.00	35.00	\$0.00	\$12,866.70
087	604-00505	Inlet Type D (5 Foot) EACH	3.00	\$13,898.39/EACH	2.00	0.00	2.00	\$0.00	\$27,796.78
088	604-20000	Outlet Structure EACH	2.00	\$2,011.60/EACH	1.00	0.00	1.00	\$0.00	\$2,011.60
089	604-25005	Vane Grate Inlet (5 Foot) EACH	2.00	\$16,138.94/EACH	2.00	0.00	2.00	\$0.00	\$32,277.88
090	604-25010	Vane Grate Inlet (10 Foot) EACH	1.00	\$21,492.05/EACH	1.00	0.00	1.00	\$0.00	\$21,492.05
218	604-26005	Vane Grate Inlet (Double) (5 Foot) EACH	0.00	\$25,371.36/EACH	0.00	0.00	0.00	\$0.00	\$0.00
091	604-26006	Vane Grate Inlet Special (Double) (5 Foot) EACH	1.00	\$22,469.24/EACH	1.00	0.00	1.00	\$0.00	\$22,469.24
092	604-26011	Vane Grate Inlet Special (Double) (10 Foot) EACH	1.00	\$26,397.15/EACH	1.00	0.00	1.00	\$0.00	\$26,397.15
093	604-30010	Manhole Slab Base (10 Foot) EACH	1.00	\$20,911.96/EACH	1.00	0.00	1.00	\$0.00	\$20,911.96
215	605-00060	6 Inch Perforated Pipe Underdrain LF	150.00	\$80.87/LF	150.00	0.00	150.00	\$0.00	\$12,130.50

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
094	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System) LF	50.00	\$97.85/LF	332.00	0.00	332.00	\$0.00	\$32,486.70
095	606-00910	Guardrail Type 9 (Style CA) LF	2,006.00	\$236.08/LF	1,623.00	0.00	1,623.00	\$0.00	\$383,165.63
096	606-00942	Guardrail Type 9 (Style CGE) LF	1,057.00	\$451.83/LF	1,064.00	0.00	1,064.00	\$0.00	\$480,745.95
205	606-01340	End Anchorage Type 3D EACH /Rev 1 /Rev 1	0.00	\$2,573.94/EACH	1.00	0.00	1.00	\$0.00	\$2,573.94
097	606-01370	Transition Type 3G EACH	2.00	\$6,478.29/EACH	2.00	0.00	2.00	\$0.00	\$12,956.59
098	606-01372	Transition Type GR9-GR3 EACH	2.00	\$5,758.18/EACH	2.00	0.00	2.00	\$0.00	\$11,516.37
099	606-02003	End Anchorage (Nonflared) EACH	2.00	\$6,043.87/EACH	3.00	0.00	3.00	\$0.00	\$18,131.62
100	607-11525	Fence (Plastic) LF	1,200.00	\$2.43/LF	1,189.00	0.00	1,189.00	\$0.00	\$2,887.96
101	607-60116	16 Foot Gate EACH	1.00	\$14,569.37/EACH	0.00	0.00	0.00	\$0.00	\$0.00
102	612-00021	Delineator (Type I) (Barrier) EACH	34.00	\$69.89/EACH	35.00	0.00	35.00	\$0.00	\$2,446.23
103	612-00031	Delineator (Type I) (Extra Height) EACH	16.00	\$58.25/EACH	2.00	0.00	2.00	\$0.00	\$116.50
104	612-00033	Delineator (Type III) (Extra Height) EACH	11.00	\$69.89/EACH	11.00	0.00	11.00	\$0.00	\$768.82

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
105	612-00070	Reflector Strip (4 Inch) EACH	450.00	\$75.72/EACH	479.00	0.00	479.00	\$0.00	\$36,271.75
106	614-00011	Sign Panel (Class I) SF	15.00	\$34.95/SF	7.25	0.00	7.25	\$0.00	\$253.36
107	614-01512	Steel Sign Support (2-Inch Round) (Post) LF	44.00	\$23.29/LF	20.00	0.00	20.00	\$0.00	\$465.88
108	614-01522	Steel Sign Support (2-Inch Round) (Socket) EACH	4.00	\$407.72/EACH	2.00	0.00	2.00	\$0.00	\$815.45
109	614-80385	Rumble Strip LF	4,800.00	\$1.90/LF	2,496.00	0.00	2,496.00	\$0.00	\$4,753.88
110	615-80000	Stream Restoration L S	1.00	\$25,156.77/L S	0.00	0.00	0.00	\$0.00	\$0.00
208	621-00450	Detour Pavement SY	0.00	\$76.28/SY	383.00	0.00	383.00	\$0.00	\$29,215.24
111	624-20019	18 Inch Drainage Pipe (Class 0) (Complete In Place) LF	177.00	\$158.47/LF	0.00	0.00	0.00	\$0.00	\$0.00
112	624-28019	18 Inch Drainage Pipe (Class 8) (Complete in Place) LF	645.00	\$288.77/LF	645.00	0.00	645.00	\$0.00	\$186,257.68
113	624-28025	24 Inch Drainage Pipe (Class 8) (Complete in Place) LF	256.00	\$369.55/LF	146.00	0.00	146.00	\$0.00	\$53,953.70
114	625-00000	Construction Surveying L S	1.00	\$779,521.23/L S	0.84	0.00	0.84	\$0.00	\$654,797.83

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
115	626-00100	Mobilization (without Autopay) L S	1.00	\$15,722,477/L S .68	0.57	0.00	0.57	\$0.00	\$8,961,812.28
116	626-01112	Public Information Management (Tier II) DAY	275.00	\$458.29/DAY	275.00	0.00	275.00	\$0.00	\$126,030.22
117	627-00008	Modified Epoxy Pavement Marking GAL	160.00	\$174.62/GAL	107.60	0.00	107.60	\$0.00	\$18,789.54
118	627-00013	Pavement Marking Paint (High Build) GAL	183.00	\$81.86/GAL	420.70	0.00	420.70	\$0.00	\$34,436.40
119	630-00000	Flagging HOUR	12,000.00	\$49.11/HOUR	5,895.75	0.00	5,895.75	\$0.00	\$289,557.97
120	630-00003	Uniformed Traffic Control HOUR	200.00	\$191.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
121	630-00007	Traffic Control Inspection DAY	120.00	\$545.70/DAY	73.00	0.00	73.00	\$0.00	\$39,836.10
122	630-00012	Traffic Control Management DAY	300.00	\$3,623.45/DAY	173.00	0.00	173.00	\$0.00	\$626,856.50
210	630-00032	Hazardous Light Tow (POV) EACH	36.00	\$267.50/EACH	1.00	0.00	1.00	\$0.00	\$267.50
211	630-00033	Hazardous Heavy Tow (CMV) EACH	35.00	\$535.00/EACH	4.00	0.00	4.00	\$0.00	\$2,140.00
123	630-80001	Flashing Beacon (Portable) EACH	16.00	\$1,964.52/EACH	2.00	1.60	3.60	\$3,143.23	\$7,072.27

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
124	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	8.00	\$627.56/EACH	1.50	1.20	2.70	\$753.07	\$1,694.40
125	630-80341	Construction Traffic Sign (Panel Size A) EACH	16.00	\$130.97/EACH	9.00	7.20	16.20	\$942.97	\$2,121.68
126	630-80342	Construction Traffic Sign (Panel Size B) EACH	28.00	\$163.71/EACH	35.50	28.40	63.90	\$4,649.36	\$10,461.07
127	630-80343	Construction Traffic Sign (Panel Size C) EACH	22.00	\$174.62/EACH	17.00	13.60	30.60	\$2,374.89	\$5,343.49
128	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	2.00	\$8,185.50/EACH	1.50	1.20	2.70	\$9,822.60	\$22,100.85
129	630-80359	Portable Message Sign Panel DAY	824.00	\$87.31/DAY	749.00	0.00	749.00	\$0.00	\$65,396.69
130	630-80360	Drum Channelizing Device EACH	100.00	\$54.57/EACH	22.50	18.00	40.50	\$982.26	\$2,210.09
131	630-80363	Drum Channelizing Device (With Light) (Flashing) EACH	10.00	\$60.03/EACH	0.00	0.00	0.00	\$0.00	\$0.00
132	630-80364	Drum Channelizing Device (With Light) (Steady Burn) EACH	10.00	\$60.03/EACH	0.00	0.00	0.00	\$0.00	\$0.00
133	630-80370	Barrier (Temporary) LF	1,040.00	\$29.54/LF	900.00	720.00	1,620.00	\$21,270.74	\$47,859.17

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
134	630-80371	Reset Concrete Barrier (Temporary) LF	8,266.00	\$7.39/LF	4,386.00	3,508.80	7,894.80	\$25,943.01	\$58,371.78
135	630-80380	Traffic Cone EACH	100.00	\$27.29/EACH	105.00	84.00	189.00	\$2,291.94	\$5,156.87
136	630-80393	Stackable Vertical Panels EACH	100.00	\$49.11/EACH	35.00	28.00	63.00	\$1,375.16	\$3,094.12
137	630-85010	Impact Attenuator (Temporary) EACH	2.00	\$12,005.40/EACH	2.00	1.60	3.60	\$19,208.64	\$43,219.44
138	630-85013	Impact Attenuator (Temporary) (Reset Only) EACH	3.00	\$1,637.10/EACH	4.00	3.20	7.20	\$5,238.72	\$11,787.12
139	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary) EACH	1.00	\$130,968.00/EACH	0.50	0.40	0.90	\$52,387.20	\$117,871.20
140	630-85041	Mobile Attenuator DAY	10.00	\$1,309.68/DAY	0.00	0.00	0.00	\$0.00	\$0.00
141	632-00000	Night Work Lighting L S	1.00	\$161,889.21/L S	1.00	0.00	1.00	\$0.00	\$161,889.21
142	700-70010	F/A Minor Contract Revisions F A	800,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
143	700-70018	F/A Roadway Smoothness Incentive F A	6,440.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
144	700-70025	F/A Quality Incentive Payment F A	8,390.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0200 - ROADWAY									
145	700-70034	Heavy Tow F A Heavy Tow	40,000.00	\$1.00/F A	11,556.00	0.00	11,556.00	\$0.00	\$11,556.00
146	700-70035	Mineral Permit F A Mineral Permit	18,420.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
147	700-70036	Timber Sales F A Timber Sales	1,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
148	700-70111	Project First Program F A	10,000.00	\$1.00/F A	2,944.15	0.00	2,944.15	\$0.00	\$2,944.15
149	700-70310	F/A Landscaping F A	7,500.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
150	700-70589	F/A Environmental Health & Safety Management F A	20,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
151	700-71002	CDOT Risk Pool F A	790,000.00	\$1.00/F A	158,424.02	25,883.57	184,307.59	\$25,883.57	\$184,307.59
209	900-00006	Added Item (Dollar)/ DOL Violation of Working Time Limitation	0.00	\$1.00/DOL	-1,050.00	0.00	-1,050.00	\$0.00	(\$1,050.00)
0200 Total								\$176,267.37	\$16,974,761.92
0300 - EB Bridge F-12-ASA									
152	202-00400	Removal of Bridge EACH	1.00	\$922,584.20/EACH	0.00	0.00	0.00	\$0.00	\$0.00
153	206-00000	Structure Excavation CY	93.00	\$83.66/CY	93.00	0.00	93.00	\$0.00	\$7,780.69
154	206-00100	Structure Backfill (Class 1) CY	2,082.00	\$122.74/CY	2,082.00	0.00	2,082.00	\$0.00	\$255,544.06

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0300 - EB Bridge F-12-ASA									
155	206-00200	Structure Backfill (Class 2) CY	340.00	\$138.85/CY	157.00	0.00	157.00	\$0.00	\$21,800.06
156	206-00360	Mechanical Reinforcement of Soil CY	1,202.00	\$1.22/CY	1,202.00	0.00	1,202.00	\$0.00	\$1,466.20
157	206-01782	Shoring (Area 2) L S	1.00	\$150,433.81/L S	1.00	0.00	1.00	\$0.00	\$150,433.81
158	403-34701	Hot Mix Asphalt (Grading SX) (75) TON	572.00	\$241.59/TON	575.28	0.00	575.28	\$0.00	\$138,984.54
159	408-01100	Joint Sealant LF	104.00	\$23.03/LF	82.00	0.00	82.00	\$0.00	\$1,888.16
160	411-03352	Asphalt Cement Performance Grade (PG 58-28) TON	35.00	\$100.00/TON	30.61	0.00	30.61	\$0.00	\$3,061.00
161	411-10255	Emulsified Asphalt (Slow-Setting) GAL	177.00	\$5.89/GAL	24.00	0.00	24.00	\$0.00	\$141.24
162	420-00000	Geomembrane SY	400.00	\$28.92/SY	375.00	0.00	375.00	\$0.00	\$10,845.79
163	503-00030	Drilled Shaft (30 Inch) LF	324.00	\$486.79/LF	325.00	0.00	325.00	\$0.00	\$158,205.39
164	503-00048	Drilled Shaft (48 Inch) LF	200.00	\$1,269.62/LF	202.00	0.00	202.00	\$0.00	\$256,463.08
165	503-00310	Crosshole Sonic Logging Testing EACH	12.00	\$7,187.03/EACH	12.00	0.00	12.00	\$0.00	\$86,244.35
166	504-04420	Precast Panel Facing SF	804.00	\$107.85/SF	804.00	0.00	804.00	\$0.00	\$86,707.62
167	504-05000	Wire Mesh Facing SF	2,083.00	\$60.62/SF	2,083.00	0.00	2,083.00	\$0.00	\$126,262.09

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0300 - EB Bridge F-12-ASA									
168	512-00103	Bearing Device (Type III) EACH	6.00	\$19,285.28/EACH	6.00	0.00	6.00	\$0.00	\$115,711.70
169	513-00690	Bridge Drain (Special) EACH	1.00	\$22,911.09/EACH	1.00	0.00	1.00	\$0.00	\$22,911.09
170	515-00120	Waterproofing (Membrane) SY	3,517.00	\$29.53/SY	3,493.65	0.00	3,493.65	\$0.00	\$103,174.47
171	518-01004	Bridge Expansion Device (0-4 Inch) LF	104.00	\$619.04/LF	104.00	0.00	104.00	\$0.00	\$64,379.93
172	518-02030	Polyester Concrete End Dam CF	156.00	\$314.18/CF	156.00	0.00	156.00	\$0.00	\$49,012.72
173	601-03040	Concrete Class D (Bridge) CY	767.00	\$2,550.09/CY	767.00	0.00	767.00	\$0.00	\$1,955,917.65
174	601-03050	Concrete Class D (Wall) CY	2.00	\$2,720.23/CY	1.40	0.00	1.40	\$0.00	\$3,808.32
175	601-03056	Concrete Class DF CY	1,014.00	\$1,901.90/CY	1,009.12	0.00	1,009.12	\$0.00	\$1,919,248.96
176	601-25735	Precast Concrete Deck Panel (3.5 Inch) SY	2,473.00	\$200.54/SY	2,473.00	0.00	2,473.00	\$0.00	\$495,933.94
177	601-40400	Structural Concrete Stain SY	5,517.00	\$26.24/SY	5,432.00	0.00	5,432.00	\$0.00	\$142,516.12
178	602-00000	Reinforcing Steel LB	98,155.00	\$1.58/LB	98,155.00	0.00	98,155.00	\$0.00	\$155,438.26
179	602-00011	Reinforcing Steel (High Performance) LB	29,008.00	\$1.58/LB	29,008.00	0.00	29,008.00	\$0.00	\$45,937.07

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0300 - EB Bridge F-12-ASA									
180	602-00020	Reinforcing Steel (Epoxy Coated) LB	284,066.00	\$2.01/LB	284,066.00	0.00	284,066.00	\$0.00	\$571,427.17
181	605-83002	Geocomposite Drain with Pipe SY	44.00	\$23.07/SY	0.00	0.00	0.00	\$0.00	\$0.00
182	605-84000	Subsurface Drain Outlet LF	120.00	\$65.42/LF	120.00	0.00	120.00	\$0.00	\$7,850.38
183	606-01403	Transition Type BR9-GR9 EACH	4.00	\$6,039.80/EACH	3.00	0.00	3.00	\$0.00	\$18,119.39
184	606-10900	Bridge Rail Type 9 LF	1,272.00	\$483.19/LF	1,221.34	0.00	1,221.34	\$0.00	\$590,140.01
185	613-00200	2 Inch Electrical Conduit LF	652.00	\$32.74/LF	616.51	0.00	616.51	\$0.00	\$20,185.77
186	613-07023	Pull Box (24"x36"x24") EACH	2.00	\$2,728.50/EACH	1.00	0.00	1.00	\$0.00	\$2,728.50
187	618-00003	Prestressing Steel MKFT	4,413.00	\$80.10/MKFT	4,413.00	0.00	4,413.00	\$0.00	\$353,482.18
188	618-10372	Precast Concrete U Girder (U72) (Curved) LF	1,684.00	\$1,613.72/LF	1,684.00	0.00	1,684.00	\$0.00	\$2,717,505.32
219	700-70050	F/A Removal of Bridge F A	0.00	\$1.00/F A	1,323,631.18	0.00	1,323,631.18	\$0.00	\$1,323,631.18
0300 Total								\$0.00	\$11,984,888.20
0301 - Wall 5-1 R070A185466LRA									
189	206-00000	Structure Excavation CY	1,355.00	\$83.66/CY	1,355.00	0.00	1,355.00	\$0.00	\$113,363.77
190	206-00100	Structure Backfill (Class 1) CY	2,065.00	\$122.74/CY	2,065.00	0.00	2,065.00	\$0.00	\$253,457.48

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0301 - Wall 5-1 R070A185466LRA									
191	206-00200	Structure Backfill (Class 2) CY	105.00	\$138.85/CY	105.00	0.00	105.00	\$0.00	\$14,579.66
192	206-00360	Mechanical Reinforcement of Soil CY	1,310.00	\$1.22/CY	1,310.00	0.00	1,310.00	\$0.00	\$1,597.94
193	206-01781	Shoring (Area 1) L S	1.00	\$128,749.65/L S	0.00	0.00	0.00	\$0.00	\$0.00
212	206-01781	Shoring (Area 1) L S	1.00	\$153,571.88/L S	1.00	0.00	1.00	\$0.00	\$153,571.88
194	420-00000	Geomembrane SY	605.00	\$28.92/SY	605.00	0.00	605.00	\$0.00	\$17,497.87
195	504-04420	Precast Panel Facing SF	3,593.00	\$107.85/SF	3,593.00	0.00	3,593.00	\$0.00	\$387,488.16
196	514-00200	Pedestrian Railing (Steel) LF	250.00	\$614.29/LF	250.00	0.00	250.00	\$0.00	\$153,571.75
197	601-03050	Concrete Class D (Wall) CY	7.00	\$2,720.23/CY	7.00	0.00	7.00	\$0.00	\$19,041.60
198	601-40400	Structural Concrete Stain SY	500.00	\$26.24/SY	500.00	0.00	500.00	\$0.00	\$13,118.20
199	602-00000	Reinforcing Steel LB	450.00	\$1.58/LB	0.00	0.00	0.00	\$0.00	\$0.00
200	605-84000	Subsurface Drain Outlet LF	65.00	\$65.42/LF	174.00	0.00	174.00	\$0.00	\$11,383.05
0301 Total								\$0.00	\$1,138,671.36
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
201	620-00012	Field Laboratory (Class 2) EACH	1.00	\$118,556.00/EACH	1.00	0.00	1.00	\$0.00	\$118,556.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24896

PCN: 24896-BID

ESTIMATE NO: 14

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24896-BID									
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
202	620-00020	Sanitary Facility EACH	1.00	\$8,560.00/EACH	1.00	0.00	1.00	\$0.00	\$8,560.00
0400 Total								\$0.00	\$127,116.00
24896-BID Total								\$176,267.37	\$176,267.37
Invoice Total								\$176,267.37	\$30,225,437.48