

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 3/18/2026 3:44 PM

Contid: C24936

Estimate No: 0011 FINAL

Item Code Yr: 05

Contract Description: SH 151 MM 12.8 - 26	Percent Time:	97.19%	Original Time:	160.00
Project No: 267 151A-011	Pay Period Start:	11/23/2022	Revised Time:	160.00
Project Counties: C048 - ARCHULETA		5		
Region 5	Pay Period Ending:	03/17/2026	Time Charged:	155.50000
Contractor: Kilgore Companies, LLC dba Elam Construction 556 Struthers Avenue Grand Junction, CO 81501	Date Let:	10/31/2024	Date Time Started:	02/18/2025
	Date Awarded:	11/13/2024	Date Work Began:	02/18/2025
	Date Contract Executed:	12/03/2024	Days Charged:	155.50000
	Date Notice to Proceed:	12/03/2024	Date Accepted:	11/21/2025

24936-BID

		Current Total		This Estimate	
Current Projected Amt:	\$8,200,722.27	Participating	\$ 8,205,039.47	\$	4,701.20
Award Project Amt:	\$7,767,133.15	Non-Participating	0.00		
Percent Complete:	100.05%	Total Earnings	8,205,039.47		4,701.20
Remaining Projected Funds:	(\$4,317.20)	Stockpiled Materials	0.00		0.00
		Gross Earnings	8,205,039.47		4,701.20
		Retainage	0.00		116,507.00
		Securities Encumbered			
		Net Earnings	8,205,039.47		121,208.20
		Amount Due	8,205,039.47		121,208.20

Total for 24936-BID \$ 121,208.20

Payment Due \$ 121,208.20

Approved for Payment By Jeremy McDonald 03/18/2026

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24936

PCN: 24936-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24936-BID									
0200 - ROADWAY									
001	201-00000	Clearing and Grubbing L S	1.00	\$27,270.00/L S	1.00	0.00	1.00	\$0.00	\$27,270.00
002	202-00001	Removal of Structure EACH	3.00	\$4,000.00/EACH	3.00	0.00	3.00	\$0.00	\$12,000.00
003	202-00090	Removal of Delineator EACH	550.00	\$10.00/EACH	562.00	0.00	562.00	\$0.00	\$5,620.00
004	202-00240	Removal of Asphalt Mat (Planing) SY	6,537.00	\$6.25/SY	1,732.00	0.00	1,732.00	\$0.00	\$10,825.00
005	202-01130	Removal of Guardrail Type 3 LF	3,920.00	\$5.00/LF	3,581.00	0.00	3,581.00	\$0.00	\$17,905.00
006	202-01300	Removal of End Anchorage EACH	26.00	\$501.00/EACH	26.00	0.00	26.00	\$0.00	\$13,026.00
007	202-04002	Clean Culvert EACH	3.00	\$13,350.00/EACH	3.00	0.00	3.00	\$0.00	\$40,050.00
008	202-04010	Clean Inlet EACH	1.00	\$4,010.00/EACH	1.00	0.00	1.00	\$0.00	\$4,010.00
009	203-00015	Unclassified Excavation (Channel Grading) CY	761.00	\$58.80/CY	761.00	0.00	761.00	\$0.00	\$44,746.80
010	203-00060	Embankment Material (Complete In Place) CY	113.00	\$261.00/CY	129.00	0.00	129.00	\$0.00	\$33,669.00
011	203-00100	Muck Excavation CY	10.00	\$400.00/CY	27.00	0.00	27.00	\$0.00	\$10,800.00
012	203-00400	Rock Excavation CY	10.00	\$999.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
013	203-01500	Blading HOUR	10.00	\$270.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24936

PCN: 24936-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24936-BID									
0200 - ROADWAY									
014	203-01594	Combination Loader HOUR	50.00	\$169.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
015	203-01597	Potholing HOUR	40.00	\$447.00/HOUR	23.00	0.00	23.00	\$0.00	\$10,281.00
016	203-02330	Laborer HOUR	50.00	\$56.90/HOUR	50.00	0.00	50.00	\$0.00	\$2,845.00
017	206-00000	Structure Excavation CY	265.00	\$128.00/CY	265.00	0.00	265.00	\$0.00	\$33,920.00
018	206-00100	Structure Backfill (Class 1) CY	145.00	\$259.00/CY	157.00	0.00	157.00	\$0.00	\$40,663.00
019	206-01781	Shoring (Area 1) L S	1.00	\$14,280.00/L S	1.00	0.00	1.00	\$0.00	\$14,280.00
020	206-01782	Shoring (Area 2) L S	1.00	\$14,280.00/L S	1.00	0.00	1.00	\$0.00	\$14,280.00
021	207-00700	Topsoil (Onsite) CY	316.00	\$133.00/CY	21.00	0.00	21.00	\$0.00	\$2,793.00
022	207-00703	Topsoil (Wetland) CY	18.00	\$485.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
023	208-00002	Erosion Log Type 1 (12 Inch) LF	1,850.00	\$6.50/LF	1,141.00	0.00	1,141.00	\$0.00	\$7,416.50
024	208-00020	Silt Fence LF	500.00	\$2.95/LF	0.00	0.00	0.00	\$0.00	\$0.00
025	208-00041	Rock Check Dam EACH	4.00	\$2,440.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
026	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	1.00	\$480.00/EACH	1.00	0.00	1.00	\$0.00	\$480.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24936

PCN: 24936-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24936-BID									
0200 - ROADWAY									
027	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	1.00	\$18,800.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
028	208-00082	Construction Mat SF	500.00	\$38.60/SF	250.00	0.00	250.00	\$0.00	\$9,650.00
029	208-00103	Removal and Disposal of Sediment (Labor) HOUR	30.00	\$75.80/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
030	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	30.00	\$159.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
031	208-00106	Sweeping (Sediment Removal) HOUR	30.00	\$156.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
032	208-00107	Removal of Trash HOUR	30.00	\$117.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
033	208-00400	Water Control L S	1.00	\$10,610.00/L S	1.00	0.00	1.00	\$0.00	\$10,610.00
034	210-00011	Reset Mailbox Structure (Type 1) EACH	21.00	\$602.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
035	210-00012	Reset Mailbox Structure (Type 2) EACH	1.00	\$702.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
036	210-00013	Reset Mailbox Structure (Type 3) EACH	6.00	\$903.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
037	210-00014	Reset Mailbox Structure (Type 4) EACH	2.00	\$802.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24936

PCN: 24936-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24936-BID									
0200 - ROADWAY									
038	210-00815	Reset Sign Panel EACH	147.00	\$150.00/EACH	112.00	0.00	112.00	\$0.00	\$16,800.00
039	211-02277	Cement Grout (Voids) CY	3.00	\$7,300.00/CY	3.00	0.00	3.00	\$0.00	\$21,900.00
040	211-03005	Dewatering L S	1.00	\$24,820.00/L S	1.00	0.00	1.00	\$0.00	\$24,820.00
041	212-00700	Organic Fertilizer LB	179.00	\$1.40/LB	179.00	0.00	179.00	\$0.00	\$250.60
042	212-00703	Humate LB	120.00	\$1.60/LB	120.00	0.00	120.00	\$0.00	\$192.00
043	212-00704	Mycorrhizae LB	25.00	\$18.50/LB	25.00	0.00	25.00	\$0.00	\$462.50
044	212-00708	Seeding (Native) Broadcast ACRE	0.59	\$1,350.00/ACRE	0.60	0.00	0.60	\$0.00	\$810.00
045	212-00711	Seeding (Wetland) Broadcast ACRE	0.03	\$12,000.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
046	213-00003	Mulching (Weed Free) ACRE	0.59	\$2,770.00/ACRE	0.60	0.00	0.60	\$0.00	\$1,662.00
047	213-00061	Mulch Tackifier LB	125.00	\$4.50/LB	125.00	0.00	125.00	\$0.00	\$562.50
048	214-01010	Brush Layer Cutting EACH	131.00	\$23.50/EACH	117.00	0.00	117.00	\$0.00	\$2,749.50
049	240-00000	Wildlife Biologist HOUR	20.00	\$201.00/HOUR	4.50	0.00	4.50	\$0.00	\$904.50
050	304-06000	Aggregate Base Course (Class 6) TON	32.00	\$202.00/TON	40.90	0.00	40.90	\$0.00	\$8,261.80

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24936

PCN: 24936-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24936-BID									
0200 - ROADWAY									
051	304-09014	Aggregate Base Course (Special) TON	2,016.00	\$43.00/TON	4,916.20	0.00	4,916.20	\$0.00	\$211,396.60
052	403-00721	Hot Mix Asphalt (Patching) (Asphalt) SY	98.00	\$162.00/SY	109.00	0.00	109.00	\$0.00	\$17,658.00
053	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28) TON	18,732.00	\$146.00/TON	20,747.67	32.20	20,779.87	\$4,701.20	\$3,033,861.02
054	403-36721	Hot Mix Asphalt (Grading ST) (75) (PG 58-28) TON	13,429.00	\$137.00/TON	13,075.59	0.00	13,075.59	\$0.00	\$1,791,355.83
055	411-10255	Emulsified Asphalt (Slow-Setting) GAL	44,482.00	\$4.50/GAL	19,353.30	0.00	19,353.30	\$0.00	\$87,089.85
056	420-00133	Geotextile (Separator) (Class 2) SY	74.00	\$310.00/SY	100.00	0.00	100.00	\$0.00	\$31,000.00
057	506-00212	Riprap (12 Inch) CY	67.00	\$337.00/CY	83.00	0.00	83.00	\$0.00	\$27,971.00
058	601-03000	Concrete Class D CY	20.00	\$685.00/CY	13.00	0.00	13.00	\$0.00	\$8,905.00
059	602-00020	Reinforcing Steel (Epoxy Coated) LB	1,179.00	\$24.60/LB	1,179.00	0.00	1,179.00	\$0.00	\$29,003.40
060	603-00010	Culvert Lining SF (Special) (60 Inch)	630.00	\$36.70/SF	1,070.00	0.00	1,070.00	\$0.00	\$39,269.00
061	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place) LF	60.00	\$584.00/LF	60.00	0.00	60.00	\$0.00	\$35,040.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24936

PCN: 24936-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24936-BID									
0200 - ROADWAY									
062	603-01545	54 Inch Reinforced Concrete Pipe (Complete In Place) LF	80.00	\$634.00/LF	80.00	0.00	80.00	\$0.00	\$50,720.00
063	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical (Complete In Place) LF	54.00	\$563.00/LF	56.00	0.00	56.00	\$0.00	\$31,528.00
064	603-05048	48 Inch Reinforced Concrete End Section EACH	2.00	\$7,600.00/EACH	2.00	0.00	2.00	\$0.00	\$15,200.00
065	603-05130	38x24 Inch Reinforced Concrete End Section Elliptical EACH	2.00	\$6,780.00/EACH	2.00	0.00	2.00	\$0.00	\$13,560.00
066	603-10600	60 Inch Corrugated Steel Pipe LF	11.00	\$518.00/LF	11.00	0.00	11.00	\$0.00	\$5,698.00
067	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System) LF	3,950.00	\$31.60/LF	3,951.00	0.00	3,951.00	\$0.00	\$124,851.60
068	606-01370	Transition Type 3G EACH (Special)	4.00	\$4,980.00/EACH	4.00	0.00	4.00	\$0.00	\$19,920.00
069	606-01385	Transition Type 3J EACH	2.00	\$3,200.00/EACH	2.00	0.00	2.00	\$0.00	\$6,400.00
070	606-01390	End Anchorage Type 3K EACH	2.00	\$2,750.00/EACH	2.00	0.00	2.00	\$0.00	\$5,500.00
071	606-02003	End Anchorage (Nonflared) EACH (31" MGS)	24.00	\$3,650.00/EACH	24.00	0.00	24.00	\$0.00	\$87,600.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24936

PCN: 24936-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24936-BID									
0200 - ROADWAY									
072	607-01000	Fence Barbed Wire with Metal Posts LF	200.00	\$18.40/LF	179.00	0.00	179.00	\$0.00	\$3,293.60
073	607-11525	Fence (Plastic) LF	1,685.00	\$4.30/LF	237.00	0.00	237.00	\$0.00	\$1,019.10
074	612-00001	Delineator (Type I) EACH	715.00	\$35.10/EACH	460.00	0.00	460.00	\$0.00	\$16,146.00
075	612-00002	Delineator (Type II) EACH	25.00	\$40.10/EACH	24.00	0.00	24.00	\$0.00	\$962.40
076	612-00003	Delineator (Type III) EACH	203.00	\$45.10/EACH	92.00	0.00	92.00	\$0.00	\$4,149.20
077	614-01503	Steel Sign Support (2-Inch Round) (Post and Socket) EACH	22.00	\$552.00/EACH	1.00	0.00	1.00	\$0.00	\$552.00
078	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase) EACH	22.00	\$752.00/EACH	12.00	0.00	12.00	\$0.00	\$9,024.00
079	614-80391	Rumble Strip (Grinding) (Asphalt) LF	54,912.00	\$0.30/LF	48,048.00	0.00	48,048.00	\$0.00	\$14,414.40
080	625-00000	Construction Surveying L S	1.00	\$16,390.00/L S	1.00	0.00	1.00	\$0.00	\$16,390.00
081	626-00000	Mobilization L S	1.00	\$779,000.00/L S	1.00	0.00	1.00	\$0.00	\$779,000.00
082	626-01104	Public Information Services (Tier IV) L S	1.00	\$10,430.00/L S	1.00	0.00	1.00	\$0.00	\$10,430.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24936

PCN: 24936-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24936-BID									
0200 - ROADWAY									
083	627-00013	Pavement Marking Paint (High Build) GAL	1,508.00	\$71.30/GAL	1,502.70	0.00	1,502.70	\$0.00	\$107,142.51
084	627-00013	Pavement Marking Paint (High Build) GAL (Temporary)	3,000.00	\$52.20/GAL	2,978.00	0.00	2,978.00	\$0.00	\$155,451.60
085	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol) SF (Inlaid)	218.00	\$52.40/SF	144.90	0.00	144.90	\$0.00	\$7,592.76
086	630-00000	Flagging HOUR	3,500.00	\$37.10/HOUR	7,711.00	0.00	7,711.00	\$0.00	\$286,078.10
087	630-00007	Traffic Control Inspection DAY	80.00	\$281.00/DAY	132.00	0.00	132.00	\$0.00	\$37,092.00
088	630-00012	Traffic Control Management DAY	160.00	\$1,550.00/DAY	146.00	0.00	146.00	\$0.00	\$226,300.00
089	630-80341	Construction Traffic Sign (Panel Size A) EACH	34.00	\$80.20/EACH	34.00	0.00	34.00	\$0.00	\$2,726.80
090	630-80342	Construction Traffic Sign (Panel Size B) EACH	72.00	\$120.00/EACH	72.00	0.00	72.00	\$0.00	\$8,640.00
091	630-80350	Vertical Panel EACH	50.00	\$25.10/EACH	25.00	0.00	25.00	\$0.00	\$627.50
092	630-80355	Portable Message Sign Panel EACH	2.00	\$10,030.00/EACH	2.00	0.00	2.00	\$0.00	\$20,060.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24936

PCN: 24936-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24936-BID									
0200 - ROADWAY									
093	630-80357	Advance Warning Flashing or Sequencing Arrow Panel (B Type) EACH	2.00	\$1,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
094	630-80360	Drum Channelizing Device EACH	100.00	\$25.10/EACH	44.00	0.00	44.00	\$0.00	\$1,104.40
095	630-80370	Barrier (Temporary) LF (Concrete)	500.00	\$50.90/LF	340.00	0.00	340.00	\$0.00	\$17,306.00
096	630-80380	Traffic Cone EACH	500.00	\$1.00/EACH	300.00	0.00	300.00	\$0.00	\$300.00
097	630-80440	Portable Rumble Strips (Temporary) EACH	6.00	\$1,500.00/EACH	2.00	0.00	2.00	\$0.00	\$3,000.00
098	630-80511	Mobile Pavement Marking Zone L S	1.00	\$10,270.00/L S	1.00	0.00	1.00	\$0.00	\$10,270.00
099	630-86810	Traffic Signal (Temporary) EACH	2.00	\$30,090.00/EACH	1.00	0.00	1.00	\$0.00	\$30,090.00
100	700-70010	F/A Minor Contract Revisions F A	250,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
101	700-70012	F/A Asphalt Pavement Incentive F A	125,000.00	\$1.00/F A	90,287.00	0.00	90,287.00	\$0.00	\$90,287.00
102	700-70016	F/A Fuel Cost Adjustment F A	0.01	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
103	700-70018	F/A Roadway Smoothness Incentive F A	200,000.00	\$1.00/F A	118,603.30	0.00	118,603.30	\$0.00	\$118,603.30

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24936

PCN: 24936-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24936-BID									
0200 - ROADWAY									
104	700-70019	F/A Asphalt Cement Cost Adjustment F A	0.01	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
105	700-70023	F/A On-The-Job Trainee F A	19,200.00	\$1.00/F A	19,200.00	0.00	19,200.00	\$0.00	\$19,200.00
106	700-70035	F/A F A (TERO)	50,871.00	\$1.00/F A	47,693.80	0.00	47,693.80	\$0.00	\$47,693.80
107	700-70111	Project First Program F A	5,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
108	700-70380	F/A Erosion Control F A	10,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$4,701.20	\$8,164,989.47
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
109	620-00002	Field Office (Class 2) EACH	1.00	\$27,910.00/EACH	1.00	0.00	1.00	\$0.00	\$27,910.00
110	620-00020	Sanitary Facility EACH	1.00	\$12,140.00/EACH	1.00	0.00	1.00	\$0.00	\$12,140.00
0400 Total								\$0.00	\$40,050.00
24936-BID Total								\$4,701.20	\$4,701.20
Invoice Total								\$4,701.20	\$8,205,039.47