

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 5/20/2025 1:23 PM

Contid: C25058	Estimate No: 0001	PROGRESS	Item Code	Yr: 05
Contract Description: RURAL ROADS OVER I-70 PKG 1	Percent Time:	7.56%	Original Time:	172.00
	Pay Period Start:	4/1/2025	Revised Time:	172.00
Project No: BR0705-090	Pay Period Ending:	04/26/2025	Time Charged:	13.00000
Project Counties: C033 - LINCOLN	Date Let:	11/21/2024	Date Time Started:	12/23/2024
Region 4	Date Awarded:	12/06/2024	Date Work Began:	04/08/2025
Contractor: STRUCTURES, INC. 4 INVERNESS COURT E, SUITE 250 ENGLEWOOD, CO 80112	Date Contract Executed:	12/20/2024	Days Charged:	13.00000
	Date Notice to Proceed:	12/23/2024	Date Accepted:	

		Current Total	This Estimate
<u>25058-BID</u>			
Current Projected Amt:	\$5,679,788.51	Participating \$ 409,327.59	\$ 409,327.59
Award Project Amt:	\$5,219,632.62	Non-Participating 0.00	
Percent Complete:	7.21%	Total Earnings 409,327.59	409,327.59
Remaining Projected Funds:	\$5,270,460.93	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	\$5,255,688.06	Gross Earnings 409,327.59	409,327.59
		Retainage -8,897.40	-8,897.40
		Securities Encumbered	
		Net Earnings 400,430.19	400,430.19
		Amount Due 400,430.19	400,430.19
		Total for 25058-BID	\$ 400,430.19
		Payment Due	\$ 400,430.19

Approved for Payment By Jay Johnson 05/15/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0200									
001	207-00700	Topsoil (Onsite) CY	68	\$34.45/CY	0.00	0.00	0.00	\$0.00	\$0.00
002	208-00002	Erosion Log Type 1 (12 Inch) LF	5,100	\$6.89/LF	0.00	0.00	0.00	\$0.00	\$0.00
003	208-00035	Aggregate Bag LF	956	\$12.02/LF	0.00	0.00	0.00	\$0.00	\$0.00
004	208-00045	Concrete Washout Structure EACH	4	\$1,988.62/EACH	0.00	4.00	4.00	\$7,954.48	\$7,954.48
005	212-00700	Organic Fertilizer LB	1,096	\$1.37/LB	0.00	0.00	0.00	\$0.00	\$0.00
006	212-00703	Humate LB	548	\$1.81/LB	0.00	0.00	0.00	\$0.00	\$0.00
007	212-00704	Mycorrhizae LB	14	\$25.87/LB	0.00	0.00	0.00	\$0.00	\$0.00
008	212-00706	Seeding (Native) Drill ACRE	1	\$2,326.10/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
009	213-00004	Mulching (Weed Free Straw) ACRE	1	\$4,223.16/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
010	213-00061	Mulch Tackifier LB	183	\$4.59/LB	0.00	0.00	0.00	\$0.00	\$0.00
011	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class 1) SY	194	\$4.39/SY	0.00	0.00	0.00	\$0.00	\$0.00
012	625-00000	Construction Surveying L S	1	\$75,810.00/L S	0.00	0.22	0.22	\$16,678.20	\$16,678.20
013	626-00000	Mobilization L S	1	\$450,989.81/L S	0.00	0.25	0.25	\$112,747.45	\$112,747.45

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0200									
014	626-01104	Public Information Services (Tier IV) L S	1	\$18,813.90/L S	0.00	0.11	0.11	\$2,069.53	\$2,069.53
015	627-00008	Modified Epoxy Pavement Marking GAL	45	\$708.75/GAL	0.00	0.00	0.00	\$0.00	\$0.00
016	627-00016	Pavement Marking Paint (High Build) (Temporary) GAL	16	\$498.75/GAL	0.00	5.13	5.13	\$2,558.59	\$2,558.59
017	627-01001	Preformed Plastic Pavement Marking (Type I) SF	59	\$54.60/SF	0.00	0.00	0.00	\$0.00	\$0.00
018	630-00000	Flagging HOUR	500	\$48.30/HOUR	0.00	39.50	39.50	\$1,907.85	\$1,907.85
019	630-00007	Traffic Control Inspection DAY	143	\$871.50/DAY	0.00	6.00	6.00	\$5,229.00	\$5,229.00
020	630-00012	Traffic Control Management DAY	95	\$1,638.00/DAY	0.00	13.00	13.00	\$21,294.00	\$21,294.00
021	630-80001	Flashing Beacon (Portable) EACH	16	\$288.75/EACH	0.00	0.00	0.00	\$0.00	\$0.00
022	630-80336	Barricade (Type 3 M-B) (Temporary) EACH	6	\$31.50/EACH	0.00	0.00	0.00	\$0.00	\$0.00
023	630-80341	Construction Traffic Sign (Panel Size A) EACH	44	\$42.00/EACH	0.00	21.00	21.00	\$882.00	\$882.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0200									
024	630-80342	Construction Traffic Sign (Panel Size B) EACH	70	\$57.75/EACH	0.00	23.50	23.50	\$1,357.13	\$1,357.13
025	630-80355	Portable Message Sign Panel EACH	4	\$3,465.00/EACH	0.00	2.00	2.00	\$6,930.00	\$6,930.00
026	630-80356	Advance Warning Flashing or Sequencing Arrow Panel (A Type) EACH	4	\$726.60/EACH	0.00	2.00	2.00	\$1,453.20	\$1,453.20
027	630-80360	Drum Channelizing Device EACH	80	\$26.25/EACH	0.00	40.50	40.50	\$1,063.13	\$1,063.13
028	630-80370	Barrier (Temporary) LF	600	\$94.84/LF	0.00	414.00	414.00	\$39,263.76	\$39,263.76
029	630-80380	Traffic Cone EACH	100	\$6.30/EACH	0.00	12.50	12.50	\$78.75	\$78.75
030	630-85010	Impact Attenuator (Temporary) EACH	4	\$8,897.86/EACH	0.00	2.00	2.00	\$17,795.72	\$17,795.72
031	630-86810	Traffic Signal (Temporary) EACH	2	\$40,370.00/EACH	0.00	1.00	1.00	\$40,370.00	\$40,370.00
032	632-00000	Night Work Lighting L S	1	\$30,161.16/L S	0.00	0.00	0.00	\$0.00	\$0.00
033	700-70010	F/A Minor Contract Revisions F A	392,500	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
034	700-70016	F/A Fuel Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0200									
035	700-70018	F/A Roadway Smoothness Incentive F A	10,053	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
036	700-70019	F/A Asphalt Cement Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
037	700-70023	F/A On-The-Job Trainee F A	12,800	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
038	700-70025	F/A Quality Incentive Payment F A	12,530	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
039	700-70035	F/A F A	12,500	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
040	700-70111	Project First Program F A	5,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$279,632.78	\$279,632.78
0300									
041	201-00007	Removal of Debris EACH	1	\$1,476.81/EACH	0.00	0.00	0.00	\$0.00	\$0.00
042	202-00026	Removal of Slope and Ditch Paving SY	6	\$38.64/SY	0.00	0.00	0.00	\$0.00	\$0.00
043	202-00210	Removal of Concrete Pavement SY	31	\$132.89/SY	0.00	0.00	0.00	\$0.00	\$0.00
044	202-00217	Remove Concrete Pavement (Planing) (Special) SY	968	\$47.48/SY	0.00	0.00	0.00	\$0.00	\$0.00
045	202-00450	Removal of Portions of Present Structure (Class 1) SY	17	\$178.28/SY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0300									
046	202-00453	Removal of Portions of Present Structure (Class 2) SY	42	\$516.65/SY	0.00	0.00	0.00	\$0.00	\$0.00
047	202-00460	Removal of Portions of Present Structure (Class 3) SY	5	\$657.48/SY	0.00	0.00	0.00	\$0.00	\$0.00
048	202-00503	Removal of Portions of Present Structure SY	64	\$80.87/SY	0.00	0.00	0.00	\$0.00	\$0.00
049	202-00504	Removal of Expansion Device LF	110	\$336.32/LF	0.00	0.00	0.00	\$0.00	\$0.00
050	202-00505	Removal of Portions of Present Structure SF	5	\$69.86/SF	0.00	0.00	0.00	\$0.00	\$0.00
051	206-00000	Structure Excavation CY	23	\$147.33/CY	0.00	0.00	0.00	\$0.00	\$0.00
052	304-06007	Aggregate Base Course (Class 6) CY	23	\$154.01/CY	0.00	0.00	0.00	\$0.00	\$0.00
053	306-01000	Reconditioning SY	64	\$44.08/SY	0.00	0.00	0.00	\$0.00	\$0.00
054	412-00190	Concrete Pavement (Patching) SY	30	\$125.31/SY	0.00	0.00	0.00	\$0.00	\$0.00
055	507-00100	Concrete Slope and Ditch Paving (Reinforced) CY	2	\$814.67/CY	0.00	0.00	0.00	\$0.00	\$0.00
056	509-08102	Provide Temporary Support EACH	1	\$54,030.68/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0300									
057	512-00101	Bearing Device (Type I) EACH	10	\$3,431.22/EACH	0.00	0.00	0.00	\$0.00	\$0.00
058	512-00120	Bearing Repair Corbel EACH	5	\$2,944.33/EACH	0.00	0.00	0.00	\$0.00	\$0.00
059	514-02150	Install Anchor Bolt EACH	20	\$89.58/EACH	0.00	0.00	0.00	\$0.00	\$0.00
060	515-00400	Concrete Sealer SY	94	\$17.88/SY	0.00	0.00	0.00	\$0.00	\$0.00
061	518-00000	Bridge Compression Joint Sealer LF	110	\$82.95/LF	0.00	0.00	0.00	\$0.00	\$0.00
062	518-01004	Bridge Expansion Device (0-4 Inch) LF	110	\$314.05/LF	0.00	0.00	0.00	\$0.00	\$0.00
063	518-03000	Sawing and Sealing Bridge Joint LF	110	\$24.13/LF	0.00	0.00	0.00	\$0.00	\$0.00
064	518-03100	Rapid Cure Silicone Joint Seal LF	100	\$21.64/LF	0.00	0.00	0.00	\$0.00	\$0.00
065	519-03035	Place Thin Bonded Overlay (Polyester Concrete) SY	963	\$167.22/SY	0.00	0.00	0.00	\$0.00	\$0.00
066	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete) CF	2,356	\$203.75/CF	0.00	0.00	0.00	\$0.00	\$0.00
067	601-03040	Concrete Class D (Bridge) CY	27	\$728.04/CY	0.00	0.00	0.00	\$0.00	\$0.00
068	601-03057	Concrete Class DR CY	17	\$3,300.21/CY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0300									
069	601-06102	Concrete (Patching) CF	2	\$549.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
070	601-51005	Galvanic Anodes EACH	235	\$33.21/EACH	0.00	0.00	0.00	\$0.00	\$0.00
071	602-00000	Reinforcing Steel LB	263	\$2.19/LB	0.00	0.00	0.00	\$0.00	\$0.00
072	602-00020	Reinforcing Steel (Epoxy Coated) LB	6,867	\$2.47/LB	0.00	0.00	0.00	\$0.00	\$0.00
0300 Total								\$0.00	\$0.00
0301									
073	201-00007	Removal of Debris EACH	1	\$1,476.81/EACH	0.00	0.00	0.00	\$0.00	\$0.00
074	202-00210	Removal of Concrete Pavement SY	13	\$132.89/SY	0.00	0.00	0.00	\$0.00	\$0.00
075	202-00217	Remove Concrete Pavement (Planing) (Special) SY	892	\$47.48/SY	0.00	0.00	0.00	\$0.00	\$0.00
076	202-00450	Removal of Portions of Present Structure (Class 1) SY	15	\$178.28/SY	0.00	0.00	0.00	\$0.00	\$0.00
077	202-00453	Removal of Portions of Present Structure (Class 2) SY	38	\$516.65/SY	0.00	0.00	0.00	\$0.00	\$0.00
078	202-00460	Removal of Portions of Present Structure (Class 3) SY	4	\$657.48/SY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0301									
079	202-00504	Removal of Expansion Device LF	110	\$336.32/LF	0.00	0.00	0.00	\$0.00	\$0.00
080	202-00505	Removal of Portions of Present Structure SF	4	\$69.86/SF	0.00	0.00	0.00	\$0.00	\$0.00
081	412-00190	Concrete Pavement (Patching) SY	10	\$125.31/SY	0.00	0.00	0.00	\$0.00	\$0.00
082	509-08102	Provide Temporary Support EACH	1	\$54,030.68/EACH	0.00	0.00	0.00	\$0.00	\$0.00
083	512-00101	Bearing Device (Type I) EACH	10	\$3,431.22/EACH	0.00	0.00	0.00	\$0.00	\$0.00
084	512-00120	Bearing Repair Corbel EACH	5	\$2,944.33/EACH	0.00	0.00	0.00	\$0.00	\$0.00
085	514-02150	Install Anchor Bolt EACH	20	\$89.58/EACH	0.00	0.00	0.00	\$0.00	\$0.00
086	515-00400	Concrete Sealer SY	85	\$17.88/SY	0.00	0.00	0.00	\$0.00	\$0.00
087	518-00000	Bridge Compression Joint Sealer LF	110	\$82.95/LF	0.00	0.00	0.00	\$0.00	\$0.00
088	518-01004	Bridge Expansion Device (0-4 Inch) LF	110	\$314.05/LF	0.00	0.00	0.00	\$0.00	\$0.00
089	518-03000	Sawing and Sealing Bridge Joint LF	110	\$24.13/LF	0.00	0.00	0.00	\$0.00	\$0.00
090	518-03100	Rapid Cure Silicone Joint Seal LF	100	\$21.64/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0301									
091	519-03035	Place Thin Bonded Overlay (Polyester Concrete) SY	877	\$167.22/SY	0.00	0.00	0.00	\$0.00	\$0.00
092	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete) CF	2,121	\$203.75/CF	0.00	0.00	0.00	\$0.00	\$0.00
093	601-03057	Concrete Class DR CY	16	\$3,300.21/CY	0.00	0.00	0.00	\$0.00	\$0.00
094	601-06102	Concrete (Patching) CF	2	\$549.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
095	601-51005	Galvanic Anodes EACH	210	\$33.21/EACH	0.00	0.00	0.00	\$0.00	\$0.00
096	602-00000	Reinforcing Steel LB	232	\$2.19/LB	0.00	0.00	0.00	\$0.00	\$0.00
097	602-00020	Reinforcing Steel (Epoxy Coated) LB	2,324	\$2.47/LB	0.00	0.00	0.00	\$0.00	\$0.00
0301 Total								\$0.00	\$0.00
0302									
098	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	1,096	\$27.51/SY	0.00	0.00	0.00	\$0.00	\$0.00
099	202-00453	Removal of Portions of Present Structure (Class 2) SY	55	\$516.65/SY	0.00	0.00	0.00	\$0.00	\$0.00
100	202-00460	Removal of Portions of Present Structure (Class 3) SY	11	\$657.48/SY	0.00	0.00	0.00	\$0.00	\$0.00
101	202-00504	Removal of Expansion Device LF	73	\$336.32/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0302									
102	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28) TON	181	\$235.78/TON	0.00	0.00	0.00	\$0.00	\$0.00
103	515-00120	Waterproofing (Membrane) SY	1,097	\$17.90/SY	0.00	0.00	0.00	\$0.00	\$0.00
104	515-00400	Concrete Sealer SY	210	\$17.88/SY	0.00	0.00	0.00	\$0.00	\$0.00
105	518-01004	Bridge Expansion Device (0-4 Inch) LF	73	\$314.05/LF	0.00	0.00	0.00	\$0.00	\$0.00
106	519-01000	Epoxy Resin (Injection) LF	11	\$220.92/LF	0.00	0.00	0.00	\$0.00	\$0.00
107	601-03057	Concrete Class DR CY	9	\$3,300.21/CY	0.00	0.00	0.00	\$0.00	\$0.00
108	601-51005	Galvanic Anodes EACH	330	\$33.21/EACH	0.00	0.00	0.00	\$0.00	\$0.00
109	602-00000	Reinforcing Steel LB	384	\$2.19/LB	0.00	0.00	0.00	\$0.00	\$0.00
0302 Total								\$0.00	\$0.00
0303									
110	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	1,072	\$27.51/SY	0.00	1,609.00	1,609.00	\$44,263.59	\$44,263.59
111	202-00453	Removal of Portions of Present Structure (Class 2) SY	54	\$516.65/SY	0.00	14.15	14.15	\$7,310.60	\$7,310.60
112	202-00460	Removal of Portions of Present Structure (Class 3) SY	11	\$657.48/SY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0303									
113	202-00504	Removal of Expansion Device LF	73	\$336.32/LF	0.00	37.00	37.00	\$12,443.84	\$12,443.84
114	202-00505	Removal of Portions of Present Structure SF	48	\$69.86/SF	0.00	0.00	0.00	\$0.00	\$0.00
115	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28) TON	177	\$235.78/TON	0.00	0.00	0.00	\$0.00	\$0.00
116	515-00120	Waterproofing (Membrane) SY	1,073	\$17.90/SY	0.00	0.00	0.00	\$0.00	\$0.00
117	515-00400	Concrete Sealer SY	205	\$17.88/SY	0.00	0.00	0.00	\$0.00	\$0.00
118	518-01004	Bridge Expansion Device (0-4 Inch) LF	73	\$314.05/LF	0.00	18.50	18.50	\$5,809.93	\$5,809.93
119	601-03057	Concrete Class DR CY	9	\$3,300.21/CY	0.00	1.63	1.63	\$5,379.34	\$5,379.34
120	601-06102	Concrete (Patching) CF	16	\$549.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
121	601-51005	Galvanic Anodes EACH	325	\$33.21/EACH	0.00	31.00	31.00	\$1,029.51	\$1,029.51
122	602-00000	Reinforcing Steel LB	376	\$2.19/LB	0.00	117.10	117.10	\$256.45	\$256.45
0303 Total								\$76,493.25	\$76,493.25
0304									
123	201-00007	Removal of Debris EACH	1	\$1,476.81/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0304									
124	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	1,049	\$27.51/SY	0.00	0.00	0.00	\$0.00	\$0.00
125	202-00453	Removal of Portions of Present Structure (Class 2) SY	53	\$516.65/SY	0.00	0.00	0.00	\$0.00	\$0.00
126	202-00460	Removal of Portions of Present Structure (Class 3) SY	11	\$657.48/SY	0.00	0.00	0.00	\$0.00	\$0.00
127	202-00504	Removal of Expansion Device LF	73	\$336.32/LF	0.00	0.00	0.00	\$0.00	\$0.00
128	202-00505	Removal of Portions of Present Structure SF	42	\$69.86/SF	0.00	0.00	0.00	\$0.00	\$0.00
129	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28) TON	173	\$235.78/TON	0.00	0.00	0.00	\$0.00	\$0.00
130	515-00120	Waterproofing (Membrane) SY	1,049	\$17.90/SY	0.00	0.00	0.00	\$0.00	\$0.00
131	515-00400	Concrete Sealer SY	201	\$17.88/SY	0.00	0.00	0.00	\$0.00	\$0.00
132	518-01004	Bridge Expansion Device (0-4 Inch) LF	73	\$314.05/LF	0.00	0.00	0.00	\$0.00	\$0.00
133	519-01000	Epoxy Resin (Injection) LF	12	\$220.92/LF	0.00	0.00	0.00	\$0.00	\$0.00
134	601-03057	Concrete Class DR CY	8	\$3,300.21/CY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0304									
135	601-06102	Concrete (Patching) CF	13	\$549.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
136	601-51005	Galvanic Anodes EACH	320	\$33.21/EACH	0.00	0.00	0.00	\$0.00	\$0.00
137	602-00000	Reinforcing Steel LB	367	\$2.19/LB	0.00	0.00	0.00	\$0.00	\$0.00
0304 Total								\$0.00	\$0.00
0305									
138	202-00026	Removal of Slope and Ditch Paving SY	167	\$38.64/SY	0.00	0.00	0.00	\$0.00	\$0.00
139	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	1,598	\$27.51/SY	0.00	0.00	0.00	\$0.00	\$0.00
140	202-00453	Removal of Portions of Present Structure (Class 2) SY	80	\$516.65/SY	0.00	0.00	0.00	\$0.00	\$0.00
141	202-00460	Removal of Portions of Present Structure (Class 3) SY	16	\$657.48/SY	0.00	0.00	0.00	\$0.00	\$0.00
142	202-00504	Removal of Expansion Device LF	73	\$336.32/LF	0.00	0.00	0.00	\$0.00	\$0.00
143	202-00505	Removal of Portions of Present Structure SF	32	\$69.86/SF	0.00	0.00	0.00	\$0.00	\$0.00
144	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28) TON	264	\$235.78/TON	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0305									
145	507-00100	Concrete Slope and Ditch Paving (Reinforced) CY	19	\$814.67/CY	0.00	0.00	0.00	\$0.00	\$0.00
146	515-00120	Waterproofing (Membrane) SY	1,599	\$17.90/SY	0.00	0.00	0.00	\$0.00	\$0.00
147	515-00400	Concrete Sealer SY	306	\$17.88/SY	0.00	0.00	0.00	\$0.00	\$0.00
148	518-01004	Bridge Expansion Device (0-4 Inch) LF	73	\$314.05/LF	0.00	0.00	0.00	\$0.00	\$0.00
149	601-03057	Concrete Class DR CY	12	\$3,300.21/CY	0.00	0.00	0.00	\$0.00	\$0.00
150	601-06102	Concrete (Patching) CF	10	\$549.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
151	601-51005	Galvanic Anodes EACH	480	\$33.21/EACH	0.00	0.00	0.00	\$0.00	\$0.00
152	602-00000	Reinforcing Steel LB	560	\$2.19/LB	0.00	0.00	0.00	\$0.00	\$0.00
0305 Total								\$0.00	\$0.00
0306									
153	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	1,225	\$27.51/SY	0.00	1,087.00	1,087.00	\$29,903.37	\$29,903.37
154	202-00453	Removal of Portions of Present Structure (Class 2) SY	62	\$516.65/SY	0.00	2.12	2.12	\$1,095.30	\$1,095.30
155	202-00460	Removal of Portions of Present Structure (Class 3) SY	13	\$657.48/SY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0306									
156	202-00504	Removal of Expansion Device LF	81	\$336.32/LF	0.00	0.00	0.00	\$0.00	\$0.00
157	202-00505	Removal of Portions of Present Structure SF	153	\$69.86/SF	0.00	0.00	0.00	\$0.00	\$0.00
158	210-00415	Repair Rail Expansion Joint EACH	1	\$688.25/EACH	0.00	0.00	0.00	\$0.00	\$0.00
159	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28) TON	203	\$235.78/TON	0.00	0.00	0.00	\$0.00	\$0.00
160	515-00120	Waterproofing (Membrane) SY	1,226	\$17.90/SY	0.00	0.00	0.00	\$0.00	\$0.00
161	515-00400	Concrete Sealer SY	314	\$17.88/SY	0.00	0.00	0.00	\$0.00	\$0.00
162	518-01004	Bridge Expansion Device (0-4 Inch) LF	81	\$314.05/LF	0.00	0.00	0.00	\$0.00	\$0.00
163	601-03057	Concrete Class DR CY	12	\$3,300.21/CY	0.00	0.26	0.26	\$858.05	\$858.05
164	601-06102	Concrete (Patching) CF	7	\$549.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
165	601-51005	Galvanic Anodes EACH	375	\$33.21/EACH	0.00	8.00	8.00	\$265.68	\$265.68
166	602-00000	Reinforcing Steel LB	794	\$2.19/LB	0.00	107.14	107.14	\$234.64	\$234.64
0306 Total								\$32,357.04	\$32,357.04
0307									
167	202-00026	Removal of Slope and Ditch Paving SY	96	\$38.64/SY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0307									
168	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	1,583	\$27.51/SY	0.00	0.00	0.00	\$0.00	\$0.00
169	202-00453	Removal of Portions of Present Structure (Class 2) SY	80	\$516.65/SY	0.00	0.00	0.00	\$0.00	\$0.00
170	202-00460	Removal of Portions of Present Structure (Class 3) SY	16	\$657.48/SY	0.00	0.00	0.00	\$0.00	\$0.00
171	202-00504	Removal of Expansion Device LF	73	\$336.32/LF	0.00	0.00	0.00	\$0.00	\$0.00
172	202-00505	Removal of Portions of Present Structure SF	63	\$69.86/SF	0.00	0.00	0.00	\$0.00	\$0.00
173	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28) TON	262	\$235.78/TON	0.00	0.00	0.00	\$0.00	\$0.00
174	507-00100	Concrete Slope and Ditch Paving (Reinforced) CY	11	\$814.67/CY	0.00	0.00	0.00	\$0.00	\$0.00
175	515-00120	Waterproofing (Membrane) SY	1,584	\$17.90/SY	0.00	0.00	0.00	\$0.00	\$0.00
176	515-00400	Concrete Sealer SY	303	\$17.88/SY	0.00	0.00	0.00	\$0.00	\$0.00
177	518-01004	Bridge Expansion Device (0-4 Inch) LF	73	\$314.05/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0307									
178	601-03057	Concrete Class DR CY	12	\$3,300.21/CY	0.00	0.00	0.00	\$0.00	\$0.00
179	601-06102	Concrete (Patching) CF	19	\$549.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
180	601-51005	Galvanic Anodes EACH	480	\$33.21/EACH	0.00	0.00	0.00	\$0.00	\$0.00
181	602-00000	Reinforcing Steel LB	555	\$2.19/LB	0.00	0.00	0.00	\$0.00	\$0.00
0307 Total								\$0.00	\$0.00
0308									
182	201-00007	Removal of Debris EACH	1	\$1,476.81/EACH	0.00	0.00	0.00	\$0.00	\$0.00
183	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	945	\$27.51/SY	0.00	0.00	0.00	\$0.00	\$0.00
184	202-00453	Removal of Portions of Present Structure (Class 2) SY	48	\$516.65/SY	0.00	0.00	0.00	\$0.00	\$0.00
185	202-00460	Removal of Portions of Present Structure (Class 3) SY	10	\$657.48/SY	0.00	0.00	0.00	\$0.00	\$0.00
186	202-00504	Removal of Expansion Device LF	73	\$336.32/LF	0.00	0.00	0.00	\$0.00	\$0.00
187	202-00505	Removal of Portions of Present Structure SF	38	\$69.86/SF	0.00	0.00	0.00	\$0.00	\$0.00
188	206-00065	Structure Backfill (Flow-Fill) CY	5	\$399.39/CY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0308									
189	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28) TON	156	\$235.78/TON	0.00	0.00	0.00	\$0.00	\$0.00
190	515-00120	Waterproofing (Membrane) SY	946	\$17.90/SY	0.00	0.00	0.00	\$0.00	\$0.00
191	515-00400	Concrete Sealer SY	181	\$17.88/SY	0.00	0.00	0.00	\$0.00	\$0.00
192	518-01004	Bridge Expansion Device (0-4 Inch) LF	73	\$314.05/LF	0.00	0.00	0.00	\$0.00	\$0.00
193	601-03057	Concrete Class DR CY	8	\$3,300.21/CY	0.00	0.00	0.00	\$0.00	\$0.00
194	601-06102	Concrete (Patching) CF	11	\$549.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
195	601-51005	Galvanic Anodes EACH	290	\$33.21/EACH	0.00	0.00	0.00	\$0.00	\$0.00
196	602-00000	Reinforcing Steel LB	331	\$2.19/LB	0.00	0.00	0.00	\$0.00	\$0.00
0308 Total								\$0.00	\$0.00
0309									
197	202-00026	Removal of Slope and Ditch Paving SY	93	\$38.64/SY	0.00	0.00	0.00	\$0.00	\$0.00
198	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	945	\$27.51/SY	0.00	0.00	0.00	\$0.00	\$0.00
199	202-00453	Removal of Portions of Present Structure (Class 2) SY	48	\$516.65/SY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0309									
200	202-00460	Removal of Portions of Present Structure (Class 3) SY	10	\$657.48/SY	0.00	0.00	0.00	\$0.00	\$0.00
201	202-00504	Removal of Expansion Device LF	73	\$336.32/LF	0.00	0.00	0.00	\$0.00	\$0.00
202	202-00505	Removal of Portions of Present Structure SF	38	\$69.86/SF	0.00	0.00	0.00	\$0.00	\$0.00
203	206-00065	Structure Backfill (Flow-Fill) CY	10	\$399.39/CY	0.00	0.00	0.00	\$0.00	\$0.00
204	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28) TON	156	\$235.78/TON	0.00	0.00	0.00	\$0.00	\$0.00
205	507-00100	Concrete Slope and Ditch Paving (Reinforced) CY	11	\$814.67/CY	0.00	0.00	0.00	\$0.00	\$0.00
206	515-00120	Waterproofing (Membrane) SY	946	\$17.90/SY	0.00	0.00	0.00	\$0.00	\$0.00
207	515-00400	Concrete Sealer SY	303	\$17.88/SY	0.00	0.00	0.00	\$0.00	\$0.00
208	518-01004	Bridge Expansion Device (0-4 Inch) LF	73	\$314.05/LF	0.00	0.00	0.00	\$0.00	\$0.00
209	518-03100	Rapid Cure Silicone Joint Seal LF	156	\$21.64/LF	0.00	0.00	0.00	\$0.00	\$0.00
210	601-03057	Concrete Class DR CY	8	\$3,300.21/CY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: BR0705-090

CONTID: C25058

PCN: 25058-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25058-BID									
0309									
211	601-06102	Concrete (Patching) CF	11	\$549.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
212	601-51005	Galvanic Anodes EACH	290	\$33.21/EACH	0.00	0.00	0.00	\$0.00	\$0.00
213	602-00000	Reinforcing Steel LB	331	\$2.19/LB	0.00	0.00	0.00	\$0.00	\$0.00
0309 Total								\$0.00	\$0.00
0400									
214	620-00011	Field Laboratory (Class 1) EACH	1	\$36,453.03/EACH	0.00	0.50	0.50	\$18,226.52	\$18,226.52
215	620-00020	Sanitary Facility EACH	1	\$2,618.00/EACH	0.00	1.00	1.00	\$2,618.00	\$2,618.00
0400 Total								\$20,844.52	\$20,844.52
25058-BID Total								\$409,327.59	\$409,327.59
Invoice Total								\$409,327.59	\$409,327.59