

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 11/17/2025 11:07
AM

Contid: C25095	Estimate No: 0006	PROGRESS	Item Code	Yr: 05
Contract Description: US 285 RESURFACING MP 220-228.8	Percent Time:	79.48%	Original Time:	132.00
Project No: NH 2854-154	Pay Period Start:	9/28/2025	Revised Time:	134.00
Project Counties: C054 - PARK	Pay Period Ending:	10/25/2025	Time Charged:	106.50000
Region 2	Date Let:	11/21/2024	Date Time Started:	12/27/2024
Contractor: BRANNAN SAND AND GRAVEL, LLC 2500 E BRANNAN WAY DENVER, CO 80229	Date Awarded:	12/06/2024	Date Work Began:	
	Date Contract Executed:	12/26/2024	Days Charged:	106.50000
	Date Notice to Proceed:	12/27/2024	Date Accepted:	

		Current Total	This Estimate
25095-BID			
Current Projected Amt:	\$12,479,343.25	Participating \$ 10,557,367.27	\$ 2,219,116.32
Award Project Amt:	\$12,489,799.57	Non-Participating 0.00	
Percent Complete:	84.60%	Total Earnings 10,557,367.27	2,219,116.32
Remaining Projected Funds:	\$1,921,975.98	Stockpiled Materials 0.00	0.00
		Gross Earnings 10,557,367.27	2,219,116.32
		Retainage -187,346.99	0.00
		Securities Encumbered	
		Net Earnings 10,370,020.28	2,219,116.32
		Amount Due 10,370,020.28	2,219,116.32
		Total for 25095-BID	\$ 2,219,116.32
		Payment Due	\$ 2,219,116.32

Approved for Payment By Michael Schreiber 11/07/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
001	201-00000	Clearing and Grubbing L S	1.00	\$5,040.00/L S	1.00	0.00	1.00	\$0.00	\$5,040.00
002	202-00033	Removal of Pipe EACH	2.00	\$6,435.00/EACH	2.00	0.00	2.00	\$0.00	\$12,870.00
003	202-00090	Removal of Delineator EACH	395.00	\$44.40/EACH	0.00	0.00	0.00	\$0.00	\$0.00
004	202-00220	Removal of Asphalt Mat SY	2,683.00	\$38.85/SY	2,161.25	0.00	2,161.25	\$0.00	\$83,964.56
005	202-00240	Removal of Asphalt Mat (Planing) SY	267,604.00	\$3.05/SY	230,238.95	29,333.19	259,572.14	\$89,466.23	\$791,695.03
006	202-00251	Removal of Pavement Marking (Asphalt Grooving) SF	88,031.00	\$0.85/SF	1,319.60	5,372.20	6,691.80	\$4,566.37	\$5,688.03
007	202-00810	Removal of Ground Sign EACH	106.00	\$129.50/EACH	2.00	44.00	46.00	\$5,698.00	\$5,957.00
008	202-00821	Removal of Sign Panel EACH	88.00	\$67.00/EACH	0.00	81.00	81.00	\$5,427.00	\$5,427.00
009	202-01130	Removal of Guardrail Type 3 LF	12,615.00	\$8.10/LF	11,571.00	641.00	12,212.00	\$5,192.10	\$98,917.20
010	202-01300	Removal of End Anchorage EACH	40.00	\$365.00/EACH	35.00	4.00	39.00	\$1,460.00	\$14,235.00
011	202-04002	Clean Culvert EACH	46.00	\$535.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
012	202-04010	Clean Inlet EACH	20.00	\$215.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
013	203-00000	Unclassified Excavation CY	632.00	\$108.00/CY	589.42	0.00	589.42	\$0.00	\$63,657.36

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
014	203-01100	Proof Rolling HOUR	60.00	\$220.00/HOUR	8.50	0.00	8.50	\$0.00	\$1,870.00
015	203-01500	Blading HOUR	40.00	\$220.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
016	203-01594	Combination Loader HOUR	40.00	\$220.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
017	203-01597	Potholing HOUR	20.00	\$275.00/HOUR	3.50	0.00	3.50	\$0.00	\$962.50
018	207-00700	Topsoil (Onsite) CY	55.00	\$59.75/CY	55.00	0.00	55.00	\$0.00	\$3,286.25
019	207-00702	Topsoil (Offsite) CY	120.00	\$190.50/CY	118.24	0.00	118.24	\$0.00	\$22,524.72
020	207-00704	Subgrade Soil Preparation SY	940.00	\$7.00/SY	940.00	0.00	940.00	\$0.00	\$6,580.00
021	208-00002	Erosion Log Type 1 (12 Inch) LF	1,000.00	\$5.40/LF	796.00	0.00	796.00	\$0.00	\$4,298.40
022	208-00021	Silt Fence (Reinforced) LF	1,000.00	\$5.30/LF	580.00	0.00	580.00	\$0.00	\$3,074.00
023	208-00033	Sediment Trap EACH	1.00	\$19,063.50/EACH	0.00	0.00	0.00	\$0.00	\$0.00
024	208-00035	Aggregate Bag LF	1,000.00	\$9.85/LF	429.00	0.00	429.00	\$0.00	\$4,225.65
025	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	1.00	\$2,700.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
026	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	2.00	\$2,875.00/EACH	1.00	0.00	1.00	\$0.00	\$2,875.00
027	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	40.00	\$140.00/HOUR	0.00	2.00	2.00	\$280.00	\$280.00
028	208-00106	Sweeping (Sediment Removal) HOUR	40.00	\$211.85/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
029	208-00107	Removal of Trash HOUR	40.00	\$112.50/HOUR	6.00	0.00	6.00	\$0.00	\$675.00
030	208-00207	Erosion Control Management DAY	52.00	\$450.00/DAY	13.00	1.00	14.00	\$450.00	\$6,300.00
031	212-00702	Biotic Soil Amendments (Hydraulically Applied) LB	1,750.00	\$2.70/LB	1,750.00	0.00	1,750.00	\$0.00	\$4,725.00
032	212-00704	Mycorrhizae LB	30.00	\$23.70/LB	30.00	0.00	30.00	\$0.00	\$711.00
033	212-00707	Seeding (Native) Hydraulic ACRE	0.50	\$5,360.00/ACRE	0.50	0.00	0.50	\$0.00	\$2,680.00
034	213-00012	Spray-on Mulch Blanket ACRE	0.50	\$4,365.00/ACRE	0.40	0.00	0.40	\$0.00	\$1,746.00
035	213-00150	Bonded Fiber Matrix ACRE Topsoil Stockpile	0.10	\$11,140.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
036	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class 1) SY	890.00	\$4.10/SY	325.77	0.00	325.77	\$0.00	\$1,335.66
037	240-00010	Removal of Nests HOUR	40.00	\$154.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
038	240-00020	Netting SY	250.00	\$15.05/SY	0.00	0.00	0.00	\$0.00	\$0.00
039	304-06000	Aggregate Base Course (Class 6) TON	879.00	\$76.35/TON	825.27	0.00	825.27	\$0.00	\$63,009.36
040	304-09006	Aggregate Base Course (Special) SY	16,994.00	\$12.00/SY	0.00	3,377.78	3,377.78	\$40,533.36	\$40,533.36
041	304-09102	Aggregate Base Course (Recycled Asphalt Pavement) CY	30.00	\$630.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
042	306-01000	Reconditioning SY	1,200.00	\$4.40/SY	1,200.00	0.00	1,200.00	\$0.00	\$5,280.00
043	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	1,200.00	\$195.15/TON	17.68	13.98	31.66	\$2,728.20	\$6,178.45
044	403-34731	Hot Mix Asphalt (Grading SX) (75) (PG 58-34) TON	48,418.00	\$117.75/TON	36,957.47	11,928.31	48,885.78	\$1,404,558.50	\$5,756,300.60
045	411-10255	Emulsified Asphalt (Slow-Setting) GAL	21,385.00	\$5.35/GAL	14,880.67	4,369.43	19,250.10	\$23,376.45	\$102,988.04
046	506-00209	Riprap (9 Inch) CY	2.00	\$5,160.00/CY	2.00	0.00	2.00	\$0.00	\$10,320.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
047	507-00400	Asphalt Slope and Ditch Paving (Asphalt) TON	15.00	\$1,120.00/TON	15.00	0.00	15.00	\$0.00	\$16,800.00
048	603-50016	16 Inch Plastic Pipe LF	32.00	\$660.00/LF	15.00	0.00	15.00	\$0.00	\$9,900.00
049	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System) LF	10,588.00	\$46.45/LF	10,173.00	453.00	10,626.00	\$21,041.85	\$493,577.70
050	606-01320	End Anchorage Type 3B EACH	2.00	\$4,800.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
051	606-01370	Transition Type 3G EACH	4.00	\$4,675.00/EACH	4.00	0.00	4.00	\$0.00	\$18,700.00
052	606-01385	Transition Type 3J EACH	2.00	\$3,150.00/EACH	1.00	0.00	1.00	\$0.00	\$3,150.00
053	606-01390	End Anchorage Type 3K EACH	2.00	\$3,685.00/EACH	1.00	0.00	1.00	\$0.00	\$3,685.00
054	606-01460	Median Terminal EACH	2.00	\$13,500.00/EACH	2.00	0.00	2.00	\$0.00	\$27,000.00
055	606-02003	End Anchorage (Nonflared) EACH	26.00	\$4,740.00/EACH	21.00	4.00	25.00	\$18,960.00	\$118,500.00
056	606-02005	End Anchorage (Flared) EACH	7.00	\$4,925.00/EACH	7.00	0.00	7.00	\$0.00	\$34,475.00
057	607-11525	Fence (Plastic) LF	1,000.00	\$3.35/LF	365.00	0.00	365.00	\$0.00	\$1,222.75
058	607-52905	End Post (Chain Link) EACH	2.00	\$475.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
059	607-53160	Fence Chain Link (60 Inch) LF	210.00	\$30.50/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
060	609-60011	Curb Type 6 (Section M) LF	7,990.00	\$17.65/LF	105.00	0.00	105.00	\$0.00	\$1,853.25
061	612-00041	Delineator (Flexible) (Type I) EACH	767.00	\$92.40/EACH	0.00	0.00	0.00	\$0.00	\$0.00
062	612-00042	Delineator (Flexible) (Type II) EACH	30.00	\$96.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
063	612-00043	Delineator (Flexible) (Type III) EACH	134.00	\$99.60/EACH	0.00	0.00	0.00	\$0.00	\$0.00
064	614-00011	Sign Panel (Class I) SF	423.88	\$40.40/SF	0.00	408.13	408.13	\$16,488.45	\$16,488.45
065	614-00012	Sign Panel (Class II) SF	1,163.86	\$56.60/SF	18.00	583.00	601.00	\$32,997.80	\$34,016.60
066	614-00041	Signpost (Special) EACH	4.00	\$6,245.00/EACH	0.00	4.00	4.00	\$24,980.00	\$24,980.00
067	614-01502	Steel Sign Support (2- Inch Round) (Post & Socket) LF	7.00	\$476.50/LF	0.00	6.00	6.00	\$2,859.00	\$2,859.00
068	614-01573	Steel Sign Support (2-1/2 Inch Round NP- 40)(Post & Slipbase) EACH	50.00	\$894.10/EACH	0.00	60.00	60.00	\$53,646.00	\$53,646.00
069	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase) EACH	18.00	\$1,020.00/EACH	2.00	15.00	17.00	\$15,300.00	\$17,340.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
070	614-80390	Rumble Strip (Grinding) (Asphalt) (Sinusoidal) LF	51,822.00	\$1.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
071	615-00030	Embankment Protector Type 3 EACH	2.00	\$7,870.00/EACH	2.00	0.00	2.00	\$0.00	\$15,740.00
072	621-00425	Detour L S CR72 SIGNAGE	1.00	\$795.00/L S	1.00	0.00	1.00	\$0.00	\$795.00
073	625-00000	Construction Surveying L S	1.00	\$82,363.90/L S	1.00	0.00	1.00	\$0.00	\$82,363.90
074	626-00000	Mobilization L S	1.00	\$1,027,462.85/L S	1.00	0.00	1.00	\$0.00	\$1,027,462.85
075	626-01113	Public Information Management (Tier III) DAY	184.00	\$107.00/DAY	167.00	28.00	195.00	\$2,996.00	\$20,865.00
076	627-00008	Modified Epoxy Pavement Marking GAL	1,024.00	\$173.60/GAL	0.00	0.00	0.00	\$0.00	\$0.00
077	627-00013	Pavement Marking Paint (High Build) GAL Temporary	2,063.00	\$93.40/GAL	2,332.11	588.66	2,920.77	\$54,980.84	\$272,799.92
078	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid) SF	12,696.00	\$25.00/SF	0.00	5,372.20	5,372.20	\$134,305.00	\$134,305.00
079	627-30407	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Special) SF	2,039.00	\$27.50/SF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
080	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Special) SF	834.00	\$18.55/SF	0.00	0.00	0.00	\$0.00	\$0.00
081	630-00000	Flagging HOUR	5,000.00	\$48.00/HOUR	3,793.75	1,028.50	4,822.25	\$49,368.00	\$231,468.00
082	630-00001	Pilot Car Operation HOUR	1,500.00	\$78.00/HOUR	520.50	169.75	690.25	\$13,240.50	\$53,839.50
083	630-00003	Uniformed Traffic Control HOUR	350.00	\$180.00/HOUR	186.00	96.25	282.25	\$17,325.00	\$50,805.00
084	630-00004	Traffic Control Vehicle EACH	2.00	\$2,400.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
085	630-00007	Traffic Control Inspection DAY	52.00	\$360.00/DAY	69.00	4.00	73.00	\$1,440.00	\$26,280.00
086	630-00012	Traffic Control Management DAY	132.00	\$2,103.00/DAY	90.00	23.00	113.00	\$48,369.00	\$237,639.00
087	630-80001	Flashing Beacon (Portable) EACH	8.00	\$1,190.00/EACH	2.00	1.60	3.60	\$1,904.00	\$4,284.00
088	630-80341	Construction Traffic Sign (Panel Size A) EACH	64.00	\$46.50/EACH	1.00	0.80	1.80	\$37.20	\$83.70
089	630-80342	Construction Traffic Sign (Panel Size B) EACH	32.00	\$211.50/EACH	12.00	9.60	21.60	\$2,030.40	\$4,568.40
090	630-80343	Construction Traffic Sign (Panel Size C) EACH	12.00	\$285.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
091	630-80350	Vertical Panel EACH	52.00	\$38.50/EACH	22.00	17.60	39.60	\$677.60	\$1,524.60
092	630-80355	Portable Message Sign Panel EACH	4.00	\$10,315.00/EACH	2.00	0.70	2.70	\$7,220.50	\$27,850.50
093	630-80356	Advance Warning Flashing or Sequencing Arrow Panel (A Type) EACH	4.00	\$4,415.00/EACH	1.00	0.80	1.80	\$3,532.00	\$7,947.00
094	630-80360	Drum Channelizing Device EACH	200.00	\$62.40/EACH	20.00	16.00	36.00	\$998.40	\$2,246.40
095	630-80364	Drum Channelizing Device (With Light) (Steady Burn) EACH	800.00	\$115.20/EACH	8.50	6.80	15.30	\$783.36	\$1,762.56
096	630-80367	Portable Traffic Speed Monitor EACH	2.00	\$3,935.00/EACH	1.00	0.80	1.80	\$3,148.00	\$7,083.00
097	630-80370	Barrier (Temporary) LF	1,900.00	\$57.00/LF	414.00	331.20	745.20	\$18,878.40	\$42,476.40
098	630-80371	Reset Concrete Barrier (Temporary) LF	900.00	\$19.00/LF	414.00	331.20	745.20	\$6,292.80	\$14,158.80
099	630-80380	Traffic Cone EACH	500.00	\$21.60/EACH	75.00	60.00	135.00	\$1,296.00	\$2,916.00
100	630-80511	Mobile Pavement Marking Zone L S	1.00	\$11,375.00/L S	0.00	0.00	0.00	\$0.00	\$0.00
101	630-85010	Impact Attenuator (Temporary) EACH	8.00	\$6,160.00/EACH	0.50	0.40	0.90	\$2,464.00	\$5,544.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
102	630-85013	Impact Attenuator (Temporary) (Reset Only) EACH	6.00	\$1,300.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
103	630-85020	Mobile Attenuator EACH	4.00	\$64,950.00/EACH	1.50	1.20	2.70	\$77,940.00	\$175,365.00
104	632-00000	Night Work Lighting L S	1.00	\$59,055.74/L S	0.80	0.00	0.80	\$0.00	\$47,244.59
105	700-70010	F/A Minor Contract Revisions F A	350,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
106	700-70012	F/A Asphalt Pavement Incentive F A	157,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
107	700-70016	F/A Fuel Cost Adjustment F A	0.01	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
108	700-70018	F/A Roadway Smoothness Incentive F A	200,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
109	700-70019	F/A Asphalt Cement Cost Adjustment F A	0.01	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
110	700-70023	F/A On-The-Job Trainee F A	22,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
111	700-70030	F/A Interim Roadway Maintenance F A	10,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
112	700-70031	F/A Interim Surface Repair F A	50,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25095-BID									
0200 - BID ITEMS									
113	700-70034	F/A F A Underground Utilities	10,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
114	700-70111	Project First Program F A	10,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
115	700-70380	F/A Erosion Control F A	10,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
119	900-00006	Added Item (Dollar)/ DOL Overweight Haul Trucks SS 105.18 Load Restrictions	0.00	(\$1.00)/DOL	300.00	120.00	420.00	(\$120.00)	(\$420.00)
120	900-00006	Added Item (Dollar)/ DOL Working Time Violations SS 105.03(b) Violation of Working Time Limitation	0.00	(\$1.00)/DOL	3,450.00	0.00	3,450.00	\$0.00	(\$3,450.00)
121	900-00006	Added Item (Dollar)/ DOL Material Price Reductions Suncor PG 58-34 Binder Test Failed - Price Reduction	0.00	(\$1.00)/DOL	75,084.76	0.00	75,084.76	\$0.00	(\$75,084.76)
0200 Total								\$2,219,116.32	\$10,438,867.27
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
116	620-00002	Field Office (Class 2) EACH	1.00	\$49,000.00/EACH	1.00	0.00	1.00	\$0.00	\$49,000.00
117	620-00012	Field Laboratory (Class 2) EACH	1.00	\$53,500.00/EACH	1.00	0.00	1.00	\$0.00	\$53,500.00
118	620-00020	Sanitary Facility EACH	2.00	\$8,000.00/EACH	2.00	0.00	2.00	\$0.00	\$16,000.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25095

PCN: 25095-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
---------	----------	------------------	-----------------	-------------	----------	-----------------	-------------	--------------------	-------------------

25095-BID

0400 - CONSTRUCTION ENGINEERING BID ITEMS

0400 Total	\$0.00	\$118,500.00
25095-BID Total	\$2,219,116.32	\$2,219,116.32
Invoice Total	\$2,219,116.32	\$10,557,367.27