

ESTIMATE SUMMARY

CONTID: C25151

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 25151-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 222.0 DAYS

TIME ALLOW: 10/31/202 FIXED COMPLETION DAT

I70 OVER WASHINGTON BRIDGE ESSENTIAL REPAIR

PERCENT TIME: 98.67

ORIG TIME ALLOW: 10/30/202 FIXED COMPLETION DAT

PROJECT NO: NHPPR100-383

I70 OVER WASHINGTON BRIDGE ESSENTIAL REPAIR

NAME OF ROAD:

PROJECT COUNTIES: DENVER

CONTRACTOR:

ABCO CONTRACTING, INC.

2180 E. 74TH PLACE

PAY PERIOD ENDING 10/28/2023

DATE LET 01/26/2023

DATE AWARDED 02/23/2023

DATE CONTRACT EXECUTED 03/14/2023

DATE NOTICE TO PROCEED 03/21/2023

DATE TIME STARTED 03/21/2023

DATE WORK BEGAN 03/21/2023

DATE TIME STOPPED

DATE ACCEPTED

DENVER CO 80229 (303)288-4140

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,939,928.25 PARTICIPATING	\$ 1,551,819.14	\$ 84,968.68
AWARD PROJECT AMT: \$ 1,850,028.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 79.99% TOTAL EARNINGS	1,551,819.14	84,968.68
FUNDS AVAILABLE: \$ 388,109.11 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	84,968.68
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-27,750.42	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,524,068.72
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,524,068.72
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 84,968.68

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C25151
 PCN: 25151-BID
 PROJECT: NHPPR100-383

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 11/24/2023
 10:37:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			6,500.00000	1.000		6,500.00
0010	202-00035	Removal of Pipe	120.000	118.000		
			LF	0.000	0.00	
			260.00000	118.000		30,680.00
0015	202-00210	Removal of Concrete Pavement	167.870	167.870		
			SY	0.000	0.00	
			138.00000	167.870		23,166.06
0020	202-00250	Removal of Pavement Marking	100.000	0.000		
			SF	0.000	0.00	
			4.00000	0.000		0.00
0025	208-00013	Erosion Log Type 1 (20 Inch)	113.000	113.000		
			LF	0.000	0.00	
			16.00000	113.000		1,808.00
0030	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00
0035	208-00056	Storm Drain Inlet Protection (Type III)	14.000	14.000		
			EACH	0.000	0.00	
			330.00000	14.000		4,620.00
0040	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			4,600.00000	2.000		9,200.00
0045	208-00103	Removal and Disposal of Sediment (Labor)	10.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0050	208-00105	Removal and Disposal of Sediment (Equipment)	10.000	0.000		
			HOUR	0.000	0.00	
			190.00000	0.000		0.00
0055	208-00106	Sweeping (Sediment Removal)	20.000	12.000		
			HOUR	0.000	0.00	
			225.00000	12.000		2,700.00

CONTID: C25151
 PCN: 25151-BID
 PROJECT: NHPPR100-383

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 11/24/2023
 10:37:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00107	Removal of Trash	10.000	4.000		
			HOURLY	0.000	0.00	
			113.00000	4.000		452.00
0065	208-00207	Erosion Control Management	10.000	10.000		
			DAY	0.000	0.00	
			450.00000	10.000		4,500.00
0070	240-00000	Wildlife Biologist	50.000	50.000		
			HOURLY	0.000	0.00	
			106.00000	50.000		5,300.00
0075	240-00010	Removal of Nests	0.000	0.000		
			HOURLY	0.000	0.00	
			205.00000	0.000		0.00
0080	304-06007	Aggregate Base Course (Class 6)	30.000	27.980		
			CY	0.000	0.00	
			170.00000	27.980		4,756.60
0085	412-01250	Concrete Pavement (12-1/2 Inch)	180.000	167.870		
			SY	0.000	0.00	
			332.00000	167.870		55,732.84
0090	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	120.000	118.000		
			LF	0.000	0.00	
			265.00000	118.000		31,270.00
0095	604-26005	Vane Grate Inlet (Double) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			21,000.00000	1.000		21,000.00
0100	625-00001	Construction Surveying (Hourly)	0.000	0.000		
			HOURLY	0.000	0.00	
			215.00000	0.000		0.00
0105	626-00000	Mobilization	1.000	0.664		
			L S	0.000	0.00	
			242,000.00000	0.664		160,688.00
0110	626-01113	Public Information Management (Tier III)	200.000	167.000		
			DAY	28.000	2,660.00	
			95.00000	195.000		18,525.00

CONTID: C25151
 PCN: 25151-BID
 PROJECT: NHPPR100-383

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 11/24/2023
 10:37:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	627-00013	Pavement Marking Paint (High Build)	4.000	3.480		
			GAL	0.000	0.00	
			125.00000	3.480		435.00
0120	627-02001	Preformed Plastic Pavement Marking (Type II)	320.000	15.000		
			SF	0.000	0.00	
			31.00000	15.000		465.00
0125	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	0.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0130	630-00000	Flagging	0.000	0.000		
			HOURL	0.000	0.00	
			48.00000	0.000		0.00
0135	630-00003	Uniformed Traffic Control	222.500	108.500		
			HOURL	114.000	17,100.00	
			150.00000	222.500		33,375.00
0140	630-00006	Uniformed Traffic Control (Vehicle)	222.500	108.500		
			HOURL	114.000	8,550.00	
			75.00000	222.500		16,687.50
0145	630-00007	Traffic Control Inspection	50.000	36.000		
			DAY	0.000	0.00	
			438.00000	36.000		15,768.00
0150	630-00012	Traffic Control Management	81.000	61.000		
			DAY	20.000	32,500.00	
			1,625.00000	81.000		131,625.00
0155	630-00015	Uniformed Traffic Control Coordination	12.000	5.000		
			HOURL	7.000	266.00	
			38.00000	12.000		456.00
0160	630-80001	Flashing Beacon (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			1,825.00000	0.000		0.00
0165	630-80335	Barricade (Type 3 M-A) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00

CONTID: C25151
 PCN: 25151-BID
 PROJECT: NHPPR100-383

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 11/24/2023
 10:37:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	630-80341	Construction Traffic Sign (Panel Size A)	2.000	1.800		
			EACH	0.000	0.00	
			102.00000	1.800		183.60
0175	630-80342	Construction Traffic Sign (Panel Size B)	10.000	7.200		
			EACH	0.000	0.00	
			120.00000	7.200		864.00
0180	630-80343	Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			136.00000	0.000		0.00
0185	630-80355	Portable Message Sign Panel	1.000	0.900		
			EACH	0.000	0.00	
			10,375.00000	0.900		9,337.50
0190	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	1.800		
			EACH	0.000	0.00	
			3,280.00000	1.800		5,904.00
0195	630-80360	Drum Channelizing Device	129.000	116.100		
			EACH	0.000	0.00	
			79.00000	116.100		9,171.90
0200	630-80363	Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			112.00000	0.000		0.00
0205	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	360.000	324.000		
			LF	0.000	0.00	
			152.00000	324.000		49,248.00
0207	630-80380	Traffic Cone	215.000	193.500		
			EACH	0.000	0.00	
			28.60000	193.500		5,534.10
0210	630-85020	Mobile Attenuator	1.000	0.900		
			EACH	0.000	0.00	
			109,000.00000	0.900		98,100.00
0215	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary)	3.000	1.800		
			EACH	0.000	0.00	
			10,600.00000	1.800		19,080.00

CONTID: C25151
 PCN: 25151-BID
 PROJECT: NHPPR100-383

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 11/24/2023
 10:37:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			36,000.00000	1.000		36,000.00
0225	700-70010	F/A Minor Contract Revisions	71,916.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70023	F/A On-The-Job Trainee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70034	F/A Temporary Bridge Deck	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0245	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 1,035,192.56 \$	61,076.00 \$ 818,533.10
CAT NO0300 E-17-UP						
0255	201-00005	Removal of Debris	0.500	0.500		
			L S	0.000	0.00	
			11,000.00000	0.500		5,500.00
0260	202-00426	Removal of Bridge Railing (Special)	36.000	34.000		
			LF	0.000	0.00	
			224.00000	34.000		7,616.00
0265	202-00453	Removal of Portions of Present Structure (Class 2)	31.000	11.360		
			SY	0.000	0.00	
			170.00000	11.360		1,931.20

CONTID: C25151
 PCN: 25151-BID
 PROJECT: NHPPR100-383

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 11/24/2023
 10:37:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-17-UP						
0270	202-00460	Removal of Portions of Present Structure (Class 3)	16.000	0.880		
			SY	0.000	0.00	
			510.00000	0.880		448.80
0275	202-00504	Removal of Expansion Device	184.790	184.790		
			LF	0.000	0.00	
			261.00000	184.790		48,230.19
0280	202-04010	Clean Inlet	5.000	5.000		
			EACH	0.000	0.00	
			1,500.00000	5.000		7,500.00
0285	202-04050	Clean Expansion Joint	0.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0290	518-01004	Bridge Expansion Device (0-4 Inch)	182.770	182.770		
			LF	0.000	0.00	
			445.00000	182.770		81,332.65
0295	518-03000	Sawing and Sealing Bridge Joint	182.000	92.450		
			LF	89.100	3,564.00	
			40.00000	181.550		7,262.00
0300	601-03057	Concrete Class DR	36.000	16.290		
			CY	0.000	0.00	
			2,825.00000	16.290		46,019.25
0305	602-00020	Reinforcing Steel (Epoxy Coated)	3,000.000	1,025.400		
			LB	0.000	0.00	
			4.00000	1,025.400		4,101.60
0310	606-10700	Bridge Rail Type 7	36.000	34.000		
			LF	0.000	0.00	
			786.00000	34.000		26,724.00

			CAT 0300	CURRENT AMT \$	313,332.84 \$	3,564.00 \$
						236,665.69

CAT NO0301 E-17-UW						
0315	201-00005	Removal of Debris	0.500	0.500		
			L S	0.000	0.00	
			11,000.00000	0.500		5,500.00

CONTID: C25151
 PCN: 25151-BID
 PROJECT: NHPPR100-383

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 11/24/2023
 10:37:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 E-17-UW						
0320	202-00215	Removal of Concrete Pavement (Planing)	354.650	354.650		
			SY	0.000	0.00	
			76.00000	354.650		26,953.40
0325	202-00426	Removal of Bridge Railing (Special)	50.000	34.000		
			LF	0.000	0.00	
			224.00000	34.000		7,616.00
0330	202-00453	Removal of Portions of Present Structure (Class 2)	38.000	8.910		
			SY	0.000	0.00	
			170.00000	8.910		1,514.70
0335	202-00460	Removal of Portions of Present Structure (Class 3)	18.000	0.000		
			SY	0.000	0.00	
			510.00000	0.000		0.00
0340	202-00502	Removal of Portions of Present Structure	8.000	5.000		
			CY	0.000	0.00	
			1,300.00000	5.000		6,500.00
0345	202-00503	Removal of Portions of Present Structure	15.000	11.000		
			SY	0.000	0.00	
			890.00000	11.000		9,790.00
0350	202-00504	Removal of Expansion Device	207.000	207.000		
			LF	0.000	0.00	
			261.00000	207.000		54,027.00
0355	202-04010	Clean Inlet	5.000	5.000		
			EACH	0.000	0.00	
			1,500.00000	5.000		7,500.00
0360	206-00100	Structure Backfill (Class 1)	0.000	0.000		
			CY	0.000	0.00	
			234.00000	0.000		0.00
0365	304-06007	Aggregate Base Course (Class 6)	2.000	0.000		
			CY	0.000	0.00	
			170.00000	0.000		0.00
0367	412-05100	Poly Slab Jacking	1,115.000	223.000		
			LB	892.000	20,328.68	
			22.79000	1,115.000		25,410.85

CONTID: C25151
 PCN: 25151-BID
 PROJECT: NHPPR100-383

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 11/24/2023
 10:37:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0301 E-17-UW							
0370	518-01004	Bridge Expansion Device (0-4 Inch)	208.000	206.450			
			LF	0.000	0.00		
			445.00000	206.450		91,870.25	
0375	518-03000	Sawing and Sealing Bridge Joint	209.000	183.770			
			LF	0.000	0.00		
			40.00000	183.770		7,350.80	
0380	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	352.000	352.000			
			SY	0.000	0.00		
			187.00000	352.000		65,824.00	
0385	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	330.000	294.450			
			CF	0.000	0.00		
			180.00000	294.450		53,001.00	
0390	601-03056	Concrete Class DF	20.000	12.000			
			CY	0.000	0.00		
			2,300.00000	12.000		27,600.00	
0395	601-03057	Concrete Class DR	30.000	19.310			
			CY	0.000	0.00		
			2,825.00000	19.310		54,550.75	
0400	602-00020	Reinforcing Steel (Epoxy Coated)	5,421.900	5,421.900			
			LB	0.000	0.00		
			4.00000	5,421.900		21,687.60	
0405	606-10700	Bridge Rail Type 7	50.000	34.000			
			LF	0.000	0.00		
			786.00000	34.000		26,724.00	
			CAT 0301	CURRENT AMT \$	588,202.85 \$	20,328.68 \$	493,420.35
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0410	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			3,200.00000	1.000		3,200.00	
			CAT 0400	CURRENT AMT \$	3,200.00 \$	0.00 \$	3,200.00
			PROJECT TOTAL	CURRENT AMT \$	1,939,928.25 \$	84,968.68 \$	1,551,819.14