

ESTIMATE SUMMARY

 CONTID: C25174 ESTIMATE NO: 0008 PROG SPEC YR: 2005
 PCN: 25174-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: I-70 FLOYD HILL PACKAGE 1 EAST SECTION
 TIME CHARGED: 220.0 DAYS TIME ALLOW: 7/30/2026 FIXED COMPLETION DAT
 PERCENT TIME: 19.35 ORIG TIME ALLOW: 7/30/2026 FIXED COMPLETION DAT

PROJECT NO: NHPP0703-514
 I-70 FLOYD HILL PACKAGE 1 EAST SECTION

NAME OF ROAD:

PROJECT COUNTIES: CLEAR CREEK JEFFERSON

CONTRACTOR:

KRAEMER NORTH AMERICA, LLC PAY PERIOD ENDING 01/25/2024 DATE TIME STARTED 06/20/2023
 P.O. BOX 220 DATE LET 05/17/2023 DATE WORK BEGAN 06/20/2023
 DATE AWARDED 06/09/2023 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 06/16/2023 DATE ACCEPTED
 PLAIN WI 53577 (608)546-2311 DATE NOTICE TO PROCEED 06/20/2023

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 65,971,378.15 PARTICIPATING	\$ 14,899,189.45	\$ 1,052,392.28
AWARD PROJECT AMT: \$ 61,199,702.96 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 22.58% TOTAL EARNINGS	14,899,189.45	1,052,392.28
FUNDS AVAILABLE: \$ 51,072,188.70 STOCKPILED MATERIALS	570,714.68	50,152.10
	GROSS EARNINGS	15,469,904.13
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-381,798.21	-24,159.67
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	15,088,105.92
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	15,088,105.92
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,078,384.71

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.935		
			L S	0.000	0.00	
			156,204.74000	0.935		146,051.43
0010	202-00008	Tree Trimming	100.000	5.000		
			HOURL	0.000	0.00	
			926.86000	5.000		4,634.30
0015	202-00019	Removal of Inlet	7.000	0.000		
			EACH	0.000	0.00	
			2,309.94000	0.000		0.00
0020	202-00027	Removal of Riprap	73.000	0.000		
			SY	0.000	0.00	
			53.39000	0.000		0.00
0025	202-00035	Removal of Pipe	555.000	30.000		
			LF	0.000	0.00	
			116.43000	30.000		3,492.90
0030	202-00037	Removal of End Section	8.000	0.000		
			EACH	0.000	0.00	
			1,109.55000	0.000		0.00
0035	202-00040	Removal of Electrical Conduit	3,500.000	832.000		
			LF	0.000	0.00	
			9.81000	832.000		8,161.92
0040	202-00055	Removal of Fiber Optic Cable	9,525.000	2,116.000		
			LF	0.000	0.00	
			4.49000	2,116.000		9,500.84
0045	202-00060	Removal of Travel Time Indicator	1.000	0.000		
			EACH	0.000	0.00	
			160.42000	0.000		0.00
0050	202-00090	Removal of Delineator	150.000	100.000		
			EACH	0.000	0.00	
			5.53000	100.000		553.00
0055	202-00220	Removal of Asphalt Mat	27,121.000	2,777.657		
			SY	0.000	0.00	
			10.36000	2,777.657		28,776.53

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00222	Removal of Detour Pavement	528.000	0.000		
			SY	0.000	0.00	
			24.70000	0.000		0.00
0065	202-00240	Removal of Asphalt Mat (Planing)	83,875.000	0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0070	202-00248	Removal of Rumble Strips	10,456.000	5,704.000		
			LF	0.000	0.00	
			9.66000	5,704.000		55,100.64
0075	202-00250	Removal of Pavement Marking	77,675.000	21,371.580		
			SF	0.000	0.00	
			0.84000	21,371.580		17,952.13
0080	202-00700	Removal of Light Standard	8.000	8.000		
			EACH	0.000	0.00	
			378.05000	8.000		3,024.40
0085	202-00705	Removal of Light Standard Foundation	8.000	8.000		
			EACH	0.000	0.00	
			872.78000	8.000		6,982.24
0090	202-00720	Removal of Closed Circuit Camera	4.000	0.000		
			EACH	0.000	0.00	
			319.72000	0.000		0.00
0095	202-00805	Removal of Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			12,762.63000	0.000		0.00
0100	202-00810	Removal of Ground Sign	49.000	31.000		
			EACH	0.000	0.00	
			591.96000	31.000		18,350.76
0105	202-00821	Removal of Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			1,105.00000	0.000		0.00
0110	202-00823	Removal of Dynamic Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			4,891.17000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-00827	Removal of Pull Box	8.000	8.000		
			EACH	0.000	0.00	
			880.63000	8.000		7,045.04
0120	202-00855	Removal of Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			298.41000	1.000		298.41
0125	202-00887	Removal of Radar Detection System	1.000	0.000		
			EACH	0.000	0.00	
			899.70000	0.000		0.00
0130	202-01000	Removal of Fence	20,138.000	0.000		
			LF	0.000	0.00	
			5.06000	0.000		0.00
0135	202-01130	Removal of Guardrail Type 3	6,681.000	2,529.000		
			LF	0.000	0.00	
			3.65000	2,529.000		9,230.85
0140	202-01180	Removal of Median Barrier	6,722.000	0.000		
			LF	0.000	0.00	
			24.92000	0.000		0.00
0145	202-01300	Removal of End Anchorage	5.000	4.000		
			EACH	0.000	0.00	
			725.02000	4.000		2,900.08
0150	202-04006	Clean Culvert	100.000	0.000		
			HOOR	0.000	0.00	
			448.08000	0.000		0.00
0155	202-05030	Sawing Asphalt Material (10 Inch)	29,234.000	6,429.000		
			LF	0.000	0.00	
			2.57000	6,429.000		16,522.53
0160	203-00010	Unclassified Excavation (Complete In Place)	50,229.000	36,126.600		
			CY	0.000	0.00	
			39.75000	36,126.600		1,436,032.35
0165	203-00050	Unsuitable Material	500.000	49.259		
			CY	0.000	0.00	
			88.10000	49.259		4,339.72

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0170	203-00400	Rock Excavation	23,969.000		15,451.250		
			CY		890.950	75,124.90	
				84.32000	16,342.200		1,377,974.30
0175	203-01100	Proof Rolling	100.000		1.000		
			HOURL		0.000	0.00	
				141.08000	1.000		141.08
0180	203-01500	Blading	100.000		0.000		
			HOURL		0.000	0.00	
				239.14000	0.000		0.00
0185	203-01550	Dozing	100.000		70.500		
			HOURL		0.000	0.00	
				279.07000	70.500		19,674.44
0190	203-01565	Hydraulic Excavator	100.000		63.500		
			HOURL		0.500	114.01	
				228.02000	64.000		14,593.28
0195	203-01582	Truck (Dump)	100.000		55.000		
			HOURL		0.000	0.00	
				176.37000	55.000		9,700.35
0200	203-01590	Front End Loader (Rubber Tire)	100.000		0.000		
			HOURL		0.000	0.00	
				168.39000	0.000		0.00
0205	203-01597	Potholing	158.750		158.750		
			HOURL		0.000	0.00	
				416.55000	158.750		66,127.31
0210	203-02300	Rock Scaler	560.000		454.250		
			HOURL		0.000	0.00	
				241.19000	454.250		109,560.56
0215	203-02315	Mechanized Scaling	80.000		26.000		
			HOURL		0.000	0.00	
				354.61000	26.000		9,219.86
0220	203-02330	Laborer	100.000		26.000		
			HOURL		0.500	34.98	
				69.96000	26.500		1,853.94

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	206-00000	Structure Excavation	4,487.000	1,195.400		
			CY	87.975	2,609.34	
			29.66000	1,283.375		38,064.90
0230	206-00100	Structure Backfill (Class 1)	951.000	0.000		
			CY	0.000	0.00	
			40.69000	0.000		0.00
0235	206-00200	Structure Backfill (Class 2)	614.000	0.000		
			CY	0.000	0.00	
			33.55000	0.000		0.00
0240	206-01000	Bed Course Material	87.000	87.000		
			CY	0.000	0.00	
			930.00000	87.000		80,910.00
0245	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			18,136.35000	0.000		0.00
0250	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			18,136.35000	0.000		0.00
0255	206-01783	Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			7,858.98000	0.000		0.00
0260	206-01784	Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			7,431.48000	0.000		0.00
0265	207-00210	Stockpile Topsoil (Seeding Media)	1,035.000	349.848		
			CY	0.000	0.00	
			21.51000	349.848		7,525.23
0270	207-00210	Stockpile Topsoil On Site	3,792.500	3,792.500		
			CY	0.000	0.00	
			21.27000	3,792.500		80,666.48
0275	207-00700	Topsoil (Onsite)	2,004.000	32.000		
			CY	0.000	0.00	
			55.38000	32.000		1,772.16

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	207-00702	Topsoil (Offsite)	3,840.000	0.000		
			CY	0.000	0.00	
			85.58000	0.000		0.00
0285	207-00704	Subgrade Soil Preparation	28,750.000	0.000		
			SY	0.000	0.00	
			2.44000	0.000		0.00
0290	207-00706	Seeding Media	690.000	0.000		
			CY	0.000	0.00	
			52.44000	0.000		0.00
0295	208-00002	Erosion Log Type 1 (12 Inch)	2,550.000	250.000		
			LF	0.000	0.00	
			6.04000	250.000		1,510.00
0300	208-00013	Erosion Log Type 1 (20 Inch)	16,200.000	4,045.000		
			LF	0.000	0.00	
			8.27000	4,045.000		33,452.15
0305	208-00019	Silt Fence (Reinforced)(Special)	5,580.000	0.000		
			LF	0.000	0.00	
			5.80000	0.000		0.00
0310	208-00020	Silt Fence	3,816.000	3,816.000		
			LF	0.000	0.00	
			1.46000	3,816.000		5,571.36
0315	208-00021	Silt Fence (Reinforced)	2,731.800	2,731.800		
			LF	0.000	0.00	
			3.17000	2,731.800		8,659.81
0320	208-00033	Sediment Trap	4.000	1.000		
			EACH	0.000	0.00	
			5,484.93000	1.000		5,484.93
0325	208-00035	Aggregate Bag	7,464.000	426.000		
			LF	0.000	0.00	
			8.60000	426.000		3,663.60
0330	208-00041	Rock Check Dam	40.000	13.000		
			EACH	0.000	0.00	
			2,255.90000	13.000		29,326.70

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	208-00045	Concrete Washout Structure	2.000	1.000		
			EACH	0.000	0.00	
			17,523.08000	1.000		17,523.08
0340	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	6.000	6.000		
			EACH	0.000	0.00	
			5,980.77000	6.000		35,884.62
0345	208-00055	Rigid Inlet Protection Device	9.000	0.000		
			EACH	0.000	0.00	
			1,036.64000	0.000		0.00
0350	208-00056	Storm Drain Inlet Protection (Type III)	98.000	0.000		
			EACH	0.000	0.00	
			129.87000	0.000		0.00
0355	208-00075	Pre-fabricated Vehicle Tracking Pad	7.000	5.000		
			EACH	2.000	35,367.18	
			17,683.59000	7.000		123,785.13
0360	208-00103	Removal and Disposal of Sediment (Labor)	1,800.000	37.500		
			HOURLY	1.000	69.42	
			69.42000	38.500		2,672.67
0365	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	21.500		
			HOURLY	0.000	0.00	
			167.87000	21.500		3,609.21
0370	208-00106	Sweeping (Sediment Removal)	1,000.000	121.500		
			HOURLY	31.000	6,782.49	
			218.79000	152.500		33,365.48
0375	208-00107	Removal of Trash	147.000	147.000		
			HOURLY	0.000	0.00	
			74.94000	147.000		11,016.18
0380	208-00207	Erosion Control Management	828.000	126.000		
			DAY	22.000	30,263.20	
			1,375.60000	148.000		203,588.80
0385	208-00300	Temporary Berms	340.000	340.000		
			LF	0.000	0.00	
			6.70000	340.000		2,278.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	209-00000	Water	100.000	0.000		
			MGAL	0.000	0.00	
			92.64000	0.000		0.00
0395	210-00473	Reset TV Cameras	1.000	1.000		
			EACH	0.000	0.00	
			1,129.69000	1.000		1,129.69
0400	210-00481	Reset Dedicated Short Range Communications(DSRC) (Roadside U	2.000	1.000		
			EACH	0.000	0.00	
			2,113.52000	1.000		2,113.52
0405	210-00810	Reset Ground Sign	23.000	7.000		
			EACH	0.000	0.00	
			1,657.50000	7.000		11,602.50
0410	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			2,700.23000	0.000		0.00
0415	210-04025	Modify Structure	3.000	0.000		
			EACH	0.000	0.00	
			8,733.42000	0.000		0.00
0420	211-01111	Rock Reinforcement (Dowels)	210.000	210.000		
			LF	0.000	0.00	
			229.97000	210.000		48,293.70
0425	211-01115	Rock Reinforcement (Number 10)	500.000	280.000		
			LF	0.000	0.00	
			157.05000	280.000		43,974.00
0430	211-01150	Rock Reinforcement Tests	20.000	14.000		
			EACH	0.000	0.00	
			1,121.83000	14.000		15,705.62
0435	212-00700	Organic Fertilizer	1,600.000	544.600		
			LB	0.000	0.00	
			1.15000	544.600		626.29
0440	212-00701	Compost (Mechanically Applied)	520.000	0.000		
			CY	0.000	0.00	
			70.24000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	212-00702	Biotic Soil Amendments (Hydraulically Applied)	24,500.000	2,382.700		
			LB	0.000	0.00	
			1.12000	2,382.700		2,668.62
0450	212-00703	Humate	3,000.000	54.710		
			LB	0.000	0.00	
			2.11000	54.710		115.44
0455	212-00704	Mycorrhizae	228.000	13.140		
			LB	0.000	0.00	
			12.91000	13.140		169.64
0460	212-00705	Elemental Sulfur	480.000	0.000		
			LB	0.000	0.00	
			1.94000	0.000		0.00
0465	212-00706	Seeding (Native) Drill	6.000	0.000		
			ACRE	0.000	0.00	
			569.58000	0.000		0.00
0470	212-00707	Seeding (Native) Hydraulic	7.000	1.960		
			ACRE	0.000	0.00	
			1,307.78000	1.960		2,563.25
0475	212-00708	Seeding (Native) Broadcast	2.000	0.000		
			ACRE	0.000	0.00	
			974.00000	0.000		0.00
0480	213-00012	Spray-on Mulch Blanket	6.000	0.000		
			ACRE	0.000	0.00	
			3,696.62000	0.000		0.00
0485	213-00150	Bonded Fiber Matrix	11.000	1.960		
			ACRE	0.000	0.00	
			3,810.54000	1.960		7,468.66
0490	214-00401	Evergreen Tree (Tubeling)	30.000	0.000		
			EACH	0.000	0.00	
			23.92000	0.000		0.00
0495	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	49,424.000	3,484.330		
			SY	0.000	0.00	
			2.73000	3,484.330		9,512.22

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	216-00301	Turf Reinforcement Mat (Class 1)	1,083.000	0.000		
			SY	0.000	0.00	
			11.47000	0.000		0.00
0505	216-00303	Turf Reinforcement Mat (Class 3)	570.000	0.000		
			SY	0.000	0.00	
			33.32000	0.000		0.00
0510	216-00304	Turf Reinforcement Mat (Special)	4,930.000	0.000		
			SY	0.000	0.00	
			30.82000	0.000		0.00
0515	217-00020	Herbicide Treatment	60.000	0.000		
			HOURL	0.000	0.00	
			284.79000	0.000		0.00
0520	240-00000	Wildlife Biologist	80.000	47.000		
			HOURL	0.000	0.00	
			110.50000	47.000		5,193.50
0525	240-00010	Removal of Nests	80.000	1.000		
			HOURL	0.000	0.00	
			104.98000	1.000		104.98
0530	250-00100	Environmental Health and Safety	1.000	0.626		
			L S	0.374	4,132.70	
			11,050.00000	1.000		11,050.00
0535	304-06007	Aggregate Base Course (Class 6)	11,929.000	125.154		
			CY	0.000	0.00	
			66.33000	125.154		8,301.46
0540	304-08002	Aggregate Base Course (Shoulder Material)	214.000	0.000		
			CY	0.000	0.00	
			197.83000	0.000		0.00
0545	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,815.000	139.310		
			TON	0.000	0.00	
			316.45000	139.310		44,084.65
0550	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	14,012.000	0.000		
			TON	0.000	0.00	
			176.41000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	26,672.000	253.130		
			TON	0.000	0.00	
			127.11000	253.130		32,175.35
0560	408-01000	Hot Poured Joint and Crack Sealant	10.000	8.775		
			TON	0.000	0.00	
			11,050.00000	8.775		96,963.75
0565	411-10255	Emulsified Asphalt (Slow-Setting)	9,472.000	85.400		
			GAL	0.000	0.00	
			6.38000	85.400		544.85
0570	420-00000	Geomembrane	276.000	276.000		
			SY	0.000	0.00	
			55.68000	276.000		15,367.68
0575	420-00112	Geotextile (Drainage) (Class 1)	10,294.000	346.900		
			SY	0.000	0.00	
			5.61000	346.900		1,946.11
0580	420-00520	Geogrid Pavement Reinforcement	5,023.000	0.000		
			SY	0.000	0.00	
			19.08000	0.000		0.00
0585	503-00024	Drilled Shaft (24 Inch)	9.000	0.000		
			LF	0.000	0.00	
			928.87000	0.000		0.00
0590	503-00036	Drilled Shaft (36 Inch)	36.000	0.000		
			LF	0.000	0.00	
			1,317.03000	0.000		0.00
0595	503-00042	Drilled Shaft (42 Inch)	24.000	0.000		
			LF	0.000	0.00	
			1,096.40000	0.000		0.00
0600	503-00048	Drilled Shaft (48 Inch)	90.000	46.000		
			LF	0.000	0.00	
			1,239.07000	46.000		56,997.22
0605	503-00054	Drilled Shaft (54 Inch)	112.000	24.000		
			LF	0.000	0.00	
			1,260.42000	24.000		30,250.08

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	504-04420	Precast Panel Facing	3,339.000	0.000		
			SF	0.000	0.00	
			67.71000	0.000		0.00
0615	504-06406	Soil Nail	57,180.000	20,740.000		
			LF	5,585.000	197,988.25	
			35.45000	26,325.000		933,221.25
0615		MATERIAL ALLOWANCE Bearing Plates, Nuts, Washers, Nails		36,440.000		
			EACH	-5,585.000	-52,443.15	
			9.39000	30,855.000		289,728.45
0620	504-06410	Verification Testing	12.000	12.000		
			EACH	0.000	0.00	
			3,548.17000	12.000		42,578.04
0625	506-00100	Riprap (Gabions)	224.000	209.000		
			CY	0.000	0.00	
			983.80000	209.000		205,614.20
0630	506-00206	Riprap (6 Inch)	927.000	31.000		
			CY	0.000	0.00	
			145.67000	31.000		4,515.77
0635	506-00212	Riprap (12 Inch)	421.000	0.000		
			CY	0.000	0.00	
			157.55000	0.000		0.00
0640	506-00406	Soil Riprap (6 Inch)	106.000	31.000		
			CY	0.000	0.00	
			172.08000	31.000		5,334.48
0645	507-00000	Concrete Slope and Ditch Paving	146.000	0.000		
			CY	0.000	0.00	
			1,366.94000	0.000		0.00
0650	507-00700	Slope and Ditch Paving (Special)	29.000	0.000		
			CY	0.000	0.00	
			1,404.30000	0.000		0.00
0655	601-01000	Concrete Class B	85.000	9.600		
			CY	3.000	5,524.08	
			1,841.36000	12.600		23,201.14

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0660	601-03000	Concrete Class D	749.000	55.760		
			CY	20.300	32,595.51	
			1,605.69000	76.060		122,128.78
0665	601-03050	Concrete Class D (Wall)	429.000	0.000		
			CY	0.000	0.00	
			633.30000	0.000		0.00
0670	601-03056	Concrete Class DF	1,456.000	0.000		
			CY	31.600	42,022.31	
			1,329.82000	31.600		42,022.31
0675	601-40301	Structural Concrete Coating	180,034.000	0.000		
			SF	0.000	0.00	
			1.77000	0.000		0.00
0680	601-40400	Structural Concrete Stain	4,128.000	368.056		
			SY	0.000	0.00	
			12.67000	368.056		4,663.27
0685	602-00020	Reinforcing Steel (Epoxy Coated)	120,472.000	0.000		
			LB	1,532.600	2,942.59	
			1.92000	1,532.600		2,942.59
0690	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	2,762.000	503.500		
			LF	0.000	0.00	
			181.76000	503.500		91,516.16
0695	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	72.000	61.000		
			LF	0.000	0.00	
			259.51000	61.000		15,830.11
0700	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	12.000	6.000		
			LF	0.000	0.00	
			345.06000	6.000		2,070.36
0705	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	784.000	735.000		
			LF	0.000	0.00	
			407.10000	735.000		299,218.50
0710	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	1,620.000	1,508.000		
			LF	0.000	0.00	
			375.11000	1,508.000		565,665.88

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0715	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	377.000	64.000		
		LF		0.000	0.00	
			688.44000	64.000		44,060.16
0720	603-02240	30x19 Inch Reinforced Concrete Pipe Elliptical	59.000	59.000		
		LF		0.000	0.00	
			286.26000	59.000		16,889.34
0725	603-05018	18 Inch Reinforced Concrete End Section	25.750	2.750		
		EACH		0.000	0.00	
			4,608.66000	2.750		12,673.82
0730	603-05024	24 Inch Reinforced Concrete End Section	1.000	0.750		
		EACH		0.000	0.00	
			6,983.84000	0.750		5,237.88
0735	603-05036	36 Inch Reinforced Concrete End Section	1.000	1.000		
		EACH		0.000	0.00	
			8,012.09000	1.000		8,012.09
0740	603-05042	42 Inch Reinforced Concrete End Section	1.000	1.000		
		EACH		0.000	0.00	
			9,037.63000	1.000		9,037.63
0745	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	4.000	3.500		
		EACH		0.500	2,543.07	
			5,086.14000	4.000		20,344.56
0750	603-10240	24 Inch Corrugated Steel Pipe	26.000	0.000		
		LF		0.000	0.00	
			349.99000	0.000		0.00
0755	603-30018	18 Inch Steel End Section	3.000	0.000		
		EACH		0.000	0.00	
			2,103.09000	0.000		0.00
0760	603-50018	18 Inch Plastic Pipe	249.000	0.000		
		LF		0.000	0.00	
			587.48000	0.000		0.00
0765	604-00305	Inlet Type C (5 Foot)	3.000	1.000		
		EACH		0.000	0.00	
			11,648.91000	1.000		11,648.91

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0770	604-00310	Inlet Type C (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			13,517.87000	0.000		0.00
0775	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			11,660.10000	1.000		11,660.10
0780	604-00510	Inlet Type D (10 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			12,559.00000	2.000		25,118.00
0785	604-19000	Inlet Special	10.000	0.000		
			EACH	0.000	0.00	
			12,610.32000	0.000		0.00
0790	604-20000	Outlet Structure	1.000	0.000		
			EACH	0.000	0.00	
			40,541.00000	0.000		0.00
0795	604-25000	Vane Grate Inlet Special	3.000	0.000		
			EACH	0.000	0.00	
			24,461.39000	0.000		0.00
0800	604-25005	Vane Grate Inlet (5 Foot)	12.000	0.000		
			EACH	0.000	0.00	
			11,036.03000	0.000		0.00
0805	604-25010	Vane Grate Inlet (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			13,609.75000	0.000		0.00
0810	604-25015	Vane Grate Inlet (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			17,275.51000	0.000		0.00
0815	604-26005	Vane Grate Inlet (Double) (5 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			16,529.86000	0.000		0.00
0820	604-30005	Manhole Slab Base (5 Foot)	4.000	2.000		
			EACH	0.000	0.00	
			9,559.06000	2.000		19,118.12

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0825	604-30010	Manhole Slab Base (10 Foot)	7.000	4.500		
			EACH	0.000	0.00	
			15,418.13000	4.500		69,381.59
0830	604-30015	Manhole Slab Base (15 Foot)	14.000	10.500		
			EACH	0.000	0.00	
			16,837.13000	10.500		176,789.87
0835	604-39000	Manhole Special	1.000	0.000		
			EACH	0.000	0.00	
			11,293.43000	0.000		0.00
0840	604-39050	Manhole (Traffic Management System)	9.000	0.000		
			EACH	0.000	0.00	
			10,778.11000	0.000		0.00
0845	605-00060	6 Inch Perforated Pipe Underdrain	2,036.000	0.000		
			LF	0.000	0.00	
			55.26000	0.000		0.00
0850	605-83001	Geocomposite Drain without Pipe	178.000	0.000		
			SY	0.000	0.00	
			157.39000	0.000		0.00
0855	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	8,858.000	0.000		
			LF	0.000	0.00	
			48.47000	0.000		0.00
0860	606-00910	Guardrail Type 9 (Style CA)	674.000	0.000		
			LF	0.000	0.00	
			155.23000	0.000		0.00
0865	606-00915	Guardrail Type 9 (Style CG)	2,067.000	0.000		
			LF	0.000	0.00	
			210.20000	0.000		0.00
0870	606-00916	Guardrail Type 9 (Style CA) (Special) (Scupper 100' OC)	590.000	0.000		
			LF	0.000	0.00	
			151.47000	0.000		0.00
0875	606-00917	Guardrail Type 9 (Style CG) (Special)	1,526.000	0.000		
			LF	0.000	0.00	
			366.84000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0880	606-00930	Guardrail Type 9 (Style CD)	397.000	0.000		
		LF		0.000	0.00	
			204.60000	0.000		0.00
0885	606-00931	Guardrail Type 9 (Style CD) (Special)	79.000	0.000		
		LF		0.000	0.00	
			501.90000	0.000		0.00
0890	606-00940	Guardrail Type 9 (Style CE)	2,507.000	0.000		
		LF		0.000	0.00	
			317.73000	0.000		0.00
0895	606-00942	Guardrail Type 9 (Style CGE)	6,627.000	0.000		
		LF		0.000	0.00	
			229.23000	0.000		0.00
0900	606-00943	Guardrail Type 9 (Style CGE) (Special) (Scupper 100' OC)	700.000	0.000		
		LF		0.000	0.00	
			297.54000	0.000		0.00
0905	606-00943	Guardrail Type 9 (Style CGE) (Special) (scupper 25' OC)	200.000	0.000		
		LF		0.000	0.00	
			280.46000	0.000		0.00
0910	606-00944	Guardrail Type 9 (Style CGD) (Special)	524.000	0.000		
		LF		0.000	0.00	
			440.82000	0.000		0.00
0915	606-01340	End Anchorage Type 3D	9.000	0.000		
		EACH		0.000	0.00	
			1,783.70000	0.000		0.00
0920	606-01370	Transition Type 3G	9.000	0.000		
		EACH		0.000	0.00	
			5,048.23000	0.000		0.00
0925	606-01372	Transition Type GR9-GR3	18.000	0.000		
		EACH		0.000	0.00	
			3,643.00000	0.000		0.00
0930	606-01380	Transition Type 3H	9.000	0.000		
		EACH		0.000	0.00	
			2,069.78000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0935	606-02003	End Anchorage (Nonflared)	8.000	0.000		
			EACH	0.000	0.00	
			6,299.06000	0.000		0.00
0940	606-02005	End Anchorage (Flared)	1.000	0.000		
			EACH	0.000	0.00	
			6,910.46000	0.000		0.00
0945	607-00015	End Post (Special)	10.000	0.000		
			EACH	0.000	0.00	
			1,462.83000	0.000		0.00
0950	607-00020	Corner and Line Brace Post (Special)	106.000	0.000		
			EACH	0.000	0.00	
			1,699.14000	0.000		0.00
0955	607-01000	Fence Barbed Wire with Metal Posts	596.000	0.000		
			LF	0.000	0.00	
			33.76000	0.000		0.00
0960	607-11350	Fence Deer	26,821.000	0.000		
			LF	0.000	0.00	
			25.32000	0.000		0.00
0965	607-11525	Fence (Plastic)	5,200.000	1,399.700		
			LF	0.000	0.00	
			2.12000	1,399.700		2,967.36
0970	607-11580	Fence (Temporary)	600.000	0.000		
			LF	0.000	0.00	
			5.86000	0.000		0.00
0975	607-55050	Mesh Anchor (Special)	203.000	118.000		
			EACH	21.000	58,895.97	
			2,804.57000	139.000		389,835.23
0980	607-55100	Wire Mesh (Draped)	56,016.000	11,144.640		
			SF	0.000	0.00	
			9.26000	11,144.640		103,199.37
0985	607-55110	Safety Rail (Cable)	1,920.000	0.000		
			LF	0.000	0.00	
			81.66000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0985		MATERIAL ALLOWANCE Wire Mesh (Draped)		62,820.513		
			LF	0.000	0.00	
			1.17000	62,820.513		73,500.00
0990	607-60002	Game Ramp	8.000	0.000		
			EACH	0.000	0.00	
			18,731.08000	0.000		0.00
0995	609-21020	Curb and Gutter Type 2 (Section II-B)	381.000	0.000		
			LF	0.000	0.00	
			47.24000	0.000		0.00
1000	609-60011	Curb Type 6 (Section M)	3,407.000	0.000		
			LF	0.000	0.00	
			21.47000	0.000		0.00
1005	611-00041	40 Foot Deer Guard	1.000	0.000		
			EACH	0.000	0.00	
			219,119.85000	0.000		0.00
1010	612-00036	Delineator (Flexible) (Square Base)	87.000	0.000		
			EACH	0.000	0.00	
			208.60000	0.000		0.00
1015	612-00037	Delineator (Flexible) (Flat Mounted)	59.000	0.000		
			EACH	0.000	0.00	
			208.60000	0.000		0.00
1020	612-00039	Delineator (Flexible) (Surface Mounted)	36.000	0.000		
			EACH	0.000	0.00	
			219.87000	0.000		0.00
1025	612-00041	Delineator (Flexible) (Type I)	82.000	0.000		
			EACH	0.000	0.00	
			152.22000	0.000		0.00
1030	612-00042	Delineator (Flexible) (Type II)	11.000	0.000		
			EACH	0.000	0.00	
			152.22000	0.000		0.00
1035	612-00043	Delineator (Flexible) (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			163.50000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 21
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1040	612-00060	Reflector (Median Barrier)	208.000	0.000		
			EACH	0.000	0.00	
			165.75000	0.000		0.00
1045	612-00070	Reflector Strip (4 Inch)	1,314.000	0.000		
			EACH	0.000	0.00	
			71.83000	0.000		0.00
1050	612-00111	Delineator (Drivable)(Type I)	38.000	0.000		
			EACH	0.000	0.00	
			62.01000	0.000		0.00
1055	612-00112	Delineator (Drivable)(Type II)	16.000	0.000		
			EACH	0.000	0.00	
			73.29000	0.000		0.00
1060	612-00113	Delineator (Drivable)(Type III)	33.000	0.000		
			EACH	0.000	0.00	
			84.57000	0.000		0.00
1065	612-00260	Location Marker (Fiber Optic)(Dome)	26.000	0.000		
			EACH	0.000	0.00	
			177.25000	0.000		0.00
1070	612-00270	Location Marker (Utility)(Flat Slat)	28.000	0.000		
			EACH	0.000	0.00	
			688.80000	0.000		0.00
1075	613-00100	1 Inch Electrical Conduit	680.000	626.000		
			LF	0.000	0.00	
			45.02000	626.000		28,182.52
1080	613-00102	1 Inch Electrical Conduit (Galvanized Rigid Conduit) (Specia	175.000	175.000		
			LF	0.000	0.00	
			65.06000	175.000		11,385.50
1085	613-00150	1-1/2 Inch Electrical Conduit	115.000	0.000		
			LF	0.000	0.00	
			39.98000	0.000		0.00
1090	613-00200	2 Inch Electrical Conduit	8,295.000	0.000		
			LF	0.000	0.00	
			57.78000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 22
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1095	613-00206	2 Inch Electrical Conduit (Bored)	4,435.000	566.000		
			LF	0.000	0.00	
			56.65000	566.000		32,063.90
1100	613-00306	3 Inch Electrical Conduit (Bored)	1,300.000	223.000		
			LF	0.000	0.00	
			67.31000	223.000		15,010.13
1105	613-01100	1 Inch Electrical Conduit (Plastic)	200.000	0.000		
			LF	0.000	0.00	
			13.46000	0.000		0.00
1110	613-01200	2 Inch Electrical Conduit (Plastic)	6,930.000	1,977.000		
			LF	0.000	0.00	
			55.73000	1,977.000		110,178.21
1110		MATERIAL ALLOWANCE 2" SCH 80 Blue HDPE Conduit		523.000		
			LF	0.000	0.00	
			1.37000	523.000		716.51
1115	613-03491	Electrical Conduit (Plastic)(Multiduct)	3,605.000	1,055.000		
			LF	0.000	0.00	
			88.07000	1,055.000		92,913.85
1115		MATERIAL ALLOWANCE 2" SCH80 Multiduct - Blue Grey Orange		1,445.000		
			LF	0.000	0.00	
			4.60000	1,445.000		6,647.00
1120	613-03492	Electrical Conduit (Plastic)(Multiduct)(Bored)	315.000	0.000		
			LF	0.000	0.00	
			98.72000	0.000		0.00
1125	613-04100	Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			4,919.22000	0.000		0.00
1130	613-07002	Type Two Pull Box	28.000	10.000		
			EACH	0.000	0.00	
			3,523.66000	10.000		35,236.60
1130		MATERIAL ALLOWANCE 13x24x12 Polymer Pull Box		18.000		
			EACH	0.000	0.00	
			373.32000	18.000		6,719.76

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 23
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1135	613-07004	Type Four Pull Box	15.000	6.000		
			EACH	0.000	0.00	
			8,566.27000	6.000		51,397.62
1135		MATERIAL ALLOWANCE 24x36x24 Polymer Pullbox		9.000		
			EACH	0.000	0.00	
			1,316.70000	9.000		11,850.30
1140	613-07005	Type Five Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			13,310.49000	0.000		0.00
1140		MATERIAL ALLOWANCE 30x48x24 Polumer Pullbox		2.000		
			EACH	0.000	0.00	
			1,763.53000	2.000		3,527.06
1145	613-07011	Pull Box (11"x18"x12")	1.000	0.000		
			EACH	0.000	0.00	
			1,794.93000	0.000		0.00
1145		MATERIAL ALLOWANCE 11x18x12 Polymer Pullbox		1.000		
			EACH	0.000	0.00	
			349.26000	1.000		349.26
1150	613-07023	Pull Box (24"x36"x24")	2.000	2.000		
			EACH	0.000	0.00	
			8,267.86000	2.000		16,535.72
1150		MATERIAL ALLOWANCE 24x36x24 Polymer Pullbox		0.000		
			EACH	0.000	0.00	
			1,316.70000	0.000		0.00
1155	613-07199	Pull Box (Install Only)	6.000	0.000		
			EACH	0.000	0.00	
			1,121.83000	0.000		0.00
1160	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			80,727.82000	0.000		0.00
1165	613-13008	Luminaire (LED) (8,000 Lumens)	8.000	0.000		
			EACH	0.000	0.00	
			1,514.47000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 24
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1170	613-32300	Light Standard Steel (30 Foot)	8.000	0.000		
			EACH	0.000	0.00	
			5,899.69000	0.000		0.00
1170		MATERIAL ALLOWANCE Light Standards		0.000		
			EACH	8.000	25,824.00	
			3,228.00000	8.000		25,824.00
1175	613-40000	Concrete Foundation Pad	4.000	0.000		
			EACH	0.000	0.00	
			1,297.96000	0.000		0.00
1180	613-40010	Light Standard Foundation	7.000	0.000		
			EACH	0.000	0.00	
			7,977.32000	0.000		0.00
1185	613-40012	Light Standard Foundation Special	1.000	0.000		
			EACH	0.000	0.00	
			8,255.53000	0.000		0.00
1190	613-40020	Transformer Base Aluminum	8.000	0.000		
			EACH	0.000	0.00	
			1,218.31000	0.000		0.00
1190		MATERIAL ALLOWANCE Light Pole Bases		0.000		
			EACH	8.000	4,920.00	
			615.00000	8.000		4,920.00
1195	613-50109	Meter Power Pedestal	4.000	0.000		
			EACH	0.000	0.00	
			14,485.04000	0.000		0.00
1200	613-50210	Temporary Lighting	1.000	0.750		
			L S	0.000	0.00	
			49,566.82000	0.750		37,175.12
1205	613-60700	Troubleshooting	200.000	12.000		
			HOURL	0.000	0.00	
			245.69000	12.000		2,948.28
1210	613-80007	Circuit Breaker (70A, 2 Pole)	1.000	0.000		
			EACH	0.000	0.00	
			974.86000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 25
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1215	613-80105	Circuit Breaker (30A, 2 Pole)	6.000	0.000		
			EACH	0.000	0.00	
			588.97000	0.000		0.00
1220	613-80274	Structure Mounted Disconnect Switch	2.000	2.000		
			EACH	0.000	0.00	
			1,870.09000	2.000		3,740.18
1225	613-81699	Safety Switch NEMA 3R, 30 Ampere, 2-pole, 240 Volt	10.000	0.000		
			EACH	0.000	0.00	
			1,599.73000	0.000		0.00
1230	614-00011	Sign Panel (Class I)	49.000	0.000		
			SF	0.000	0.00	
			38.33000	0.000		0.00
1235	614-00012	Sign Panel (Class II)	529.000	0.000		
			SF	0.000	0.00	
			50.74000	0.000		0.00
1240	614-00013	Sign Panel (Class III)	847.000	0.000		
			SF	0.000	0.00	
			73.29000	0.000		0.00
1245	614-00615	Steel Signpost (W 6x15)	20.000	0.000		
			LF	0.000	0.00	
			219.87000	0.000		0.00
1250	614-00818	Steel Signpost (W 8x18)	20.000	0.000		
			LF	0.000	0.00	
			232.27000	0.000		0.00
1255	614-01022	Steel Signpost (W 10x22)	32.000	0.000		
			LF	0.000	0.00	
			264.98000	0.000		0.00
1260	614-01026	Steel Signpost (W 10x26)	28.000	0.000		
			LF	0.000	0.00	
			287.52000	0.000		0.00
1265	614-01226	Steel Signpost (W 12x26)	140.000	0.000		
			LF	0.000	0.00	
			310.07000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 26
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1270	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	9.000	0.000		
			EACH	0.000	0.00	
			479.21000	0.000		0.00
1275	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	33.000	0.000		
			EACH	0.000	0.00	
			1,386.89000	0.000		0.00
1280	614-03002	Concrete Footing (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			4,228.32000	0.000		0.00
1285	614-03003	Concrete Footing (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			5,243.11000	0.000		0.00
1290	614-03005	Concrete Footing (Type 5)	4.000	0.000		
			EACH	0.000	0.00	
			5,919.64000	0.000		0.00
1295	614-03006	Concrete Footing (Type 6)	2.000	0.000		
			EACH	0.000	0.00	
			7,357.28000	0.000		0.00
1300	614-03007	Concrete Footing (Type 7)	11.000	0.000		
			EACH	0.000	0.00	
			8,174.75000	0.000		0.00
1305	614-10115	Dynamic Message Sign (Color LED)(Overhead)	1.000	0.000		
			EACH	0.000	0.00	
			238,142.65000	0.000		0.00
1310	614-31800	Monotube Overhead Sign Cantilever (18 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			56,782.49000	0.000		0.00
1315	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	4.000	0.000		
			EACH	0.000	0.00	
			62,838.10000	0.000		0.00
1320	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			130,450.74000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 27
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
1325	614-70024	1310nm SFP Optic Module	9.000		0.000		
			EACH		0.000	0.00	
				659.63000	0.000		0.00
1325		MATERIAL ALLOWANCE Fiber Stockpile			0.000		
			EACH		9.000	1,272.87	
				141.43000	9.000		1,272.87
1330	614-70028	CWDM SFP Optic Module	11.000		0.000		
			EACH		0.000	0.00	
				1,483.05000	0.000		0.00
1330		MATERIAL ALLOWANCE Fiber Stockpile			0.000		
			EACH		11.000	9,839.39	
				894.49000	11.000		9,839.39
1335	614-70032	Optical Filter	24.000		0.000		
			EACH		0.000	0.00	
				602.42000	0.000		0.00
1335		MATERIAL ALLOWANCE Fiber Stockpile			0.000		
			EACH		24.000	9,343.44	
				389.31000	24.000		9,343.44
1340	614-72830	Communications Cabinet	8.000		0.000		
			EACH		0.000	0.00	
				25,421.73000	0.000		0.00
1345	614-72832	Communications Cabinet (Type 2)	1.000		0.000		
			EACH		0.000	0.00	
				23,372.15000	0.000		0.00
1350	614-72887	Microwave Vehicle Radar Detector	5.000		0.000		
			EACH		0.000	0.00	
				15,384.74000	0.000		0.00
1350		MATERIAL ALLOWANCE MVRD Stockpile			0.000		
			EACH		5.000	44,375.00	
				8,875.00000	5.000		44,375.00
1355	614-86800	Uninterrupted Power Supply	1.000		0.000		
			EACH		0.000	0.00	
				20,628.16000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 02/13/2024

10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1360	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	7,990.000	540.000		
			LF	0.000	0.00	
			8.41000	540.000		4,541.40
1365	614-87015	Buffer Tube Fan Out Kit	7.000	1.000		
			EACH	0.000	0.00	
			492.49000	1.000		492.49
1370	614-87024	Fiber Optic Termination Panel (24 Fiber)	7.000	0.000		
			EACH	0.000	0.00	
			744.89000	0.000		0.00
1375	614-87320	Closed Circuit Television	7.000	0.000		
			EACH	0.000	0.00	
			9,758.77000	0.000		0.00
1380	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			28,211.71000	0.000		0.00
1385	614-87364	Closed Circuit Television Pole with Lowering Device (50 Feet)	2.000	0.000		
			EACH	0.000	0.00	
			62,959.20000	0.000		0.00
1390	614-87402	Breakaway Tapered ITS Pole Steel (40 Feet)	1.000	0.000		
			EACH	0.000	0.00	
			15,555.26000	0.000		0.00
1395	614-87498	Fiber Optic Cable (Single Mode) (144 Strands)	8,310.000	0.000		
			LF	0.000	0.00	
			5.89000	0.000		0.00
1400	614-87650	Fiber Optic Cable (Single Mode) (216 Strands)	8,310.000	0.000		
			LF	0.000	0.00	
			7.57000	0.000		0.00
1405	614-87691	Ethernet Switch Type I	1.000	0.000		
			EACH	0.000	0.00	
			6,782.57000	0.000		0.00
1405		MATERIAL ALLOWANCE Ethernet Switch Stockpile		0.000		
			EACH	1.000	4,430.61	
			4,430.61000	1.000		4,430.61

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 29
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1410	614-87692	Ethernet Switch Type II	5.000	0.000		
			EACH	0.000	0.00	
			6,275.50000	0.000		0.00
1410		MATERIAL ALLOWANCE Switch Stockpile		0.000		
			EACH	5.000	12,419.80	
			2,483.96000	5.000		12,419.80
1415	614-87693	Ethernet Switch Type III	4.000	0.000		
			EACH	0.000	0.00	
			7,014.78000	0.000		0.00
1415		MATERIAL ALLOWANCE Ethernet Stockpile		0.000		
			EACH	4.000	9,557.64	
			2,389.41000	4.000		9,557.64
1420	621-00450	Detour Pavement	2,827.000	0.000		
			SY	0.000	0.00	
			81.99000	0.000		0.00
1425	624-20300	Detour Drainage Pipe (Class 0)	639.000	40.000		
			LF	43.000	13,363.97	
			310.79000	83.000		25,795.57
1430	625-00000	Construction Surveying	1.000	0.240		
			L S	0.013	12,641.20	
			972,400.00000	0.253		246,017.20
1435	625-00001	Construction Surveying (Hourly)	200.000	33.500		
			HOUR	2.000	508.30	
			254.15000	35.500		9,022.33
1440	626-00100	Mobilization (without Autopay)	1.000	0.182		
			L S	0.026	247,069.94	
			9,502,690.08000	0.208		1,976,559.54
1445	626-01111	Public Information Management (Tier I)	1,132.000	204.000		
			DAY	31.000	14,948.51	
			482.21000	235.000		113,319.35
1450	627-00005	Epoxy Pavement Marking	7,325.050	245.560		
			GAL	15.900	2,129.65	
			133.94000	261.460		35,019.95

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 02/13/2024

10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1455	627-00009	Modified Epoxy Pavement Marking(Inlaid)	252.000	0.000		
			GAL	0.000	0.00	
			200.91000	0.000		0.00
1460	627-00013	Pavement Marking Paint (High Build)	638.000	28.310		
			GAL	0.000	0.00	
			61.39000	28.310		1,737.95
1465	627-01011	Preformed Plastic Pavement Marking (Contrast)(Inlaid)	5,394.000	0.000		
			SF	0.000	0.00	
			15.62000	0.000		0.00
1470	627-30323	Preformed Plastic Pavement Marking (Word-Symbol)(Type I)(Inl	464.000	0.000		
			SF	0.000	0.00	
			22.32000	0.000		0.00
1475	630-00000	Flagging	4,000.000	326.000		
			HOURL	34.500	1,650.83	
			47.85000	360.500		17,249.93
1480	630-00003	Uniformed Traffic Control	1,000.000	410.500		
			HOURL	0.000	0.00	
			227.84000	410.500		93,528.32
1485	630-00007	Traffic Control Inspection	515.000	75.000		
			DAY	19.000	8,657.73	
			455.67000	94.000		42,832.98
1490	630-00012	Traffic Control Management	650.000	159.000		
			DAY	11.000	18,169.91	
			1,651.81000	170.000		280,807.70
1495	630-00017	Traffic Control Management (Special)	50.000	8.000		
			DAY	0.000	0.00	
			2,221.39000	8.000		17,771.12
1500	630-00018	Smart Work Zone Traffic Control Management	10.000	0.000		
			DAY	0.000	0.00	
			1,048.78000	0.000		0.00
1505	630-10123	Portable Variable Message Sign Panel (SWZ)	169.000	0.000		
			MON	0.000	0.00	
			805.84000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 31
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1510	630-72888	Portable Microwave Vehicle Radar Detector (SWZ)	342.000	0.000		
			MON	0.000	0.00	
			616.24000	0.000		0.00
1515	630-80002	Flashing Beacon (Solar)	20.000	5.000		
			EACH	0.000	0.00	
			3,417.52000	5.000		17,087.60
1520	630-80003	Portable Flashing Beacon (SWZ)	6.000	0.000		
			EACH	0.000	0.00	
			8,105.83000	0.000		0.00
1525	630-80335	Barricade (Type 3 M-A) (Temporary)	10.000	2.500		
			EACH	0.000	0.00	
			455.67000	2.500		1,139.18
1530	630-80341	Construction Traffic Sign (Panel Size A)	152.000	43.000		
			EACH	0.000	0.00	
			142.40000	43.000		6,123.20
1535	630-80342	Construction Traffic Sign (Panel Size B)	120.000	46.500		
			EACH	0.000	0.00	
			170.88000	46.500		7,945.92
1540	630-80343	Construction Traffic Sign (Panel Size C)	19.000	9.500		
			EACH	0.000	0.00	
			182.27000	9.500		1,731.57
1545	630-80344	Construction Traffic Sign (Special)	1,034.000	161.500		
			SF	54.000	2,460.78	
			45.57000	215.500		9,820.33
1550	630-80346	Construction Traffic Sign (Panel Size B) (SWZ)	6.000	0.000		
			EACH	0.000	0.00	
			8,852.42000	0.000		0.00
1555	630-80355	Portable Message Sign Panel	8.000	3.000		
			EACH	0.000	0.00	
			28,479.39000	3.000		85,438.17
1560	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	2.000		
			EACH	0.000	0.00	
			3,645.36000	2.000		7,290.72

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 32
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1565	630-80360	Drum Channelizing Device	450.000	80.000		
			EACH	0.000	0.00	
			108.22000	80.000		8,657.60
1570	630-80362	Portable Traffic Speed Monitor (SWZ)	140.000	0.000		
			MON	0.000	0.00	
			628.08000	0.000		0.00
1575	630-80363	Drum Channelizing Device (With Light) (Flashing)	50.000	6.000		
			EACH	0.000	0.00	
			119.62000	6.000		717.72
1580	630-80370	Barrier (Temporary)	30,520.000	12,068.000		
			LF	0.000	0.00	
			68.94000	12,068.000		831,967.92
1585	630-80380	Traffic Cone	427.000	213.500		
			EACH	0.000	0.00	
			22.79000	213.500		4,865.67
1590	630-85010	Impact Attenuator (Temporary)	22.000	11.000		
			EACH	-3.500	-40,855.47	
			11,672.99000	7.500		87,547.43
1595	630-85041	Mobile Attenuator	155.000	146.000		
			DAY	9.000	10,252.62	
			1,139.18000	155.000		176,572.90
1600	630-87321	Portable Closed Circuit Television (SWZ)	70.000	0.000		
			MON	0.000	0.00	
			1,232.46000	0.000		0.00
1605	630-88006	Smart Work Zone System	36.000	0.000		
			MON	0.000	0.00	
			4,294.67000	0.000		0.00
1610	630-88007	Smart Work Zone Devices (Setup)	1.000	0.000		
			L S	0.000	0.00	
			23,523.49000	0.000		0.00
1615	630-88008	Smart Work Zone System (Setup)	1.000	0.000		
			L S	0.000	0.00	
			6,280.83000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 02/13/2024

10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1620	632-00000	Night Work Lighting	1.000	0.156		
			L S	0.026	6,573.91	
			252,842.53000	0.182		46,017.34
1625	641-10000	Shotcrete	7,749.000	509.378		
			SY	0.000	0.00	
			142.79000	509.378		72,734.08
1630	641-10010	Initial Shotcrete Facing	58,694.000	32,069.500		
			SF	6,875.000	130,762.50	
			19.02000	38,944.500		740,724.39
1630		MATERIAL ALLOWANCE Bearing Plates, Nuts and Bolts, Nails, ETC		26,624.500		
			LF	-6,875.000	-19,387.50	
			2.82000	19,749.500		55,693.59
1635	641-10070	Shotcrete Sculpting	3,128.000	368.056		
			SY	0.000	0.00	
			75.47000	368.056		27,777.19
1640	700-70010	F/A Minor Contract Revisions	800,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1645	700-70012	F/A Asphalt Pavement Incentive	275,940.210	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1650	700-70016	F/A Fuel Cost Adjustment	46,623.550	1,761.210		
			F A	-151.060	-151.06	
			1.00000	1,610.150		1,610.15
1655	700-70018	F/A Roadway Smoothness Incentive	183,065.600	0.000		
			F A	12,365.000	12,365.00	
			1.00000	12,365.000		12,365.00
1660	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1665	700-70023	F/A On-The-Job Trainee	153,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 34
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1670	700-70082	F/A Furnish & Install Electrical Service	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1675	700-70155	F/A Pavement Surface Course Maintenance	17,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1680	700-70230	F/A Communication Lines	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1685	700-70380	F/A Erosion Control	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1690	700-70493	F/A Smart Work Zone	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1695	700-70589	F/A Environmental Health & Safety Management	3,390.880	0.000		
			F A	3,390.880	3,390.88	
			1.00000	3,390.880		3,390.88
1700	700-70595	F/A DRB On-Demand Committee	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1705	700-71002	CDOT Risk Pool	1,205,183.000	476,669.090		
			F A	15,854.080	15,854.08	
			1.00000	492,523.170		492,523.17
1710	700-70034	F/A F/A Maintenance of Traffic Control Devices	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1726	900-00006	Added Item (Dollar)/ Furnish Survey Monitoring Prisms	4,447.510	4,447.510		
			DOL	0.000	0.00	
			1.00000	4,447.510		4,447.51
1727	630-80350	Vert Panel	68.000	34.000		
			EACH	0.000	0.00	
			93.93000	34.000		3,193.62

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 35
 ESTIMATE RUN 02/13/2024
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1728	202-01170	Rem Gdrail Ty 7	41.000	41.000		
			LF	0.000	0.00	
			151.84000	41.000		6,225.44
1729	202-01190	Rem Gdrail Ty 9	76.000	76.000		
			LF	0.000	0.00	
			117.87000	76.000		8,958.12
1730	210-00009	Res Communications Cabinet	5.000	5.000		
			EACH	0.000	0.00	
			6,110.65000	5.000		30,553.25
1731	210-00805	Res Overhead Sign Str	3.000	3.000		
			EACH	0.000	0.00	
			21,628.15000	3.000		64,884.45
1732	210-00815	Res Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
1733	210-00820	Res Var Mesg Sign	2.000	2.000		
			EACH	0.000	0.00	
			9,056.58000	2.000		18,113.16
1734	606-00915	Guardrail Type 9 (Style CG)	124.000	124.000		
			LF	0.000	0.00	
			704.11000	124.000		87,309.64
1735	613-00210	2 In Elec Conduit (Spec)	0.000	0.000		
			LF	0.000	0.00	
			152.49000	0.000		0.00
1736	613-10000	Wiring (MEXL Sign Shuffle)	0.750	0.750		
			L S	0.000	0.00	
			43,327.05000	0.750		32,495.29
1737	613-07000	Pull Box (Spec)	1.000	1.000		
			EACH	0.000	0.00	
			2,598.96000	1.000		2,598.96
1738	614-10050	Mod Overhead Sign Str	1.000	1.000		
			EACH	0.000	0.00	
			4,896.26000	1.000		4,896.26

CONTID: C25174
 PCN: 25174-BID
 PROJECT: NHPP0703-514

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/13/2024

ESTIMATE NO: 0008

10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1739	626-00100	Mobilization (w/o Autopay) (MEXL Sign Shuffle)	1.000	1.000		
			L S	0.000	0.00	
			196,022.82000	1.000		196,022.82
1740	627-00008	Mod Epoxy Pvmt Mkg	10.510	0.000		
			GAL	10.510	2,111.56	
			200.91000	10.510		2,111.56
1741	202-00010	Rem Tree (Greenway Trail Grading)	61.000	59.000		
			EACH	2.000	676.94	
			338.47000	61.000		20,646.67
1742	202-00220	Rem Asphalt Mat (Greenway Trail Grading)	2,205.056	2,205.056		
			SY	0.000	0.00	
			6.96000	2,205.056		15,347.19
1743	203-00010	Uncl Excav (CIP) (Greenway Trail Grading)	5,984.000	2,970.000		
			CY	3,014.000	74,084.12	
			24.58000	5,984.000		147,086.72
1745	700-70230	F/A Communication Lines	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1746	900-00006	Added Item (Dollar)/ Price Reductions per 105.17	0.000	-1,791.310		
			DOL	0.000	0.00	
			1.00000	-1,791.310		-1,791.31
			CAT 0200	CURRENT AMT	\$64,875,001.79 \$	1,083,828.00 \$15,014,870.96

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1715	620-00005	Field Office (Special)	1.000	0.208		
			EACH	0.026	18,716.38	
			719,860.85000	0.234		168,447.44
1720	620-00014	Field Laboratory (Special)	1.000	0.750		
			EACH	0.000	0.00	
			359,719.51000	0.750		269,789.63
1725	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			8,398.00000	2.000		16,796.00
			CAT 0400	CURRENT AMT	\$ 1,096,376.36 \$	18,716.38 \$ 455,033.07
			PROJECT TOTAL	CURRENT AMT	\$65,971,378.15 \$	1,102,544.38 \$15,469,904.03