

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 8/28/2025 10:16
AM

Contid: C25202	Estimate No: 0013 FINAL	Item Code Yr: 05
Contract Description: ITS I70 DEVICE FIBER (GJ TO GW)	Percent Time: 115.69%	Fixed Completion Date: 12/1/2024
Project No: ITS 070A-041	Pay Period Start: 6/28/2025	Revised Date: 6/1/2025
Project Counties: C024 - GARFIELD	Pay Period Ending: 08/07/2025	Final Acceptance: 05/16/2025
Statewide	Date Let: 09/14/2023	Date Time Started: 04/01/2024
Contractor: PAONIA, INC dba PAONIA, LLC 5055 LIST DRIVE COLORADO SPRINGS, CO 80919	Date Awarded: 09/27/2023	Date Work Began: 04/01/2024
	Date Contract Executed: 10/12/2023	Days Charged: 495.00000
	Date Notice to Proceed: 10/12/2023	

		Current Total	This Estimate
<u>25202-BID</u>			
Current Projected Amt:	\$2,187,706.56	Participating \$ 2,187,706.56	\$ 10.00
Award Project Amt:	\$2,515,075.00	Non-Participating 0.00	
Percent Complete:	100.00%	Total Earnings 2,187,706.56	10.00
Remaining Projected Funds:	\$0.00	Stockpiled Materials 0.00	-343.86
Remaining Contract Amt:	\$571,701.89	Gross Earnings 2,187,706.56	-333.86
		Retainage 0.00	37,726.13
		Securities Encumbered	
		Net Earnings 2,187,706.56	37,392.27
		Amount Due 2,187,706.56	37,392.27
		Total for 25202-BID	\$ 37,392.27
		Payment Due	\$ 37,392.27

Approved for Payment By Cindy Morgan 08/27/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25202

PCN: 25202-BID

ESTIMATE NO: 13

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25202-BID									
0200									
001	202-00823	Removal of Dynamic Message Sign EACH	2	\$3,500.00/EACH	2.00	0.00	2.00	\$0.00	\$7,000.00
002	202-00887	Removal of Radar Detection System EACH	18	\$500.00/EACH	18.00	0.00	18.00	\$0.00	\$9,000.00
003	202-01170	Removal of Guardrail Type 7 LF	50	\$100.00/LF	60.00	0.00	60.00	\$0.00	\$6,000.00
004	203-01597	Potholing HOUR	200	\$300.00/HOUR	69.50	0.00	69.50	\$0.00	\$20,850.00
005	207-00700	Topsoil (Onsite) CY	1,759	\$25.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
006	208-00002	Erosion Log Type 1 (12 Inch) LF	3,000	\$7.00/LF	2,545.00	0.00	2,545.00	\$0.00	\$17,815.00
007	208-00035	Aggregate Bag LF	100	\$9.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
008	208-00045	Concrete Washout Structure EACH	4	\$500.00/EACH	4.00	0.00	4.00	\$0.00	\$2,000.00
009	208-00051	Storm Drain Inlet Protection (Type I) LF	10	\$9.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
010	208-00103	Removal and Disposal of Sediment (Labor) HOUR	10	\$90.00/HOUR	11.00	0.00	11.00	\$0.00	\$990.00
011	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	10	\$150.00/HOUR	11.00	0.00	11.00	\$0.00	\$1,650.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25202

PCN: 25202-BID

ESTIMATE NO: 13

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25202-BID									
0200									
012	208-00106	Sweeping (Sediment Removal) HOUR	10	\$150.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
013	208-00207	Erosion Control Management DAY	40	\$550.00/DAY	9.00	0.00	9.00	\$0.00	\$4,950.00
014	212-00702	Biotic Soil Amendments (Hydraulically Applied) LB	7,630	\$3.50/LB	9,480.28	0.00	9,480.28	\$0.00	\$33,180.98
015	212-00703	Humate LB	436	\$3.50/LB	541.73	0.00	541.73	\$0.00	\$1,896.06
016	212-00707	Seeding (Native) Hydraulic ACRE	1	\$2,500.00/ACRE	1.52	0.00	1.52	\$0.00	\$3,800.00
017	213-00012	Spray-on Mulch Blanket ACRE	1	\$5,500.00/ACRE	1.52	0.00	1.52	\$0.00	\$8,360.00
018	240-00000	Wildlife Biologist HOUR	20	\$150.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
019	250-00050	Monitoring Technician HOUR	30	\$300.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
020	503-00036	Drilled Shaft (36 Inch) LF	16	\$1,200.00/LF	16.00	0.00	16.00	\$0.00	\$19,200.00
021	606-00301	Guardrail Type 3 (6-3 Post Spacing) LF	120	\$76.00/LF	100.00	0.00	100.00	\$0.00	\$7,600.00
022	606-01340	End Anchorage Type 3D EACH	1	\$3,500.00/EACH	1.00	0.00	1.00	\$0.00	\$3,500.00
023	606-02003	End Anchorage (Nonflared) EACH	1	\$6,100.00/EACH	1.00	0.00	1.00	\$0.00	\$6,100.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25202

PCN: 25202-BID

ESTIMATE NO: 13

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25202-BID									
0200									
024	612-00260	Location Marker (Fiber Optic)(Dome) EACH	56	\$300.00/EACH	54.00	0.00	54.00	\$0.00	\$16,200.00
025	612-00270	Location Marker (Utility)(Flat Slat) EACH	8	\$150.00/EACH	8.00	0.00	8.00	\$0.00	\$1,200.00
026	613-00206	2 Inch Electrical Conduit (Bored) LF	10,835	\$25.00/LF	10,625.00	0.00	10,625.00	\$0.00	\$265,625.00
027	613-00207	2 Inch Electrical Conduit (Bridge) (Special) LF	215	\$300.00/LF	141.00	0.00	141.00	\$0.00	\$42,300.00
028	613-00306	3 Inch Electrical Conduit (Bored) LF	130	\$35.00/LF	160.00	0.00	160.00	\$0.00	\$5,600.00
029	613-01200	2 Inch Electrical Conduit (Plastic) LF	8,085	\$25.00/LF	5,913.00	0.00	5,913.00	\$0.00	\$147,825.00
030	613-01300	3 Inch Electrical Conduit (Plastic) LF	375	\$35.00/LF	435.00	0.00	435.00	\$0.00	\$15,225.00
031	613-07004	Type Four Pull Box EACH	65	\$2,500.00/EACH	61.00	0.00	61.00	\$0.00	\$152,500.00
032	613-07195	Proof Conduit LF	1,125	\$20.00/LF	2.50	0.50	3.00	\$10.00	\$60.00
033	613-60700	Troubleshootin g HOUR	30	\$350.00/HOUR	9.50	0.00	9.50	\$0.00	\$3,325.00
034	613-80130	Service Meter Cabinet EACH	3	\$15,000.00/EACH	3.00	0.00	3.00	\$0.00	\$45,000.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25202

PCN: 25202-BID

ESTIMATE NO: 13

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25202-BID									
0200									
035	614-01022	Steel Signpost (W 10x22) LF	68	\$158.00/LF	62.00	0.00	62.00	\$0.00	\$9,796.00
036	614-03005	Concrete Footing (Type 5) EACH	4	\$2,500.00/EACH	4.00	0.00	4.00	\$0.00	\$10,000.00
037	614-10125	Variable Message Sign (Ground Mounted) EACH	2	\$66,000.00/EACH	2.00	0.00	2.00	\$0.00	\$132,000.00
038	614-70024	1310nm SFP Optic Module EACH	72	\$350.00/EACH	54.00	0.00	54.00	\$0.00	\$18,900.00
039	614-70030	Optical Attenuator EACH	72	\$250.00/EACH	50.00	0.00	50.00	\$0.00	\$12,500.00
039	Total Material Allowance							(\$343.86)	\$0.00
040	614-72832	Communications Cabinet (Type 2) EACH	1	\$24,000.00/EACH	1.00	0.00	1.00	\$0.00	\$24,000.00
041	614-86105	Telemetry (Field) EACH	2	\$4,000.00/EACH	2.00	0.00	2.00	\$0.00	\$8,000.00
042	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber) LF	27,405	\$8.00/LF	29,970.00	0.00	29,970.00	\$0.00	\$239,760.00
043	614-87012	Fiber Optic Termination Panel (12 Fiber) EACH	26	\$2,000.00/EACH	27.00	0.00	27.00	\$0.00	\$54,000.00
044	614-87015	Buffer Tube Fan Out Kit EACH	28	\$450.00/EACH	28.00	0.00	28.00	\$0.00	\$12,600.00
045	614-87096	Fiber Optic Termination Panel (96 Fiber) EACH	2	\$5,000.00/EACH	1.00	0.00	1.00	\$0.00	\$5,000.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25202

PCN: 25202-BID

ESTIMATE NO: 13

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25202-BID									
0200									
046	614-87320	Closed Circuit Television EACH	1	\$7,000.00/EACH	1.00	0.00	1.00	\$0.00	\$7,000.00
047	614-87350	Test Fiber Optic Cable L S	1	\$15,000.00/L S	0.00	0.00	0.00	\$0.00	\$0.00
048	614-87364	Closed Circuit Television Pole with Lowering Device (50 Feet) EACH	1	\$30,000.00/EACH	1.00	0.00	1.00	\$0.00	\$30,000.00
049	614-87496	Fiber Optic Cable (Single Mode) (96 Strands) LF	1,825	\$20.00/LF	1,650.00	0.00	1,650.00	\$0.00	\$33,000.00
050	614-87691	Ethernet Switch Type I EACH	14	\$7,000.00/EACH	14.00	0.00	14.00	\$0.00	\$98,000.00
051	614-87692	Ethernet Switch Type II EACH	8	\$6,000.00/EACH	8.00	0.00	8.00	\$0.00	\$48,000.00
052	614-87693	Ethernet Switch Type III EACH	5	\$6,000.00/EACH	5.00	0.00	5.00	\$0.00	\$30,000.00
053	625-00000	Construction Surveying L S	1	\$5,000.00/L S	0.00	0.00	0.00	\$0.00	\$0.00
054	626-00000	Mobilization L S	1	\$300,000.00/L S	1.00	0.00	1.00	\$0.00	\$300,000.00
055	630-00000	Flagging HOUR	20	\$40.00/HOUR	83.00	0.00	83.00	\$0.00	\$3,320.00
056	630-00007	Traffic Control Inspection DAY	5	\$250.00/DAY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25202

PCN: 25202-BID

ESTIMATE NO: 13

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25202-BID									
0200									
057	630-00012	Traffic Control Management DAY	200	\$1,200.00/DAY	110.00	0.00	110.00	\$0.00	\$132,000.00
058	630-80341	Construction Traffic Sign (Panel Size A) EACH	14	\$125.00/EACH	16.00	0.00	16.00	\$0.00	\$2,000.00
059	630-80342	Construction Traffic Sign (Panel Size B) EACH	19	\$150.00/EACH	68.00	0.00	68.00	\$0.00	\$10,200.00
060	630-80343	Construction Traffic Sign (Panel Size C) EACH	4	\$200.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
061	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	2	\$2,500.00/EACH	3.00	0.00	3.00	\$0.00	\$7,500.00
062	630-80359	Portable Message Sign Panel DAY	5	\$250.00/DAY	5.00	0.00	5.00	\$0.00	\$1,250.00
063	630-80380	Traffic Cone EACH	200	\$15.00/EACH	60.00	0.00	60.00	\$0.00	\$900.00
064	630-80393	Stackable Vertical Panels EACH	20	\$40.00/EACH	44.00	0.00	44.00	\$0.00	\$1,760.00
065	630-85020	Mobile Attenuator EACH	2	\$45,000.00/EACH	2.00	0.00	2.00	\$0.00	\$90,000.00
066	700-70010	F/A Minor Contract Revisions F A	100,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
067	700-70016	F/A Fuel Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25202

PCN: 25202-BID

ESTIMATE NO: 13

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25202-BID									
0200									
068	700-70023	F/A On-The-Job Trainee F A	10,333	\$1.00/F A	6,400.00	0.00	6,400.00	\$0.00	\$6,400.00
069	700-70082	F/A Furnish & Install Electrical Service F A	15,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
070	700-70111	Project First Program F A	5,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
071	700-70230	F/A Communication Lines F A	100,000	\$1.00/F A	11,068.52	0.00	11,068.52	\$0.00	\$11,068.52
072	700-70380	F/A Erosion Control F A	5,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
073	700-70591	F/A Health and Safety Officer F A	9,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								(\$333.86)	\$2,187,706.56
25202-BID Total								(\$333.86)	\$10.00
Invoice Total								(\$333.86)	\$2,187,706.56