

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 10/28/2025 11:12
AM

Contid: C25334	Estimate No: 0006	PROGRESS	Item Code	Yr: 05
Contract Description: S130 BNSF CR U CR 31 CONSTRUCTION	Percent Time:	97.50%	Original Time:	40.00
Project No: SRP SW03-069	Pay Period Start:	9/28/2025	Revised Time:	40.00
Project Counties: C015 - MORGAN	Pay Period Ending:	10/20/2025	Time Charged:	39.000000
Statewide	Date Let:	11/21/2024	Date Time Started:	06/02/2025
Contractor: AB Underground LLC 21269 County Road 47 LaSalle, CO 80645	Date Awarded:	12/05/2024	Date Work Began:	06/02/2025
	Date Contract Executed:	12/17/2024	Days Charged:	39.000000
	Date Notice to Proceed:	12/17/2024	Date Accepted:	10/17/2025

		Current Total	This Estimate
25334-BID			
Current Projected Amt:	\$1,071,372.95	Participating \$ 979,183.27	\$ 184,137.00
Award Project Amt:	\$1,016,440.85	Non-Participating 0.00	
Percent Complete:	91.40%	Total Earnings 979,183.27	184,137.00
Remaining Projected Funds:	\$92,189.68	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	\$238,007.58	Gross Earnings 979,183.27	184,137.00
		Retainage -15,246.61	0.00
		Securities Encumbered	
		Net Earnings 963,936.66	184,137.00
		Amount Due 963,936.66	184,137.00
		Total for 25334-BID	\$ 184,137.00
		Payment Due	\$ 184,137.00

Approved for Payment By Yun Su Han 10/23/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25334

PCN: 25334-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25334-BID									
0200 - ROADWAY									
001	201-00000	Clearing and Grubbing L S	1.00	\$15,000.00/L S	1.00	0.00	1.00	\$0.00	\$15,000.00
002	202-00220	Removal of Asphalt Mat SY	1,744.00	\$7.25/SY	501.00	1,711.00	2,212.00	\$12,404.75	\$16,037.00
003	202-00810	Removal of Ground Sign EACH	10.00	\$425.00/EACH	0.00	10.00	10.00	\$4,250.00	\$4,250.00
004	202-01000	Removal of Fence LF	812.00	\$6.00/LF	812.00	0.00	812.00	\$0.00	\$4,872.00
005	202-04002	Clean Culvert EACH	2.00	\$2,500.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
006	202-07000	Obliterate Old Road L S	1.00	\$25,000.00/L S	0.00	1.00	1.00	\$25,000.00	\$25,000.00
007	203-00060	Embankment Material (Complete In Place) CY	4,338.00	\$42.00/CY	4,436.00	0.00	4,436.00	\$0.00	\$186,312.00
008	203-01500	Blading HOUR	16.00	\$175.00/HOUR	0.00	8.00	8.00	\$1,400.00	\$1,400.00
009	203-01597	Potholing HOUR	20.00	\$200.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
010	207-00700	Topsoil (Onsite) CY	1,952.00	\$12.00/CY	0.00	1,952.00	1,952.00	\$23,424.00	\$23,424.00
011	207-00704	Subgrade Soil Preparation SY	11,713.00	\$1.55/SY	0.00	11,713.00	11,713.00	\$18,155.15	\$18,155.15
012	208-00023	Erosion Log Type 3 (12 Inch) LF	3,318.00	\$6.00/LF	1,980.00	48.00	2,028.00	\$288.00	\$12,168.00
013	208-00035	Aggregate Bag LF	200.00	\$10.20/LF	73.00	0.00	73.00	\$0.00	\$744.60

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25334

PCN: 25334-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25334-BID									
0200 - ROADWAY									
014	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	2.00	\$2,750.00/EACH	1.00	1.00	2.00	\$2,750.00	\$5,500.00
015	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	6.00	\$1,300.00/EACH	2.00	0.00	2.00	\$0.00	\$2,600.00
016	208-00103	Removal and Disposal of Sediment (Labor) HOUR	40.00	\$60.00/HOUR	0.00	4.00	4.00	\$240.00	\$240.00
017	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	40.00	\$150.00/HOUR	0.00	4.00	4.00	\$600.00	\$600.00
018	208-00106	Sweeping (Sediment Removal) HOUR	40.00	\$150.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
019	208-00107	Removal of Trash HOUR	40.00	\$90.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
020	208-00207	Erosion Control Management DAY	144.00	\$320.00/DAY	15.00	3.00	18.00	\$960.00	\$5,760.00
021	212-00700	Organic Fertilizer LB	726.00	\$3.20/LB	0.00	726.00	726.00	\$2,323.20	\$2,323.20
022	212-00701	Compost (Mechanically Applied) CY	157.00	\$83.00/CY	0.00	157.00	157.00	\$13,031.00	\$13,031.00
023	212-00703	Humate LB	363.00	\$6.50/LB	0.00	0.00	0.00	\$0.00	\$0.00
024	212-00704	Mycorrhizae LB	19.00	\$5.00/LB	0.00	19.00	19.00	\$95.00	\$95.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25334

PCN: 25334-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25334-BID									
0200 - ROADWAY									
025	212-00706	Seeding (Native) Drill ACRE	2.42	\$1,500.00/ACRE	0.00	2.40	2.40	\$3,600.00	\$3,600.00
026	213-00003	Mulching (Weed Free) ACRE	2.42	\$1,300.00/ACRE	1.10	2.40	3.50	\$3,120.00	\$4,550.00
027	213-00061	Mulch Tackifier LB	484.00	\$4.00/LB	220.00	484.00	704.00	\$1,936.00	\$2,816.00
028	217-00020	Herbicide Treatment HOUR	8.00	\$320.00/HOUR	0.00	4.00	4.00	\$1,280.00	\$1,280.00
029	240-00010	Removal of Nests HOUR	5.00	\$200.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
030	240-00020	Netting SY	20.00	\$26.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
031	304-06000	Aggregate Base Course (Class 6) TON	1,113.00	\$43.00/TON	2,169.80	32.28	2,202.08	\$1,388.04	\$94,689.44
032	403-33741	Hot Mix Asphalt (Grading S) (75) (PG 64-22) TON	454.00	\$236.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
033	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28) TON	241.00	\$246.00/TON	367.06	0.00	367.06	\$0.00	\$90,296.76
064	403-34841	Hot Mix Asphalt (Grading SX) (75) (PG 64-22) TON	0.00	\$236.00/TON	326.93	0.00	326.93	\$0.00	\$77,155.48
034	411-10255	Emulsified Asphalt (Slow-Setting) GAL	375.00	\$5.00/GAL	118.00	0.00	118.00	\$0.00	\$590.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25334

PCN: 25334-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25334-BID									
0200 - ROADWAY									
035	607-11300	Fence Combination Wire With Treated Wooden Posts LF	1,275.00	\$20.00/LF	0.00	1,335.00	1,335.00	\$26,700.00	\$26,700.00
036	607-11525	Fence (Plastic) LF	1,340.00	\$4.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
037	609-21010	Curb and Gutter Type 2 (Section I-B) LF	280.00	\$64.00/LF	276.00	0.00	276.00	\$0.00	\$17,664.00
038	610-00030	Median Cover Material (Concrete) SF	254.00	\$45.00/SF	254.00	0.00	254.00	\$0.00	\$11,430.00
039	614-00011	Sign Panel (Class I) SF	89.60	\$45.00/SF	43.80	81.20	125.00	\$3,654.00	\$5,625.00
040	614-00216	Steel Signpost (2x2 Inch Tubing) LF	103.00	\$28.00/LF	77.00	134.00	211.00	\$3,752.00	\$5,908.00
041	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post) LF	39.00	\$20.00/LF	0.00	39.00	39.00	\$780.00	\$780.00
042	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase) EACH	3.00	\$430.00/EACH	3.00	0.00	3.00	\$0.00	\$1,290.00
043	625-00000	Construction Surveying L S	1.00	\$32,000.00/L S	1.00	0.00	1.00	\$0.00	\$32,000.00
063	625-00001	Construct ion Surveying (Hourly)	0.00	\$150.00/HOUR	6.00	0.00	6.00	\$0.00	\$900.00
044	626-00000	Mobilization L S	1.00	\$110,000.00/L S	0.82	0.18	1.00	\$19,355.92	\$110,000.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25334

PCN: 25334-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25334-BID									
0200 - ROADWAY									
045	626-01114	Public Information Management (Tier IV) DAY	24.00	\$200.00/DAY	29.00	4.00	33.00	\$800.00	\$6,600.00
046	627-00008	Modified Epoxy Pavement Marking GAL	12.00	\$955.00/GAL	10.14	-0.14	10.00	(\$133.70)	\$9,550.00
047	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol) SF	118.00	\$32.00/SF	69.00	0.00	69.00	\$0.00	\$2,208.00
048	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) SF	33.00	\$32.00/SF	150.00	0.00	150.00	\$0.00	\$4,800.00
049	630-00000	Flagging HOUR	640.00	\$54.00/HOUR	226.75	98.25	325.00	\$5,305.50	\$17,550.00
050	630-00007	Traffic Control Inspection DAY	16.00	\$417.00/DAY	107.00	11.00	118.00	\$4,587.00	\$49,206.00
051	630-00012	Traffic Control Management DAY	40.00	\$1,275.00/DAY	12.00	7.00	19.00	\$8,925.00	\$24,225.00
052	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	6.00	\$60.00/EACH	4.00	4.00	8.00	\$240.00	\$480.00
053	630-80341	Construction Traffic Sign (Panel Size A) EACH	12.00	\$41.00/EACH	3.00	3.00	6.00	\$123.00	\$246.00
054	630-80342	Construction Traffic Sign (Panel Size B) EACH	40.00	\$61.00/EACH	18.50	18.50	37.00	\$1,128.50	\$2,257.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25334

PCN: 25334-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25334-BID									
0200 - ROADWAY									
055	630-80360	Drum Channelizing Device EACH	25.00	\$21.00/EACH	10.00	10.00	20.00	\$210.00	\$420.00
056	630-80380	Traffic Cone EACH	50.00	\$8.00/EACH	15.00	15.00	30.00	\$120.00	\$240.00
057	700-70010	F/A Minor Contract Revisions F A	75,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
060	700-70042	F/A Railroad Flagging F A	50,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
058	700-70200	F/A Power Lines F A	50,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
059	700-70380	F/A Erosion Control F A	25,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
065	900-00006	Added Item (Dollar)/ DOL Material Price Reductions ABC Class 6 Gradation Price Reduction	0.00	\$1.00/DOL	0.00	-7,655.36	-7,655.36	(\$7,655.36)	(\$7,655.36)
0200 Total								\$184,137.00	\$934,913.27
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
061	620-00001	Field Office (Class 1) EACH	1.00	\$36,500.00/EACH	1.00	0.00	1.00	\$0.00	\$36,500.00
062	620-00020	Sanitary Facility EACH	1.00	\$7,770.00/EACH	1.00	0.00	1.00	\$0.00	\$7,770.00
0400 Total								\$0.00	\$44,270.00
25334-BID Total								\$184,137.00	\$184,137.00
Invoice Total								\$184,137.00	\$979,183.27