

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 8/28/2025 10:32
AM

Contid: C25644	Estimate No: 0002	PROGRESS	Item Code	Yr: 05
Contract Description: SH 82 RED HILL ROCKFALL MITIGATION	Percent Time:	63.38%	Fixed Completion Date:	9/16/2025
Project No: C 0821-119	Pay Period Start:	6/29/2025	Revised Date:	9/16/2025
Project Counties: C024 - GARFIELD	Pay Period Ending:	07/26/2025	Final Acceptance:	
Region 3	Date Let:	11/21/2024	Date Time Started:	04/28/2025
Contractor: ROCK SUPREMACY LLC 65175 N. Hwy 97 Bend, OR 97701	Date Awarded:	11/27/2024	Date Work Began:	04/28/2025
	Date Contract Executed:	12/17/2024	Days Charged:	91.00000
	Date Notice to Proceed:	12/17/2024		

		Current Total	This Estimate
25644-BID			
Current Projected Amt:	\$1,742,576.45	Participating \$ 31,200.00	\$ 8,750.00
Award Project Amt:	\$1,589,246.45	Non-Participating 168,131.69	35,763.25
Percent Complete:	11.44%	Total Earnings 199,331.69	44,513.25
Remaining Projected Funds:	\$1,543,244.76	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	\$1,547,414.76	Gross Earnings 199,331.69	44,513.25
		Retainage -4,970.02	-1,335.40
		Securities Encumbered	
		Net Earnings 194,361.67	43,177.85
		Amount Due 194,361.67	43,177.85
		Total for 25644-BID	\$ 43,177.85
		Payment Due	\$ 43,177.85

Approved for Payment By Graham Riddile 08/25/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25644

PCN: 25644-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25644-BID									
0200									
001	202-00240	Removal of Asphalt Mat (Planing) SY	50	\$137.50/SY	0.00	0.00	0.00	\$0.00	\$0.00
002	202-01000	Removal of Fence LF	200	\$30.00/LF	100.00	0.00	100.00	\$0.00	\$3,000.00
003	202-04002	Clean Culvert EACH	1	\$16,500.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
004	203-01500	Blading HOUR	10	\$200.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
005	203-01582	Truck (Dump) HOUR	30	\$170.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
006	203-01590	Front End Loader (Rubber Tire) HOUR	30	\$165.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
007	203-01594	Combination Loader HOUR	15	\$180.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
008	203-01597	Potholing HOUR	5	\$325.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
009	203-02300	Rock Scaler HOUR	240	\$140.00/HOUR	139.25	0.00	139.25	\$0.00	\$19,495.00
010	203-02330	Laborer HOUR	10	\$90.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
011	208-00002	Erosion Log Type 1 (12 Inch) LF	200	\$8.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
012	208-00035	Aggregate Bag LF	100	\$16.92/LF	0.00	0.00	0.00	\$0.00	\$0.00
013	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	1	\$875.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25644

PCN: 25644-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25644-BID									
0200									
014	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	1	\$22,357.50/EACH	0.00	0.00	0.00	\$0.00	\$0.00
015	208-00103	Removal and Disposal of Sediment (Labor) HOUR	10	\$82.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
016	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	10	\$216.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
017	208-00106	Sweeping (Sediment Removal) HOUR	10	\$190.00/HOUR	2.00	0.00	2.00	\$0.00	\$380.00
018	208-00107	Removal of Trash HOUR	5	\$82.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
019	211-01300	Rock Anchor EACH	68	\$1,185.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
020	212-00702	Biotic Soil Amendments (Hydraulically Applied) LB	705	\$2.25/LB	0.00	0.00	0.00	\$0.00	\$0.00
021	212-00703	Humate LB	40	\$3.50/LB	0.00	0.00	0.00	\$0.00	\$0.00
022	212-00707	Seeding (Native) Hydraulic ACRE	0	\$3,639.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
023	213-00012	Spray-on Mulch Blanket ACRE	0	\$7,650.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
024	240-00000	Wildlife Biologist HOUR	30	\$325.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25644

PCN: 25644-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25644-BID									
0200									
025	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	10	\$1,540.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
026	607-00000	Line Post EACH	5	\$380.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
027	607-00010	Corner and Line Brace Post EACH	2	\$450.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
028	607-11350	Fence Deer LF	200	\$35.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
029	607-55030	Mesh Post EACH	24	\$6,609.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
030	607-55100	Wire Mesh (Draped) SF (Special)	78,500	\$9.75/SF	0.00	0.00	0.00	\$0.00	\$0.00
031	612-00001	Delineator (Type I) EACH	10	\$49.50/EACH	0.00	0.00	0.00	\$0.00	\$0.00
032	612-00002	Delineator (Type II) EACH	5	\$55.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
033	612-00003	Delineator (Type III) EACH	3	\$60.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
034	625-00001	Construction Surveying (Hourly) HOUR	10	\$180.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
035	626-00000	Mobilization L S	1	\$242,675.00/L S	0.14	0.00	0.14	\$0.00	\$33,664.29
036	626-01103	Public Information Services (Tier III) L S	1	\$8,250.00/L S	0.50	0.25	0.75	\$2,062.50	\$6,187.50
037	630-00000	Flagging HOUR	1,000	\$35.20/HOUR	337.50	137.00	474.50	\$4,822.40	\$16,702.40

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25644

PCN: 25644-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25644-BID									
0200									
038	630-00007	Traffic Control Inspection DAY	51	\$196.90/DAY	16.00	9.00	25.00	\$1,772.10	\$4,922.50
039	630-00012	Traffic Control Management DAY	118	\$700.00/DAY	39.00	19.00	58.00	\$13,300.00	\$40,600.00
040	630-80001	Flashing Beacon (Portable) EACH	2	\$165.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
041	630-80341	Construction Traffic Sign (Panel Size A) EACH	10	\$55.00/EACH	36.00	0.00	36.00	\$0.00	\$1,980.00
042	630-80342	Construction Traffic Sign (Panel Size B) EACH	43	\$55.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
043	630-80343	Construction Traffic Sign (Panel Size C) EACH	8	\$55.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
044	630-80355	Portable Message Sign Panel EACH	3	\$550.00/EACH	1.50	0.00	1.50	\$0.00	\$825.00
045	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	2	\$275.00/EACH	1.00	0.00	1.00	\$0.00	\$275.00
046	630-80360	Drum Channelizing Device EACH	50	\$27.50/EACH	15.00	0.00	15.00	\$0.00	\$412.50
047	630-80363	Drum Channelizing Device (With Light) (Flashing) EACH	20	\$27.50/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25644

PCN: 25644-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25644-BID									
0200									
048	630-80364	Drum Channelizing Device (With Light) (Steady Burn) EACH	20	\$27.50/EACH	0.00	0.00	0.00	\$0.00	\$0.00
049	630-80367	Portable Traffic Speed Monitor EACH	2	\$275.00/EACH	0.50	0.00	0.50	\$0.00	\$137.50
050	630-80380	Traffic Cone EACH	120	\$27.50/EACH	32.50	11.50	44.00	\$316.25	\$1,210.00
056	630-85041	Mobile Attenuator DAY	60	\$710.00/DAY	35.00	19.00	54.00	\$13,490.00	\$38,340.00
051	700-70010	F/A Minor Contract Revisions F A	107,400	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
052	700-70035	F/A F A Project First	5,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
053	700-70380	F/A Erosion Control F A	2,500	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$35,763.25	\$168,131.69
0400									
054	620-00002	Field Office (Class 2) EACH	1	\$35,000.00/EACH	0.50	0.25	0.75	\$8,750.00	\$26,250.00
055	620-00020	Sanitary Facility EACH	1	\$4,950.00/EACH	1.00	0.00	1.00	\$0.00	\$4,950.00
0400 Total								\$8,750.00	\$31,200.00
25644-BID Total								\$44,513.25	\$44,513.25
Invoice Total								\$44,513.25	\$199,331.69