

ESTIMATE RUN 03/28/2025

ESTIMATE SUMMARY

11:40:56

CONTID: C25832

ESTIMATE NO: 0004 PROG

SPEC YR: 2005

PCN: 25832-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 69.0 DAYS

TIME ALLOW:

70 WORK DAYS

US 85A & CARSON BLVD INTERSEC IMPROV

PERCENT TIME: 98.57

ORIG TIME ALLOW:

70 WORK DAYS

PROJECT NO:

FSA0851-012

US 85A & CARSON BLVD INTERSEC IMPROV

NAME OF ROAD:

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

SEMA CONSTRUCTION, INC.

7353 S. EAGLE STREET

PAY PERIOD ENDING

03/28/2025

DATE TIME STARTED 06/28/2024

DATE LET

06/13/2024

DATE WORK BEGAN 08/05/2024

DATE AWARDED

06/18/2024

DATE TIME STOPPED 03/05/2025

DATE CONTRACT EXECUTED

06/27/2024

DATE ACCEPTED

03/05/2025

CENTENNIAL

CO 80112-42 (303)627-2600

DATE NOTICE TO PROCEED

06/28/2024

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT: \$ 2,652,377.91 PARTICIPATING

\$ 0.00

\$ 0.00

AWARD PROJECT AMT: \$ 2,588,099.25 NON-PARTICIPATING

2,652,377.91

889,491.57

PERCENT COMPLETE: 100.00% TOTAL EARNINGS

2,652,377.91

889,491.57

FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS

0.00

0.00

GROSS EARNINGS

2,652,377.91

889,491.57

TOTAL CLAIMS: \$ 0.00 RETAINAGE

-38,821.49

0.00

SECURITIES ENCUMBERED

0.00

0.00

NET EARNINGS

2,613,556.42

889,491.57

LIQUIDATED DAMAGES

0.00

0.00

AUTOPAY ADJUSTMENT

0.00

0.00

AMOUNT DUE

2,613,556.42

889,491.57

OTHER ADJUSTMENTS

0.00

0.00

PAYMENT DUE

\$

889,491.57

APPROVED FOR PAYMENT BY

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C25832
PCN: 25832-BID
PROJECT: FSA0851-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 2
ESTIMATE RUN 03/28/2025
11:40:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0005	201-00001	Clearing and Grubbing	1.580	1.580		
			ACRE	0.000	0.00	
			15,000.00000	1.580		23,700.00
0010	202-00190	Removal of Concrete Median Cover Material	849.000	849.000		
			SY	0.000	0.00	
			11.00000	849.000		9,339.00
0015	202-00203	Removal of Curb and Gutter	1,885.000	1,885.000		
			LF	0.000	0.00	
			10.00000	1,885.000		18,850.00
0020	202-00220	*Removal of Asphalt Mat	3,102.000	3,102.000		
			SY	0.000	0.00	
			9.00000	3,102.000		27,918.00
0025	202-00240	*Removal of Asphalt Mat (Planing)	13,999.000	12,964.000		
			SY	1,035.000	2,587.50	
			2.50000	13,999.000		34,997.50
0030	202-00250	*Removal of Pavement Marking	3,261.000	1,546.000		
			SF	1,715.000	7,717.50	
			4.50000	3,261.000		14,674.50
0035	202-00810	*Removal of Ground Sign	3.000	3.000		
			EACH	0.000	0.00	
			250.00000	3.000		750.00
0040	202-05026	Sawing Asphalt Material (6 Inch)	7,402.000	7,402.000		
			LF	0.000	0.00	
			5.00000	7,402.000		37,010.00
0045	203-00010	*Unclassified Excavation (Complete In Place)	1,322.000	1,322.000		
			CY	0.000	0.00	
			40.00000	1,322.000		52,880.00
0050	203-00050	Unsuitable Material	0.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0055	203-00060	Embankment Material (Complete In Place)	0.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C25832
PCN: 25832-BID
PROJECT: FSA0851-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
ESTIMATE RUN 03/28/2025
11:40:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0060	203-01597	*Potholing	44.000	44.000		
			HOUR	0.000	0.00	
			375.00000	44.000		16,500.00
0065	207-00700	Topsoil (Onsite)	847.000	0.000		
			CY	847.000	16,940.00	
			20.00000	847.000		16,940.00
0070	207-00704	Subgrade Soil Preparation	5,082.000	0.000		
			SY	5,082.000	5,082.00	
			1.00000	5,082.000		5,082.00
0075	208-00002	*Erosion Log Type 1 (12 Inch)	206.000	206.000		
			LF	0.000	0.00	
			6.00000	206.000		1,236.00
0080	208-00020	*Silt Fence	2,073.000	2,073.000		
			LF	0.000	0.00	
			2.00000	2,073.000		4,146.00
0085	208-00035	*Aggregate Bag	96.000	96.000		
			LF	0.000	0.00	
			50.00000	96.000		4,800.00
0090	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			6,500.00000	1.000		6,500.00
0095	208-00051	*Storm Drain Inlet Protection (Type I)	109.000	109.000		
			LF	0.000	0.00	
			20.00000	109.000		2,180.00
0100	208-00054	*Storm Drain Inlet Protection (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0105	208-00075	Pre-fabricated Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0110	208-00106	Sweeping (Sediment Removal)	48.000	13.000		
			HOUR	35.000	7,000.00	
			200.00000	48.000		9,600.00

CONTID: C25832
PCN: 25832-BID
PROJECT: FSA0851-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
ESTIMATE RUN 03/28/2025
11:40:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0115	208-00207	Erosion Control Management	19.000	11.000		
		DAY		8.000	4,000.00	
			500.00000	19.000		9,500.00
0120	210-00750	*Reset Light Standard	1.000	1.000		
		EACH		0.000	0.00	
			4,500.00000	1.000		4,500.00
0125	210-00827	*Reset Pull Box	1.000	1.000		
		EACH		0.000	0.00	
			2,800.00000	1.000		2,800.00
0130	212-00700	*Organic Fertilizer	630.000	0.000		
		LB		630.000	1,260.00	
			2.00000	630.000		1,260.00
0135	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	3,675.000	0.000		
		LB		3,675.000	4,961.25	
			1.35000	3,675.000		4,961.25
0140	212-00703	*Humate	63.000	0.000		
		LB		63.000	630.00	
			10.00000	63.000		630.00
0145	212-00704	*Mycorrhizae	63.000	0.000		
		LB		63.000	945.00	
			15.00000	63.000		945.00
0150	212-00707	*Seeding (Native) Hydraulic	1.050	0.000		
		ACRE		1.050	4,725.00	
			4,500.00000	1.050		4,725.00
0155	213-00012	*Spray-on Mulch Blanket	1.050	0.000		
		ACRE		1.050	5,040.00	
			4,800.00000	1.050		5,040.00
0160	213-00150	*Bonded Fiber Matrix	1.050	0.000		
		ACRE		1.050	525.00	
			500.00000	1.050		525.00
0165	240-00010	Removal of Nests	0.000	0.000		
		HOUR		0.000	0.00	
			100.00000	0.000		0.00

CONTID: C25832
PCN: 25832-BID
PROJECT: FSA0851-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
ESTIMATE RUN 03/28/2025
11:40:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0170	304-06000	*Aggregate Base Course (Class 6)	2,115.600	2,115.600		
			TON	0.000	0.00	
			60.00000	2,115.600		126,936.00
0175	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	249.000	249.000		
			SY	0.000	0.00	
			100.00000	249.000		24,900.00
0180	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			140.00000	0.000		0.00
0181	403-33741	HMA (Gr S) (75) (PG 64-22) Schmidt Construction	0.000	0.000		
			TON	0.000	0.00	
			140.00000	0.000		0.00
0182	403-34741	HMA (Gr SX) (75) (PG 64-22)	762.700	762.700		
			TON	0.000	0.00	
			140.00000	762.700		106,778.00
0183	403-33741	HMA (Gr S) (75) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			140.00000	0.000		0.00
0185	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			150.00000	0.000		0.00
0186	403-34751	HMA (Gr SX) (75) (PG 64-28) Schmidt Construction	1,747.850	0.000		
			TON	1,747.850	262,177.50	
			150.00000	1,747.850		262,177.50
0190	411-10255	*Emulsified Asphalt (Slow-Setting)	2,100.000	400.000		
			GAL	1,700.000	20,400.00	
			12.00000	2,100.000		25,200.00
0191	420-00520	Geogrid Pvmf Reinf	598.000	598.000		
			SY	0.000	0.00	
			12.80000	598.000		7,654.40
0195	503-00018	*Drilled Shaft (18 Inch)	10.000	10.000		
			LF	0.000	0.00	
			700.00000	10.000		7,000.00

CONTID: C25832
PCN: 25832-BID
PROJECT: FSA0851-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6
ESTIMATE RUN 03/28/2025
11:40:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0200	503-00036	*Drilled Shaft (36 Inch)	15.000	15.000		
		LF		0.000	0.00	
			950.00000	15.000		14,250.00
0205	506-00206	Riprap (6 Inch)	10.000	0.000		
		CY		10.000	3,500.00	
			350.00000	10.000		3,500.00
0210	603-01180	18 Inch Reinforced Concrete Pipe	97.000	97.000		
		LF		0.000	0.00	
			300.00000	97.000		29,100.00
0215	603-05018	18 Inch Reinforced Concrete End Section	2.000	2.000		
		EACH		0.000	0.00	
			3,000.00000	2.000		6,000.00
0220	604-19105	Inlet Type R L 5 (5 Foot)	2.000	0.000		
		EACH		2.000	30,000.00	
			15,000.00000	2.000		30,000.00
0225	609-21010	*Curb and Gutter Type 2 (Section I-B)	4,296.000	4,296.000		
		LF		0.000	0.00	
			45.00000	4,296.000		193,320.00
0230	609-21020	*Curb and Gutter Type 2 (Section II-B)	622.000	622.000		
		LF		0.000	0.00	
			52.00000	622.000		32,344.00
0235	610-00030	*Median Cover Material (Concrete)	19,460.000	19,460.000		
		SF		0.000	0.00	
			12.50000	19,460.000		243,250.00
0240	610-00035	*Median Cover Material (Concrete)(Special)	1,063.000	1,063.000		
		SF		0.000	0.00	
			21.00000	1,063.000		22,323.00
0245	612-00001	*Delineator (Type I)	6.000	0.000		
		EACH		6.000	300.00	
			50.00000	6.000		300.00
0250	612-00003	*Delineator (Type III)	3.000	0.000		
		EACH		3.000	150.00	
			50.00000	3.000		150.00

CONTID: C25832
PCN: 25832-BID
PROJECT: FSA0851-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7
ESTIMATE RUN 03/28/2025
11:40:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0255	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	1.000		
			EACH	2.000	400.00	
			200.00000	3.000		600.00
0260	613-00200	*2 Inch Electrical Conduit	426.000	426.000		
			LF	0.000	0.00	
			23.00000	426.000		9,798.00
0265	613-00206	*2 Inch Electrical Conduit (Bored)	1,276.000	1,276.000		
			LF	0.000	0.00	
			30.00000	1,276.000		38,280.00
0270	613-00300	*3 Inch Electrical Conduit	151.000	151.000		
			LF	0.000	0.00	
			27.00000	151.000		4,077.00
0275	613-00306	*3 Inch Electrical Conduit (Bored)	340.000	340.000		
			LF	0.000	0.00	
			27.00000	340.000		9,180.00
0280	613-07002	*Type Two Pull Box	6.000	6.000		
			EACH	0.000	0.00	
			2,000.00000	6.000		12,000.00
0285	613-07004	*Type Four Pull Box	6.000	6.000		
			EACH	0.000	0.00	
			3,500.00000	6.000		21,000.00
0290	613-07005	*Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0295	613-07034	*Pull Box (24"x36"x18")	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0300	613-10000	*Wiring	1.000	0.000		
			L S	1.000	25,000.00	
			25,000.00000	1.000		25,000.00
0305	613-50150	*Secondary Service Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00

CONTID: C25832
PCN: 25832-BID
PROJECT: FSA0851-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 8
ESTIMATE RUN 03/28/2025
11:40:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0310	614-00011	*Sign Panel (Class I)	6.250	0.000		
		SF		6.250	312.50	
			50.00000	6.250		312.50
0315	614-00012	*Sign Panel (Class II)	134.000	0.000		
		SF		134.000	4,690.00	
			35.00000	134.000		4,690.00
0320	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	11.000	0.000		
		EACH		11.000	6,050.00	
			550.00000	11.000		6,050.00
0325	614-70024	*1310nm SFP Optic Module	2.000	0.000		
		EACH		2.000	2,000.00	
			1,000.00000	2.000		2,000.00
0330	614-70117	*Pedestrian Signal Face (16)	2.000	0.000		
		EACH		2.000	2,000.00	
			1,000.00000	2.000		2,000.00
0335	614-70336	*Traffic Signal Face (12-12-12)	5.000	0.000		
		EACH		5.000	8,000.00	
			1,600.00000	5.000		8,000.00
0340	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	0.000		
		EACH		2.000	4,000.00	
			2,000.00000	2.000		4,000.00
0345	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
		EACH		1.000	40,000.00	
			40,000.00000	1.000		40,000.00
0350	614-72860	*Pedestrian Push Button	2.000	0.000		
		EACH		2.000	1,000.00	
			500.00000	2.000		1,000.00
0355	614-72885	*Traffic Signal Vehicle Detector (Special)	1.000	0.000		
		EACH		1.000	30,000.00	
			30,000.00000	1.000		30,000.00
0360	614-80000	*Flashing Beacon	1.000	0.000		
		EACH		1.000	7,000.00	
			7,000.00000	1.000		7,000.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0365	614-81540	*Traffic Signal-Light Pole Steel (2-25&40 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	40,000.00	
			40,000.00000	1.000		40,000.00
0370	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	2.000	6,000.00	
			3,000.00000	2.000		6,000.00
0375	614-86748	*Controller (Type 2070)	1.000	0.000		
			EACH	1.000	9,000.00	
			9,000.00000	1.000		9,000.00
0380	614-87024	*Fiber Optic Termination Panel (24 Fiber)	1.000	0.000		
			EACH	1.000	3,500.00	
			3,500.00000	1.000		3,500.00
0385	614-87424	*Fiber Optic Cable (Single Mode) (24 Strands)	788.000	0.000		
			LF	788.000	18,124.00	
			23.00000	788.000		18,124.00
0390	614-87692	Ethernet Switch Type II	1.000	0.000		
			EACH	1.000	6,000.00	
			6,000.00000	1.000		6,000.00
0395	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			125,000.00000	1.000		125,000.00
0396	620-00012	Field Lab (CL 2)	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0400	626-00000	*Mobilization	1.000	0.639		
			L S	0.361	126,350.00	
			350,000.00000	1.000		350,000.00
0405	626-01113	*Public Information Management (Tier III)	137.000	85.000		
			DAY	52.000	3,120.00	
			60.00000	137.000		8,220.00
0410	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	67.000	0.000		
			GAL	67.000	20,770.00	
			310.00000	67.000		20,770.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0415	627-00013	*Pavement Marking Paint (High Build)	81.000	63.580		
			GAL	17.420	2,264.60	
			130.00000	81.000		10,530.00
0420	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,095.000	0.000		
			SF	1,095.000	30,660.00	
			28.00000	1,095.000		30,660.00
0425	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	210.000	0.000		
			SF	210.000	5,250.00	
			25.00000	210.000		5,250.00
0430	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (	346.000	0.000		
			SF	346.000	6,228.00	
			18.00000	346.000		6,228.00
0435	630-00000	*Flagging	0.000	0.000		
			HOUR	0.000	0.00	
			50.00000	0.000		0.00
0440	630-00003	*Uniformed Traffic Control	0.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00
0445	630-00007	*Traffic Control Inspection	44.000	24.000		
			DAY	20.000	5,400.00	
			270.00000	44.000		11,880.00
0450	630-00012	*Traffic Control Management	65.000	47.000		
			DAY	18.000	18,000.00	
			1,000.00000	65.000		65,000.00
0455	630-00015	*Uniformed Traffic Control Coordination	5.000	0.000		
			HOUR	5.000	1,000.00	
			200.00000	5.000		1,000.00
0460	630-80335	*Barricade (Type 3 M-A) (Temporary)	2.000	1.000		
			EACH	1.000	500.00	
			500.00000	2.000		1,000.00
0465	630-80341	*Construction Traffic Sign (Panel Size A)	6.000	3.000		
			EACH	3.000	255.00	
			85.00000	6.000		510.00

CONTID: C25832
PCN: 25832-BID
PROJECT: FSA0851-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 11
ESTIMATE RUN 03/28/2025
11:40:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0470	630-80342	*Construction Traffic Sign (Panel Size B)	69.000	34.500		
			EACH	34.500	3,277.50	
			95.00000	69.000		6,555.00
0475	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0480	630-80355	*Portable Message Sign Panel	3.000	1.500		
			EACH	1.500	6,000.00	
			4,000.00000	3.000		12,000.00
0485	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	1.000		
			EACH	1.000	1,100.00	
			1,100.00000	2.000		2,200.00
0490	630-80360	*Drum Channelizing Device	92.000	46.000		
			EACH	46.000	2,300.00	
			50.00000	92.000		4,600.00
0495	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			71.00000	0.000		0.00
0500	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			71.00000	0.000		0.00
0505	630-80370	*Barrier (Temporary)	2,016.000	1,008.000		
			LF	1,008.000	65,520.00	
			65.00000	2,016.000		131,040.00
0510	630-80380	*Traffic Cone	88.000	34.000		
			EACH	54.000	864.00	
			16.00000	88.000		1,408.00
0515	630-80393	*Stackable Vertical Panels	31.000	14.500		
			EACH	16.500	907.50	
			55.00000	31.000		1,705.00
0520	630-85010	*Impact Attenuator (Temporary)	2.000	1.000		
			EACH	1.000	11,000.00	
			11,000.00000	2.000		22,000.00

CONTID: C25832
PCN: 25832-BID
PROJECT: FSA0851-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 12
ESTIMATE RUN 03/28/2025
11:40:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0521	630-85020	Mobile Attenuator	0.000	0.000		
		EACH		0.000	0.00	
			1,270.00000	0.000		0.00
0522	630-85041	Mobile Attenuator	1.000	1.000		
		DAY		0.000	0.00	
			1,270.00000	1.000		1,270.00
0525	700-70010	F/A Minor Contract Revisions	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0530	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0535	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0540	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0545	700-70025	F/A Quality Incentive Payment	-1,742.280	0.000		
		F A		-1,742.280	-1,742.28	
			1.00000	-1,742.280		-1,742.28
0550	700-70082	F/A Furnish & Install Electrical Service	3,560.540	3,560.540		
		F A		0.000	0.00	
			1.00000	3,560.540		3,560.54
0555	700-70111	Project First Program	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0560	700-70380	F/A Erosion Control	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0580	900-00006	Added Item (Dollar)/ Lane Working Time Violations	-1.000	0.000		
		DOL		-1.000	-7,050.00	
			7,050.00000	-1.000		-7,050.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0585	900-00030	Erosion Control Liquidated Damages	-1.000	0.000		
		DAY		-1.000	-3,500.00	
			3,500.00000	-1.000		-3,500.00

	CAT 0200	CURRENT AMT	\$ 2,650,377.91	\$	889,491.57	\$ 2,650,377.91

	CAT N00400	CONSTRUCTION ENGINEERING BID ITEMS				
0565	620-00011	Field Laboratory (Class 1)	0.000	0.000		
		EACH		0.000	0.00	
			35,000.00000	0.000		0.00

0570	620-00020	Sanitary Facility	1.000	1.000		
		EACH		0.000	0.00	
			2,000.00000	1.000		2,000.00

	CAT 0400	CURRENT AMT	\$ 2,000.00	\$	0.00	\$ 2,000.00

PROJECT TOTAL			CURRENT AMT	\$ 2,652,377.91	\$ 889,491.57	\$ 2,652,377.91