

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 8/12/2025 1:12 PM

Contid: C25860	Estimate No: 0003	PROGRESS	Item Code	Yr: 05
Contract Description: I-76 & LOST CREEK & BIJOU CREEK BRIDGE MAINTENANCE	Percent Time:	50.40%	Original Time:	125.00
Project No: BR 0761-249	Pay Period Start:	6/28/2025	Revised Time:	125.00
Project Counties: C003 - WELD	Pay Period Ending:	07/25/2025	Time Charged:	63.00000
Region 4	Date Let:	02/27/2025	Date Time Started:	04/28/2025
Contractor: RODRIGUEZ CONSTRUCTION ORG., LLC 4155 East Jewell Avenue DENVER, CO 80222	Date Awarded:	03/05/2025	Date Work Began:	04/28/2025
	Date Contract Executed:	03/18/2025	Days Charged:	63.00000
	Date Notice to Proceed:	03/19/2025	Date Accepted:	

25860-BID

			Current Total	This Estimate
Current Projected Amt:	\$3,368,184.22	Participating	\$ 838,715.40	\$ 288,553.80
Award Project Amt:	\$3,259,684.20	Non-Participating	0.00	
Percent Complete:	24.90%	Total Earnings	838,715.40	288,553.80
Remaining Projected Funds:	\$2,529,468.82	Stockpiled Materials	0.00	0.00
Remaining Contract Amt:	\$2,509,168.82	Gross Earnings	838,715.40	288,553.80
		Retainage	-22,161.46	-8,656.61
		Securities Encumbered		
		Net Earnings	816,553.94	279,897.19
		Amount Due	816,553.94	279,897.19

Total for 25860-BID	\$	279,897.19
----------------------------	-----------	-------------------

Payment Due	\$	279,897.19
--------------------	-----------	-------------------

Approved for Payment By Brad Wright 08/12/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0200									
001	201-00000	Clearing and Grubbing L S	1	\$25,000.00/L S	0.50	0.00	0.50	\$0.00	\$12,500.00
002	202-00023	Removal of Embankment Protector Type 3 EACH	2	\$750.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
003	202-00090	Removal of Delineator EACH	22	\$100.00/EACH	2.00	0.00	2.00	\$0.00	\$200.00
004	202-00250	Removal of Pavement Marking SF	14,386	\$1.20/SF	133.00	0.00	133.00	\$0.00	\$159.60
005	202-01130	Removal of Guardrail Type 3 LF	1,430	\$20.00/LF	280.00	0.00	280.00	\$0.00	\$5,600.00
006	203-00060	Embankment Material (Complete In Place) CY	1,296	\$50.00/CY	198.00	0.00	198.00	\$0.00	\$9,900.00
007	207-00700	Topsoil (Onsite) CY	1,372	\$42.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
008	208-00023	Erosion Log Type 3 (12 Inch) LF	1,800	\$6.00/LF	670.00	0.00	670.00	\$0.00	\$4,020.00
009	208-00035	Aggregate Bag LF	2,000	\$15.00/LF	118.00	0.00	118.00	\$0.00	\$1,770.00
010	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	6	\$3,000.00/EACH	2.00	0.00	2.00	\$0.00	\$6,000.00
011	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	2	\$4,500.00/EACH	1.00	0.00	1.00	\$0.00	\$4,500.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0200									
012	208-00103	Removal and Disposal of Sediment (Labor) HOUR	80	\$115.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
013	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	24	\$150.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
014	208-00106	Sweeping (Sediment Removal) HOUR	104	\$105.00/HOUR	3.00	0.00	3.00	\$0.00	\$315.00
015	208-00107	Removal of Trash HOUR	10	\$110.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
016	208-00207	Erosion Control Management DAY	26	\$385.00/DAY	9.00	4.00	13.00	\$1,540.00	\$5,005.00
017	212-00700	Organic Fertilizer LB	660	\$3.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
018	212-00702	Biotic Soil Amendments (Hydraulically Applied) LB	7,700	\$2.15/LB	0.00	0.00	0.00	\$0.00	\$0.00
019	212-00704	Mycorrhizae LB	44	\$18.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
020	212-00707	Seeding (Native) Hydraulic ACRE	2	\$3,500.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
021	213-00012	Spray-on Mulch Blanket ACRE	3	\$3,800.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
022	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	253	\$315.00/TON	0.00	56.68	56.68	\$17,854.20	\$17,854.20

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0200									
023	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System) LF	1,500	\$60.00/LF	0.00	350.00	350.00	\$21,000.00	\$21,000.00
024	606-01370	Transition Type 3G EACH	8	\$4,200.00/EACH	0.00	2.00	2.00	\$8,400.00	\$8,400.00
025	606-02003	End Anchorage (Nonflared) EACH	8	\$4,000.00/EACH	0.00	2.00	2.00	\$8,000.00	\$8,000.00
026	612-00001	Delineator (Type I) EACH	52	\$120.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
027	612-00003	Delineator (Type III) EACH	16	\$120.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
028	625-00000	Construction Surveying L S	1	\$120,000.00/L S	0.02	0.00	0.02	\$0.00	\$2,400.00
029	626-00000	Mobilization L S	1	\$200,000.00/L S	0.50	0.00	0.50	\$0.00	\$100,000.00
030	627-00008	Modified Epoxy Pavement Marking GAL	90	\$117.00/GAL	0.00	0.00	0.00	\$0.00	\$0.00
031	627-00013	Pavement Marking Paint (High Build) GAL	68	\$118.00/GAL	18.00	0.00	18.00	\$0.00	\$2,124.00
032	630-00000	Flagging HOUR	300	\$55.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
033	630-00007	Traffic Control Inspection DAY	64	\$380.00/DAY	41.00	23.00	64.00	\$8,740.00	\$24,320.00
034	630-00012	Traffic Control Management DAY	125	\$450.00/DAY	9.00	3.00	12.00	\$1,350.00	\$5,400.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0200									
035	630-80002	Flashing Beacon (Solar) EACH	2	\$415.00/EACH	6.00	0.00	6.00	\$0.00	\$2,490.00
036	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	6	\$138.00/EACH	3.00	0.00	3.00	\$0.00	\$414.00
037	630-80341	Construction Traffic Sign (Panel Size A) EACH	20	\$75.00/EACH	8.00	0.00	8.00	\$0.00	\$600.00
038	630-80342	Construction Traffic Sign (Panel Size B) EACH	78	\$315.00/EACH	23.50	0.00	23.50	\$0.00	\$7,402.50
039	630-80350	Vertical Panel EACH	30	\$42.00/EACH	24.50	0.00	24.50	\$0.00	\$1,029.00
040	630-80355	Portable Message Sign Panel EACH	3	\$4,000.00/EACH	1.50	0.00	1.50	\$0.00	\$6,000.00
041	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	2	\$1,650.00/EACH	1.00	0.00	1.00	\$0.00	\$1,650.00
042	630-80360	Drum Channelizing Device EACH	50	\$45.00/EACH	8.50	0.00	8.50	\$0.00	\$382.50
043	630-80370	Barrier (Temporary) LF	2,000	\$60.00/LF	1,002.50	0.00	1,002.50	\$0.00	\$60,150.00
044	630-80380	Traffic Cone EACH	50	\$15.00/EACH	14.00	0.00	14.00	\$0.00	\$210.00
045	630-85010	Impact Attenuator (Temporary) EACH	2	\$25,000.00/EACH	1.00	0.00	1.00	\$0.00	\$25,000.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0200									
046	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary) EACH	2	\$25,000.00/EACH	1.00	0.00	1.00	\$0.00	\$25,000.00
047	700-70010	F/A Minor Contract Revisions F A	75,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
048	700-70016	F/A Fuel Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
049	700-70018	F/A Roadway Smoothness Incentive F A	3,500	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
050	700-70019	F/A Asphalt Cement Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
051	700-70023	F/A On-The-Job Trainee F A	3,200	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
052	700-70025	F/A Quality Incentive Payment F A	3,500	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
053	700-70380	F/A Erosion Control F A	3,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$66,884.20	\$369,795.80
0300									
054	202-00210	Removal of Concrete Pavement SY	174	\$60.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
055	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	767	\$19.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
056	202-00425	Removal of Bridge Railing LF	380	\$110.00/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0300									
057	202-00453	Removal of Portions of Present Structure (Class 2) SY	48	\$350.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
058	202-00460	Removal of Portions of Present Structure (Class 3) SY	11	\$600.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
059	202-00504	Removal of Expansion Device LF	68	\$135.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
060	202-00505	Removal of Portions of Present Structure SF	261	\$115.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
061	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28) TON	233	\$120.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
062	515-00120	Waterproofing (Membrane) SY	767	\$28.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
063	518-01004	Bridge Expansion Device (0-4 Inch) LF	60	\$380.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
064	601-03057	Concrete Class DR CY	7	\$3,000.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
065	601-06102	Concrete (Patching) CF	77	\$250.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
066	601-51005	Galvanic Anodes EACH	295	\$40.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
067	602-00000	Reinforcing Steel LB	441	\$6.00/LB	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0300									
068	606-01400	Transition Type BR10M-GR3 EACH	2	\$8,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
069	606-11037	Bridge Rail Type 10R MASH LF	380	\$350.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
0300 Total								\$0.00	\$0.00
0301									
070	202-00210	Removal of Concrete Pavement SY	174	\$60.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
071	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	767	\$19.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
072	202-00425	Removal of Bridge Railing LF	380	\$110.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
073	202-00453	Removal of Portions of Present Structure (Class 2) SY	48	\$350.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
074	202-00460	Removal of Portions of Present Structure (Class 3) SY	11	\$600.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
075	202-00504	Removal of Expansion Device LF	68	\$135.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
076	202-00505	Removal of Portions of Present Structure SF	261	\$115.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
077	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28) TON	228	\$120.00/TON	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0301									
078	515-00120	Waterproofing (Membrane) SY	767	\$28.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
079	518-01004	Bridge Expansion Device (0-4 Inch) LF	60	\$380.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
080	601-03057	Concrete Class DR CY	7	\$3,000.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
081	601-06102	Concrete (Patching) CF	77	\$250.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
082	601-51005	Galvanic Anodes EACH	295	\$40.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
083	602-00000	Reinforcing Steel LB	441	\$6.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
084	606-01400	Transition Type BR10M-GR3 EACH	2	\$8,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
085	606-11037	Bridge Rail Type 10R MASH LF	380	\$350.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
0301 Total								\$0.00	\$0.00
0302									
086	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	2,131	\$19.00/SY	1,005.00	0.00	1,005.00	\$0.00	\$19,095.00
087	202-00453	Removal of Portions of Present Structure (Class 2) SY	106	\$350.00/SY	10.00	0.00	10.00	\$0.00	\$3,500.00
088	202-00460	Removal of Portions of Present Structure (Class 3) SY	22	\$600.00/SY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0302									
089	202-00504	Removal of Expansion Device LF	312	\$135.00/LF	0.00	146.00	146.00	\$19,710.00	\$19,710.00
090	202-00505	Removal of Portions of Present Structure SF	679	\$115.00/SF	0.00	80.00	80.00	\$9,200.00	\$9,200.00
091	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28) TON	352	\$120.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
092	506-00209	Riprap (9 Inch) CY	84	\$210.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
093	515-00120	Waterproofing (Membrane) SY	2,131	\$28.00/SY	0.00	1,005.00	1,005.00	\$28,140.00	\$28,140.00
094	518-01001	Bridge Expansion Joint (Asphaltic Plug) LF	312	\$320.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
095	601-03057	Concrete Class DR CY	16	\$3,000.00/CY	0.70	3.50	4.20	\$10,500.00	\$12,600.00
096	601-06102	Concrete (Patching) CF	199	\$250.00/CF	0.00	12.60	12.60	\$3,150.00	\$3,150.00
097	601-51005	Galvanic Anodes EACH	640	\$40.00/EACH	25.00	10.00	35.00	\$400.00	\$1,400.00
098	602-00000	Reinforcing Steel LB	750	\$6.00/LB	11.00	6.00	17.00	\$36.00	\$102.00
0302 Total								\$71,136.00	\$96,897.00
0303									
099	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	2,113	\$19.00/SY	1,005.00	0.00	1,005.00	\$0.00	\$19,095.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0303									
100	202-00453	Removal of Portions of Present Structure (Class 2) SY	106	\$350.00/SY	30.00	0.00	30.00	\$0.00	\$10,500.00
101	202-00460	Removal of Portions of Present Structure (Class 3) SY	22	\$600.00/SY	9.00	0.00	9.00	\$0.00	\$5,400.00
102	202-00504	Removal of Expansion Device LF	312	\$135.00/LF	146.00	0.00	146.00	\$0.00	\$19,710.00
103	202-00505	Removal of Portions of Present Structure SF	460	\$115.00/SF	356.00	170.00	526.00	\$19,550.00	\$60,490.00
104	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28) TON	349	\$120.00/TON	0.00	195.28	195.28	\$23,433.60	\$23,433.60
105	515-00120	Waterproofing (Membrane) SY	2,113	\$28.00/SY	0.00	947.00	947.00	\$26,516.00	\$26,516.00
106	518-01001	Bridge Expansion Joint (Asphaltic Plug) LF	312	\$320.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
107	601-03057	Concrete Class DR CY	16	\$3,000.00/CY	3.80	12.00	15.80	\$36,000.00	\$47,400.00
108	601-06102	Concrete (Patching) CF	135	\$250.00/CF	9.80	169.40	179.20	\$42,350.00	\$44,800.00
109	601-51005	Galvanic Anodes EACH	640	\$40.00/EACH	91.00	38.00	129.00	\$1,520.00	\$5,160.00
110	602-00000	Reinforcing Steel LB	750	\$6.00/LB	59.00	194.00	253.00	\$1,164.00	\$1,518.00
0303 Total								\$150,533.60	\$264,022.60

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C25860

PCN: 25860-BID

ESTIMATE NO: 3

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
25860-BID									
0400									
111	620-00002	Field Office (Class 2) EACH	1	\$50,000.00/EACH	1.00	0.00	1.00	\$0.00	\$50,000.00
112	620-00012	Field Laboratory (Class 2) EACH	1	\$50,000.00/EACH	1.00	0.00	1.00	\$0.00	\$50,000.00
113	620-00020	Sanitary Facility EACH	1	\$8,000.00/EACH	1.00	0.00	1.00	\$0.00	\$8,000.00
0400 Total								\$0.00	\$108,000.00
25860-BID Total								\$288,553.80	\$288,553.80
Invoice Total								\$288,553.80	\$838,715.40