

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 10/8/2025 10:43
AM

Contid: C26002	Estimate No: 0006	PROGRESS	Item Code Yr: 05
Contract Description: I25A N OF TRINIDAD SUR TREATMENT 14 -26.6	Percent Time: 67.92%	Original Time: 144.00	
Project No: IM 0251-364	Pay Period Start: 8/10/2025	Revised Time: 159.00	
Project Counties: C005 - LAS ANIMAS	Pay Period Ending: 09/13/2025	Time Charged: 108.00000	
Region 2	Date Let: 12/12/2024	Date Time Started: 01/10/2025	
Contractor: OLDCASTLE SW GROUP, INC. 2273 RIVER ROAD GRAND JUNCTION, CO 81505	Date Awarded: 12/23/2024	Date Work Began:	
	Date Contract Executed:	Days Charged: 108.00000	
	Date Notice to Proceed: 01/10/2025	Date Accepted:	

		Current Total	This Estimate
<u>26002-BID</u>			
Current Projected Amt:	\$24,279,189.76	Participating \$ 14,511,506.30	\$ 4,965,447.64
Award Project Amt:	\$22,965,972.10	Non-Participating 0.00	
Percent Complete:	59.77%	Total Earnings 14,511,506.30	4,965,447.64
Remaining Projected Funds:	\$9,767,683.46	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	\$10,187,967.81	Gross Earnings 14,511,506.30	4,965,447.64
		Retainage -344,489.58	-92,307.82
		Securities Encumbered	
		Net Earnings 14,167,016.72	4,873,139.82
		Amount Due 14,167,016.72	4,873,139.82
		Total for 26002-BID	\$ 4,873,139.82
		Payment Due	\$ 4,873,139.82

Approved for Payment By Timothy McGhghy 10/07/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26002-BID									
0200 - ROADWAY									
105	202-00090	Removal of Delineator EACH	0.00	\$6.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
001	202-00240	Removal of Asphalt Mat (Planing) SY	395,415.00	\$3.00/SY	283,821.34	94,140.53	377,961.87	\$282,421.59	\$1,133,885.61
002	202-00251	Removal of Pavement Marking (Asphalt Grooving) SF	125,101.00	\$0.75/SF	0.00	0.00	0.00	\$0.00	\$0.00
003	202-00810	Removal of Ground Sign EACH	104.00	\$155.00/EACH	74.00	13.00	87.00	\$2,015.00	\$13,485.00
004	202-00821	Removal of Sign Panel EACH	63.00	\$85.00/EACH	39.00	10.00	49.00	\$850.00	\$4,165.00
005	202-01130	Removal of Guardrail Type 3 LF	21,209.00	\$10.50/LF	21,214.00	0.00	21,214.00	\$0.00	\$222,747.00
006	202-01180	Removal of Median Barrier LF	691.00	\$10.25/LF	700.00	0.00	700.00	\$0.00	\$7,175.00
007	202-01300	Removal of End Anchorage EACH	115.00	\$465.00/EACH	115.00	0.00	115.00	\$0.00	\$53,475.00
008	203-00060	Embankment Material (Complete In Place) CY	575.00	\$120.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
009	208-00002	Erosion Log Type 1 (12 Inch) LF	100.00	\$25.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
010	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	1.00	\$8,500.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26002-BID									
0200 - ROADWAY									
011	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	2.00	\$2,500.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
012	208-00106	Sweeping (Sediment Removal) HOUR	60.00	\$165.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
013	208-00107	Removal of Trash HOUR	8.00	\$66.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
014	210-00810	Reset Ground Sign EACH	21.00	\$605.00/EACH	21.00	0.00	21.00	\$0.00	\$12,705.00
015	212-00700	Organic Fertilizer LB	150.00	\$8.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
016	212-00701	Compost (Mechanically Applied) CY	33.00	\$175.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
017	212-00704	Mycorrhizae LB	30.00	\$41.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
018	212-00708	Seeding (Native) Broadcast ACRE	0.50	\$6,150.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
019	213-00002	Mulching (Weed Free Hay) ACRE	0.50	\$8,400.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
020	213-00061	Mulch Tackifier LB	50.00	\$26.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
021	304-08002	Aggregate Base Course (Shoulder Material) CY	1,770.00	\$90.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
022	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	750.88	\$250.00/TON	1,219.73	0.00	1,219.73	\$0.00	\$304,932.50

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26002-BID									
0200 - ROADWAY									
023	403-09551	Place Hot Mix Asphalt HOUR	30.00	\$2,775.00/HOUR	4.00	0.00	4.00	\$0.00	\$11,100.00
024	403-34771	Hot Mix Asphalt (Grading SX) (75) (PG 76-28) TON	68,939.54	\$125.00/TON	0.00	22,679.17	22,679.17	\$2,834,896.25	\$2,834,896.25
025	403-36721	Hot Mix Asphalt (Grading ST) (75)(PG 58-28) TON	36,961.39	\$130.00/TON	34,342.21	0.00	34,342.21	\$0.00	\$4,464,487.30
026	411-10255	Emulsified Asphalt (Slow-Setting) GAL	44,962.00	\$5.00/GAL	17,135.07	11,586.34	28,721.41	\$57,931.70	\$143,607.05
027	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System) LF	26,725.00	\$32.75/LF	26,898.00	0.00	26,898.00	\$0.00	\$880,909.50
028	606-01340	End Anchorage Type 3D EACH	50.00	\$2,425.00/EACH	50.00	0.00	50.00	\$0.00	\$121,250.00
029	606-01370	Transition Type 3G EACH	22.00	\$4,150.00/EACH	22.00	0.00	22.00	\$0.00	\$91,300.00
030	606-01380	Transition Type 3H EACH	13.00	\$1,610.00/EACH	13.00	0.00	13.00	\$0.00	\$20,930.00
031	606-01460	Median Terminal EACH	2.00	\$14,410.00/EACH	2.00	0.00	2.00	\$0.00	\$28,820.00
032	606-02003	End Anchorage (Nonflared) EACH	64.00	\$3,275.00/EACH	64.00	0.00	64.00	\$0.00	\$209,600.00
106	612-00001	Delineator (Type I) EACH	0.00	\$38.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
107	612-00002	Delineator (Type II) EACH	0.00	\$39.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26002-BID									
0200 - ROADWAY									
108	612-00003	Delineator (Type III) EACH	0.00	\$40.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
033	614-00011	Sign Panel (Class I) SF	188.00	\$26.00/SF	130.50	-47.50	83.00	(\$1,235.00)	\$2,158.00
034	614-00012	Sign Panel (Class II) SF	2,143.00	\$32.00/SF	1,258.99	661.75	1,920.74	\$21,176.00	\$61,463.68
035	614-00013	Sign Panel (Class III) SF	1,833.00	\$37.00/SF	216.00	178.50	394.50	\$6,604.50	\$14,596.50
036	614-01503	Steel Sign Support (2-Inch Round) (Post and Socket) EACH	20.00	\$48.00/EACH	15.00	4.00	19.00	\$192.00	\$912.00
037	614-01578	Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase) EACH	86.00	\$633.00/EACH	55.00	9.00	64.00	\$5,697.00	\$40,512.00
038	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase) EACH	20.00	\$740.00/EACH	11.00	4.00	15.00	\$2,960.00	\$11,100.00
039	614-80385	Rumble Strip LF	200,080.00	\$0.50/LF	0.00	0.00	0.00	\$0.00	\$0.00
040	625-00000	Construction Surveying L S	1.00	\$50,000.00/L S	0.50	0.10	0.60	\$5,000.00	\$30,000.00
102	625-00001	Construction Surveying (Hourly) HOUR Extra Construction Surveying Paint Survey Work Paint Survey Work	0.00	\$150.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26002-BID									
0200 - ROADWAY									
041	626-00000	Mobilization L S	1.00	\$1,900,000./L S 00	0.60	0.40	1.00	\$760,000.00	\$1,900,000.00
042	626-01103	Public Information Services (Tier III) L S	1.00	\$25,000.00/L S	0.50	0.10	0.60	\$2,500.00	\$15,000.00
043	627-00008	Modified Epoxy Pavement Marking GAL	1,429.00	\$165.00/GAL	0.00	0.00	0.00	\$0.00	\$0.00
044	627-00016	Pavement Marking Paint (High Build) (Temporary) GAL	2,950.00	\$125.00/GAL	1,489.04	769.80	2,258.84	\$96,225.00	\$282,355.00
045	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid) SF	3,527.00	\$26.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
109	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid) SF	0.00	\$26.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
046	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol) SF	97.20	\$32.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
047	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) SF	91.80	\$21.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
048	630-00000	Flagging HOUR	3,000.00	\$52.75/HOUR	730.10	216.40	946.50	\$11,415.10	\$49,927.88
049	630-00003	Uniformed Traffic Control HOUR	960.00	\$205.00/HOUR	215.00	82.00	297.00	\$16,810.00	\$60,885.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26002-BID									
0200 - ROADWAY									
050	630-00007	Traffic Control Inspection DAY	65.00	\$475.00/DAY	59.00	12.00	71.00	\$5,700.00	\$33,725.00
051	630-00012	Traffic Control Management DAY	144.00	\$2,500.00/DAY	80.00	23.00	103.00	\$57,500.00	\$257,500.00
052	630-80001	Flashing Beacon (Portable) EACH	12.00	\$1,700.00/EACH	2.00	0.00	2.00	\$0.00	\$3,400.00
053	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	6.00	\$450.00/EACH	1.00	0.00	1.00	\$0.00	\$450.00
054	630-80341	Construction Traffic Sign (Panel Size A) EACH	46.00	\$80.00/EACH	25.50	0.00	25.50	\$0.00	\$2,040.00
055	630-80342	Construction Traffic Sign (Panel Size B) EACH	134.00	\$90.00/EACH	72.50	4.50	77.00	\$405.00	\$6,930.00
056	630-80343	Construction Traffic Sign (Panel Size C) EACH	2.00	\$120.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
057	630-80348	Construction Information Sign EACH	6.00	\$175.00/EACH	2.00	0.00	2.00	\$0.00	\$350.00
058	630-80355	Portable Message Sign Panel EACH	4.00	\$14,750.00/EACH	2.00	0.00	2.00	\$0.00	\$29,500.00
059	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	3.00	\$2,700.00/EACH	2.00	0.00	2.00	\$0.00	\$5,400.00
060	630-80360	Drum Channelizing Device EACH	100.00	\$30.00/EACH	75.50	0.00	75.50	\$0.00	\$2,265.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26002-BID									
0200 - ROADWAY									
061	630-80364	Drum Channelizing Device (With Light) (Steady Burn) EACH	100.00	\$35.00/EACH	13.00	0.00	13.00	\$0.00	\$455.00
104	630-80367	Portable Traffic Speed Monitor EACH	0.00	\$8,100.00/EACH	2.00	0.00	2.00	\$0.00	\$16,200.00
062	630-80370	Barrier (Temporary) LF	250.00	\$90.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
063	630-80380	Traffic Cone EACH	200.00	\$10.00/EACH	150.00	0.00	150.00	\$0.00	\$1,500.00
064	630-80511	Mobile Pavement Marking Zone L S	1.00	\$16,000.00/L S	0.00	0.00	0.00	\$0.00	\$0.00
065	630-85020	Mobile Attenuator EACH	4.00	\$95,000.00/EACH	2.00	0.00	2.00	\$0.00	\$190,000.00
066	700-70010	F/A Minor Contract Revisions F A	500,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
067	700-70016	F/A Fuel Cost Adjustment F A	65,000.00	\$1.00/F A	1,115.05	0.00	1,115.05	\$0.00	\$1,115.05
068	700-70018	F/A Roadway Smoothness Incentive F A	266,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
069	700-70019	F/A Asphalt Cement Cost Adjustment F A	0.01	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
070	700-70023	F/A On-The-Job Trainee F A	30,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26002-BID									
0200 - ROADWAY									
071	700-70025	F/A Quality Incentive Payment F A	479,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
072	700-70042	F/A Railroad Flagging F A	10,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
073	700-70111	Project First Program F A	8,000.00	\$1.00/F A	3,000.00	0.00	3,000.00	\$0.00	\$3,000.00
074	700-70380	F/A Erosion Control F A	5,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
103	900-00006	Added Item (Dollar)/ DOL Material Price Reductions Administration Non-Compliance	0.00	\$1.00/DOL	- 1,095,210.06	702,180.75	- 393,029.31	\$702,180.75	(\$393,029.31)
110	900-00006	Added Item (Dollar)/ DOL Working Time Violations Time Violations	0.00	\$1.00/DOL	0.00	-7,050.00	-7,050.00	(\$7,050.00)	(\$7,050.00)
111	900-00006	Added Item (Dollar)/ DOL Material Price Reductions Material Price Reductions	0.00	\$1.00/DOL	0.00	- 26,622.00	-26,622.00	(\$26,622.00)	(\$26,622.00)
0200 Total								\$4,837,572.89	\$13,155,509.01
0300 - STRUCTURES									
075	201-00005	Removal of Debris L S	1.00	\$40,000.00/L S	1.00	0.00	1.00	\$0.00	\$40,000.00
076	202-00240	Removal of Asphalt Mat (Planing) SY	11,184.00	\$3.00/SY	596.00	3,625.00	4,221.00	\$10,875.00	\$12,663.00
077	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	1,952.00	\$31.25/SY	1,990.33	0.00	1,990.33	\$0.00	\$62,197.81

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26002-BID									
0300 - STRUCTURES									
078	202-00453	Removal of Portions of Present Structure (Class 2) SY	117.00	\$405.00/SY	463.93	0.00	463.93	\$0.00	\$187,891.65
079	202-00460	Removal of Portions of Present Structure (Class 3) SY	25.00	\$1,425.00/SY	37.89	0.00	37.89	\$0.00	\$53,993.25
080	202-00503	Removal of Portions of Present Structure SY	46.00	\$840.00/SY	104.83	0.00	104.83	\$0.00	\$88,057.20
081	202-00504	Removal of Expansion Device LF	30.00	\$80.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
082	202-04010	Clean Inlet EACH	9.00	\$800.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
083	202-05301	Removal and Disposal of Paint SF	90.00	\$525.00/SF	0.00	90.00	90.00	\$47,250.00	\$47,250.00
084	206-00065	Structure Backfill (Flow-Fill) CY	96.00	\$355.00/CY	19.00	0.00	19.00	\$0.00	\$6,745.00
085	210-00520	Rebuild Portions of Present Structure SY	18.00	\$2,100.00/SY	0.83	0.00	0.83	\$0.00	\$1,743.00
086	240-00010	Removal of Nests HOUR	8.00	\$275.00/HOUR	28.00	0.00	28.00	\$0.00	\$7,700.00
087	240-00020	Netting SY	2,000.00	\$80.00/SY	2,000.00	0.00	2,000.00	\$0.00	\$160,000.00
088	403-34771	Hot Mix Asphalt (Grading SX) (75) (PG 76-28) TON	2,055.27	\$125.00/TON	561.11	535.21	1,096.32	\$66,901.25	\$137,040.00
089	408-01100	Joint Sealant LF	1,183.00	\$31.65/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26002-BID									
0300 - STRUCTURES									
090	507-00000	Concrete Slope and Ditch Paving CY	5.00	\$2,295.00/CY	20.00	0.00	20.00	\$0.00	\$45,900.00
091	509-90004	Paint Existing Structure SF	90.00	\$31.65/SF	0.00	90.00	90.00	\$2,848.50	\$2,848.50
092	515-00120	Waterproofing (Membrane) SY	1,952.00	\$25.50/SY	1,980.72	0.00	1,980.72	\$0.00	\$50,508.36
093	518-01001	Bridge Expansion Joint (Asphaltic Plug) LF	948.00	\$370.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
094	601-03057	Concrete Class DR CY	18.00	\$4,100.00/CY	48.32	0.00	48.32	\$0.00	\$198,112.00
095	601-06300	Cement Grout CF	6.00	\$1,450.00/CF	3.15	0.00	3.15	\$0.00	\$4,567.50
096	601-51005	Galvanic Anodes EACH	710.00	\$37.00/EACH	2,038.00	0.00	2,038.00	\$0.00	\$75,406.00
097	602-00020	Reinforcing Steel (Epoxy Coated) LB	835.00	\$4.25/LB	323.30	0.00	323.30	\$0.00	\$1,374.03
0300 Total								\$127,874.75	\$1,183,997.30
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
098	620-00002	Field Office (Class 2) EACH	1.00	\$80,000.00/EACH	1.00	0.00	1.00	\$0.00	\$80,000.00
099	620-00012	Field Laboratory (Class 2) EACH	1.00	\$82,000.00/EACH	1.00	0.00	1.00	\$0.00	\$82,000.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26002

PCN: 26002-BID

ESTIMATE NO: 6

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
---------	----------	------------------	-----------------	-------------	----------	-----------------	-------------	--------------------	-------------------

26002-BID

0400 - CONSTRUCTION ENGINEERING BID ITEMS

100	620-00015	Field Laboratory (State Furnished) EACH	1.00	\$23,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
101	620-00020	Sanitary Facility EACH	2.00	\$5,000.00/EACH	2.00	0.00	2.00	\$0.00	\$10,000.00

0400 Total	\$0.00	\$172,000.00
26002-BID Total	\$4,965,447.64	\$4,965,447.64
Invoice Total	\$4,965,447.64	\$14,511,506.30