

# COLORADO DEPARTMENT OF TRANSPORTATION

## Estimate Summary

Estimate Run 8/28/2025 11:09  
AM

| Contid: C26448                                    | Estimate No: 0006       | PROGRESS   | Item Code              | Yr: 05     |
|---------------------------------------------------|-------------------------|------------|------------------------|------------|
| Contract Description:<br>US 50 K-07-A REPAIRS BTE | Percent Time:           | 100.00%    | Fixed Completion Date: | 6/30/2025  |
| Project No: FBR 0502-100                          | Pay Period Start:       | 6/29/2025  | Revised Date:          | 7/31/2025  |
| Project Counties: C340 - GUNNISON                 | Pay Period Ending:      | 07/31/2025 | Final Acceptance:      | 07/11/2025 |
| Region 3                                          | Date Let:               | 09/25/2024 | Date Time Started:     | 07/30/2024 |
| Contractor:                                       | Date Awarded:           | 10/11/2024 | Date Work Began:       | 07/30/2024 |
| KIEWIT INFRASTRUCTURE CO.                         | Date Contract Executed: | 10/15/2024 | Days Charged:          | 368.00000  |
| 10055 Trainstation Circle                         | Date Notice to Proceed: | 07/30/2024 |                        |            |
| Lone Tree, CO 80124                               |                         |            |                        |            |

|                            |                 | Current Total                   | This Estimate       |
|----------------------------|-----------------|---------------------------------|---------------------|
| <b><u>26448-BID</u></b>    |                 |                                 |                     |
| Current Projected Amt:     | \$32,970,717.75 | Participating \$ 28,522.26      | \$ 0.00             |
| Award Project Amt:         | \$32,162,056.38 | Non-Participating 32,942,195.49 | 19,557.66           |
| Percent Complete:          | 100.00%         | Total Earnings 32,970,717.75    | 19,557.66           |
| Remaining Projected Funds: | \$0.00          | Stockpiled Materials 0.00       | 0.00                |
| Remaining Contract Amt:    | \$1,009,608.21  | Gross Earnings 32,970,717.75    | 19,557.66           |
|                            |                 | Retainage -482,430.85           | 0.00                |
|                            |                 | Securities Encumbered           |                     |
|                            |                 | Net Earnings 32,488,286.90      | 19,557.66           |
|                            |                 | Amount Due 32,488,286.90        | 19,557.66           |
|                            |                 | <b>Total for 26448-BID</b>      | <b>\$ 19,557.66</b> |
|                            |                 | <b>Payment Due</b>              | <b>\$ 19,557.66</b> |

Approved for Payment By Nathan Jean 08/27/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26448

PCN: 26448-BID

ESTIMATE NO: 6

| Ref No.           | Item No.  | Item Description                                                     | BID+CO Quantity | Price/ Unit     | Prev Qty   | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-------------------|-----------|----------------------------------------------------------------------|-----------------|-----------------|------------|-----------------|-------------|--------------------|-------------------|
| <b>26448-BID</b>  |           |                                                                      |                 |                 |            |                 |             |                    |                   |
| <b>0200</b>       |           |                                                                      |                 |                 |            |                 |             |                    |                   |
| 001               | 700-70010 | F/A Minor Contract Revisions   F A                                   | 135,000         | \$1.00/F A      | 0.00       | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 002               | 700-70034 | F/A   F A   Third Party QA Testing                                   | 100,000         | \$1.00/F A      | 92,018.89  | 0.00            | 92,018.89   | \$0.00             | \$92,018.89       |
| 003               | 700-70035 | F/A   F A   Public Information Management (Tier III)                 | 150,000         | \$1.00/F A      | 46,749.01  | 350.56          | 47,099.57   | \$350.56           | \$47,099.57       |
| 004               | 700-70051 | F/A Disposal   F A   (Paint)                                         | 40,000          | \$1.00/F A      | 12,801.43  | 0.00            | 12,801.43   | \$0.00             | \$12,801.43       |
| 005               | 700-70380 | F/A Erosion Control   F A                                            | 10,000          | \$1.00/F A      | 0.00       | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 006               | 700-71002 | CDOT Risk Pool   F A                                                 | 1,400,000       | \$1.00/F A      | 890,408.76 | 16,979.42       | 907,388.18  | \$16,979.42        | \$907,388.18      |
| 043               | 900-00006 | Added Item (Dollar)/   DOL   CMO #3 - Extra Plate Credit             | 0               | \$1.00/DOL      | -58,800.00 | 0.00            | -58,800.00  | \$0.00             | (\$58,800.00)     |
| 044               | 900-00014 | Added Item (Lump Sum)/   L S   CMO #3 - TF Repair Plate (GA-TF-5 -1) | 0               | \$42,069.59/L S | 1.00       | 0.00            | 1.00        | \$0.00             | \$42,069.59       |
| <b>0200 Total</b> |           |                                                                      |                 |                 |            |                 |             | \$17,329.98        | \$1,042,577.66    |
| <b>0300</b>       |           |                                                                      |                 |                 |            |                 |             |                    |                   |
| 007               | 202-00246 | Removal of Asphalt Mat (Planing) (Special)   SY                      | 2,400           | \$30.82/SY      | 2,398.00   | 0.00            | 2,398.00    | \$0.00             | \$73,906.36       |
| 008               | 202-00502 | Removal of Portions of Present Structure   CY                        | 13              | \$22,399.12/CY  | 13.40      | 0.00            | 13.40       | \$0.00             | \$300,148.21      |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26448

PCN: 26448-BID

ESTIMATE NO: 6

| Ref No.          | Item No.  | Item Description                                                | BID+CO Quantity | Price/ Unit            | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|------------------|-----------|-----------------------------------------------------------------|-----------------|------------------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>26448-BID</b> |           |                                                                 |                 |                        |          |                 |             |                    |                   |
| <b>0300</b>      |           |                                                                 |                 |                        |          |                 |             |                    |                   |
| 009              | 202-00504 | Removal of Expansion Device   LF                                | 60              | \$2,555.25/LF          | 60.00    | 0.00            | 60.00       | \$0.00             | \$153,315.00      |
| 010              | 509-08010 | Alter and Erect Structural Steel   L S                          | 1               | \$9,760,665./L S<br>25 | 1.00     | 0.00            | 1.00        | \$0.00             | \$9,760,665.25    |
| 011              | 509-08201 | Retrofit/Repair Type I   EACH   (Top Flange Repairs)            | 21              | \$60,416.49/EACH       | 21.00    | 0.00            | 21.00       | \$0.00             | \$1,268,746.29    |
| 012              | 509-08202 | Retrofit/Repair Type II   EACH   (Web Plating)                  | 33              | \$38,348.64/EACH       | 33.00    | 0.00            | 33.00       | \$0.00             | \$1,265,505.12    |
| 013              | 509-08203 | Retrofit/Repair Type III   EACH   (Web Coring)                  | 22              | \$3,391.12/EACH        | 23.00    | 0.00            | 23.00       | \$0.00             | \$77,995.76       |
| 014              | 509-08204 | Retrofit/Repair Type IV   EACH   (Cross Frames)                 | 6               | \$102,599.91/EACH      | 6.00     | 0.00            | 6.00        | \$0.00             | \$615,599.46      |
| 015              | 509-08205 | Retrofit/Repair Type V   EACH   (Longitudinal Stiffener Repair) | 1               | \$9,262.91/EACH        | 0.00     | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 016              | 509-08206 | Retrofit/Repair Type VI   EACH   (Floor Beam Cope Repair)       | 14              | \$2,019.08/EACH        | 28.00    | 0.00            | 28.00       | \$0.00             | \$56,534.24       |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26448

PCN: 26448-BID

ESTIMATE NO: 6

| Ref No.          | Item No.  | Item Description                                                                  | BID+CO Quantity | Price/ Unit      | Prev Qty  | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|------------------|-----------|-----------------------------------------------------------------------------------|-----------------|------------------|-----------|-----------------|-------------|--------------------|-------------------|
| <b>26448-BID</b> |           |                                                                                   |                 |                  |           |                 |             |                    |                   |
| <b>0300</b>      |           |                                                                                   |                 |                  |           |                 |             |                    |                   |
| 017              | 509-08207 | Retrofit/Repair Type VII   EACH   (Top Flange to Stiffener Repair)                | 1               | \$3,817.74/EACH  | 0.00      | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 018              | 509-90000 | Paint Existing Structure(S)   L S                                                 | 1               | \$333,734.31/L S | 1.00      | 0.00            | 1.00        | \$0.00             | \$333,734.31      |
| 019              | 509-90004 | Paint Existing Structure   SF   (Intermediate Coat)                               | 13,287          | \$29.87/SF       | 13,333.00 | 0.00            | 13,333.00   | \$0.00             | \$398,256.71      |
| 020              | 509-90004 | Paint Existing Structure   SF   (Prep)                                            | 1,103           | \$16.91/SF       | 372.00    | 0.00            | 372.00      | \$0.00             | \$6,290.52        |
| 021              | 509-90004 | Paint Existing Structure   SF   (Prime)                                           | 15,423          | \$64.66/SF       | 15,478.00 | 0.00            | 15,478.00   | \$0.00             | \$1,000,807.48    |
| 022              | 509-90004 | Paint Existing Structure   SF   (Removal)                                         | 5,384           | \$180.34/SF      | 5,634.00  | 0.00            | 5,634.00    | \$0.00             | \$1,016,035.56    |
| 023              | 509-90004 | Paint Existing Structure   SF   (Top Coat)                                        | 13,287          | \$29.99/SF       | 13,333.00 | 0.00            | 13,333.00   | \$0.00             | \$399,856.67      |
| 024              | 518-01104 | Bridge Expansion Device (0-4 Inch) (Install Only)   LF   (Expansion and Concrete) | 60              | \$1,780.31/LF    | 60.00     | 0.00            | 60.00       | \$0.00             | \$106,818.60      |
| 025              | 519-03035 | Place Thin Bonded Overlay (Polyester Concrete)   SY                               | 2,523           | \$49.59/SY       | 2,579.00  | 0.00            | 2,579.00    | \$0.00             | \$127,892.61      |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26448

PCN: 26448-BID

ESTIMATE NO: 6

| Ref No.          | Item No.  | Item Description                                      | BID+CO Quantity | Price/ Unit          | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|------------------|-----------|-------------------------------------------------------|-----------------|----------------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>26448-BID</b> |           |                                                       |                 |                      |          |                 |             |                    |                   |
| <b>0300</b>      |           |                                                       |                 |                      |          |                 |             |                    |                   |
| 026              | 519-03055 | Furnish Thin Bonded Overlay (Polyester Concrete)   CF | 2,025           | \$157.58/CF          | 2,267.00 | 0.00            | 2,267.00    | \$0.00             | \$357,233.86      |
| 027              | 601-03000 | Concrete Class D   CY                                 | 9               | \$8,027.69/CY        | 13.40    | 0.00            | 13.40       | \$0.00             | \$107,571.05      |
| 028              | 602-00000 | Reinforcing Steel   LB                                | 3,164           | \$55.73/LB           | 2,354.00 | 0.00            | 2,354.00    | \$0.00             | \$131,188.42      |
| 029              | 626-00100 | Mobilization (without Autopay)   L S                  | 1               | \$592,771.50/L S     | 1.00     | 0.00            | 1.00        | \$0.00             | \$592,771.50      |
| 030              | 626-00100 | Mobilization (without Autopay)   L S   (Overhead)     | 1               | \$13,083,697/L S .21 | 1.00     | 0.00            | 1.00        | \$0.00             | \$13,083,697.21   |
| 031              | 626-01112 | Public Information Management (Tier II)   DAY         | 84              | \$469.63/DAY         | 69.00    | 0.00            | 69.00       | \$0.00             | \$32,404.47       |
| 032              | 627-00001 | Pavement Marking Paint   GAL                          | 20              | \$397.80/GAL         | 27.50    | 0.50            | 28.00       | \$198.90           | \$11,138.40       |
| 033              | 630-00000 | Flagging   HOUR                                       | 1,152           | \$78.90/HOUR         | 1,056.00 | 0.00            | 1,056.00    | \$0.00             | \$83,318.40       |
| 034              | 630-00007 | Traffic Control Inspection   DAY                      | 15              | \$563.55/DAY         | 10.00    | 0.00            | 10.00       | \$0.00             | \$5,635.50        |
| 035              | 630-00012 | Traffic Control Management   DAY                      | 48              | \$2,197.85/DAY       | 29.00    | 0.00            | 29.00       | \$0.00             | \$63,737.65       |
| 036              | 630-10122 | Portable Variable Message Sign Panel (SWZ)   DAY      | 112             | \$197.24/DAY         | 178.00   | 0.00            | 178.00      | \$0.00             | \$35,108.72       |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26448

PCN: 26448-BID

ESTIMATE NO: 6

| Ref No.                | Item No.  | Item Description                           | BID+CO Quantity | Price/ Unit      | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|------------------------|-----------|--------------------------------------------|-----------------|------------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>26448-BID</b>       |           |                                            |                 |                  |          |                 |             |                    |                   |
| <b>0300</b>            |           |                                            |                 |                  |          |                 |             |                    |                   |
| 037                    | 630-80311 | Automated Flagging Assistance Device   DAY | 240             | \$1,352.52/DAY   | 58.00    | 0.00            | 58.00       | \$0.00             | \$78,446.16       |
| 038                    | 630-80430 | Rumble Strip (Portable)   EACH             | 12              | \$1,690.65/EACH  | 10.80    | 1.20            | 12.00       | \$2,028.78         | \$20,287.80       |
| 039                    | 630-85041 | Mobile Attenuator   DAY                    | 72              | \$1,408.88/DAY   | 50.00    | 0.00            | 50.00       | \$0.00             | \$70,444.00       |
| 040                    | 632-00000 | Night Work Lighting   L S                  | 1               | \$264,526.55/L S | 1.00     | 0.00            | 1.00        | \$0.00             | \$264,526.55      |
| <b>0300 Total</b>      |           |                                            |                 |                  |          |                 |             | \$2,227.68         | \$31,899,617.84   |
| <b>0400</b>            |           |                                            |                 |                  |          |                 |             |                    |                   |
| 041                    | 620-00002 | Field Office (Class 2)   EACH              | 1               | \$8,101.86/EACH  | 1.00     | 0.00            | 1.00        | \$0.00             | \$8,101.86        |
| 042                    | 620-00020 | Sanitary Facility   EACH                   | 14              | \$1,458.60/EACH  | 14.00    | 0.00            | 14.00       | \$0.00             | \$20,420.40       |
| <b>0400 Total</b>      |           |                                            |                 |                  |          |                 |             | \$0.00             | \$28,522.26       |
| <b>26448-BID Total</b> |           |                                            |                 |                  |          |                 |             | \$19,557.66        | \$19,557.66       |
| <b>Invoice Total</b>   |           |                                            |                 |                  |          |                 |             | \$19,557.66        | \$32,970,717.76   |