

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 10/8/2025 11:15
AM

Contid: C26448	Estimate No: 0007 FINAL	Item Code Yr: 05
Contract Description: US 50 K-07-A REPAIRS BTE	Percent Time: 118.53%	Fixed Completion Date: 6/30/2025
Project No: FBR 0502-100	Pay Period Start: 8/1/2025	Revised Date: 7/31/2025
Project Counties: C340 - GUNNISON	Pay Period Ending: 10/07/2025	Final Acceptance: 07/11/2025
Region 3	Date Let: 09/25/2024	Date Time Started: 07/30/2024
Contractor: KIEWIT INFRASTRUCTURE CO. 10055 Trainstation Circle Lone Tree, CO 80124	Date Awarded: 10/11/2024	Date Work Began: 07/30/2024
	Date Contract Executed: 10/15/2024	Days Charged: 436.00000
	Date Notice to Proceed: 07/30/2024	

			Current Total	This Estimate
<u>26448-BID</u>				
Current Projected Amt:	\$32,970,535.75	Participating	\$ 28,522.26	\$ 0.00
Award Project Amt:	\$32,162,056.38	Non-Participating	32,942,013.49	-182.00
Percent Complete:	100.00%	Total Earnings	32,970,535.75	-182.00
Remaining Projected Funds:	\$0.00	Stockpiled Materials	0.00	0.00
Remaining Contract Amt:	\$1,009,790.21	Gross Earnings	32,970,535.75	-182.00
		Retainage	0.00	482,430.85
		Securities Encumbered		
		Net Earnings	32,970,535.75	482,248.85
		Amount Due	32,970,535.75	482,248.85
			Total for 26448-BID	\$ 482,248.85
			Payment Due	\$ 482,248.85

Approved for Payment By Cindy Morgan 10/08/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26448

PCN: 26448-BID

ESTIMATE NO: 7

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26448-BID									
0200 - ROADWAY									
001	700-70010	F/A Minor Contract Revisions F A	135,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
002	700-70034	F/A F A Third Party QA Testing	100,000.00	\$1.00/F A	92,018.89	0.00	92,018.89	\$0.00	\$92,018.89
003	700-70035	F/A F A Public Information Management (Tier III)	150,000.00	\$1.00/F A	47,099.57	0.00	47,099.57	\$0.00	\$47,099.57
004	700-70051	F/A Disposal F A (Paint)	40,000.00	\$1.00/F A	12,801.43	0.00	12,801.43	\$0.00	\$12,801.43
005	700-70380	F/A Erosion Control F A	10,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
006	700-71002	CDOT Risk Pool F A	1,400,000.00	\$1.00/F A	907,388.18	-182.00	907,206.18	(\$182.00)	\$907,206.18
043	900-00006	Added Item (Dollar)/ DOL CMO #3 - Extra Plate Credit	0.00	\$1.00/DOL	-58,800.00	0.00	-58,800.00	\$0.00	(\$58,800.00)
044	900-00014	Added Item (Lump Sum)/ L S CMO #3 - TF Repair Plate (GA-TF-5-1)	0.00	\$42,069.59/L S	1.00	0.00	1.00	\$0.00	\$42,069.59
0200 Total								(\$182.00)	\$1,042,395.66
0300 - K-07-A									
007	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	2,400.00	\$30.82/SY	2,398.00	0.00	2,398.00	\$0.00	\$73,906.36
008	202-00502	Removal of Portions of Present Structure CY	13.40	\$22,399.12/CY	13.40	0.00	13.40	\$0.00	\$300,148.21

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26448

PCN: 26448-BID

ESTIMATE NO: 7

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26448-BID									
0300 - K-07-A									
009	202-00504	Removal of Expansion Device LF	60.00	\$2,555.25/LF	60.00	0.00	60.00	\$0.00	\$153,315.00
010	509-08010	Alter and Erect Structural Steel L S	1.00	\$9,760,665./L S 25	1.00	0.00	1.00	\$0.00	\$9,760,665.25
011	509-08201	Retrofit/Repair Type I EACH (Top Flange Repairs)	21.00	\$60,416.49/EACH	21.00	0.00	21.00	\$0.00	\$1,268,746.29
012	509-08202	Retrofit/Repair Type II EACH (Web Plating)	33.00	\$38,348.64/EACH	33.00	0.00	33.00	\$0.00	\$1,265,505.12
013	509-08203	Retrofit/Repair Type III EACH (Web Coring)	22.00	\$3,391.12/EACH	23.00	0.00	23.00	\$0.00	\$77,995.76
014	509-08204	Retrofit/Repair Type IV EACH (Cross Frames)	6.00	\$102,599.91/EACH	6.00	0.00	6.00	\$0.00	\$615,599.46
015	509-08205	Retrofit/Repair Type V EACH (Longitudinal Stiffener Repair)	1.00	\$9,262.91/EACH	0.00	0.00	0.00	\$0.00	\$0.00
016	509-08206	Retrofit/Repair Type VI EACH (Floor Beam Cope Repair)	14.00	\$2,019.08/EACH	28.00	0.00	28.00	\$0.00	\$56,534.24

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26448

PCN: 26448-BID

ESTIMATE NO: 7

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26448-BID									
0300 - K-07-A									
017	509-08207	Retrofit/Repair Type VII EACH (Top Flange to Stiffener Repair)	1.00	\$3,817.74/EACH	0.00	0.00	0.00	\$0.00	\$0.00
018	509-90000	Paint Existing Structure(S) L S	1.00	\$333,734.31/L S	1.00	0.00	1.00	\$0.00	\$333,734.31
019	509-90004	Paint Existing Structure SF (Intermediate Coat)	13,287.00	\$29.87/SF	13,333.00	0.00	13,333.00	\$0.00	\$398,256.71
020	509-90004	Paint Existing Structure SF (Prep)	1,103.00	\$16.91/SF	372.00	0.00	372.00	\$0.00	\$6,290.52
021	509-90004	Paint Existing Structure SF (Prime)	15,423.00	\$64.66/SF	15,478.00	0.00	15,478.00	\$0.00	\$1,000,807.48
022	509-90004	Paint Existing Structure SF (Removal)	5,384.00	\$180.34/SF	5,634.00	0.00	5,634.00	\$0.00	\$1,016,035.56
023	509-90004	Paint Existing Structure SF (Top Coat)	13,287.00	\$29.99/SF	13,333.00	0.00	13,333.00	\$0.00	\$399,856.67
024	518-01104	Bridge Expansion Device (0-4 Inch) (Install Only) LF (Expansion and Concrete)	60.00	\$1,780.31/LF	60.00	0.00	60.00	\$0.00	\$106,818.60
025	519-03035	Place Thin Bonded Overlay (Polyester Concrete) SY	2,523.00	\$49.59/SY	2,579.00	0.00	2,579.00	\$0.00	\$127,892.61

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26448

PCN: 26448-BID

ESTIMATE NO: 7

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26448-BID									
0300 - K-07-A									
026	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete) CF	2,025.00	\$157.58/CF	2,267.00	0.00	2,267.00	\$0.00	\$357,233.86
027	601-03000	Concrete Class D CY	9.30	\$8,027.69/CY	13.40	0.00	13.40	\$0.00	\$107,571.05
028	602-00000	Reinforcing Steel LB	3,164.00	\$55.73/LB	2,354.00	0.00	2,354.00	\$0.00	\$131,188.42
029	626-00100	Mobilization (without Autopay) L S	1.00	\$592,771.50/L S	1.00	0.00	1.00	\$0.00	\$592,771.50
030	626-00100	Mobilization (without Autopay) L S (Overhead)	1.00	\$13,083,697/L S .21	1.00	0.00	1.00	\$0.00	\$13,083,697.21
031	626-01112	Public Information Management (Tier II) DAY	84.00	\$469.63/DAY	69.00	0.00	69.00	\$0.00	\$32,404.47
032	627-00001	Pavement Marking Paint GAL	20.00	\$397.80/GAL	28.00	0.00	28.00	\$0.00	\$11,138.40
033	630-00000	Flagging HOUR	1,152.00	\$78.90/HOUR	1,056.00	0.00	1,056.00	\$0.00	\$83,318.40
034	630-00007	Traffic Control Inspection DAY	15.00	\$563.55/DAY	10.00	0.00	10.00	\$0.00	\$5,635.50
035	630-00012	Traffic Control Management DAY	48.00	\$2,197.85/DAY	29.00	0.00	29.00	\$0.00	\$63,737.65
036	630-10122	Portable Variable Message Sign Panel (SWZ) DAY	112.00	\$197.24/DAY	178.00	0.00	178.00	\$0.00	\$35,108.72

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26448

PCN: 26448-BID

ESTIMATE NO: 7

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26448-BID									
0300 - K-07-A									
037	630-80311	Automated Flagging Assistance Device DAY	240.00	\$1,352.52/DAY	58.00	0.00	58.00	\$0.00	\$78,446.16
038	630-80430	Rumble Strip (Portable) EACH	12.00	\$1,690.65/EACH	12.00	0.00	12.00	\$0.00	\$20,287.80
039	630-85041	Mobile Attenuator DAY	72.00	\$1,408.88/DAY	50.00	0.00	50.00	\$0.00	\$70,444.00
040	632-00000	Night Work Lighting L S	1.00	\$264,526.55/L S	1.00	0.00	1.00	\$0.00	\$264,526.55
0300 Total								\$0.00	\$31,899,617.84
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
041	620-00002	Field Office (Class 2) EACH	1.00	\$8,101.86/EACH	1.00	0.00	1.00	\$0.00	\$8,101.86
042	620-00020	Sanitary Facility EACH	14.00	\$1,458.60/EACH	14.00	0.00	14.00	\$0.00	\$20,420.40
0400 Total								\$0.00	\$28,522.26
26448-BID Total								(\$182.00)	(\$182.00)
Invoice Total								(\$182.00)	\$32,970,535.76