

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 9/18/2025 10:40
AM

Contid: C26607	Estimate No: 0001	PROGRESS	Item Code	Yr: 05
Contract Description: I-225 STRUCTURE REPAIRS I-225 AT 2ND AND 6TH AVENUES	Percent Time:	14.49%	Original Time:	69.00
Project No: NHPP 2254-095	Pay Period Start:	8/10/2025	Revised Time:	69.00
Project Counties: C010 - ARAPAHOE	Pay Period Ending:	08/25/2025	Time Charged:	10.000000
Region 1	Date Let:	05/22/2025	Date Time Started:	08/10/2025
Contractor: STRUCTURES, INC. 4 INVERNESS COURT E, SUITE 250 ENGLEWOOD, CO 80112	Date Awarded:	05/29/2025	Date Work Began:	08/10/2025
	Date Contract Executed:		Days Charged:	10.000000
	Date Notice to Proceed:	06/05/2025	Date Accepted:	

26607-BID

			Current Total	This Estimate
Current Projected Amt:	\$3,709,172.83	Participating	\$ 387,523.90	\$ 387,523.90
Award Project Amt:	\$2,780,679.42	Non-Participating	0.00	
Percent Complete:	10.45%	Total Earnings	387,523.90	387,523.90
Remaining Projected Funds:	\$3,321,648.93	Stockpiled Materials	0.00	0.00
Remaining Contract Amt:	\$3,308,915.53	Gross Earnings	387,523.90	387,523.90
		Retainage	-8,108.70	-8,108.70
		Securities Encumbered		
		Net Earnings	379,415.20	379,415.20
		Amount Due	379,415.20	379,415.20

Total for 26607-BID	\$	379,415.20
----------------------------	-----------	-------------------

Payment Due	\$	379,415.20
--------------------	-----------	-------------------

Approved for Payment By Chris Paiz 09/10/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26607

PCN: 26607-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26607-BID									
0200									
001	208-00035	Aggregate Bag LF	50	\$39.00/LF	0.00	369.00	369.00	\$14,391.00	\$14,391.00
002	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	2	\$4,664.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
003	208-00051	Storm Drain Inlet Protection (Type I) LF	24	\$230.00/LF	0.00	9.00	9.00	\$2,070.00	\$2,070.00
004	208-00103	Removal and Disposal of Sediment (Labor) HOUR	45	\$59.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
005	208-00106	Sweeping (Sediment Removal) HOUR	25	\$160.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
006	208-00107	Removal of Trash HOUR	18	\$116.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
007	240-00000	Wildlife Biologist HOUR	40	\$182.00/HOUR	0.00	4.00	4.00	\$728.00	\$728.00
008	240-00010	Removal of Nests HOUR	40	\$370.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
009	412-04998	Replace Concrete Pavement (PRS) SY	155	\$1,161.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
010	620-00012	Field Laboratory (Class 2) EACH	1	\$33,993.00/EACH	0.00	1.00	1.00	\$33,993.00	\$33,993.00
011	625-00000	Construction Surveying L S	1	\$56,068.00/L S	0.00	0.46	0.46	\$25,791.28	\$25,791.28

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26607

PCN: 26607-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26607-BID									
0200									
012	626-00000	Mobilization L S	1	\$436,000.00/L S	0.00	0.27	0.27	\$117,233.97	\$117,233.97
013	627-00016	Pavement Marking Paint (High Build) (Temporary) GAL	50	\$482.00/GAL	0.00	0.00	0.00	\$0.00	\$0.00
014	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid) SF	972	\$41.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
015	630-00003	Uniformed Traffic Control HOUR	690	\$200.00/HOUR	0.00	86.75	86.75	\$17,350.00	\$17,350.00
016	630-00007	Traffic Control Inspection DAY	28	\$278.00/DAY	0.00	4.00	4.00	\$1,112.00	\$1,112.00
017	630-00012	Traffic Control Management DAY	69	\$805.00/DAY	0.00	12.00	12.00	\$9,660.00	\$9,660.00
018	630-80001	Flashing Beacon (Portable) EACH	10	\$1,637.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
019	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	4	\$258.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
020	630-80341	Construction Traffic Sign (Panel Size A) EACH	20	\$43.00/EACH	0.00	1.00	1.00	\$43.00	\$43.00
021	630-80342	Construction Traffic Sign (Panel Size B) EACH	82	\$148.00/EACH	0.00	3.00	3.00	\$444.00	\$444.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26607

PCN: 26607-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26607-BID									
0200									
022	630-80343	Construction Traffic Sign (Panel Size C) EACH	6	\$178.00/EACH	0.00	3.00	3.00	\$534.00	\$534.00
023	630-80350	Vertical Panel EACH	60	\$31.00/EACH	0.00	25.00	25.00	\$775.00	\$775.00
024	630-80355	Portable Message Sign Panel EACH	10	\$8,568.00/EACH	0.00	1.00	1.00	\$8,568.00	\$8,568.00
025	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	3	\$2,661.00/EACH	0.00	1.00	1.00	\$2,661.00	\$2,661.00
026	630-80360	Drum Channelizing Device EACH	200	\$42.00/EACH	0.00	2.00	2.00	\$84.00	\$84.00
027	630-80380	Traffic Cone EACH	300	\$17.00/EACH	0.00	50.00	50.00	\$850.00	\$850.00
028	630-85020	Mobile Attenuator EACH	4	\$36,254.00/EACH	0.00	0.50	0.50	\$18,127.00	\$18,127.00
029	632-00000	Night Work Lighting L S	1	\$66,100.00/L S	0.00	0.47	0.47	\$31,067.00	\$31,067.00
030	700-70010	F/A Minor Contract Revisions F A	900,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
031	700-70016	F/A Fuel Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
032	700-70019	F/A Asphalt Cement Cost Adjustment F A	9,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
033	700-70023	F/A On-The-Job Trainee F A	2,760	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26607

PCN: 26607-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26607-BID									
0200									
034	700-70111	Project First Program F A	2,500	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
035	700-70380	F/A Erosion Control F A	1,500	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$285,482.25	\$285,482.25
0300									
036	202-00215	Removal of Concrete Pavement (Planing) SY	4,268	\$31.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
037	202-00217	Remove Concrete Pavement (Planing) (Special) SY	230	\$70.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
038	202-00453	Removal of Portions of Present Structure (Class 2) SY	3	\$1,462.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
039	202-00504	Removal of Expansion Device LF	145	\$487.00/LF	0.00	21.58	21.58	\$10,509.46	\$10,509.46
040	202-04010	Clean Inlet EACH	1	\$1,095.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
041	403-09221	Stone Matrix Asphalt (Fibers) (Asphalt) TON	454	\$221.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
042	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22) TON	112	\$136.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
043	408-01100	Joint Sealant LF	145	\$35.00/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26607

PCN: 26607-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26607-BID									
0300									
044	515-00120	Waterproofing (Membrane) SY	230	\$38.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
045	518-01001	Bridge Expansion Joint (Asphaltic Plug) LF	145	\$382.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
046	601-03057	Concrete Class DR CY	15	\$2,202.00/CY	0.00	1.00	1.00	\$2,202.00	\$2,202.00
047	602-00020	Reinforcing Steel (Epoxy Coated) LB	673	\$3.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
0300 Total								\$12,711.46	\$12,711.46
0301									
048	202-00215	Removal of Concrete Pavement (Planing) SY	1,705	\$31.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
049	202-00217	Remove Concrete Pavement (Planing) (Special) SY	398	\$70.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
050	202-00453	Removal of Portions of Present Structure (Class 2) SY	4	\$1,462.00/SY	0.00	0.92	0.92	\$1,345.04	\$1,345.04
051	202-00504	Removal of Expansion Device LF	145	\$487.00/LF	0.00	68.75	68.75	\$33,481.25	\$33,481.25
052	202-04010	Clean Inlet EACH	3	\$1,095.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
053	210-04010	Adjust Manhole EACH	2	\$642.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
054	403-09221	Stone Matrix Asphalt (Fibers) (Asphalt) TON	367	\$221.00/TON	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26607

PCN: 26607-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26607-BID									
0301									
055	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22) TON	258	\$136.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
056	408-01100	Joint Sealant LF	145	\$35.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
057	515-00120	Waterproofing (Membrane) SY	1,014	\$38.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
058	518-01001	Bridge Expansion Joint (Asphaltic Plug) LF	145	\$382.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
059	601-03057	Concrete Class DR CY	15	\$2,202.00/CY	0.00	2.80	2.80	\$6,165.60	\$6,165.60
060	602-00020	Reinforcing Steel (Epoxy Coated) LB	678	\$3.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
0301 Total								\$40,991.89	\$40,991.89
0302									
061	202-00215	Removal of Concrete Pavement (Planing) SY	1,783	\$31.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
062	202-00217	Remove Concrete Pavement (Planing) (Special) SY	51	\$70.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
063	202-00453	Removal of Portions of Present Structure (Class 2) SY	1	\$1,462.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
064	202-00504	Removal of Expansion Device LF	121	\$487.00/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26607

PCN: 26607-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26607-BID									
0302									
065	202-04010	Clean Inlet EACH	1	\$1,095.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
066	403-09221	Stone Matrix Asphalt (Fibers) (Asphalt) TON	313	\$221.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
067	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22) TON	84	\$136.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
068	408-01100	Joint Sealant LF	121	\$35.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
069	515-00120	Waterproofing (Membrane) SY	51	\$38.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
070	518-01001	Bridge Expansion Joint (Asphaltic Plug) LF	121	\$382.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
071	601-03057	Concrete Class DR CY	13	\$2,202.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
072	602-00020	Reinforcing Steel (Epoxy Coated) LB	560	\$3.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
0302 Total								\$0.00	\$0.00
0303									
073	202-00215	Removal of Concrete Pavement (Planing) SY	1,103	\$31.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
074	202-00217	Remove Concrete Pavement (Planing) (Special) SY	235	\$70.00/SY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26607

PCN: 26607-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26607-BID									
0303									
075	202-00453	Removal of Portions of Present Structure (Class 2) SY	3	\$1,462.00/SY	0.00	3.20	3.20	\$4,678.40	\$4,678.40
076	202-00504	Removal of Expansion Device LF	121	\$487.00/LF	0.00	64.50	64.50	\$31,411.50	\$31,411.50
077	202-04010	Clean Inlet EACH	1	\$1,095.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
078	403-09221	Stone Matrix Asphalt (Fibers) (Asphalt) TON	227	\$221.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
079	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22) TON	84	\$136.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
080	408-01100	Joint Sealant LF	121	\$35.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
081	515-00120	Waterproofing (Membrane) SY	235	\$38.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
082	518-01001	Bridge Expansion Joint (Asphaltic Plug) LF	121	\$382.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
083	601-03057	Concrete Class DR CY	13	\$2,202.00/CY	0.00	3.70	3.70	\$8,147.40	\$8,147.40
084	602-00020	Reinforcing Steel (Epoxy Coated) LB	570	\$3.00/LB	0.00	151.00	151.00	\$453.00	\$453.00
0303 Total								\$44,690.30	\$44,690.30
0400									
085	620-00020	Sanitary Facility EACH	2	\$1,824.00/EACH	0.00	2.00	2.00	\$3,648.00	\$3,648.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26607

PCN: 26607-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
---------	----------	------------------	-----------------	-------------	----------	-----------------	-------------	--------------------	-------------------

26607-BID

0400

0400 Total	\$3,648.00	\$3,648.00
26607-BID Total	\$387,523.90	\$387,523.90
Invoice Total	\$387,523.90	\$387,523.90