

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 8/4/2025 5:03 PM

Contid: C27057	Estimate No: 0001	PROGRESS	Item Code	Yr: 05
Contract Description: ER C060 EAST OF JOHNSTOWN	Percent Time:	110.00%	Original Time:	10.00
	Pay Period Start:	6/23/2025	Revised Time:	10.00
Project No: ER 060A-028	Pay Period Ending:	07/12/2025	Time Charged:	11.00000
Project Counties: C003 - WELD	Date Let:	06/18/2025	Date Time Started:	06/18/2025
Region 4	Date Awarded:	06/18/2025	Date Work Began:	06/23/2025
Contractor: CONNELL RESOURCES INCORPORATED 7785 HIGHLAND MEADOWS PKWY, #100 FORT COLLINS, CO 80528	Date Contract Executed:		Days Charged:	11.00000
	Date Notice to Proceed:	06/18/2025	Date Accepted:	7/12/2025

		Current Total	This Estimate
27057-BID			
Current Projected Amt:	\$351,909.30	Participating \$ 0.00	\$
Award Project Amt:	\$488,198.00	Non-Participating 350,484.30	350,484.30
Percent Complete:	99.60%	Total Earnings 350,484.30	350,484.30
Remaining Projected Funds:	\$1,425.00	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	\$137,713.70	Gross Earnings 350,484.30	350,484.30
		Retainage -7,322.97	-7,322.97
		Securities Encumbered	
		Net Earnings 343,161.33	343,161.33
		Amount Due 343,161.33	343,161.33
		Total for 27057-BID	\$ 343,161.33
		Payment Due	\$ 343,161.33

Approved for Payment By Brian Cromar 08/04/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C27057

PCN: 27057-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
27057-BID									
0200									
001	202-00035	Removal of Pipe LF	350	\$22.70/LF	0.00	342.00	342.00	\$7,763.40	\$7,763.40
002	202-00220	Removal of Asphalt Mat SY	1,750	\$13.50/SY	0.00	1,193.00	1,193.00	\$16,105.50	\$16,105.50
003	203-00000	Unclassified Excavation CY	555	\$43.00/CY	0.00	47.00	47.00	\$2,021.00	\$2,021.00
004	203-00060	Embankment Material (Complete In Place) CY	117	\$60.00/CY	0.00	31.00	31.00	\$1,860.00	\$1,860.00
005	206-00065	Structure Backfill (Flow-Fill) CY	123	\$205.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
006	206-00100	Structure Backfill (Class 1) CY	123	\$67.00/CY	0.00	252.00	252.00	\$16,884.00	\$16,884.00
007	304-06007	Aggregate Base Course (Class 6) CY	292	\$78.50/CY	0.00	114.00	114.00	\$8,949.00	\$8,949.00
008	403-34771	Hot Mix Asphalt (Grading SX) (75) (PG 76-28) TON	784	\$170.00/TON	0.00	391.82	391.82	\$66,609.40	\$66,609.40
009	603-50018	18 Inch Plastic Pipe LF	310	\$132.00/LF	0.00	342.00	342.00	\$45,144.00	\$45,144.00
010	616-29180	18 Inch Culvert Siphon Pipe LF	40	\$183.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
011	619-10247	24 Inch Welded Steel Pipe (Jacked) LF	20	\$4,540.00/LF	0.00	20.00	20.00	\$90,800.00	\$90,800.00
012	626-00000	Mobilization L S	1	\$72,500.00/L S	0.00	1.00	1.00	\$72,500.00	\$72,500.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C27057

PCN: 27057-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
27057-BID									
0200									
013	627-00008	Modified Epoxy Pavement Marking GAL	10	\$550.00/GAL	0.00	0.00	0.00	\$0.00	\$0.00
014	630-00000	Flagging HOUR	150	\$50.00/HOUR	0.00	121.50	121.50	\$6,075.00	\$6,075.00
015	630-00012	Traffic Control Management DAY	7	\$1,100.00/DAY	0.00	11.00	11.00	\$12,100.00	\$12,100.00
016	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	3	\$60.00/EACH	0.00	10.00	10.00	\$600.00	\$600.00
017	630-80341	Construction Traffic Sign (Panel Size A) EACH	45	\$17.00/EACH	0.00	23.00	23.00	\$391.00	\$391.00
018	630-80350	Vertical Panel EACH	20	\$17.00/EACH	0.00	10.00	10.00	\$170.00	\$170.00
019	630-80355	Portable Message Sign Panel EACH	2	\$1,130.00/EACH	0.00	2.00	2.00	\$2,260.00	\$2,260.00
020	630-80380	Traffic Cone EACH	50	\$6.00/EACH	0.00	42.00	42.00	\$252.00	\$252.00
0200 Total								\$350,484.30	\$350,484.30
27057-BID Total								\$350,484.30	\$350,484.30
Invoice Total								\$350,484.30	\$350,484.30