

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 9/5/2025 9:25 AM

Contid: C27057	Estimate No: 0002	PROGRESS	Item Code	Yr: 05
Contract Description: ER C060 EAST OF JOHNSTOWN	Percent Time:	580.00%	Original Time:	10.00
	Pay Period Start:	7/13/2025	Revised Time:	10.00
Project No: ER 060A-028	Pay Period Ending:	08/29/2025	Time Charged:	58.00000
Project Counties: C003 - WELD	Date Let:	06/18/2025	Date Time Started:	06/18/2025
Region 4	Date Awarded:	06/18/2025	Date Work Began:	06/23/2025
Contractor: CONNELL RESOURCES INCORPORATED 7785 HIGHLAND MEADOWS PKWY, #100 FORT COLLINS, CO 80528	Date Contract Executed:		Days Charged:	58.00000
	Date Notice to Proceed:	06/18/2025	Date Accepted:	7/12/2025

		Current Total	This Estimate
27057-BID			
Current Projected Amt:	\$394,240.20	Participating \$ 0.00	\$
Award Project Amt:	\$488,198.00	Non-Participating 387,815.20	37,330.90
Percent Complete:	98.37%	Total Earnings 387,815.20	37,330.90
Remaining Projected Funds:	\$6,425.00	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	\$142,713.70	Gross Earnings 387,815.20	37,330.90
		Retainage -7,322.97	0.00
		Securities Encumbered	
		Net Earnings 380,492.23	37,330.90
		Amount Due 380,492.23	37,330.90
		Total for 27057-BID	\$ 37,330.90
		Payment Due	\$ 37,330.90

Approved for Payment By Brian Cromar 09/03/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C27057

PCN: 27057-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
27057-BID									
0200									
001	202-00035	Removal of Pipe LF	350	\$22.70/LF	342.00	0.00	342.00	\$0.00	\$7,763.40
002	202-00220	Removal of Asphalt Mat SY	1,750	\$13.50/SY	1,193.00	0.00	1,193.00	\$0.00	\$16,105.50
021	202-00251	Removal of Pavement Marking (Asphalt Grooving)	277	\$3.45/LF	0.00	277.00	277.00	\$955.65	\$955.65
022	202-05030	Sawing Asphalt Material (10 Inch) LF	18	\$28.75/LF	0.00	18.00	18.00	\$517.50	\$517.50
003	203-00000	Unclassified Excavation CY	555	\$43.00/CY	47.00	0.00	47.00	\$0.00	\$2,021.00
004	203-00060	Embankment Material (Complete In Place) CY	117	\$60.00/CY	31.00	0.00	31.00	\$0.00	\$1,860.00
023	203-01597	Potholing HOUR	8	\$450.00/HOUR	0.00	8.00	8.00	\$3,600.00	\$3,600.00
024	203-01620	Sweeping HOUR	3	\$200.00/HOUR	0.00	3.00	3.00	\$600.00	\$600.00
005	206-00065	Structure Backfill (Flow-Fill) CY	123	\$205.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
025	206-00066	Structure Backfill (Flowable Fly Ash) CY	18	\$173.65/CY	0.00	18.00	18.00	\$3,125.70	\$3,125.70
006	206-00100	Structure Backfill (Class 1) CY	123	\$67.00/CY	252.00	0.00	252.00	\$0.00	\$16,884.00
036	210-00015	Reset End Section EACH	1	\$695.00/EACH	0.00	1.00	1.00	\$695.00	\$695.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C27057

PCN: 27057-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
27057-BID									
0200									
037	210-02030	Relay Pipe (30 Inch) LF	32	\$70.00/LF	0.00	32.00	32.00	\$2,240.00	\$2,240.00
007	304-06007	Aggregate Base Course (Class 6) CY	292	\$78.50/CY	114.00	0.00	114.00	\$0.00	\$8,949.00
008	403-34771	Hot Mix Asphalt (Grading SX) (75) (PG 76- 28) TON	784	\$170.00/TON	391.82	0.00	391.82	\$0.00	\$66,609.40
026	420-00300	Geotextile (Reinforcement) SY	359	\$11.30/SY	0.00	359.00	359.00	\$4,056.70	\$4,056.70
027	420-00520	Geogrid Pavement Reinforcement SY	240	\$18.15/SY	0.00	240.00	240.00	\$4,356.00	\$4,356.00
009	603-50018	18 Inch Plastic Pipe LF	310	\$132.00/LF	342.00	0.00	342.00	\$0.00	\$45,144.00
028	607-11580	Fence (Temporary) LF	182	\$7.75/LF	0.00	182.00	182.00	\$1,410.50	\$1,410.50
010	616-29180	18 Inch Culvert Siphon Pipe LF	40	\$183.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
011	619-10247	24 Inch Welded Steel Pipe (Jacked) LF	20	\$4,540.00/LF	20.00	0.00	20.00	\$0.00	\$90,800.00
029	620-00020	Sanitary Facility EACH	1	\$250.00/EACH	0.00	1.00	1.00	\$250.00	\$250.00
030	625-00000	Construction Surveying L S	1	\$2,204.55/L S	0.00	1.00	1.00	\$2,204.55	\$2,204.55
012	626-00000	Mobilization L S	1	\$72,500.00/L S	1.00	0.00	1.00	\$0.00	\$72,500.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C27057

PCN: 27057-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
27057-BID									
0200									
031	626-00307	Mobilization EACH	1	\$1,380.00/EACH	0.00	1.00	1.00	\$1,380.00	\$1,380.00
013	627-00008	Modified Epoxy Pavement Marking GAL	10	\$550.00/GAL	0.00	0.00	0.00	\$0.00	\$0.00
032	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol) SF	138	\$28.75/SF	0.00	138.00	138.00	\$3,967.50	\$3,967.50
033	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) SF	139	\$20.70/SF	0.00	139.00	139.00	\$2,877.30	\$2,877.30
014	630-00000	Flagging HOUR	150	\$50.00/HOUR	121.50	0.00	121.50	\$0.00	\$6,075.00
038	630-00007	Traffic Control Inspection DAY	1	\$207.00/DAY	0.00	1.00	1.00	\$207.00	\$207.00
015	630-00012	Traffic Control Management DAY	7	\$1,100.00/DAY	11.00	0.00	11.00	\$0.00	\$12,100.00
016	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	3	\$60.00/EACH	10.00	0.00	10.00	\$0.00	\$600.00
017	630-80341	Construction Traffic Sign (Panel Size A) EACH	45	\$17.00/EACH	23.00	0.00	23.00	\$0.00	\$391.00
034	630-80342	Construction Traffic Sign (Panel Size B) EACH	35	\$57.50/EACH	0.00	35.00	35.00	\$2,012.50	\$2,012.50
018	630-80350	Vertical Panel EACH	20	\$17.00/EACH	10.00	0.00	10.00	\$0.00	\$170.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C27057

PCN: 27057-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
27057-BID									
0200									
019	630-80355	Portable Message Sign Panel EACH	2	\$1,130.00/EACH	2.00	0.00	2.00	\$0.00	\$2,260.00
035	630-80360	Drum Channelizing Device EACH	50	\$57.50/EACH	0.00	50.00	50.00	\$2,875.00	\$2,875.00
020	630-80380	Traffic Cone EACH	50	\$6.00/EACH	42.00	0.00	42.00	\$0.00	\$252.00
0200 Total								\$37,330.90	\$387,815.20
27057-BID Total								\$37,330.90	\$37,330.90
Invoice Total								\$37,330.90	\$387,815.20