

ESTIMATE SUMMARY

CONTID: C92054

ESTIMATE NO: 0010 PROG

SPEC YR: 1998

PCN: 92054-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 211.0 DAYS

TIME ALLOW:

450 WORK DAYS

SH 2 AT UPRR AND SMITH ROAD

PERCENT TIME: 46.89

ORIG TIME ALLOW:

450 WORK DAYS

PROJECT NO: BRF 002-1(018)

SH 2 AT UPRR AND SMITH ROAD

NAME OF ROAD: SH 2

PROJECT COUNTIES: DENVER

CONTRACTOR:

PCL CONSTRUCTION SERVICES, INC.

PAY PERIOD ENDING

10/02/2001

DATE TIME STARTED 11/08/2000

2000 S. COLORADO BLVD., TOWER TWO,

DATE LET

09/21/2000

DATE WORK BEGAN

SUITE 2-500

DATE AWARDED

10/11/2000

DATE TIME STOPPED 05/09/2003

DATE CONTRACT EXECUTED

11/01/2000

DATE ACCEPTED 05/09/2003

DENVER

CO 80222

303-365-6400

DATE NOTICE TO PROCEED

11/08/2000

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,719,799.64 PARTICIPATING	\$ 2,305,086.39	\$ 460,952.75
AWARD PROJECT AMT:	\$ 4,271,471.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	48.84% TOTAL EARNINGS	2,305,086.39	460,952.75
FUNDS AVAILABLE:	\$ 2,414,713.25 STOCKPILED MATERIALS	113,973.20	-17,602.31
	GROSS EARNINGS	2,419,059.59	443,350.44
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-30,263.11	-5,189.02
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,388,796.48	438,161.42
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,388,796.48	438,161.42
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 438,161.42

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 10/02/2001

11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	202-00001	REMOVAL OF STRUCTURE	16.000	10.000		
			EACH	0.000	0.00	
			239.00000	10.000		2,390.00
0010	202-00035	REMOVAL OF PIPE	123.000	86.500		
			M	0.000	0.00	
			62.00000	86.500		5,363.00
0015	202-00155	REMOVAL OF WALL	86.000	86.000		
			M	0.000	0.00	
			127.00000	86.000		10,922.00
0020	202-00195	REMOVAL OF MEDIAN COVER	2,609.000	1,979.000		
			M2	0.000	0.00	
			5.00000	1,979.000		9,895.00
0025	202-00200	REMOVAL OF SIDEWALK	249.000	0.000		
			M2	0.000	0.00	
			5.25000	0.000		0.00
0030	202-00203	REMOVAL OF CURB AND GUTTER	2,727.000	1,009.000		
			M	47.000	298.45	
			6.35000	1,056.000		6,705.60
0035	202-00210	REMOVAL OF CONCRETE PAVEMENT	1,577.000	109.750		
			M2	0.000	0.00	
			6.50000	109.750		713.38
0040	202-00220	*REMOVAL OF ASPHALT MAT	26,291.000	7,614.500		
			M2	0.000	0.00	
			2.38000	7,614.500		18,122.51
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	372.000	57.300		
			M2	0.000	0.00	
			21.65000	57.300		1,240.55
0050	202-00805	*REMOVAL OF OVERHEAD SIGN STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			4,550.00000	1.000		4,550.00
0055	202-00810	*REMOVAL OF GROUND SIGN	26.000	12.000		
			EACH	0.000	0.00	
			80.00000	12.000		960.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	202-00821	*REMOVAL OF SIGN PANEL	3.000	1.000		
			EACH	0.000	0.00	
			456.00000	1.000		456.00
0065	202-00825	*REMOVAL OF FLASHING BEACON	1.000	1.000		
			EACH	0.000	0.00	
			455.00000	1.000		455.00
0070	202-01000	*REMOVAL OF FENCE	389.000	387.400		
			M	0.000	0.00	
			9.45000	387.400		3,660.93
0075	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	573.000	315.400		
			M	0.000	0.00	
			16.90000	315.400		5,330.26
0080	202-01140	REMOVAL OF GUARDRAIL TYPE 4	40.000	39.700		
			M	0.000	0.00	
			31.00000	39.700		1,230.70
0085	202-01300	*REMOVAL OF END ANCHORAGE	1.000	1.000		
			EACH	0.000	0.00	
			130.00000	1.000		130.00
0090	202-04005	CLEAN VALVE BOX	8.000	0.000		
			EACH	0.000	0.00	
			810.00000	0.000		0.00
0095	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	20,058.000	15,594.500		
			M3	0.000	0.00	
			5.17000	15,594.500		80,623.57
0100	203-01597	*POTHOLING	59.000	12.500		
			HOURL	0.000	0.00	
			175.00000	12.500		2,187.50
0105	206-00000	*STRUCTURE EXCAVATION	0.000	0.000		
			M3	0.000	0.00	
			3.70000	0.000		0.00
0110	206-00510	FILTER MATERIAL (CLASS A)	10.000	0.000		
			M3	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	206-01600	TEMPORARY EXCAVATION SUPPORT	1.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0120	207-00205	TOPSOIL	2,116.000	492.000		
			M3	0.000	0.00	
			10.00000	492.000		4,920.00
0125	208-00011	EROSION BALES (WEED FREE)	132.000	35.000		
			EACH	0.000	0.00	
			18.00000	35.000		630.00
0130	208-00020	SILT FENCE	642.000	554.000		
			M	0.000	0.00	
			4.25000	554.000		2,354.50
0135	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.500		
			L S	0.000	0.00	
			8,000.00000	0.500		4,000.00
0140	208-00205	EROSION CONTROL SUPERVISOR	100.000	30.000		
			HOOR	6.000	91.50	
			15.25000	36.000		549.00
0145	210-00001	RESET STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0150	210-00035	RESET WATER METER	1.000	0.000		
			EACH	0.000	0.00	
			730.00000	0.000		0.00
0155	210-00050	RESET FIRE HYDRANT	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0160	210-00810	*RESET GROUND SIGN	9.000	0.000		
			EACH	0.000	0.00	
			86.10000	0.000		0.00
0165	210-00815	*RESET SIGN PANEL	17.000	0.000		
			EACH	0.000	0.00	
			86.10000	0.000		0.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRJ 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0170	210-01050	*RESET CHAIN LINK FENCE	0.000	62.000		
			M	0.000	0.00	
			68.75000	62.000		4,262.50
0175	210-04000	ADJUST STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0180	210-04015	MODIFY MANHOLE	1.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0185	210-04025	MODIFY STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0190	210-04050	ADJUST VALVE BOX	13.000	0.000		
			EACH	0.000	0.00	
			385.00000	0.000		0.00
0195	212-00006	*SEEDING (NATIVE)	2.650	0.500		
			HA	0.000	0.00	
			1,355.00000	0.500		677.50
0200	213-00003	*MULCHING (WEED FREE)	2.540	0.500		
			HA	0.000	0.00	
			1,050.00000	0.500		525.00
0205	213-00061	*MULCH TACKIFIER	415.000	85.000		
			KG	0.000	0.00	
			4.80000	85.000		408.00
0210	214-00000	*LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			7,100.00000	0.000		0.00
0215	214-00220	*DECIDUOUS TREE (50 MM CALIPER)	5.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0220	214-00350	*DECIDUOUS SHRUB (NO. 5 CONTAINER)	45.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0225	214-00506	*EVERGREEN TREE (1.8 METER) (BALL AND BURLAP)	10.000	0.000		
			EACH	0.000	0.00	
			253.00000	0.000		0.00
0230	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.600		
			L S	0.000	0.00	
			2,025.00000	0.600		1,215.00
0235	250-00050	*MONITORING TECHNICIAN	0.000	0.000		
			HOOR	0.000	0.00	
			38.40000	0.000		0.00
0240	250-00110	*HEALTH AND SAFETY OFFICER	69.000	44.000		
			HOOR	0.000	0.00	
			71.60000	44.000		3,150.40
0245	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	399.660	215.300		
			T	0.000	0.00	
			91.00000	215.300		19,592.30
0250	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	15,701.170	654.090		
			T	0.000	0.00	
			39.40000	654.090		25,771.15
0255	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	7,232.000	443.000		
			L	0.000	0.00	
			0.61000	443.000		270.23
0260	412-00600	*CONCRETE PAVEMENT (150 MM)	334.200	0.000		
			M2	0.000	0.00	
			30.00000	0.000		0.00
0265	412-00800	*CONCRETE PAVEMENT (200 MM)	8.000	8.000		
			M2	0.000	0.00	
			33.00000	8.000		264.00
0270	412-01100	*CONCRETE PAVEMENT (275 MM)	64.300	64.300		
			M2	0.000	0.00	
			83.00000	64.300		5,336.90
0275	506-00212	RIPRAP (300 MM)	85.000	0.000		
			M3	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0280	507-00000	CONCRETE SLOPE AND DITCH PAVING	2.000	0.000		
			M3	0.000	0.00	
			340.00000	0.000		0.00
0285	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	275.760	0.000		
			T	0.000	0.00	
			97.00000	0.000		0.00
0290	603-01180	450 MM REINFORCED CONCRETE PIPE	722.000	599.200		
			M	29.000	2,283.75	
			78.75000	628.200		49,470.75
0290		MATERIAL ALLOWANCE PIPES AND SEALANTS.		0.000		
			DOL	0.000	0.00	
			11,562.00000	0.000		0.00
0295	603-01300	750 MM REINFORCED CONCRETE PIPE	5.000	0.000		
			M	0.000	0.00	
			225.00000	0.000		0.00
0300	603-02305	960X610 MM REINFORCED CONCRETE PIPE ELLIPTICAL	209.000	209.200		
			M	0.000	0.00	
			197.15000	209.200		41,243.78
0305	603-02420	1345X855 MM REINFORCED CONCRETE PIPE ELLIPTICAL	45.000	0.000		
			M	0.000	0.00	
			287.00000	0.000		0.00
0305		MATERIAL ALLOWANCE PIPES		0.000		
			DOL	0.000	0.00	
			9,922.87000	0.000		0.00
0305		MATERIAL ALLOWANCE PIPES		45.000		
			M	0.000	0.00	
			220.51000	45.000		9,922.95
0310	603-05018	450 MM REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			595.00000	0.000		0.00
0315	603-05130	960X610 MM REINFORCED CONCRETE END SECTION ELLIPTICAL	1.000	0.000		
			EACH	0.000	0.00	
			731.00000	0.000		0.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0320	603-05142	1345X855 MM REINFORCED CONCRETE END SECTION ELLIPTICAL	1.000	0.000		
		EACH		0.000	0.00	
			955.00000	0.000		0.00
0325	603-50008	200 MM PLASTIC PIPE	191.000	0.000		
		M		111.000	5,494.50	
			49.50000	111.000		5,494.50
0330	604-00305	INLET TYPE C (2 M)	3.000	0.750		
		EACH		0.000	0.00	
			1,715.00000	0.750		1,286.25
0335	604-00505	INLET TYPE D (2 M)	1.000	0.000		
		EACH		0.000	0.00	
			2,700.00000	0.000		0.00
0340	604-16005	INLET TYPE 16 (2 M)	5.000	1.800		
		EACH		0.750	2,325.00	
			3,100.00000	2.550		7,905.00
0345	604-19105	INLET TYPE R L 1.5 (2 M)	12.000	6.400		
		EACH		0.500	1,525.00	
			3,050.00000	6.900		21,045.00
0345		MATERIAL ALLOWANCE INLETS TYPE R		0.000		
		DOL		0.000	0.00	
			4,978.00000	0.000		0.00
0350	604-19405	INLET TYPE R SPECIAL (2 M)	3.000	2.700		
		EACH		0.000	0.00	
			3,330.00000	2.700		8,991.00
0355	604-19410	INLET TYPE R SPECIAL (4 M)	1.000	0.500		
		EACH		0.000	0.00	
			4,900.00000	0.500		2,450.00
0360	604-30005	MANHOLE SLAB BASE (2 M)	2.000	0.500		
		EACH		0.900	2,412.00	
			2,680.00000	1.400		3,752.00
0365	604-30010	MANHOLE SLAB BASE (4 M)	2.000	0.500		
		EACH		0.900	2,430.00	
			2,700.00000	1.400		3,780.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0370	606-00302	*GUARDRAIL TYPE 3 (3810 MM POST SPACING)	0.000	0.000		
			M	0.000	0.00	
			47.00000	0.000		0.00
0375	606-00705	*GUARDRAIL TYPE 7 (SPECIAL)	83.000	0.000		
			M	0.000	0.00	
			180.00000	0.000		0.00
0380	606-01370	*END ANCHORAGE TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0385	606-02003	*END ANCHORAGE (NONFLARED)	1.000	0.000		
			EACH	0.000	0.00	
			1,625.00000	0.000		0.00
0390	607-11580	*FENCE (TEMPORARY)	166.000	166.000		
			M	0.000	0.00	
			16.15000	166.000		2,680.90
0395	607-53148	*FENCE CHAIN LINK (1200 MM)	367.000	0.000		
			M	0.000	0.00	
			27.30000	0.000		0.00
0400	608-00000	*CONCRETE SIDEWALK	2,657.700	1,399.300		
			M2	0.000	0.00	
			32.80000	1,399.300		45,897.04
0405	608-00010	*CONCRETE CURB RAMP	65.000	43.800		
			M2	0.000	0.00	
			70.85000	43.800		3,103.23
0410	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	205.000	205.200		
			M	0.000	0.00	
			43.50000	205.200		8,926.20
0415	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	1,555.000	612.200		
			M	325.000	15,161.25	
			46.65000	937.200		43,720.38
0420	609-40010	*CURB TYPE 4 (SECTION B)	1,266.000	0.000		
			M	0.000	0.00	
			64.15000	0.000		0.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0425	610-00010	*MEDIAN COVER MATERIAL (DECORATIVE)	2,286.000	0.000		
			M2	0.000	0.00	
			53.00000	0.000		0.00
0430	612-00001	*DELINEATOR (TYPE I)	37.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0435	612-00002	*DELINEATOR (TYPE II)	7.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0440	613-00300	*75 MM ELECTRICAL CONDUIT	495.000	249.000		
			M	0.000	0.00	
			39.25000	249.000		9,773.25
0445	613-01200	*50 MM ELECTRICAL CONDUIT (PLASTIC)	747.000	178.000		
			M	7.300	228.13	
			31.25000	185.300		5,790.63
0450	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			5,250.00000	0.000		0.00
0455	613-34350	*LIGHT STANDARD METAL (10.7 METER)	16.000	0.000		
			EACH	0.000	0.00	
			2,320.00000	0.000		0.00
0455		MATERIAL ALLOWANCE LIGHT STD (10.7).		0.000		
			EACH	0.000	0.00	
			1,384.00000	0.000		0.00
0460	613-40010	*LIGHT STANDARD FOUNDATION	16.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0460		MATERIAL ALLOWANCE LIGHT STD FOUNDATION.		0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0465	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	29.000	0.000		
			EACH	0.000	0.00	
			980.00000	0.000		0.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0465		MATERIAL ALLOWANCE 250W		0.000		
			EACH	0.000	0.00	
			729.10000	0.000		0.00
0470	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			1,230.00000	0.000		0.00
0470		MATERIAL ALLOWANCE 150 W.FIXTURE & LAMPS.		0.000		
			EACH	0.000	0.00	
			663.50000	0.000		0.00
0475	614-00011	*SIGN PANEL (CLASS I)	5.000	0.000		
			M2	0.000	0.00	
			220.00000	0.000		0.00
0480	614-00013	*SIGN PANEL (CLASS III)	13.000	0.000		
			M2	13.000	3,575.00	
			275.00000	13.000		3,575.00
0485	614-00044	*TIMBER SIGN POST 89X89 MM	57.000	0.000		
			M	0.000	0.00	
			50.00000	0.000		0.00
0490	614-00615	*STEEL SIGN POST (W 150X22)	18.000	0.000		
			M	18.000	2,970.00	
			165.00000	18.000		2,970.00
0495	614-03002	*CONCRETE FOOTING (TYPE 2)	4.000	4.000		
			EACH	0.000	0.00	
			810.00000	4.000		3,240.00
0500	614-85115	IMPACT ATTENUATOR (QUADGUARD)	1.000	0.000		
			EACH	0.000	0.00	
			12,500.00000	0.000		0.00
0505	619-06160	DN400 DUCTILE IRON PIPE	55.000	0.000		
			M	0.000	0.00	
			292.00000	0.000		0.00
0510	619-75096	DN300 GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			1,490.00000	0.000		0.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRP 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0515	625-00000	*CONSTRUCTION SURVEYING	1.000	0.570		
			L S	0.030	1,650.00	
			55,000.00000	0.600		33,000.00
0520	626-00000	*MOBILIZATION	1.000	0.600		
			L S	0.400	115,018.20	
			287,545.49000	1.000		287,545.49
0525	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			750.00000	0.500		375.00
0530	627-00002	*THERMOPLASTIC PAVEMENT MARKING	194.600	0.000		
			M2	0.000	0.00	
			21.75000	0.000		0.00
0535	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	355.000	183.000		
			L	34.000	812.60	
			23.90000	217.000		5,186.30
0540	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	125.000	0.000		
			M2	0.000	0.00	
			97.95000	0.000		0.00
0545	627-02000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B)	31.000	0.000		
			M2	0.000	0.00	
			97.50000	0.000		0.00
0550	629-01001	*SURVEY MONUMENT (TYPE 1)	12.000	0.000		
			EACH	0.000	0.00	
			152.00000	0.000		0.00
0555	629-01005	*SURVEY MONUMENT (TYPE 5)	0.000	0.000		
			EACH	0.000	0.00	
			152.00000	0.000		0.00
0560	629-01031	*SURVEY MONUMENT (TYPE 3A)	0.000	0.000		
			EACH	0.000	0.00	
			405.00000	0.000		0.00
0565	630-00000	*FLAGGING	1,073.000	656.750		
			HOURL	39.500	876.90	
			22.20000	696.250		15,456.75

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0570	630-00002	*TRAFFIC CONTROL SUPERVISOR	108.000	260.000		
			DAY	2.000	587.00	
			293.50000	262.000		76,897.00
0575	630-00003	*UNIFORMED TRAFFIC CONTROL	64.000	42.000		
			HOUR	0.000	0.00	
			55.25000	42.000		2,320.50
0580	630-00007	*TRAFFIC CONTROL INSPECTION	250.000	247.000		
			DAY	3.000	243.00	
			81.00000	250.000		20,250.00
0585	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	5.000	1.500		
			EACH	0.000	0.00	
			205.00000	1.500		307.50
0590	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	31.000	7.000		
			EACH	0.000	0.00	
			75.75000	7.000		530.25
0595	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	52.000	24.000		
			EACH	0.000	0.00	
			121.00000	24.000		2,904.00
0600	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	12.000	6.000		
			EACH	0.000	0.00	
			255.00000	6.000		1,530.00
0605	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	14.000	4.000		
			M2	0.000	0.00	
			405.00000	4.000		1,620.00
0610	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	1.500		
			EACH	0.000	0.00	
			1,515.00000	1.500		2,272.50
0615	630-80359	*PORTABLE MESSAGE SIGN PANEL	59.000	39.000		
			DAY	8.000	1,616.00	
			202.00000	47.000		9,494.00
0620	630-80360	*DRUM CHANNELIZING DEVICE	227.000	70.500		
			EACH	0.000	0.00	
			71.00000	70.500		5,005.50

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0625	630-80370	CONCRETE BARRIER (TEMPORARY)	1,259.000	629.250		
			M	0.000	0.00	
			13.10000	629.250		8,243.17
0630	630-80380	*TRAFFIC CONE	300.000	150.000		
			EACH	0.000	0.00	
			16.25000	150.000		2,437.50
0635	630-85010	IMPACT ATTENUATOR (TEMPORARY)	3.000	1.000		
			EACH	0.000	0.00	
			9,500.00000	1.000		9,500.00
0640	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	700-70012	F/A ASPHALT PAVEMENT INCENTIVE ROADWAY SMOOTHNESS	-601.050	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0650	700-70020	F/A ON-THE-JOB TRAINEE	1,400.200	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0655	700-70022	F/A OJT PILOT	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0660	700-70025	F/A QUALITY INCENTIVE PAYMENT	-13,823.670	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0665	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70042	F/A RAILROAD FLAGGING	49,211.160	74,342.380		
			F A	9,500.000	9,500.00	
			1.00000	83,842.380		83,842.38
0885	900-00012	ADDED ITEM (METER)/ REMOVAL OF BOX CULVERT	30.000	9.000		
			M	0.000	0.00	
			140.00000	9.000		1,260.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0905	900-00014	ADDED ITEM (LUMP SUM)/ EXTENDED CONDUIT FOR THE RAMP MSE WALL TO THE INLET.	1.000	0.000		
			L S	1.000	278.85	
			278.85000	1.000		278.85
0920	606-00301	GDRAIL TY 3 (1905 MM) ADDED ITEM.	254.000	0.000		
			M	0.000	0.00	
			63.53000	0.000		0.00
0925	900-00007	ADDED ITEM (EACH)/ NEW SIGNS FOR THE RESTAURENT,AND GAS STATION.	5.000	0.000		
			EACH	0.000	0.00	
			878.00000	0.000		0.00
0930	900-00014	ADDED ITEM (LUMP SUM)/ INLET 123 IS NOT TABULATED ON THE PLAN.IT IS TYPE R SPECIAL.	1.000	0.000		
			L S	0.000	0.00	
			8,068.00000	0.000		0.00
0935	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL MODIFY MANHOLE.	1.000	0.000		
			L S	0.000	0.00	
			1,645.00000	0.000		0.00
0940	900-00014	ADDED ITEM (LUMP SUM)/ EXTRA WORK FOR THE WATER LINE	1.000	0.000		
			L S	0.000	0.00	
			23,210.00000	0.000		0.00
0950	900-00014	ADDED ITEM (LUMP SUM)/ CONCRETE FOOTER WALL AT SMITH RD.	1.000	0.000		
			L S	0.000	0.00	
			4,850.00000	0.000		0.00
0955	900-00014	ADDED ITEM (LUMP SUM)/ BI LANDSCAPING	1.000	0.000		
			L S	0.000	0.00	
			5,650.00000	0.000		0.00
0960	900-00014	ADDED ITEM (LUMP SUM)/ GAS TANK ENTRANCE	1.000	0.000		
			L S	0.000	0.00	
			3,900.00000	0.000		0.00
0965	900-00022	ADDED ITEM (SQUARE METER)/ EROSION BLANKET	3,105.400	0.000		
			M2	0.000	0.00	
			2.31000	0.000		0.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0970	900-00014	ADDED ITEM (LUMP SUM)/ CHANGING PHASES FROM 3 TO 2 BY WAY OF TEMPORARY BRIDGE	1.000	0.000		
			L S	0.000	0.00	
			207,845.24000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 2,731,004.91 \$	169,377.13 \$	1,084,137.04
CAT NO0300 STRUCTURE E-17-XX BID ITEMS						
0685	202-00400	*REMOVAL OF BRIDGE	2.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0690	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			24,000.00000	1.000		24,000.00
0695	206-00000	STRUCTURE EXCAVATION	12,337.000	8,198.000		
			M3	0.000	0.00	
			3.70000	8,198.000		30,332.60
0700	206-00100	*STRUCTURE BACKFILL (CLASS 1)	14,354.000	8,249.000		
			M3	1,725.000	37,087.50	
			21.50000	9,974.000		214,441.00
0705	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	6,895.000	3,860.000		
			M3	828.000	6,044.40	
			7.30000	4,688.000		34,222.40
0710	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	0.000	0.000		
			T	0.000	0.00	
			39.40000	0.000		0.00
0715	502-02000	DYNAMIC LOAD TESTING	1.000	1.000		
			L S	0.000	0.00	
			5,050.00000	1.000		5,050.00
0720	502-11489	*STEEL PILING (HP 360X132)	497.000	293.200		
			M	0.000	0.00	
			119.25000	293.200		34,964.10
0720		MATERIAL ALLOWANCE PILING		0.000		
			DOL	0.000	0.00	
			32,912.00000	0.000		0.00

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-XX BID ITEMS						
0725	503-00024	*DRILLED CAISSON (600 MM)	11.000	3.500		
			M	0.000	0.00	
			292.50000	3.500		1,023.75
0730	503-00042	*DRILLED CAISSON (1050 MM)	5.000	4.500		
			M	0.000	0.00	
			412.75000	4.500		1,857.38
0735	504-04410	*BLOCK FACING	1,189.000	519.500		
			M2	286.500	44,407.50	
			155.00000	806.000		124,930.00
0735		MATERIAL ALLOWANCE BLOCKS		0.000		
			DOL	0.000	0.00	
			77,518.00000	0.000		0.00
0740	507-00000	CONCRETE SLOPE AND DITCH PAVING	17.000	9.400		
			M3	0.000	0.00	
			340.00000	9.400		3,196.00
0745	513-00600	BRIDGE DRAIN	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0750	515-00120	*WATERPROOFING (MEMBRANE)	1,540.000	0.000		
			M2	0.000	0.00	
			8.55000	0.000		0.00
0755	518-01004	BRIDGE EXPANSION DEVICE (0-100 MM)	54.000	0.000		
			M	18.000	6,300.00	
			350.00000	18.000		6,300.00
0755		MATERIAL ALLOWANCE EXP.DEVICE		0.000		
			DOL	0.000	0.00	
			15,120.00000	0.000		0.00
0755		MATERIAL ALLOWANCE EXPANSION DEVICE		54.000		
			M	-18.000	-5,040.00	
			280.00000	36.000		10,080.00
0760	601-01000	*CONCRETE CLASS B	61.600	35.100		
			M3	0.000	0.00	
			537.00000	35.100		18,848.70

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-XX BID ITEMS						
0765	601-01040	CONCRETE CLASS B (BRIDGE)	96.000	54.300		
			M3	0.000	0.00	
			294.00000	54.300		15,964.20
0770	601-03000	CONCRETE CLASS D	92.500	0.000		
			M3	0.000	0.00	
			268.20000	0.000		0.00
0775	601-03040	CONCRETE CLASS D (BRIDGE)	646.300	0.000		
			M3	380.100	156,601.20	
			412.00000	380.100		156,601.20
0775		MATERIAL ALLOWANCE DECK PANELS.		0.000		
			DOL	0.000	0.00	
			13,618.00000	0.000		0.00
0775		MATERIAL ALLOWANCE DECK PANELS		412.000		
			M3	-380.100	-12,562.31	
			33.05000	31.900		1,054.30
0780	601-40200	CLASS 5 FINISH	811.000	0.000		
			M2	0.000	0.00	
			6.05000	0.000		0.00
0785	602-00020	*REINFORCING STEEL (EPOXY COATED)	71,019.000	6,550.000		
			KG	34,863.000	38,349.30	
			1.10000	41,413.000		45,554.30
0790	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	113.000	0.000		
			M	0.000	0.00	
			195.00000	0.000		0.00
0795	607-53005	*FENCE CHAIN LINK (SPECIAL) (1150 MM)	124.000	0.000		
			M	0.000	0.00	
			128.40000	0.000		0.00
0800	607-53005	*FENCE CHAIN LINK (SPECIAL) (2300 MM)	192.000	0.000		
			M	0.000	0.00	
			224.80000	0.000		0.00
0805	613-00075	*19 MM ELECTRICAL CONDUIT	31.000	0.000		
			M	20.800	436.80	
			21.00000	20.800		436.80

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-XX BID ITEMS						
0810	613-00200	*50 MM ELECTRICAL CONDUIT	427.000	0.000		
			M	117.000	3,188.25	
			27.25000	117.000		3,188.25
0815	613-00300	*75 MM ELECTRICAL CONDUIT	98.000	0.000		
			M	49.000	1,923.25	
			39.25000	49.000		1,923.25
0820	618-00172	*PRESTRESSED CONCRETE I (BT1830)	818.000	481.000		
			M	0.000	0.00	
			335.50000	481.000		161,375.50
0820		MATERIAL ALLOWANCE PRESTRESS GIRDER		0.000		
			DOL	0.000	0.00	
			225,535.00000	0.000		0.00
0820		MATERIAL ALLOWANCE PRESTRESS GIRDERS		337.000		
			M	0.000	0.00	
			275.71500	337.000		92,915.96
0890	900-00014	*ADDED ITEM (LUMP SUM)/ ADDITIONAL SPLICING AS DIRECTED BY STAFF BRIDGE.	1.250	0.800		
			L S	0.000	0.00	
			12,698.00000	0.800		10,158.40
0895	900-00014	*ADDED ITEM (LUMP SUM)/ SPLICE PLATES ON H-PILES	0.000	0.000		
			L S	0.000	0.00	
			5,796.00000	0.000		0.00
0900	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF BLAST PLATE FROM BRIDGE.	1.000	1.000		
			L S	0.000	0.00	
			6,251.72000	1.000		6,251.72
0910	601-03040	CONC CL D (BRIDGE) PRICE REDUCTION FOR CLASS "D" CONCRETE	1.000	0.000		
			M3	0.000	0.00	
			262.84000	0.000		0.00
0915	601-03040	CONC CL D (BRIDGE)	-9.715	0.000		
			M3	-9.715	-4,002.58	
			412.00000	-9.715		-4,002.58
			CAT 0300	CURRENT AMT \$ 1,587,821.58 \$	272,733.31 \$	1,020,667.23

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0310 WALL STRUCTURE E-17-AT BID ITEMS							
0825	206-00000	STRUCTURE EXCAVATION	1,289.000	1,277.000			
			M3	0.000	0.00		
			3.70000	1,277.000		4,724.90	
0830	206-00100	STRUCTURE BACKFILL (CLASS 1)	2,069.000	2,069.000			
			M3	0.000	0.00		
			21.50000	2,069.000		44,483.50	
0835	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,151.000	869.000			
			M3	0.000	0.00		
			7.30000	869.000		6,343.70	
0840	206-01750	*SHORING (AREA I)	1.000	0.800			
			L S	0.000	0.00		
			185,750.00000	0.800		148,600.00	
0845	504-04410	BLOCK FACING	368.000	360.000			
			M2	8.000	1,240.00		
			155.00000	368.000		57,040.00	
0850	601-01000	CONCRETE CLASS B	14.500	14.500			
			M3	0.000	0.00		
			537.00000	14.500		7,786.50	
0855	601-03000	CONCRETE CLASS D	120.500	0.000			
			M3	0.000	0.00		
			268.20000	0.000		0.00	
0860	601-40200	CLASS 5 FINISH	89.000	54.000			
			M2	0.000	0.00		
			6.05000	54.000		326.70	
0865	602-00020	REINFORCING STEEL (EPOXY COATED)	12,450.000	0.000			
			KG	0.000	0.00		
			1.10000	0.000		0.00	
0945	900-00014	ADDED ITEM (LUMP SUM)/ GAS STATION DRAIN.	1.000	0.000			
			L S	0.000	0.00		
			1,240.00000	0.000		0.00	
			CAT 0310	CURRENT AMT \$	356,023.15 \$	1,240.00 \$	269,305.30

CONTID: C92054
 PCN: 92054-BID
 PROJECT: BRF 002-1(018)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 10/02/2001
 11:04:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING							
0870	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			21,000.00000	1.000		21,000.00	
0875	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			23,000.00000	1.000		23,000.00	
0880	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			950.00000	1.000		950.00	
			CAT 0400	CURRENT AMT	\$ 44,950.00	\$ 0.00	\$ 44,950.00
PROJECT TOTAL			CURRENT AMT	\$ 4,719,799.64	\$ 443,350.44	\$ 2,419,059.57	