

ESTIMATE SUMMARY

12:52:46

CONTID: C92911

ESTIMATE NO: 0001 PROG

SPEC YR: 1999

PCN: 92911-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 39.0 DAYS

TIME ALLOW:

335 CALENDAR DAYS

RAMP H AT COLFAX & RAMP A AT 6TH

PERCENT TIME: 11.64

ORIG TIME ALLOW:

335 CALENDAR DAYS

PROJECT NO: IM 0252-214

RAMP H AT COLFAX & A AT 6TH

NAME OF ROAD: I25

PROJECT COUNTIES: DENVER

CONTRACTOR:

CENTRIC-JONES, LLC

5490 W. 13TH AVE.

PAY PERIOD ENDING 11/18/2000

DATE TIME STARTED 10/10/2000

DATE LET 08/17/2000

DATE WORK BEGAN

DATE AWARDED 09/07/2000

DATE TIME STOPPED 09/30/2004

DATE CONTRACT EXECUTED 09/22/2000

DATE ACCEPTED 09/30/2004

LAKESWOOD CO 80214 303-233-8440

DATE NOTICE TO PROCEED 10/10/2000

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,974,134.77	PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 6,984,230.09	NON-PARTICIPATING	704,086.03	704,086.03
PERCENT COMPLETE:	10.10%	TOTAL EARNINGS	704,086.03	704,086.03
FUNDS AVAILABLE:	\$ 6,270,048.74	STOCKPILED MATERIALS	49,198.11	49,198.11
		GROSS EARNINGS	753,284.14	753,284.14
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-17,601.36	-17,601.36
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	735,682.78	735,682.78
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	735,682.78	735,682.78
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 735,682.78

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/28/2000

ESTIMATE NO: 0001

12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.000		
			L S	0.750	35,100.00	
			46,800.00000	0.750		35,100.00
0010	202-00000	*REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.000	0.00	
			45,580.00000	0.000		0.00
0015	202-00001	*REMOVAL OF STRUCTURE	17.000	0.000		
			EACH	2.000	1,456.00	
			728.00000	2.000		1,456.00
0020	202-00035	*REMOVAL OF PIPE	109.000	0.000		
			LF	0.000	0.00	
			32.24000	0.000		0.00
0025	202-00090	REMOVAL OF DELINEATOR	10.000	0.000		
			EACH	6.000	53.58	
			8.93000	6.000		53.58
0030	202-00155	*REMOVAL OF WALL	423.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0035	202-00195	*REMOVAL OF MEDIAN COVER	385.000	0.000		
			SY	0.000	0.00	
			4.16000	0.000		0.00
0040	202-00200	*REMOVAL OF SIDEWALK	57.080	0.000		
			SY	0.000	0.00	
			10.40000	0.000		0.00
0045	202-00202	*REMOVAL OF GUTTER	2,318.000	0.000		
			LF	0.000	0.00	
			4.16000	0.000		0.00
0050	202-00203	*REMOVAL OF CURB AND GUTTER	2,838.000	0.000		
			LF	590.000	3,068.00	
			5.20000	590.000		3,068.00
0055	202-00220	*REMOVAL OF ASPHALT MAT	9,782.000	0.000		
			SY	0.000	0.00	
			4.16000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/28/2000

12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	452.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0065	202-00250	*REMOVAL OF PAVEMENT MARKING	1,343.000	0.000		
			SF	0.000	0.00	
			1.56000	0.000		0.00
0070	202-00800	REMOVAL OF OVERPASS MOUNTED SIGN BRACKET	1.000	0.000		
			EACH	0.000	0.00	
			222.60000	0.000		0.00
0075	202-00805	*REMOVAL OF OVERHEAD SIGN STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			2,258.86000	0.000		0.00
0080	202-00810	REMOVAL OF GROUND SIGN	19.000	0.000		
			EACH	1.000	70.08	
			70.08000	1.000		70.08
0085	202-01000	*REMOVAL OF FENCE	514.000	0.000		
			LF	0.000	0.00	
			6.66000	0.000		0.00
0090	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	545.000	0.000		
			LF	370.000	1,346.80	
			3.64000	370.000		1,346.80
0095	202-01140	REMOVAL OF GUARDRAIL TYPE 4	232.000	0.000		
			LF	0.000	0.00	
			20.24000	0.000		0.00
0100	202-01150	*REMOVAL OF GUARDRAIL TYPE 5	953.000	0.000		
			LF	0.000	0.00	
			3.64000	0.000		0.00
0105	202-01300	*REMOVAL OF END ANCHORAGE	7.000	0.000		
			EACH	1.000	104.00	
			104.00000	1.000		104.00
0110	202-04000	*PLUG STRUCTURE	3.000	0.000		
			EACH	0.000	0.00	
			249.60000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-04001	*PLUG CULVERT	15.000	0.000		
			EACH	6.000	2,059.20	
			343.20000	6.000		2,059.20
0120	202-04002	*CLEAN CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			2,080.00000	0.000		0.00
0125	202-04005	CLEAN VALVE BOX	0.000	0.000		
			EACH	0.000	0.00	
			1,622.40000	0.000		0.00
0130	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	33,386.000	0.000		
			CY	13,344.000	97,144.32	
			7.28000	13,344.000		97,144.32
0135	203-01597	*POTHOLING	76.000	0.000		
			HOURL	6.000	1,049.40	
			174.90000	6.000		1,049.40
0140	206-00000	*STRUCTURE EXCAVATION	64.000	0.000		
			CY	0.000	0.00	
			4.16000	0.000		0.00
0145	206-00510	FILTER MATERIAL (CLASS A)	4.000	0.000		
			CY	0.000	0.00	
			67.84000	0.000		0.00
0150	206-01500	COFFERDAM	1.000	0.000		
			L S	0.000	0.00	
			70,850.40000	0.000		0.00
0155	208-00011	*EROSION BALES (WEED FREE)	82.000	0.000		
			EACH	0.000	0.00	
			14.35000	0.000		0.00
0160	208-00020	*SILT FENCE	3,105.000	0.000		
			LF	0.000	0.00	
			1.53000	0.000		0.00
0165	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			3,180.00000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			4,307.84000	0.000		0.00
0175	210-00750	*RESET LIGHT STANDARD	1.000	0.000		
			EACH	0.000	0.00	
			1,508.00000	0.000		0.00
0180	210-00808	RESET OVERPASS MOUNTED SIGN BRACKET	1.000	0.000		
			EACH	0.000	0.00	
			3,737.56000	0.000		0.00
0185	210-00810	RESET GROUND SIGN	16.000	0.000		
			EACH	0.000	0.00	
			155.82000	0.000		0.00
0190	210-00815	RESET SIGN PANEL	4.000	0.000		
			EACH	0.000	0.00	
			337.08000	0.000		0.00
0195	210-00825	*RESET FLASHING BEACON	1.000	0.000		
			EACH	0.000	0.00	
			421.20000	0.000		0.00
0200	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000	0.000		
			EACH	0.000	0.00	
			2,288.00000	0.000		0.00
0205	210-01011	*RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			187.20000	0.000		0.00
0210	210-01050	*RESET CHAIN LINK FENCE	1,342.000	0.000		
			LF	860.000	6,751.00	
			7.85000	860.000		6,751.00
0215	210-04016	*MODIFY MANHOLE (SPECIAL)	3.000	0.000		
			EACH	2.000	3,180.00	
			1,590.00000	2.000		3,180.00
0220	210-04050	ADJUST VALVE BOX	0.000	0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	211-03005	*DEWATERING	1.000	0.000		
			L S	0.000	0.00	
			6,240.00000	0.000		0.00
0230	212-00006	*SEEDING (NATIVE)	7.540	0.000		
			ACRE	0.000	0.00	
			2,891.17000	0.000		0.00
0235	212-00047	*SOIL PREPARATION (SPECIAL)	7.540	0.000		
			ACRE	0.000	0.00	
			3,255.21000	0.000		0.00
0240	213-00002	*MULCHING (WEED FREE HAY)	7.540	0.000		
			ACRE	0.000	0.00	
			613.66000	0.000		0.00
0245	213-00061	*MULCH TACKIFIER	1,131.000	0.000		
			LB	0.000	0.00	
			1.56000	0.000		0.00
0250	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	0.000	0.000		
			SY	0.000	0.00	
			1.97000	0.000		0.00
0255	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.000		
			L S	0.000	0.00	
			3,477.76000	0.000		0.00
0260	250-00050	*MONITORING TECHNICIAN	0.000	0.000		
			HOUR	0.000	0.00	
			38.48000	0.000		0.00
0265	250-00110	*HEALTH AND SAFETY OFFICER	0.000	0.000		
			HOUR	0.000	0.00	
			67.56000	0.000		0.00
0270	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	414.680	0.000		
			TON	224.470	32,682.83	
			145.60000	224.470		32,682.83
0275	403-35345	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(PG 76-28	13,079.300	0.000		
			TON	1,017.930	57,166.95	
			56.16000	1,017.930		57,166.95

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	1,352.000	0.000		
			GAL	44.000	52.80	
			1.20000	44.000		52.80
0285	503-00054	*DRILLED CAISSON (54 INCH)	113.000	0.000		
			LF	0.000	0.00	
			211.09000	0.000		0.00
0285		MATERIAL ALLOWANCE DRILLED CAISSON(54 IN)		0.000		
			LF	0.000	0.00	
			21.45000	0.000		0.00
0290	506-00209	RIPRAP (9 INCH)	19.000	0.000		
			CY	0.000	0.00	
			60.42000	0.000		0.00
0295	506-00212	RIPRAP (12 INCH)	14.000	0.000		
			CY	0.000	0.00	
			79.50000	0.000		0.00
0300	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	60.450	0.000		
			CY	0.000	0.00	
			247.57000	0.000		0.00
0305	601-40300	*STRUCTURAL CONCRETE COATING	518.000	0.000		
			SY	0.000	0.00	
			2.62000	0.000		0.00
0310	603-01150	*15 INCH REINFORCED CONCRETE PIPE	0.000	0.000		
			LF	0.000	0.00	
			36.40000	0.000		0.00
0315	603-01180	*18 INCH REINFORCED CONCRETE PIPE	2,046.000	0.000		
			LF	659.000	17,819.36	
			27.04000	659.000		17,819.36
0320	603-01240	*24 INCH REINFORCED CONCRETE PIPE	356.000	0.000		
			LF	0.000	0.00	
			41.60000	0.000		0.00
0325	603-01360	*36 INCH REINFORCED CONCRETE PIPE	127.000	0.000		
			LF	0.000	0.00	
			150.80000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	603-01420	*42 INCH REINFORCED CONCRETE PIPE	0.000	0.000		
			LF	0.000	0.00	
			499.20000	0.000		0.00
0335	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			468.00000	0.000		0.00
0340	603-07360	*36 INCH REINFORCED CONCRETE PIPE (JACKED)	320.000	0.000		
			LF	0.000	0.00	
			228.80000	0.000		0.00
0345	603-50010	*10 INCH PLASTIC PIPE	311.000	0.000		
			LF	84.000	3,756.48	
			44.72000	84.000		3,756.48
0350	603-50018	*18 INCH PLASTIC PIPE	372.000	0.000		
			LF	372.000	29,016.00	
			78.00000	372.000		29,016.00
0355	604-00305	*INLET TYPE C (5 FOOT)	2.000	0.000		
			EACH	2.000	3,952.00	
			1,976.00000	2.000		3,952.00
0360	604-00310	*INLET TYPE C (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,224.00000	0.000		0.00
0365	604-16010	*INLET TYPE 16 (10 FOOT)	1.000	0.000		
			EACH	1.000	3,567.20	
			3,567.20000	1.000		3,567.20
0370	604-19110	*INLET TYPE R L 5 (10 FOOT)	1.000	0.000		
			EACH	1.000	4,940.00	
			4,940.00000	1.000		4,940.00
0375	604-19205	*INLET TYPE R L 10 (5 FOOT)	2.000	0.000		
			EACH	1.000	5,137.60	
			5,137.60000	1.000		5,137.60
0380	604-20000	*OUTLET STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			24,752.00000	0.000		0.00



CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	604-25000	*VANE GRATE INLET SPECIAL	1.000	0.000		
			EACH	0.000	0.00	
			3,224.00000	0.000		0.00
0390	604-25005	*VANE GRATE INLET (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			2,288.00000	0.000		0.00
0395	604-25006	*VANE GRATE INLET SPECIAL (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			2,776.80000	0.000		0.00
0400	604-25010	*VANE GRATE INLET (10 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			4,264.00000	0.000		0.00
0405	604-25016	*VANE GRATE INLET SPECIAL (15 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			5,096.00000	0.000		0.00
0410	604-30005	*MANHOLE SLAB BASE (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			1,747.20000	0.000		0.00
0415	604-30010	*MANHOLE SLAB BASE (10 FOOT)	4.000	0.000		
			EACH	1.000	2,496.00	
			2,496.00000	1.000		2,496.00
0420	604-30015	*MANHOLE SLAB BASE (15 FOOT)	3.000	0.000		
			EACH	1.000	3,328.00	
			3,328.00000	1.000		3,328.00
0425	604-39010	*MANHOLE SPECIAL (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,816.80000	0.000		0.00
0430	604-39015	*MANHOLE SPECIAL (15 FOOT)	5.000	0.000		
			EACH	3.000	15,600.00	
			5,200.00000	3.000		15,600.00
0435	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	900.000	0.000		
			LF	0.000	0.00	
			13.10000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	606-00705	*GUARDRAIL TYPE 7 (SPECIAL)	1,286.000	0.000		
			LF	0.000	0.00	
			68.06000	0.000		0.00
0445	606-00740	*GUARDRAIL TYPE 7 (STYLE CE)	72.000	0.000		
			LF	0.000	0.00	
			109.42000	0.000		0.00
0450	606-00900	*GUARDRAIL (SPECIAL)	335.000	0.000		
			LF	0.000	0.00	
			124.29000	0.000		0.00
0455	606-01340	*END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			457.60000	0.000		0.00
0460	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			847.60000	0.000		0.00
0465	606-01380	*TRANSITION TYPE 3H	2.000	0.000		
			EACH	0.000	0.00	
			572.00000	0.000		0.00
0470	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	4.000	0.000		
			EACH	0.000	0.00	
			1,274.00000	0.000		0.00
0475	607-11580	*FENCE (TEMPORARY)	1,400.000	0.000		
			LF	1,000.000	3,690.00	
			3.69000	1,000.000		3,690.00
0480	607-52900	*LINE POST (CHAIN LINK)	128.000	0.000		
			EACH	0.000	0.00	
			49.82000	0.000		0.00
0485	607-52905	*END POST (CHAIN LINK)	5.000	0.000		
			EACH	0.000	0.00	
			118.56000	0.000		0.00
0490	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	6.000	0.000		
			EACH	0.000	0.00	
			192.40000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	3,525.000	0.000		
			LF	0.000	0.00	
			18.72000	0.000		0.00
0500	607-53172	*FENCE CHAIN LINK (72 INCH)	171.000	0.000		
			LF	0.000	0.00	
			14.20000	0.000		0.00
0505	608-00000	*CONCRETE SIDEWALK	57.080	0.000		
			SY	0.000	0.00	
			22.36000	0.000		0.00
0510	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	673.000	0.000		
			LF	0.000	0.00	
			9.88000	0.000		0.00
0515	609-21011	*CURB AND GUTTER TYPE 2 (SECTION I-M)	417.000	0.000		
			LF	0.000	0.00	
			10.24000	0.000		0.00
0520	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	1,531.000	0.000		
			LF	0.000	0.00	
			12.74000	0.000		0.00
0525	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	331.000	0.000		
			LF	0.000	0.00	
			13.52000	0.000		0.00
0530	609-24002	*GUTTER TYPE 2 (2 FOOT)	0.000	0.000		
			LF	0.000	0.00	
			6.76000	0.000		0.00
0535	609-24004	*GUTTER TYPE 2 (4 FOOT)	25.000	0.000		
			LF	0.000	0.00	
			14.05000	0.000		0.00
0540	609-24006	*GUTTER TYPE 2 (6 FOOT)	699.000	0.000		
			LF	0.000	0.00	
			34.32000	0.000		0.00
0545	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	3,880.000	0.000		
			SF	0.000	0.00	
			3.12000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	612-00021	DELINEATOR (TYPE I) (BARRIER)	5.000	0.000		
			EACH	0.000	0.00	
			10.81000	0.000		0.00
0550		MATERIAL ALLOWANCE DELINEATOR (TYPE I)(BARRIER)		0.000		
			EACH	0.000	0.00	
			3.10000	0.000		0.00
0555	612-00022	DELINEATOR (TYPE II) (BARRIER)	9.000	0.000		
			EACH	0.000	0.00	
			11.19000	0.000		0.00
0555		MATERIAL ALLOWANCE DELINEATOR (TYPE II)(BARRIER)		0.000		
			EACH	0.000	0.00	
			3.40000	0.000		0.00
0560	612-00041	DELINEATOR (FLEXIBLE) (TYPE I)	58.000	0.000		
			EACH	0.000	0.00	
			20.27000	0.000		0.00
0560		MATERIAL ALLOWANCE DELINEATOR (FLEXIBLE)(TYPE I)		0.000		
			EACH	0.000	0.00	
			11.70000	0.000		0.00
0565	612-00042	DELINEATOR (FLEXIBLE) (TYPE II)	33.000	0.000		
			EACH	0.000	0.00	
			20.72000	0.000		0.00
0570	612-00043	DELINEATOR (FLEXIBLE) (TYPE III)	4.000	0.000		
			EACH	0.000	0.00	
			21.20000	0.000		0.00
0570		MATERIAL ALLOWANCE DELINEATOR (FLEXIBLE)(TYPE III)		0.000		
			EACH	0.000	0.00	
			12.55000	0.000		0.00
0575	612-00060	REFLECTOR (MEDIAN BARRIER)	4.000	0.000		
			EACH	0.000	0.00	
			18.29000	0.000		0.00
0580	613-00200	*2 INCH ELECTRICAL CONDUIT	1,085.000	0.000		
			LF	0.000	0.00	
			8.32000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/28/2000

12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0585	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	1,195.000	0.000		
			LF	0.000	0.00	
			16.64000	0.000		0.00
0590	613-00300	*3 INCH ELECTRICAL CONDUIT	280.000	0.000		
			LF	0.000	0.00	
			27.04000	0.000		0.00
0595	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			10,660.00000	0.000		0.00
0600	613-35100	*LIGHT STANDARD STEEL HIGH MAST (100 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			17,498.00000	0.000		0.00
0605	613-50000	*LOWERING DEVICE	1.000	0.000		
			EACH	0.000	0.00	
			6,427.20000	0.000		0.00
0610	613-50050	*PORTABLE POWER UNIT	1.000	0.000		
			EACH	0.000	0.00	
			2,902.64000	0.000		0.00
0615	613-50100	*LIGHTING CONTROL CENTER	1.000	0.000		
			EACH	0.000	0.00	
			2,944.24000	0.000		0.00
0620	613-50150	*SECONDARY SERVICE PEDESTAL	1.000	0.000		
			EACH	0.000	0.00	
			364.00000	0.000		0.00
0625	613-71000	*LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	2.000	0.000		
			EACH	0.000	0.00	
			1,284.40000	0.000		0.00
0630	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	2.000	0.000		
			EACH	0.000	0.00	
			556.40000	0.000		0.00
0635	614-00011	SIGN PANEL (CLASS I)	181.000	0.000		
			SF	0.000	0.00	
			10.96000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635		MATERIAL ALLOWANCE SIGN PANEL (CLASS I)		0.000		
			SF	0.000	0.00	
			7.40000	0.000		0.00
0640	614-00012	SIGN PANEL (CLASS II)	370.000	0.000		
			SF	0.000	0.00	
			17.26000	0.000		0.00
0640		MATERIAL ALLOWANCE SIGN PANEL (CLASS II)		0.000		
			SF	0.000	0.00	
			12.35000	0.000		0.00
0645	614-00013	SIGN PANEL (CLASS III)	1,530.000	0.000		
			SF	0.000	0.00	
			17.61000	0.000		0.00
0645		MATERIAL ALLOWANCE SIGN PANEL (CLASS III)		0.000		
			SF	0.000	0.00	
			14.75000	0.000		0.00
0650	614-00044	TIMBER SIGN POST 4X4 INCH	13.000	0.000		
			LF	0.000	0.00	
			8.54000	0.000		0.00
0650		MATERIAL ALLOWANCE TIMBER SIGN POST (4X4)		0.000		
			LF	0.000	0.00	
			2.65000	0.000		0.00
0655	614-00066	TIMBER SIGN POST 6X6 INCH	324.000	0.000		
			LF	0.000	0.00	
			7.97000	0.000		0.00
0655		MATERIAL ALLOWANCE TIMBER SIGN POST (6X6)		0.000		
			LF	0.000	0.00	
			4.10000	0.000		0.00
0660	614-00477	STEEL SIGN POST (S 4X7.7)	8.000	0.000		
			LF	0.000	0.00	
			21.86000	0.000		0.00
0665	614-07000	MASK SIGN LEGEND	5.000	0.000		
			EACH	0.000	0.00	
			660.12000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0670	614-10015	OVERPASS MOUNTED SIGN BRACKET	1.000	0.000		
			EACH	0.000	0.00	
			6,541.26000	0.000		0.00
0670		MATERIAL ALLOWANCE OVERPASS SIGN AT 6TH AVE.		0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0675	614-11050	*SIGN BRIDGE STRUCTURE (105 TO LESS THAN 110 FOOT FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			45,336.20000	0.000		0.00
0675		MATERIAL ALLOWANCE SB I 25, STA. 256+00		0.000		
			EACH	0.000	0.00	
			34,000.00000	0.000		0.00
0680	614-11120	*SIGN BRIDGE STRUCTURE (120 AND GREATER FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			48,360.38000	0.000		0.00
0680		MATERIAL ALLOWANCE SIGN STR. FOR SB I 25		0.000		
			EACH	0.000	0.00	
			35,500.00000	0.000		0.00
0685	614-60150	*CANTILEVER STRUCTURE (15 TO LESS THAN 20 FOOT FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			12,750.74000	0.000		0.00
0685		MATERIAL ALLOWANCE SIGN STR. FOR COLFAX PIER 3		0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0690	614-60300	*CANTILEVER STRUCTURE (30 TO LESS THAN 35 FOOT FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			21,349.46000	0.000		0.00
0690		MATERIAL ALLOWANCE SIGN STR. FOR COLFAX PIER 10		0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
0695	614-72875	*LOOP DETECTOR WIRE	863.000	0.000		
			LF	0.000	0.00	
			3.22000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0700	614-80355	PORTABLE MESSAGE SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			42,146.66000	0.000		0.00
0705	614-85125	IMPACT ATTENUATOR (QUADGUARD) (TAPERED)	1.000	0.000		
			EACH	0.000	0.00	
			15,388.02000	0.000		0.00
0705		MATERIAL ALLOWANCE NOSING AT COLFAX & H-RAMP		0.000		
			EACH	0.000	0.00	
			11,400.00000	0.000		0.00
0710	614-87448	*FIBER OPTIC CABLE (SINGLE MODE) (48 STRANDS)	4,060.000	0.000		
			LF	0.000	0.00	
			6.24000	0.000		0.00
0715	621-00450	*DETOUR PAVEMENT	0.000	0.000		
			SY	0.000	0.00	
			32.80000	0.000		0.00
0720	625-00000	CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			54,758.54000	0.000		0.00
0725	625-00001	CONSTRUCTION SURVEYING (HOURLY)	4.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0730	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.250	117,373.83	
			469,495.31000	0.250		117,373.83
0735	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			4,307.84000	0.000		0.00
0740	627-00002	*THERMOPLASTIC PAVEMENT MARKING	7,691.000	0.000		
			SF	0.000	0.00	
			1.82000	0.000		0.00
0745	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	16.200	0.000		
			GAL	2.000	52.00	
			26.00000	2.000		52.00



CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0750	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	80.000	0.000		
			SF	0.000	0.00	
			8.32000	0.000		0.00
0755	630-00000	*FLAGGING	5,359.000	0.000		
			HOURL	293.000	7,618.00	
			26.00000	293.000		7,618.00
0760	630-00002	*TRAFFIC CONTROL SUPERVISOR	229.000	0.000		
			DAY	17.000	6,983.60	
			410.80000	17.000		6,983.60
0765	630-00003	*UNIFORMED TRAFFIC CONTROL	357.000	0.000		
			HOURL	26.500	1,378.00	
			52.00000	26.500		1,378.00
0770	630-00004	*TRAFFIC CONTROL VEHICLE	1.000	0.000		
			EACH	0.500	1,560.00	
			3,120.00000	0.500		1,560.00
0775	630-00007	*TRAFFIC CONTROL INSPECTION	123.000	0.000		
			DAY	21.000	1,092.00	
			52.00000	21.000		1,092.00
0780	630-80001	*FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	1.500	2,340.00	
			1,560.00000	1.500		2,340.00
0785	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	8.000	0.000		
			EACH	0.500	208.00	
			416.00000	0.500		208.00
0790	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	25.000	0.000		
			EACH	2.500	130.00	
			52.00000	2.500		130.00
0795	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	40.000	0.000		
			EACH	15.500	2,418.00	
			156.00000	15.500		2,418.00
0800	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	9.000	0.000		
			EACH	4.500	702.00	
			156.00000	4.500		702.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0805	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	352.000	0.000		
			SF	0.000	0.00	
			18.72000	0.000		0.00
0810	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	0.000		
			EACH	0.000	0.00	
			1,560.00000	0.000		0.00
0815	630-80359	*PORTABLE MESSAGE SIGN PANEL	23.000	0.000		
			DAY	0.000	0.00	
			312.00000	0.000		0.00
0820	630-80360	*DRUM CHANNELIZING DEVICE	151.000	0.000		
			EACH	32.500	1,183.00	
			36.40000	32.500		1,183.00
0825	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	1.000	0.000		
			EACH	0.000	0.00	
			36.40000	0.000		0.00
0830	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	0.000	0.000		
			EACH	0.000	0.00	
			36.40000	0.000		0.00
0835	630-80370	CONCRETE BARRIER (TEMPORARY)	8,900.000	0.000		
			LF	2,715.000	52,535.25	
			19.35000	2,715.000		52,535.25
0840	630-80380	*TRAFFIC CONE	409.000	0.000		
			EACH	50.000	936.00	
			18.72000	50.000		936.00
0845	630-85010	IMPACT ATTENUATOR (TEMPORARY)	4.000	0.000		
			EACH	0.500	3,478.54	
			6,957.08000	0.500		3,478.54
0850	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			18,720.00000	0.000		0.00
0855	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0860	700-70011	F/A PARTNERING	2,150.880	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0865	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0870	700-70025	F/A QUALITY INCENTIVE PAYMENT	13,013.830	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0875	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0880	700-70035	F/A LANDSCAPE RESTORATION	1,818.820	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0885	700-70060	F/A ADJUST UTILITIES	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0890	700-70072	F/A OBTAIN POWER FROM PUBLIC SERVICE CO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0895	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0900	700-70260	F/A WATER TAPS	1,971.350	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1655	900-00014	ADDED ITEM (LUMP SUM)/ REALIGN WATERLINE @ PIER 3H	1.000	0.000		
			L S	0.000	0.00	
			2,700.00000	0.000		0.00
1660	700-70035	F/A	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1665	900-00014	ADDED ITEM (LUMP SUM)/ BILLBOARD REMOVAL	1.000	0.000		
			L S	0.000	0.00	
			9,700.00000	0.000		0.00
1670	700-70035	F/A	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1685	900-00014	ADDED ITEM (LUMP SUM)/ MCR #5- REMOVAL OF 6" DUTILE IRON PIPE	1.000	0.000		
			L S	0.000	0.00	
			2,525.00000	0.000		0.00
1690	900-00014	ADDED ITEM (LUMP SUM)/ ADJUST 12" WATER LINE4 @ STA 153+50, 25'RT.	1.000	0.000		
			L S	0.000	0.00	
			6,500.00000	0.000		0.00
1705	900-00014	ADDED ITEM (LUMP SUM)/ MCR #8	1.000	0.000		
			L S	0.000	0.00	
			4,200.00000	0.000		0.00
1710	503-00048	DRILLED CAISSON (48 IN) MCR LINE ITEM- DRILLED CAISSON (48IN)	20.000	0.000		
			LF	0.000	0.00	
			278.20000	0.000		0.00
1715	900-00014	ADDED ITEM (LUMP SUM)/ MCR LINE ITEM	1.000	0.000		
			L S	0.000	0.00	
			5,200.00000	0.000		0.00
1720	900-00014	ADDED ITEM (LUMP SUM)/ MCR LINE ITEM - CONDUIT AND ELECTRICAL FOR COLFAX VIADUCT	1.000	0.000		
			L S	0.000	0.00	
			5,900.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 3,620,851.22 \$	534,575.82 \$	534,575.82

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RETAINING WALL						
0915	206-00000	*STRUCTURE EXCAVATION	5,642.000	0.000		
			CY	3,618.000	15,050.88	
			4.16000	3,618.000		15,050.88
0920	206-00100	*STRUCTURE BACKFILL (CLASS 1)	8,371.000	0.000		
			CY	25.000	390.00	
			15.60000	25.000		390.00
0925	206-01750	SHORING	0.950	0.000		
			L S	0.000	0.00	
			297,096.80000	0.000		0.00
0930	518-00106	WATERSTOP (6 INCH)	130.000	0.000		
			LF	0.000	0.00	
			4.24000	0.000		0.00
0935	601-01050	CONCRETE CLASS B (WALL)	1,446.000	0.000		
			CY	513.000	129,835.17	
			253.09000	513.000		129,835.17
0940	601-40300	*STRUCTURAL CONCRETE COATING	3,084.000	0.000		
			SY	0.000	0.00	
			2.62000	0.000		0.00
0945	602-00000	*REINFORCING STEEL	36,354.000	0.000		
			LB	25,016.000	10,256.56	
			0.41000	25,016.000		10,256.56
0950	602-00020	*REINFORCING STEEL (EPOXY COATED)	81,391.000	0.000		
			LB	24,960.000	13,977.60	
			0.56000	24,960.000		13,977.60
0955	605-83001	GEOCOMPOSITE DRAIN WITHOUT PIPE	367.000	0.000		
			SY	0.000	0.00	
			9.01000	0.000		0.00
0960	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	1,705.000	0.000		
			LF	0.000	0.00	
			45.70000	0.000		0.00
0965	613-00075	*3/4 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/28/2000

12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 RETAINING WALL						
0970	613-00200	*2 INCH ELECTRICAL CONDUIT	3,335.000	0.000		
			LF	0.000	0.00	
			8.32000	0.000		0.00
			CAT 0201	CURRENT AMT \$	980,356.17 \$	169,510.21 \$
CAT NO0202 LANDSCAPING & IRRIGATION						
0975	212-00047	*SOIL PREPARATION (SPECIAL)	0.900	0.000		
			ACRE	0.000	0.00	
			3,255.21000	0.000		0.00
0980	213-00008	*MULCHING (WOOD CHIP)	19,436.000	0.000		
			CF	0.000	0.00	
			0.83000	0.000		0.00
0985	213-00410	*PLASTIC LANDSCAPE BORDER	3,220.000	0.000		
			LF	0.000	0.00	
			1.35000	0.000		0.00
0990	214-00000	*LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			23,712.00000	0.000		0.00
0995	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	140.000	0.000		
			EACH	0.000	0.00	
			281.84000	0.000		0.00
1000	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	2,052.000	0.000		
			EACH	0.000	0.00	
			16.54000	0.000		0.00
1005	214-00506	*EVERGREEN TREE (6 FOOT) (BALL AND BURLAP)	88.000	0.000		
			EACH	0.000	0.00	
			253.76000	0.000		0.00
1010	214-00650	*EVERGREEN SHRUB (5 GALLON CONTAINER)	727.000	0.000		
			EACH	0.000	0.00	
			23.66000	0.000		0.00
1015	214-00910	*PERENNIALS (1 GALLON CONTAINER)	4,730.000	0.000		
			EACH	0.000	0.00	
			12.90000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 LANDSCAPING & IRRIGATION						
1020	217-00000	*HERBICIDE TREATMENT	0.000	0.000		
			SY	0.000	0.00	
			0.16000	0.000		0.00
1025	420-00200	*GEOTEXTILE (WEED BARRIER)	3,300.000	0.000		
			SY	0.000	0.00	
			0.83000	0.000		0.00
1030	420-00500	*GEOTEXTILE (PAVING)	255.000	0.000		
			SY	0.000	0.00	
			19.76000	0.000		0.00
1035	604-50150	IRRIGATION STRUCTURE FRAME AND COVER	0.000	0.000		
			EACH	0.000	0.00	
			1,060.00000	0.000		0.00
1040	607-11580	*FENCE (TEMPORARY)	0.000	0.000		
			LF	0.000	0.00	
			3.69000	0.000		0.00
1045	610-00055	*MEDIAN COVER MATERIAL (STONE)	2,295.000	0.000		
			SF	0.000	0.00	
			3.12000	0.000		0.00
1050	619-00000	*WATER METER AND VAULT	2.000	0.000		
			EACH	0.000	0.00	
			8,424.00000	0.000		0.00
1055	619-40120	*1-1/2 INCH COPPER PIPE	60.000	0.000		
			LF	0.000	0.00	
			20.80000	0.000		0.00
1060	619-40240	*3 INCH COPPER PIPE	70.000	0.000		
			LF	0.000	0.00	
			37.44000	0.000		0.00
1065	619-50080	*1 INCH PLASTIC PIPE	3,052.000	0.000		
			LF	0.000	0.00	
			2.52000	0.000		0.00
1070	619-50100	*1-1/4 INCH PLASTIC PIPE	1,305.000	0.000		
			LF	0.000	0.00	
			2.62000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 LANDSCAPING & IRRIGATION						
1075	619-50120	*1-1/2 INCH PLASTIC PIPE	1,745.000	0.000		
			LF	0.000	0.00	
			2.86000	0.000		0.00
1080	619-50160	*2 INCH PLASTIC PIPE	1,535.000	0.000		
			LF	0.000	0.00	
			6.74000	0.000		0.00
1085	619-50320	*4 INCH PLASTIC PIPE	0.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00
1090	623-00050	*HOSE SWIVEL	6.000	0.000		
			EACH	0.000	0.00	
			34.67000	0.000		0.00
1095	623-00060	*HOSE BIB	6.000	0.000		
			EACH	0.000	0.00	
			113.88000	0.000		0.00
1100	623-00156	*IRRIGATION BUBBLER	90.000	0.000		
			EACH	0.000	0.00	
			11.44000	0.000		0.00
1105	623-00212	*12 INCH POP-UP SPRAY SPRINKLER	221.000	0.000		
			EACH	0.000	0.00	
			47.58000	0.000		0.00
1110	623-01712	*1-1/2 INCH BACKFLOW PREVENTER	2.000	0.000		
			EACH	0.000	0.00	
			1,797.12000	0.000		0.00
1115	623-01724	*3 INCH BACKFLOW PREVENTER	0.000	0.000		
			EACH	0.000	0.00	
			2,951.52000	0.000		0.00
1120	623-02008	*1 INCH DRAIN VALVE	6.000	0.000		
			EACH	0.000	0.00	
			184.60000	0.000		0.00
1125	623-03108	*1 INCH AUTOMATIC CONTROL VALVE	3.000	0.000		
			EACH	0.000	0.00	
			194.13000	0.000		0.00



CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 LANDSCAPING & IRRIGATION						
1130	623-03112	*1-1/2 INCH AUTOMATIC CONTROL VALVE	29.000	0.000		
			EACH	0.000	0.00	
			164.32000	0.000		0.00
1135	623-04000	*CONTROL WIRE 24 VOLT	7,118.000	0.000		
			LF	0.000	0.00	
			0.11000	0.000		0.00
1140	623-04002	*POWER SOURCE WIRE	1,020.000	0.000		
			LF	0.000	0.00	
			2.44000	0.000		0.00
1145	623-04008	*1 INCH QUICK-COUPLER VALVE	6.000	0.000		
			EACH	0.000	0.00	
			179.23000	0.000		0.00
1150	623-05032	*4 INCH GATE VALVE	0.000	0.000		
			EACH	0.000	0.00	
			246.48000	0.000		0.00
1155	623-06900	*VALVE BOX	29.000	0.000		
			EACH	0.000	0.00	
			34.32000	0.000		0.00
1160	623-07012	*1-1/2 INCH WATER METER	2.000	0.000		
			EACH	0.000	0.00	
			624.00000	0.000		0.00
1165	623-07024	*3 INCH WATER METER	0.000	0.000		
			EACH	0.000	0.00	
			1,688.96000	0.000		0.00
1170	623-07600	*1-1/2 INCH FLOW SENSOR	2.000	0.000		
			EACH	0.000	0.00	
			584.48000	0.000		0.00
1175	623-07603	*3 INCH FLOW SENSOR	0.000	0.000		
			EACH	0.000	0.00	
			696.80000	0.000		0.00
1180	623-08108	*8 STATION AUTOMATIC CONTROLLER	1.000	0.000		
			EACH	0.000	0.00	
			10,339.68000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 LANDSCAPING & IRRIGATION						
1185	623-08210	*AUTOMATIC CONTROLLER TRANSMITTER/RECEIVER UNIT	1.000	0.000		
			EACH	0.000	0.00	
			20,678.32000	0.000		0.00
1190	623-09905	IRRIGATION ASSEMBLY	2.000	0.000		
			EACH	0.000	0.00	
			5,460.00000	0.000		0.00
1695	900-00014	ADDED ITEM (LUMP SUM)/ UPGRADE OF IRRIGATION CONTROLLERS FOR PROJECT	1.000	0.000		
			L S	0.000	0.00	
			5,413.31000	0.000		0.00
			CAT 0202	CURRENT AMT \$	360,764.99 \$	0.00 \$
						0.00
CAT NO0300 STR F-16-JX						
1195	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.500	0.000		
			L S	0.000	0.00	
			70,225.00000	0.000		0.00
1200	403-35345	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(PG 76-28	197.000	0.000		
			TON	0.000	0.00	
			56.16000	0.000		0.00
1205	503-00042	*DRILLED CAISSON (42 INCH)	254.000	0.000		
			LF	0.000	0.00	
			142.84000	0.000		0.00
1210	503-00054	*DRILLED CAISSON (54 INCH)	227.000	0.000		
			LF	0.000	0.00	
			211.09000	0.000		0.00
1215	512-00101	BEARING DEVICE (TYPE I)	18.000	0.000		
			EACH	0.000	0.00	
			520.80000	0.000		0.00
1215		MATERIAL ALLOWANCE BEARING DEVICES FOR COLFAX		0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
1215		MATERIAL ALLOWANCE TPE I BEARING PADS		0.000		
			EACH	0.000	0.00	
			133.00000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 27  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR F-16-JX						
1220	512-00102	BEARING DEVICE (TYPE II)	8.000	0.000		
			EACH	0.000	0.00	
			1,235.57000	0.000		0.00
1220		MATERIAL ALLOWANCE BEARING DEVICES FOR COLFAX		0.000		
			EACH	0.000	0.00	
			969.27000	0.000		0.00
1225	513-00690	BRIDGE DRAIN (SPECIAL)	3.000	0.000		
			EACH	0.000	0.00	
			5,500.87000	0.000		0.00
1225		MATERIAL ALLOWANCE DRAINS FOR COLFAX STR.		0.000		
			EACH	0.000	0.00	
			2,905.00000	0.000		0.00
1230	515-00120	*WATERPROOFING (MEMBRANE)	1,702.000	0.000		
			SY	0.000	0.00	
			7.01000	0.000		0.00
1235	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	32.000	0.000		
			LF	0.000	0.00	
			159.86000	0.000		0.00
1235		MATERIAL ALLOWANCE BR. EXPANSION DEVICE(0-4IN)		0.000		
			LF	0.000	0.00	
			92.75000	0.000		0.00
1235		MATERIAL ALLOWANCE TYPE 7 COVER PLATE		0.000		
			EACH	0.000	0.00	
			335.00000	0.000		0.00
1235		MATERIAL ALLOWANCE BARRIER COVER PLATE PIER 10		0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
1235		MATERIAL ALLOWANCE PADS W/SOLE PLATES		0.000		
			EACH	0.000	0.00	
			804.50000	0.000		0.00
1235		MATERIAL ALLOWANCE LEVELING PADS		0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 28  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR F-16-JX						
1240	518-01009	BRIDGE EXPANSION DEVICE (0-9 INCH)	37.000	0.000		
			LF	0.000	0.00	
			1,380.86000	0.000		0.00
1240		MATERIAL ALLOWANCE EXPANSION DEVICE FOR COLFAX		0.000		
			LF	0.000	0.00	
			1,030.00000	0.000		0.00
1245	601-01040	CONCRETE CLASS B (BRIDGE)	302.000	0.000		
			CY	0.000	0.00	
			282.99000	0.000		0.00
1250	601-03040	CONCRETE CLASS D (BRIDGE)	466.000	0.000		
			CY	0.000	0.00	
			333.05000	0.000		0.00
1250		MATERIAL ALLOWANCE PERMANENT DECK FORMS		0.000		
			L S	0.000	0.00	
			16,445.00000	0.000		0.00
1255	601-40300	*STRUCTURAL CONCRETE COATING	2,038.000	0.000		
			SY	0.000	0.00	
			2.62000	0.000		0.00
1260	602-00020	*REINFORCING STEEL (EPOXY COATED)	239,334.000	0.000		
			LB	0.000	0.00	
			0.56000	0.000		0.00
1265	606-10700	*BRIDGE RAIL TYPE 7	722.000	0.000		
			LF	0.000	0.00	
			43.49000	0.000		0.00
1270	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	0.000	0.000		
			LF	0.000	0.00	
			18.72000	0.000		0.00
1275	613-00075	*3/4 INCH ELECTRICAL CONDUIT	35.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00
1280	613-00200	*2 INCH ELECTRICAL CONDUIT	1,538.000	0.000		
			LF	0.000	0.00	
			8.32000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 29  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR F-16-JX						
1285	618-00510	*PRESTRESSED CONCRETE I (SPECIAL)	1,385.000	0.000		
			LF	0.000	0.00	
			132.67000	0.000		0.00
1285		MATERIAL ALLOWANCE PRESTRESS CONC. I(SPECIAL)		0.000		
			LF	0.000	0.00	
			104.23000	0.000		0.00
1285		MATERIAL ALLOWANCE PRESTRESS CONC I(SPEC)		0.000		
			LF	0.000	0.00	
			104.23000	0.000		0.00
1290	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	1,313.000	0.000		
			SF	0.000	0.00	
			50.94000	0.000		0.00
1290		MATERIAL ALLOWANCE PRESTRESS GIRDER STOCKPILE #1		0.000		
			SF	1,313.000	49,198.11	
			37.47000	1,313.000		49,198.11
1295	618-05010	*RESET PRESTRESSED CONCRETE UNIT	3.000	0.000		
			EACH	0.000	0.00	
			3,942.85000	0.000		0.00
1675	900-00014	ADDED ITEM (LUMP SUM)/ MODIFY TYPE II BEARING DEVICE	1.000	0.000		
			L S	0.000	0.00	
			225.00000	0.000		0.00
1680	900-00014	ADDED ITEM (LUMP SUM)/ REMOVE OBSTRUCTION CONFLICT WITH PIER 14	1.000	0.000		
			L S	0.000	0.00	
			2,550.00000	0.000		0.00
1700	607-14000	FENCE COMP (SOUND) SPLASH GUARD FROM PIER10(COLFAX) TO PIER 2H(H-RAMP)	1,872.000	0.000		
			SF	0.000	0.00	
			32.88000	0.000		0.00
			CAT 0300	CURRENT AMT \$	985,470.64 \$	49,198.11 \$
CAT NO0301 STR F-16-QJ						
1300	206-00000	*STRUCTURE EXCAVATION	288.000	0.000		
			CY	0.000	0.00	
			4.16000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 30  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR F-16-QJ						
1305	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	266.000	0.000		
			CY	0.000	0.00	
			67.80000	0.000		0.00
1310	206-00200	*STRUCTURE BACKFILL (CLASS 2)	243.000	0.000		
			CY	0.000	0.00	
			8.32000	0.000		0.00
1315	206-00520	*FILTER MATERIAL (CLASS B)	24.000	0.000		
			CY	0.000	0.00	
			52.00000	0.000		0.00
1320	206-01750	SHORING	0.010	0.000		
			L S	0.000	0.00	
			297,096.80000	0.000		0.00
1325	403-35345	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(PG 76-28	99.000	0.000		
			TON	0.000	0.00	
			56.16000	0.000		0.00
1330	503-00030	*DRILLED CAISSON (30 INCH)	296.000	0.000		
			LF	0.000	0.00	
			98.05000	0.000		0.00
1335	503-00042	*DRILLED CAISSON (42 INCH)	178.000	0.000		
			LF	0.000	0.00	
			142.84000	0.000		0.00
1340	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	20.250	0.000		
			CY	0.000	0.00	
			247.57000	0.000		0.00
1345	512-00102	BEARING DEVICE (TYPE II)	3.000	0.000		
			EACH	0.000	0.00	
			1,235.57000	0.000		0.00
1350	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			5,500.87000	0.000		0.00
1350		MATERIAL ALLOWANCE DRAIN FO H-RAMP		0.000		
			EACH	0.000	0.00	
			2,905.00000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 31  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR F-16-QJ						
1355	515-00120	*WATERPROOFING (MEMBRANE)	869.000	0.000		
			SY	0.000	0.00	
			7.01000	0.000		0.00
1360	518-00106	WATERSTOP (6 INCH)	33.000	0.000		
			LF	0.000	0.00	
			4.24000	0.000		0.00
1365	601-01040	CONCRETE CLASS B (BRIDGE)	48.000	0.000		
			CY	0.000	0.00	
			282.99000	0.000		0.00
1370	601-03040	CONCRETE CLASS D (BRIDGE)	62.000	0.000		
			CY	0.000	0.00	
			333.05000	0.000		0.00
1375	601-05040	CONCRETE CLASS S (BRIDGE)	636.000	0.000		
			CY	0.000	0.00	
			402.16000	0.000		0.00
1380	601-40300	*STRUCTURAL CONCRETE COATING	1,875.000	0.000		
			SY	0.000	0.00	
			2.62000	0.000		0.00
1385	602-00000	*REINFORCING STEEL	17,340.000	0.000		
			LB	0.000	0.00	
			0.41000	0.000		0.00
1390	602-00020	*REINFORCING STEEL (EPOXY COATED)	162,893.000	0.000		
			LB	0.000	0.00	
			0.56000	0.000		0.00
1395	606-10700	*BRIDGE RAIL TYPE 7	550.000	0.000		
			LF	0.000	0.00	
			43.49000	0.000		0.00
1400	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	521.000	0.000		
			LF	0.000	0.00	
			18.72000	0.000		0.00
1405	613-00075	*3/4 INCH ELECTRICAL CONDUIT	57.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/28/2000

12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR F-16-QJ						
1410	613-00200	*2 INCH ELECTRICAL CONDUIT	1,095.000	0.000		
			LF	0.000	0.00	
			8.32000	0.000		0.00
1415	618-00002	*PRESTRESSING STEEL WIRE OR STRAND	1,944.000	0.000		
			MKFT	0.000	0.00	
			23.41000	0.000		0.00
			CAT 0301	CURRENT AMT \$	587,771.07 \$	0.00 \$
CAT NO0302 STR F-16-EC						
1420	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	48.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1425	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.200	0.000		
			L S	0.000	0.00	
			70,225.00000	0.000		0.00
1430	206-00000	*STRUCTURE EXCAVATION	596.000	0.000		
			CY	0.000	0.00	
			4.16000	0.000		0.00
1435	206-00100	*STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			15.60000	0.000		0.00
1440	206-00200	*STRUCTURE BACKFILL (CLASS 2)	508.000	0.000		
			CY	0.000	0.00	
			8.32000	0.000		0.00
1445	206-01750	SHORING	0.020	0.000		
			L S	0.000	0.00	
			297,096.80000	0.000		0.00
1450	403-35345	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(PG 76-28	26.000	0.000		
			TON	0.000	0.00	
			56.16000	0.000		0.00
1455	502-11274	*STEEL PILING (HP 12X74)	189.000	0.000		
			LF	0.000	0.00	
			31.77000	0.000		0.00



CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR F-16-EC						
1455		MATERIAL ALLOWANCE STEEL PILE(12X74)		0.000		
			LF	0.000	0.00	
				19.45000	0.000	0.00
1460	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	95.830	0.000		
			CY	0.000	0.00	
				247.57000	0.000	0.00
1465	515-00120	*WATERPROOFING (MEMBRANE)	180.000	0.000		
			SY	0.000	0.00	
				7.01000	0.000	0.00
1470	601-01040	CONCRETE CLASS B (BRIDGE)	28.000	0.000		
			CY	0.000	0.00	
				282.99000	0.000	0.00
1475	601-03040	CONCRETE CLASS D (BRIDGE)	117.000	0.000		
			CY	0.000	0.00	
				333.05000	0.000	0.00
1480	601-40300	*STRUCTURAL CONCRETE COATING	1,168.000	0.000		
			SY	0.000	0.00	
				2.62000	0.000	0.00
1485	602-00000	*REINFORCING STEEL	962.000	0.000		
			LB	0.000	0.00	
				0.41000	0.000	0.00
1490	602-00020	*REINFORCING STEEL (EPOXY COATED)	39,585.000	0.000		
			LB	0.000	0.00	
				0.56000	0.000	0.00
1495	606-10700	*BRIDGE RAIL TYPE 7	192.000	0.000		
			LF	0.000	0.00	
				43.49000	0.000	0.00
1500	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	173.000	0.000		
			LF	0.000	0.00	
				18.72000	0.000	0.00
1505	613-00075	*3/4 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
				5.20000	0.000	0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/28/2000

12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR F-16-EC						
1510	613-00200	*2 INCH ELECTRICAL CONDUIT	666.000	0.000		
			LF	0.000	0.00	
			8.32000	0.000		0.00
			CAT 0302	CURRENT AMT \$	149,266.49 \$	0.00 \$
CAT NO0303 STR F-16-DX						
1515	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	267.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1520	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.200	0.000		
			L S	0.000	0.00	
			70,225.00000	0.000		0.00
1525	206-00000	*STRUCTURE EXCAVATION	299.000	0.000		
			CY	0.000	0.00	
			4.16000	0.000		0.00
1530	206-00100	*STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			15.60000	0.000		0.00
1535	206-00200	*STRUCTURE BACKFILL (CLASS 2)	226.000	0.000		
			CY	0.000	0.00	
			8.32000	0.000		0.00
1540	206-01750	SHORING	0.020	0.000		
			L S	0.000	0.00	
			297,096.80000	0.000		0.00
1545	403-35345	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(PG 76-28	35.000	0.000		
			TON	0.000	0.00	
			56.16000	0.000		0.00
1550	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	80.000	0.000		
			LF	0.000	0.00	
			26.50000	0.000		0.00
1555	502-00460	*PILE TIP	12.000	0.000		
			EACH	0.000	0.00	
			61.04000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 35  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STR F-16-DX						
1560	502-11253	*STEEL PILING (HP 12X53)	290.000	0.000		
			LF	0.000	0.00	
			25.98000	0.000		0.00
1560		MATERIAL ALLOWANCE STEEL PILE(12X53)		0.000		
			LF	0.000	0.00	
			13.95000	0.000		0.00
1565	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	34.400	0.000		
			CY	0.000	0.00	
			247.57000	0.000		0.00
1570	509-00000	STRUCTURAL STEEL	53,636.000	0.000		
			LB	0.000	0.00	
			1.12000	0.000		0.00
1570		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			LB	0.000	0.00	
			0.80100	0.000		0.00
1575	512-00101	BEARING DEVICE (TYPE I)	4.000	0.000		
			EACH	0.000	0.00	
			520.80000	0.000		0.00
1575		MATERIAL ALLOWANCE BEARING DEVICES FOR 8TH AVE.		0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
1575		MATERIAL ALLOWANCE TYPE I BEARING PADS		0.000		
			EACH	0.000	0.00	
			133.00000	0.000		0.00
1580	515-00120	*WATERPROOFING (MEMBRANE)	271.000	0.000		
			SY	0.000	0.00	
			7.01000	0.000		0.00
1585	601-01040	CONCRETE CLASS B (BRIDGE)	46.000	0.000		
			CY	0.000	0.00	
			282.99000	0.000		0.00
1590	601-03040	CONCRETE CLASS D (BRIDGE)	88.000	0.000		
			CY	0.000	0.00	
			333.05000	0.000		0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 36  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STR F-16-DX						
1595	601-40300	*STRUCTURAL CONCRETE COATING	259.000	0.000		
			SY	0.000	0.00	
			2.62000	0.000		0.00
1600	602-00020	*REINFORCING STEEL (EPOXY COATED)	37,689.000	0.000		
			LB	0.000	0.00	
			0.56000	0.000		0.00
1605	606-10700	*BRIDGE RAIL TYPE 7	185.000	0.000		
			LF	0.000	0.00	
			43.49000	0.000		0.00
1610	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	132.000	0.000		
			LF	0.000	0.00	
			18.72000	0.000		0.00
1615	613-00075	*3/4 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00
1620	613-00200	*2 INCH ELECTRICAL CONDUIT	583.000	0.000		
			LF	0.000	0.00	
			8.32000	0.000		0.00
			CAT 0303	CURRENT AMT \$	190,182.63 \$	0.00 \$ 0.00
CAT NO0304 STR F-16-EF						
1625	202-00425	REMOVAL OF BRIDGE RAILING	189.000	0.000		
			LF	0.000	0.00	
			8.18000	0.000		0.00
1630	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.100	0.000		
			L S	0.000	0.00	
			70,225.00000	0.000		0.00
1635	606-11010	*BRIDGE RAIL TYPE 10R	189.000	0.000		
			LF	0.000	0.00	
			90.58000	0.000		0.00
1635		MATERIAL ALLOWANCE BRIDGE RAIL TY 10R		0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
			CAT 0304	CURRENT AMT \$	25,688.14 \$	0.00 \$ 0.00

CONTID: C92911  
 PCN: 92911-BID  
 PROJECT: IM 0252-214

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 37  
 ESTIMATE RUN 11/28/2000  
 12:52:46

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1640	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			48,874.48000	0.000		0.00
1645	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			22,523.94000	0.000		0.00
1650	620-00020	SANITARY FACILITY	2.000	0.000		
			EACH	0.000	0.00	
			1,192.50000	0.000		0.00
			CAT 0400	CURRENT AMT \$	73,783.42 \$	0.00 \$
			PROJECT TOTAL	CURRENT AMT \$	6,974,134.77 \$	753,284.14 \$
						753,284.14