

ESTIMATE SUMMARY

CONTID: C93221

ESTIMATE NO: 0019 PROG

SPEC YR: 1994

PCN: 93221-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 538.0 DAYS

TIME ALLOW:

739 CALENDAR DAYS

FEDERAL AT US 36, PHASE V

PERCENT TIME: 72.80

ORIG TIME ALLOW:

650 CALENDAR DAYS

PROJECT NO: BR 287-3(061)

FEDERAL AT US 36, PHASE V

NAME OF ROAD: 287B

PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.

PAY PERIOD ENDING 06/01/2001

DATE TIME STARTED 11/08/1999

10100 DALLAS STREET

DATE LET 09/30/1999

DATE WORK BEGAN 11/08/1999

DATE AWARDED 10/06/1999

DATE TIME STOPPED 08/01/2003

DATE CONTRACT EXECUTED 10/06/1999

DATE ACCEPTED 08/01/2003

HENDERSON CO 80640 303-289-8555

DATE NOTICE TO PROCEED 11/08/1999

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 16,906,721.73 PARTICIPATING	\$ 10,771,441.17	\$ 695,126.91
AWARD PROJECT AMT: \$ 15,792,126.35 NON-PARTICIPATING	75,034.06	22,027.50
PERCENT COMPLETE: 64.15% TOTAL EARNINGS	10,846,475.23	717,154.41
FUNDS AVAILABLE: \$ 6,060,246.50 STOCKPILED MATERIALS	851,491.99	-40,462.19
	GROSS EARNINGS	11,697,967.22
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-236,881.90	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	11,461,085.32
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	11,461,085.32
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 676,692.22

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 2  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
0010	202-00001	REMOVAL OF STRUCTURE	24.000	20.000		
			EACH	0.000	0.00	
			850.00000	20.000		17,000.00
0015	202-00010	REMOVAL OF TREE	31.000	29.000		
			EACH	0.000	0.00	
			220.00000	29.000		6,380.00
0020	202-00011	*TREE TRIMMING	22.000	22.000		
			EACH	0.000	0.00	
			170.00000	22.000		3,740.00
0025	202-00015	REMOVAL OF HEADWALL	9.000	7.000		
			EACH	0.000	0.00	
			1,500.00000	7.000		10,500.00
0030	202-00025	REMOVAL OF DITCH LINING	563.000	563.000		
			M	0.000	0.00	
			12.50000	563.000		7,037.50
0035	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	1,536.900	1,536.900		
			M2	0.000	0.00	
			13.50000	1,536.900		20,748.15
0040	202-00035	REMOVAL OF PIPE	823.000	726.000		
			M	0.000	0.00	
			45.00000	726.000		32,670.00
0045	202-00037	REMOVAL OF END SECTION	13.000	9.000		
			EACH	0.000	0.00	
			330.00000	9.000		2,970.00
0050	202-00190	REMOVAL OF CONCRETE MEDIAN COVER	1,779.100	38.500		
			M2	313.200	2,818.80	
			9.00000	351.700		3,165.30
0055	202-00200	REMOVAL OF SIDEWALK	1,293.000	489.500		
			M2	34.000	289.00	
			8.50000	523.500		4,449.75

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 3  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00203	REMOVAL OF CURB AND GUTTER	2,763.000	590.000		
			M	410.000	3,485.00	
			8.50000	1,000.000		8,500.00
0065	202-00220	REMOVAL OF ASPHALT MAT	77,481.600	73,044.300		
			M2	661.000	2,214.35	
			3.35000	73,705.300		246,912.76
0070	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	16,947.400	0.000		
			M2	0.000	0.00	
			3.70000	0.000		0.00
0075	202-00250	*REMOVAL OF PAVEMENT MARKING	2,669.700	1,095.740		
			M2	31.400	417.62	
			13.30000	1,127.140		14,990.96
0080	202-00805	*REMOVAL OF OVERHEAD SIGN STRUCTURE	6.000	3.000		
			EACH	0.000	0.00	
			1,450.00000	3.000		4,350.00
0085	202-00810	*REMOVAL OF GROUND SIGN	76.000	26.000		
			EACH	0.000	0.00	
			130.00000	26.000		3,380.00
0090	202-00821	*REMOVAL OF SIGN PANEL	8.000	3.000		
			EACH	0.000	0.00	
			310.00000	3.000		930.00
0095	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.350		
			L S	0.650	7,345.00	
			11,300.00000	1.000		11,300.00
0100	202-00895	REMOVAL OF IMPACT ATTENUATOR	1.000	1.000		
			EACH	0.000	0.00	
			770.00000	1.000		770.00
0105	202-01000	*REMOVAL OF FENCE	1,304.000	1,304.000		
			M	0.000	0.00	
			17.50000	1,304.000		22,820.00
0110	202-01020	REMOVAL OF SOUND BARRIER FENCE	2,343.000	2,241.000		
			M	102.000	1,530.00	
			15.00000	2,343.000		35,145.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 4  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,530.000	1,248.000		
			M	100.000	1,300.00	
			13.00000	1,348.000		17,524.00
0120	202-01140	REMOVAL OF GUARDRAIL TYPE 4	2,078.000	2,054.000		
			M	0.000	0.00	
			17.00000	2,054.000		34,918.00
0125	202-01300	*REMOVAL OF END ANCHORAGE	22.000	19.000		
			EACH	0.000	0.00	
			200.00000	19.000		3,800.00
0130	202-04002	CLEAN CULVERT	0.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0135	202-05150	*SANDBLASTING	1,960.000	0.000		
			M2	0.000	0.00	
			6.00000	0.000		0.00
0140	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	236,457.000	229,997.000		
			M3	0.000	0.00	
			5.00000	229,997.000		1,149,985.00
0145	203-01555	DOZING (LANDSCAPING)	24.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0150	203-01597	POTHOLING	54.000	44.500		
			HOUR	4.000	640.00	
			160.00000	48.500		7,760.00
0155	207-00205	TOPSOIL	8,700.000	1,063.000		
			M3	0.000	0.00	
			7.90000	1,063.000		8,397.70
0160	207-00305	WETLAND TOPSOIL	37.000	0.000		
			M3	0.000	0.00	
			23.00000	0.000		0.00
0165	207-00310	STOCKPILE WETLAND TOPSOIL	37.000	37.000		
			M3	0.000	0.00	
			27.00000	37.000		999.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 5  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00011	EROSION BALES (WEED FREE)	660.000	305.000		
			EACH	15.000	261.00	
			17.40000	320.000		5,568.00
0175	208-00020	SILT FENCE	376.000	376.000		
			M	0.000	0.00	
			4.60000	376.000		1,729.60
0180	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000	2.000		
			EACH	0.000	0.00	
			1,270.00000	2.000		2,540.00
0185	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.750		
			L S	0.050	480.00	
			9,600.00000	0.800		7,680.00
0190	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.750		
			L S	0.050	415.00	
			8,300.00000	0.800		6,640.00
0195	210-00810	*RESET GROUND SIGN	24.000	18.000		
			EACH	0.000	0.00	
			170.00000	18.000		3,060.00
0200	210-00866	*RESET FIRE PREEMPTION UNIT AND TIMER	1.000	0.000		
			EACH	0.000	0.00	
			575.00000	0.000		0.00
0205	210-04010	ADJUST MANHOLE	2.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0210	210-04020	MODIFY INLET	4.000	3.000		
			EACH	1.000	2,250.00	
			2,250.00000	4.000		9,000.00
0215	212-00006	*SEEDING (NATIVE)	8.700	1.060		
			HA	0.000	0.00	
			1,000.00000	1.060		1,060.00
0220	213-00003	*MULCHING (WEED FREE)	8.700	1.060		
			HA	0.000	0.00	
			820.00000	1.060		869.20

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 6  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.300		
			L S	0.000	0.00	
			4,500.00000	0.300		1,350.00
0230	250-00050	*MONITORING TECHNICIAN	13.000	0.000		
			HOOR	10.000	450.00	
			45.00000	10.000		450.00
0235	250-00110	*HEALTH AND SAFETY OFFICER	5.000	0.000		
			HOOR	0.000	0.00	
			68.00000	0.000		0.00
0240	304-06000	AGGREGATE BASE COURSE (CLASS 6)	18,440.240	17,959.480		
			T	0.000	0.00	
			10.00000	17,959.480		179,594.80
0245	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	1,696.470	638.340		
			T	92.730	5,378.34	
			58.00000	731.070		42,402.06
0250	403-34354	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 64-22)	28,003.170	9,332.030		
			T	1,380.650	40,038.85	
			29.00000	10,712.680		310,667.72
0255	403-35345	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(PG 76-28)	1,729.610	0.000		
			T	0.000	0.00	
			38.00000	0.000		0.00
0260	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	15,578.000	2,071.000		
			L	721.000	288.40	
			0.40000	2,792.000		1,116.80
0265	412-00600	CONCRETE PAVEMENT (150 MM)	37.000	37.200		
			M2	0.000	0.00	
			47.00000	37.200		1,748.40
0270	412-01100	*CONCRETE PAVEMENT (275 MM)	62,176.000	56,245.710		
			M2	4,561.100	155,077.40	
			34.00000	60,806.810		2,067,431.54
0275	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	264.200	0.000		
			M2	0.000	0.00	
			9.30000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 7  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	503-00049	*DRILLED CAISSON (1222 MM)	79.000	32.100		
			M	0.000	0.00	
			560.00000	32.100		17,976.00
0285	503-00054	*DRILLED CAISSON (1350 MM)	14.000	0.000		
			M	0.000	0.00	
			620.00000	0.000		0.00
0290	506-00209	RIPRAP (225 MM)	15.900	0.000		
			M3	0.000	0.00	
			70.00000	0.000		0.00
0295	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	224.000	37.900		
			M3	126.300	36,627.00	
			290.00000	164.200		47,618.00
0300	507-00250	DRY RUBBLE SLOPE AND DITCH PAVING (SPECIAL)	47.900	0.000		
			M3	0.000	0.00	
			47.00000	0.000		0.00
0305	601-40300	*STRUCTURAL CONCRETE COATING	14,978.400	0.000		
			M2	0.000	0.00	
			3.50000	0.000		0.00
0310	603-01185	450 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,437.000	1,377.000		
			M	2.000	200.00	
			100.00000	1,379.000		137,900.00
0315	603-01245	600 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,169.000	1,106.000		
			M	0.000	0.00	
			130.00000	1,106.000		143,780.00
0320	603-01305	750 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	176.000	256.000		
			M	0.000	0.00	
			170.00000	256.000		43,520.00
0325	603-05018	450 MM REINFORCED CONCRETE END SECTION	11.000	5.000		
			EACH	0.000	0.00	
			820.00000	5.000		4,100.00
0330	603-05024	600 MM REINFORCED CONCRETE END SECTION	9.000	7.000		
			EACH	0.000	0.00	
			900.00000	7.000		6,300.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 8  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	603-05030	750 MM REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			970.00000	2.000		1,940.00
0340	603-07180	*450 MM REINFORCED CONCRETE PIPE (JACKED)	219.000	219.000		
			M	0.000	0.00	
			900.00000	219.000		197,100.00
0345	603-50018	450 MM PLASTIC PIPE	565.000	565.000		
			M	0.000	0.00	
			95.00000	565.000		53,675.00
0350	604-00305	INLET TYPE C (2 M)	6.000	3.000		
			EACH	0.000	0.00	
			1,030.00000	3.000		3,090.00
0355	604-00310	INLET TYPE C (4 M)	1.000	0.500		
			EACH	0.000	0.00	
			1,800.00000	0.500		900.00
0360	604-00350	INLET TYPE C (SPECIAL)	5.000	3.500		
			EACH	0.000	0.00	
			1,300.00000	3.500		4,550.00
0365	604-19000	INLET SPECIAL	2.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0370	604-19105	INLET TYPE R L 1.5 (2 M)	15.000	10.500		
			EACH	2.500	5,500.00	
			2,200.00000	13.000		28,600.00
0375	604-19110	INLET TYPE R L 1.5 (4 M)	2.000	1.000		
			EACH	0.000	0.00	
			3,350.00000	1.000		3,350.00
0380	604-25005	VANE GRATE INLET (2 M)	14.000	11.000		
			EACH	3.000	7,650.00	
			2,550.00000	14.000		35,700.00
0385	604-26005	VANE GRATE INLET (DOUBLE) (2 M)	16.000	13.000		
			EACH	0.500	1,800.00	
			3,600.00000	13.500		48,600.00



CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 9  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	604-26010	VANE GRATE INLET (DOUBLE) (4 M)	2.000	1.500		
			EACH	0.500	1,925.00	
			3,850.00000	2.000		7,700.00
0395	604-30005	MANHOLE SLAB BASE (2 M)	3.000	2.000		
			EACH	0.000	0.00	
			3,100.00000	2.000		6,200.00
0400	604-30010	MANHOLE SLAB BASE (4 M)	7.000	7.000		
			EACH	0.000	0.00	
			2,500.00000	7.000		17,500.00
0405	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	21.000	0.000		
			M	0.000	0.00	
			52.00000	0.000		0.00
0410	606-00465	GUARDRAIL TYPE 4 (PRECAST-PORTABLE)	296.000	0.000		
			M	0.000	0.00	
			65.00000	0.000		0.00
0415	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	723.000	0.000		
			M	6.000	840.00	
			140.00000	6.000		840.00
0420	606-00720	GUARDRAIL TYPE 7 (STYLE CC)	335.000	0.000		
			M	331.000	30,452.00	
			92.00000	331.000		30,452.00
0425	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	1,405.000	0.000		
			M	353.000	72,365.00	
			205.00000	353.000		72,365.00
0430	606-00787	GUARDRAIL TYPE 7 (STYLE CL-HOV) (SPECIAL)	1,289.000	710.000		
			M	117.000	21,060.00	
			180.00000	827.000		148,860.00
0435	606-01370	*END ANCHORAGE TYPE 3G	9.000	0.000		
			EACH	0.000	0.00	
			1,120.00000	0.000		0.00
0440	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	8.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 10  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	393.000	0.000		
			M	0.000	0.00	
			9.00000	0.000		0.00
0450	607-11580	*FENCE (TEMPORARY)	53.000	53.000		
			M	0.000	0.00	
			8.00000	53.000		424.00
0455	607-52900	*LINE POST (CHAIN LINK)	46.000	0.000		
			EACH	0.000	0.00	
			63.00000	0.000		0.00
0460	607-52905	*END POST (CHAIN LINK)	2.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0465	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	1.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0470	607-53005	*FENCE CHAIN LINK (SPECIAL)	1,587.000	1,587.000		
			M	0.000	0.00	
			19.00000	1,587.000		30,153.00
0471	607-53160	FENCE CL (1500 MM) FENCE CHAIN LINK (1500MM) WAS PLACED ON STR. E-16-PX AS A	123.400	0.000		
			M	0.000	0.00	
			25.61000	0.000		0.00
0475	607-53172	*FENCE CHAIN LINK (1800 MM)	148.000	0.000		
			M	0.000	0.00	
			18.00000	0.000		0.00
0480	608-00000	CONCRETE SIDEWALK	2,380.900	221.900		
			M2	14.600	467.20	
			32.00000	236.500		7,568.00
0485	608-00010	CONCRETE CURB RAMP	108.800	41.300		
			M2	14.400	777.60	
			54.00000	55.700		3,007.80
0490	609-20010	CURB TYPE 2 (SECTION B)	82.000	0.000		
			M	15.000	360.00	
			24.00000	15.000		360.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 11  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	1,131.000	45.000		
			M	49.000	1,372.00	
				28.00000		2,632.00
0500	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	2,210.000	857.000		
			M	258.000	7,740.00	
				30.00000		33,450.00
0505	609-24008	GUTTER TYPE 2 (2400 MM)	72.000	47.000		
			M	0.000	0.00	
				93.00000		4,371.00
0510	609-40010	CURB TYPE 4 (SECTION B)	283.000	0.000		
			M	0.000	0.00	
				32.00000		0.00
0515	609-60011	CURB TYPE 6 (SECTION M)	105.000	0.000		
			M	0.000	0.00	
				30.00000		0.00
0520	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	1,837.000	125.200		
			M2	0.000	0.00	
				42.00000		5,258.40
0525	613-00100	25 MM ELECTRICAL CONDUIT	0.000	0.000		
			M	0.000	0.00	
				23.00000		0.00
0530	613-00200	*50 MM ELECTRICAL CONDUIT	30.000	27.000		
			M	42.000	924.00	
				22.00000		1,518.00
0535	613-00300	75 MM ELECTRICAL CONDUIT	1,420.000	1,432.000		
			M	14.000	336.00	
				24.00000		34,704.00
0540	613-01200	50 MM ELECTRICAL CONDUIT (PLASTIC)	788.000	242.000		
			M	0.000	0.00	
				22.00000		5,324.00
0545	613-01300	75 MM ELECTRICAL CONDUIT (PLASTIC)	511.000	396.000		
			M	0.000	0.00	
				23.00000		9,108.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 12  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	613-10000	*WIRING	0.500	0.250		
			L S	0.000	0.00	
			39,000.00000	0.250		9,750.00
0555	613-32700	*LIGHT STANDARD STEEL (21.3 METER)	6.000	5.000		
			EACH	0.000	0.00	
			4,000.00000	5.000		20,000.00
0560	613-35100	*LIGHT STANDARD STEEL HIGH MAST (30.5 METER)	4.000	3.000		
			EACH	0.000	0.00	
			20,000.00000	3.000		60,000.00
0560		MATERIAL ALLOWANCE LIGHT STANDARDS		1.000		
			EACH	0.000	0.00	
			4,725.00000	1.000		4,725.00
0560		MATERIAL ALLOWANCE LIGHT STANDARD STEEL HI MAST (30.5)		1.000		
			EACH	0.000	0.00	
			13,114.00000	1.000		13,114.00
0565	613-35120	*LIGHT STANDARD STEEL HIGH MAST (36.6 METER)	2.000	1.000		
			EACH	0.000	0.00	
			22,000.00000	1.000		22,000.00
0565		MATERIAL ALLOWANCE LIGHT STANDARDS		1.000		
			EACH	0.000	0.00	
			4,325.00000	1.000		4,325.00
0565		MATERIAL ALLOWANCE LIGHT STANDARD STEEL HI MAST (36.6M)		1.000		
			EACH	0.000	0.00	
			14,641.00000	1.000		14,641.00
0570	613-50150	*SECONDARY SERVICE PEDESTAL	6.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0570		MATERIAL ALLOWANCE MISC LIGHT MATERIALS		2.000		
			EACH	0.000	0.00	
			97.50000	2.000		195.00
0575	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0575		MATERIAL ALLOWANCE LUMINAIRE		8.000		
			EACH	0.000	0.00	
			1,372.00000	8.000		10,976.00
0580	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	24.000	20.000		
			EACH	0.000	0.00	
			1,250.00000	20.000		25,000.00
0580		MATERIAL ALLOWANCE LUMINAIRE		0.000		
			EACH	0.000	0.00	
			758.00000	0.000		0.00
0585	613-71000	*LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	36.000	24.000		
			EACH	0.000	0.00	
			1,250.00000	24.000		30,000.00
0585		MATERIAL ALLOWANCE LUMINAIRE		12.000		
			EACH	0.000	0.00	
			773.00000	12.000		9,276.00
0590	614-00011	*SIGN PANEL (CLASS I)	18.200	1.900		
			M2	0.000	0.00	
			220.00000	1.900		418.00
0595	614-00012	*SIGN PANEL (CLASS II)	40.700	0.000		
			M2	0.000	0.00	
			220.00000	0.000		0.00
0600	614-00013	*SIGN PANEL (CLASS III)	259.700	56.100		
			M2	0.000	0.00	
			250.00000	56.100		14,025.00
0605	614-00044	*TIMBER SIGN POST 89X89 MM	45.000	0.000		
			M	0.000	0.00	
			44.00000	0.000		0.00
0610	614-00066	*TIMBER SIGN POST 140X140 MM	316.000	122.000		
			M	0.000	0.00	
			50.00000	122.000		6,100.00
0615	614-00200	*STEEL SIGN POST (U-2)	3.000	0.000		
			M	0.000	0.00	
			38.00000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 14  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0620	614-00510	*STEEL SIGN POST (S 130X15)	9.200	0.000		
			M	0.000	0.00	
			105.00000	0.000		0.00
0625	614-00615	*STEEL SIGN POST (W 150X22)	26.000	0.000		
			M	0.000	0.00	
			120.00000	0.000		0.00
0630	614-03002	*CONCRETE FOOTING (TYPE 2)	4.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0635	614-10450	*SIGN BRIDGE STRUCTURE (13 TO LESS THAN 15 METER FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			26,000.00000	0.000		0.00
0635		MATERIAL ALLOWANCE SIGN BRIDGE STRUCTURES		1.000		
			EACH	0.000	0.00	
			14,800.00000	1.000		14,800.00
0635		MATERIAL ALLOWANCE MISC LIGHT MATERIALS		1.000		
			EACH	0.000	0.00	
			672.52000	1.000		672.52
0640	614-10500	*SIGN BRIDGE STRUCTURE (15 TO LESS THAN 17 METER FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			29,000.00000	0.000		0.00
0640		MATERIAL ALLOWANCE SIGN BRIDGE STRUCTURES		1.000		
			EACH	0.000	0.00	
			18,400.00000	1.000		18,400.00
0640		MATERIAL ALLOWANCE MISC LIGHT MATERIALS		1.000		
			EACH	0.000	0.00	
			672.52000	1.000		672.52
0645	614-10750	*SIGN BRIDGE STRUCTURE (23 TO LESS THAN 25 METER FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00
0645		MATERIAL ALLOWANCE SIGN BRIDGE STRUCTURES		1.000		
			EACH	0.000	0.00	
			23,300.00000	1.000		23,300.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0645		MATERIAL ALLOWANCE MISC LIGHT MATERIALS		1.000		
			EACH	0.000	0.00	
			672.52000	1.000		672.52
0650	614-60300	*CANTILEVER STRUCTURE (9 TO LESS THAN 11 METER FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			23,000.00000	0.000		0.00
0650		MATERIAL ALLOWANCE SIGN BRIDGE STRUCTURES		1.000		
			EACH	0.000	0.00	
			15,300.00000	1.000		15,300.00
0650		MATERIAL ALLOWANCE MISC LIGHT MATERIALS		1.000		
			EACH	0.000	0.00	
			672.52000	1.000		672.52
0655	614-60350	*CANTILEVER STRUCTURE (11 TO LESS THAN 13 METER FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0655		MATERIAL ALLOWANCE SIGN BRIDGE STRUCTURES		1.000		
			EACH	0.000	0.00	
			17,700.00000	1.000		17,700.00
0655		MATERIAL ALLOWANCE MISC LIGHT MATERIALS		1.000		
			EACH	0.000	0.00	
			672.52000	1.000		672.52
0660	614-70112	*TRAFFIC SIGNAL FACE (300)	3.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0660		MATERIAL ALLOWANCE SIGNAL FACES		3.000		
			EACH	0.000	0.00	
			325.00000	3.000		975.00
0665	614-70117	*PEDESTRIAN SIGNAL FACE (400)	8.000	5.000		
			EACH	1.000	600.00	
			600.00000	6.000		3,600.00
0665		MATERIAL ALLOWANCE PEDESTRAIN SIGNAL FACE		3.000		
			EACH	-1.000	-310.00	
			310.00000	2.000		620.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

ESTIMATE RUN 06/06/2001

13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0670	614-70336	*TRAFFIC SIGNAL FACE (300-300-300)	22.000	10.000		
			EACH	7.000	9,800.00	
			1,400.00000	17.000		23,800.00
0670		MATERIAL ALLOWANCE SIGNAL FACES		12.000		
			EACH	-7.000	-6,650.00	
			950.00000	5.000		4,750.00
0675	614-70560	*TRAFFIC SIGNAL FACE (300-300-300-300-300)	1.000	0.000		
			EACH	1.000	2,350.00	
			2,350.00000	1.000		2,350.00
0675		MATERIAL ALLOWANCE SIGNAL FACES		1.000		
			EACH	-1.000	-1,550.00	
			1,550.00000	0.000		0.00
0680	614-72866	*FIRE PREEMPTION UNIT AND TIMER	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0685	614-72887	*MICROWAVE VEHICLE RADAR DETECTOR	5.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0685		MATERIAL ALLOWANCE LOOP DETECTOR WIRE		6.000		
			EACH	0.000	0.00	
			4,395.00000	6.000		26,370.00
0690	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	4.000	2.000		
			EACH	1.000	16,000.00	
			16,000.00000	3.000		48,000.00
0690		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE STEEL		2.000		
			EACH	-1.000	-8,680.00	
			8,680.00000	1.000		8,680.00
0695	614-82010	*TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			11,000.00000	2.000		22,000.00
0695		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE STEEL		0.000		
			EACH	0.000	0.00	
			5,306.00000	0.000		0.00



CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 17  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0700	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	4.000	3.000		
			EACH	0.000	0.00	
			2,300.00000	3.000		6,900.00
0705	614-85145	IMPACT ATTENUATOR (REACT 350.4) (TAPERED)	1.000	0.000		
			EACH	0.000	0.00	
			18,000.00000	0.000		0.00
0705		MATERIAL ALLOWANCE IMPACT ATTENUATOR		1.000		
			EACH	0.000	0.00	
			15,400.00000	1.000		15,400.00
0710	614-85165	IMPACT ATTENUATOR (REACT 350.9) (TAPERED)	2.000	0.000		
			EACH	1.000	28,000.00	
			28,000.00000	1.000		28,000.00
0710		MATERIAL ALLOWANCE IMPACT ATTENUATOR		2.000		
			EACH	-1.000	-24,350.00	
			24,350.00000	1.000		24,350.00
0715	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	3.000	1.000		
			EACH	2.000	18,000.00	
			9,000.00000	3.000		27,000.00
0715		MATERIAL ALLOWANCE TRAFFIC SIGNAL CONTROLLERS		0.000		
			EACH	0.000	0.00	
			5,850.00000	0.000		0.00
0715		MATERIAL ALLOWANCE TRAFFIC SIGNAL CONTROLLERS		2.000		
			EACH	-2.000	-7,020.00	
			3,510.00000	0.000		0.00
0720	621-00450	DETOUR PAVEMENT	11,390.600	9,307.500		
			M2	0.000	0.00	
			18.00000	9,307.500		167,535.00
0725	625-00000	*CONSTRUCTION SURVEYING	1.000	0.755		
			L S	0.040	6,400.00	
			160,000.00000	0.795		127,200.00
0730	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			500,000.00000	1.000		500,000.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 18  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0735	627-00001	*PAVEMENT MARKING PAINT	2,324.000	1,307.000		
			L	37.000	259.00	
			7.00000	1,344.000		9,408.00
0740	627-00002	*THERMOPLASTIC PAVEMENT MARKING	952.600	0.000		
			M2	0.000	0.00	
			16.00000	0.000		0.00
0745	627-00005	*EPOXY PAVEMENT MARKING	853.000	0.000		
			L	0.000	0.00	
			28.00000	0.000		0.00
0750	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	101.200	0.000		
			M2	0.000	0.00	
			90.00000	0.000		0.00
0755	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	178.000	0.000		
			M2	0.000	0.00	
			90.00000	0.000		0.00
0760	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	24.000	0.000		
			M2	0.000	0.00	
			180.00000	0.000		0.00
0765	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B)	110.300	16.000		
			M2	0.000	0.00	
			90.00000	16.000		1,440.00
0770	629-01001	*SURVEY MONUMENT (TYPE 1)	11.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0775	629-01005	*SURVEY MONUMENT (TYPE 5)	1.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0780	629-01011	*SURVEY MONUMENT (TYPE 1A)	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0785	630-00000	FLAGGING	9,797.000	6,574.500		
			HOURL	312.000	6,552.00	
			21.00000	6,886.500		144,616.50

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 19  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0790	630-00002	TRAFFIC CONTROL SUPERVISOR	578.000	334.000		
			DAY	25.000	8,000.00	
			320.00000	359.000		114,880.00
0795	630-00003	*UNIFORMED TRAFFIC CONTROL	1,618.000	589.500		
			HOUR	91.500	4,300.50	
			47.00000	681.000		32,007.00
0800	630-00004	*TRAFFIC CONTROL VEHICLE	4.000	2.000		
			EACH	0.000	0.00	
			3,700.00000	2.000		7,400.00
0805	630-00007	TRAFFIC CONTROL INSPECTION	325.000	203.000		
			DAY	10.000	2,000.00	
			200.00000	213.000		42,600.00
0810	630-80001	FLASHING BEACON (PORTABLE)	4.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0815	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	10.000	4.000		
			EACH	0.000	0.00	
			290.00000	4.000		1,160.00
0820	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	39.000	17.500		
			EACH	0.000	0.00	
			95.00000	17.500		1,662.50
0825	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	58.000	25.500		
			EACH	0.000	0.00	
			160.00000	25.500		4,080.00
0830	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	11.000	4.000		
			EACH	0.000	0.00	
			175.00000	4.000		700.00
0835	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	44.300	22.150		
			M2	0.000	0.00	
			190.00000	22.150		4,208.50
0840	630-80355	PORTABLE MESSAGE SIGN PANEL	3.000	1.500		
			EACH	0.000	0.00	
			16,000.00000	1.500		24,000.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 20  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0845	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000	2.500		
		EACH		0.000	0.00	
			2,200.00000	2.500		5,500.00
0850	630-80360	DRUM CHANNELIZING DEVICE	319.000	159.500		
		EACH		0.000	0.00	
			80.00000	159.500		12,760.00
0855	630-80370	CONCRETE BARRIER (TEMPORARY)	5,191.000	2,551.500		
		M		0.000	0.00	
			60.00000	2,551.500		153,090.00
0860	630-80380	TRAFFIC CONE	500.000	250.000		
		EACH		0.000	0.00	
			16.00000	250.000		4,000.00
0865	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000	0.400		
		L S		0.000	0.00	
			4,500.00000	0.400		1,800.00
0870	630-85010	IMPACT ATTENUATOR (TEMPORARY)	3.000	1.500		
		EACH		0.000	0.00	
			5,200.00000	1.500		7,800.00
0875	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	1.000	1.000		
		EACH		0.000	0.00	
			22,000.00000	1.000		22,000.00
0880	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0885	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	22,538.350	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0890	700-70013	F/A CONCRETE INCENTIVE PAYMENT	68,133.220	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0895	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
		EACH		0.000	0.00	
			1.00000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 21  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0900	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70025	F/A QUALITY INCENTIVE PAYMENT (SMOOTHNESS)	4,492.500	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70035	F/A LANDSCAPING RESTORATION (ITEMS DISTURBED	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70072	F/A OBTAIN POWER FROM PUBLIC SERVICE CO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70310	F/A LANDSCAPING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1270	601-01050	CONC CL B (WALL) MCR 01(15)	0.800	0.800		
			M3	0.000	0.00	
			600.00000	0.800		480.00
1275	900-00007	ADDED ITEM (EACH)/ MCR 01(01) INSTALL DOWEL BARS	153.000	153.000		
			EACH	0.000	0.00	
			12.50000	153.000		1,912.50
1280	202-00210	REM CONC PAVEMENT MCR 01(02)	6,664.000	6,539.700		
			M2	0.000	0.00	
			8.00000	6,539.700		52,317.60
1285	900-00007	ADDED ITEM (EACH)/ MCR 01(03) RELOCATE SIGN	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00
1290	625-00001	CONST SURVEYING (HOUR) MCR 01(04)	153.000	44.500		
			HOUR	0.000	0.00	
			100.00000	44.500		4,450.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 22  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1295	604-25010	VANE GRATE INLET (4 M) MCR 01(05)	2.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
1300	507-00400	BITUM S AND D PAVE (ASPH) MCR 01(06)	25.320	25.320		
			T	0.000	0.00	
			182.00000	25.320		4,608.24
1305	210-02018	RELAY PIPE (450 MM) MCR 01(07)	23.000	9.000		
			M	0.000	0.00	
			165.00000	9.000		1,485.00
1310	613-01400	100 MM ELEC COND (P) MCR 01(08)	0.000	49.000		
			M	0.000	0.00	
			26.00000	49.000		1,274.00
1315	613-00401	100 MM ELEC COND (JACKED) MCR 01(09)	34.000	34.000		
			M	0.000	0.00	
			145.00000	34.000		4,930.00
1320	503-00030	DRILLED CAISSON (750 MM) MCR01(11)	26.000	22.000		
			M	0.000	0.00	
			330.00000	22.000		7,260.00
1325	613-10000	WIRING MCR01(10) ADJUSTMENT	1.000	1.000		
			L S	0.000	0.00	
			6,960.00000	1.000		6,960.00
1330	606-00787	GDRAIL TY 7 (STY CL-HOV) (SPEC) MCR01(12) ADJUSTMENT	1,289.000	710.000		
			M	0.000	0.00	
			12.67000	710.000		8,995.70
1335	612-00001	DELIN (TY I) MCR 01(13)	125.000	25.000		
			EACH	0.000	0.00	
			16.00000	25.000		400.00
1340	612-00002	DELIN (TY II) MCR 01(14)	31.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
1360	900-00005	ADDED ITEM (DAY)/ MCR 01(19) FURNISH LIGHT PLANT	222.000	179.000		
			DAY	32.000	1,920.00	
			60.00000	211.000		12,660.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 23  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1365	206-00000	STR EXCAV TRANSFER ITEM FROM CATEGORY 300 TO CATEGORY 200	54.000	0.000		
			M3	0.000	0.00	
			13.60000	0.000		0.00
1370	203-00060	EMB MATL (CIP)	2,233.000	0.000		
			M3	0.000	0.00	
			5.00000	0.000		0.00
1375	207-00405	TOPSOIL (SPEC)	626.000	0.000		
			M3	0.000	0.00	
			20.00000	0.000		0.00
1380	610-00100	MEDIAN EDGING (PATTERN CONC)	723.000	0.000		
			M	0.000	0.00	
			97.00000	0.000		0.00
1385	619-40060	DN20 COPPER PIPE	10.000	0.000		
			M	0.000	0.00	
			10.00000	0.000		0.00
1390	619-50160	DN50 PLASTIC PIPE	2,595.000	0.000		
			M	0.000	0.00	
			17.00000	0.000		0.00
1395	619-50320	DN100 PLASTIC PIPE	300.000	0.000		
			M	0.000	0.00	
			55.00000	0.000		0.00
1405	623-01708	DN25 BACKFLOW PREVENTER	2.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
1410	623-02008	DN25 DRAIN VALVE	24.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
1415	623-03108	DN25 AUTO CTRL VALVE	67.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
1420	623-04002	POWER SOURCE WIRE	31,867.000	0.000		
			M	0.000	0.00	
			0.30000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 24  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1425	623-04008	DN25 QUICK-COUPLER	25.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
1430	623-05016	DN50 GATE VALVE	12.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
1435	623-07006	DN20 WATER METER	2.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
1440	623-07601	DN25 FLOW SENSOR	2.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
1445	603-50015	375 MM PLASTIC PIPE MCR 01(22)	52.000	0.000		
			M	0.000	0.00	
			100.00000	0.000		0.00
1450	250-00120	MATERIAL SAMPLING AND DELIVERY	2.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
1455	212-00050	*SOD PLANNED FORCE ACCOUNT - LANDSCAPE RESTORATION	582.000	0.000		
			M2	0.000	0.00	
			13.67000	0.000		0.00
1460	210-01000	RES FENCE	20.000	0.000		
			M	0.000	0.00	
			25.00000	0.000		0.00
1465	900-00014	ADDED ITEM (LUMP SUM)/ HAZARDOUS MATERIALS TESTING	1.000	0.000		
			L S	0.000	0.00	
			1,551.50000	0.000		0.00
1470	202-05008	SAWING CONCRETE (200 MM)	258.000	0.000		
			M	0.000	0.00	
			12.64000	0.000		0.00



CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 25  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1480	606-01340	END ANCHOR TY 3D	2.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$10,592,123.80 \$	470,696.06 \$ 7,650,928.58
CAT NO0201 I. T. S.						
0930	503-00054	*DRILLED CAISSON (1350 MM)	16.000	8.250		
			M	0.000	0.00	
			620.00000	8.250		5,115.00
0935	604-39050	MANHOLE (TRAFFIC MANAGEMENT SYSTEM)	2.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0940	613-00404	100 MM ELECTRICAL CONDUIT (MULTIDUCT)	1,609.000	1,289.000		
			M	0.000	0.00	
			24.00000	1,289.000		30,936.00
0945	613-01200	50 MM ELECTRICAL CONDUIT (PLASTIC)	1,986.000	1,446.000		
			M	0.000	0.00	
			22.00000	1,446.000		31,812.00
0950	613-01400	100 MM ELECTRICAL CONDUIT (PLASTIC)	1,547.000	1,225.000		
			M	0.000	0.00	
			26.00000	1,225.000		31,850.00
0955	613-07000	PULL BOX (SPECIAL)	14.000	3.000		
			EACH	0.000	0.00	
			1,000.00000	3.000		3,000.00
0960	614-10123	*VARIABLE MESSAGE SIGN (INSTALL ONLY)	1.000	0.000		
			EACH	0.000	0.00	
			14,500.00000	0.000		0.00
0965	614-11100	*SIGN BRIDGE STRUCTURE (33 TO LESS THAN 35 METER FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			61,000.00000	0.000		0.00
0965		MATERIAL ALLOWANCE SIGN BRIDGE STRUCTURES		1.000		
			EACH	0.000	0.00	
			46,800.00000	1.000		46,800.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 26  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 I. T. S.						
0970	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	1.000	0.000		
			EACH	0.000	0.00	
			6,800.00000	0.000		0.00
0975	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	269.000	184.000		
			M	0.000	0.00	
			25.00000	184.000		4,600.00
0975		MATERIAL ALLOWANCE LOOP DETECTOR WIRE		0.000		
			M	0.000	0.00	
			20.00000	0.000		0.00
0980	614-72875	*LOOP DETECTOR WIRE	58.000	0.000		
			M	0.000	0.00	
			9.00000	0.000		0.00
0985	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	8.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0985		MATERIAL ALLOWANCE LOOP DETECTOR AMPLIFIERS		8.000		
			EACH	0.000	0.00	
			585.00000	8.000		4,680.00
0990	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	2.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0990		MATERIAL ALLOWANCE TRAFFIC SIGNAL CONTROLLERS		2.000		
			EACH	0.000	0.00	
			5,850.00000	2.000		11,700.00
0995	614-87020	*OPTICAL TRANSCEIVER	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
1000	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	397.000	0.000		
			M	0.000	0.00	
			11.00000	0.000		0.00
1005	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	1,810.000	0.000		
			M	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 I. T. S.						
1005		MATERIAL ALLOWANCE FIBER OPTIC CABLE		1,811.999		
			M	0.000	0.00	
			6.39800	1,811.999		11,593.17
1400	210-00831	RES TRAF SIG HEAD MCR 01 (34)	3.000	0.000		
			EACH	0.000	0.00	
			933.00000	0.000		0.00
			CAT 0201	CURRENT AMT \$	313,293.00 \$	0.00 \$
CAT NO0300 STRUCTURE E-16-PX						
1010	202-00400	*REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.500	50,000.00	
			100,000.00000	0.500		50,000.00
1015	206-00000	STRUCTURE EXCAVATION	1,305.000	623.000		
			M3	301.000	4,093.60	
			13.60000	924.000		12,566.40
1020	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	1,288.000	383.500		
			M3	0.000	0.00	
			94.00000	383.500		36,049.00
1025	206-00200	STRUCTURE BACKFILL (CLASS 2)	416.000	22.000		
			M3	0.000	0.00	
			12.30000	22.000		270.60
1030	403-35345	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(PG 76-28	328.740	0.000		
			T	0.000	0.00	
			38.00000	0.000		0.00
1035	502-11274	*STEEL PILING (HP 310X110)	579.000	186.250		
			M	0.000	0.00	
			88.00000	186.250		16,390.00
1035		MATERIAL ALLOWANCE STEEL PILING		512.750		
			M	0.000	0.00	
			55.17000	512.750		28,288.42
1040	503-00096	*DRILLED CAISSON (2440 MM)	63.000	31.540		
			M	0.000	0.00	
			1,720.00000	31.540		54,248.80

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 28  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-PX						
1045	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	107.500	0.000		
			M3	0.000	0.00	
			290.00000	0.000		0.00
1050	512-00101	BEARING DEVICE (TYPE I)	45.000	15.000		
			EACH	0.000	0.00	
			820.00000	15.000		12,300.00
1050		MATERIAL ALLOWANCE BEARINGS		30.000		
			EACH	0.000	0.00	
			405.33000	30.000		12,159.90
1055	513-00690	BRIDGE DRAIN (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			2,150.00000	0.000		0.00
1060	515-00120	*WATERPROOFING (MEMBRANE)	3,003.000	0.000		
			M2	0.000	0.00	
			8.00000	0.000		0.00
1065	518-01004	BRIDGE EXPANSION DEVICE (0-100 MM)	72.000	0.000		
			M	23.000	10,350.00	
			450.00000	23.000		10,350.00
1065		MATERIAL ALLOWANCE EXPANSION DEVICES		72.000		
			M	-23.000	-6,005.99	
			261.13000	49.000		12,795.37
1070	601-03040	*CONCRETE CLASS D (BRIDGE)	1,721.500	413.400		
			M3	79.300	28,548.00	
			360.00000	492.700		177,372.00
1070		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1070		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1070		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-PX						
1070		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1070		MATERIAL ALLOWANCE PRECAST DECK PANELS		64,622.780		
			DOL	-79.300	-79.30	
			1.00000	64,543.480		64,543.48
1070		MATERIAL ALLOWANCE PRECAST DECK PANELS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1070		MATERIAL ALLOWANCE PRECAST DECK PANELS		0.000		
			NCU	0.000	0.00	
			1.00000	0.000		0.00
1075	601-40300	*STRUCTURAL CONCRETE COATING	2,465.000	0.000		
			M2	0.000	0.00	
			3.50000	0.000		0.00
1080	602-00000	*REINFORCING STEEL	20,887.000	6,570.700		
			KG	0.000	0.00	
			1.10000	6,570.700		7,227.77
1085	602-00020	*REINFORCING STEEL (EPOXY COATED)	161,500.000	43,597.750		
			KG	12,665.000	15,831.25	
			1.25000	56,262.750		70,328.44
1090	606-10800	*BRIDGE RAIL TYPE 8	257.000	0.000		
			M	128.000	35,840.00	
			280.00000	128.000		35,840.00
1090		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 8 (STEEL)		0.000		
			M	127.500	14,183.10	
			111.24000	127.500		14,183.10
1090		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 8 (STEEL)		0.000		
			M	0.000	0.00	
			111.24000	0.000		0.00
1095	613-00100	25 MM ELECTRICAL CONDUIT	64.000	26.000		
			M	0.000	0.00	
			23.00000	26.000		598.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 30  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-PX						
1100	613-00200	*50 MM ELECTRICAL CONDUIT	540.000	0.000		
			M	268.000	5,896.00	
			22.00000	268.000		5,896.00
1105	618-00002	*PRESTRESSING STEEL WIRE OR STRAND	9,090.000	2,442.000		
			MNM	0.000	0.00	
			14.00000	2,442.000		34,188.00
1105		MATERIAL ALLOWANCE PRESTRESSING STEEL/DUCTING		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1105		MATERIAL ALLOWANCE PRESTRESSING STEEL/DUCTING		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1105		MATERIAL ALLOWANCE PRESTRESSING STEEL/DUCTING		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1105		MATERIAL ALLOWANCE PRESTRESSING STEEL (DUCTS & STRANDS)		14,066.210		
			DOL	0.000	0.00	
			1.00000	14,066.210		14,066.21
1105		MATERIAL ALLOWANCE PRESTRESSING STEEL (DUCTS & HARDWARE)		0.000		
			NCU	0.000	0.00	
			1.00000	0.000		0.00
1110	618-00184	*PRESTRESSED CONCRETE I (BT2130)	1,565.000	522.000		
			M	0.000	0.00	
			630.00000	522.000		328,860.00
1110		MATERIAL ALLOWANCE PRESTRESSED CONCRETE UNIT		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1110		MATERIAL ALLOWANCE PRESTRESSED CONCRETE UNIT		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1110		MATERIAL ALLOWANCE PRESTRESSED CONCRETE UNIT		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-PX						
1110		MATERIAL ALLOWANCE PRESTRESSED CONCRETE UNIT		394,870.000		
			DOL	0.000	0.00	
			1.00000	394,870.000		394,870.00
1110		MATERIAL ALLOWANCE PRESTRESSED CONCRETE UNIT		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1112	900-00006	ADDED ITEM (DOLLAR)/ LIEN FOR MATERIALS AND SERVICES	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1350	202-00495	REM PORT PRESENT STR MCR01 (17)	1.000	1.000		
			L S	0.000	0.00	
			2,250.00000	1.000		2,250.00
1355	900-00014	ADDED ITEM (LUMP SUM)/ MCR 01(18) PRESTRWESS STEEL W OR S (ADJ)	1.000	1.000		
			L S	0.000	0.00	
			17,000.00000	1.000		17,000.00
1475	900-00014	ADDED ITEM (LUMP SUM)/ BRIDGE COVER PLATES	1.000	0.000		
			L S	0.000	0.00	
			2,254.00000	0.000		0.00
1485	900-00014	ADDED ITEM (LUMP SUM)/ MCR 01(30)	1.000	0.000		
			L S	0.000	0.00	
			1,152.40000	0.000		0.00
1490	900-00014	ADDED ITEM (LUMP SUM)/ MCR 01(31) ITEM 900 - PRESTRESSING STEEL W OR S (ADJ. #2)	1.000	0.000		
			L S	0.000	0.00	
			2,456.52000	0.000		0.00
1495	202-00165	REM WALL MCR 01(32) ITEM 202 REMOVAL OF WALL (TREATED TIMBER)	1.000	0.000		
			L S	0.000	0.00	
			6,455.86000	0.000		0.00
1500	900-00006	ADDED ITEM (DOLLAR)/ MCR 01(33)	-1,657.500	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$ 2,621,891.40 \$	158,656.66 \$	1,412,641.49

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 32  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 RETAINING / SOUND WALLS						
1115	206-00000	STRUCTURE EXCAVATION	2,309.000	2,255.000		
			M3	0.000	0.00	
			13.60000	2,255.000		30,668.00
1120	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,507.000	1,478.000		
			M3	0.000	0.00	
			29.00000	1,478.000		42,862.00
1125	503-00018	*DRILLED CAISSON (450 MM)	1,742.000	1,742.000		
			M	0.000	0.00	
			116.00000	1,742.000		202,072.00
1130	504-04100	MECHANICALLY STABILIZED EARTH WALL	456.000	364.800		
			M2	91.200	20,064.00	
			220.00000	456.000		100,320.00
1135	601-03000	*CONCRETE CLASS D	621.800	493.800		
			M3	0.000	0.00	
			500.00000	493.800		246,900.00
1140	601-03050	CONCRETE CLASS D (WALL)	670.000	612.100		
			M3	0.000	0.00	
			450.00000	612.100		275,445.00
1145	601-40300	*STRUCTURAL CONCRETE COATING	1,561.000	0.000		
			M2	0.000	0.00	
			3.50000	0.000		0.00
1150	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	0.000	0.000		
			M2	0.000	0.00	
			3.60000	0.000		0.00
1155	602-00000	*REINFORCING STEEL	100,999.000	100,999.000		
			KG	0.000	0.00	
			1.10000	100,999.000		111,098.90
1160	602-00020	*REINFORCING STEEL (EPOXY COATED)	42,347.000	30,157.000		
			KG	0.000	0.00	
			1.25000	30,157.000		37,696.25
1165	604-19710	INLET SPECIAL (TRENCH DRAIN) (250 MM WIDTH)	6.000	6.000		
			M	0.000	0.00	
			1,200.00000	6.000		7,200.00



CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 33  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 RETAINING / SOUND WALLS						
1170	606-10700	*BRIDGE RAIL TYPE 7	158.000	0.000		
			M	0.000	0.00	
			170.00000	0.000		0.00
1175	607-11696	*FENCE WOOD (SOUND BARRIER) (2400 MM)	181.000	0.000		
			M	0.000	0.00	
			190.00000	0.000		0.00
1180	607-13000	*FENCE MASONRY (SOUND BARRIER)	7,410.000	7,410.000		
			M2	0.000	0.00	
			160.00000	7,410.000		1,185,600.00
1180		MATERIAL ALLOWANCE MISCELLANEOUS STOCKPILED MATERIALS		0.000		
			M2	0.000	0.00	
			9.34000	0.000		0.00
1345	900-00010	ADDED ITEM (HOUR)/ MCR 01(16) REMOVAL OF GRAFITTI	208.000	77.000		
			HOUR	64.000	5,248.00	
			82.00000	141.000		11,562.00
			CAT 0301	CURRENT AMT \$ 2,430,499.55 \$	25,312.00 \$	2,251,424.15
CAT NO0380 NON PARTICIPATING						
1185	502-11057	*STEEL PILING (HP 250X85)	147.000	73.420		
			M	0.000	0.00	
			74.00000	73.420		5,433.08
1185		MATERIAL ALLOWANCE STEEL PILING		112.580		
			M	0.000	0.00	
			40.44000	112.580		4,552.74
1190	503-00024	*DRILLED CAISSON (600 MM)	294.000	140.560		
			M	0.000	0.00	
			138.00000	140.560		19,397.28
1195	503-00048	*DRILLED CAISSON (1200 MM)	30.000	15.200		
			M	0.000	0.00	
			530.00000	15.200		8,056.00
1200	509-00000	STRUCTURAL STEEL	33,018.000	0.000		
			KG	0.000	0.00	
			4.40000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0380 NON PARTICIPATING						
1200		MATERIAL ALLOWANCE BOW BEAMS & ANCHOR BOLTS		0.000		
			KG	0.000	0.00	
			0.65500	0.000		0.00
1200		MATERIAL ALLOWANCE BOW BEAM FABRICATION (1)		0.000		
			KG	0.000	0.00	
			2.17600	0.000		0.00
1205	514-00200	*PEDESTRIAN RAILING (STEEL)	217.000	0.000		
			M	0.000	0.00	
			310.00000	0.000		0.00
1205		MATERIAL ALLOWANCE PEDESTRIAN RAILING (ANCHORS)		0.000		
			M	0.000	0.00	
			34.31200	0.000		0.00
1206	900-00014	ADDED ITEM (LUMP SUM)/ PEDESTRIAN RAILING LS (ADDED ITEM)	1.000	0.000		
			L S	0.000	0.00	
			97,413.31000	0.000		0.00
1210	601-01040	CONCRETE CLASS B (BRIDGE)	158.100	15.390		
			M3	22.100	20,995.00	
			950.00000	37.490		35,615.50
1215	601-01050	CONCRETE CLASS B (WALL)	30.000	6.370		
			M3	0.000	0.00	
			600.00000	6.370		3,822.00
1220	601-40005	*CUT STONE VENEER	241.100	0.000		
			M2	0.000	0.00	
			600.00000	0.000		0.00
1225	601-40300	*STRUCTURAL CONCRETE COATING	488.200	0.000		
			M2	0.000	0.00	
			3.50000	0.000		0.00
1230	602-00020	*REINFORCING STEEL (EPOXY COATED)	11,540.000	1,342.160		
			KG	826.000	1,032.50	
			1.25000	2,168.160		2,710.20
1235	603-01305	750 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	74.000	0.000		
			M	0.000	0.00	
			170.00000	0.000		0.00

CONTID: C93221  
 PCN: 93221-BID  
 PROJECT: BR 287-3(061)

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 35  
 ESTIMATE RUN 06/06/2001  
 13:53:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0380 NON PARTICIPATING						
1240	613-00200	*50 MM ELECTRICAL CONDUIT	142.000	0.000		
			M	0.000	0.00	
			22.00000	0.000		0.00
1245	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			39,000.00000	0.000		0.00
1250	613-16000	*LUMINAIRE (SPECIAL)	20.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
			CAT 0380	CURRENT AMT \$	811,005.21 \$	22,027.50 \$ 79,586.80
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1255	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			85,000.00000	1.000		85,000.00
1260	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			33,000.00000	1.000		33,000.00
1265	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			3,300.00000	1.000		3,300.00
1505	900-00014	ADDED ITEM (LUMP SUM)/ MCR 01 (35)	1.000	0.000		
			L S	0.000	0.00	
			16,608.77000	0.000		0.00
			CAT 0400	CURRENT AMT \$	137,908.77 \$	0.00 \$ 121,300.00
PROJECT TOTAL			CURRENT AMT	\$16,906,721.73 \$	676,692.22 \$	11,697,967.19