

ESTIMATE SUMMARY

CONTID: C93222

ESTIMATE NO: 0002 PROG

SPEC YR: 1999

PCN: 93222-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION: 270 EXTENSION PHASE II AND III  
 TIME CHARGED: 55.0 DAYS TIME ALLOW: 1043 CALENDAR DAYS  
 PERCENT TIME: 5.27 ORIG TIME ALLOW: 1031 CALENDAR DAYS

PROJECT NO: IM 2706-030  
 270 EXTENSION PHASE II AND III  
 NAME OF ROAD: I 76 and I 270  
 PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR: HAMON CONTRACTORS, INC.  
 5670 FRANKLIN STREET  
 DENVER CO 80216 303-297-0340

PAY PERIOD ENDING 09/30/2000 DATE TIME STARTED 06/19/2000  
 DATE LET 04/20/2000 DATE WORK BEGAN 06/19/2000  
 DATE AWARDED 05/04/2000 DATE TIME STOPPED 09/06/2003  
 DATE CONTRACT EXECUTED 06/05/2000 DATE ACCEPTED 09/06/2003  
 DATE NOTICE TO PROCEED 06/19/2000

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 23,233,370.56 PARTICIPATING	\$ 580,890.92	\$ 332,741.37
AWARD PROJECT AMT: \$ 20,935,636.04 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 2.50% TOTAL EARNINGS	580,890.92	332,741.37
FUNDS AVAILABLE: \$ 22,652,479.64 STOCKPILED MATERIALS	100,742.83	0.00
	GROSS EARNINGS	681,633.75
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-17,426.73	-9,982.24
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	664,207.02
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	664,207.02
	OTHER ADJUSTMENTS	0.00
	<b>PAYMENT DUE</b>	<b>\$ 322,759.13</b>

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 10/06/2000

11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY BID ITEMS						
0003	900-00014	ADDED ITEM (LUMP SUM)/ ROCK CLAIM (ARBITRATION DECISION)	1.000	0.000		
			L S	0.000	0.00	
			448.64000	0.000		0.00
0005	201-00000	CLEARING AND GRUBBING	1.000	0.000		
			L S	0.500	162,500.00	
			325,000.00000	0.500		162,500.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.100	10,000.00	
			100,000.00000	0.100		10,000.00
0015	202-00001	*REMOVAL OF STRUCTURE	22.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0020	202-00010	*REMOVAL OF TREE	162.000	71.000		
			EACH	12.000	1,920.00	
			160.00000	83.000		13,280.00
0025	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	5,331.500	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0030	202-00027	REMOVAL OF RIPRAP	838.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0035	202-00030	*REMOVAL OF WATER SERVICE WATER METER	3.000	0.000		
			EACH	0.000	0.00	
			416.00000	0.000		0.00
0040	202-00031	*REMOVAL OF FIRE HYDRANT	2.000	0.000		
			EACH	0.000	0.00	
			772.00000	0.000		0.00
0045	202-00035	*REMOVAL OF PIPE	3,110.250	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0050	202-00200	REMOVAL OF SIDEWALK	80.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0055	202-00201	REMOVAL OF CURB	788.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0060	202-00203	REMOVAL OF CURB AND GUTTER	2,851.000	0.000		
			LF	150.000	300.00	
			2.00000	150.000		300.00
0065	202-00210	*REMOVAL OF CONCRETE PAVEMENT	43,940.440	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0066	900-00014	ADDED ITEM (LUMP SUM)/ REM CONC PAVEMENT (SPECIAL)	1.000	0.000		
			L S	0.000	0.00	
			1,163.00000	0.000		0.00
0070	202-00220	REMOVAL OF ASPHALT MAT	85,557.950	0.000		
			SY	20.400	48.96	
			2.40000	20.400		48.96
0075	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	3,416.500	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0077	202-00250	*REMOVAL OF PAVEMENT MARKING MCR 02(2)	48,255.740	0.000		
			SF	0.000	0.00	
			1.32000	0.000		0.00
0080	202-00700	*REMOVAL OF LIGHT STANDARD	12.000	0.000		
			EACH	0.000	0.00	
			204.00000	0.000		0.00
0085	202-00805	*REMOVAL OF OVERHEAD SIGN STRUCTURE	5.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0090	202-00810	*REMOVAL OF GROUND SIGN	41.500	0.000		
			EACH	2.000	150.00	
			75.00000	2.000		150.00
0095	202-00821	*REMOVAL OF SIGN PANEL	10.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0100	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			2,512.00000	0.000		0.00
0105	202-01000	*REMOVAL OF FENCE	7,661.000	1,968.000		
			LF	1,997.000	1,997.00	
			1.00000	3,965.000		3,965.00
0110	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	10,698.850	0.000		
			LF	2,256.600	3,272.07	
			1.45000	2,256.600		3,272.07
0115	202-01140	REMOVAL OF GUARDRAIL TYPE 4	6,894.500	0.000		
			LF	0.000	0.00	
			6.25000	0.000		0.00
0120	202-01150	*REMOVAL OF GUARDRAIL TYPE 5	1,665.000	0.000		
			LF	0.000	0.00	
			2.45000	0.000		0.00
0125	202-01300	*REMOVAL OF END ANCHORAGE	34.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0130	202-04001	*PLUG CULVERT	6.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0132	202-05150	SANDBLASTING MCR 02(3)	8,840.600	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00
0135	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	441,728.000	0.000		
			CY	0.000	0.00	
			3.90000	0.000		0.00
0140	203-00100	MUCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			0.24000	0.000		0.00
0145	203-00710	CLAY PLATING (COMPLETE IN PLACE)	10,830.900	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0150	203-01555	DOZING (LANDSCAPING)	22.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0155	203-01597	*POTHOLING	47.000	0.000		
			HOOR	6.000	1,068.00	
			178.00000	6.000		1,068.00
0160	206-00510	*FILTER MATERIAL (CLASS A)	414.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
0165	206-01001	BED COURSE MATERIAL (SPECIAL)	32.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0170	207-00205	TOPSOIL	32,701.110	0.000		
			CY	0.000	0.00	
			6.50000	0.000		0.00
0172	900-00014	ADDED ITEM (LUMP SUM)/ PIPE REVISION 24" @ INLET 1194R	1.000	0.000		
			L S	0.000	0.00	
			856.00000	0.000		0.00
0175	208-00011	*EROSION BALES (WEED FREE)	1,080.000	0.000		
			EACH	12.000	132.00	
			11.00000	12.000		132.00
0180	208-00020	*SILT FENCE	9,877.000	0.000		
			LF	1,575.000	1,732.50	
			1.10000	1,575.000		1,732.50
0185	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.050	1,000.00	
			20,000.00000	0.050		1,000.00
0188	210-01140	RES GD RAIL TY 4 MCR 02(4)	4,701.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0190	210-00750	*RESET LIGHT STANDARD	13.000	0.000		
			EACH	0.000	0.00	
			508.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0191	900-00014	ADDED ITEM (LUMP SUM)/ RESET HIGHMAST LIGHT, SEC. SERV., CONTROLLER, & WIRING	1.000	0.000		
			L S	0.000	0.00	
			9,521.00000	0.000		0.00
0192	210-00050	RES FIRE HYDRANT	2.000	0.000		
			EACH	1.000	1,885.00	
			1,885.00000	1.000		1,885.00
0195	210-00805	*RESET OVERHEAD SIGN STRUCTURE	4.000	0.000		
			EACH	0.000	0.00	
			8,700.00000	0.000		0.00
0200	210-00810	*RESET GROUND SIGN	16.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0202	210-01130	RES GDRAIL TY 3	125.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0203	900-00007	ADDED ITEM (EACH)/ RES SLOTTED RAIL TERMINAL	3.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0205	210-00815	*RESET SIGN PANEL	5.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0210	210-00870	*RESET COORDINATION UNIT	2.000	0.000		
			EACH	0.000	0.00	
			455.00000	0.000		0.00
0215	210-04015	*MODIFY MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			891.00000	0.000		0.00
0220	210-04020	*MODIFY INLET	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0222	900-00014	ADDED ITEM (LUMP SUM)/ RELOCATE ITS	1.000	0.000		
			L S	0.000	0.00	
			3,567.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0223	900-00014	ADDED ITEM (LUMP SUM)/ RELOCATE ITS @ WB 270	1.000	0.000		
			L S	0.000	0.00	
			2,180.00000	0.000		0.00
0225	212-00006	*SEEDING (NATIVE)	65.000	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00
0230	213-00003	*MULCHING (WEED FREE)	64.000	0.000		
			ACRE	0.000	0.00	
			270.00000	0.000		0.00
0235	213-00061	*MULCH TACKIFIER	9,600.000	0.000		
			LB	0.000	0.00	
			2.06000	0.000		0.00
0240	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	15.000	0.000		
			EACH	0.000	0.00	
			325.00000	0.000		0.00
0242	900-00007	ADDED ITEM (EACH)/ TREE MAINTENANCE (TRANSPLANTED)	7.220	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0245	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	285.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0247	214-00905	PERENNIALS (2.25 IN POT) MCR #30	1,600.000	0.000		
			EACH	0.000	0.00	
			2.48000	0.000		0.00
0250	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	29,521.000	0.000		
			SY	0.000	0.00	
			1.35000	0.000		0.00
0255	250-00050	*MONITORING TECHNICIAN	164.750	0.000		
			HOUR	12.000	480.00	
			40.00000	12.000		480.00
0260	250-00100	*ENVIRONMENTAL HEALTH AND SAFETY	1.000	0.000		
			L S	0.300	1,200.00	
			4,000.00000	0.300		1,200.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0265	250-00110	*HEALTH AND SAFETY OFFICER	14.000	0.000		
			hour	6.000	360.00	
			60.00000	6.000		360.00
0270	250-00120	*MATERIAL SAMPLING AND DELIVERY	23.000	0.000		
			each	0.000	0.00	
			60.00000	0.000		0.00
0275	250-00200	MATERIAL HANDLING (STOCKPILE)	34.000	0.000		
			cy	0.000	0.00	
			6.00000	0.000		0.00
0280	250-00210	SOLID WASTE DISPOSAL	0.000	0.000		
			cy	0.000	0.00	
			2.25000	0.000		0.00
0285	250-00220	HAZARDOUS WASTE DISPOSAL	0.000	0.000		
			cy	0.000	0.00	
			300.00000	0.000		0.00
0290	304-06000	AGGREGATE BASE COURSE (CLASS 6)	6,979.810	0.000		
			ton	0.000	0.00	
			13.15000	0.000		0.00
0292	900-00004	ADDED ITEM (CUBIC YARD)/ ROADBASE SPECIAL	12,256.400	0.000		
			cy	0.000	0.00	
			22.47000	0.000		0.00
0295	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	334.610	0.000		
			ton	0.000	0.00	
			80.00000	0.000		0.00
0300	403-34354	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 64-22)	5,119.310	0.000		
			ton	0.000	0.00	
			41.00000	0.000		0.00
0305	403-35345	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(PG 76-28)	10,160.700	0.000		
			ton	0.000	0.00	
			54.00000	0.000		0.00
0310	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	1,056.000	0.000		
			gal	0.000	0.00	
			1.50000	0.000		0.00



CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0315	412-00600	*CONCRETE PAVEMENT (6 INCH)	0.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0320	412-01050	*CONCRETE PAVEMENT (10-1/2 INCH)	4,322.900	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0325	412-01100	*CONCRETE PAVEMENT (11 INCH)	12,284.680	0.000		
			SY	0.000	0.00	
			38.00000	0.000		0.00
0325		MATERIAL ALLOWANCE DOWEL BASKETS (11")		0.000		
			EACH	0.000	0.00	
			35.70000	0.000		0.00
0330	412-01200	*CONCRETE PAVEMENT (12 INCH)	98,116.100	0.000		
			SY	0.000	0.00	
			34.52000	0.000		0.00
0330		MATERIAL ALLOWANCE DOWEL BASKETS (12")		0.000		
			EACH	0.000	0.00	
			35.70000	0.000		0.00
0330		MATERIAL ALLOWANCE DOWEL BASKETS (12")		0.000		
			EACH	0.000	0.00	
			35.70000	0.000		0.00
0335	420-00110	*GEOTEXTILE (DRAINAGE) (CLASS A)	452.000	0.000		
			SY	0.000	0.00	
			1.25000	0.000		0.00
0340	420-00111	GEOTEXTILE (DRAINAGE) (CLASS B)	0.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0345	503-00042	*DRILLED CAISSON (42 INCH)	95.583	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0350	503-00048	*DRILLED CAISSON (48 INCH)	155.100	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0355	503-00054	*DRILLED CAISSON (54 INCH)	53.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
0360	506-00212	RIPRAP (12 INCH)	141.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0365	506-00218	RIPRAP (18 INCH)	285.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0370	507-00000	CONCRETE SLOPE AND DITCH PAVING	121.820	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0372	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION (SLOPE & DITCH PAVING)	-432.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0375	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	350.640	0.000		
			TON	0.000	0.00	
			150.00000	0.000		0.00
0380	601-01025	*CONCRETE CLASS B (MISCELLANEOUS) FIBROUS REINFORCING	160.070	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0383	900-00014	ADDED ITEM (LUMP SUM)/ SANITARY SEWER REPAIR	1.000	0.000		
			L S	0.000	0.00	
			4,700.00000	0.000		0.00
0385	603-01180	*18 INCH REINFORCED CONCRETE PIPE	4,326.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0390	603-01240	*24 INCH REINFORCED CONCRETE PIPE	2,530.500	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0390		MATERIAL ALLOWANCE 24" DIP (INCLUDED IN 24" RCP)		18.000		
			LF	0.000	0.00	
			36.19000	18.000		651.42

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0395	603-01300	*30 INCH REINFORCED CONCRETE PIPE	677.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0400	603-01420	*42 INCH REINFORCED CONCRETE PIPE	137.000	0.000		
			LF	0.000	0.00	
			72.00000	0.000		0.00
0405	603-01480	*48 INCH REINFORCED CONCRETE PIPE	143.000	0.000		
			LF	0.000	0.00	
			72.00000	0.000		0.00
0410	603-01600	*60 INCH REINFORCED CONCRETE PIPE	153.000	0.000		
			LF	0.000	0.00	
			115.00000	0.000		0.00
0415	603-01720	*72 INCH REINFORCED CONCRETE PIPE	82.500	0.000		
			LF	0.000	0.00	
			148.00000	0.000		0.00
0417	603-05072	72 IN RCES	2.000	0.000		
			EACH	0.000	0.00	
			2,811.00000	0.000		0.00
0420	603-02240	*30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	128.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0425	603-02300	*38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	0.000	0.000		
			LF	0.000	0.00	
			56.00000	0.000		0.00
0430	603-02360	*45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	1,616.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0435	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	7.000	0.000		
			EACH	0.000	0.00	
			511.00000	0.000		0.00
0440	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	3.000	0.000		
			EACH	0.000	0.00	
			563.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0445	603-05042	*42 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			804.00000	0.000		0.00
0450	603-05060	*60 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			1,074.00000	0.000		0.00
0455	603-05136	*45X29 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	1.000	0.000		
			EACH	0.000	0.00	
			1,113.00000	0.000		0.00
0460	603-10120	*12 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0465	603-10180	*18 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0470	603-50008	*8 INCH PLASTIC PIPE SEWER	595.000	0.000		
			LF	0.000	0.00	
			43.00000	0.000		0.00
0475	604-00305	*INLET TYPE C (5 FOOT)	25.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0480	604-00310	*INLET TYPE C (10 FOOT)	7.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0485	604-00505	*INLET TYPE D (5 FOOT)	10.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0490	604-00510	*INLET TYPE D (10 FOOT)	5.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0495	604-19105	*INLET TYPE R L 5 (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0500	604-19110	*INLET TYPE R L 5 (10 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0505	604-25005	*VANE GRATE INLET (5 FOOT)	10.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0510	604-25010	*VANE GRATE INLET (10 FOOT)	9.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0515	604-25015	*VANE GRATE INLET (15 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0517	604-25016	VANE GRATE INLET SPEC (15 FT) VANE GRATE INLET SPEC. (SERIES DBL)(15') MCR 02(9)	1.000	0.000		
			EACH	0.000	0.00	
			6,055.00000	0.000		0.00
0520	604-26005	*VANE GRATE INLET (DOUBLE) (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0522	604-25006	VANE GRATE INLET SPEC (5 FT) VANE GRATE INLET SPEC, (SERIES DBL)(5') MCR 02(07)	3.000	0.000		
			EACH	0.000	0.00	
			3,890.00000	0.000		0.00
0525	604-26010	*VANE GRATE INLET (DOUBLE) (10 FOOT)	5.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0527	604-25011	VANE GRATE INLET SPEC (10 FT) VANE GRATE INLET SPEC. (SERIES DBL)(10') MCR 02(8)	4.000	0.000		
			EACH	0.000	0.00	
			4,799.00000	0.000		0.00
0530	604-30005	*MANHOLE SLAB BASE (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			1,158.00000	0.000		0.00
0535	604-30010	*MANHOLE SLAB BASE (10 FOOT)	10.000	0.000		
			EACH	0.000	0.00	
			1,307.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0540	604-30015	*MANHOLE SLAB BASE (15 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			1,752.00000	0.000		0.00
0545	604-31005	*MANHOLE BOX BASE (5 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0550	604-31010	*MANHOLE BOX BASE (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0555	604-31015	*MANHOLE BOX BASE (15 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0560	605-83560	*6 INCH PIPE UNDERDRAIN	2,332.000	0.000		
			LF	0.000	0.00	
			11.72000	0.000		0.00
0565	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	9,126.500	0.000		
			LF	0.000	0.00	
			12.35000	0.000		0.00
0570	606-00350	*GUARDRAIL TYPE 3 (DOUBLE) (6-3 POST SPACING)	200.000	0.000		
			LF	0.000	0.00	
			19.70000	0.000		0.00
0575	606-00465	GUARDRAIL TYPE 4 (PRECAST-PORTABLE)	0.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0580	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	9,381.300	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0585	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	266.500	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0590	606-00745	*GUARDRAIL TYPE 7 (STYLE CE)(CONCRETE GLARE SCREEN)	472.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0595	606-00900	*GUARDRAIL (SPECIAL) (STYLE CC) (SLOTTED)	4,438.500	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0600	606-01340	*END ANCHORAGE TYPE 3D	19.000	0.000		
			EACH	0.000	0.00	
			385.00000	0.000		0.00
0602	606-01390	END ANCHOR TY 3K	2.000	0.000		
			EACH	0.000	0.00	
			790.00000	0.000		0.00
0603	606-02003	END ANCHOR (NONFLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,835.00000	0.000		0.00
0605	606-01370	*TRANSITION TYPE 3G	19.000	0.000		
			EACH	0.000	0.00	
			945.00000	0.000		0.00
0610	606-01380	*TRANSITION TYPE 3H	7.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0615	606-01460	*MEDIAN TERMINAL	1.000	0.000		
			EACH	0.000	0.00	
			3,520.00000	0.000		0.00
0620	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	23.000	0.000		
			EACH	0.000	0.00	
			1,335.00000	0.000		0.00
0625	607-00010	*CORNER AND LINE BRACE POST	38.000	0.000		
			EACH	0.000	0.00	
			85.00000	0.000		0.00
0630	607-11580	*FENCE (TEMPORARY)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0632	900-00012	ADDED ITEM (FOOT)/ FENCE (72" CL)(TEMP) MCR 02(6)	200.000	0.000		
			LF	0.000	0.00	
			6.25000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0635	607-52900	*LINE POST (CHAIN LINK)	445.000	0.000		
			EACH	0.000	0.00	
			29.50000	0.000		0.00
0640	607-52905	*END POST (CHAIN LINK)	17.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0645	607-53172	*FENCE CHAIN LINK (72 INCH)	4,319.500	0.000		
			LF	0.000	0.00	
			5.30000	0.000		0.00
0650	607-56001	FENCE (ANIMAL PROTECTION)	0.000	0.000		
			LF	0.000	0.00	
			1.00000	0.000		0.00
0655	607-60220	*20 FOOT GATE SINGLE (CHAIN LINK)	4.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0660	608-00000	*CONCRETE SIDEWALK	334.700	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
0665	608-00010	*CONCRETE CURB RAMP	2.700	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00
0670	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	1,001.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0675	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	1,290.000	0.000		
			LF	0.000	0.00	
			13.50000	0.000		0.00
0677	609-60011	CURB TY 6 M	1,105.000	0.000		
			LF	0.000	0.00	
			6.36000	0.000		0.00
0680	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	3,905.500	0.000		
			SF	0.000	0.00	
			4.50000	0.000		0.00



CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0685	612-00001	*DELINEATOR (TYPE I)	455.000	0.000		
			EACH	0.000	0.00	
			11.00000	0.000		0.00
0690	612-00002	*DELINEATOR (TYPE II)	60.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0695	612-00003	*DELINEATOR (TYPE III)	15.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0700	613-00100	*1 INCH ELECTRICAL CONDUIT	554.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00
0705	613-00300	*3 INCH ELECTRICAL CONDUIT	17,347.000	0.000		
			LF	0.000	0.00	
			10.85000	0.000		0.00
0710	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	483.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0715	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	550.000	0.000		
			LF	0.000	0.00	
			7.80000	0.000		0.00
0720	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	246.000	0.000		
			LF	0.000	0.00	
			10.90000	0.000		0.00
0725	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			67,329.00000	0.000		0.00
0730	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			2,253.00000	0.000		0.00
0730		MATERIAL ALLOWANCE LIGHT STANDARD (40')		0.000		
			EACH	0.000	0.00	
			1,087.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0735	613-35120	*LIGHT STANDARD STEEL HIGH MAST (120 FOOT)	7.000	0.000		
			EACH	0.000	0.00	
			19,929.00000	0.000		0.00
0735		MATERIAL ALLOWANCE HIGH MAST LIGHT STANDARD (120')		0.000		
			EACH	0.000	0.00	
			10,094.92300	0.000		0.00
0740	613-35140	*LIGHT STANDARD STEEL HIGH MAST (140 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			21,945.00000	0.000		0.00
0740		MATERIAL ALLOWANCE HIGH MAST LIGHT STANDARD (140')		0.000		
			EACH	0.000	0.00	
			11,445.00000	0.000		0.00
0745	613-40010	*LIGHT STANDARD FOUNDATION	19.000	0.000		
			EACH	0.000	0.00	
			715.00000	0.000		0.00
0750	613-45048	*HIGH MAST FOUNDATION (DRILLED CAISSON) (48 INCH)	216.000	0.000		
			LF	0.000	0.00	
			235.00000	0.000		0.00
0755	613-50000	*LOWERING DEVICE	9.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0755		MATERIAL ALLOWANCE LOWERING DEVICE (HIGH MAST)		0.000		
			EACH	0.000	0.00	
			3,815.55500	0.000		0.00
0760	613-50100	*LIGHTING CONTROL CENTER	9.000	0.000		
			EACH	0.000	0.00	
			2,983.00000	0.000		0.00
0765	613-50150	*SECONDARY SERVICE PEDESTAL	15.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00
0770	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	25.000	0.000		
			EACH	0.000	0.00	
			2,833.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0770		MATERIAL ALLOWANCE LUMINAIRE HPS 250 WATT		0.000		
			EACH	0.000	0.00	
			243.60000	0.000		0.00
0775	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			511.00000	0.000		0.00
0775		MATERIAL ALLOWANCE PENDANT BRACKETS		0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0780	613-71000	*LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	52.000	0.000		
			EACH	0.000	0.00	
			1,224.00000	0.000		0.00
0785	614-00011	*SIGN PANEL (CLASS I)	123.460	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0790	614-00012	*SIGN PANEL (CLASS II)	447.050	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0795	614-00013	*SIGN PANEL (CLASS III)	3,537.000	0.000		
			SF	0.000	0.00	
			16.75000	0.000		0.00
0800	614-00044	*TIMBER SIGN POST 4X4 INCH	104.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0805	614-00066	*TIMBER SIGN POST 6X6 INCH	491.250	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0810	614-00214	*STEEL SIGN POST (1.75X1.75 INCH TUBING)	86.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0815	614-00216	*STEEL SIGN POST (2X2 INCH TUBING)	24.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0820	614-00510	*STEEL SIGN POST (S 5X10)	34.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0825	614-00615	*STEEL SIGN POST (W 6X15)	35.500	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0830	614-00818	*STEEL SIGN POST (W 8X18)	33.500	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0835	614-01022	*STEEL SIGN POST (W 10X22)	41.800	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0840	614-01026	*STEEL SIGN POST (W 10X26)	84.450	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0845	614-01226	*STEEL SIGN POST (W 12X26)	92.500	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0850	614-03002	*CONCRETE FOOTING (TYPE 2)	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0855	614-03003	*CONCRETE FOOTING (TYPE 3)	2.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0860	614-03005	*CONCRETE FOOTING (TYPE 5)	2.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0865	614-03006	*CONCRETE FOOTING (TYPE 6)	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0870	614-03007	*CONCRETE FOOTING (TYPE 7)	4.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0875	614-07105	*MODIFICATION OF SIGN LEGEND	0.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0880	614-10450	*SIGN BRIDGE STRUCTURE (45 TO LESS THAN 50 FOOT FRAME)	0.000	0.000		
			EACH	0.000	0.00	
			20,430.00000	0.000		0.00
0885	614-10500	*SIGN BRIDGE STRUCTURE (50 TO LESS THAN 55 FOOT FRAME)	0.000	0.000		
			EACH	0.000	0.00	
			22,075.00000	0.000		0.00
0886	900-00007	ADDED ITEM (EACH)/ SIGN BRIDGE (E-17-SP)(50<55)	1.000	0.000		
			EACH	0.000	0.00	
			19,022.00000	0.000		0.00
0890	614-10850	*SIGN BRIDGE STRUCTURE (85 TO LESS THAN 90 FOOT FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			33,875.00000	0.000		0.00
0890		MATERIAL ALLOWANCE SIGN BRIDGE (85<90)		0.000		
			EACH	0.000	0.00	
			28,300.00000	0.000		0.00
0895	614-60200	*CANTILEVER STRUCTURE (20 TO LESS THAN 25 FOOT FRAME)	1.000	0.000		
			EACH	0.000	0.00	
			15,015.00000	0.000		0.00
0895		MATERIAL ALLOWANCE CANTILEVER (20<25)		0.000		
			EACH	0.000	0.00	
			10,200.00000	0.000		0.00
0900	614-60250	*CANTILEVER STRUCTURE (25 TO LESS THAN 30 FOOT FRAME)	3.000	0.000		
			EACH	0.000	0.00	
			16,515.00000	0.000		0.00
0900		MATERIAL ALLOWANCE CANTILEVER (25<30)		0.000		
			EACH	0.000	0.00	
			12,300.00000	0.000		0.00
0902	614-60350	CANT STR (35 < 40) E-17-SP	1.000	0.000		
			EACH	0.000	0.00	
			29,167.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0904	614-60400	CANT STR (40 < 45) STR. E-17-NV	1.000	0.000		
			EACH	0.000	0.00	
			29,167.00000	0.000		0.00
0905	614-70117	*PEDESTRIAN SIGNAL FACE (16)	16.000	0.000		
			EACH	0.000	0.00	
			454.00000	0.000		0.00
0910	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	40.000	0.000		
			EACH	0.000	0.00	
			692.00000	0.000		0.00
0915	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	8.000	0.000		
			EACH	0.000	0.00	
			1,047.00000	0.000		0.00
0920	614-72887	*MICROWAVE VEHICLE RADAR DETECTOR	9.000	0.000		
			EACH	0.000	0.00	
			5,170.00000	0.000		0.00
0925	614-80000	*FLASHING BEACON	1.000	0.000		
			EACH	0.000	0.00	
			5,220.00000	0.000		0.00
0930	614-80385	RUMBLE STRIP	552.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0935	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			12,623.00000	0.000		0.00
0935		MATERIAL ALLOWANCE SIG-LIGHT POLE (DBL MAST ARM)		0.000		
			EACH	0.000	0.00	
			4,848.00000	0.000		0.00
0940	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	1.000	0.000		
			EACH	0.000	0.00	
			835.00000	0.000		0.00
0940		MATERIAL ALLOWANCE TRAF SIG PED POLE		0.000		
			EACH	0.000	0.00	
			670.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0945	614-85159	IMPACT ATTENUATOR (REACT 350.9)	3.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0945		MATERIAL ALLOWANCE IMPACT ATTENUATOR (REACT 350.9)		0.000		
			EACH	0.000	0.00	
			25,195.00000	0.000		0.00
0950	614-85312	*TRAFFIC SIGNAL SPAN WIRE POLE (12 INCH)	4.000	0.000		
			EACH	0.000	0.00	
			2,387.00000	0.000		0.00
0955	614-85362	*TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (12 INCH)	4.000	0.000		
			EACH	0.000	0.00	
			3,375.00000	0.000		0.00
0960	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	3.000	0.000		
			EACH	0.000	0.00	
			10,485.00000	0.000		0.00
0965	615-00030	EMBANKMENT PROTECTOR TYPE 3	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0970	615-00050	EMBANKMENT PROTECTOR TYPE 5	1.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0975	617-00012	12 INCH CULVERT PIPE	0.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0980	619-06060	*6 INCH DUCTILE IRON PIPE	317.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0980		MATERIAL ALLOWANCE 6" DIP		325.000		
			LF	0.000	0.00	
			7.39840	325.000		2,404.48
0982	900-00014	ADDED ITEM (LUMP SUM)/ WATER SERVICE FOR 6998 YORK ST.	1.000	0.000		
			L S	0.000	0.00	
			5,497.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 24  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0983	900-00014	ADDED ITEM (LUMP SUM)/ PROVIDE GAS SERVICE TO 6998 YORK ST.	1.000	0.000		
			L S	0.000	0.00	
			1,045.22000	0.000		0.00
0985	619-06080	*8 INCH DUCTILE IRON PIPE	20.000	0.000		
			LF	0.000	0.00	
			118.00000	0.000		0.00
0985		MATERIAL ALLOWANCE 8" DIP		37.000		
			LF	0.000	0.00	
			10.17280	37.000		376.39
0990	619-06100	*10 INCH DUCTILE IRON PIPE	8.500	0.000		
			LF	0.000	0.00	
			221.00000	0.000		0.00
0990		MATERIAL ALLOWANCE 10" DIP		20.000		
			LF	0.000	0.00	
			13.87232	20.000		277.45
0995	619-06120	*12 INCH DUCTILE IRON PIPE	1,105.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0995		MATERIAL ALLOWANCE 12" DIP (PREINSULATED)		0.000		
			LF	0.000	0.00	
			13.87232	0.000		0.00
0995		MATERIAL ALLOWANCE 12" DIP		1,218.000		
			LF	0.000	0.00	
			16.80960	1,218.000		20,474.09
1000	619-06120	*12 INCH DUCTILE IRON PIPE PREINSULATED	285.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
1000		MATERIAL ALLOWANCE 12" DIP (PRE-INSULATED)		366.000		
			LF	0.000	0.00	
			16.80960	366.000		6,152.31
1005	619-10220	*22 INCH WELDED STEEL PIPE	285.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00



CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
1005		MATERIAL ALLOWANCE 22 IN WELDED STEEL PIPE & ACCESORIES		0.000		
			LF	0.000	0.00	
			43.56285	0.000		0.00
1010	619-40060	*3/4 INCH COPPER PIPE	75.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
1015	619-40120	*1-1/2 INCH COPPER PIPE	58.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
1020	619-50960	*12 INCH PLASTIC PIPE	578.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
1025	619-75048	*6 INCH GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			653.00000	0.000		0.00
1030	619-75080	*10 INCH GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			2,495.00000	0.000		0.00
1035	619-75096	*12 INCH GATE VALVE	4.000	0.000		
			EACH	0.000	0.00	
			1,604.00000	0.000		0.00
1040	619-78048	*6 INCH FIRE HYDRANT	2.000	0.000		
			EACH	0.000	0.00	
			4,514.00000	0.000		0.00
1045	621-00450	*DETOUR PAVEMENT	56,609.700	0.000		
			SY	1,738.400	30,595.84	
			17.60000	1,738.400		30,595.84
1050	625-00000	*CONSTRUCTION SURVEYING	1.000	0.130		
			L S	0.050	12,500.00	
			250,000.00000	0.180		45,000.00
1052	625-00001	CONST SURVEYING (HOUR)	31.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 26  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
1055	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			664,000.00000	0.000		0.00
1060	626-01000	PUBLIC INFORMATION SERVICES	0.580	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
1065	627-00001	*PAVEMENT MARKING PAINT	1,117.400	0.000		
			GAL	0.000	0.00	
			35.00000	0.000		0.00
1070	627-00002	*THERMOPLASTIC PAVEMENT MARKING	1,658.700	0.000		
			SF	0.000	0.00	
			1.45000	0.000		0.00
1075	627-00005	*EPOXY PAVEMENT MARKING	405.090	0.000		
			GAL	0.000	0.00	
			72.50000	0.000		0.00
1080	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	110.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
1085	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	0.000	0.000		
			SF	0.000	0.00	
			16.50000	0.000		0.00
1090	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	24.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
1095	629-01001	SURVEY MONUMENT (TYPE 1)	7.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1100	629-01005	SURVEY MONUMENT (TYPE 5)	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1105	629-01011	SURVEY MONUMENT (TYPE 1A)	0.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 27  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
1110	629-01031	SURVEY MONUMENT (TYPE 3A)	0.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
1115	630-00000	*FLAGGING	10,802.000	0.000		
			HOUR	115.000	2,300.00	
			20.00000	115.000		2,300.00
1120	630-00002	TRAFFIC CONTROL SUPERVISOR	723.000	1.000		
			DAY	16.000	5,200.00	
			325.00000	17.000		5,525.00
1125	630-00003	UNIFORMED TRAFFIC CONTROL	2,156.500	0.000		
			HOUR	52.000	2,600.00	
			50.00000	52.000		2,600.00
1130	630-00004	TRAFFIC CONTROL VEHICLE	2.000	0.000		
			EACH	0.500	500.00	
			1,000.00000	0.500		500.00
1135	630-00007	TRAFFIC CONTROL INSPECTION	381.000	22.000		
			DAY	10.000	750.00	
			75.00000	32.000		2,400.00
1140	630-80001	FLASHING BEACON (PORTABLE)	6.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1145	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	9.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1150	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	79.000	0.000		
			EACH	1.000	50.00	
			50.00000	1.000		50.00
1155	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	89.000	12.000		
			EACH	5.000	700.00	
			140.00000	17.000		2,380.00
1160	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	20.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 28  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
1165	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	1,587.000	125.000		
			SF	0.000	0.00	
			15.00000	125.000		1,875.00
1167	900-00007	ADDED ITEM (EACH)/ TEMPORARY SIGN SKIDS	6.000	0.000		
			EACH	0.000	0.00	
			1,507.00000	0.000		0.00
1170	630-80355	PORTABLE MESSAGE SIGN PANEL	4.000	0.000		
			EACH	1.000	25,000.00	
			25,000.00000	1.000		25,000.00
1172	630-80355	PORT MESSG PANEL PORTABLE MESSAGE PANEL (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			23,925.00000	0.000		0.00
1173	614-80355	PORTABLE MESSG PANEL ADDED MESSAGE BOARD	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
1175	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	0.000		
			EACH	0.500	1,500.00	
			3,000.00000	0.500		1,500.00
1180	630-80360	DRUM CHANNELIZING DEVICE	268.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
1185	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	1.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
1190	630-80364	DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	9.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
1195	630-80370	CONCRETE BARRIER (TEMPORARY)	19,010.000	0.000		
			LF	3,250.000	58,500.00	
			18.00000	3,250.000		58,500.00
1200	630-80380	TRAFFIC CONE	400.000	11.500		
			EACH	50.000	750.00	
			15.00000	61.500		922.50

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 29  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
1205	630-80520	*MOBILE PAVEMENT MARKING ZONE	0.000	0.000		
			DAY	0.000	0.00	
			950.01000	0.000		0.00
1207	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION (WORKING TIME VIOLATION)	-7,050.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1208	900-00005	ADDED ITEM (DAY)/ LIQUIDATED DAMAGES	0.000	0.000		
			DAY	0.000	0.00	
			2,610.00000	0.000		0.00
1209	900-00006	ADDED ITEM (DOLLAR)/ NEW DESIGN LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1210	630-85010	IMPACT ATTENUATOR (TEMPORARY)	10.000	0.000		
			EACH	0.500	3,750.00	
			7,500.00000	0.500		3,750.00
1212	900-00025	ADDED ITEM (WORK DAY)/ PORTABLE LIGHT PLANT	10.000	0.000		
			WD	0.000	0.00	
			105.23000	0.000		0.00
1213	900-00014	ADDED ITEM (LUMP SUM)/ ROW SETTLEMENT HILLTOP SUBDIVISION PARTNERSHIP	0.000	0.000		
			L S	0.000	0.00	
			4,050.00000	0.000		0.00
1215	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1220	700-70013	F/A CONCRETE INCENTIVE PAYMENT	161,787.730	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1225	700-70020	F/A ON-THE-JOB TRAINEE	1,000.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 30  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY BID ITEMS							
1235	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1240	700-70072	F/A OBTAIN POWER FROM PUBLIC SERVICE CO	39,117.440	8,619.050			
			F A	0.000	0.00		
			1.00000	8,619.050		8,619.05	
1245	700-70081	F/A PROVIDE STREET LIGHTING FROM PSCO	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1250	700-70589	*F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	40,595.020	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1338	900-00014	ADDED ITEM (LUMP SUM)/ LIGHTING FEED REDIRECTION	1.000	0.000			
			L S	0.000	0.00		
			6,198.00000	0.000		0.00	
2055	900-00014	ADDED ITEM (LUMP SUM)/ CLAIM SETTLEMENT	0.000	0.000			
			L S	0.000	0.00		
			240,000.00000	0.000		0.00	
2056	900-00014	ADDED ITEM (LUMP SUM)/ CLAIM SETTLEMENT	1.000	0.000			
			L S	0.000	0.00		
			240,000.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 15,533,688.16 \$	332,741.37 \$	423,227.06
CAT NO0300 STRUCTURE E-17-QD BID ITEMS							
1260	206-00000	STRUCTURE EXCAVATION	168.000	0.000			
			CY	0.000	0.00		
			6.00000	0.000		0.00	
1265	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	250.000	0.000			
			CY	0.000	0.00		
			70.00000	0.000		0.00	
1270	206-00200	STRUCTURE BACKFILL (CLASS 2)	110.000	0.000			
			CY	0.000	0.00		
			9.15000	0.000		0.00	

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 31  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QD BID ITEMS						
1275	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1280	502-00460	*PILE TIP	12.000	0.000		
			EACH	0.000	0.00	
			66.00000	0.000		0.00
1285	502-11274	*STEEL PILING (HP 12X74)	331.730	0.000		
			LF	0.000	0.00	
			33.50000	0.000		0.00
1287	900-00012	ADDED ITEM (FOOT)/ PILING CUT-OFFS (>1'<10') QD	24.610	0.000		
			LF	0.000	0.00	
			26.80000	0.000		0.00
1290	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	76.100	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
1295	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1300	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	52.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1300		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE (0-4 IN)		0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
1300		MATERIAL ALLOWANCE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
1305	601-03040	*CONCRETE CLASS D (BRIDGE)	379.000	0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1310	601-06040	*CONCRETE CLASS SF (SILICA FUME MODIFIED)	28.000	0.000		
			CY	0.000	0.00	
			675.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 32  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QD BID ITEMS						
1315	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	464.400	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1320	601-40300	*STRUCTURAL CONCRETE COATING	1,531.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
1325	602-00020	*REINFORCING STEEL (EPOXY COATED)	80,323.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
1330	606-10700	*BRIDGE RAIL TYPE 7	378.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1330		MATERIAL ALLOWANCE REINFORCING STEEL (EPOXY)		0.000		
			LF	0.000	0.00	
			6.20000	0.000		0.00
1335	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	370.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1335		MATERIAL ALLOWANCE ANCHOR PINS		0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00
1340	613-00200	*2 INCH ELECTRICAL CONDUIT	865.000	0.000		
			LF	0.000	0.00	
			5.10000	0.000		0.00
1345	618-00002	*PRESTRESSING STEEL WIRE OR STRAND	1,371.000	0.000		
			MKFT	0.000	0.00	
			20.00000	0.000		0.00
1345		MATERIAL ALLOWANCE BACKING PLATES, ANCHORS, DUCT, MISC.		0.000		
			L S	0.000	0.00	
			9,915.00000	0.000		0.00



CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-QD BID ITEMS						
1345		MATERIAL ALLOWANCE PRESTRESS WIRE		0.000		
			MKFT	0.000	0.00	
			7.46000	0.000		0.00
			CAT 0300	CURRENT AMT \$	298,168.11 \$	0.00 \$
CAT NO0301 STRUCTURE E-17-QB BID ITEMS						
1350	206-00000	STRUCTURE EXCAVATION	910.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1355	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	460.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
1360	206-00200	STRUCTURE BACKFILL (CLASS 2)	114.000	0.000		
			CY	0.000	0.00	
			9.15000	0.000		0.00
1365	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1370	502-00460	*PILE TIP	20.000	0.000		
			EACH	0.000	0.00	
			66.00000	0.000		0.00
1375	502-11274	*STEEL PILING (HP 12X74)	536.680	0.000		
			LF	0.000	0.00	
			33.50000	0.000		0.00
1377	900-00012	ADDED ITEM (FOOT)/ PILING CUT-OFFS (>1'<10') QB	60.240	0.000		
			LF	0.000	0.00	
			26.80000	0.000		0.00
1380	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	115.900	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
1385	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 34  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE E-17-QB BID ITEMS						
1390	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	116.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1390		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE 0-4"		0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
1395	601-03040	*CONCRETE CLASS D (BRIDGE)	691.000	0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1400	601-06040	*CONCRETE CLASS SF (SILICA FUME MODIFIED)	60.000	0.000		
			CY	0.000	0.00	
			675.00000	0.000		0.00
1405	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	1,086.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1410	601-40300	*STRUCTURAL CONCRETE COATING	2,387.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
1415	602-00020	*REINFORCING STEEL (EPOXY COATED)	149,622.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
1420	606-10700	*BRIDGE RAIL TYPE 7	405.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1425	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	350.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1425		MATERIAL ALLOWANCE ANCHOR PINS		0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00
1430	613-00100	*1 INCH ELECTRICAL CONDUIT	17.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 35  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE E-17-QB BID ITEMS						
1435	613-00200	*2 INCH ELECTRICAL CONDUIT	800.000	0.000		
			LF	0.000	0.00	
			5.10000	0.000		0.00
1440	618-00002	*PRESTRESSING STEEL WIRE OR STRAND	2,584.000	0.000		
			MKFT	0.000	0.00	
			20.00000	0.000		0.00
1440		MATERIAL ALLOWANCE PRESTRESS WIRE		0.000		
			MKFT	0.000	0.00	
			10.49000	0.000		0.00
1440		MATERIAL ALLOWANCE PRESTRESSING WIRE (QB)		0.000		
			MKFT	0.000	0.00	
			14.69000	0.000		0.00
1440		MATERIAL ALLOWANCE PRESTRESSING STRAND E-17-QB		0.000		
			LF	0.000	0.00	
			0.16000	0.000		0.00
1440		MATERIAL ALLOWANCE ANCHORAGES, DUCT, WEDGES, SPIRALS, ETC. QB		0.000		
			L S	0.000	0.00	
			23,808.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	521,184.21 \$	0.00 \$
CAT NO0302 STRUCTURE E-17-QC BID ITEMS						
1445	206-00000	STRUCTURE EXCAVATION	1,330.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1450	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	790.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
1455	206-00200	STRUCTURE BACKFILL (CLASS 2)	130.000	0.000		
			CY	0.000	0.00	
			9.15000	0.000		0.00
1460	206-01782	SHORING (AREA 2)	1.000	0.000		
			L S	0.000	0.00	
			25,000.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 36  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE E-17-QC BID ITEMS						
1465	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1470	502-00460	*PILE TIP	33.000	0.000		
			EACH	0.000	0.00	
			66.00000	0.000		0.00
1475	502-11274	*STEEL PILING (HP 12X74)	585.430	0.000		
			LF	0.000	0.00	
			33.50000	0.000		0.00
1477	900-00012	ADDED ITEM (FOOT)/ PILING CUT-OFFS (>1'<10') QC	41.310	0.000		
			LF	0.000	0.00	
			26.80000	0.000		0.00
1480	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	200.200	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
1485	513-00690	BRIDGE DRAIN (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1490	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	188.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1490		MATERIAL ALLOWANCE EXPANSION DEVICE QC		0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
1495	601-03040	*CONCRETE CLASS D (BRIDGE)	1,130.000	0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1500	601-06040	*CONCRETE CLASS SF (SILICA FUME MODIFIED)	98.000	0.000		
			CY	0.000	0.00	
			675.00000	0.000		0.00
1505	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	1,659.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 37  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE E-17-QC BID ITEMS						
1510	601-40300	*STRUCTURAL CONCRETE COATING	3,353.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
1515	602-00020	*REINFORCING STEEL (EPOXY COATED)	252,423.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
1515		MATERIAL ALLOWANCE REINFORCING STEEL (EPOXY)		0.000		
			LB	0.000	0.00	
			0.28200	0.000		0.00
1520	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	177.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
1525	606-10700	*BRIDGE RAIL TYPE 7	382.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1530	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	350.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1530		MATERIAL ALLOWANCE ANCHOR PINS		0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00
1535	613-00100	*1 INCH ELECTRICAL CONDUIT	32.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00
1540	613-00200	*2 INCH ELECTRICAL CONDUIT	829.000	0.000		
			LF	0.000	0.00	
			5.10000	0.000		0.00
1545	618-00002	*PRESTRESSING STEEL WIRE OR STRAND	4,377.000	0.000		
			MKFT	0.000	0.00	
			20.00000	0.000		0.00
1545		MATERIAL ALLOWANCE BACKING PLATES, ANCHORS, DUCT, MISC.		0.000		
			L S	0.000	0.00	
			18,360.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE E-17-QC BID ITEMS						
1545		MATERIAL ALLOWANCE PRESTRESS WIRE		0.000		
			MKFT	0.000	0.00	
			10.49000	0.000		0.00
			CAT 0302	CURRENT AMT \$	859,703.82 \$	0.00 \$
CAT NO0303 STRUCTURE E-17-QG BID ITEMS						
1550	206-00000	STRUCTURE EXCAVATION	212.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1555	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	337.500	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
1560	206-00200	STRUCTURE BACKFILL (CLASS 2)	169.000	0.000		
			CY	0.000	0.00	
			9.15000	0.000		0.00
1565	502-11253	*STEEL PILING (HP 12X53)	335.300	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1567	900-00012	ADDED ITEM (FOOT)/ PILING CUT-OFFS (>1'<10') QG	7.200	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
1570	503-00036	*DRILLED CAISSON (36 INCH)	80.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
1575	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	147.900	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
1580	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1585	515-00400	*CONCRETE SEALER	564.000	0.000		
			SY	0.000	0.00	
			3.60000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 39  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE E-17-QG BID ITEMS						
1590	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	56.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1590		MATERIAL ALLOWANCE EXPANSION DEVICE QG		0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
1595	601-03040	*CONCRETE CLASS D (BRIDGE)	338.000	0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1595		MATERIAL ALLOWANCE METAL DECKING & MISC. HARDWARE		0.000		
			L S	0.000	0.00	
			4,176.00000	0.000		0.00
1600	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	493.800	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1605	601-40300	*STRUCTURAL CONCRETE COATING	1,616.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
1610	602-00020	*REINFORCING STEEL (EPOXY COATED)	68,195.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
1615	606-10700	*BRIDGE RAIL TYPE 7	427.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1620	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	410.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1620		MATERIAL ALLOWANCE ANCHOR PINS		0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00
1625	613-00200	*2 INCH ELECTRICAL CONDUIT	860.000	0.000		
			LF	0.000	0.00	
			5.10000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 40  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE E-17-QG BID ITEMS						
1630	618-00154	*PRESTRESSED CONCRETE I (BT54)	482.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1630		MATERIAL ALLOWANCE GIRDERS (BT 54)(E-17-QG)		482.000		
			LF	0.000	0.00	
			77.37000	482.000		37,292.34
1630		MATERIAL ALLOWANCE DIAPHRAGMS		0.000		
			L S	0.000	0.00	
			2,143.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	316,569.65 \$	0.00 \$
CAT NO0304 STRUCTURE E-17-QF BID ITEMS						
1635	206-00000	STRUCTURE EXCAVATION	173.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1640	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	405.800	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
1645	206-00200	STRUCTURE BACKFILL (CLASS 2)	220.000	0.000		
			CY	0.000	0.00	
			9.15000	0.000		0.00
1650	502-11253	*STEEL PILING (HP 12X53)	356.660	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1652	900-00012	ADDED ITEM (FOOT)/ PILING CUT-OFFS (>1'<10') QF	13.330	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
1655	503-00036	*DRILLED CAISSON (36 INCH)	80.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
1660	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	90.350	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00



CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 41  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE E-17-QF BID ITEMS						
1665	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1670	515-00400	*CONCRETE SEALER	690.000	0.000		
			SY	0.000	0.00	
			3.60000	0.000		0.00
1675	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	69.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1675		MATERIAL ALLOWANCE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
1680	601-03040	*CONCRETE CLASS D (BRIDGE)	445.000	0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1680		MATERIAL ALLOWANCE METAL DECKING & MISC. HARDWARE		0.000		
			L S	0.000	0.00	
			5,497.00000	0.000		0.00
1685	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	681.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1690	601-40300	*STRUCTURAL CONCRETE COATING	3,449.500	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
1695	602-00020	*REINFORCING STEEL (EPOXY COATED)	76,881.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
1700	606-10700	*BRIDGE RAIL TYPE 7	501.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1705	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	480.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE E-17-QF BID ITEMS						
1705		MATERIAL ALLOWANCE ANCHOR PINS		0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00
1710	613-00075	*3/4 INCH ELECTRICAL CONDUIT	28.000	0.000		
			LF	0.000	0.00	
			3.65000	0.000		0.00
1715	613-00200	*2 INCH ELECTRICAL CONDUIT	982.000	0.000		
			LF	0.000	0.00	
			5.10000	0.000		0.00
1720	618-00154	*PRESTRESSED CONCRETE I (BT54)	783.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1720		MATERIAL ALLOWANCE GIRDERS (BT 54) ( E-17-QG)		428.000		
			LF	0.000	0.00	
			77.37000	428.000		33,114.36
1720		MATERIAL ALLOWANCE BT54 GIRDERS - QF		0.000		
			LF	0.000	0.00	
			77.37000	0.000		0.00
1720		MATERIAL ALLOWANCE DIAPHRAGMS		0.000		
			L S	0.000	0.00	
			2,531.00000	0.000		0.00
			CAT 0304	CURRENT AMT \$	385,200.63 \$	0.00 \$
						33,114.36
CAT NO0305 STRUCTURE E-17-QT BID ITEMS						
1725	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			35,000.00000	0.000		0.00
1730	206-00000	STRUCTURE EXCAVATION	2,659.230	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1735	206-00100	STRUCTURE BACKFILL (CLASS 1)	7,742.430	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 43  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURE E-17-QT BID ITEMS						
1740	206-00360	MECHANICAL REINFORCEMENT OF SOIL	7,412.430	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
1740		MATERIAL ALLOWANCE GEOCOMPOSITE DRAIN		0.000		
			SY	0.000	0.00	
			4.36000	0.000		0.00
1740		MATERIAL ALLOWANCE GEOTEXTILE ABUT QT		0.000		
			SY	0.000	0.00	
			1.74000	0.000		0.00
1740		MATERIAL ALLOWANCE GEOTEXTILE TEMP SHORING QT		0.000		
			SY	0.000	0.00	
			5.80000	0.000		0.00
1740		MATERIAL ALLOWANCE TEMP. SHORING BASKETS QT		0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
1740		MATERIAL ALLOWANCE GEOGRID - BLOCK WALL QT		0.000		
			EACH	0.000	0.00	
			497.18000	0.000		0.00
1745	206-01781	SHORING (AREA 1)	1.000	0.000		
			L S	0.000	0.00	
			100,000.00000	0.000		0.00
1750	503-00036	*DRILLED CAISSON (36 INCH)	370.070	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
1755	503-00048	*DRILLED CAISSON (48 INCH)	223.800	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
1760	504-04410	BLOCK FACING	1,100.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
1765	509-00000	*STRUCTURAL STEEL	1,066,777.300	0.000		
			LB	0.000	0.00	
			1.10000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURE E-17-QT BID ITEMS						
1765		MATERIAL ALLOWANCE PLATE STEEL (UNFABRICATED) E-17-QT		0.000		
			LB	0.000	0.00	
			0.19420	0.000		0.00
1765		MATERIAL ALLOWANCE PLATE STEEL (UNFABRICATED) E-17-QT		0.000		
			LB	0.000	0.00	
			0.19420	0.000		0.00
1765		MATERIAL ALLOWANCE PLATE STEEL (UNFABRICATED) E-17-QT		0.000		
			LB	0.000	0.00	
			0.24900	0.000		0.00
1765		MATERIAL ALLOWANCE STEEL GIRDERS E17QT		0.000		
			LB	0.000	0.00	
			0.82500	0.000		0.00
1770	512-00101	BEARING DEVICE (TYPE I)		18.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
1770		MATERIAL ALLOWANCE BERING DEVICE (TYPE I)		0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
1775	513-00690	BRIDGE DRAIN (SPECIAL)		4.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1780	515-00400	*CONCRETE SEALER		3,366.100		
			SY	0.000	0.00	
			3.60000	0.000		0.00
1785	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)		206.300		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1785		MATERIAL ALLOWANCE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
1790	601-03040	*CONCRETE CLASS D (BRIDGE)		1,477.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 45  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURE E-17-QT BID ITEMS						
1795	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	3,412.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1800	601-40300	*STRUCTURAL CONCRETE COATING	1,902.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
1805	602-00000	*REINFORCING STEEL	143,200.000	0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1810	602-00020	*REINFORCING STEEL (EPOXY COATED)	253,741.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
1815	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	345.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
1820	605-83000	GEOCOMPOSITE DRAIN	791.600	0.000		
			SY	0.000	0.00	
			6.75000	0.000		0.00
1820		MATERIAL ALLOWANCE GEOCOMPOSITE DRAIN		0.000		
			SY	0.000	0.00	
			4.36000	0.000		0.00
1825	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	365.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
1830	606-10700	*BRIDGE RAIL TYPE 7	830.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1835	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	730.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1835		MATERIAL ALLOWANCE ANCHOR PINS		0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 46  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURE E-17-QT BID ITEMS						
1840	613-00100	*1 INCH ELECTRICAL CONDUIT	218.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00
1845	613-00200	*2 INCH ELECTRICAL CONDUIT	900.000	0.000		
			LF	0.000	0.00	
			5.10000	0.000		0.00
1850	618-06032	PRESTRESSED CONCRETE SLAB (DEPTH LESS THAN 6 INCHES)	23,290.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
1850		MATERIAL ALLOWANCE PRE-STRESSSED DECK PANELS (E-17-QT)		0.000		
			SF	0.000	0.00	
			3.64000	0.000		0.00
1850		MATERIAL ALLOWANCE PRE-STRESSED PANELS (QT)		0.000		
			SF	0.000	0.00	
			3.64000	0.000		0.00
			CAT 0305	CURRENT AMT	\$ 2,591,177.15 \$	0.00 \$
CAT NO0306 STRUCTURE E-17-QS BID ITEMS						
1855	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			35,000.00000	0.000		0.00
1860	206-00000	STRUCTURE EXCAVATION	2,183.430	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1865	206-00100	STRUCTURE BACKFILL (CLASS 1)	6,144.900	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00
1870	206-00360	MECHANICAL REINFORCEMENT OF SOIL	5,724.900	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
1870		MATERIAL ALLOWANCE GEOCOMPOSITE DRAIN QS		0.000		
			SY	0.000	0.00	
			4.36000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 STRUCTURE E-17-QS BID ITEMS						
1870		MATERIAL ALLOWANCE GEOTEXTILE ABUT QS		0.000		
			SY	0.000	0.00	
			1.74000	0.000		0.00
1870		MATERIAL ALLOWANCE GEOTEXTILE TEMP SHORING QS		0.000		
			SY	0.000	0.00	
			5.80000	0.000		0.00
1870		MATERIAL ALLOWANCE TEMP SHORING BASKETS		0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
1870		MATERIAL ALLOWANCE GEOGRID BLOCK WALL QS		0.000		
			EACH	0.000	0.00	
			497.18000	0.000		0.00
1875	503-00036	*DRILLED CAISSON (36 INCH)	227.750	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
1880	503-00048	*DRILLED CAISSON (48 INCH)	125.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
1885	504-04410	BLOCK FACING	1,432.300	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
1890	509-00000	*STRUCTURAL STEEL	712,436.000	0.000		
			LB	0.000	0.00	
			1.10000	0.000		0.00
1890		MATERIAL ALLOWANCE PLATE STEEL (UNFABRICATED) E-17-QS		0.000		
			LB	0.000	0.00	
			0.19602	0.000		0.00
1890		MATERIAL ALLOWANCE STEEL GIRDERS STR E17QS		0.000		
			LB	0.000	0.00	
			0.82500	0.000		0.00
1895	512-00101	BEARING DEVICE (TYPE I)	12.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 STRUCTURE E-17-QS BID ITEMS						
1895		MATERIAL ALLOWANCE BEARING DEVICE (TYPE I)		0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
1900	513-00690	BRIDGE DRAIN (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1905	515-00400	*CONCRETE SEALER	2,271.100	0.000		
			SY	0.000	0.00	
			3.60000	0.000		0.00
1910	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	140.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1910		MATERIAL ALLOWANCE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
1915	601-03040	*CONCRETE CLASS D (BRIDGE)	1,073.000	0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1920	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	2,161.400	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1925	601-40300	*STRUCTURAL CONCRETE COATING	1,777.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
1930	602-00000	*REINFORCING STEEL	102,458.000	0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1935	602-00020	*REINFORCING STEEL (EPOXY COATED)	162,508.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
1940	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	255.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00



CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 49  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 STRUCTURE E-17-QS BID ITEMS						
1945	605-83000	GEOCOMPOSITE DRAIN	596.500	0.000		
			SY	0.000	0.00	
			6.75000	0.000		0.00
1945		MATERIAL ALLOWANCE GEOCOMPOSITE DRAIN		0.000		
			SY	0.000	0.00	
			4.36000	0.000		0.00
1950	606-10700	*BRIDGE RAIL TYPE 7	789.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1955	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	730.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1955		MATERIAL ALLOWANCE ANCHOR PINS		0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00
1960	613-00100	*1 INCH ELECTRICAL CONDUIT	262.500	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00
1965	613-00200	*2 INCH ELECTRICAL CONDUIT	750.000	0.000		
			LF	0.000	0.00	
			5.10000	0.000		0.00
1970	618-06032	PRESTRESSED CONCRETE SLAB (DEPTH LESS THAN 6 INCHES)	14,550.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
1970		MATERIAL ALLOWANCE PRESTRESSEED CONC. DECK PANELS (E-17-QT)		0.000		
			SF	0.000	0.00	
			3.64000	0.000		0.00
1970		MATERIAL ALLOWANCE PRE-STRESSED DECK PANELS (E-17-QS)		0.000		
			SF	0.000	0.00	
			3.64000	0.000		0.00
			CAT 0306	CURRENT AMT	\$ 1,749,419.72 \$	0.00 \$
						0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 50  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 SOUND WALL/RETAINING WALLS						
1975	206-00000	STRUCTURE EXCAVATION	1,385.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
1980	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,105.000	0.000		
			CY	0.000	0.00	
			9.15000	0.000		0.00
1985	502-11253	*STEEL PILING (HP 12X53)	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1987	900-00014	ADDED ITEM (LUMP SUM)/ RE-STOCK STEEL PILING E-17-BU	1.000	0.000		
			L S	0.000	0.00	
			2,485.00000	0.000		0.00
1990	503-00024	*DRILLED CAISSON (24 INCH)	719.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
1992	900-00012	ADDED ITEM (FOOT)/ DRILLED CAISSON (24")(SPECIAL)	150.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1995	504-03311	*RETAINING WALL (1)(ALTERNATIVE SYSTEMS) E-17-AV	1.000	0.000		
			L S	0.000	0.00	
			150,000.00000	0.000		0.00
2000	504-03312	*RETAINING WALL (2)(ALTERNATIVE SYSTEMS) E-17-BA (YORK)	0.000	0.000		
			L S	0.000	0.00	
			125,000.00000	0.000		0.00
2002	900-00014	ADDED ITEM (LUMP SUM)/ CAISSON WALL E-17-BA	1.000	0.000		
			L S	0.000	0.00	
			154,252.00000	0.000		0.00
2003	900-00014	ADDED ITEM (LUMP SUM)/ RESTOCKING FEE SOIL NAIL	1.000	0.000		
			L S	0.000	0.00	
			3,750.00000	0.000		0.00
2005	507-00000	CONCRETE SLOPE AND DITCH PAVING	0.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 51  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 SOUND WALL/RETAINING WALLS						
2010	601-01000	CONCRETE CLASS B	297.470	0.000		
			CY	0.000	0.00	
			285.00000	0.000		0.00
2015	601-03000	CONCRETE CLASS D	9.000	0.000		
			CY	0.000	0.00	
			330.00000	0.000		0.00
2020	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	46,903.000	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00
2025	602-00000	*REINFORCING STEEL	55,102.770	0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
2025		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			LB	0.000	0.00	
			0.20400	0.000		0.00
2030	606-10325	*BRIDGE RAIL TYPE 3	20.000	0.000		
			LF	0.000	0.00	
			88.50000	0.000		0.00
2035	607-13000	*FENCE MASONRY (SOUND BARRIER)	20,672.700	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
2035		MATERIAL ALLOWANCE FIRE HYDRANT ACCESS DOORS		0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
			CAT 0307	CURRENT AMT \$	790,259.11 \$	0.00 \$
						0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
2040	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			140,000.00000	1.000		140,000.00
2045	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00

CONTID: C93222  
 PCN: 93222-BID  
 PROJECT: IM 2706-030

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 52  
 ESTIMATE RUN 10/06/2000  
 11:19:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
2050	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
2060	900-00005	ADDED ITEM (DAY)/ LIQUIDATED DAMAGES	0.000	0.000		
			DAY	0.000	0.00	
			2,610.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 188,000.00	\$ 188,000.00
			PROJECT TOTAL	CURRENT AMT	\$ 23,233,370.56	\$ 332,741.37 \$ 681,633.76