

Transportation Commission Meeting

December 20, 2012




- Keith Sheaffer, R4 South Program Engineer
- Brett Locke, Sterling Resident Engineer
- Craig Schumacher, Sterling Project Engineer

FBR 0343-034

18432

US 34; Bridge Replacement East of
Wray



Contract Bid Amount \$2,316,105

Total Cost of Project \$3,229,394

Timber Structure Specifications

- The bridge is located over the North Fork of the Republican River on US 34 at MP 254.6.
- The existing structure D-28-B was a timber bridge that was built in 1949 and widened in 1970.
- It was a 4 span bridge 94 feet in length and 38 feet wide curb to curb.
- It had a metal deck with an asphalt riding surface.



New Pre-stressed Concrete Box Girder Bridge D-28-U

- Single span 126 feet in length, with a 40 feet width curb to curb and 43 feet out to out.
- It sets on a drilled caisson foundation.
- There is no sleeper slab or expansion joint.



Project Design Team

- Tsiouvaras Simmons Holderness Engineering: Structure Design
- Project Engineer (Roadway Design): Craig Schumacher CDOT
- Hydraulic Engineer: Steve Griffin CDOT
- Staff Bridge: Richard Osmun CDOT
- Environmental: Patrick Hickey, Jennifer Gorek, Jennifer Klaetsch CDOT
- Traffic: Daniel Thomas CDOT
- Utilities: Rudy Sipnefski CDOT
- Survey: Lee Groves CDOT
- Right of Way: Dan Michna CDOT

Project Construction Team


- CDOT Resident Engineer: Brett Locke
- CDOT Project Engineer: Craig Schumacher
- CDOT Inspector: Carlos Gomez
- CDOT Tester: Andrew Muller
- URS Consultant Inspector: Richard McKay
- Construction Contractor: Lawrence Construction
- Project Manager: Anne Lawrence
- Superintendent: Lee Adams
- Foreman: Jose Diaz



Design Challenges

ROAD CLOSURE LOCATION
STRUCTURE D-28-U
US 34 M.P. 254.74

- Limited right of way between the BNSF Railroad located to the north of the highway and the structure.
- Haigler Canal head gate structure located under and to the south of the structure.
- Shortest paved detour route was 69 miles long with a calculated user cost at \$48,000 per day.



Design Decisions

- Design two alternatives for contractors to bid.
- Alt 1 = Build in Place Utilizing Accelerated Bridge Construction
- Alt 2 = Slide-In
- Utilize A+B Cost Plus Time Bidding. The B portion being the number of days needed to close US 34 to traffic with a maximum number of days set at 16.
- The Slide-In would involve building the foundations under live traffic, building the bridge superstructure to the south of the existing bridge, and sliding it in to its final position.


Project Bid Results

Vendor Name	Total Bid (Section A)	Total Bid (Section A + B)
Engineer's Estimate	\$ 2,394,382.00	\$ 3,162,382.00
Lawrence Construction Co.	\$ 2,316,105.34	\$ 2,508,105.34
SEMA Construction, Inc.	\$ 2,359,949.36	\$ 2,791,949.36
Concrete Express, Inc.	\$ 2,486,341.10	\$ 2,870,341.10
Edward Kraemer & Sons, Inc.	\$ 2,800,439.52	\$ 3,040,439.52
TLM Constructors, Inc.	\$ 2,448,000.00	\$ 3,216,000.00
American Civil Constructors, Inc.	\$ 3,039,318.00	\$ 3,327,318.00
Dondlinger & Sons Construction	\$ 3,540,127.02	\$ 3,924,127.02

Slide-In Alt 2 Method Chosen



• Rollers and Jacking System



• Bridge Slide Connection Points

Concrete Vaults



- Top Left: Placing Vaults
- Top Right: Drilling Caissons
- Bottom Left: Abutment Reinforcing in the Vaults


Superstructure Falsework



Top Left: Completed Falsework
Top Right: Reinforcing for Slab
Bottom Left: Beams for Slide-In

Girder Erection and Deck Pour


- Below: Pre-stressed Box Girders with timber bridge in the back ground.



- Above: Deck pour with average depth of 5 ½ to 6 inches of concrete.

SLIDE-IN PHASE 1 PROCEDURE


1. CONSTRUCT SLAB ON FILL.
2. INSTALL W27x114 AND S182S.
3. INSTALL HP14x88 C100S.
4. SET ORDERS ON W27x114.
5. CONSTRUCT FORMWORK FOR END DIAPHRAGM.
6. CONSTRUCT END DIAPHRAGM.
7. REMOVE FORMWORK FOR END DIAPHRAGM.
8. INSTALL JACKS AT 11 1/2' HEIGHT.



**SLIDE-IN PHASE 1
A TEMPORARY SLAB SECTION**

SLIDE-IN PHASE 2 PROCEDURE

1. RAISE JACKS TO 12" HEIGHT.
2. REMOVE SLABS FROM W27x114.
3. PLACE ROLLERS AND SHIMS TO 11 1/2" HEIGHT.
4. LOWER JACKS TO 11 1/2" HEIGHT / SUPPORT SUPERSTRUCTURE ON ROLLERS.



**SLIDE-IN PHASE 2
B TEMPORARY SLAB SECTION**

[Signature]
8/15/12

DATE	DESCRIPTION
8/15/12	REVISION 1
8/15/12	REVISION 2
8/15/12	REVISION 3
8/15/12	REVISION 4
8/15/12	REVISION 5
8/15/12	REVISION 6
8/15/12	REVISION 7
8/15/12	REVISION 8
8/15/12	REVISION 9
8/15/12	REVISION 10

Print Date:	8/15/12
Drawing File Name:	US34 over Republican River
Horiz. Scale:	As Indicated
Vert. Scale:	As Indicated
Unit Information:	Unit Leader Initials

Sheet Revisions		
Date	Comments	W/I

Colorado Department of Transportation

120 North Riverside Road
Sterling, CO 80751
Phone: 970-522-0481
Fax: 970-521-9129

Region 4

As Constructed	No Revisions
Revised	
Void	

US34 BRIDGE OVER REPUBLICAN RIVER SUPERSTRUCTURE TEMPORARY SUPPORT DETAILS	
Designer: J. Migliaccio	Structure: D-29-U
Detailer: J. Migliaccio	Numbers:
Subset: FALSEWORK	Subset Sheet: F02 of F04

ALTBID2
Project No./Code
FBR U343-U34
18432
Sheet Number

US 34 Closure Slide-In Schedule


Activity Description	Orig Dur	Rem Dur	%	Early Start	Early Finish	Resource	OCT	
								5
MILL EB LANE	12	12	0	30OCT12 07:00	30OCT12 18:59		▼MILL EB LANE	
EB LANE CLOSURE	0	0	0	30OCT12 07:00	30OCT12 06:59		▼EB LANE CLOSURE	
PULL BARRIER AND SAND ARRAYS	3	3	0	30OCT12 07:00	30OCT12 09:59		▼PULL BARRIER AND SAND ARRAYS	
saw cut bridge deck	8	8	0	30OCT12 07:00	30OCT12 14:59		▼saw cut bridge deck	
REMOVE BRIDGE RAIL AND TY3	8	8	0	30OCT12 07:00	30OCT12 14:59		▼REMOVE BRIDGE RAIL AND TY3	
ROAD CLOSED	0	0	0	30OCT12 19:00	30OCT12 18:59		▼ROAD CLOSED	
BRIDGE DEMO	9	9	0	30OCT12 19:00	31OCT12 03:59		▼BRIDGE DEMO	
install dewatering	4	4	0	31OCT12 04:00	31OCT12 07:59		▼install dewatering	
INSTALL SUBGRADE AND ABC CLASS 6	48	48	0	30OCT12 19:00	01NOV12 18:59		▼INSTALL SUBGRADE AND ABC CLASS 6	
REMOVE CONCRETE VAULTS	7	7	0	31OCT12 11:00	31OCT12 17:59		▼REMOVE CONCRETE VAULTS	
GRADE ABUTMENT SLOPES	3	3	0	31OCT12 08:00	31OCT12 10:59		▼GRADE ABUTMENT SLOPES	
INSTALL FABRIC & REVETEMENT MATS	4	4	0	31OCT12 18:00	31OCT12 21:59		▼INSTALL FABRIC & REVETEMENT MATS	
ROLL BRIDGE	1	1	0	31OCT12 22:00	31OCT12 22:59		▼ROLL BRIDGE	
Bearing devices, remove bra and Jack bridge down	3	3	0	31OCT12 23:00	01NOV12 01:59		▼Bearing devices, remove bra and Jack bridge down	
INSTALL ALL MATERIAL AT ABUTMENTS	5	5	0	01NOV12 02:00	01NOV12 06:59		▼INSTALL ALL MATERIAL AT ABUTMENTS	
munch temp shoring slab at creek	4	4	0	01NOV12 07:00	01NOV12 10:59		▼munch temp shoring slab at creek	
SHEET PILE ON 4 WING WALLS	8	8	0	01NOV12 07:00	01NOV12 14:59		▼SHEET PILE ON 4 WING WALLS	
FLASH FILL BOTH ABUTMENTS	5	5	0	01NOV12 15:00	01NOV12 19:59		▼FLASH FILL BOTH ABUTMENTS	
BUILD CLASS 6 APPROACHES	3	3	0	01NOV12 20:00	01NOV12 22:59		▼BUILD CLASS 6 APPROACHES	
RESET BARRIER & SAND ARRAYS	3	3	0	01NOV12 23:00	02NOV12 01:59		▼RESET BARRIER & SAND ARRAYS	
RE-OPEN	0	0	0	02NOV12 02:00	02NOV12 01:59		▼RE-OPEN	

Demolition and Revetment



- Top Left: Demolition of Timber Bridge
- Top Right: Removal of Vaults with abutment in place
- Bottom Right: Placement of Concrete Block Revetment

Bridge Slide



Rollers, rails and cylinders used to push the superstructure.



Bridge Slide Cont.

- Video of Bridge Slide-In.



Bridge Slide Video by TSH.mp4



Completed Bridge and Roadway



- Top Left: Completed Roadway
- Top Right: Nearly Completed Bridge North Side View
- Bottom Left: Bridge just after slide