

Waterline ICC Package RFP Schedule

		2021																									
Yellow highlighted items indicate Contract-enforceable deadlines.		January				February				March				April				May				June					
		1/4/2021	1/11/2021	1/18/2021	1/25/2021	2/1/2021	2/8/2021	2/15/2021	2/22/2021	3/1/2021	3/8/2021	3/15/2021	3/22/2021	3/29/2021	4/5/2021	4/12/2021	4/19/2021	4/26/2021	5/3/2021	5/10/2021	5/17/2021	5/24/2021	5/31/2021	6/7/2021	6/14/2021	6/21/2021	6/28/2021
Waterline Relocations RFP Schedule																											
Duration (Days)																											
8-W-CSP-001 Box Elder Sanitation District Tap Connection																											
Install Service Line	2	1																									
Restore Surfacing within Box Elder Sanitation Property	2	1																									
Punchlist and Mob to Next Site	1	1																									
8-W-ELCO-012 East Larimer County Water District Waterline (1560 LF of 2"; 2700 LF of 8")																											
Install 2" PVC Waterline Relocation (STA 13+41 - STA 28+71)	7	1	2																								
Frntg Rd Cntrctr Install Ditch over 2" Waterline at ~ STA 27+75 (January 25, 2021)				♦																							
Install 8" PVC Waterline Relocation (STA 28+71 - STA 55+74)	14				1	2	3																				
Install Service Line @ Proposed West Weigh Station STA 45+11	1					1																					
Restore Access Drive at ~ STA 46+50	1					1																					
Restore Church Driveway at ~ STA 54+75	1						1																				
Test and Cutover 8-W-ELCO-012, 007, 010, and Services	3							1																			
Frntg Rd Cntrctr Install Base Course on East Frontage Road (February 22, 2021)									♦																		
Punchlist and Mob to Next Site	5								1																		
8-W-ECLO-007 East Larimer County Water District Waterline (333 LF 24" Fusible PVC Casing w/ 362 LF 12" Carrier)																											
Clear & Grub and Dig Bore Pits	2				1																						
Setup Drill and Fuse PVC Casing Pipe and PVC Carrier	3					1																					
Drill and Install Fusible PVC Casing Pipe	7						1	2																			
Install 12" PVC Carrier	3							1																			
Complete work, Punchlist, and Demob Drill	5								1																		
8-W-ELCO-010 East Larimer County Water District Waterline (1520 LF of 2")																											
Install 2" PVC Waterline Relocation (STA 60+47 - STA 75+64)	7				1	2																					
Install Service Line @ Proposed West Weigh Station STA 65+75	1					1																					
Punchlist and Mob to Next Site	2						1																				
Frntg Rd Cntrctr Install Ditch over 2" Waterline at ~ STA 62+62 (February 12, 2021)								♦																			
8-W-FCL-011 Fort Collins/Loveland Water District Waterline (573 LF of Restrained 24" PVC)																											
Install 24"x24" Tees & Valves North & South End of Relocations	1																										
Install 24" Restrained PVC Waterline	4																										
Plug Tees	1																										
Remove Existing PVC Waterline	2																										
Punchlist and Mob to Next Site	2																										
End of District-Allowable Cutover Window (April 15, 2021)																											♦
Waterline Abandonments; ELCO and FCL																											
8-W-FCL-006 Cut and Cap (AC Pipe)	1																										
8-W-FCL-007 Cut and Cap (AC Pipe)	1																										
Remove 8-W-FCL-007 North of Kechter (~90 LF) (AC Pipe)	1																										
8-W-ELCO-014 Cut and Cap	1																										
8-W-ELCO-016 Cut and Cap	1																										
8-W-ELCO-017 Cut and Cap	1																										
ICC Waterline Package #4 Completion (April 15, 2021)																											♦