

ESTIMATE RUN 05/13/2025

ESTIMATE SUMMARY

08:59:41

CONTID: C25478

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 25478-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 82.0 DAYS

TIME ALLOW:

82 WORK DAYS

I-270 BRIDGE PREVENTATIVE MAINTENANCE

PERCENT TIME: 100.00

ORIG TIME ALLOW:

62 WORK DAYS

PROJECT NO:

NHPPR100-395

I-270 BRIDGE PREVENTATIVE MAINTENANCE

NAME OF ROAD:

PROJECT COUNTIES:

ADAMS

CONTRACTOR:

KIEWIT INFRASTRUCTURE CO.

10055 Trainstation Circle

PAY PERIOD ENDING

04/25/2025

DATE TIME STARTED 09/28/2023

DATE LET

07/27/2023

DATE WORK BEGAN 09/28/2023

DATE AWARDED

08/10/2023

DATE TIME STOPPED 10/22/2024

DATE CONTRACT EXECUTED

08/30/2023

DATE ACCEPTED

10/22/2024

Lone Tree

CO 80124

(303)979-9330

DATE NOTICE TO PROCEED

09/28/2023

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT: \$ 6,581,899.77 PARTICIPATING

\$ 3,200.00

\$ 0.00

AWARD PROJECT AMT: \$ 4,923,812.70 NON-PARTICIPATING

6,578,699.77

216.35

PERCENT COMPLETE: 100.00% TOTAL EARNINGS

6,581,899.77

216.35

FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS

0.00

0.00

GROSS EARNINGS

6,581,899.77

216.35

TOTAL CLAIMS: \$ 0.00 RETAINAGE

-73,857.19

0.00

SECURITIES ENCUMBERED

0.00

0.00

NET EARNINGS

6,508,042.58

216.35

LIQUIDATED DAMAGES

0.00

0.00

AUTOPAY ADJUSTMENT

0.00

0.00

AMOUNT DUE

6,508,042.58

216.35

OTHER ADJUSTMENTS

0.00

0.00

PAYMENT DUE

\$

216.35

APPROVED FOR PAYMENT BY

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C25478
PCN: 25478-BID
PROJECT: NHPPR100-395

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
ESTIMATE RUN 05/13/2025
08:59:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0005	202-00250	*Removal of Pavement Marking	18,701.000	18,701.100		
		SF		-0.100	-0.15	
			1.50000	18,701.000		28,051.50

0010	202-04010	Clean Inlet	5.000	5.000		
		EACH		0.000	0.00	
			2,000.00000	5.000		10,000.00

0015	208-00035	Aggregate Bag	96.000	96.000		
		LF		0.000	0.00	
			50.00000	96.000		4,800.00

0020	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	8.000	8.000		
		EACH		0.000	0.00	
			2,100.00000	8.000		16,800.00

0025	208-00051	Storm Drain Inlet Protection (Type I)	14.000	14.000		
		LF		0.000	0.00	
			60.00000	14.000		840.00

0030	208-00106	*Sweeping (Sediment Removal)	24.000	23.500		
		HOURL		0.500	250.00	
			500.00000	24.000		12,000.00

0035	208-00107	Removal of Trash	0.000	0.000		
		HOURL		0.000	0.00	
			400.00000	0.000		0.00

0040	240-00000	*Wildlife Biologist	12.000	12.000		
		HOURL		0.000	0.00	
			270.00000	12.000		3,240.00

0045	240-00010	*Removal of Nests	0.000	0.000		
		HOURL		0.000	0.00	
			160.00000	0.000		0.00

0050	626-00000	*Mobilization	1.000	1.000		
		L S		0.000	0.00	
			464,000.00000	1.000		464,000.00

0055	626-01113	*Public Information Management (Tier III)	202.000	202.000		
		DAY		0.000	0.00	
			150.00000	202.000		30,300.00

CONTID: C25478
PCN: 25478-BID
PROJECT: NHPPR100-395

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
ESTIMATE RUN 05/13/2025
08:59:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0060	627-00008	*Modified Epoxy Pavement Marking	74.000	74.000		
			GAL	0.000	0.00	
			350.00000	74.000		25,900.00
0065	627-00013	*Pavement Marking Paint (High Build)	308.000	307.900		
			GAL	0.100	28.50	
			285.00000	308.000		87,780.00
0070	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	276.000	276.000		
			SF	0.000	0.00	
			48.00000	276.000		13,248.00
0075	630-00000	*Flagging	255.000	254.500		
			HOUR	0.500	25.00	
			50.00000	255.000		12,750.00
0080	630-00003	*Uniformed Traffic Control	958.000	958.000		
			HOUR	0.000	0.00	
			275.00000	958.000		263,450.00
0085	630-00006	*Uniformed Traffic Control (Vehicle)	958.000	958.000		
			HOUR	0.000	0.00	
			31.00000	958.000		29,698.00
0090	630-00007	Traffic Control Inspection	37.000	37.000		
			DAY	0.000	0.00	
			625.00000	37.000		23,125.00
0095	630-00012	Traffic Control Management	73.000	73.000		
			DAY	0.000	0.00	
			3,280.00000	73.000		239,440.00
0100	630-00017	Traffic Control Management (Special)	12.000	12.000		
			DAY	0.000	0.00	
			7,000.00000	12.000		84,000.00
0105	630-80001	Flashing Beacon (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0110	630-80335	Barricade (Type 3 M-A) (Temporary)	5.000	5.000		
			EACH	0.000	0.00	
			900.00000	5.000		4,500.00

CONTID: C25478
PCN: 25478-BID
PROJECT: NHPPR100-395

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
ESTIMATE RUN 05/13/2025
08:59:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0115	630-80341	Construction Traffic Sign (Panel Size A)	17.000	17.000		
			EACH	0.000	0.00	
			910.00000	17.000		15,470.00
0120	630-80342	Construction Traffic Sign (Panel Size B)	50.000	50.000		
			EACH	0.000	0.00	
			1,800.00000	50.000		90,000.00
0125	630-80343	Construction Traffic Sign (Panel Size C)	6.000	6.000		
			EACH	0.000	0.00	
			1,400.00000	6.000		8,400.00
0130	630-80350	Vertical Panel	77.000	77.000		
			EACH	0.000	0.00	
			165.00000	77.000		12,705.00
0135	630-80355	Portable Message Sign Panel	6.000	6.000		
			EACH	0.000	0.00	
			21,000.00000	6.000		126,000.00
0140	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			10,375.00000	2.000		20,750.00
0145	630-80360	Drum Channelizing Device	6.000	6.000		
			EACH	0.000	0.00	
			186.00000	6.000		1,116.00
0150	630-80363	Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0155	630-80380	Traffic Cone	186.000	183.000		
			EACH	3.000	195.00	
			65.00000	186.000		12,090.00
0160	630-85041	Mobile Attenuator	153.000	153.000		
			DAY	0.000	0.00	
			2,135.00000	153.000		326,655.00
0165	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			55,000.00000	1.000		55,000.00

CONTID: C25478
PCN: 25478-BID
PROJECT: NHPPR100-395

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
ESTIMATE RUN 05/13/2025
08:59:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0170	700-70010	F/A Minor Contract Revisions	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0175	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0180	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0185	700-70034	F/A FRICO	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0190	700-70042	F/A Railroad Flagging	21,693.570	21,639.570		
		F A		54.000	54.00	
			1.00000	21,693.570		21,693.57
0195	700-70111	Project First Program	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0200	700-70380	F/A Erosion Control	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0905	630-80370	Barrier (Temp)	360.000	360.000		
		LF		0.000	0.00	
			219.00000	360.000		78,840.00
0906	630-80372	Conc Barrier (Temp) (Furnish & Install)	400.000	400.000		
		LF		0.000	0.00	
			156.00000	400.000		62,400.00
0907	630-85010	Impact Atten (Temp)	1.000	1.000		
		EACH		0.000	0.00	
			13,000.00000	1.000		13,000.00

CAT 0200			CURRENT AMT	\$ 2,198,042.07 \$	552.35	\$ 2,198,042.07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT N00300 E-17-IE						
0205	202-00240	*Removal of Asphalt Mat (Planing)	0.000	0.000		
		SY		0.000	0.00	
			70.00000	0.000		0.00
0210	202-00246	*Removal of Asphalt Mat (Planing) (Special)	1,201.000	1,201.000		
		SY		0.000	0.00	
			66.00000	1,201.000		79,266.00
0215	202-00453	Removal of Portions of Present Structure (Class 2)	14.000	14.000		
		SY		0.000	0.00	
			474.00000	14.000		6,636.00
0220	202-00460	Removal of Portions of Present Structure (Class 3)	3.000	3.000		
		SY		0.000	0.00	
			1,440.00000	3.000		4,320.00
0225	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	0.000	0.000		
		TON		0.000	0.00	
			1,600.00000	0.000		0.00
0230	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	0.000	0.000		
		TON		0.000	0.00	
			800.00000	0.000		0.00
0235	601-03041	*Concrete Class D (Bridge) (Special)	171.000	171.000		
		CY		0.000	0.00	
			1,300.00000	171.000		222,300.00
0240	601-40250	*Bridge Deck Finish (Sawed Grooves)	1,201.000	1,201.000		
		SY		0.000	0.00	
			17.00000	1,201.000		20,417.00
0245	602-00000	*Reinforcing Steel	32,874.000	32,874.000		
		LB		0.000	0.00	
			2.35000	32,874.000		77,253.90

		CAT 0300	CURRENT AMT \$	410,192.90 \$	0.00 \$	410,192.90

CAT N00301 E-17-ID						
0250	202-00240	*Removal of Asphalt Mat (Planing)	232.000	232.000		
		SY		0.000	0.00	
			70.00000	232.000		16,240.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00301 E-17-ID						
0255	202-00246	*Removal of Asphalt Mat (Planing) (Special)	1,165.000	1,165.000		
		SY		0.000	0.00	
			66.00000	1,165.000		76,890.00
0260	202-00453	Removal of Portions of Present Structure (Class 2)	3.000	3.000		
		SY		0.000	0.00	
			474.00000	3.000		1,422.00
0265	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
		SY		0.000	0.00	
			1,440.00000	0.000		0.00
0270	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	0.000	0.000		
		TON		0.000	0.00	
			1,600.00000	0.000		0.00
0275	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	25.100	25.060		
		TON		0.040	32.00	
			800.00000	25.100		20,080.00
0280	601-03041	*Concrete Class D (Bridge) (Special)	149.200	149.200		
		CY		0.000	0.00	
			1,300.00000	149.200		193,960.00
0285	601-40250	*Bridge Deck Finish (Sawed Grooves)	1,165.000	1,165.000		
		SY		0.000	0.00	
			17.00000	1,165.000		19,805.00
0290	602-00000	*Reinforcing Steel	32,874.000	32,874.000		
		LB		0.000	0.00	
			2.35000	32,874.000		77,253.90
			CAT 0301	CURRENT AMT \$	405,650.90 \$	32.00 \$ 405,650.90
CAT N00302 E-17-IG						
0295	202-00240	*Removal of Asphalt Mat (Planing)	338.000	338.000		
		SY		0.000	0.00	
			70.00000	338.000		23,660.00
0300	202-00246	*Removal of Asphalt Mat (Planing) (Special)	835.000	835.000		
		SY		0.000	0.00	
			66.00000	835.000		55,110.00

CONTID: C25478
PCN: 25478-BID
PROJECT: NHPPR100-395

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
ESTIMATE RUN 05/13/2025
08:59:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00302 E-17-IG							
0305	202-00453	Removal of Portions of Present Structure (Class 2)		1.000	1.000		
		SY			0.000	0.00	
				474.00000	1.000		474.00
0310	202-00460	Removal of Portions of Present Structure (Class 3)		0.000	0.000		
		SY			0.000	0.00	
				1,440.00000	0.000		0.00
0315	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)		0.000	0.000		
		TON			0.000	0.00	
				1,600.00000	0.000		0.00
0320	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)		70.600	70.580		
		TON			0.020	16.00	
				800.00000	70.600		56,480.00
0325	601-03041	*Concrete Class D (Bridge) (Special)		117.200	117.200		
		CY			0.000	0.00	
				1,300.00000	117.200		152,360.00
0330	601-40250	*Bridge Deck Finish (Sawed Grooves)		835.000	835.000		
		SY			0.000	0.00	
				17.00000	835.000		14,195.00
0335	602-00000	*Reinforcing Steel		23,395.000	23,395.000		
		LB			0.000	0.00	
				2.35000	23,395.000		54,978.25
			CAT 0302	CURRENT AMT	\$ 357,257.25	\$ 16.00	\$ 357,257.25
CAT N00303 E-17-IF							
0340	202-00240	*Removal of Asphalt Mat (Planing)		0.000	0.000		
		SY			0.000	0.00	
				70.00000	0.000		0.00
0345	202-00246	*Removal of Asphalt Mat (Planing) (Special)		836.000	836.000		
		SY			0.000	0.00	
				66.00000	836.000		55,176.00
0350	202-00453	Removal of Portions of Present Structure (Class 2)		34.000	34.000		
		SY			0.000	0.00	
				474.00000	34.000		16,116.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00303	E-17-IF				
0355	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
		SY		0.000	0.00	
			1,440.00000	0.000		0.00
0360	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	0.000	0.000		
		TON		0.000	0.00	
			1,600.00000	0.000		0.00
0365	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	0.000	0.000		
		TON		0.000	0.00	
			800.00000	0.000		0.00
0370	601-03041	*Concrete Class D (Bridge) (Special)	112.200	112.200		
		CY		0.000	0.00	
			1,300.00000	112.200		145,860.00
0375	601-40250	*Bridge Deck Finish (Sawed Grooves)	836.000	836.000		
		SY		0.000	0.00	
			17.00000	836.000		14,212.00
0380	602-00000	*Reinforcing Steel	23,395.000	23,395.000		
		LB		0.000	0.00	
			2.35000	23,395.000		54,978.25

	CAT 0303	CURRENT AMT \$		286,342.25 \$	0.00 \$	286,342.25

	CAT N00305	E-17-IH				
0385	202-00240	*Removal of Asphalt Mat (Planing)	1,508.000	1,508.000		
		SY		0.000	0.00	
			70.00000	1,508.000		105,560.00
0390	202-00246	*Removal of Asphalt Mat (Planing) (Special)	1,380.000	1,380.000		
		SY		0.000	0.00	
			66.00000	1,380.000		91,080.00
0395	202-00453	Removal of Portions of Present Structure (Class 2)	84.000	84.000		
		SY		0.000	0.00	
			474.00000	84.000		39,816.00
0400	202-00460	Removal of Portions of Present Structure (Class 3)	5.000	5.000		
		SY		0.000	0.00	
			1,440.00000	5.000		7,200.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT N00305 E-17-IH						
0405	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	0.000	0.000		
		TON		0.000	0.00	
			1,600.00000	0.000		0.00
0410	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	191.500	191.460		
		TON		0.040	32.00	
			800.00000	191.500		153,200.00
0415	601-03041	*Concrete Class D (Bridge) (Special)	189.100	189.100		
		CY		0.000	0.00	
			1,300.00000	189.100		245,830.00
0420	601-40250	*Bridge Deck Finish (Sawed Grooves)	1,380.000	1,380.000		
		SY		0.000	0.00	
			17.00000	1,380.000		23,460.00
0425	602-00000	*Reinforcing Steel	39,358.000	39,358.000		
		LB		0.000	0.00	
			2.35000	39,358.000		92,491.30
			CAT 0305	CURRENT AMT \$	758,637.30 \$	32.00 \$ 758,637.30
CAT N00307 E-17-IJ						
0430	202-00240	*Removal of Asphalt Mat (Planing)	0.000	0.000		
		SY		0.000	0.00	
			70.00000	0.000		0.00
0435	202-00246	*Removal of Asphalt Mat (Planing) (Special)	1,288.000	1,288.000		
		SY		0.000	0.00	
			66.00000	1,288.000		85,008.00
0440	202-00453	Removal of Portions of Present Structure (Class 2)	61.000	61.000		
		SY		0.000	0.00	
			474.00000	61.000		28,914.00
0445	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
		SY		0.000	0.00	
			1,440.00000	0.000		0.00
0450	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	0.000	0.000		
		TON		0.000	0.00	
			1,600.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT N00307 E-17-IJ						
0455	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	0.000	0.000		
		TON		0.000	0.00	
			800.00000	0.000		0.00
0460	601-03041	*Concrete Class D (Bridge) (Special)	209.000	209.000		
		CY		0.000	0.00	
			1,300.00000	209.000		271,700.00
0465	601-40250	*Bridge Deck Finish (Sawed Grooves)	1,288.000	1,288.000		
		SY		0.000	0.00	
			17.00000	1,288.000		21,896.00
0470	602-00000	*Reinforcing Steel	36,026.000	36,026.000		
		LB		0.000	0.00	
			2.35000	36,026.000		84,661.10
CAT N00308 E-17-WZ			CAT 0307	CURRENT AMT \$	492,179.10 \$	0.00 \$ 492,179.10

0475	202-00240	*Removal of Asphalt Mat (Planing)	633.000	633.000		
		SY		0.000	0.00	
			70.00000	633.000		44,310.00
0480	202-00453	Removal of Portions of Present Structure (Class 2)	191.000	191.000		
		SY		0.000	0.00	
			474.00000	191.000		90,534.00
0485	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
		SY		0.000	0.00	
			1,440.00000	0.000		0.00
0490	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	101.900	101.890		
		TON		0.010	8.00	
			800.00000	101.900		81,520.00
0495	509-00000	Structural Steel	344.000	344.000		
		LB		0.000	0.00	
			40.00000	344.000		13,760.00
0500	518-01060	Bridge Expansion Device (Gland) (0-4 Inches)	307.000	307.000		
		LF		0.000	0.00	
			240.00000	307.000		73,680.00

CONTID: C25478
PCN: 25478-BID
PROJECT: NHPPR100-395

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
ESTIMATE RUN 05/13/2025
08:59:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00308 E-17-WZ						
0505	601-03057	Concrete Class DR	4.500	4.500		
			CY	0.000	0.00	
			5,700.00000	4.500		25,650.00
0510	601-51005	Galvanic Anodes	256.000	256.000		
			EACH	0.000	0.00	
			41.00000	256.000		10,496.00
0515	602-00020	Reinforcing Steel (Epoxy Coated)	1,541.000	1,541.000		
			LB	0.000	0.00	
			12.00000	1,541.000		18,492.00
0900	202-00217	Rem Conc Pvmnt (Planing) (Spec)	996.000	996.000		
			SY	0.000	0.00	
			60.50000	996.000		60,258.00
0901	202-00450	Rem Port Present Str (1)	54.000	54.200		
			SY	-0.200	-134.00	
			670.00000	54.000		36,180.00
0902	518-03000	Saw and Seal Br Joint	310.000	310.000		
			LF	0.000	0.00	
			108.00000	310.000		33,480.00
0903	519-03035	Place Thin Bond Overlay (Poly Conc)	4,327.000	4,327.000		
			SY	0.000	0.00	
			73.00000	4,327.000		315,871.00
0904	519-03055	Furnish Thin Bond Overlay (Poly Conc)	3,171.000	3,171.000		
			CF	0.000	0.00	
			197.00000	3,171.000		624,687.00
CAT 0308 CURRENT AMT \$ 1,428,918.00 \$ -126.00 \$ 1,428,918.00						
CAT N00310 E-17-IN						
0520	202-00505	Removal of Portions of Present Structure	166.000	166.200		
			SF	-0.200	-210.00	
			1,050.00000	166.000		174,300.00
0525	601-06150	Concrete (Patching)	166.000	166.200		
			SF	-0.200	-80.00	
			400.00000	166.000		66,400.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00310	E-17-IN				
0530	602-00020	Reinforcing Steel (Epoxy Coated)	65.000	65.000		
		LB		0.000	0.00	
			12.000000	65.000		780.00

	CAT 0310	CURRENT AMT	\$	241,480.00	\$ -290.00	\$ 241,480.00

	CAT N00400	CONSTRUCTION ENGINEERING BID ITEMS				
0535	620-00020	Sanitary Facility	2.000	2.000		
		EACH		0.000	0.00	
			1,600.00000	2.000		3,200.00

	CAT 0400	CURRENT AMT	\$	3,200.00	\$ 0.00	\$ 3,200.00

	PROJECT TOTAL	CURRENT AMT	\$	6,581,899.77	\$ 216.35	\$ 6,581,899.77