

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 9/5/2025 3:12 PM

Contid: C26438	Estimate No: 0007 FINAL	Item Code Yr: 05
Contract Description: I-270 PHASE 3 BRIDGE MAINTENANCE	Percent Time: 88.75%	Original Time: 40.00
	Pay Period Start: 8/25/2025	Revised Time: 40.00
Project No: NHPP 2706-052	Pay Period Ending: 09/02/2025	Time Charged: 35.50000
Project Counties: C012 - ADAMS	Date Let: 09/26/2024	Date Time Started: 12/09/2024
Region 1	Date Awarded: 10/11/2024	Date Work Began: 12/09/2024
Contractor: STRUCTURES, INC. 4 INVERNESS COURT E, SUITE 250 ENGLEWOOD, CO 80112	Date Contract Executed: 10/28/2024	Days Charged: 35.50000
	Date Notice to Proceed: 10/28/2024	Date Accepted: 3/10/2025

		Current Total	This Estimate
26438-BID			
Current Projected Amt:	\$818,862.69	Participating \$ 816,621.89	\$ 0.00
Award Project Amt:	\$784,132.96	Non-Participating 0.00	
Percent Complete:	99.73%	Total Earnings 816,621.89	0.00
Remaining Projected Funds:	\$2,240.80	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	\$100,151.07	Gross Earnings 816,621.89	0.00
		Retainage 0.00	11,761.99
		Securities Encumbered	
		Net Earnings 816,621.89	11,761.99
		Amount Due 816,621.89	11,761.99
		Total for 26438-BID	\$ 11,761.99
		Payment Due	\$ 11,761.99

Approved for Payment By Jason Kelly 09/02/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26438

PCN: 26438-BID

ESTIMATE NO: 7

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26438-BID									
0200									
001	208-00002	Erosion Log Type 1 (12 Inch) LF	80	\$9.89/LF	0.00	0.00	0.00	\$0.00	\$0.00
002	208-00035	Aggregate Bag LF	96	\$15.10/LF	0.00	0.00	0.00	\$0.00	\$0.00
003	208-00106	Sweeping (Sediment Removal) HOUR	40	\$113.54/HOUR	9.00	0.00	9.00	\$0.00	\$1,021.86
004	208-00107	Removal of Trash HOUR	10	\$146.56/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
005	240-00000	Wildlife Biologist HOUR	40	\$162.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
006	240-00010	Removal of Nests HOUR	40	\$99.35/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
007	626-00000	Mobilization L S	1	\$92,278.17/L S	1.00	0.00	1.00	\$0.00	\$92,278.17
008	626-01113	Public Information Management (Tier III) DAY	40	\$96.12/DAY	107.00	0.00	107.00	\$0.00	\$10,284.84
009	630-00003	Uniformed Traffic Control HOUR	400	\$124.20/HOUR	599.00	0.00	599.00	\$0.00	\$74,395.80
010	630-00006	Uniformed Traffic Control (Vehicle) HOUR	400	\$59.40/HOUR	599.00	0.00	599.00	\$0.00	\$35,580.60
011	630-00007	Traffic Control Inspection DAY	12	\$243.00/DAY	46.00	0.00	46.00	\$0.00	\$11,178.00
012	630-00012	Traffic Control Management DAY	40	\$1,296.00/DAY	40.00	0.00	40.00	\$0.00	\$51,840.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26438

PCN: 26438-BID

ESTIMATE NO: 7

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26438-BID									
0200									
013	630-80001	Flashing Beacon (Portable) EACH	12	\$324.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
014	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	3	\$70.20/EACH	3.00	0.00	3.00	\$0.00	\$210.60
015	630-80341	Construction Traffic Sign (Panel Size A) EACH	16	\$75.60/EACH	30.00	0.00	30.00	\$0.00	\$2,268.00
016	630-80342	Construction Traffic Sign (Panel Size B) EACH	44	\$75.60/EACH	32.00	0.00	32.00	\$0.00	\$2,419.20
017	630-80343	Construction Traffic Sign (Panel Size C) EACH	8	\$135.00/EACH	5.00	0.00	5.00	\$0.00	\$675.00
018	630-80355	Portable Message Sign Panel EACH	4	\$2,592.00/EACH	4.00	0.00	4.00	\$0.00	\$10,368.00
019	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	2	\$702.00/EACH	1.00	0.00	1.00	\$0.00	\$702.00
020	630-80380	Traffic Cone EACH	75	\$10.80/EACH	65.00	0.00	65.00	\$0.00	\$702.00
021	630-80393	Stackable Vertical Panels EACH	75	\$14.04/EACH	70.00	0.00	70.00	\$0.00	\$982.80
022	630-85041	Mobile Attenuator DAY	40	\$1,042.20/DAY	39.00	0.00	39.00	\$0.00	\$40,645.80
023	632-00000	Night Work Lighting L S	1	\$40,072.06/L S	1.00	0.00	1.00	\$0.00	\$40,072.06

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C26438

PCN: 26438-BID

ESTIMATE NO: 7

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
26438-BID									
0200									
024	700-70010	F/A Minor Contract Revisions F A	50,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
025	700-70023	F/A On-The-Job Trainee F A	3,200	\$1.00/F A	1,600.00	0.00	1,600.00	\$0.00	\$1,600.00
026	700-70111	Project First Program F A	1,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
027	700-70380	F/A Erosion Control F A	5,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$0.00	\$377,224.73
0300									
028	201-00005	Removal of Debris L S	1	\$6,628.13/L S	1.00	0.00	1.00	\$0.00	\$6,628.13
029	202-00480	Removal of Portions of Present Structure (Special) SY	1,156	\$152.88/SY	1,156.00	0.00	1,156.00	\$0.00	\$176,729.28
030	508-08150	Provide Temporary Support SY	160	\$690.35/SY	169.00	0.00	169.00	\$0.00	\$116,669.15
031	607-11560	Debris Barrier SF	1,194	\$117.43/SF	1,170.00	0.00	1,170.00	\$0.00	\$137,393.10
0300 Total								\$0.00	\$437,419.66
0400									
032	620-00020	Sanitary Facility EACH	1	\$1,977.50/EACH	1.00	0.00	1.00	\$0.00	\$1,977.50
0400 Total								\$0.00	\$1,977.50
26438-BID Total								\$0.00	\$0.00
Invoice Total								\$0.00	\$816,621.89