#### Highway Number (ON) 5D: 024A \_

### **Colorado Department of Transportation Structure Inspection and Inventory Report (English Units)**

| NDID :: :=                 | 1.17 DE      | High Circuit 07:          | 5               | LIW Inorganism D. L. COD             |             |
|----------------------------|--------------|---------------------------|-----------------|--------------------------------------|-------------|
| NBI Reporting ID:          | I-17-DE      | Hist Signif 37:           | A               | UW Inspection Date 93B               |             |
| Rgn/Sectn 2E/2M:           | 24           | Posting status 41:        |                 | SI Date 93C:                         | Φ.0         |
| Frans Region 2T            | 01           | Service on/un 42A/B:      | 1 5             | Bridge Cost 94:                      | \$ 0        |
| County Code 3:             | 041          | Main Mat/Desgn 43A/B:     | 5 2             | Roadway Cost 95:                     | \$ 0        |
| EL PASO                    |              | Appr Mat/Desgn 44A/B:     | 0 0             | Total Cost 96:                       | \$ 0        |
| Place Code 4:              | 16000        | Main Spans Unit 45:       | 3               | Year of Cost Estimate 97:            |             |
| COLORADO SPRING            | S            | Approach Spans 46:        | 0               | Brdr Brdg Code/% 98A/B:              |             |
| Rte.(On/Under)5A:          | 1            | Horiz Clr 47:             | 60.0 ft         | Border Bridge Number 99:             |             |
| Signing Prefix 5B:         | 2            | Max Span 48:              | 44.0 ft         | Defense Highway 100:                 | 0           |
| evel of Service 5C:        | 1            | Str Length 49:            | 125.8 ft        | Parallel Structure 101:              | N           |
| Directional Suffix 5E:     | 0            | Curb Wdth L/R 50A/B:      | 2.0 ft 2.0 ft   | Direction of Traffic 102:            | 2           |
| Feature Intersected 6:     |              | Width Curb to Curb 51     | 60.0 ft         | Temporary Structure 103              |             |
| FOUNTAIN CREEK             |              | Width Out to Out 52:      | 64.0 ft         | Highway System 104:                  | 1           |
| Facility Carried 7:        |              | Deck Area:                | 8,062.2 sq. ft  | Fed Lands Hiway 105:                 | 0           |
| JS 24 ML                   |              | Min Clr Ovr Brdg 53:      | 99.99           | Year Reconstructed 106               | 0000        |
| Alias Str No.8A:           |              | Min Undrclr Ref 54A:      | N               | Deck Type 107:                       | 1           |
|                            |              | Min Undrolr 54B:          | 0.0 ft          | Wearing Surface 108A                 | 6           |
| Prll Str No. 8P            |              | Min Lat Clrnce Ref R 55A: | N               | Membrane 108B:                       | 0           |
| PIII SII INO. 8P           |              | Min Lat Undrolr R 55B:    | 0.0 ft          |                                      | 0           |
|                            |              | Min Lat Undroir R 55B;    |                 | Deck Protection 108C: Truck ADT 109: | 6 %         |
| Location 9:                |              |                           | 0.0 ft          |                                      | 0 %         |
| N COLORADO SPRI            | NGS          | Deck 58:                  |                 | Trk Net 110:                         | #           |
| Max Clr 10:                | 328.1 ft     | Super 59:                 | 7               | Pier Protection 111:                 |             |
| BaseHiway Net12:           | 1            | Sub 60:                   | 7               | NBIS Length 112:                     | Υ           |
| IrsinvRout 13A             | 000000024A   | Channel/Protection 61:    | 8               | Scour Critical 113:                  | 5           |
| IrssubRout No13B:          | 00           | Culvert 62:               | N               | Scour Watch 113M:                    | 0           |
| Latitude 16:               | 38d 49' 47"  | Oprtng Rtg Method 63:     | 1 LF Load Facto | Future ADT 114:                      | 65,790      |
| Longitude 17:              | 104d 50' 17" | Operating Rating 64:      | 44.0            | Year of Future ADT 115               | 2028        |
| Range18A:                  | 67 W         | Inv Rtng Method 65:       | 1               | CDOT Str Type 120A:                  | CPG         |
| Township18B:               | 67           | Inventory Rating 66:      | 26.0            | CDOT Constr Type 120B:               | 0.          |
| Section18C:                | 13           | Asph/Fill Thick 66T:      | 003 "in"        | Inspection Indic 122A:               |             |
| Detour Length 19:          | 2.0 mi       | Str. Evaluation 67:       | 5               | Inspection Trip 122AA                |             |
| Toll Facility 20:          | 3            | Deck Geometry 68:         | 4               | Inspection Schedule ID:              | ODD DEC D11 |
| Custodian 21:              | 1            | UndrcIr Vert/Hor 69:      | N               | Maintenance Patrol 123:              | 37          |
| Owner 22:                  | 1            | Posting 70:               | 5               | Expansion Dev/Type124                | 0           |
| Functional Class 26:       | 12           | Waterway Adequacy 71      | 8               | Brdg Rail Type/Mod 125A/B            | J           |
| Year Built 27:             | 1959         | Approach Alignment 72:    | 8               | Posting Trucks 129A/B/C              | 0 0 0       |
| Lanes on 28A:              | 4            | Type of Work 75A:         |                 | Str Rating Date 130:                 | 8/13/1997   |
| Lanes Under 28B:           | 0            | Work Done By 75B:         |                 | Special Equip 133:                   | -1          |
|                            | 43,000       | Length of Improvment 76:  | 0.0 ft          | Vert Clr N/E 134A/B/C:               | X 99.99 0   |
| ADT 29:<br>Year of ADT 30: |              | Insp Team Indicator 90B:  | RED TEAM        | Vert Clr S/W 135A/B/C                | X 99.99 0   |
|                            | 2008         | Inspector Name 90C:       | ROSSARTB        | Vertical Clr Date:                   | 5/5/1905    |
| Design Load 31:            | 5            |                           |                 |                                      |             |
| Apr Rdwy Width 32:         | 68.0 ft      | Frequency 91:             | 24 months       | Weight Limit Color: 139              | 0           |
| Median 33:                 | 2            | FC Frequency 92A:         |                 | Str Billing Type:                    | U           |
| Skew 34:                   | 35.00 °      | UW Frequency 92B:         |                 | Userkey 1 - System:                  | ONSYS       |
| Structure Flared 35:       | 0            | SI Frequency 92C:         |                 | Userkey 7-Update Indic               | J           |
| Sfty Rail 36a/b/c/d:       | 0 0 1 1      | FC Inspection Date 93A:   |                 |                                      |             |
| Rail ht36h:                | 44 "in"      |                           |                 |                                      |             |

# Colorado Department of Transportation Structure Inspection and Inventory Report (English Units)

Mile Post (ON)11: 303.551 mi

#### **Element Inspection Report**

| Elm/En | Description          | Units | Total Qty | % in 1 | CS 1  | % in 2 | CS 2 | % in 3 | CS 3 | % in 4 | CS 4 | % in 5 | CS 5 |
|--------|----------------------|-------|-----------|--------|-------|--------|------|--------|------|--------|------|--------|------|
| 13/1   | Unp Conc Deck/AC Ovl | (SF)  | 8,051     | 100 %  | 8,051 | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 109/1  | P/S Conc Open Girder | (LF)  | 1,160     | 99 %   | 1,150 | 1 %    | 10   | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 210/1  | R/Conc Pier Wall     | (LF)  | 145       | 100 %  | 145   | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 215/1  | R/Conc Abutment      | (LF)  | 158       | 100 %  | 158   | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 234/1  | R/Conc Cap           | (LF)  | 147       | 100 %  | 147   | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 304/1  | Open Expansion Joint | (LF)  | 158       | 100 %  | 158   | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 308/1  | Constr Non Exp Jt    | (LF)  | 125       | 100 %  | 125   | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 311/1  | Moveable Bearing     | (EA)  | 20        | 0 %    | 0     | 100 %  | 20   | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 313/1  | Fixed Bearing        | (EA)  | 40        | 0 %    | 0     | 100 %  | 40   | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 325/1  | Slope Prot/Berms     | (EA)  | 2         | 100 %  | 2     | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 326/1  | Bridge Wingwalls     | (EA)  | 4         | 100 %  | 4     | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 334/1  | Metal Rail Coated    | (LF)  | 252       | 0 %    | 0     | 0 %    | 0    | 50 %   | 126  | 50 %   | 126  | 0 %    | 0    |
| 338/1  | Conc Curbs/SW        | (LF)  | 252       | 83 %   | 208   | 8 %    | 20   | 10 %   | 24   | 0 %    | 0    | 0 %    | 0    |
| 359/1  | Soffit Smart Flag    | (EA)  | 1         | 0 %    | 0     | 100 %  | 1    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 501/1  | Channel Cond         | (EA)  | 1         | 100 %  | 1     | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |
| 504/1  | BankCond             | (EA)  | 1         | 100 %  | 1     | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    | 0 %    | 0    |

| Elem/Env | Description          | Element Notes  |  |  |  |
|----------|----------------------|--|--|--|--|
| 13/1     | Unp Conc Deck/AC Ovi | Inches of asphalt. Wheel rutting.     Cracks across abutments. Alligator cracks at several locations, and some have been sealed.                                       |  |  |  |
| 109/1    | P/S Conc Open Girder | Blacken soot stains along all girders in spans 1 and 3 from many campfires by homeless occupation.   |  |  |  |
|          |                      | The A4 end of Girders 3A; 3B; 3C; and 3D are spalled at the sole plate. See 2012 PHOTOS.   |  |  |  |
| 210/1    | R/Conc Pier Wall     | Very light vertical cracks. Graffiti on Pier walls.  |  |  |  |
| 215/1    | R/Conc Abutment      | A few vertical cracks. Up to 12 inches of dirt built up on the A1 & A3 seats, esp. in Bay F. See 2012 PHOTO. Concrete pedestals are good condition.                    |  |  |  |
| 234/1    | R/Conc Cap           | A few light vertical cracks. Some delam. at the bottom of the Pier 2 Cap in Span 1, caused by campfires. Heavy graffiti at both Piers Caps.                            |  |  |  |
| 304/1    | Open Expansion Joint | At abutments.  Covered with asphalt, some transverse cracking along the joints, and opening (up to 2 inches) and active leaking at both; See 12/2010 & 10/2012 PHOTOS. |  |  |  |
| 308/1    | Constr Non Exp Jt    | A longitudinal joint is open along the centerline. Waterstained and leaking. See 10/2012 PHOTO.  |  |  |  |
| 311/1    | Moveable Bearing     | R1 corrosion.  |  |  |  |

insp007b\_inspection\_sia\_english

Wed 12/5/2012 16:10:34 Page 2 of 5

## Colorado Department of Transportation Structure Inspection and Inventory Report (English Units)

Mile Post (ON)11: 303.551 mi

| Elem/Env Description Element Notes |                   | Element Notes  |  |  |
|------------------------------------|-------------------|--|--|--|
| 313/1                              | Fixed Bearing     | R1 corrosion.  |  |  |
| 325/1                              | Slope Prot/Berms  | Dirty. Campfire ashes all over the place at both span 1 & 3.   |  |  |
| 326/1                              | Bridge Wingwalls  | Stub type wingwalls. Look OK.  |  |  |
| 334/1                              | Metal Rail Coated | Painted Type J bridge railing.   |  |  |
|                                    |                   | Repainted before the 2012 inspection, but looks like areas were not primed before painting, and just painted over the R1 and R2 corrosion to the rail. |  |  |
|                                    |                   | Left side of rail has been pushed out of alignment near A4.  |  |  |
| 338/1                              | Conc Curbs/SW     | Numerous transverse cracks.  |  |  |
|                                    |                   | The Median curb has a small spall with exposed rebar over Pier 2, on the Right side.   |  |  |
|                                    |                   | The Left edge of the curb and outside face has delaminated and spalls with exposed rebar over Spans 1 & 2.   |  |  |
|                                    |                   | A spall with exposed rebar at A4 Right, at the railing post.   |  |  |
| 359/1                              | Soffit Smart Flag | Several transverse and longitudinal cracks throughout, a few with efflor.  |  |  |
|                                    |                   | Some rust stains in Bay 2I, at Pier 3 and Bay E along the median have efflor with rust stains. See 10/2012 PHOTO.                                      |  |  |
| 501/1                              | Channel Cond      | Fountain Creek. Good alignment.<br>Sand and gravel bottom with a few cobbles.  |  |  |
|                                    |                   | Cut trees upstream could restrict flow through the bridge in the future.   |  |  |
| 504/1                              | BankCond          | Steep slopes, lined with trees and grass.  |  |  |

#### **Maintenance Activity Summary**

| MMS Acti | vity Description | Recommende | d Status | Target Year | Est Cost |
|----------|------------------|------------|----------|-------------|----------|
| 353.08   | Br Dk Rpr        | 1/3/2001   | -1       | 2015        | 300      |

Seal cracks in asphalt above both abutments.

|        | _      |          |    |      |      |
|--------|--------|----------|----|------|------|
| 358.04 | Substr | 1/3/2001 | -1 | 2015 | 1200 |

Need gates to access Spans 1 & 3 for inspections. Contact inspections unit and we will provide padlocks.

Highway Number (ON) 5D: 024A

### Colorado Department of Transportation Structure Inspection and Inventory Report (English Units)

Mile Post (ON)11: 303.551 mi

**Maintenance Activity Summary** 

| MMS Act | ivity Description | Recommende | d Statu: | s Target Year | Est Cost |
|---------|-------------------|------------|----------|---------------|----------|
| 357.01  | Bearings          | 1/3/2001   | -1       | 2015          | 680      |
|         |                   |            |          |               |          |

Remove dirt from around bearings at abutments and concrete pedestals.

#### **Bridge Notes**

Inspected Spans 1 & 3 (2 LADDERS needed to CLIMB OVER CAPS) in 2012 INSPECTION.

Barrier fencing installed by maintenance personnel, to keep transients out (not really working as homeless are still living in these spans.)

Abutments, Girders, Pier walls, and Pier Caps have been blackening with soot from the many past and present campfires in both spans 1 & 3.

Wed 12/5/2012 16:10:34 Page 4 of 5

Highway Number (ON) 5D: 024A

## Colorado Department of Transportation Structure Inspection and Inventory Report (English Units)

Mile Post (ON)11: 303.551 mi

#### **Inspection Notes**

| TIME: 16:10 TEMPERATURE: 57 Deg   | grees F. WEATHER: Clear/Windy               |
|-----------------------------------|---|
|                                   |   |
|                                   |   |
|                                   |   |
|                                   |   |
|                                   |   |
|                                   |   |
|                                   |   |
| Scope:                            |   |
| ✓ NBI: ✓ Element: Underwater:     | Fracture Critical: Other: Type: Regular NBI |
|                                   |   |
| Team Leader Inspection Check-off: |   |
| ☐ FCM's                           | ☐ Vertical Clearance                        |
| ☐ Posting Signs                   | Stream Bed Profile                          |
| Essential Repair Verification     |   |
|                                   |   |
|                                   |   |
| Inspection Team:                  |   |
| mopeonon realin.                  |   |
|                                   |   |
| Inspection Date: 10/09/2012       |   |
|                                   | Inspector: ROSSARTB                         |
|                                   |   |
|                                   |   |
|                                   | Inspector (Team Leader)                     |
|                                   | mopostor (roum bouder)                      |