Twin Tunnels Design/Construction Technical Team Meeting #8

September 13, 2012 9:00AM – 12:00PM

CDOT 425 Corporate Circle Golden, Colorado





Agenda

Step 1 Define Desired Outcomes and Actions

- 1. Introductions
- 2. Other Corridor Project Updates
- 3. General Project Updates
- 4. Proposed Solution
 - » Lighting
 - » Tunnel Portals
 - » Coatings/Color
 - » Bridge Gap

5. Follow-up

>>

Twin Tunnels Design/Construction

- » Public Information
- » Incident Management Plan
- 6. Aesthetics Review
 - Bridge area landscape

Step 2 Endorse the Process

Step 3 Establish Criteria

Step 4 Develop Alternatives and Options

Step 5 Evaluate, Select, and Refine Alternatives and Options

Step 6 Finalize Documentation and Evaluation Process

Other Corridor Project Updates

- Frontage Road
- Twin Tunnels EA
- Westbound Tunnel Repairs
- I-70 Expansion Joint Projects
- CDOT Rockfall Program
- Master I-70 Schedule
- AGS Study

vin Tunnels Design/Construction Springs/Clear Creek County

- Trailhead Partnership
- Co-Development RFP





Core Values

- Safety
- Mobility
- Gateway
- Wildlife
- The Creek

- Destination
- History
- Constructability
- Inclusivity
- Schedule





Twin Tunnels Project Updates

Anticipated project milestones

- » Completed FIR for 1A, 1B, and 2
- » WB tunnel repairs/rockfall mitigation Notice to Proceed (NTP) Sept. 24, 2012
- » EA Decision Document signing November 9, 2012
- » Pkg 1A NTP November 12, 2012
- » Pkg 1B NTP December 7, 2012
- » Pkg 2 NTP February 25, 2013
- » Pkg 3 NTP November 1, 2013
- » Pkg 4 NTP Spring, 2014





TWIN TUNNELS WIDENING ISSUES FOR TECHNICAL TEAM PRELIMINARY SCHEDULE

								S	Railing		REVIEW Landsce	*	THE TOO.	300	aneon					Twi	n Tunnels	70 Design/Ce	onstruc
TWIN TUNNELS WIDENING									N.	THE STO	ð.	A.	Strend Los REVIEW And A Los REVIEW And A Los REVIEW A L										
ISSUES FOR TECHNICAL TEAM PRELIMINARY	SCHE	DUL	E				ALL	eet Nall	AL	THE APE		×	ALDIS	no sta									
eptember 13, 2012 2012							0	0					2013										
001100	MAY JUNE 2ND 4TH 2ND 4					AUG 2ND 4TH		SEPT 1 2ND 4TH WEEK		OCT 2ND 4TH WEEK		NOV DEC 2ND 4TH 2ND 4TH WEEK WEEK				FEB 2ND 4TH	MAR TH 2ND 4TH		APRIL 2ND 4TH		2NC		
SSUES		WEEK		WEEK		WEEK								EK			EEK	WEEK		WEEK		EK	W
NOISE/ VIBRATION		*							-							-							-
FUNNEL LINING	-					*	0				_												
RETAINING WALL RAILING		*																					
MPACTS TO TRAFFIC		*	•		•		•																
-70 RETAINING WALL AESTHETICS			*	0	•	•																	
BRIDGE AESTHETICS		_		*		•	0															_	_
NEPA ANALYSIS OF CONSTRUCTION METHODS	-	*	•											- C					-				_
ROCKFALL STRUCTURES			*	0		•																	\square
			-			*				•													
SIGNING						75					-												
ADAPTIVE MITIGATION	-	-	-	-		-	茶			•		-		-		-					•		-
PUBLIC INFORMATION			_		1		茶		•			•				1			•				
MPACTS TO RECREATION USERS			-	*	•																		
NFRASTRUCTURE IN MEDIAN			-							*		•											-
COATINGS (COLOR)									*	•		•			_	-							
									K			-											
LIGHTING							75			1400													
ANDSCAPING			-				*		*	*		*	*		-	•	-		-			_	-
TUNNEL PORTAL AESTHETICS	-				1				*	•		•										_	
NCIDENT MANAGEMENT PLAN							*																
C.R. 314 FRONTAGE ROAD RETAINING WALL FASCIA	-	-			_						_	*	•			-	-		-				-
SOUTH SIDE OF W.B. BRIDGE OVER CLEAR CREEK					_		_		*						_	-			-				_
									W														
TRAILHEAD IMPROVEMENTS												茶				•					-		-
ENHANCEMENT OPPORTUNITIES										*			*			•					*		

Discuss Criteria

Follow-up (As Needed)

NOTE: FINAL DESIGN AND CONSTRUCTION WILL CONTINUE T MARCH 2014. AFTER FEBRUARY 2013, TECHNICAL TEAM MEE WILL OCCUR ON AN AS NEEDED BASIS, LESS THAN ONCE A M





(C

Twin Tunnels: Roadway & Tunnel Lighting

TTEB-Drive-LTG.mp4



Roadway Lighting

- Reuse Existing Poles in "Chain-up" area with additional poles.
- Remove 2 Highmast Poles and fixtures from the East and West side of the Tunnel.
- Replace Highmast Poles with same traditional Roadway Lighting already in place (50ft Poles and 400W HPS Luminaires).
- Add two light poles to the curve west of Hidden Valley to improve safety (RP8 recommendation).





Temporary Detour Roadway Lighting

- Wood Poles
- HPS Luminaires
- Overhead Wiring







Tunnel Lighting


vin Tunnels Design/Construction Springs/Clear Creek County

- Source Option A: Reuse as many existing High Pressure Sodium (HPS) Fixtures as possible and additional New HPS Fixtures.
- Source Option B: Replace entire Lighting System with New LED Fixtures.
- Fixture mounting options: Ceiling or wall mount.
- Add trees around new EB Portal.





Proposed Solutions: Lighting Tunnel Luminaire Mounting Options



DOT

DEPARTMENT OF TRANSPORTATIO



Lseq Method

- Avoiding the "Black Hole" Effect
- Providing enough light inside the tunnel threshold to see a hazard within the tunnel.
- Allowing for a constant driving speed into and throughout the tunnel during daylight hours





Lseq Method

- Determine SSSD (Safe Sight Stopping Distance) per RP-22
- List known factors; Design Speed Limit, Portal Height, Direction of Travel, Geometric Direction of Tunnel, Tunnel Length, and Traffic Volume
- Measurement of environmental luminance's; trees, tunnel, concrete, structures, sky, roadway, rocks, grass, etc.
- <u>Twin Tunnels Lseq Calculation Sheet</u>






Proposed Solutions: Lighting Twin Tunnel EB Lseq





- Developed 4 portal options
 - » A Sleek curve
 - » B Curve with historic tiara
 - » C Art Deco
 - » D Art Deco with historic tiara
- Considered context natural and historic
- Incorporated sound mitigation, trailhead and lighting concerns




























Glenwood Canyon







Twin Tunnels Design/Construction Idaho Springs/Clear Creek County








C


















Proposed Solutions: Coatings and Color

- » Color decisions that have been made
 - Rockfall site specific
 - Vertical elements forest service brown
 - Sign posts, light poles, and type 10 and w-beams barriers
 - Tunnel Interior white epoxy up to spring line, grey concrete arch
 - Fill Walls beige (matching 314)
 - *New chain station lights match existing chain station lights
 - *All decisions are consistent with aesthetic guidelines except existing chain station



Federal Standard 595B Color 30372: Application: All road structures



Federal Standard 595B Color20059: Application: All vertical features



Proposed Solutions: Coatings and Color

» Color decisions that still need to be made

- Tunnel Portals
- Median barrier
- Bridge
- CR 314 cut walls


» Next steps:

- Look at 314 test panels
- Confirm maintenance needs and consistency with aesthetic guideline process
- Determine appropriate application process (paint, stain, coating or colored concrete)











CLEAR CREEK BRIDGE GAP - AFTER CONDITION

September 7, 2017

Clear Creek Deck Removal



Clear Creek Deck Removal - Before



Clear Creek Deck Removal - After

Follow Up: Public Information

- Determined need for communications campaign to:
 - Enable consistent messaging
 - Ease the project's complexity for the end-user
- Campaign serves as a "hook" to communicate three primary messages:
 - 1. Construction Detour coping information and construction impacts
 - 2. Economic Mountain communities and recreational amenities are open for business
 - 3. Vision I-70 Mountain Corridor overall plans and future





Follow Up: Public Information

- Focus on Twin Tunnels and some vision
- No new logos
- Implement through earned communications program with partners





Follow Up: Public Information Option 1: Project Focused

TUIN TUNNELS eastbound



Idaho Springs/Clear Creek County





Follow Up: Public Information Option 1: Project Focused

TUN TUNNELS eastbound

WHY ARE WE BUILDING THIS PROJECT?

Relieve roadway congestion, improve travel times and safety

Launch improvements to the I-70 Mountain Corridor

Preserve what makes Colorado's mountains unique

DURING CONSTRUCTION:

You can get

your destination in the mountains

Always 📶 lanes open in each direction during peak hours


Plan z stop for blasting

Idaho Springs/Clear Creek County



I - 70 Mountain Corridor

Get 2 the information www.coloradodot.info/projects/i70twintunnels 303-555-1234



GET 2 WHERE YOU NEED 2 GO:

- BE SAFE WHILE YOU ENJOY CLEAR CREEK
- CALL 303-555-1234 FOR BLASTING TIMES
- PROCEED TO SAFE AREA WHEN DIRECTED

TUIN TUNNELS eastbound



Idaho Springs/Clear Creek County

Project Oriented: Recreation Users

COME 2VISIT IDAHO SPRINGS VISIT, SHOP AND DINE DURING CONSTRUCTION

TUNN TUNNELS



Idaho Springs/Clear Creek County

BUSINESS ACCESS

Project Oriented: Business Access

IT'S ABOUT: TIME.

WHY ARE WE BUILDING THIS PROJECT? IT'S ABOUT:

YOUR TIME: Relieving roadway congestion, improving travel times and safety OUR TIME: Preserving the history and environment THTE: Launching the I-70 Mountain Corridor improvements

Idaho S

DURING CONSTRUCTION, IT'S ABOUT:

HAMMER TIME: Prepare for short delays during blasting TRAVEL TITTE: Maintaining two lanes of traffic in each direction during peak hours MOUNTAIN TIME: You can always get to your destination

DOT

T OF TRANSPORTATIC



IT'S ABOUT: TIME.



TWIN TUNNELS EASTBOUND Idaho Springs/Clear Creek County





Web button

IT'S ABOUT: YOUR TIME.

TWIN TUNNELS EASTBOUND | Idaho Springs/Clear Creek County

I - 70 Mountain Corridor

Click here for more information





IT'S ABOUT:TIMING YOUR TRIP.

BE SAFE WHILE YOU ENJOY CLEAR CREEK

CALL 303-555-1234 FOR BLASTING TIMES

PROCEED TO SAFE AREA WHEN DIRECTED



TWIN TUNNELS EASTBOUND | Idaho Springs/Clear Creek County

I - 70 Mountain Corridor

IT'S ABOUT: IDAHO SPRINGS TIME.

VISIT, SHOP AND DINE DURING CONSTRUCTION

BUSINESS ACCESS



TWIN TUNNELS EASTBOUND | Idaho Springs/Clear Creek County



Theme Oriented: Business Access

Follow Up: Public Information

- Implement campaign through:
 - CDOT website
 - Project signage
 - Flyers, fact sheets, newsletters and other collateral
- Focus on building partnerships with local chambers, cities, counties, visitor centers, resorts, hotels, local businesses and others
 - Incorporate web button onto sites
 - Distribute collateral such as flyers and project "prescription pads" fact sheet
 - Display posters and or other printed materials (table tents, etc.)





Follow Up: Incident Management Plan

- Conducted 3 meetings with emergency responders and key stakeholders
- Modified the incident management plan to account for the impacts of the project
- Most critical issue was the lack of a viable short term detour for incidents in project area - updated plan provides options
- Updated materials to be distributed to the emergency responders and key stakeholders





I-70 Mountain Corridor Traffic Incident Management Plan for Clear Creek County

Applicable September 2012 to December 2013 during the Twin Tunnel Construction Project

> Revised for Twin Tunnels Construction Project 2012/13

Prepared for: Colorado Department of Transportation

Region 1 and Clear Creek County, Colorado


Revised by Atkins

Revision to the Document Prepared by Stantec Consulting Services Inc. and Stolfus and Associates (April 2011)

Aesthetics Review: Bridge Area

- Bridge Structure
- Walls
- Colors
- Landscape / seeding mix
- Gap
- Future Trail





Landscape: Seeding Mix

COMMON NAME	BOTANICAL NAME	LBS. PLS / ACRE
Blue grama	Bouteloua gracilis 'Hachita'	0.5
Arizona fescue	Festuca arizonica 'Redondo'	1.0
Sheep fescue	Festuca ovina	0.6
Canada wildrye	Elymus canadensis	6.2
Sandberg bluegrass	Poa sandbergii	0.2
Western wheatgrass	Pascopyrum smithii 'Rosanna'	6.5
Mountain brome	Bromus marginatus 'Bromar'	4.0
Prairie junegrass	Koeleria macrantha	0.1
Slender wheatgrass	Elymus trachycaulus ssp. trachycaulus 'Pryor'	1.0
Oats	Avena sativa	3.0
Blue flax	Linum lewisii	0.5
Rocky Mountain penstemon	Penstemon strictus	1.0
Yarrow	Achillea millefolium	0.1
Sulfur flower	Eriogonum umbellatum	1.0
TOTAL		25.7





Next Steps

- Recap Action Items from Today's Discussion
- Agenda for September 27th Technical Team Meeting in Golden
 - » Proposed Solution
 - Infrastructure in the Median
 - » Follow-up
 - Tunnel Portal
 - Lighting
 - Coatings/Color
 - Signing
- Upcoming meetings only one per month:
 - » October 25th (4th Thursday)
 - » November 15th (3rd Thursday)
 - » December 27th (4th Thursday) cancel or reschedule?





END OF PRESENTATION

