# Twin Tunnels Design/Construction Technical Team Meeting #15

# July 25, 2013 9:00AM – 11:00AM

# CDOT Region 1 Golden, Colorado





#### Agenda

- 1. Introductions
- 2. Agenda Review
- 3. Other Corridor Updates
- 4. Construction update
- 5. Trailhead and Portal area aesthetics update
- 6. Environmental Compliance / Adaptive Mitigation
- 7. CSS Design Phase Process Evaluation
- 8. Next Steps



Step 1 Define Desired Outcomes and Actions

Step 2 Endorse the Process

Step 3 Establish Criteria

Step 4 Develop Alternatives and Options

Step 5 Evaluate, Select, and Refine Alternatives and Options

Step 6 Finalize Documentation and Evaluation Process

## **Other Corridor Updates**

- AGS Study
- Peak Period Shoulder Lanes
- Traffic and Revenue Study
- Section 106 Programmatic Agreement Trailhead Sign



Example Interpretive Sign





## **Core Values**

- Safety
- Mobility
- Gateway
- Wildlife
- The Creek

- Destination
- History
- Constructability
- Inclusivity
- Schedule





### **Technical Team Discussions Issues Timeline**

Twin Tunnels Design/Construction								5	2EVIEN	andscaf	RENEW	ape																			S REVEN Potel Car
TWIN TUNNELS WIDENING								JETIC'S	8-0.	HE CO	0.																				HEIDINE
ISSUES FOR TECHNICAL TEAM PRELIMINARY	SCHE	DUL	E				JES S	of No.	AN	doe A.																				ALS A	et Policape
May 22, 2012	2012			_			1.04	0	9	S							2013													44	Land
may 23, 2013	2012 M	AY	JU	INE	JU	LY	AL	JG	SE	РТ	00	ст	NC	vc	D	EC	J/	AN	FI	EB	MA	R	API	RIL	M	AY	JU	NE	JU	LY	
ISSUES	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	2ND	4TH	1
NOISE/ VIBRATION		EEK	W	EK	WE	EK	WE	EK	WE	EK	WE	EK	WE	EK	WE	EK	WE	EK	WE	EK	WE	EK	WE	EK	WE	EK		EK	WE	EK	1
TUNNEL LINING	_					*																_									
	_	*				-								-	-	-	-										-		-		1
		T															-														
		茶			-	-																									1
I-70 RETAINING WALL AESTHETICS		-	*	•	•	•																							_		
BRIDGE AESTHETICS		-		*		•	•																								
NEPA ANALYSIS OF CONSTRUCTION METHODS	-	*	•																												
ROCKFALL STRUCTURES		_	*	•		•																									
SIGNING			-			*				•																					
ADAPTIVE MITIGATION							*			•												_				•				•	
PUBLIC INFORMATION						-	*	_	•			•		-	-	-		-				•	_	_					-		
							-																								
IMPACTS TO RECREATION USERS			-	齐	-								•				-	-				-									1
INFRASTRUCTURE IN MEDIAN			-							*		•																			
COATINGS (COLOR)			-					-	*	•			•																		
LIGHTING			_				茶			•																					1
LANDSCAPING							Ste		*	*		*	*					-													
							25		Tr.	T		*	*																		
TUNNEL PORTAL AESTHETICS									*			•										-									
INCIDENT MANAGEMENT PLAN				-			*															_									
C.R. 314 FRONTAGE ROAD RETAINING WALL FASCIA					-							*	*		•			•													
SOUTH SIDE OF W.B. BRIDGE OVER CLEAR CREEK							_		*																						
TRAILHEAD IMPROVEMENTS												*	•		•			•				•				•				•	
ENHANCEMENT OPPORTUNITIES							-			*			*													*					
						L	PACKA	GE 1A		PACKA	AGE 1B	3	PACKA	AGE 2			1	L	<u> </u>	L		_				PACK	AGE 3				
LEGEND: Shaded Items are Complete *	Preser Follow	ntation /-up (A	of Con s Need	icepts ed)																	NOT	E: FINA		N AND	CONSTI	RUCTIO	N WILL		UE THR	ROUGH	

ED BASIS, LESS THAN ONCE A MO

#### **Twin Tunnels Schedule**

#### Package 1A

#### **Construction Updates**

bridges has been

in about 1 month

Tunneling – As of

be completed

•

One of the sign

Complete •

#### Package 1B and 2

Under Construction •

#### Package 3

- FIR Meeting • May 29, 2013
- FOR Meeting • Aug. 28, 2013
- NTP: Oct. 15, 2013 •







#### **2014 Construction Milestones**

- January 2014 Clearing and removal of Game Check Area, Removal of temp bridge and box culvert, Utilities
- February March 2014 West Portal Grading
- March April 2014 Habitat improvements instream, East Portal Grading
- May October 2014 Stone Fascia Construction







#### **Trailhead: Concept Plan**





#### Parking Lot, House and River Access





#### **Air Quality Monitoring Plan Objectives**



"CDOT's approach will be to begin the process to acquire the needed technical equipment as soon as possible, and to ensure that it is installed and operational prior to the first blasting activity. Since the purpose of the monitoring is to facilitate adaptive mitigation during blasting activities, the monitoring program will end once the blasting phase is completed. "

> I-70 Twin Tunnels Environmental Assessment Air Quality Technical Memorandum, April 2011

Map of monitor locations (red symbols)



#### **Preparation for PM10 Monitoring**



- Interagency consultation among air quality regulatory agencies to establish PM10 monitoring parameters
- Preparation of a Quality Assurance Project Plan to map out technical issues and quality control during monitoring
- Establish an automated previolation "alert" procedure for field and technical staff to proactively assess high PM10 events and implement dust control measures
- List of air quality related Dust Control BMPs available to deploy during an alert
- Site logistics



## **PM10 Monitoring and Alert System**

- The National Ambient Air Quality Standard (NAAQS) for PM10 is a 24hour averaged concentration threshold of 150 μg/m<sup>3</sup>; not to be exceeded more than once per year on average over 3 years.
- Hourly PM10 concentrations are recorded at each station 24/7.
- Weather data is captured to identify high wind events and general data collection conditions.
- A precautionary "alert" reading was established by CDPHE-Air Pollution Control Division monitoring experts as any PM10 concentration of 135 μg/m<sup>3</sup> or more, recorded as an 8-hour running average.
- The "alert" is automated to send an immediate text notification to on-site construction personnel, CDPHE and CDOT air quality staff if this threshold is exceeded at any monitor. Dust sources would then be assessed in the field and suppression BMPs would then be deployed as practicable.

n Tunnels Design/Construction



#### **PM10 Monitoring Stations**



#### Upwind Station west of tunnels



Upwind map location



Downwind Station east of tunnels

**Tv** Idah



#### **PM10 Monitoring Equipment**





BAM PM10 Particulate Filter

Twin Tunnels Design/Construction Idaho Springs/Clear Creek County



Weather Station & PM10 sensor



#### **Pre-Blasting PM10 Baseline Concentrations**



# **PM10 Data During Blasting & Construction**

Graphs of PM10 hourly concentrations from April through June 2013 west station – red east station - blue

- Upper graph shows hourly P10 concentrations
- Lower graph shows 8-hour running average concentrations for "alert" purposes.



# PM10 Concentrations Before and After Blasting in June

Blasting Date	Time Start	Pre-B Blasting Upwind Conc. (µg/m³)	Pre-B Blasting Downwind Conc. (µg/m3)	Time End	Post-B Blasting Upwind Conc. (µg/m3)	Post-Blasting Downwind Conc. (µg/m³)	Blasting PM10 Increase (µg/m³)
6/26/2013	14:00	11	23	14:11	13	17	2
6/26/2013	9:00	13	88	9:30	10	1	0
6/25/2013	8:00	38	20	8:14	23	27	7
6/24/2013	3:00	25	27	3:30	29	34	7
6/21/2013	19:00	20	17	19:30	23	19	3
6/20/2013	14:00	91	69	14:16	55	76	7
6/19/2013	11:00	39	42	11:30	19	33	0
6/18/2013	21:00	14	20	21:30	15	16	1
6/14/2013	19:00	29	33	19:30	32	26	3
6/13/2013	12:00	65	32	12:14	43	24	0
6/10/2013	12:00	36	26	12:16	10	12	0
6/8/2013	17:00	38	17	17:08	22	22	5
6/7/2013	19:55	19	12	20:27	25	19	7
6/6/2013	15:45	38	17	15:54	55	17	17
6/5/2013	20:30	12	23	21:03	12	9	0
6/4/2013	14:30	38	60	14:39	60	64	22
6/3/2013	14:30	33	17	15:01	68	19	35

# Recap Results of PM10 Monitoring

- Baseline PM10 concentrations averaged 18 μg/m<sup>3</sup> between both stations; 12% of the 150 μg/m<sup>3</sup> NAAQS.
- There have been no "alerts" of the 135 μg/m<sup>3</sup>
  8-hour average threshold since monitoring began.
- High hourly PM10 concentrations are associated with short term (1 hour) construction activities dominated by crushing & screening operations.
- High winds affect PM10 levels.
- High concentration increases are NOT associated with ongoing tunnel portal blasting or early rockfall mitigation blasting.
- There have been no exceedances of the EPA's 150  $\mu$ g/m<sup>3</sup> NAAQS since monitoring began.









#### **Next Steps for PM10 Monitoring Program**

- Monitoring will continue until tunnel blasting is completed in August 2013.
- Both stations will then be decommissioned and removed.
- Public access to data will be through EPA's AirData website at <u>http://www.epa.gov/airdata/</u>
- A final report and database will be generated for CDPHE's Air Pollution Control Division in compliance with regulations.







## **Blasting Monitoring**

- Vibration
  - » Threshold of 2 inches per second
  - » Vibrations are far below threshold
  - » No damage or complaints

#### • Air Overpressure

- » Threshold is 133 dB
- » Identified some readings higher than expected
- » Developed and implemented additional mitigation
- » No damage or complaints







#### **Roadway and Lane Closure Strategy**

- EA identified lane closure prohibitions during "peak periods" identified as westbound Friday afternoon and Saturday morning and eastbound Sunday afternoon.
- Project-specific Roadway and Lane Closure Strategy further quantified "peaks" based on historic November 2010 through October 2011 traffic counts
- Each month has its own strategy. July example shown here.

Month: July

Summary of Traffic Disruptions - Prohibited Times Twin Tunnels Construction Based on monthly averages (November 2010 through October 2011)

#### Prohibited Times for Road or Lane Closures

Single Lane Inside T	unnel	(1,100 vph)		
	Weekdays (Mon-Thurs)	Friday	Saturday	Sunday
EB	8am - 7pm	9am - 8pm	9am - 9pm	8am - 9pm
WB	7am - 6pm	7am - 9pm	6am - 7pm	7am - 6pm
Single Lane Outside	of Tunnel	(1,600 vph)	tion tracing	
	Weekdays (Mon-Thurs)	Friday	Saturday	Sunday
EB	11am - 6pm	11am - 7pm	10am - 7pm	9am - 9pm
WB	9am - 12pm	8am - 8pm	7am - 5pm	8am - 6pm
Two-Way Traffic in	Eastbound Bore	(1,100 vph - each direction)		
	Weekdays (Mon-Thurs)	Friday	Saturday	Sunday
	7am - 6pm	7am - 9pm	6am - 9pm	7am - 9pm
Full Road Closure fo	or Blasting			
an nour crosure n	Notes: Clearance within 1	hour of reopening time. Close	ures: 15 min EB / 30 mi	n WB
	Weekdays (Mon-Thurs)	Friday	Saturday	Sunday
Times	no restrictions	9am - 8pm	7am - 6pm	8:30am - 8pm
EB max queue		A CONTRACTOR OF A CONTRACT	6.3 mi	1.6 mi
M/P many much		61 mi / 16 mi	7.0 mi / 5.4 mi	E 4 mi / 4 1 mi





#### **Stormwater Managment**

#### May 23 CDPHE Audit

- Formal inspection of entire site
- 2 minor finding that were corrected immediately
- Inspector noted one of best sites this year
- Requires final letter, but no further action

#### June 28 EPA Visit

- Two EPA officials visited the site
  - Andrew Gaydosh, Office of Enforcement, Compliance and Environmental Justice
  - Natasha Davis, NPDES Enforcement Unit
- CDOT and KOJV briefing in project office and then went on a field trip through the project.
- This was not an official visit but the EPA staff was pleased with the project and zero violations were noted.



Colorado Department of Public Health and Environment







#### **Tree and Shrub Replacement**

#### • SB40

- » 65 trees removed
- » Replacing with 90 trees
  - » 36 1" caliper deciduous
  - » 54 10' Cottonwood Pole
- » Shrubs: 200 for the east portal

#### Non-SB40

vin Tunnels Design/Construction Springs/Clear Creek County

- » 104 trees removed
  - » 67 from mountainside, 25 under power lines, 12 at access road
- » Replace with 159 trees
  - » 149 trees 6' ball and burlap
  - » 10 trees 10' ball and burlap
- » Shrubs: 105 for the trailhead and 50 for the west portal are enhancements







#### **CSS Step 6: Process Evaluation Decision**

- Opportunities for Step 6 Evaluation
  - » Design process evaluation survey
    - Distribute to Technical Team October 1, 2013
    - Collected October 11, 2013
    - Discuss results at (rescheduled) Technical Team October 24, 2013
  - » Construction process evaluation to follow same steps late summer 2014
  - » Evaluation results will be added to the CSS Process Evaluation Document



Step 6 Finalize Documentation and Evaluation Process



# **Next Steps**

- Recap Action Items from Today's Discussion
- Upcoming project meetings
  - » Ongoing trailhead partnership meetings
  - » Package 3 FOR August 28, 2013 (distributed mid-August)
  - » Twin Tunnels Technical Team Meetings
    - October 24 design process evaluation (last 2013 meeting)
    - 2014 Tentative Schedule
      - March update on stream and trailhead work
      - Mid summer project progress update (if needed)
      - Late summer construction process evaluation





# **END OF PRESENTATION**

