

# Next Steps for the Project

Remaining NEPA Steps	2012						2013						2014								
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
Public and Agency Review	■																				
Review Comments/Decision Document	■	■	■	■	■																
<b>Construction Schedule</b>																					
<b>Package 1</b> ( <i>I-70 open, CR 314 closed to vehicular traffic, bicycle pedestrian, and emergency responder access accommodated along detour route</i> ) <ul style="list-style-type: none"> <li>• Construct detour route</li> <li>• Rehab Doghouse Rail Bridge</li> <li>• Tunnel portal and retaining wall preparation</li> <li>• Realign CR 314 curve at Hidden Valley</li> <li>• Construct portions of Hidden Valley bridge outside of I-70 traffic</li> </ul>																					
<b>Package 2</b> ( <i>eastbound I-70 detoured, CR 314 closed to local traffic, bicycle, pedestrian, and emergency responder access accommodated along detour route</i> ) <ul style="list-style-type: none"> <li>• Construct narrower (53-ft) tunnel <i>OR</i> wider (61-ft) tunnel</li> <li>• Widen and pave I-70 roadway</li> <li>• Construct remainder of retaining walls along creek</li> <li>• Reconstruct chain station</li> </ul>																					
<b>Package 3</b> ( <i>I-70 open, CR 314 open</i> ) <ul style="list-style-type: none"> <li>• Restore CR 314 to pre-detour conditions</li> <li>• Install fascia on the CR 314 retaining walls</li> </ul>																					