

# Pecos Street over I-70 Bridge Replacement Project

Post-Bridge Move  
Technical Workshop  
July 31, 2013



# Project Goals

1. Advance knowledge, experience & cost efficiency of the CDOT construction program and the construction industry in ABC and CM/GC project delivery
2. Provide a well publicized, highly successful ABC project
3. Replace the poor structure, and improve traffic operations and safety within the project budget
4. Accelerate delivery of construction schedule & complete by October 1, 2013
5. Minimize inconvenience to traveling public, & maximize safety of workers & traveling public
6. Facilitate a collaborative partnership with all of the members of the project team and stakeholders
7. Provide a high quality design and construction

# Project Timeline



- November 2, 2012: Kiewit NTP
- January 2013: Begin Bridge Construction
- June 2013: Final Concrete Pour
- June 24, 2013: Close Pecos Street
- July 19-July 21: 50 hour Closure of I-70
  - 19<sup>th</sup> 10:30pm: close I-70, begin bridge demo
  - 20<sup>th</sup> noon: begin moving bridge
  - 21<sup>st</sup> 1am: place bridge in final position
  - 22<sup>nd</sup> 12:30am: open I-70
- September 2013: Complete Construction

# Preparations for the Bridge Move

- Unique bridge move using SPMTs required special superstructure design
- CMGC delivery method allowed collaboration between designer and contractor
- Lifting diaphragm over SPMTs was permanently built in to superstructure
- 631 Bridge Move (Roll) Specification required 10 submittals to approve equipment, travel path, move distortion monitoring, QC, etc.—and stamped by Colorado PE

# Lifting Diaphragm

- Key bridge element for transport



# Lifting Diaphragm



# Bridge Farm

- Bridge cast on “rat slab” (concrete pad)
- Jack vaults built underground to lift bridge
- Bridge jacked up using ironwood and lifting jacks
- Load transferred to lifting diaphragms temporarily to switch out ironwood with jack stands
- All components designed and approved by CDOT

# Bridge Farm – “Rat Slab”



Jacking vaults




“Rat slab”





# Bridge Farm – Jacking Bridge



# Bridge Farm – Jacking Bridge




# Bridge Farm – Jack Stands





# Preparation of Travel Path

- Travel path alignment designed to be compatible with bridge footprint
- Maximum path grades were limited to 3% (2% for SPMTs)
- Foundation fortified to support 6.5 ksf
- Travel path surface used 1-inch thick steel street plates to prevent tires from digging in to soil

# Travel Path Geometry



# Travel Path Foundation Design



# Travel Path for SPMT's

- How SPMT's work
- Working with Mammoet
- Temp Bearing Plates
- Crack Repair

# TRAVEL PATH BACKFILL

1 to 3 feet of clearance  
to existing wall  
700+00 to 701+00

93+50 55 ft Right  
Center Point of Rotation

## 8" GRANULAR (CL)

54" RCP Storm

SPM

12" Sanitar

400 TN GRANULAR FROM STOCK

1,500 TN  
GRANULAR  
FROM TRUCK  
HAUL

SPMT Outside wheel edge

STOCKPILES PRIOR  
TO CLOSURE

24" RCP Storm

15" CSP Storm

800 TN GRANULAR FROM STOCK

SPMT Track South

697+00

698+00

699+00

702+00

703+00


704+00

705+00

706+00



# Plate Plan View (Over 520 Plates)



# SPMT's

- 96 axles lines
- 4 trailer lines
  - (coupled in pairs)
- 2 Pairs
  - North Abutment = 114'- 10"
  - South Abutment = 119'- 5 1/2"
- 11ea 250Tn Mega Jacks
- 261,933 lbs support beams












# Mammoet's Crew






# Temporary Bearing Plates






# Typical Crack Repair



# Post-Tensioning in Superstructure

- Bridge plan-view configuration affected by roadway geometry, especially roundabouts
- Post-tensioned cast-in-place concrete box girder
- Multi-cell box girder




# Post-Tensioning in Superstructure

4 types of post-tensioning in superstructure

- Longitudinal internal tendons
- Longitudinal external tendons
- Vertical tendons in end diaphragms
- Transverse deck tendons


# Longitudinal Internal Tendons



← Inside of Web Curve

SECTION **A**


(Web 1 shown,  
Web 4 opposite hand)



← Inside of Web Curve

SECTION **B**

(Web 1 shown,  
Web 4 opposite hand)



← Inside of Web Curve



SECTION **C**

(Web 1 shown,  
Web 4 opposite hand)

# Longitudinal Internal Tendons



# Longitudinal External Tendons





# Longitudinal External Tendons






# Vertical Tendons in End Diaphragms



# Transverse Deck Tendons



## TENDON PROFILE - TYPE IV

(For Dimensions A & D, see Notes)

# Transverse Deck Tendons



# Post-Tensioning Summary

- Post-Tensioning was accomplished in 5 days
- Grouting was accomplished in 3 nights



# Monitoring During Lifting, Transport


- Bridge performance and durability
  - Strength limit state (capacity > loads)
  - Service limit state (stresses < allowables, deflections)
- Twist magnitude affected reactions for lifting
- Deflections and Twist monitored during lifting, transport
- Tolerances defined in Bridge Move specification
- Geometry Control Plan

# Monitoring During Lifting, Transport

- Geometry control plan
- String lines for monitoring deflections, twist
- Survey monitoring
  - 4 point monitoring for pitch and roll
  - 12 point monitoring for twist
- String lines monitoring was primary




# Monitoring During Lifting, Transport



# Monitoring During Lifting

- Deflections, twist, monitored during lifting



# Monitoring During Lifting

- Lifting was at 10 support locations under End Diaphragms
- Deflections and twist monitored at Lifting Diaphragms during lifting
- Long Lifting Diaphragm deflections 1/4" or 3/16"
- Twist max 3/4" : within tolerance

# Monitoring During Transfer of Support

- Deflections, twist monitored during transfer of support to Lifting diaphragms



# Monitoring During Transfer of Support

- Deflections, twist monitored during transfer of support to Lifting diaphragms



# Monitoring During Transfer of Support

- Deflections, twist monitored during transfer of support to Lifting diaphragms




# Monitoring During Transport

- Deflections monitored during transport
- Twist monitored during transport



# Monitoring During Transport






# Monitoring During Transport

- Deflections, twist monitored during transport



# Monitoring Final Position of Bridge



# Monitoring Final Position of Bridge

- Accelerated Bridge Construction: superstructure and substructure constructed simultaneously
- Superstructure constructed  $3/4$ " long, versus  $1/2$ " elastic shortening due to post-tensioning
- Abutments constructed  $1$ " toward fill, versus  $\sim 1/2$ " deflection due to lateral soil pressure
- Survey of superstructure and substructure
- Best fit longitudinal and transverse

# Monitoring Final Position of Bridge

- Best fit of superstructure on substructure
- Transverse position (east-west)
- Longitudinal position north-south)



# Monitoring Final Position of Bridge

- Bearing devices: supports of superstructure on substructure
- Shims installed on some bearings to achieve:
  - Uniform vertical support height
  - Deflections and twist within tolerance
- Assessment of superstructure condition for cracks or concerns per Bridge Move specification
- Very few cracks in superstructure
  - Bridge design, including post-tensioning
  - Lifting and transport design

# Field Visit: Status of Construction

- Bridge superstructure is in final position on Abutments
- Retaining walls and wingwalls construction is on-going
- Flow-fill backfill placement for walls  $> 0.8$  f'c
- Roundabouts

# Field Visit: Viewing Location

- W 48<sup>th</sup> Ave / Osage; walk to gate; stay in

