

Year in Review 2020

Milestones

Nov. 5

Nov. 6

Nov. 12

Nov. 20

Mitestories		
Feb. 29	Crews participate in procession for USS Arizona Survivor Don Stratton	
March 11	CDOT/State Patrol host media event related to air patrol and safety in the I-25 South Gap	
March 16	Crews completed girder sets on Spruce Mountain Road bridge	
March 19	Crews complete wall panels on Spruce Mountain Road bridge	
March 25	Crews complete drainage work that required long-term full closures of both the East and West Frontage Roads	
April 20	Grading begins for southbound climbing lane	
April 22	Crews install girders for wildlife crossing at MP 164.5	
•	Crews complete deck pour for Spruce Mountain Road Bridge	
April 29	Crews place girders for wildlife crossing at MP 170	
May 6	First half of new Greenland Road bridge is complete	
May 8	Crews place girders for bridge over Plum Creek	
May 11	Deck pour is completed on the southbound side of the wildlife crossing at MP 164	
May 27	Deck pour is completed on the northbound side of the wildlife crossing at MP 164	
June 5	Traffic along SB I-25 in the northern portion of the project is shifted into final alignment	
June 29	Deck pour is completed on first phase of Plum Creek bridge	
June 30	Greenland box is fully removed	
July 9	Traffic along NB I-25 in the northern portion of the project is shifted into final alignment	
Aug. 9	Southbound I-25 ramps at Greenland Road open into final alignment	
Aug. 11	Crews pour bridge deck on northbound side of the Wildlife Crossing at MP 170	
Aug. 20	Major traffic shifts south of County Line (SB) and near Upper Lake Gulch Road (NB) complete	
Aug. 21-23	Major drainage work under County Line Road bridge complete using 16-hour ramp surfs	
Aug. 24	Crews begin Monument Hill Frontage Road closure to accomplish wildlife crossing, soundwall and drainage construction	
Aug. 31	Major traffic shift complete near Spruce Mountain Road	
Aug. 31	Paving complete under Greenland Road underpass	
Sept. 12	Paving is complete in the northern section of the project	
Sept. 17	Crews remove all concrete construction barrier from the northern section of the project	
Sept. 23	Crews set girders on western portion of Greenland Road bridge	
Oct. 5	Southbound I-25 @ Plum Creek Parkway is back to its original configuration	
Oct. 6	Demolition of northbound Upper Lake Gulch Road bridge over I-25 complete	
Oct. 13	Northbound traffic shift in middle section, approaching Spruce Mountain Road, complete	
Oct. 14	Deck pour on the west side bridge at Greenland Road is complete	
Oct. 15	Crews set girders at the 162 wildlife crossing and removed all traffic control from northern portion of the project	
Oct 16	Sky View Lane/Tomah Road southbound on-ramp 14-day closure complete three days ahead of schedule	
Nov. 4	Phase two traffic shift complete on southbound I-25 between Sky View Lane/Tomah Road and Spruce Mountain Road	

Crews place girders on wildlife crossing at MP 162, marking the final girders to be placed in all of

Deck pour at WLC 162 and Monument Hill Road is complete, marking the last deck pour in the

Dec. 10 Demolition of Plum Creek bridge complete
Dec. 11 Sign bridges in the middle section completed

First roadway lighting illuminated

the middle section

middle section

Dec. 17 Crews place girders on Upper Lake Gulch Road bridge

First completed bridge - Spruce Mountain Road - opens!

Dec. 21 Greenland Road interchange complete

Community Outreach

1,037,900	Project Facebook page reach (with 352 posts)
106,848	Total I-25 South Gap website pageviews
17,256	Postcards delivered (on three topics)
3,410	Text alert subscribers
2,641	Email subscribers
1,227	Callers on for one Telephone Town Hall
289	Project emails and voicemails responded to
165	Project e-blasts or newsletters distributed
92	Text alerts sent
12	Photo contest winners
8	Project presentations at local governments and/or groups
3	Neighborhood Appreciation/Service Events
1	PIO briefing

Media

562M 642	Media reach I-25 South Gap mentions in the media - TV, online, print and radio
15	Press releases
1	In-person press conference
1	Online Media briefing