

## **Close Out Documents**

#### **AP-72 – 4550 Clayton St.**

Asbestos Abatement and Structural Demolition

#### Prepared for:

Kiewit Infrastructure Co. Attn: Megan Wood 160 Inverness Drive West. Suite 110 Englewood CO 80112

# JKS INDUSTRIES

#### Contents:

- 1. Closeout Letter
- 2. CDPHE Asbestos Abatement Permit
- 3. CDPHE Demolition Permit
- 4. JKS Asbestos Certifications
- 5. JKS Workers Asbestos Certifications
- 6. Project Design
  - a. SSAR
  - b. Asbestos Abatement Project Design
  - c. Pre-Demolition Engineering Survey
- 7. Asbestos Clearance Report
- 8. Materials Summary
- 9. Waste Manifests
  - a. Asbestos Waste Manifests
  - b. Regulated Building Materials (RBMs) Waste Manifests
- 10. Weight Tickets
  - a. Daily Load Trackers and Associated Truck Tickets
  - b. Waste Weight Tickets
- 11. Dump Diversion Summary
- 12. Containment Entry/Exit Log
- 13. Daily Logs



## 1. Closeout Letter



January 22, 2019

Kiewit Infrastructure Co. 160 Inverness Drive West, Suite 110 Englewood, CO 80112

Re: SSCR AP-72 4550 Clayton St.

Dear Kiewit Infrastructure Co.

This letter is confirm that all the work associated with the asbestos abatement and demolition of the structure located at 4550 Clayton St. Denver, CO 80216, also referred as parcel AP-72, is complete.

The scope of work included the removal of Regulated Building Materials (RBMs), asbestos abatement, demolition of a 1,500 square foot residential structure, and the removal of the curb and driveway.

This document has been prepared to furnish you with key documents associated with this project for your records.

On behalf of the JKS Industries team, we would like to extend our appreciation to working with you on this project and look forward to working with you in the future.

Regards,

Jeffrey Knight,

President



# 2. CDPHE Asbestos Abatement Permit

#### Colorado Department of Public Health and Environment

Air Pollution Control Division – Indoor Environment Program – Asbestos/IAQ Unit 4300 Cherry Creek Drive South, APCD-IE-B1
Denver, Colorado 80246-1530
Phone: 303-692-3100 – Fax: 303-782-0278

E-mail: asbestos@state.co.us

#### ASBESTOS ABATEMENT PERMIT

This permit is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008, the Colorado Air Pollution Prevention and Control Act (25-7-101 or 25-7-501 et seq., C.R.S.) and the following provisions. It is only for the purpose of allowing asbestos abatement.

#### ADDITIONAL PERMIT PROVISIONS:

By performing work under this permit the abatement contractor agrees that the Division may revoke or suspend this permit should the Division find that the contractor:

- has violated or has aided and abetted in the violation of 25-7-101 or 25-7-501 et seq., C.R.S. or Regulation No. 8, Part B, or an order of the Division or Commission,
- has failed to meet any permit and notification requirement or failed to correct any violations cited by the Division during any inspection within a reasonable period of time, as may be determined by the Division,
- has used misrepresentation or fraud in obtaining this permit, or,
- has committed any act or omission which does not meet generally accepted standards of the practice of asbestos abatement.

As a contractor, you may be subject to other licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

#### THE ORIGINAL PERMIT MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

This asbestos abatement permit is valid beginning 10/23/2018 through 11:59 PM on 10/22/2019. The actual scheduled work dates are from 11/27/2018 through 12/10/2018.

Approval issued on: 11/5/2018

Record number: 143021

Notice Number: 18DE7238A-16

Variance: None

Comments: None

For the location specified below:

AP-72 residential Bedrooms, Kitchen closet, Hallway 4550 Clayton St. Denver

**Denver County** 

This permit has been issued to:

Fee paid:

Check number:

Project Supervisor:
Andre M. Williams

Cerification No.: 15776

Project AMS:

Logan Greenfield

Cerification No.: 20715

Project Manager:

WAIVED

Certification No.: 15045

JKS Industries, LLC 747 Sheridan Blvd Unit 9A

Lakewood, CO 80214

Issued by: CA

#### ASBESTOS ABATEMENT NOTIFICATION and PERMIT APPLICATION FORM

FEE MUST ACCOMPANY THIS FORM. INCOMPLETE APPLICATIONS WILL BE RETURNED.



Colorado Department of Public Health and Environment

Single Family Resident > 50 LF or 32 SF or a 55-ga	ntial Dw al. drum, b	elling (SFRD) out ≤ 260 LF or 160 SF or a 55-gallon drum			ng, School, and Single-Family 60 SF or a 55-gallon drum	Submit form to: Permit Coordinator
[ code 200 ] [	\$0	Courtesy Notice	[ code 100 ] [		Courtesy Notice	Colorado Dept. of Public Health and Environment
[ code 205 ] [	\$60	Non-Public Access Notice (Opt Out)	[ code 105 ] [	\$80	Non-Public Access Notice	APCD-IE-B1
[ code 210 ] [	\$60	Notice	[ code 110 ]	\$80	Notice	4300 Cherry Creek Drive South
	\$180	30-Day Permit	[ code 130/232 ]	\$400	30-Day P&C/SFRD Permit	Denver, CO 80246-1530
[ code 290 ] [	\$300	90-Day Permit	[ code 190/292 ] [	\$800	90-Day P&C/SFRD Permit	Phone: 303-692-3100 Fax: 303-782-0278
	\$420	365-Day Permit	[ code 165/267 ]	\$1200	365-Day P&C/SFRD Permit	asbestos@state.co.us
[ code 180/280 ] [	\$55	Notice or Permit Transfer	[ code 17₺] ⊠	\$80	Phase <u>to</u> of Multiple Phase Permit #	

Abatem	ent Contra	ctor			Abate	ment Site			Bu	ilding Ow	ner	
Company Name	KS Industries			Building Name		Residential			Owner Name	CDOT		
Street Address	eridan Blvd. Unit	9A		Specify location in the build Bedroo		ork will take place ( en Closet and I			Contact	Athony DaVito		
City Lakewood		State	Zip code 80214	Street Address	4550 C	layton Street			Street Address	2000 S. Holly S		
Telephone # (303) 238-0207	Fax # (303) 2	38-0452		City	Cour	Denver Denver	)	Zip code 80216	City Denver		State CO	Zip code 80222
Project Supervisor Andre Willia			Cert # 15776	Building Contact Doug Me	essier	Cell (817	Phone ) 320	# -6749	Telephone # (303) 512-5900	Fax#	)	
Proje	ct Personn	el		P	roject	Information	on		D	isposal Si	te	
CO Project Mgr. Name See Project Mar	naer Waiver form	from CE	OOT	Start Date 11/27/2018		End Date	12/10/2	2018	Landfill Name Denv	er Arapahoe Dis	posall	1
Cell Phone #	CO Projec	t Design	ner#	Start Time 6:30am AM PM		End Time	AM	M 5:00 PM	Street Address 3500	South Gun Club	Road	
CO Project Designer Name	aniel Benecke			Check the day(s) of op	peration: S	Su M Tu W	Th F		City Aurora		State CO	Zip code 80018
Cell Phone # (303) 232-2660	CO Project	t Desigr	ner#	Emergency? Y□ N□		e of ACM: TSI, TDW a			CDI	PHE Use (		
Consulting Firm Name All Phase Consult	ing, Inc.	Regis	stration # 15979	Linear Feet / Type		Feet/Type 64 Hohal)	55 ga	al: Drums	Postmark or Delivery date	6/19/8	Approv	ed by:
A.M.S. Name	ogan Greenfield				2074	SF of TDW SF of Plaster			Form of Payment & #	_	PM red	Y N (W)
Cell Phone # (719) 545-0375	CO A.M.S	. Cert #							1238A	Record #	Date Is	ssued:

Please describe below the work practices and procedures to be employed in conducting the abatement of asbestos. **BE SPECIFIC**. Indicate type(s) of ACBM to be abated (e.g. VAT, ceiling tile, TSI, etc.). Use another page if necessary.

This Phase 16 project will consist in removal and disposal of 2074 SF of TDW and 1390 SF of Plaster. The friable materials will be removed using small hand tools (carpenters hammer, cats claw, crow bar and chisels) the material will be kept wet (1500 psi airless sprayer with amended water) The full containment will employ negative air pressure greater than --0.02cw, a fully functional decon, 1'x1' view port and two chamber waste loadout. All work will be in accordance with Colorado Regulation #8 Part B. The full conatinment will be inspected and cleared by a State Certified AMS.

OCT 1 9 2018



# 3. CDPHE Demolition Permit

#### Colorado Department of Public Health and Environment

Air Pollution Control Division – Indoor Environment Program – Asbestos/IAQ Air Unit 4300 Cherry Creek Drive South, APCD-IE-B1
Denver, Colorado 80246-1530
Phone: 303-692-3100 – Fax: 303-782-0278
E-mail: asbestos@state.co.us

# **DEMOLITION APPROVAL NOTICE**

This approval notice is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008 and the Colorado Air Pollution Prevention and Control Act C.R.S. (25-7-101 and 25-7-501 et seq). This notice signifies that the structure was inspected for asbestos, luminous exit signs (containing radioactive material), and Ozone-Depleting Refrigerants and the demolition contractor has properly notified the Colorado Department of Public Health and Environment pursuant to Regulation No. 8, Part B.

As a contractor, you may be subject to other demolition licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division, strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

Please note that certain asbestos-containing materials (ACM) may remain in the structure during demolition. Therefore, any demolition debris left behind after the completion of post-demolition site cleanup may constitute a "reason to know of asbestos-contaminated soil" at the site, subject to the requirements of Section 5.5 of the Solid Waste Regulations (6 CCR 1007-2, Part 1).

#### THE ORIGINAL APPROVAL NOTICE MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

This demolition approval notice is valid beginning 11/29/2018. The actual scheduled work dates are from 11/29/2018 through 1/31/2019.

Approval issued on: 12/5/2018

Record number: 143950

Notice Number: 18DE8194D

For the location specified below:

AP-72 Residential

4550 Clayton St.

Denver

**Denver County** 

Fee Paid: \$60.00

Check number: 5684

Asbestos Building Inspector:

Logan Greenfield

Cerification No.: 20715

Inspection Date:

11/29/2018

This notice has been issued to:

JKS Industries, Inc. 747 Sheridan Blvd. Unit 9A Lakewood, CO 80214

Issued by: Sk

Sam Ela



Colorado Department of Public Health and Environment

#### **DEMOLITION NOTIFICATION APPLICATION FORM**

APPLICATION FEE MUST ACCOMPANY THIS FORM INCOMPLETE APPLICATIONS WILL BE RETURNED

(Notice will be mailed to the demolition contractor unless specified otherwise)

Fee: \$50 + \$5 per 1000 ft<sup>2</sup> of area to be demolished = \$ 60.00 (See instruction #1 on reverse side)

Submit form to:
Permit Coordinator
Colorado Dept. of Public
Health and Environment
APCD-IE-B1
4300 Cherry Creek Drive
South

South Denver, CO 80246-1530 Phone: 303-692-3100 Fax: 303-782-0278 Asbestos@state.co.us

	Occasion Name				Puilding Name:				
	Company Name: JKS In	dustries			Building Name:	2-72 Residential			
	Street:	The Same			Square footage of footprint of facility or portion of facility to be demolished				
tor	747 Sherida	Zip Code:		Street:	1,500				
rac	Lakewood	State: CO	80214	Site	45	550 Clayton St.			
onti	Telephone # (303) 238-0207	Fax # (303) 238-04	452		City: Denver	County: Denver	Zip Code: 80216		
ŭ	Project Manager:	Cell Phone #		emolition	Proposed Start Date	Proposed Comple	etion Date		
ioi	Jeffrey Knight	(720) 402-4		10	11/29/2018		1/2019		
Demolition Contractor	I certify that the Certified Asbestos B about any remaining asbestos-conta demolished.			Den	Method/Means of Demolition  ☑ Wrecking ☐ Burning <sup>†</sup> ☐ I		Other specify:		
De	Signature:	Print Name: Jeffre	y Knight		Z Wicking L burning L	mplesion in moving in a	and, opening.		
	Landfill Receiving Building Debris: Denver Arapah	noe Disposal Si	te		<sup>†</sup> Burning requires additional aut to speak to the Open Burning Po		03) 692-3100 and ask		
	General Abatement Contractor (GAC JKS In	c) ndustries		ner	Owner's Name:	CDOT			
Asbestos Removal Contractor	CDPHE Asbestos Permit # / 18DE7238A-16		Asbestos Removed 54 SF	g Owner	Street:	000 S Holly St.			
Asbe Rem Contr	Date Removal Completed	Telephone # (303) 238-02	07	Building	City: Denver	State:	Zip Code: 80222		
	Type(s) of Asbestos-Containing Mat 2074 SF TDW		er	Bu	Contact's Name: Anthony DaVito	Telephone (303) 5			
Certified Asbestos Inspector Certification	an Asbestos Building Insi in the Demolition Site blo asbestos by a NVLAP-act facility.* I also certify that asbestos-containing mate of ACM remaining, below  Vinyl asbestos floor to Spray-applied tar coal	ck above, sar credited labor t I have informerial allowed to the check app	npled all susper atory, and have ned the owner/ o stay in the faropriate box(e	ect mat re dete operat cility m es):	erials, had all samples a rmined that no Regulate or of the facility or the do nust remain non-friable of phalt impregnated roofin	analyzed for the property of ACM exists any emolition contractor during demolition.	esence of where in the or that any Specify type(s)		
tified	Signature: (In Blue Ink)	1/1	11		Name:	Gild			
Ge /	Date of Final Inspection		n Date , 18, 2019	Teleph	one # (719 ) 545-037	Cell Phone #	250-0036		
Building Owner or Contractor	I verify that all refrigerants from 15 (for information on CFC requisions) disposed of in accordance with CHECK THE APPROPRIATE BOX	air conditioning/ uirements call 69 6 CCR 1007-1 s	refrigeration applia 2-3100). I further v	erify tha	ve been properly recovered in	accordance with AQC	C Regulation No. rial) have been		
uilc	Building Owner	4 Contractor		Other		Date: 1//2	30/14		
m 0 0	Signature:	_		Print N	lame: TEFFNEY	Wight	1		
		Т	HIS BOX IS FOR	CDPHE		1.0			
Postmark o	or Hand Delivery Date: 11/3	d18	Approved By	/		ode: Linitial-310	1 transfer-380		
_	ayment &#: check#56</td><td>1 1</td><td>Permit#:</td><td>PSI</td><td>Record # 430</td><td>Date Issued:</td><td></td></tr><tr><td>* Regul</td><td>ated asbestos-containing materia</td><td></td><td>ble asbestos-conta</td><td>aining m</td><td>aterial, (b) Category I nonfriab</td><td>ole ACM that has become</td><td>ne friable, (c)</td></tr></tbody></table>								

\* Regulated asbestos-containing materials means (a) <u>friable asbestos-containing material</u>, (b) <u>Category I nonfriable ACM</u> that has become <u>friable</u>, (c) <u>Category I nonfriable ACM</u> that will be or has been subjected to sanding, <u>grinding</u>, <u>cutting</u>, or abrading or (d) <u>Category II</u> nonfriable ACM that has a high ED probability of becoming or has become crumbled, pulverized, or reduced to powder by the forces expected to act on the material in the course of <u>demolition</u> or <u>renovation</u> operations regulated by this regulation.

Note: Asbestos-containing sheet vinyl and linoleum must be properly abated/removed prior to demolition.

DATE 12/4/18 COPHE (SIEN

Rev. 01/30/08 APCD Stationary



4. JKS Asbestos Certifications



Colorado Department of Public Health and Environment

# **General Abatement Contractor**

This certifies that

## JKS Industries, LLC

GAC No.: 18531

has met the certification requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos abatement activities in the state of Colorado.

Issued: July 18, 2018


Expires: July 18, 2019

Authorized APCD Representative

SEAL



5. JKS Workers Asbestos Certifications







CERTIFIES THAT

# ANDREE WILLIAMS

Has successfully completed
The EPA— APPROVED AHERA ANNUAL ASBESTOS REFRESHER COURSE for CONTRACTOR/SUPERVISOR

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Course Date 09/15/2018

No. Hours

Certificate No. CO091518-02ASR

09/15/2019

This course meets the requirements of AQCC Reg. #8 Part B

Training Director

SACOSON!

#### Midtown Occupational Health Services 2420 W. 26<sup>th</sup> Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification Applicants Name The above individual was seen by me on 3/19/12 in accordance to 29 CFR 1926.1101(Asbestos Certification) and 29CFR1910.134 (Respirator Certification). The following was preformed: Completion and review of the standardized medical questionnaire and work 1. history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101 Reviewed the employer's description of this individual's duties as they relate 2. to asbestos exposure, the anticipated exposure level and the personal protective and respiratory equipment to be utilized by this individual. 3. Review of information from previous medical examinations, if available. A physical examination with emphasis upon the pulmonary, cardiovascular, 4. and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1). Determined that a chest roentgenogram was to was not I required as part of 5. this examination. (note-according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required) Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A 6. Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duffes. The employee has been instructed to report any difficulties in using the 7. respirators or any change of physical status to their supervisor or physician. In accordance with OSHA requirements, I have fully explained the results of 8: the medical examination and laboratory tests to the above named patient. In accordance with OSHA I have informed this individual of the health risks. 9. involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

## Midtown Occupational Health Services 2420 W. 26<sup>th</sup> Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-63 Fax: (303) 831-6335 **OSHA** Asbestos Certification

There is no detected medical condition which we risk of material health impairment from exposure to asl	bestos, and there are no recommended
limitations on the employee concerning the use of person	onal protective equipment or respirator.
There is a detected medical condition(s) which p See comments below for limitations:	laces this employee at an incheased risk.
Comments/Limitations CYR 2 & man pandy	
m-s	3/19/19
Examining Provider	Date



## Respirator Fit Test

I, Andree Williams, acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 5/7/2018 Fit Test Conductor: Ruben Domingo
Respirator Information
1. Manufacturer: North
2. Model: 7700M 3. Size (Circle one): SMALL MEDIUM LARGE
4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)?  YES  NO
Please initial the following as each test is completed:
Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator of your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of while light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no on ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the
end of the rainbow.
Employee Signature: Date: 5/7/18
Fit Test Conductor Signature: The Game Date: 5/7/2018



# INTERNATIONAL



Environmental and Safety Training L.LC.
720 Billings Street Unit F
Aurora, Colorado 80011
Phone # (720) 859-3134
Fax # (720) 859-0660

CERTIFIES THAT

# AURA DE PAZ

Has successfully completed

The EPA-APPROVED AHERA ANNUAL ASBESTOS REFRESHER

COURSE for WORKER

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Course Date

05/12/2018

No. Hours

Q


Certificate No.

CO051218-02AWR

**Expires** 

05/12/2019

This course meets the requirements of AQCC Reg. #8 Part B



Training Director

#### Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification Applicants Name The above individual was seen by me on 3 -() -(8 in accordance to 29 CFR 1926.1101(Asbestos Certification) and 29CFR1910.134 (Respirator Certification). The following was preformed: 1. Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101 2. Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual. 3. Review of information from previous medical examinations, if available, A physical examination with emphasis upon the pulmonary, cardiovascular, 4. and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1). 5. Determined that a chest roentgenogram was was not required as part of this examination. (note-according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required) Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A 6. Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties. 7. The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician. In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient. 9. In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will

reduce the risk of lung cancer.


#### Midtown Occupational Health Services 2420 W. 26<sup>th</sup> Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-63 Fax: (303) 831-6335 **OSHA** Asbestos Certification

There is a detected medical condition(s See comments below for limitations:	) which places this employee at an increased risk.
Comments/ Limitations	
Examining Provider	05/15/18 Date
	Richard Kraus M.S., PAC Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Sulte 30 Denver, CO 80211 303-831-9393
The same of the sa	

Fit Test Conductor Signature:\_

#### **Respirator Fit Test**

Respirator Fit Test
I, Aura De Paz, acknowledge that I have been fit tested and trained for the proper use and care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 05/60/2018 Fit Test Conductor: Ruben
Respirator Information  1. Manufacturer: North  2. Model: 7700M  3. Size (Circle one): SMALL MEDIUM LARGE  4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed:  Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.  Employee Signature:  Date: 10/05/2018
Employee Signature: Luca ( Lette ) Date: 10/05/2018



# INTERNATIONAL



Environmental and Safety Training L.LC.
720 Billings Street Unit F
Aurora, Colorado 80011
Phone # (720) 859-3134
Fax # (720) 859-0660

CERTIFIES THAT

# DAVID J. SCHLOTE

Has successfully completed

The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER**And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)** 

Course Date

01/08/2018 - 01/11/2018

No. Hours

32

Certificate No.

CO010818-06AWI

**Expires** 

01/11/2019

This course meets the requirements of AQCC Reg. #8



Invalid without raised seal

Training Director

#### Midtown Occupational Health Services 2490 W. 26<sup>th</sup> Ave. Ste. 300-A Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

**OSHA** Asbestos Certification


Applicant	ts Name David Schlofe
The above	e individual was seen by me on 2/14/14 in accordance to 29 CFR 1(Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following
1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
5.	Determined that a chest roentgenogram was was not required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

# Midtown Occupational Health Services 2490 W. 26<sup>th</sup> Ave. Ste. 300-A Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

There is a detected medical condition(s) which places th	is employee at an increased risk.
See comments below for limitations:  Comments/ Limitations CXA B A Paragraphy	Matthew Edwards, PAC Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bidg, A. Suite 300
	Denver, CO 80211


### Respirator Fit Test

I, David Schlote, acknowledge that I have been fit tested and trained for the proper use and care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 05 07 2018 Fit Test Conductor: Ruben Omy
Respirator Information  1. Manufacturer: North  2. Model: 7700M  3. Size (Circle one): SMALL  4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)?  YES  NO
Please initial the following as each test is completed:  Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Fit Test Conductor Signature: Date: 05/07/2016
Fit Test Conductor Signature: Date: 05/07/2018



# INTERNATIONAL

Environmental and Safety Training L.LC. 720 Billings Street Unit F



CERTIFIES THAT

# **EUTIQUIO DOMINGUEZ BATISTA**

Has successfully completed

The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER**And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Addition to the

Course Date

11/12/2018 - 11/15/2018

Exam Date

11/15/2018

No. Hours

32

Certificate No

CO111518-03AWI

Expires

11/15/2019

Invalid without raised seal

Huseroul

Training Director

This course meets the

AQCC Reg. #8 Part B

requirements of

# Midtown Occupational Health Services 2420 W. 26<sup>th</sup> Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

	Name Enfigues Dominguez
The above 1926.1101 was prefor	individual was seen by me on
was prezes	
1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
5	Determined that a chest roentgenogram was was not □ required as part of this examination. (note-according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A  Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties.
	required duties. NOV 1 9 2018
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

#### Midtown Occupational Health Services 2420 W. 26<sup>th</sup> Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

There is no detected medical condition which would	place this employee at an increased
There is no detected medical condition which we are risk of material health impairment from exposure to asbest imitations on the employee concerning the use of personal	l protective equipment or respirator.
There is a detected medical condition(s) which place	
See comments below for limitations:	
Comments/Limitations CXRc B- Re	ad - Regul TI pendery
Examining Provider	Danc
LAWRENCE CELL	Lawrence Cedillo D.O.
	Health Services BC
	Denver, CO, 80211
	202 024
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	<b>FAXED</b>

# JKS INDUSTRIES/

#### Respirator Fit Test

Puliquia Comingens	
I, Ectiquio Comingerez, acknowledge that I have been fit to care of my respirator. I have read and understand JKS's written respirator.	ested and trained for the proper use and
Date of Fit Test: 11/26/2018Fit Test Conductor	
Respirator Information  1. Manufacturer: North  2. Model: 7700M  3. Size (Circle one): SMALL  4. Approval Number: TC-84A-0592	
Irritant smoke used (Circle one)?  YES  NO	
Please initial the following as each test is completed:  Breathe normally through the respirator	
Breathe deeply through the respirator. Be certain that your breaths ar	re deep and regular
Turn your head from one side to the other to the fullest extent about your shoulders. Ensure that your movement is complete. Inhale on each	every second without bumping the respirator on ch side.
Nod your head up and down to the fullest extent about every second to Ensure that your movement is complete and can be completed quickly	without bumping the respirator on your chest.  7. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come	loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your j mouth as necessary without compromising the fit of the respirator.	aw around, etc. Ensure that you can move your
Read the Rainbow Passage	
When the sunlight strikes raindrops in the air, they act like a prism and light into many beautiful colors. These take the shape of a long round apparently beyond the horizon. There is, according to legend, a boiling ever finds it. When a man looks for something beyond his reach his frie end of the rainbow.	arch with its path high above and its two ends
Employee Signature:	Date: 11/26/2018
Fit Test Conductor Signature:	Date: 1/26/2008



# INTERNATIONAL

Environmental and Safety Training L.LC.



720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

# IRINA BLANCO BELLO

Has successfully completed

The EPA- APPROVED AHERA ASBESTOS COURSE for WORKER

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Course Date

11/12/2018 - 11/15/2018

Exam Date

11/15/2018

No. Hours

32

Certificate No

CO111518-04AWI

Expires

11/15/2019

Manage

This course meets the

AQCC Reg. #8 Part B

requirements of

**Training Director** 



Invalid without raised seal

# Midtown Occupational Health Services 2420 W. 26<sup>th</sup> Ave. Ste. 200-D Denver, CO 80211

Phone: (303) 831-9393

Fax: (303) 831-6335

## **OSHA** Asbestos Certification

Applicants	Name ring Blanco
1926.1101	individual was seen by me on
was prefor	med:
1,	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital
5.	Determined that a chest roentgenogram was was not required as part of this examination. (note according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

### Midtown Occupational Health Services 2420 W. 26<sup>th</sup> Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335


OSHA Asbestos Certification

There is a detected medical	rning the use of personal protective equipment or respirator.  condition(s) which places this employee at an increased risk.
See comments below for limitation	is:
Comments/ Limitations	XR & BREAD Routh pends
173	
ANNINE C. Examining Provider	Ealb 02 11-19/18 Date
	Lawrence Cedillo D.O. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite 3 Denver, CO 80211 303-831-9393



# Respirator Fit Test

I, <u>Irina</u> <u>Planco</u> , acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 1/26/2013 Fit Test Conductor: Juben Daningo
Respirator Information
Manufacturer: North
2. Model: 7700M
3. Size (Circle one): SMALL MEDIUM LARGE
4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed:
Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
breathe deeply through the respirator, be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest.
Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your
mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white
light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends
apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one
ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: 126-2018
Employee Signature: 17240000 Date: 11-26-2016
Fit Test Conductor Signature: (1/26/W/3)



# INTERNATIONAL



Environmental and Safety Training LLC 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

# PAUL WILLIAMS

Has successfully completed

The EPA- APPROVED AHERA ANNUAL ASBESTOS REFRESHER

COURSE for CONTRACTOR/SUPERVISOR

And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)** 

Course Date

05/04/2018

No. Hours

8

Certificate No.

CO050418-22ASR

**Expires** 

05/04/2019



Invalid without raised seal

Training Director

This course meets the

requirements of AQCC Reg. #8 Part B

#### Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification Applicants Name The above individual was seen by me on 6-17-18 in accordance to 29 CFR 1926.1101(Asbestos Certification) and 29CFR1910.134 (Respirator Certification). The following was preformed: 1. Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101 Reviewed the employer's description of this individual's duties as they relate 2. to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual. 3. Review of information from previous medical examinations, if available. A physical examination with emphasis upon the pulmonary, cardiovascular, 4. and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1). Determined that a chest roentgenogram was was not was not required as part of 5. this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required) Reviewed OSIFA's Medical Evaluation Questionnaire in Appendix C Part A 6. Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties. The employee has been instructed to report any difficulties in using the 7. respirators or any change of physical status to their supervisor or physician. In accordance with OSHA requirements, I have fully explained the results of 8.

9. In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

the medical examination and laboratory tests to the above named patient.

### Midtown Occupational Health Services 2420 W. 26<sup>th</sup> Avc. Stc. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

There is no detected medical condition which wisk of material health impairment from exposure to a limitations on the employee concerning the use of pe	asbestos, and there are no recommended
There is a detected medical condition(s) which See comments below for limitations:	places this employee at an increased risk.
boc comments bolow to immedious.	
Comments/ Limitations	
	JUN 1 5 2018
Examining Provided when Co Ce	10 D
Examining Providery	Date

Lawrence Cedillo D.O.
Midtown Occupational
Health Services, P.C.
2490 W. 26th Ave., Bldg. A, Suite 300
Denver, CO 80211
303-831-9393

### Midtown Occupational Health Services

2490 W 26th Avenue Building A. Suite 300 Denver, CO 80211

Williams, Pau	al .					1	D: 0174	Age: 50 (	3/9/1968)	
Gender	Male			Helgi			3 In	-6-17-18		
Ethnicity	African			Welg	ht	16	66 lb	BMI 25.2		
FVC (ex only)						Y	our FEV	1 / Predicte	d: 96%	
Test Date	6/15/2018	10:48:16 AM	1	Inter	oretation	200.000000		the first and the same to be	Value Selection	Best Value
Post Time				Predi	cted	H	ankinson (N	HANES III), 1999	BTPS (IN/EX)	1.12/1.02
			Pro							
Parameter	Pred	LLN	Best	Trial 2	Trial 3	Trial 1	%Pred			
FVC [L]	3.90	3.02	4.29	4.29	4.16	4.13	110			
FEV1 [L]	3,12	2.84	3.00	3.00	2.98	2,80	96			
FEVI/FVC [%]	80.0	69.6	69.9	69.9	71.6	67.7*	87			
FEF25-75 [L/s]	3.15	1.47	1.69	1.69	1,88	1.47	54			
PEF [L/s]	8,34	5.83	9.28	9,28	8.68	9.10	111			
FET (s)		7	9,8	9,8	10.4	9.9				
* Indicates value ou										
Session Quality	Pn	Pp TANS			. (U.876); F	VC Varet	).13L (3.196))			
12		Pen Trini 3	7.				11.1.			
10		o Professi		energy ages		3	1 1			
								1 1 1		
		A control	Press 6.	-		-				
5 1	111	1 1	Z 5	. 1		1	an thems there	above of ore		
30			ame [		CANALA CANALA					
1 8 B			Johane [		C Marine	- 1		1 . ]		
4			A Solume		Carlos Carlos	27 20 TO		1 . ]		
4			A Solume		A San Military	27 Per - 17		1 . ]		
4		8 7 9	A Solume	18	A STATE OF THE STA	7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	anima managan	1 . ]		

4 5 6 Time [8]

> Lawrence Cedillo D.O. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Sulte 300 Denver, CO 80211 303-831-9393

0


# JKS INDUSTRIES

### RESPIRATOR FIT TEST

### APPENDIX A - NORTH

EMPLOYEES WORKING UNDER THIS RESPIRATOR PROGRAM MUST ACKNOWLEDGE BY SIGNING THIS FORM. THEY HAVE BEEN FIT TESTED AND HAVE BEEN TRAINED FOR THE PROPER USE AND CARE OF THEIR RESPIRATOR. THEY HAVE READ AND UNDERSTAND THE COMPANY'S WRITTEN RESPIRATOR PROGRAM MANUAL.

Paul R. W	illiams
EMPLOYEE NAME PRINTED OF	
3/26/2018	
DATE OF FUT TEST / Pruben	O. Domyo
FIT TEST CONDUCTOR	
RESPIRATOR:	
1. MANUFACTURER:	North
2. MODEL:	00M
3. SIZE: Medium	
4. APPROVAL NUMBER:	TC-84A-0592
IRRITANT SMOKE X	
aw	
TESTING AGENT	



# INTERNATIONAL



Environmental and Safety Training L.LC.
720 Billings Street Unit F
Aurora, Colorado 80011
Phone # (720) 859-3134
Fax # (720) 859-0660

CERTIFIES THAT

# VICTOR LERMA

Has successfully completed

The EPA-APPROVED AHERA ANNUAL ASBESTOS REFRESHER

COURSE for WORKER

And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)** 

Course Date 01/12/2019

No. Hours 8

Certificate No. CO011219-16AWR

Expires 01/12/2020

Invalid without raised seal

This course meets the requirements of AQCC Reg. #8 Part B

Fluer

Training Director

### Midtown Occupational Health Services 2490 W. 26th Ave. Ste. 300-A Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

**OSHA Asbestos Certification** 

Applicant	s Name Villa Colomb
The above 1926.110 was prefo	e individual was seen by me on <u>02 12 18</u> in accordance to 29 CFR 1(Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following rmed:
1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
5.	Determined that a chest roentgenogram was was not required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.


### Midtown Occupational Health Services 2490 W. 26th Ave. Ste. 300-A Denver, CO 80211 Fax: (303) 831-6335 Phone: (303) 831-9393 **OSHA** Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended limitations on the employee concerning the use of personal protective equipment or respirator. There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations: Comments/ Limitations\_

> Richard Kraus M.S., PA.-C Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite 300 Denver, CO 80211 303-831-9393

# Respirator Fit Test

I, Wicker Lumb, acknowledge that I have been fit tested and trained for the proper use and care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 05-072018 Fit Test Conductor: Ruber Omning
Respirator Information  1. Manufacturer: North  2. Model: 7700M  3. Size (Circle one): SMALL MEDIUM LARGE  4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)?
Please initial the following as each test is completed:  Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: Date: 5-7-16
Date: 5/7/1016



# INTERNATIONAL



Environmental and Safety Training L.LC.
720 Billings Street Unit F
Aurora, Colorado 80011
Phone # (720) 859-3134
Fax # (720) 859-0660

CERTIFIES THAT

# WILMER O. ANDUEZA MENDOZA

Has successfully completed

The EPA-APPROVED AHERA ANNUAL ASBESTOS REFRESHER

COURSE for WORKER

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)


Course Date 09/29/2018

No. Hours 8

Certificate No. CO092918-06AWR

Expires 09/29/2019

This course meets the requirements of AQCC Reg. #8 Part B



**Training Director** 

### Midtown Occupational Health Services 2420 W. 26<sup>th</sup> Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

**OSHA Asbestos Certification** 

A	pplicants	Name Wilmer Andulsa
1	he above 926.1101 vas prefor	individual was seen by me on 11/2/18 in accordance to 29 CFR (Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following med:
1	1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
	2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
	3.	Review of information from previous medical examinations, if available.
	4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
	5.	Determined that a chest-roentgenogram was \( \subseteq \text{was not } X-required as part of this examination. (note according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
	6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties
	7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
	87	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
	9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.


### Midtown Occupational Health Services 2420 W. 26<sup>th</sup> Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

**OSHA** Asbestos Certification There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended limitations on the employee concerning the use of personal protective equipment or respirator. There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations: Comments/Limitations Examining Provider Lon Noel, M.D. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Sulte 300 Denver, CO 80211 303-831-9393

# JKS INDUSTRIES

# Respirator Fit Test

I, Wilmen Andugo, acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand IKS's written respiratory program manual
Date of Fit Test: 10/05/2018 Fit Test Conductor: Ruben
Respirator Information  1. Manufacturer: North  2. Model: 7700M  3. Size (Circle one): SMALL  4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed:  Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.  5/10/18  Employee Signature:  Date: 45/3/18  Date: 45/3/18
Fit Test Conductor Signature: Date: S/Co/2018







Environmental and Safety Training LLC 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

# LEROY J. ARMIJO

Has successfully completed
The EPA- APPROVED AHERA ASBESTOS COURSE for
CONTRACTOR/SUPERVISOR

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Course Date

03/05/2018 - 03/09/2018

Exam Date

03/09/2018

No. Hours

40

Certificate No.

CO030918-15ACSI

xpires. AAAA. (

03/09/2019

114 /

This course meets the

requirements of AQCC Reg. #8 Part B

Training Director

OCOO GENERAL

### **Concentra Medical Centers**

15235 E 38th Ave AURORA, CO 80011 Phone: (303) 340-3053 Fax: (303) 340-3862

## PLHCP WRITTEN STATEMENT for RESPIRATORS (EMPLOYEE)

Service Date: 04/11/2018		
Employee Name:	Employee SSN: XXX-XX-2828	
Armijo, LeRoy J.		
Address:		
754Lipan St	i i	
Apt.A		
DENVER CC 80204		
Employer: International Environmental & S	Safety Training	
	edical status related to your physical capability	-
to wear a respirator. (Check $$ one that ap		
	ld hamper your ability to perform your job duties while wearing a respirator.	
The abnormal findings listed below were r personal physician for further evaluation.	ot related to wearing a respirator but should be reported to you'r	
personal physician for further evaluation.		
Based upon the results of this evaluation	it is my opinion that you: (Check ✓ <u>ALL</u> that apply)	
ARE qualified to wear a respirator.		
Have the following restrictions concerning	respirator usage:	
☐ ARE NOT qualified to wear a respirator.		
	sician who must submit a written report of his/her findings to	
Concentra Medical Centers	so that a final decision on your ability to wear a respirator can be m	ade
Must wear Special prescription eye-wear	needed to accommodate respirator.	
Must use an Eye glass conversion kit.	aht cool on cortain face masks	
May need to shave Facial hair to assure to Need to stop smoking.	ght seal on certain face masks.	
— Need to stop smoking.		
(Check < ALL that apply)		
The above individual HAS been examined for respirator fitn	ess in accordance with 29 CFR 1910,134. This limited evaluation is specific to respirator	
use only. Employees should be Instructed to report any diffice.  This evaluation included the Respiratory Questionnaire out	culties in using respirators or change of any physical status to their supervisor or physician.	
The above Individual HAS NOT been examined by me for	espirator fitness. The employee's medical evaluation consisted of a review of OSHA's Medical Evaluation	
Questionnaire in Appendix C Part A Section 2. In accordance	e with 29 CFR 1910.134, this limited evaluation is specific to respirator use only. Employees should be instructed y physical status to their supervisor or physician. This evaluation included the Respiratory Questionnaire	
outlined in 29 CFR 1910.134.		
In accordance with specific OSHA requirements, I have info	rmed the above named individual of the results of this evaluation and of any medical conditions resulting from	
exposures that may require further explanation or treatment attributable to the combined effect of smoking and asbestor	. Where applicable, the above named individual has been informed of the increased risk of lung cancer i, lead and/or other chemical exposure(s).	
Respirators must be properly selected based on the containme	nt and concentration levels to which the worker will be exposed. Failure to follow the use and fitting instruction	
and warnings for proper use contained on the respirator packa	ging and/or failure to wear the respirator during all times of exposure can reduce the respirator's effectiveness proper care of any respirator.Refer to product literature and packaging for specific information regarding fit,	
use stylor limitations.		
// // M- C	200 / 4	
at Life	Lekus camye	_
PLHCP Signature	Employee's Signatur	е
N. Civil Eff-C	4/11/2017	
PLHCP Name (printed)	Expiration Date	te
1Physician or other Licensed Healthcare Professional		

To be maintained in the employee's file with a copy to the employee

# Respirator Fit Test

This certifies that Le Rou () Acmise	has been made aware of the hazards training in and understands the care and use of the following
respired in working with asbestos and has received	training in and understands the care and use of
respirator(s) to be used on the job.	The state of the s

Negative Pressure Respirator (North) 1/2 face NPR (North) full face	Size Size	s s	M (	1	ř.	Yes Yes	ŭ ŭ	No /
Powered Air Purifying Respirator (Racal)	Size	s	M	L	1 2	Yes		No
PAPR (3M)	Size	S	M	L		Yes	17	No
PAPR ()	Size	S	M	L	t	Yes	1	No
Type C, Supply Air Respirator	Size	S	М	L		Yes		No

I have been fitted with the correct size and model of respirator that I will be using in the performance of my duties.

A respirator fit test has been performed and I have satisfactory passed the irritant smoke test.



6. Project Design



# 6a. SSAR



July 20, 2018



# **Structure Survey Assessment Report AP-72**

4550 Clayton Street

Denver, CO 80216

### **TABLE OF CONTENTS**

## Contents

1	Intr	oduction	1
2	Site	Survey Methodology	2
	2.1	Asbestos Survey	
	2.2	Lead-Based Paint Survey	
	2.3	Survey Of Suspected RBMS	
3	Fin	dingsdings	
	3.1	Asbestos Survey	
	3.2	Lead-Based Paint Survey	
	3.2.		
	3.3	Regulated Building Materials Inventory Survey	5
4	Cor	nclusions and Recommendations	6
	4.1	Asbestos	6
	4.2	Lead-Based Paint	7
	4.3	Regulated Building Materials	7
5	Lim	nitations	8
Т	ables.		9
F	iaures		10

### LIST OF REPORT ACRONYMS/ABBREVIATIONS

**ACMs** Asbestos Containing Materials

AHERA Asbestos Hazard Emergency Response Act

**APEC** All-Phase Environmental Consultants

**AMS** Air Monitoring Specialist

CABI Colorado Asbestos Building InspectorCDOT Colorado Department of Transportation

**CDPHE** Colorado Department of Public Health and Environment

**CFCs** Chlorofluorocarbons

**CFR** Code of Federal Regulations **EP** Environmental Professional

**EPA** Environmental Protection Agency

**FAA** Flame Atomic Absorption

LCP Lead Based Paint
Lead Containing Paint
mg/L Milligrams per Liter

**NESHAP** National Emissions Standards for Hazardous Air Pollutants

**NVLAP** National Voluntary Laboratory Accreditation Program

**OSHA** Occupational Safety and Health Administration

PCBs Polychlorinated Biphenyls

**PD** Project Designer

PEL Permissible Exposure Limits
PLM Polarized Light Microscopy
PPE Personal Protective Equipment

ppm Parts Per Million

**RBM** Regulated Building Materials

**RCRA** Resource Conservation and Recovery Act

RHMs Recognized Hazardous Materials
SSAP Structure Survey Assessment Plan

TC Toxicity Characteristic

TCLP Toxicity Characteristic Leaching Procedure
USEPA U.S. Environmental Protection Agency

**UWR** EPA Universal Waste Rule

### LIST OF SAMPLING ACRONYMS/ABBREVIATIONS

A Adhesive
BM Brick/Mortar
CB Cove Base
CC Concrete

CER Ceramic Block
CM Ceramic Tile/Mortar

**CMU** Concrete Masonry Unit/Mortar

CP CarpetCT Ceiling Tile

D Drywall (no surfacing)DJ Drywall/Joint Compound

F Flooring
FT Floor Tile
IN Insulation
L Linoleum
M Mastic

MF Multiple layered Flooring

MT Mortar

PC Popcorn Ceiling

**PL** Plaster

PM Panel/Mastic R Roofing

**RF** Roof Flashing

S Siding Stucco

T Texture (no substrate)TC Textured Composite Board

**TD** Textured Drywall

**TSI** Thermal System Insulation

**VB** Vapor Barrier

VP Vent Paste (heating/cooling systems)VW Vent Wrap (heating/cooling systems)

WC Window Caulk

**WD** Wallpapered Drywall

### **Tables**

Table 1	Project Details
Table 2	Asbestos Containing Samples
Table 3	Non-Asbestos Containing Samples
Table 4	Summary of Paint Chip Laboratory Analysis for Lead
Table 5	Summary of Regulated Building Materials

### **Figures**

Figure 1	Site Location
Figure 2	Asbestos Bulk Sample Locations
Figure 3	Lead-Based Paint Sample Locations
Figure 4	Regulated Building Materials

### **Appendices**

Appendix A	Asbestos, Lead Inspector and Laboratory Certifications
Appendix B	Positive Asbestos & Lead Sample Material Photographs
Appendix C	Laboratory Results & Chain of Custody – Asbestos
Appendix D	Laboratory Results & Chain of Custody – Lead & TCLP

APEC Project # 18-3066-022

Prepared for

**Kiewit Meridiam Partners** 

Prepared by

Logan Greenfield, CABI & AMS #20715

VP of Field Services

Reviewed by

Brandice Eslinger, EP, CABI & PD # 5494

President

### 1 Introduction

All-Phase Environmental Consultants, Inc. (APEC) was contracted to complete an environmental building survey for suspect asbestos-containing materials (ACMs), lead-based paint (LBP), and regulated building materials (RBM) at 4550 Clayton Street, Denver, CO 80216. This survey will identify the materials that will need to be abated or removed prior to the future demolition activities.

Table 1 Project Details

Client Name:	Kiewit Meridiam Partners
Site Location:	4550 Clayton Street, Denver, CO 80216
Building Type	Residential House
Building Size	Building is approximately 1,531 square feet
Construction Date:	1896 – Based on the City and County of Denver Assessor's Records
Building Uses:	Residential
Types of Materials to be Disturbed/Description of Proposed Disturbances:	Client intends to demolish the structure. All building materials will be impacted.

This Structure Survey Assessment was conducted as part of the Central 70 Project located in Denver, Colorado. This assessment was conducted in accordance with the Structure Survey Assessment Plan (SSAP), dated March 27, 2018. The SSAP, as defined in Section 23.13.2 of Schedule 17 (Environmental Requirements) of the final Central 70 Project Agreement between Colorado Department of Transportation (CDOT) and Kiewit Meridiam Partners, identifies the procedures for completing building and structure surveys for ACMs, LBP and universal wastes or other Recognized Hazardous Materials (RHMs), as defined by the Resource Conservation and Recovery Act (RCRA); universal waste, as defined by the U.S. Environmental Protection Agency (EPA) and 6 Colorado Code of Regulations (CCR) Part 273 of the Colorado Hazardous Waste Regulations; chlorofluorocarbons (CFCs), as defined by the Clean Air Act; and polychlorinated biphenyls (PCBs), as defined by the Toxic Substances Control Act.

### 2 Site Survey Methodology

### 2.1 ASBESTOS SURVEY

On June 7, 2018, APEC certified personnel Logan Greenfield conducted an asbestos survey for demolition at 4550 Clayton Street, Denver, CO 80216. The asbestos survey (inspection/sampling) was completed in accordance with the SSAP and follows guidelines established under the EPA's Asbestos Hazard and Response Act (AHERA) program and as required by USEPA regulation 40 Code of Federal Regulations (CFR) Part 61, National Emissions Standards for Hazardous Air Pollutants (NESHAP). Bulk sampling of suspected ACMs was performed in strict accordance with AHERA sampling procedures detailed in 40 CFR 763.86. These include but aren't limited to labeling each sample, recording each sample on a chain of custody, taking a photo of the sample and recording the location on a site diagram. Demolition work could disturb materials that contain asbestos and put unprotected workers at risk, violating asbestos regulations, which are enforced by the Occupational Safety and Health Administration (OSHA), the EPA, the Colorado Department of Public Health and Environment (CDPHE) and the Denver County Health Department. All samples were collected and submitted to EMSL Analytical, Inc. in Denver, CO per APEC chain of custody protocol. The laboratory is a member of the National Voluntary Laboratory Accreditation Program (NVLAP) and is qualified to perform the required analysis (Appendix A). The analysis conducted was the EPA Interim Method for the Determination of Asbestos in Bulk Samples. using standard Polarized Light Microscopy (PLM) and dispersion staining as established in 40 CFR Part 763.

This inspection report and methodology complies with the CDPHE Asbestos Sampling and Report Requirements Memorandum dated February 28, 2018.

### 2.2 LEAD-BASED PAINT SURVEY

On June 7, 2018, APEC certified personnel Rick Ralston conducted the LBP survey. The survey was conducted to evaluate the absence and/or presence of LBP or lead-containing paint (LCP) that will be impacted during future demolition activities. The survey consisted of reviewing and inspecting the interior, exterior and roof system of the structure for suspect LBP or LCP. The testing method was the use of a heat gun and/or scraping a portion of the paint to the substrate (material under the paint). Proper chain of custody procedures were followed and samples were sent to EMSL Analytical, Inc. in Cinnaminson, NJ, via Fed Ex. The samples were analyzed by total lead (percent by weight) via Flame Atomic Absorption (FAA) by EPA Method 7420. EMSL is accredited under the American Industrial Hygiene Association's Environmental Lead Proficiency Analytical Testing program. LBP, according to the EPA, is defined as paint that contains lead in concentrations greater than 1.0 milligrams per square centimeter (mg/cm2) as measured with an X-ray fluorescence (XRF) or 5,000 parts per million (ppm) when measured by weight, or 0.5 percent (%) by weight.

A total of 6 homogeneous paint color variations of suspect LBP areas were identified. One paint chip sample was collected from each suspect homogeneous area and submitted to the laboratory for analysis. Representative photographs of LBP and/or LCP were taken and are included in the photographic log (Appendix B). The paint chip sample locations were recorded and are included on the sample location drawing (Figure 3). Descriptions of the suspect homogeneous materials and a list of the collected samples are described in the 'Findings' section.

Based on the analytical results for the 6 samples, a Toxicity Characteristic Leachate Procedure (TCLP)sample was analyzed by collecting a representative sample (approximately 105 grams) of combined suspect building materials. The sample results are located in Appendix D.

### 2.3 SURVEY OF SUSPECTED RBMS

On June 7, 2018, APEC personnel conducted the RBM inventory consisting of inspecting the interior, exterior and roof system. The inspection was conducted to visually identify and quantify any building materials, devices and equipment suspected of containing potentially regulated materials as they pertain to the EPA Universal Waste Rule (UWR) requirements (40 CFR, Part 273). APECs inventory review consisted of the following: potential mercury-containing thermostats/switches; fluorescent light tubes and compact fluorescent bulbs; items potentially containing polychlorinated biphenyls (PCBs) (generally ballasts found within the fluorescent light fixtures); tritium powered exit signs; smoke detectors potentially containing Americium-241; and Freon containing refrigeration systems. The survey of suspected RBMS are for use by contractors conducting the removal of items from the property. Samples of suspect RBMs are not required for this type of survey, as all determinations are made by visual means.

Although not a "regulated material", items such as gas meters, electrical meters and electrical panels are listed with the RBM inventory. These materials will require removal and/or disconnection prior to demolition and until done so should be handled with care.

### 3 Findings

### 3.1 ASBESTOS SURVEY

A total of 51 bulk samples, including 2 duplicate samples, were collected from 15 suspect homogenous materials throughout the structure, and the results of the PLM analysis are presented in Table 2 and Table 3. The following samples are positive for ACMs (i.e. present greater than 1%):

### Regulated Asbestos Containing Materials (RACM)

- 550CL-R1-TD1A, 4550CL-R4-TD1B, 4550CL-R6-TD1C, 4550CL-R5-TD1D, and 4550CL-R3-TD1E Knockdown textured drywall on the walls and ceilings of rooms 1, 2, and 4, and the walls of rooms 3, 5, and 6, closet 1, and hallway
- 4550CL-R4-PL2A, 4550CL-R7-PL2B, and 4550CL-R6-PL2C Knockdown textured plaster on walls and ceiling of room 7, and the walls of rooms 4 and 6, hallway, and stairwell
- 4550CL-C2-PL3A, 4550CL-R5-PL3B, and 4550CL-R5-PL3C Textured plaster on walls and ceiling of rooms 3, 5, 6, and C2, and the wall of the basement stairwell
- 4550CL-R10-PL10A, 4550CL-H2-PL10B, and 4550CL-R8-PL10C Plaster material (bottom layer) in areas shown on the material locations map in Figure 2

#### **Point Counts**

Point count analysis occurs for samples with <1% of asbestos. Point counts were not needed due to the initial results exceeding 1% asbestos in the homogeneous materials. The laboratory analytical report is included as Appendix D.

#### **Duplicate Samples**

For quality assurance purposes, duplicate samples are taken approximately every 20<sup>th</sup> sample, per the EPA "pink book" that is used by Colorado Regulation 8 for sampling protocol. Duplicate samples are listed as a duplicate (Q) in the sample location column of Table 2 or Table 3. Two duplicate samples were collected because a total of 49 samples were obtained, and are identified as:

- 4550CL-R6-CT6Q
- 4550CL-B-PL12Q

#### 3.2 LEAD-BASED PAINT SURVEY

A total of 6 homogeneous paint color variations were analyzed for the presence of LBPs and LCPs (Table 4, Figure 3). Under EPA 40 CFR Part 745, LBP is defined as any paint or surface coating that contains lead equal to or exceeding 0.5% (by weight), while LCP is defined as any paint or surface coating containing lead greater than or equal to 0.06% up to 0.5% (by weight). Caution should be taken during demolition to minimize cutting, abrading, or otherwise causing an air disturbance to this material and work must be completed in accordance with the OSHA Lead in Construction Standard (29 CFR 1926.62).

One lead sample (4550C-L-1L) was found to be greater than 0.06% by weight and less than 0.5% by weight and is considered LCP (Table 4). The remaining 5 samples were less than the LCP and LBP thresholds, and are considered non-lead containing paint (NLC). The laboratory analytical report is included in Appendix D.

#### 3.2.1 TCLP LEAD ANALYTICAL RESULTS

Since one sample analyzed as an LCP, TCLP analysis of lead was performed. TCLP analysis simulates the potential for the demolished building materials to leach lead if placed in the landfill and results of the analysis determine if the materials will be considered hazardous waste. TCLP analysis was performed for landfill compliance and the Toxicity Characteristic (TC) maximum concentration is 5 milligrams per liter (mg/L). The results of the TCLP analysis is <0.40 mg/L, which is below the regulated limit and therefore not considered hazardous. The analytical report is included in Appendix D.

### 3.3 REGULATED BUILDING MATERIALS INVENTORY SURVEY

Several suspect RBMs were visually identified throughout the structure. RBMs that are a cause of concern, when discovered, are discussed below. A complete list of the RBMs is presented in Table 3-3, and selected locations of the RBMs are depicted in Figure 4.

### 4 Conclusions and Recommendations

#### 4.1 ASBESTOS

Approximately 3,464 square feet of RACM was identified as textured drywall and Plaster located on the walls and ceilings of rooms 1, 2, 3, 4, 5, 6, and 7, closet 2, hallway, stairwell, the bottom layer on the top floor in locations shown in Figure 2, and on the walls of rooms 3, 4, 5, 6, C1, hallway, and stairwell. This material will require abatement prior to demolition of the structure because this is easily rendered friable.

No other ACM was identified throughout the structures; however, if additional suspect materials, not sampled during this investigation, are identified during demolition, they should either be assumed to be ACM or should be sampled prior to disturbance.

Prior to demolition activities, all friable and non-friable (that can or will be rendered friable) ACM that may be impacted during the demolition must be abated by a Colorado Certified Asbestos Abatement Contractor as required by NESHAP and the CDPHE – Air Pollution Control Division: Asbestos.

According to AHERA, EPA, and the CDPHE, materials testing at less than or equal to 1% asbestos fibers are not considered to be an ACM. However, any materials containing asbestos still need to be regulated. OSHA protocol must be followed when handling materials containing any amount of asbestos. Proper PPE and engineering controls must be utilized if these materials will be impacted during demolition activities.

#### 4.2 LEAD-BASED PAINT

Lead was detected at concentrations above the LCP threshold in 1 of the 6 samples. The remaining 5 samples are considered NLC. Although LCP was identified in the samples analyzed, the TC limit of 5 mg/L was not exceeded in the TCLP lead analysis. No lead abatement is required prior to demolition. TCLP results confirmed that the waste stream is not hazardous with respect to lead content.

While the TCLP results indicate that the waste stream is not characteristically hazardous with respect to lead content, LCP and LBP are still present in the building materials. Therefore, the contractor responsible for demolition of this structure is notified with receipt of this report of the presence or potential presence of LCP and/or LBP in the building materials that comprise the building. The contractor should also notify their employees of the presence of LCP or LBP prior to any disturbance and make the US Department of Labor OSHA publication number 3142-12R 2004 available to their workers. ("Lead in Construction", <a href="http://www.osha.gov/Publications/osha3142.pdf">http://www.osha.gov/Publications/osha3142.pdf</a>). The standards address topics such as PELs for workers, exposure assessment, protection of employees during assessment of exposure, employee notification, PPE, medical surveillance, along with other topics related to working with LCP and LBP.

#### 4.3 REGULATED BUILDING MATERIALS

Materials found during the regulated materials inventory within the building may require special handling or disposal prior to demolition activities. If abatement is needed, APEC recommends that the asbestos contractor or general contractor selected by the client properly dispose of these regulated materials, per applicable regulations.

With regard to RBMs, if listed in table 5, it is likely that the ballasts in the fluorescent light fixtures do contain PCBs. Where a manufactures' label is present indicating "no PCBs", the ballast can be disposed of with recyclable metal or with other municipal waste. During removal for disposal as part of the demolition activities, each ballast should be visually inspected for the manufacture's label indicating "no PCBs". If the label does not have this notation, the ballast should be considered PCB-containing and should be disposed of as a hazardous waste in accordance with local, state, and federal regulatory guidelines. Refrigerators and air conditioning units contain freon, which will need to be reclaimed or taken to a facility capable of this activity. Mercury containing thermostats will need to be disposed of at a facility certified to take this type of material. The contractor should also carefully remove all associated fluorescent light tubes and compact fluorescent lights and recycle or dispose of these materials according to applicable regulations.

This inspection was primarily relevant to the Federal UWR requirements under 40 CFR 273. It should be noted that contractors submitting bids for removal of the RBMs should verify quantities, conditions, and locations of all RBMs prior to bid submittals and initiating demolition activities. The contractor is also responsible for proper recycling and/or disposal of the RBMs, and should follow all federal, state and local regulations when handling these materials.

#### 5 Limitations

This Structure Survey Assessment Report was prepared by All-Phase Environmental Consultants, Inc., at the request of and for the sole benefit of Kiewit Meridiam Partners, or any entity controlling, controlled by, or under common control with Colorado Department of Transportation. APECs certified inspectors used reasonable diligence and professional judgement to identify all suspect asbestos-containing materials, lead based paint, and regulated building materials in the property. APEC will not be held liable for property damage or any loss of property value due to the inspection. This report is not an abatement plan and is intended to be informational only; APEC will not be held responsible for the mishandling of the information contained herein.

APEC utilized destructive inspection methods in performing this survey, however accessibility may have been a limiting condition. If additional impacted suspect materials are discovered during related work for which there are no sample documentation/results, APEC recommends pursuing one of the following alternatives: Sample and analyze the discovered suspect material(s) to determine whether it contains asbestos, lead or other regulated materials; or assume the material(s) to be containing, quantify and remove on a unit cost basis.

Notwithstanding any provision to the contrary, the total liability of "All Phase Environmental Consultants, Inc.", and its employees, officers or directors be liable in contract, tort, strict liability warranty or otherwise, for any special, incidental or consequential damages, such as but not limited to, delay, disruption, loss of product, loss of anticipated profits or revenue, damages, cost, and expenses, including attorney's fees, shall not exceed the aggregate amount paid to All Phase Environmental Consultants, Inc. under this Agreement regardless of the legal theory under which such liability is imposed.

#### **Tables**

Гable 2	Asbestos Containing Samples
Table 3	Non-Asbestos Containing Samples
Table 4	Summary of Paint Chip Laboratory Analysis for Lead
Гable 5	Summary of Regulated Building Materials

**Table 2 Positive Asbestos Containing Samples** 

Sample Name	Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification	Estimated Quantity (Sq. ft.)
4550CL-R4-TD1B	ROOM 4	TEXTURE 2 2% CHRYSOTILE JOINT COMPOUND 2% CHRYSOTILE	PLM	Good	Knockdown Texture Drywall	Walls and Ceilings in rooms 1,2&4 and walls only in rooms 3,5,6,closet 1 and hallway	RACM	1,224
4550CL-R1-TD1A	ROOM 1					•	•	_
4550CL-R6-TD1C	ROOM 6			Homogo	neous to Sample 4550	CL D4 TD4B		
4550CL-R5-TD1D	ROOM 5			потноде	neous to Sample 4550	CL-R4-TDTB		
4550CL-R3-TD1E	ROOM 3							
4550CL-R4-PL2A	ROOM 4	TEXTURE 2 2% CHRYSOTILE	PLM	Good	Knockdown Texture Plaster	Walls and Ceiling in room 7 and the walls only in room 4,6, hall- way and stairwell	RACM	850
4550CL-R7-PL2B	ROOM 7		1		. 0   4550	OL DA BLOA		•
4550CL-R6-PL2C	ROOM 6			Homoge	neous to Sample 4550	CL-R4-PL2A		
4550CL-C2-PL3A	Closet 2	TEXT 2% CHRYSOTILE	PLM	Good	Textured Plaster	Walls and Ceilings in rooms 3,5,6 and closet 2 and the walls of the stairwell	RACM	620
4550CL-R5-PL3B	Doon 5				. 0 1 :	OL OO BLOA	1	1
4550CL-R5-PL3C	ROOM 5			Homoge	neous to Sample 4550	UL-UZ-PL3A		

Sample Name	F -		Detection Method(s)		Material Description	Material Location	NESHAP Classification	Estimated Quantity (Sq. ft.)
4550CL-H2-PL10B		MUD 2% CHRYSOTILE	PLM	Good	Plaster	Top Floor-Bottom layer on the walls and ceilings in rooms 9,10,closet 4 and hallway 2 and on the walls only in room 8 and the ceiling of closet 3	RACM	770
4550CL-R10-PL10A	ROOM 10			Hamanan	sous to Comple 45500	N. HO DI 40D		
4550CL-R8-PL10C	ROOM 8			nomogen	eous to Sample 4550C	,L-UZ-KL10B		

ND=Non-Detect PLM=Polarized Light Microscopy NA=Not Applicable RACM=Regulated Asbestos Containing Materials

**Table 3 Non-Asbestos Containing Samples** 

Sample Name	Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification
4550CL-R4-PL4A	DOOM 4	ND	PLM	Good			NA
4550CL-R4-PL4B	ROOM 4	ND	PLM	Good	Popcorn Ceiling-Plaster	Bottom layer ceilings of rooms 2 & 4	NA
4550CL-R2-PL4C	ROOM 2	ND	PLM	Good	]		NA
4550CL-R7-CM5A	ROOM 7	ND	PLM	Good	Ceramic Tile/Mortar		NA
4550CL-R4-CM5B	ROOM 4	ND	PLM	Good		Floors in rooms 3,2,1,4,7 and hallway	NA
4550CL-R2-CM5C	ROOM 2	ND	PLM	Good		1	NA
4550CL-R5-CT6A	ROOM 5	ND	PLM	Good			NA
4550CL-R5-CT6B	ROOM 5	ND	PLM	Good	] 	Drop ceiling in rooms 5&6	NA
4550CL-R6-CT6C	DOOMO	ND	PLM	Good	-Ceiling Tile		NA
4550CL-R6-CT6Q	ROOM 6	ND	PLM	Good	]		NA
4550CL-SW-TD7A	STAIRWELL	ND	PLM	Good			NA
4550CL-R8-TD7B	ROOM 8	ND	PLM	Good	]	Top layer on the	NA
4550CL-H2-TD7C	HALLWAY 2	ND	PLM	Good	Knockdown Textured Drywall	walls and ceilings in rooms 8,9,10,C3,C4	NA
4550CL-R9-TD7D	ROOM 9	ND	PLM	Good	]	and hallway 2	NA
4550CL-R10-TD7E	ROOM 10	ND	PLM	Good	]		NA
4550CL-R8-TC8A	ROOM 8	ND	PLM	Good		Second layer on the	NA
4550CL-R10-TC8B	ROOM 10	ND	PLM	Good	Textured Composite Board	walls in rooms 8,10,C3,C4 and	NA
4550CL-R10-TC8C	TOOM IO	ND	PLM	Good		hallway 2	NA

Sample Name	Sample	Lab Results/ Asbestos	Detection	Condition	Material Description	Material	NESHAP
	Location	Туре	Method(s)			Location	Classification
4550CL-R8-TD9A	ROOM 8	ND	PLM	Good			NA
4550CL-R8-TD9B	ROOM 6	ND	PLM	Good	Textured Drywall	Second layer on the walls in rooms 8&10	NA
4550CL-R10-TD9C	ROOM 10	ND	PLM	Good	]		NA
4550CL-R8-PC11A		ND	PLM	Good			NA
4550CL-R8-PC11B	ROOM 8	ND	PLM	Good	Popcorn Ceiling-Plaster	Ceiling second layer in room 8	NA
4550CL-R8-PC11C	7	ND	PLM	Good	]		NA
4550CL-B-PL12A		ND	PLM	Good			NA
4550CL-B-PL12B	DAGEMENT	ND	PLM	Good		floor joist	NA
4550CL-B-PL12Q	BASEMENT	ND	PLM	Good			NA
4550CL-B-PL12C	1	ND	PLM	Good			NA
4550CL-B-BM13A	BASEMENT	ND	PLM	Good			NA
4550CL-EX-BM13B	EVTEDIOD	ND	PLM	Good	Brick/Mortar		NA
4550CL-EX-BM13C	EXTERIOR	ND	PLM	Good	]		NA
4550CL-EX-R14A		ND	PLM	Good			NA
4550CL-EX-R14B	EXTERIOR	ND	PLM	Good	Roofing/Tar	Roofing material	NA
4550CL-EX-R14C		ND	PLM	Good	]		NA
4550CL-EX-ST15A		ND	PLM	Good			NA
4550CL-EX-ST15B	EXTERIOR	ND	PLM	Good	Stucco	Stucco on the exterior	NA
4550CL-EX-ST15C		ND	PLM	Good	1		NA

ND=Non-Detect

PLM=Polarized Light Microscopy NA=Not Applicable

**Table 4 Summary of Paint Chip Analysis for Lead** 

Sample Number	Sample Location	Lead Concentration (% wt.)	Component	Paint Description	Classification
4550C-L-1L	Rooml	0.47	Brick	Peach	LCP
4550C-L-2L	Room I	<0.0080	Drywall	White	NLC
4550Clayton-EX-3L	Exterior	<0.0080	Wood	White	NLC
4550Clayton-EX-4	Exterior	<0.0080	Wood	Brown	NLC
4550Clayton-EX-5	Exterior	0.011	Wood	Fawn	NLC
4550Clayton-EX-6	Exterior Foundation	0.016	Cement	White	NLC


**Table 5 Summary of Regulated Building Materials** 


Room	Material	Location	Quantity Fixture/Bulbs each
Room 5	Fluorescent Fixture	Ceiling	l Fixture/2 blubs
Room 6	Fluorescent Fixture	Ceiling	l Fixture/2 blubs
Basement	Fluorescent Fixture	Ceiling	l Fixture/0 blubs
Basement	Furnace	West Room	I
Exterior	Gas Main	North Side of House	I
Exterior	Electrical Meter	East Side of House	I
Exterior	Breaker Box	East Side of House	1


### **Figures**

Figure 1	Site Location
Figure 2	Asbestos Bulk Sample Locations
Figure 3	Lead-Based Paint Sample Locations
Figure 4	Regulated Building Materials











## ASBESTOS, LEAD AND LABORATORY CERTIFICATIONS



Colorado Department of Public Health and Environment

## ASBESTOS CERTIFICATION\*

This certifies that

## Logan Greenfield

Certification No.: 20715

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

## **Building Inspector\***

Issued:

October 18, 2017

**Expires:** 

October 18, 2018

\* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative

SEAL



Colorado Department of Public Health and Environment

## ASBESTOS CERTIFICATION\*

This certifies that

### Logan Greenfield

Certification No.: 20715

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

## **Building Inspector\***

Issued: September 13, 2018

Expires: October 18, 2019

\* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative



1775 West 55<sup>th</sup> Avenue Denver, CO 80221 303.410.4941 trainingchc.com



Frenk Hulce

Certifies that

## Logan Greenfield

20715

Has Successfully Completed the EPA- Approved Annual Asbestos Refresher Training Course Under Section 206 of the Toxic Substance Control Act (TSCA), Title II.

**BUILDING INSPECTOR** 

Course Date: September 20, 2017
Certificate No.: R17-1661-AI-CO

No. of Hours: 4

Expiration Date: September 20, 2018

Certification not valid without watermark

Frank Hulce - Instructor

-Aanaya Boneditts

Danaya Benedetto- Training Program Manager



## CHC Training Nationwide Training & Certification Experts

www.chctraining.com 303.412.6360 855.60.CERTIFY 1775 West 55th Avenue Denver, CO 80221, United States of America

## CERTIFICATE OF ACHIEVEMENT

This certificate is awarded to:

## LOGAN GREENFIELD

In recognition of satisfactory completion of the EPA-approved annual asbestos refresher training course under section 206 of the Toxic Substance Control Act (TSCA),

Title II entitled:

#### **BUILDING INSPECTOR**

COURSE DATE:

**EXPIRATION DATE** 

COURSE HOURS:

SEPTEMBER 12, 2018 SEPTEMBER 12, 2019

4.0

Danaya N. Benedello
CEO & Training Program Manager

Credential License ID: 11943552



Daniel R. Beaver
Instructor

CHC Training Certificate No. R18-1729-AI-CO



Visit our Website



Verify this Credential



Colorado Department of Public Health and Environment

## LEAD-BASED PAINT CERTIFICATION\*

This certifies that

#### Richard L. Ralston

Certification No.: 9130

has met the requirements of 25-7-1104, C.R.S. and Air Quality Control Commission Regulation No. 19, and is hereby certified by the state of Colorado in the following discipline:

#### Risk Assessor\*

Issued: February 10, 2017

Expires: February 10, 2019

\* This certificate is valid only with the possession of a valid lead-based paint training certificate in the discipline specified above, issued by either a Colorado approved training provider, an EPA approved training provider, or a training provider approved by another EPA authorized program.

Authorized APCD Representative

SEAL



1775 West 55<sup>th</sup> Avenue Denver, CO 80221 303.410.4941 trainingchc.com



Certifies that

#### Richard Ralston

Has successfully completed the required training hours and passed the examination required by the Colorado Department of Public Health and Environment for:

#### Lead-Based Paint Risk Assessor Refresher

For the purposes of accreditation under the Colorado Department of Public Health and Environment Regulation No. 19 and other standard developed by EPA pursuant to Title IV of TSCA

Course Date: April 6, 2016

Certificate No.: R16-031-LRA-CO

No. of Hours: 8

Expiration Date: April 6, 2019

Certification not valid without watermark

Luis Peon - Instructor

Hamaya Baneditts

Danaya Benedetto - Training Program Manager

United States Department of Commerce National Institute of Standards and Technology



## Certificate of Accreditation to ISO/IEC 17025:2005

**NVLAP LAB CODE: 200828-0** 

EMSL Analytical, Inc.

Denver, CO

is accredited by the National Voluntary Laboratory Accreditation Program for specific services, listed on the Scope of Accreditation, for:

#### **Asbestos Fiber Analysis**

This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2005.


This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (refer to joint ISO-ILAC-IAF Communique dated January 2009).

2018-04-01 through 2019-03-31

Effective Dates



For the National Voluntary Laboratory Accreditation Program





#### SCOPE OF ACCREDITATION TO ISO/IEC 17025:2005

#### EMSL Analytical, Inc.

1010 Yuma Street Denver, CO 80204 Ms. Amanda Lang Phone: 303-740-5700 Email: alang@emsl.com http://www.emsl.com

#### ASBESTOS FIBER ANALYSIS

#### **NVLAP LAB CODE 200828-0**

#### **Bulk Asbestos Analysis**

Code Description

18/A01 EPA -- 40 CFR Appendix E to Subpart E of Part 763, Interim Method of the Determination of

Asbestos in Bulk Insulation Samples

18/A03 EPA 600/R-93/116: Method for the Determination of Asbestos in Bulk Building Materials

#### Airborne Asbestos Analysis

Code Description

18/A02 U.S. EPA's "Interim Transmission Electron Microscopy Analytical Methods-Mandatory and

Nonmandatory-and Mandatory Section to Determine Completion of Response Actions" as found in

40 CFR, Part 763, Subpart E, Appendix A.

For the National Voluntary Laboratory Accreditation Program



#### AIHA Laboratory Accreditation Programs, LLC

acknowledges that

#### **EMSL Analytical, Inc.**

200 Route 130 North, Cinnaminson, NJ 08077 Laboratory ID: 100194

along with all premises from which key activities are performed, as listed above, has fulfilled the requirements of the AIHA Laboratory Accreditation Programs (AIHA-LAP), LLC accreditation to the ISO/IEC 17025:2005 international standard, *General Requirements for the Competence of Testing and Calibration Laboratories* in the following:

#### LABORATORY ACCREDITATION PROGRAMS

- ✓ INDUSTRIAL HYGIENE
- ✓ ENVIRONMENTAL LEAD
- ✓ ENVIRONMENTAL MICROBIOLOGY
- ☐ FOOD
- **☐** UNIQUE SCOPES

Accreditation Expires: September 01, 2018 Accreditation Expires: September 01, 2018 Accreditation Expires: September 01, 2018

Accreditation Expires: Accreditation Expires:

Specific Field(s) of Testing (FoT)/Method(s) within each Accreditation Program for which the above named laboratory maintains accreditation is outlined on the attached **Scope of Accreditation**. Continued accreditation is contingent upon successful on-going compliance with ISO/IEC 17025:2005 and AIHA-LAP, LLC requirements. This certificate is not valid without the attached **Scope of Accreditation**. Please review the AIHA-LAP, LLC website (<a href="https://www.aihaaccreditedlabs.org">www.aihaaccreditedlabs.org</a>) for the most current Scope.

Un much

William Walsh, CIH
Chairperson, Analytical Accreditation Board

Revision 15: 03/30/2016

Cheryl O. Morton

Managing Director, AIHA Laboratory Accreditation Programs, LLC

Date Issued: 08/31/2016



#### AIHA Laboratory Accreditation Programs, LLC SCOPE OF ACCREDITATION

Laboratory ID: **100194** 

#### EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077

Issue Date: 08/31/2016

The laboratory is approved for those specific field(s) of testing/methods listed in the table below. Clients are urged to verify the laboratory's current accreditation status for the particular field(s) of testing/Methods, since these can change due to proficiency status, suspension and/or withdrawal of accreditation.

The EPA recognizes the AIHA-LAP, LLC ELLAP program as meeting the requirements of the National Lead Laboratory Accreditation Program (NLLAP) established under Title X of the Residential Lead-Based Paint Hazard Reduction Act of 1992 and includes paint, soil and dust wipe analysis. Air analysis is not included as part of the NLLAP.

#### **Environmental Lead Laboratory Accreditation Program (ELLAP)**

**Initial Accreditation Date: 01/18/1995** 

Field of Testing (FoT)	Technology sub-type/ Detector	Method	Method Description (for internal methods only)
Doint		EPA SW-846 3050B	
Paint		EPA SW-846 7000B	
Soil		EPA SW-846 3050B	
5011		EPA SW-846 7000B	
Cottled Duct by Wine		EPA SW-846 3050B	
Settled Dust by Wipe		EPA SW-846 7000B	
Airborne Dust		NIOSH 7082	
Composited Wines		EPA SW-846 3050B	
Composited Wipes		EPA SW-846 7000B	

A complete listing of currently accredited Environmental Lead laboratories is available on the AIHA-LAP, LLC website at: http://www.aihaaccreditedlabs.org

Effective: 05/04/2015

100194\_Scope\_ELLAP\_2016\_08\_31


Page 1 of 1

# B

# POSITIVE ASBESTOS & LEAD SAMPLE MATERIAL PHOTOGRAPHS



Samples Represented – 4550CL-R1-TD1A 4550CL-R4-TD1B 4550CL-R6-TD1C 4550CL-R5-TD1D 4550CL-R3-TD1E





Samples Represented – 4550CL-R4-PL2A 4550CL-R7-PL2B 4550CL-R6-PL2C

Knockdown Textured Plaster



Textured Plaster-second layer

Samples Represented – 4550CL-R4-PL3A 4550CL-R5-PL3B 4550CL-R5-PL3C



Samples Represented – 4550CL-R10-PL10A 4550CL-H2-PL10B 4550CL-R8-PL10C





Sample Represented – 4550C-L-1L

Peach - LCP



# LABORATORY RESULTS & CHAIN OF CUSTODY-ASBESTOS



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

721 West 9th Street Received Date: 06/12/2018 10:05 AM Pueblo, CO 81003 Analysis Date: 06/16/2018 - 06/17/2018

**Collected Date**: 06/07/2018 **Project**: 18-3066-CDOT-A-AP72

## Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-As	Non-Asbestos		
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type	
4550CL-R1-TD1A-T	Knockdown Texture	White/Beige		30% Ca Carbonate	None Detected	
exture	Drywall	Non-Fibrous		70% Non-fibrous (Other)		
221804251-0001		Heterogeneous				
			Inseparable paint / coating layer includ	ed in analysis		
4550CL-R1-TD1A-D	Knockdown Texture	Brown/White	15% Cellulose	70% Gypsum	None Detected	
rywall	Drywall	Fibrous		15% Non-fibrous (Other)		
221804251-0001A		Homogeneous				
4550CL-R4-TD1B-T	Knockdown Texture	White		30% Ca Carbonate	None Detected	
exture 1	Drywall	Non-Fibrous		70% Non-fibrous (Other)		
221804251-0002		Heterogeneous				
			Inseparable paint / coating layer includ	ed in analysis		
4550CL-R4-TD1B-T	Knockdown Texture	White/Beige		98% Non-fibrous (Other)	2% Chrysotile	
exture 2	Drywall	Non-Fibrous				
221804251-0002A		Heterogeneous				
			Inseparable paint / coating layer includ	ed in analysis		
4550CL-R4-TD1B-T	Knockdown Texture	Tan	95% Cellulose	5% Non-fibrous (Other)	None Detected	
ape	Drywall	Fibrous				
221804251-0002B		Homogeneous				
4550CL-R4-TD1B-J	Knockdown Texture	White		98% Non-fibrous (Other)	2% Chrysotile	
oint Compound	Drywall	Non-Fibrous				
221804251-0002C		Homogeneous				
4550CL-R4-TD1B-D	Knockdown Texture	Brown/White	15% Cellulose	70% Gypsum	None Detected	
rywall	Drywall	Fibrous		15% Non-fibrous (Other)		
221804251-0002D		Homogeneous				
4550CL-R6-TD1C-T	Knockdown Texture	White		30% Ca Carbonate	None Detected	
exture 1	Drywall	Non-Fibrous		70% Non-fibrous (Other)		
221804251-0003		Heterogeneous				
			Inseparable paint / coating layer includ	ed in analysis		

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807
721 West 9th Street Received Date: 06/12/2018 10:05 AM

Pueblo, CO 81003

Analysis Date: 06/16/2018 - 06/17/2018

Collected Date: 06/07/2018

**Project:** 18-3066-CDOT-A-AP72

## Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

		<u>Non-Asbestos</u>			<u>Asbestos</u>
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type
4550CL-R6-TD1C-T exture 2 221804251-0003A	Knockdown Texture Drywall	White/Beige Non-Fibrous Heterogeneous		20% Ca Carbonate 80% Non-fibrous (Other)	None Detected
			Inseparable paint / coating layer include	ed in analysis	
4550CL-R6-TD1C-D rywall 221804251-0003B	Knockdown Texture Drywall	Brown/White Fibrous Homogeneous	15% Cellulose	70% Gypsum 15% Non-fibrous (Other)	None Detected
4550CL-R5-TD1D-T exture 221804251-0004	Knockdown Texture Drywall	White Non-Fibrous Heterogeneous		30% Ca Carbonate 70% Non-fibrous (Other)	None Detected
4550CL-R5-TD1D-D rywall 221804251-0004A	Knockdown Texture Drywall	Brown/Gray Fibrous Homogeneous	15% Cellulose	70% Gypsum 15% Non-fibrous (Other)	None Detected
4550CL-R3-TD1E-Te xture 221804251-0005	Knockdown Texture Drywall	Non-Fibrous Heterogeneous		30% Ca Carbonate 70% Non-fibrous (Other)	None Detected
			Inseparable paint / coating layer include	ed in analysis	
4550CL-R3-TD1E-Dr ywall 221804251-0005A	Knockdown Texture Drywall	Brown/Gray Fibrous Homogeneous	15% Cellulose	70% Gypsum 15% Non-fibrous (Other)	None Detected
4550CL-R4-PL2A-T exture 1 221804251-0006	Knockdown Texture Plaster	White/Beige Non-Fibrous Heterogeneous		20% Ca Carbonate 80% Non-fibrous (Other)	None Detected
			Inseparable paint / coating layer include	ed in analysis	
4550CL-R4-PL2A-T exture 2 221804251-0006A	Knockdown Texture Plaster	Tan/Beige Fibrous Homogeneous		20% Ca Carbonate 78% Non-fibrous (Other)	2% Chrysotile
			Inseparable paint / coating layer include	ed in analysis	
4550CL-R4-PL2A-W allpaper 221804251-0006B	Knockdown Texture Plaster	Brown/Gold Fibrous Homogeneous	95% Cellulose	5% Non-fibrous (Other)	None Detected

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Collected Date: 06/07/2018

Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

721 West 9th Street Received Date: 06/12/2018 10:05 AM Pueblo, CO 81003 Analysis Date: 06/16/2018 - 06/17/2018

Project: 18-3066-CDOT-A-AP72

## Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-As	<u>Non-Asbestos</u>				
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type			
4550CL-R4-PL2A-S	Knockdown Texture	White		10% Ca Carbonate	None Detected			
kim Coat	Plaster	Non-Fibrous		20% Gypsum				
221804251-0006C		Homogeneous		70% Non-fibrous (Other)				
4550CL-R4-PL2A-PI	Knockdown Texture	Gray	<1% Hair	5% Ca Carbonate	None Detected			
aster	Plaster	Fibrous		15% Gypsum				
221804251-0006D		Homogeneous		80% Non-fibrous (Other)				
4550CL-R7-PL2B-Te	Knockdown Texture	White/Beige		20% Ca Carbonate	None Detected			
xture	Plaster	Non-Fibrous		80% Non-fibrous (Other)				
221804251-0007		Heterogeneous						
		I	nseparable paint / coating layer includ	ed in analysis				
4550CL-R7-PL2B-W	Knockdown Texture	Brown/Gold	95% Cellulose	5% Non-fibrous (Other)	None Detected			
allpaper	Plaster	Fibrous						
221804251-0007A		Homogeneous						
4550CL-R7-PL2B-S	Knockdown Texture	White		10% Ca Carbonate	None Detected			
kim Coat	Plaster	Non-Fibrous		20% Gypsum				
221804251-0007B		Homogeneous		70% Non-fibrous (Other)				
4550CL-R7-PL2B-PI	Knockdown Texture	Gray	<1% Hair	5% Ca Carbonate	None Detected			
aster	Plaster	Fibrous		15% Gypsum				
221804251-0007C		Homogeneous		80% Non-fibrous (Other)				
4550CL-R6-PL2C-Te	Knockdown Texture	White		20% Ca Carbonate	None Detected			
xture	Plaster	Non-Fibrous		80% Non-fibrous (Other)				
221804251-0008		Heterogeneous						
		· •	nseparable paint / coating layer includ	ed in analysis				
4550CL-R6-PL2C-W	Knockdown Texture	Brown	98% Cellulose	2% Non-fibrous (Other)	None Detected			
allpaper	Plaster	Fibrous						
221804251-0008A		Homogeneous						
		\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\		100% Non-fibrous (Other)	None Detected			
4550CL-R6-PL2C-S	Knockdown Texture	White		100% Non-librous (Other)	None Detected			
4550CL-R6-PL2C-S	Knockdown Texture Plaster	Non-Fibrous		100% Non-librous (Other)	None Detected			

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

721 West 9th Street Received Date: 06/12/2018 10:05 AM
Pueblo, CO 81003 Analysis Date: 06/16/2018 - 06/17/2018
Collected Date: 06/07/2018

**Project:** 18-3066-CDOT-A-AP72

## Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		<u>Asbestos</u>	
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type	
4550CL-R6-PL2C-PI	Knockdown Texture	Gray		100% Non-fibrous (Other)	None Detected	
aster	Plaster	Non-Fibrous				
221804251-0008C		Homogeneous				
4550CL-C2-PL3A-T	Textured Plaster	White		98% Non-fibrous (Other)	2% Chrysotil	
exture		Non-Fibrous				
221804251-0009		Heterogeneous				
		Inseparable paint / coating layer included in analysis				
4550CL-C2-PL3A-W	Textured Plaster	Brown/Gold	95% Cellulose	5% Non-fibrous (Other)	None Detected	
allpaper		Fibrous				
221804251-0009A		Homogeneous				
4550CL-C2-PL3A-S	Textured Plaster	White/Green		10% Ca Carbonate	None Detected	
kim Coat		Non-Fibrous		20% Gypsum		
221804251-0009B		Heterogeneous		70% Non-fibrous (Other)		
		Inseparable paint / coating layer included in analysis				
4550CL-C2-PL3A-PI	Textured Plaster	Gray	<1% Hair	5% Ca Carbonate	None Detected	
aster		Fibrous		15% Gypsum		
221804251-0009C		Homogeneous		80% Non-fibrous (Other)		
4550CL-R5-PL3B-S	Textured Plaster	White/Beige		10% Ca Carbonate	None Detected	
kim Coat		Non-Fibrous		90% Non-fibrous (Other)		
221804251-0010		Heterogeneous				
4550CL-R5-PL3B-PI	Textured Plaster	Beige		5% Ca Carbonate	None Detected	
aster		Non-Fibrous		95% Non-fibrous (Other)		
221804251-0010A		Homogeneous		·		
4550CL-R5-PL3C-W	Textured Plaster	Brown	98% Cellulose	2% Non-fibrous (Other)	None Detected	
allpaper		Fibrous		. ,		
221804251-0011		Homogeneous				
4550CL-R5-PL3C-S	Textured Plaster	White/Green		100% Non-fibrous (Other)	None Detected	
kim Coat		Non-Fibrous		22.2.1.2.1.1.2.2.2.(2.0.0.)	20130104	
221804251-0011A		Heterogeneous				
ZZ 10U4Z3 1-UU I I A						

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



All-Phase Environmental Consultants, Inc.

EMSL Order: 221804251 Customer ID: ALLP62

Customer PO: Project ID:

Phone: (719) 250-0036

**Fax:** (719) 542-2807

721 West 9th Street Received Date: 06/12/2018 10:05 AM Pueblo, CO 81003 Analysis Date: 06/16/2018 - 06/17/2018

Collected Date: 06/07/2018

Project: 18-3066-CDOT-A-AP72

Attention: Logan Greenfield

## Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description		Non-Asbestos		<u>Asbestos</u>	
		Appearance	% Fibrous	% Non-Fibrous	% Type	
4550CL-R5-PL3C-PI	Textured Plaster	Gray	<1% Hair	100% Non-fibrous (Other)	None Detected	
aster		Non-Fibrous				
221804251-0011B		Homogeneous				
4550CL-R4-PL4A-T	Popcorn Ceiling-	Beige		5% Ca Carbonate	None Detected	
exture	Plaster	Non-Fibrous		95% Non-fibrous (Other)		
221804251-0012		Heterogeneous				
		Inseparable paint / coating layer included in analysis				
4550CL-R4-PL4A-W	Popcorn Ceiling-	Tan	98% Cellulose	2% Non-fibrous (Other)	None Detected	
allpaper	Plaster	Fibrous				
221804251-0012A		Homogeneous				
4550CL-R4-PL4A-S	Popcorn Ceiling-	White		10% Ca Carbonate	None Detected	
kim Coat	Plaster	Non-Fibrous		90% Non-fibrous (Other)		
221804251-0012B		Homogeneous				
4550CL-R4-PL4A-PI	Popcorn Ceiling-	Beige	<1% Hair	100% Non-fibrous (Other)	None Detected	
aster	Plaster	Fibrous				
221804251-0012C		Homogeneous				
4550CL-R4-PL4B-Te	Popcorn Ceiling-	Beige		5% Ca Carbonate	None Detected	
xture	Plaster	Non-Fibrous		95% Non-fibrous (Other)		
221804251-0013		Heterogeneous				
		Inseparable paint / coating layer included in analysis				
4550CL-R4-PL4B-W	Popcorn Ceiling-	Tan	98% Cellulose	2% Non-fibrous (Other)	None Detected	
allpaper	Plaster	Fibrous				
221804251-0013A		Homogeneous				
4550CL-R4-PL4B-S	Popcorn Ceiling-	White		10% Ca Carbonate	None Detected	
kim Coat	Plaster	Non-Fibrous		90% Non-fibrous (Other)		
221804251-0013B		Homogeneous				
4550CL-R4-PL4B-PI	Popcorn Ceiling-	Beige	<1% Hair	5% Ca Carbonate	None Detected	
aster	Plaster	Fibrous		95% Non-fibrous (Other)		
221804251-0013C		Homogeneous				

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

 All-Phase Environmental Consultants, Inc
 Fax:
 (719) 542-2807

 721 West 9th Street
 Received Date:
 06/12/2018 10:05 AM

 Pueblo, CO 81003
 Analysis Date:
 06/16/2018 - 06/17/2018

Collected Date: 06/07/2018

Project: 18-3066-CDOT-A-AP72

## Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description		Non-Asbestos		<u>Asbestos</u>
		Appearance	% Fibrous	% Non-Fibrous	% Type
4550CL-R2-PL4C-W allpaper 221804251-0014	Popcorn Ceiling- Plaster	Brown Fibrous Homogeneous	98% Cellulose	2% Non-fibrous (Other)	None Detected
4550CL-R2-PL4C-S kim Coat 221804251-0014A	Popcorn Ceiling- Plaster	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4550CL-R2-PL4C-Pl aster 221804251-0014B	Popcorn Ceiling- Plaster	Gray Non-Fibrous Homogeneous	<1% Hair	100% Non-fibrous (Other)	None Detected
4550CL-R7-CM5A-C eramic Tile 221804251-0015	Ceramic Tile/Mortar	Brown/Red Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4550CL-R7-CM5A-T hinset 221804251-0015A	Ceramic Tile/Mortar	Gray Non-Fibrous Homogeneous		5% Ca Carbonate 95% Non-fibrous (Other)	None Detected
4550CL-R4-CM5B-C eramic Tile 221804251-0016	Ceramic Tile/Mortar	Brown Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4550CL-R4-CM5B-T hinset 221804251-0016A	Ceramic Tile/Mortar	Gray Non-Fibrous Homogeneous		5% Ca Carbonate 95% Non-fibrous (Other)	None Detected
4550CL-R2-CM5C-C eramic Tile 221804251-0017	Ceramic Tile/Mortar	Tan Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4550CL-R2-CM5C-T hinset 221804251-0017A	Ceramic Tile/Mortar	Gray Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4550CL-R5-CT6A 221804251-0018	Ceiling Tile	Tan/White Fibrous Homogeneous	75% Cellulose 10% MinWool	15% Non-fibrous (Other)	None Detected

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc

Fax: (719) 542-2807

721 West 9th Street Received Date: 06/12/2018 10:05 AM
Pueblo, CO 81003 Analysis Date: 06/16/2018 - 06/17/2018
Collected Date: 06/07/2018

Project: 18-3066-CDOT-A-AP72

## Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

	Description		Non-Asbestos			
Sample		Appearance	% Fibrous	% Non-Fibrous	% Туре	
4550CL-R5-CT6B	Ceiling Tile	Tan	75% Cellulose	15% Non-fibrous (Other)	None Detected	
221804251-0019		Fibrous	10% MinWool			
		Homogeneous				
4550CL-R6-CT6C	Ceiling Tile	Gray/White	40% Cellulose	45% Non-fibrous (Other)	None Detected	
221804251-0020		Fibrous	15% MinWool			
		Homogeneous				
4550CL-R6-CT6Q	Ceiling Tile	Tan	75% Cellulose	15% Non-fibrous (Other)	None Detected	
221804251-0021		Non-Fibrous	10% MinWool			
		Homogeneous				
4550CL-SW-TD7A-T	Knockdown Textured	White		20% Ca Carbonate	None Detected	
exture	Drywall	Non-Fibrous		80% Non-fibrous (Other)		
221804251-0022		Heterogeneous				
			Inseparable paint / coating layer include	ed in analysis		
4550CL-SW-TD7A-	Knockdown Textured	Brown/White	15% Cellulose	70% Gypsum	None Detected	
Drywall	Drywall	Fibrous	<1% Glass	15% Non-fibrous (Other)		
221804251-0022A		Homogeneous				
4550CL-R8-TD7B-T	Knockdown Textured	White		20% Ca Carbonate	None Detected	
exture	Drywall	Non-Fibrous		80% Non-fibrous (Other)		
221804251-0023		Heterogeneous				
		Inseparable paint / coating layer included in analysis				
4550CL-R8-TD7B-D	Knockdown Textured	Brown/White	15% Cellulose	70% Gypsum	None Detected	
rywall	Drywall	Fibrous	<1% Glass	15% Non-fibrous (Other)		
221804251-0023A		Homogeneous				
4550CL-H2-TD7C-T	Knockdown Textured	White		20% Ca Carbonate	None Detected	
exture	Drywall	Non-Fibrous		80% Non-fibrous (Other)		
221804251-0024		Heterogeneous				
			Inseparable paint / coating layer include	ed in analysis		
4550CL-H2-TD7C-D	Knockdown Textured	Brown/White	15% Cellulose	70% Gypsum	None Detected	
	Drywall	Fibrous	<1% Glass	15% Non-fibrous (Other)		
rywall	, -			,		

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807
721 West 9th Street Received Date: 06/12/2018 10:05 A

721 West 9th Street Received Date: 06/12/2018 10:05 AM
Pueblo, CO 81003 Analysis Date: 06/16/2018 - 06/17/2018
Collected Date: 06/07/2018

Project: 18-3066-CDOT-A-AP72

# Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

	Non-Asbestos		<u>Asbestos</u>		
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type
4550CL-R9-TD7D-T	Knockdown Textured	White		10% Ca Carbonate	None Detected
exture	Drywall	Non-Fibrous		90% Non-fibrous (Other)	
221804251-0025		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
1550CL-R9-TD7D-D	Knockdown Textured	White	15% Cellulose	65% Gypsum	None Detected
ywall	Drywall	Fibrous		20% Non-fibrous (Other)	
221804251-0025A		Homogeneous			
			Inseparable paint / coating layer include	ed in analysis	
1550CL-R10-TD7E-T	Knockdown Textured	White		10% Ca Carbonate	None Detected
exture	Drywall	Fibrous		90% Non-fibrous (Other)	
221804251-0026		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
550CL-R10-TD7E-	Knockdown Textured	White	15% Cellulose	65% Gypsum	None Detected
Orywall	Drywall	Non-Fibrous		20% Non-fibrous (Other)	
221804251-0026A		Homogeneous			
			Inseparable paint / coating layer include	ed in analysis	
1550CL-R8-TC8A-T	Textured Composite	White		10% Ca Carbonate	None Detected
exture	Board	Non-Fibrous		90% Non-fibrous (Other)	
221804251-0027		Homogeneous			
			Inseparable paint / coating layer include	ed in analysis	
1550CL-R8-TC8A-C	Textured Composite	Brown	98% Cellulose	2% Non-fibrous (Other)	None Detected
mposite Board	Board	Fibrous			
221804251-0027A		Homogeneous			
			Inseparable paint / coating layer include	ed in analysis	
1550CL-R10-TC8B-	Textured Composite	White		10% Ca Carbonate	None Detected
Texture	Board	Non-Fibrous		90% Non-fibrous (Other)	
221804251-0028		Homogeneous			
			Inseparable paint / coating layer include	ed in analysis	
550CL-R10-TC8B-	Textured Composite	Brown	98% Cellulose	2% Non-fibrous (Other)	None Detected
Composite Board	Board	Fibrous			
21804251-0028A		Homogeneous			

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

 All-Phase Environmental Consultants, Inc
 Fax:
 (719) 542-2807

 721 West 9th Street
 Received Date:
 06/12/2018 10:05 AM

 Pueblo, CO 81003
 Analysis Date:
 06/16/2018 - 06/17/2018

Collected Date: 06/07/2018

Project: 18-3066-CDOT-A-AP72

# Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-As	<u>Asbestos</u>	
Sample	Description	Appearance	% Fibrous % Non-Fibrous		% Type
4550CL-R10-TC8C-	Textured Composite	White		5% Ca Carbonate	None Detected
Texture	Board	Non-Fibrous		95% Non-fibrous (Other)	
221804251-0029		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4550CL-R10-TC8C-	Textured Composite	Brown	90% Cellulose	10% Non-fibrous (Other)	None Detected
Composite Board	Board	Fibrous			
221804251-0029A		Homogeneous			
4550CL-R8-TD9A-T	Textured Drywall	White		20% Ca Carbonate	None Detected
exture		Non-Fibrous		80% Non-fibrous (Other)	
221804251-0030		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4550CL-R8-TD9A-D	Textured Drywall	Brown/White	15% Cellulose	70% Gypsum	None Detected
rywall		Fibrous		15% Non-fibrous (Other)	
221804251-0030A		Homogeneous			
4550CL-R8-TD9B-D	Textured Drywall	Brown/White	15% Cellulose	70% Gypsum	None Detected
rywall		Fibrous		15% Non-fibrous (Other)	
221804251-0031		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4550CL-R10-TD9C-	Textured Drywall	White		10% Ca Carbonate	None Detected
Texture		Non-Fibrous		90% Non-fibrous (Other)	
221804251-0032		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4550CL-R10-TD9C-	Textured Drywall	White/Beige	20% Cellulose	65% Gypsum	None Detected
Drywall		Fibrous		15% Non-fibrous (Other)	
221804251-0032A		Homogeneous			
4550CL-R10-PL10A	Plaster	White/Beige		10% Ca Carbonate	None Detected
-Skim Coat		Non-Fibrous		20% Gypsum	
221804251-0033		Heterogeneous		70% Non-fibrous (Other)	
			Inseparable paint / coating layer include	ed in analysis	

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

 All-Phase Environmental Consultants, Inc
 Fax:
 (719) 542-2807

 721 West 9th Street
 Received Date:
 06/12/2018 10:05 AM

 Pueblo, CO 81003
 Analysis Date:
 06/16/2018 - 06/17/2018

Collected Date: 06/07/2018

Project: 18-3066-CDOT-A-AP72

# Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-A	<u>Asbestos</u>	<u>Asbestos</u>	
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type	
4550CL-R10-PL10A	Plaster	Gray	<1% Hair	5% Ca Carbonate	None Detected	
-Plaster		Fibrous		15% Gypsum		
221804251-0033A		Homogeneous		80% Non-fibrous (Other)		
4550CL-H2-PL10B-	Plaster	White		10% Ca Carbonate	None Detected	
Skim Coat		Non-Fibrous		20% Gypsum		
221804251-0034		Heterogeneous		70% Non-fibrous (Other)		
			Inseparable paint / coating layer include	ded in analysis		
1550CL-H2-PL10B-	Plaster	Gray	<1% Hair	5% Ca Carbonate	None Detected	
Plaster		Fibrous		15% Gypsum		
221804251-0034A		Homogeneous		80% Non-fibrous (Other)		
4550CL-H2-PL10B-	Plaster	White		20% Ca Carbonate	2% Chrysotile	
Mud		Fibrous		78% Non-fibrous (Other)		
221804251-0034B		Homogeneous				
			Possible patch area			
4550CL-R8-PL10C-	Plaster	White		10% Ca Carbonate	None Detected	
Skim Coat		Non-Fibrous		90% Non-fibrous (Other)		
221804251-0035		Homogeneous				
4550CL-R8-PL10C-	Plaster	Gray/Beige	<1% Hair	100% Non-fibrous (Other)	None Detected	
Plaster		Fibrous				
221804251-0035A		Homogeneous				
4550CL-R8-PC11A-	Popcorn Ceiling-Plaster	White/Pink		5% Ca Carbonate	None Detected	
Texture		Non-Fibrous		95% Non-fibrous (Other)		
221804251-0036		Heterogeneous				
			Inseparable paint / coating layer inclu	ded in analysis		
4550CL-R8-PC11A-	Popcorn Ceiling-Plaster	Brown	98% Cellulose	2% Non-fibrous (Other)	None Detected	
Wallpaper		Fibrous				
221804251-0036A		Homogeneous				
4550CL-R8-PC11A-	Popcorn Ceiling-Plaster	Gray	<1% Hair	5% Ca Carbonate	None Detected	
Plaster		Non-Fibrous		95% Non-fibrous (Other)		
221804251-0036B		Homogeneous				

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



All-Phase Environmental Consultants, Inc.

EMSL Order: 221804251 Customer ID: ALLP62

Customer PO: Project ID:

Phone: (719) 250-0036

Fax: (719) 542-2807

Received Date: 06/12/2018 10:05 AM

Analysis Date: 06/16/2018 - 06/17/2018

Collected Date: 06/07/2018

Project: 18-3066-CDOT-A-AP72

721 West 9th Street

Pueblo, CO 81003

Attention: Logan Greenfield

# Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			<u>Asbestos</u>	<u>Asbestos</u>	
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type
4550CL-R8-PC11B-T	Popcorn Ceiling-Plaster	White		10% Ca Carbonate	None Detected
exture		Non-Fibrous		90% Non-fibrous (Other)	
221804251-0037		Heterogeneous			
			Inseparable paint / coating layer inclu	ded in analysis	
4550CL-R8-PC11B-	Popcorn Ceiling-Plaster	White		100% Non-fibrous (Other)	None Detected
Skim Coat		Non-Fibrous			
221804251-0037A		Homogeneous			
4550CL-R8-PC11B-	Popcorn Ceiling-Plaster	Gray	<1% Hair	5% Ca Carbonate	None Detected
Plaster		Non-Fibrous		95% Non-fibrous (Other)	
221804251-0037B		Homogeneous			
4550CL-R8-PC11C-T	Popcorn Ceiling-Plaster	Beige		10% Ca Carbonate	None Detected
exture		Non-Fibrous		90% Non-fibrous (Other)	
221804251-0038		Heterogeneous			
			Inseparable paint / coating layer inclu	ded in analysis	
4550CL-R8-PC11C-	Popcorn Ceiling-Plaster	White		10% Ca Carbonate	None Detected
Skim Coat		Non-Fibrous		90% Non-fibrous (Other)	
221804251-0038A		Homogeneous			
4550CL-R8-PC11C-	Popcorn Ceiling-Plaster	Beige	<1% Hair	5% Ca Carbonate	None Detected
Plaster		Fibrous		95% Non-fibrous (Other)	
221804251-0038B		Homogeneous			
4550CL-B-PL12A	Joist Plaster	Gray	4% Hair	96% Non-fibrous (Other)	None Detected
221804251-0039		Fibrous			
		Homogeneous			
4550CL-B-PL12B	Joist Plaster	Gray	4% Hair	96% Non-fibrous (Other)	None Detected
221804251-0040		Fibrous			
		Homogeneous			
4550CL-B-PL12Q-BI	Joist Plaster	White		5% Ca Carbonate	None Detected
		Non-Fibrous		95% Non-fibrous (Other)	
ock		NOH-FIDIOUS		93 /0 NOH-HDIOUS (Other)	

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036
All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

Collected Date: 06/07/2018

Project: 18-3066-CDOT-A-AP72

# Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		<u>Asbestos</u>	
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type	
4550CL-B-PL12Q-Fi	Joist Plaster	Brown	98% Hair	2% Non-fibrous (Other)	None Detected	
brous Material		Fibrous				
221804251-0041A		Homogeneous				
4550CL-B-PL12C-BI	Joist Plaster	Beige	2% Hair	98% Non-fibrous (Other)	None Detected	
ock		Fibrous				
221804251-0042		Homogeneous				
4550CL-B-BM13A-B	Brick/Mortar	Tan		100% Non-fibrous (Other)	None Detected	
rick		Non-Fibrous				
221804251-0043		Homogeneous				
4550CL-B-BM13A-	Brick/Mortar	Beige		100% Non-fibrous (Other)	None Detected	
Mortar		Non-Fibrous				
221804251-0043A		Homogeneous				
4550CL-EX-BM13B-	Brick/Mortar	Tan		100% Non-fibrous (Other)	None Detected	
Brick		Non-Fibrous				
221804251-0044		Homogeneous				
4550CL-EX-BM13B-	Brick/Mortar	Beige		100% Non-fibrous (Other)	None Detected	
Mortar		Non-Fibrous				
221804251-0044A		Homogeneous				
4550CL-EX-BM13C-	Brick/Mortar	Orange		100% Non-fibrous (Other)	None Detected	
Brick		Non-Fibrous				
221804251-0045		Homogeneous				
4550CL-EX-BM13C-	Brick/Mortar	Beige		5% Ca Carbonate	None Detected	
Mortar		Non-Fibrous		95% Non-fibrous (Other)		
221804251-0045A		Homogeneous				
4550CL-EX-R14A	Roofing/Tar	Black	5% Cellulose	85% Non-fibrous (Other)	None Detected	
221804251-0046		Fibrous	10% Glass			
		Homogeneous				
4550CL-EX-R14B	Roofing/Tar	Black	5% Cellulose	85% Non-fibrous (Other)	None Detected	
221804251-0047		Fibrous	10% Glass			
		Homogeneous				

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

 721 West 9th Street
 Received Date:
 06/12/2018 10:05 AM

 Pueblo, CO 81003
 Analysis Date:
 06/16/2018 - 06/17/2018

**Collected Date**: 06/07/2018 **Project**: 18-3066-CDOT-A-AP72

# Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-As	<u>Asbestos</u>	
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type
4550CL-EX-R14C-S	Roofing/Tar	Black	8% Glass	92% Non-fibrous (Other)	None Detected
hingle		Fibrous			
221804251-0048		Homogeneous			
4550CL-EX-R14C-M	Roofing/Tar	Black	5% Cellulose	95% Non-fibrous (Other)	None Detected
astic		Non-Fibrous			
221804251-0048A		Homogeneous			
4550CL-EX-ST15A	Stucco	Gray/White		5% Ca Carbonate	None Detected
221804251-0049		Non-Fibrous		95% Non-fibrous (Other)	
		Homogeneous			
		I	nseparable paint / coating layer include	ed in analysis	
4550CL-EX-ST15B	Stucco	Gray/White		5% Ca Carbonate	None Detected
221804251-0050		Non-Fibrous		95% Non-fibrous (Other)	
		Heterogeneous			
		I	nseparable paint / coating layer include	ed in analysis	
4550CL-EX-ST15C	Stucco	Gray/White		5% Ca Carbonate	None Detected
221804251-0051		Non-Fibrous		95% Non-fibrous (Other)	
		Heterogeneous			
		I	nseparable paint / coating layer include	ed in analysis	

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



All-Phase Environmental Consultants, Inc.

EMSL Order: 221804251 Customer ID: ALLP62

Customer PO: Project ID:

Henry Printy

Phone: (719) 250-0036

Fax: (719) 542-2807

**Received Date:** 06/12/2018 10:05 AM **Analysis Date:** 06/16/2018 - 06/17/2018

Collected Date: 06/07/2018

Project: 18-3066-CDOT-A-AP72

721 West 9th Street

Pueblo, CO 81003

Attention: Logan Greenfield

The samples in this report were submitted to EMSL for analysis by Asbestos Analysis of Bulk materials via EPA/600 (0513) Method using Polarized Light Microscopy. The reference number for these samples is the EMSL Order ID above. Please use this reference number when calling about these samples.

Catcett

#### **Report Comments:**

Sample Receipt Date: 06/12/2018 Sample Receipt Time: 10:05 AM

Analysis Completed Date: 06/17/2018 Analysis Completed Time: 10:54 AM

Analyst(s):

Gentry Catlett PLM (43)

Stuart Printz PLM (31)

Timothy Kleehammer PLM (38)

Samples Reviewed and approved by:

Amanda Lang, Asbestos Laboratory Manager or other approved signatory

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0

OrderID: 221804251



# Asbestos Chain of Custody EMSL Order Number (Lab Use Only):

EMSL Analytical, Inc. 1010 Yuma Street

Denver, CO 80204 PHONE: (303) 740-5700 FAX: (303) 741-1400

	ZOp 01001 11011	1201 (222 000 01119)1
<b>-</b>	77180	اسوسا
EMSL ANALYTICAL, INC.		4251
Company : All-Phase Environm	ental Consultants, Inc.	EMSL-Bill to:

Company : All-Phase Environmental Consultants, Inc.			EMSL-Bill to: Different ✓ Same If Bill to is Different note instructions in Comments**			
Street: 721 W. 9th Street			Third Party Billing requires written authorization from third party			
City: Puebio	Sta	ite/Province: CO	Zip/Postal Code: 81003 Country: United States			
Report To (Name): Logan	Greenfield		Telephone #: 719-250-0	0036		
Email Address: logan@a	Ilphaseenviro	nmental.com	Fax #:	Purchase O	rder:	
Project Name/Number: 18-			Please Provide Results	: FAX ✓ E-r	nail Mail	
U.S. State Samples Taken:	:CO		Connecticut Samples:		sidential	
			Γ) Options* – Please Che			
3 Hour 6 Hour		our 🔲 48 Hour		96 Hour 1 Week		
*For TEM Air 3 hr through 6 hr, p an authorization form for	piease cali anead t this service.   Ana	to scnedule." I nere is a prer alvsis completed in accordai	nium charge for 3 Hour TEM Ar nce with EMSL's Terms and Co.	nera or EPA Level II TAT. Inditions located in the Analyt	rou wiii be asked to sign lical Price Guide.	
PCM - Air Check if sam			4.5hr TAT (AHERA only)	TEM- Dust		
☐ NIOSH 7400	•	☐ AHERA 40 C	FR, Part 763	☐ Microvac - ASTM	D 5755	
☐ w/ OSHA 8hr. TWA		☐ NIOSH 7402		☐ Wipe - ASTM D64	80	
PLM - Bulk (reporting limit	t)	☐ EPA Level II		☐ Carpet Sonication	(EPA 600/J-93/167)	
■ PLM EPA 600/R-93/116		☐ ISO 10312		Soil/Rock/Vermiculit		
☐ PLM EPA NOB (<1%)	( 170)	TEM - Bulk		☐ PLM CARB 435 -		
Point Count		☐ TEM EPA NO	nR	PLM CARB 435 -	,	
☐ 400 (<0.25%) ☐ 1000 (<	:n 1%)		8.4 (non-friable-NY)	TEM CARB 435 -		
Point Count w/Gravimetric	-0.170)	☐ Chatfield SOF	•	☐ TEM CARB 435 -		
☐ 400 (<0.25%) ☐ 1000 (<	:n 1%)	<del>-</del>	nalysis-EPA 600 sec. 2.5	☐ TEM Qual. via Filti	· · · · · · · · · · · · · · · · · · ·	
☐ NYS 198.1 (friable in NY	·	TEM - Water: E		p-Mount Technique		
NYS 198.6 NOB (non-fri	•		☐ Waste ☐ Drinking	Other:		
l —	able-INT)		☐ Waste ☐ Drinking ☐			
☐ NIOSH 9002 (<1%)		All Fiber Sizes				
☐ Check For Positive Sto	p – Clearly Ide	entify Homogenous G	roup Filter Pore Size (	Air Samples): 🔲 0.8µ	ım 🔲 0.45μm	
samplers Name: Logal	n Greenfi	eld _	Samplers Signature:	In A	Ill	
Sample #	_	Sample Descripti	on	Võlume/Area (Air) HA # (Bulk)	Date/Time Sampled	
4550CL-RI-TOIA K	nochdou	in texture	ed Drywad		6-7-18	
4550CL-R4-T018		1				
4550CL-RG-TDIC		-				
4550CL-R5-TDID						
4550CL- R3-TD 1E	<u>.</u>	V				
4550cl- R4-PL2A K	nochdou	on texture	1 Plaster			
4550CL-R7-PL28						
4550cl-R6-PLZC		$\overline{}$			$\overline{}$	
Client Sample # (s):				Total # of Samples:	51	
Relinquished (Client):	7 1	Date:	le-11-18	Time	420	
Received (Lab):	SWR	Date:	612/18	Time:	10:05	
Comments/Special Instruc	ctrons:		EFY	7955 0259	486D	
			<u> </u>		,, <del></del>	

414



# Asbestos Chain of Custody EMSL Order Number (Lab Use Only):

EMSL Analytical, Inc. 1010 Yuma Street

Denver, CO 80204 PHONE: (303) 740-5700 FAX' (303) 741-1400

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled		
4550CL-C2-PL3A	Textured Plaster				
4550CL-R5-PL3B			į		
4550CL-R5-PL3C					
4550CL-R4-PL4A	Popcorn Ceiling - Plaster				
4550CL-R4-PL4B		~			
4550CL-R2-PL4C	V				
4550CL-R7-CM5A	Ceramic Tile/Mortar				
4550CL-R4-CM5B		_			
4550CL-R3-CM5C	•				
4550CL-R5-CT6A	' Ceiling Tile				
4550CL-R5-CT6B					
4550CL-R6-CT6C	,				
4550CL-R6-CT6Q					
4550CL-SW-TD7A	· Knockdown Textured Drywall		•		
4550CL-R8-TD7B	,				
4550CL-H2-TD7C					
4550CL-R9-TD7D	•				
4550CL-R10-TD7E	•				
4550CL-R8-TC8A	Textured Composite Board				
4550CL-R10-TC8B	• 1				
4550CL-R10-TC8C	•				
4550CL-R8-TD9A	Textured Drywall				
4550CL-R8-TD9B					
4550CL-R10-TD9C	<del>'</del>	_	V		

Page 2 of pages

OrderID: 221804251



# Asbestos Chain of Custody EMSL Order Number (Lab Use Only):

EMSL Analytical, Inc. 1010 Yuma Street

Denver, CO 80204 PHONE: (303) 740-5700 FAX: (303) 741-1400

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled	
4550CL-R10-PL10A	· Plaster		6-7-18	
4550CL-H2-PL10B				
4550CL-R8-PL10C	`			
4550CL-R8-PC11A	Popcorn Ceiling-Plaster			
4550CL-R8-PC11B				
4550CL-R8-PC11B				
4550CL-B-PL12A	Joist Plaster	-		
4550CL-B-PL12B				
4550CL-B-PL12Q				
4550CL-B-PL12C	· •			
4550CL-B-BM13A	Brick/Mortar			
4550CL-EX-BM13B	<u> </u>			
4550CL-EX-BM13C	•			
4550CL-EX-R14A	<ul> <li>Roofing/Tar</li> </ul>			
4550CL-EX-R14B	•			
4550CL-EX-R14C	× V			
4550CL-EX-ST15A	Stucco			
4550CL-EX-ST15B				
4550CL-EX-ST15C	V		1	
*Comments/Special	Instructions:			

Page 3 of 3 pages

# LABORATORY RESULTS & CHAIN OF CUSTODY LEAD & TCLP



#### EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077 (856) 303-2500 / (856) 786-5974

http://www.EMSL.com cinnaminsonleadlab@emsl.com EMSL Order: CustomerID: 201806329

ALLP62

CustomerPO: ProjectID:

**Richard Ralston** All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO

(719) 225-6953 Phone: Fax: (719) 542-2807 Received: 06/13/18 9:00 AM 6/7/2018

Collected:

Project: 18-3066-C70-L-AP-72

#### Test Report: Lead in Paint Chips by Flame AAS (SW 846 3050B/7000B)\*

Client Sample Descripti	ion Lab ID Collected	Analyzed	Weight	Lead <b>Concentration</b>
4550C-L-1L	201806329-0001 6/7/2018	6/14/2018	0.2559 g	0.47 % wt
	Site: Room 1 - Brick - Peacl	า		
4550C-L-2L	201806329-0002 6/7/2018	6/14/2018	0.2535 g	<0.0080 % wt
	Site: Room 1 - Drywall - Wh	ite		
4550Clayton-EX-3L	201806329-0003 6/7/2018	6/14/2018	0.2598 g	<0.0080 % wt
	Site: Wood Sill - 2nd Floor E	Bedroom - White		
4550Clayton-EX-4	201806329-0004 6/7/2018	6/14/2018	0.2567 g	<0.0080 % wt
	Site: Wood Trim - Front of F	louse - Brown		
4550Clayton-EX-5	201806329-0005 6/7/2018	6/14/2018	0.2590 g	0.011 % wt
	Site: Wood Siding - Fawn			
4550Clayton-EX-6	201806329-0006 6/7/2018	6/14/2018	0.2520 g	0.016 % wt
	Site: Cement Foundation - \	Vhite		

Phillip Worby, Lead Laboratory Manager or other approved signatory

\*Analysis following Lead in Paint by EMSL SOP/Determination of Environmental Lead by FLAA. Reporting limit is 0.008 % wt based on the minimum sample weight per our SOP. Unless noted, results in this report are not blank corrected. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities. Samples received in good condition unless otherwise noted. "<" (less than) result signifies that the analyte was not detected at or above the reporting limit. Measurement of uncertainty is available upon request. The QC data associated with the sample results included in this report meet the recovery and precision requirements unless specifically indicated otherwise. Definitions of modifications are available upon request.

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NELAP Certifications: NJ 03036, NY 10872, PA 68-00367, AIHA-LAP, LLC ELLAP 100194, A2LA 2845.01

Initial report from 06/15/2018 16:43:08

OrderID: 201806329 4550 clayto EMSL ANALYTICAL, INC.

# Lead (Pb) Chain of Custody EMSL Order ID (Lab Use Only):

201806329

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077 PHONE: 1-800-220-3675 (856) 786-5974

Company : All-Phase Environmental Consultants, Inc			EMSL-Bill to: ✓ Same ☐ Different  If Bill to is Different note instructions in Comments**						
Street: 721 West 9th Street				Third Party Billing requires written authorization from third party					
City:Pueblo	State/F	Province: CO	Zip/Postal Code: 81003				Country: US		
Report To (Name): Richard Ral	ston			Telephone #: 7192256953					
Email Address: rick@allphasee		mental.com			9-542-280		P	urchase Ord	or.
Project Name/Number: 18-3066					ovide Res		√ Em		UI.
U.S. State Samples Taken: CO						mmercial/Taxa			av Evemnt
o.o. otate dampies raken.	Tı	urnaround Tim	e (TA				DIE _	Nesidelluai/ i	ax Exempt
☐ 3 Hour ☐ 6 Hour			Hour		Hour	☐ 96 Hour	Ι Π.	Week	2 Week
		ed in accordance wit		The second second second	nd Condition	s located in the P			
Matrix		Met	hod		Ins	trument	Rep	orting Limit	Check
Chips % by wt. mg/cm² ppr	n (mg/kg)	SW846	-7000E	3	Flame Ato	omic Absorption		0.01%	Ø
Air		NIOSI	H 7082		Flame Ato	omic Absorption	4	4 μg/filter	
			H 7105			e Furnace AA		03 µg/filter	
		NIOSH 7300M	//NIOS	H 7303	IC	CP-OES		.5 μg/filter	
Wipe* ASTM non ASTM	B	SW846	-7000E	3	Flame Ato	omic Absorption	1	0 µg/wipe	
*if no box checked, non-ASTM Wipe assumed	П	SW846-6010B or C		ICP-OES		1.	0 µg/wipe		
TCLP		SW846-1311/7000B/SM 3111B		Flame Atomic Absorption			mg/L (ppm)		
		SW846-1311/SW846-6010B or C		ICP-OES			mg/L (ppm)		
SPLP		SW846-1312/7000B/SM 3111B SW846-1312/SW846-6010B or C		Flame Atomic Absorption ICP-OES		0.4 mg/L (ppm) 0.1 mg/L (ppm)			
		22 CCR App. II, 7000B/7420			omic Absorption	40 mg/kg (ppm)		H	
TTLC		22 CCR App. II, SI				P-OES		ng/kg (ppm)	
STIC		22 CCR App. II, 7000B/7420		B/7420	Flame Ato	omic Absorption		mg/L (ppm)	
STLC		22 CCR App. II, SW846-6010B or C		ICP-OES		0.1 mg/L (ppm)			
Soil		SW846-7000B		Flame Atomic Absorption		40 mg/kg (ppm)			
		SW846-6010B or C		ICP-OES		2 mg/kg (ppm)			
Wastewater Unpreserved		SM3111B/SW846-7000B		Flame Atomic Absorption		0.4 mg/L (ppm)			
Preserved with HNO <sub>3</sub> pH < 2		EPA 200.9		Graphite Furnace AA ICP-OES		0.003 mg/L (ppm) 0.020 mg/L (ppm)			
		EPA 200.7 EPA 200.8		ICP-MS		0.001 mg/L (ppm)		+ +	
Drinking Water Unpreserved		EPA			Graphite Furnace AA		0.003 mg/L (ppm)		
Preserved with HNO <sub>3</sub> pH < 2		EPA	200.5		ICP-OES		0.003 mg/L (ppm)		
TSP/SPM Filter		40 CFR	-		ICP-OES		12 µg/filter		
		40 CFR	Part 5	0	Graphite	e Furnace AA	3.	6 µg/filter	
Other:	0 /		_	1 32.35			10	7	
Name of Sampler: Rick		ston		Signa	ture of Sa		Ral		
Sample # 4550C-L-1L	Locati				Volum	e/Area		Date/Time	
Koom I		BRICK			404			6/7/1	8
4550C-L-21 Room 1		Deywo	μ	wb	lite				
Client Sample #s	•	1 /10				Total # of S	amples		
Relinquished (Client):	X	All Di	ate:	6-	11-18	Time:		449	5
Received (Lab):	FX	Da	te:	61	72118	Time:		6:05	
Comments: BillTo: All-Phase Environmental Consultants, Inc.	, 721 West 9	th Street, Pueblo. CO. 810	003, US						
Attention: Brandice Eslinger Phone: 719-240-469				Purchase Order					

OrderID: 201806329



# LEAD (Pb) CHAIN OF CUSTODY EMSL ORDER ID (Lab Use Only):

201806329

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077

PHONE: 1-800-220-3675 FAX: (856) 786-5974

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Location	Volume/Area	Date/Time Sampled
1550 clay for REX-3L	wood SALL - 2 flow Bedrow wood	wht	6-7-18
٧- ا	ward thin - Floor of House	BROWD	1
-5	wood Storns	white	
V -6	Cervent founds 310 v.	white	V
STL S			
200			
comments/Spe	cial Instructions:		
	nental Consultants, Inc, 721 West 9th Street, Pueblo, CO, 81003, US er Phone: 719-240-4690 Email: brandice@allphaseenvironmental.com Purchase Orde	er.	

Page 2 of 2 pages



#### EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077 Phone/Fax: (856) 303-2500 / (856) 786-5974

http://www.EMSL.com cinnaminsonleadlab@emsl.com EMSL Order: CustomerID: CustomerPO:

ProjectID:

201806335

ALLP62

Attn: Richard Ralston All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO

Phone: (719) 225-6953 Fax: (719) 542-2807 Received: 06/13/18 9:00 AM Collected: 6/7/2018

Project: 18-3066-C70-L-AP-72 / 4550 Clayton

#### Test Report: Toxicity Characteristic Leachate Procedure (1311/7000B)

Client Sample Description	n Lab ID	Collected	Analyzed	Lead Concentration
AP72-TCLP	201806335-0001	6/7/2018	6/15/2018	<0.40 mg/L
	Site: Throughou	it Structure		

Phillip Worby, Lead Laboratory Manager or other approved signatory

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NELAP Certifications: NJ 03036, NY 10872, PA 68-00367

Initial report from 06/18/2018 13:12:06

OrderID: 201806335 10 4550 dog ton

Lead (Pb) Chain of Custody EMSL Order ID (Lab Use Only):

201804335

EMSL Analytical, Inc. 200 Route 130 North

EMSL ANALYTICAL, INC.
LABORATORY-PRODUCTS-TRAINING
LABORATORY-PRODUCTS-TRAINING

Cinnaminson, NJ 08077 PHONE: 1-800-220-3675 FAX: (856) 786-5974

Company : All-Phase Environmental Consultants, Inc				EMSL-Bill to:								
Street: 721 West 9th Street					Third Party Billing requires written authorization from third party							
City: Pueblo State/Province: CO				Zip/Postal Code: 81003 Country: US								
Report To (Name): Richard Ralston					Telephone #: 7192256953							
Email Address: rick@allphaseenvironmental.com					Fax #: 719-542-2807 Purchase Order:							
Project Name/Number: 18-3066	Please Provide Results: Fax Femail											
U.S. State Samples Taken; CO	0,02	/2					_		1d4-1/T-			
0.3. State Samples Taken, CO	Tı							e 🔲 Res	sidential/Ta	x Exempt		
☐ 3 Hour ☐ 6 Hour		The state of the s	naround Time (TAT) Options* - Please Check				☐ 1 Week ☐ 2 Week					
The state of the s	_	d in accordance				00K   _	, z wook					
Matrix		M	lethod		Ins	strument		Report	ing Limit	Check		
Chips 🖸 % by wt. 🗌 mg/cm² 🔲 ppm	(mg/kg)	SW8	846-7000E	3	Flame Atomic Absorption		ption	0.01%				
Air		NIC	OSH 7082		Flame A	tomic Absor	ption	4 µ	g/filter			
			OSH 7105	E.C.		ite Furnace	AA		µg/filter			
		NIOSH 730	00M/NIOS	H 7303		ICP-OES		0.5 µ	ig/filter			
Wipe* ASTM non ASTM		SW8	846-7000E	3	Flame A	tomic Absorp	ption	10 µ	g/wipe			
*if no box checked, non-ASTM Wipe assumed	Ц	SW846	6-6010B o	rC		ICP-OES		1.0 µ	g/wipe			
TCLP		SW846-1311	1/7000B/S	M 3111B	Flame A	tomic Absorp	otion	0.4 mg	/L (ppm)	M		
		SW846-1311/SW846-6010B or C			ICP-OES				/L (ppm)			
SPLP		SW846-1312/7000B/SM 3111B			Flame Atomic Absorption		ption	0.4 mg/L (ppm)				
		SW846-1312/SW846-6010B or C			ICP-OES Flame Atomic Absorption		ation	0.1 mg/L (ppm)		+		
TTLC		22 CCR App. II, 7000B/7420 22 CCR App. II, SW846-6010B or C			ICP-OES		otion	40 mg/kg (ppm) 2 mg/kg (ppm)		H		
		22 CCR App. II, 7000B/7420			Flame Atomic Absorption		otion	0.4 mg/L (ppm)		F		
STLC		22 CCR App. II, SW846-6010B or C			ICP-OES			0.1 mg/L (ppm)				
Soil		SW846-7000B			Flame Atomic Absorption		otion	40 mg/kg (ppm)				
		SW846-6010B or C			ICP-OES			2 mg/kg (ppm)				
Wastewater Unpreserved		SM3111B/SW846-7000B		7000B	Flame Atomic Absorption			0.4 mg/L (ppm)				
Preserved with HNO <sub>3</sub> pH < 2	H	EPA 200.9			Graphite Furnace AA			0.003 mg/L (ppm)				
37		EPA 200.7			ICP-OES		_	0.020 mg/L (ppm)				
Drinking Water Unpreserved		EPA 200.8 EPA 200.9			ICP-MS Graphite Furnace AA		^^	0.001 mg/L (ppm) 0.003 mg/L (ppm)				
Preserved with HNO <sub>3</sub> pH < 2		EPA 200.9			ICP-OES		~	0.003 mg/L (ppm)		H		
TODIODIA EII		40 CFR Part 50		0	ICP-OES			12 µg/filter				
TSP/SPM Filter		40 CFR Part 50		0	Graphite Furnace AA		AA	3.6 µg/filter				
Other:							1	00.				
Name of Sampler: Rick	Rai	ston		Signa	ture of S	sampler:	KI	alsto	-			
Sample #	Locati				Volume/Area		1.	Date/Time Sampled				
AP72-TCLP Through	hout	Structu	ire		_	_			6-7-	-18		
						_						
Client Sample #s	)	1		Total #	of San	nples:						
Relinquished (Client):	AND	Date:	6-11-18 Time			ime:	440					
Received (Lab):			Date:	e: 6/12/18 Time: 605v					-			
Comments: BillTo: All-Phase Environmental Consultants, Inc, Attention: Brandice Eslinger Phone: 719-240-469				Purchase Order	Co.	Du	11	col	3/180	agin		
					CC	V	111	0011	2119	1		



# 6b. Asbestos Abatement Project Design



Industrial Hygiene, Safety & Environmental Services

(Version 1, 11/5/18)

# ASBESTOS ABATEMENT PROJECT DESIGN

#### SINGLE FAMILY RESIDENCE ABATEMENT PROJECT

#### 4550 CLAYTON STREET DENVER, COLORADO 80216

#### PREPARED FOR:

JKS Industries, LLC 747 Sheridan Blvd., #9A Lakewood, Colorado 80214

November 5, 2018

FEI Project Number: AS18207-11

Prepared By: Nicolas D. Vasquez, CDPHE Cert #22566 Foothills Environmental

> Foothills Environmental, Inc. 11099 W. 8<sup>th</sup> Ave. Lakewood, Colorado 80215 Phone: 303-232-2660

#### Table of Contents

1.0	Scope of Work	4
1.1	Materials Identified for Removal	4
1.2	Schedule	5
1.3	Sequence of Work	5
1.4	Discussion of Removal Methods	5
2.0	Special Conditions	6
2.1	Regulatory Notification and Variances	6
2.2	Project Manager Requirement	6
2.3	Facility Occupancy Status	6
2.4	Site Security	7
2.5	Field Changes	7
3.0	Project Design	7
3.1	Standards and Primacy of Rules	7
3.2	Site Access	7
3.3	Utilities Service	7
3.4	Decontamination Facilities & Load-Out Facilities	8
3.5	Critical Barriers.	8
3.6	Negative Pressure Ventilation	8
3.7	Air Exchange Calculations	8
3.8	Containment Construction	8
3.9	Set up of work areas	9
Pr	re-Cleaning Activities	9
3.10	Asbestos Removal	9
3.11	Asbestos Spill Response	9
3.12	Asbestos Waste Transportation, Storage, and Disposal	10
W	'aste Disposal:	10
W	'aste Transporter:	10
3.13	Final Clean/ Final Visual Inspection Criteria	10
3.14	Final Air Clearance Monitoring	11
3.15	Personal Exposure Air Monitoring	11
3.16	Electrical Hazards Control	11
3.17	Emergency Egress and Fire Protection	11
3.18	Fire Protection Plan	11
3.19	Fall Protection	12
3.20	Respiratory Protection / PPE	12
3.21	Work Area Protection	12
3.22	Additional PPE	12
3.23	Pre-Abatement Document Submittal	12

APPENDIX A – Drawings

APPENDIX B – Certificates

#### 1.0 **Scope of Work**

#### 1.1 **Materials Identified for Removal**

The General Abatement Contractor (GAC) will be performing the removal of asbestos containing material(s) as indicated in the table below. This information was gathered from the inspection report prepared by All-Phase Environmental Consultants (APEC) dated July 20, 2018. A copy of the Inspection and this Project Design will be available onsite during the course of the project. The total amount of actual asbestos containing material to be removed is estimated to be greater than 160 sf/260 lf or the equivalent of a 55 gallon drum.

. . . . . . . .

The follow	wing A	CM was	identifi	ed for	removal	prior t	o demo	lition:
Sample Name	Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Candition	Material Description	Material Location	NESHAP Classification	Estimated Quantity (Sq. ft.)
4550CL-R4-TD1B	ROOM 4	TEXTURE 2 2% CHRYSOTILE JOINT COMPOUND 2% CHRYSOTILE	PLM	Good	Knockdown Texturé Drywall	Walls and Ceilings in rooms 1,2&4 and walls only in rooms 3,5,6,doset 1 and hallway	RACM	1,224
4550CL-R1-TD1A	ROOM 1			•				•
4550CL-R6-TD1C	ROOM 6			Manager		CL D4 TD4D		
4550CL-R5-TD1D	ROOM 5			Homoge	neous to Sample 4550	CLR4-ID18		
4550CL-R3-TD1E	ROOM3							
4550CL-R4-PL2A	ROOM 4	TEXTURE 2 2% CHRYSOTILE	PLM	Good	Knockdown Texture Plaster	Walls and Ceiling in room 7 and the walls only in room 4.6, hall- way and stairwell	RACM	850
4550CL-R7-PL2B	ROOM 7			1000			· <u>r</u>	1
4550CL-R6-PL2C	ROOM 6			Homoge	neous to Sample 4550	CL-R4-PL2A	1	
4550CL-C2-PL3A	Closet 2	TEXT 2% CHRYSOTILE	PLM	Good	Textured Plaster	Walls and Ceilings in rooms 3.5,6 and closet 2 and the walls of the stanwell	RACM	620
4550CL-R5-PL3B	1 23/7/2			7		2000		
4550CL-R5-PL3C	ROOM 5			Homoge	neous to Sample 4550	CL-C2-PL3A		
Sample Name	Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification	Estimated Quantity (Sq. fc.)

Sample Name	Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification	Estimated Quantity (Sq. ft.)
4550CL-H2-PL10B	HALLWAY 2	MUQ 2% CHRYSOTILE	PLM	Good	Plaster	Top Floor-Bottom layer on the walls and cellings in rooms 9.10,doset 4 and hallway 2 and on the walls only in room 8 and the celling of closet 3	RACM	770
4550CL-R10-PL10A	ROOM 10			- Latina 2003	V 170 10 m 100 100 m	eres ve even		
4550CL-R8-PL10C	ROOM 8			Homoge	neous to Sample 45	60CL-H2-PL10B		

ND=Non-Detect PLM=Polarized Light Microscopy NA=Not Applicable RACM=Regulated Asbestos Containing Materials Regulatory asbestos abatement notification and permit from the Colorado Department of Public Health and Environment (CDPHE) will be required for this project.

#### 1.2 Schedule

The following schedule has been proposed for the project. Phasing and dates are included in Section 1.3, Sequence of Work.

Project Start Date: November 6, 2018

Project Completion Date: November 20, 2018

#### **1.3** Sequence of Work

The following phasing plan has been developed for the abatement. This plan was submitted with the permit application which corresponds to the drawing attached in Appendix A.

• Phase 1 Start: November 6, 2018

Finish: November 20, 2018

Textured drywall, textured plaster, and non-textured plaster in all designated areas will be completed in one full containment.

#### 1.4 Discussion of Removal Methods

All friable and non-friable asbestos-containing materials that will become friable, as well as asbestos contaminated materials that are located in the work area shall be removed from their installed locations inside a full containment and by utilizing wet removal methods and a combination of handheld tools. Nonfriable transite siding will be removed without containments, but using wet methods, hand tools, drop cloth, and protective clothing.

Waste generated during removal will be gathered placed into 2 6ml thick properly labeled disposal bags while wet. Work will be accomplished using CDPHE certified supervisors and workers.

Work completion includes preparation of the work area, pre-clean activities, removal and disposal of all specified ACM from the premises, final cleaning of the work area, final visual inspection, lockdown, and final clearance monitoring. The project will be considered complete when all containments and work areas have passed clearance criteria.

The following types of containments will be used during the project followed by procedures for setup and dismantling:

#### **Full Containments**

The GAC shall conduct abatement activities in accordance with CDPHE Regulation No. 8 in the following mandatory sequence for full containment:

1) Install critical barriers (pursuant to subsection III.I, Critical Barrier Installation)

2) Establish negative pressure (pursuant to Regulation No. 8 subsection III.J, Air Cleaning and Negative Pressure Requirements)

*Note:* The removal of non-ACM building materials and components may only take place after negative air pressure is established in the containment work area(s).

- 3) Construct the decontamination area (pursuant to subsection III.K, Decontamination Area)
- 4) Pre-clean surfaces (pursuant to subsection III.L, Pre-cleaning of Surfaces)
- 5) Cover fixed objects (pursuant to subsection III.M, Covering Fixed Objects)
- 6) Construct the containment (pursuant to subsection III.N, Containment Components)
- 7) Conduct abatement (pursuant to subsection III.O, Abatement Methods)
- 8) Conduct final visual inspection (pursuant to paragraph III.P.1., Final Visual Inspection)
- 9) Conduct final clearance air monitoring (pursuant to paragraph III.P.3., Final Clearance Air Monitoring)
- 10) Conduct the tear-down (pursuant to subsection III.Q., Tear-down)

All waste from the project will be packaged in approved containers and transferred to an approved landfill for disposal. After successful air clearance of each containment the containment can be removed and all non-reusable containment materials will be packaged for disposal.

#### 2.0 Special Conditions

#### 2.1 Regulatory Notification and Variances

The General Abatement Contractor, (GAC) will make any required notifications to Federal and State entities regulating their work as required by applicable rules, regulations, and standards. This includes, but is not limited, to the National Emission Standards for Hazardous Air Pollutants (NESHAP) notification [notice provided to the Colorado Department of Public Health and Environment (CDPHE) with permit application]. The abatement contractor is responsible for quantifying amounts of ACM necessary to properly complete the project.

#### 2.2 Project Manager Requirement

Colorado Regulation No. 8 requires a Project Manager on all asbestos abatement projects in which the amount of friable ACM to be abated exceeds 1,000 linear feet on pipes, or 3,000 square feet on other surfaces. A Project Manager may be required for this project, unless a waiver is requested and granted by CDPHE.

#### 2.3 Facility Occupancy Status

During abatement activities the building will not be occupied by the former tenants but may be visited by owner personnel as well as other tradesmen.

#### 2.4 Site Security

Entry to the regulated asbestos work area is by permission only to authorized personnel. The perimeter of the work area may be monitored during abatement by a certified Air Monitoring Specialist (AMS). Only asbestos certified/licensed personnel employed by the GAC or federal or state regulatory agency personnel and the AMS will be allowed access to the work area. A logbook will be maintained at the entrance to the work area. Everyone who enters the work area must record name, affiliation, time in and time out for each entry.

#### 2.5 Field Changes

Minor modifications to the project design are allowed. Minor changes include but are not limited to, relocation of negative air machines, decontamination facility and waste load-out. Any modifications to the project design must be approved by the Project Designer before the changes are made.

#### 3.0 Project Design

#### 3.1 Standards and Primacy of Rules

The following standards will be adopted as they pertain to asbestos abatement. In any instance where adopted standards are in conflict with each other, the most stringent shall apply.

- 1) Colorado Department of Public Health and Environment Regulation #8
- 2) 5CCR 1000-10 Part B asbestos handling, transportation, and storage
- 3) 29 CFR 1926.1101, the OSHA Construction Industry Asbestos Standard
- 4) 40 CFR 61 Subpart M, EPA's NESHAP Asbestos Standard
- 5) NIOSH/OSHA/EPA –"Occupational; Safety & Health Guidance Manual for Hazardous Waste Site Activities", Section 8-20; Heat Stress and Other Physiological Factors.
- 6) All other applicable laws, rules, and regulations, including but not limited to those relating to:
- 7 Workers' Compensation Insurance;
- 8 Liability Insurance
- 9 All contract specifications and documentation

#### 3.2 Site Access

The GAC has access to the facility for the purpose of abatement from 6:30 AM to 5:00 PM until project completion which is projected to be 11/20/18.

#### 3.3 Utilities Service

Access to electrical power, water and sanitary sewer is not available inside the facility. The contractor will provide utility services during the duration of the project. Any temporary utility lines running to the regulated asbestos work area shall be adequately protected from damage and abrasion from vehicle and foot traffic. All waste water shall be filtered to five (5) microns prior to discharge into a sanitary sewer.

GAC will have to provide temporary restrooms located close to the project site at approved locations for the duration of the project (to be placed in a protected area if possible).

#### 3.4 Decontamination Facilities & Load-Out Facilities

Personnel decontamination facilities shall consist of an Equipment (Dirty) Room, Shower, and a clean room constructed in accordance with Regulation #8 III.K Decontamination Unit. If waste load out is by direct load out, it shall consist of a direct waste loadout configuration that is currently approved by CDPHE (Configuration diagram approved by CDPHE shall be attached to this Project Design if used).

All load-out and disposal procedures shall be in accordance with applicable federal, state, and local regulations and project specifications.

#### 3.5 Critical Barriers

All critical barriers will consist of a minimum 1 layer of 6mil poly critical barrier on all, openings, and vents.

#### 3.6 Negative Pressure Ventilation

The GAC shall maintain a negative pressure differential of -0.02 inches of water in the work areas in accordance with Regulation #8 III.J Air cleaning and Negative Pressure Requirements, until final visual and clearance air monitoring complete. The calculations in the next section take into account at least 1 backup Negative Air Machine (NAM) with HEPA filtration. The contractor will also be using generators for maintaining electrical supply. In the case of generator failure, all workers will leave the work area and seal the containment. A replacement generator will be available onsite or within an hour's time of the project for use in case of failure. Work will resume when negative pressure is restored. If negative pressure is not restored within an hour's time alternate means of electrical supply will be sought. If no supply is available, contractor will contact CDPHE and follow directions for spill response.

#### 3.7 Air Exchange Calculations

#### AIR CHANGE CALCULATIONS for a 2000 cfm negative air machine (NAM)

AIR CHANGES
$$A$$
Where:  $A$  = Work area volume in cubic feet  $(l \times w \times h)$  $B \times C$  $B = 15$  minutes $B \times C$  $C$  = Estimated rated capacity of NAM  $(1,500 \text{ cfm})$ 

#### Phase 1 – Texture and non-textured plaster (Full Containment)

#### 3.8 Containment Construction

Containments for the asbestos removal shall be constructed in accordance with CDPHE Regulation 8 and this project design. Danger signs will be posted at ingress locations, and approaches to locations, where airborne concentrations of asbestos exceed or can reasonably be expected to exceed the PEL. Signs will be posted at a distance sufficiently far from the

work area to permit an employee to read the sign and take the necessary protective measures to avoid exposure. Additional signs may need to be posted following construction of workplace containment barriers.

Danger signs will include the following wording:

# DANGER ASBESTOS CANCER AND LUNG DISEASE HAZARD AUTHORIZED PERSONNEL ONLY RESPIRATORS AND PROTECTIVE CLOTHING ARE REQUIRED IN THIS AREA

#### 3.9 Set up of work areas

#### **Full Containment Components**

2"x 4"s wood studding can be used as temporary framing and 4'x 8'x1/2" plywood sheets to support any exterior containment systems; this may include tie wires also where needed. 1 layer of 10 mil re-enforced poly sheeting will be utilized for any exterior critical barriers, negative air machines will be installed once the poly sheeting is installed. A full 3 stage decontamination unit equipped with hot and cold water, shampoo, disposable towels, and a 2 stage water filtration unit filter all water to 5 micron, prior to being discharged into the sanitary sewer system. Two layers of 4 mil poly sheeting will be installed within the 10 mill critical poly sheeting barriers as exterior walls and ceiling if needed. 2 layers of 6 mill poly sheeting will be placed on floors. View ports will be installed where appropriate with a minimum of 12" x 12" Plexi<sup>TM</sup> glass and or exterior windows.

Air flow testing utilizing smoke tubes will be performed to validate air flow direction and air exchanges.

#### **Pre-Cleaning Activities**

Pre-cleaning activities will be performed in accordance with CDPHE Regulation 8. All workers performing pre-cleaning must utilize HEPA equipped vacuums and wet methods. Any prepping activities that will contact non-friable ACM, or be within arms' reach of friable ACM must be accomplished by workers utilizing PPE.

#### 3.10 Asbestos Removal

Removal of materials containing asbestos and contaminated with asbestos shall be performed in accordance with the Colorado Department of Public Health and Environment Regulation 8 III, Abatement, Renovation and Demolition Projects and this project design.

#### 3.11 Asbestos Spill Response

In the event of a spill or a breach of the regulated work area containment, follow procedures in Section III.T. of Regulation No. 8, which includes cleaning the area outside the regulated work area. Visible debris shall be cleaned utilizing <u>HEPA vacuuming</u> and wet wiping plus an additional 10 horizontal feet beyond the visible debris. All filters, mop heads, and cloths utilized during clean-up activities shall disposed of as asbestos contaminated waste in leak tight containers.

The GAC shall have available, equipment and supplies (HEPA filtered vacuum, airless sprayer with amended water, mops, rags, polyethylene sheeting, duct tape, caution tape...) for spill response in the event of accidental spill of materials containing asbestos.

In the event of an asbestos spill outside the work area containment the GAC shall:

- Make appropriate notices based on size of spill.
- Immediately wet the spilled material and surrounding area with the airless sprayer.
- Restrict access to the spill area and post warning signs to prevent entry to the area by persons other than those necessary to respond to the incident.
- Seal all openings between the contaminated and uncontaminated areas as directed by the asbestos consultant. This is to be accomplished by using polyethylene sheeting and tape.
- HEPA vacuum and wet clean all surfaces in the contaminated area.

Following completion of the above, the on sight Air Monitoring Specialist shall conduct a visual assessment of the spill area to confirm adequate cleaning has been accomplished by the GAC.

#### 3.12 Asbestos Waste Transportation, Storage, and Disposal

All ACM waste must be wrapped in two layers of 6 mil polyethylene sheeting or double-bagged in 6 mil polyethylene bags labeled with the appropriate OSHA label for asbestos and must also bear the generator label as required by EPA's 40 CFR 61 Subpart M NESHAP Standard. Containerizing and transport of asbestos wastes shall be in accordance with applicable federal and state regulations.

The existing installed building finishes, hardscaping and landscaping shall be protected from damage by the GAC, until completion of all works.

Safety scaffolding, rubbish skips, access ladders etc. shall be approved by the client and in accordance with the current Health and Safety regulations.

GAC workers will not drag or drop packaged waste. All waste equipment and materials will be hand carried, or transported in wheeled carts to waste transport vehicles.

All packaged asbestos waste shall be directly loaded from the work area onto a 6mil polyethylene lined enclosed truck or dumpster container for disposal. No waste material may be temporally stored in the building or the work area containment.

#### **Waste Disposal:**

All waste containers shall be transported from the permitted work areas to an approved disposal land fill by the GAC (Denver Aurora Disposal Site).

#### **Waste Transporter:**

By 5280 Waste Solutions.

#### 3.13 Final Clean/Final Visual Inspection Criteria

All interior surfaces of the work area will be free of visible dust and debris. The work area must pass a final visual inspection by a CDPHE Certified Air Monitoring Specialist (AMS) leaving only critical barriers in place.

#### 3.14 Final Air Clearance Monitoring

Clearance criteria for this containment shall be in accordance with CDPHE Regulation #8, Section III.P

For each work area within the project	State-Permitted Project in Non-School Building			
where the amount of ACM is:	Minimum # of samples to clear each of the following:			
	Work Area	Project		
Less than 3 square feet/3 linear feet	1	5		
From 3 square feet/3 linear feet up to 32 square feet/50 linear feet/volume equivalent of a 55-gallon drum	2	5		
Greater than 32 square feet/50 linear feet/volume equivalent of a 55-gallon drum up to 160 square feet/260 linear feet/volume equivalent of a 55-gallon drum	5	5		
Greater than 160 square feet/260 linear feet/volume equivalent of a 55- gallon drum	5	5		

Upon notification that clearance monitoring levels are acceptable, the GAC may remove critical barriers and demobilize from the work area. If any samples collected for the final air test exceeds (0.01 fibers per cubic centimeter, 0.01 f/cm³ for PCM using the NIOSH Method 7400 or 70 structures per square millimeter (70 s/mm²) as analyzed by the TEM method in 40 C.F.R. Part 763 Appendix A to Subpart E (EPA 1995) the entire work area shall be re-cleaned immediately upon receipt of air test results.

Any failed abatement work area shall be re-tested and the costs associated for additional Final Clearance Air Monitoring shall be borne by the GAC at no additional cost to the Owner.

#### 3.15 Personal Exposure Air Monitoring

The GAC shall be responsible for conducting personal exposure air-monitoring as applicable in accordance with OSHA 29 CFR 1926.1101 Asbestos Construction Standard. Contractor to supply results to personnel and will post results onsite.

#### 3.16 Electrical Hazards Control

All electrical power utilized during the project will be on ground fault circuit interrupters (GFCI) whose power source is located outside the work area.

#### 3.17 Emergency Egress and Fire Protection

The abatement contractor shall abide by the emergency egress rules for the facility. All contractor personnel shall receive emergency procedure orientation specific to the facility prior to initiation of abatement activities.

#### 3.18 Fire Protection Plan

- 1. No items capable of initiating or sustaining combustion (lighters, matches, torches, etc.) will be allowed in containment.
- 2. The use of flammable liquids is not permitted.

- 3. Any electricity utilized must be on Ground Fault Circuit Interrupters (GFCI).
- 4. A minimum of one, 2A: 20B: C rated fire extinguishers will be maintained on-site. There must be available at least one 2A: 20B: C rated fire extinguisher within a maximum travel distance of 10 feet from any point in the work area.
- 5. Workers will be trained in the use of fire extinguishers, emergency egress plans, basic fire safety, and emergency reporting procedures prior to work beginning.
- 6. All emergency exits will be labeled as such with tools available for breaching poly and keys in door locks where necessary.
- 7. The Contractor must implement an emergency action and fire prevention plan in accordance with 29 CFR 1910.38 Employee emergency plans and fire prevention plans.

#### 3.19 Fall Protection

The GAC shall provide proper fall protection and training for their employees when working above 6 feet of height in accordance with Occupational Safety and Health Administration 29 CFR Part 1926 Subpart M Fall Protection.

#### 3.20 Respiratory Protection / PPE

The GAC shall provide proper respiratory protection for their employees with NIOSH approved HEPA filters during all pre-clean, abatement removal, waste load out procedures and during waste lift operations for effected employees. The GAC shall provide proof of medical fitness to wear respiratory protection and current fit testing documentation for all employees.

#### 3.21 Work Area Protection

The GAC shall repair or replace, to the Owner's satisfaction, any damage caused by the GAC or GAC subcontractors, to existing finishes, landscaping, or other building components.

#### 3.22 Additional PPE

- Hooded Tyvek suits
- Safety Glasses with side shields (exception not required when wearing a full face respirator).
- Leather Gloves
- Safety toe boots
- Fall Protection as required.
- PPE per MSDS / SDS requirements.

#### 3.23 Pre-Abatement Document Submittal

The GAC shall provide the following submittals to the Owner's Asbestos Competent Person / Safety Department for approval prior to site mobilization.

- ✓ Copies of all worker AHERA / STATE certifications.
- ✓ Copies of all worker asbestos medical evaluations.
- ✓ Copies of all worker respirator fit tests.
- Copies of MSDS for all chemicals (spray-glue, encapsulant, surfactant etc.) that will be used
- ✓ Asbestos waste receipt / total.


Completed by:

Nicolas D. Vasquez CDPHE Asbestos Project Designer Certificate # 22566

Foothills Environmental Asbestos Consulting Firm CDPHE Registration # 14925

# Appendix A

Drawings



Appendix B

Certificates





Colorado Department of Public Health and Environment

# ASBESTOS CERTIFICATION\*

This certifies that

## Nicolas Vasquez

**Certification No.: 22566** 

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

# **Project Designer\***

Issued:

February 08, 2018

**Expires:** 

February 08, 2019

\* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative



# CHC Training Nationwide Training & Certification Experts

www.trainingchc.com 303.412.6360 (855) 60.CERTIFY 1775 West 55th Avenue Denver, CO 80221, United States of America

# CERTIFICATE OF ACHIEVEMENT

This certificate is awarded to:

# NICOLAS VASQUEZ

In recognition of satisfactory completion of the EPA-approved annual asbestos refresher training course under section 206 of the Toxic Substance Control Act (TSCA) and Colorado Regulation No. 8 entitled

## PROJECT DESIGNER

**COURSE DATE:** 

**EXPIRATION DATE:** 

Course Hours:

DECEMBER 21, 2017
DECEMBER 21, 2018

8.0

Verify Credential



Danaya N. Benedetto

Co-Founder & CEO Training Program Manager

Credential License ID: 11084750



Frank Hulce

Instructor

CHC Training Certificate No. R17-2200-APD-CO

Visit our Website





# 6c. Pre-Demolition Engineering Survey



# Pre-Demolition Survey And General Demolition Plan For 4550 Clayton Street Denver, CO 80216



Engineers: David A. Poe, P.E., S.E. Glen L. Wilson, E.I.

June 28, 2018 Project No: 180113



June 28, 2018

Stephen P. Di Nardo JKS Industries, LLC 747 Sheridan Blvd #9A Lakewood, CO 80214

Re: 4550 Clayton Street, Denver, CO 80216

Pre-Demolition Engineering Survey per OSHA 1926.850(a)

And General Demolition Plan

Date of Observation:

06/26/18

Dear Mr. Di Nardo:

At the request of JKS Industries (JKS), a representative from Anchor Engineering, Inc. (AEI) performed a site observation at the above-referenced structure on Tuesday, June 26, 2018.

For the purpose of this report, there is one building on the property. The front elevation of the building faces west and is parallel to Clayton Street. At the time of our visit the building was vacant.

The purpose of our site visit was twofold:

- To give an assessment of the current condition of the structure as it relates to structurally related hazards before the proposed demolition activities. OSHA 1926.850 is stated below, along with project specific applicability to the subject buildings.
  - a. <u>OSHA 1926.850(a):</u> Prior to permitting employees to start demolition operations, an engineering survey shall be made, by a competent person, of the structure to determine the condition of the framing, floors, and walls, and possibility of unplanned collapse of any portion of the structure. Any adjacent structure where employees may be exposed shall also be similarly checked. The employer shall have in writing evidence that such a survey has been performed.
    - <u>Project Specific Applicability:</u> The information contained in this report satisfies the requirement of this guideline. The subcontractor shall review this report and make a copy available to all employees on the project at the pre-project meeting, and it shall also be included in the job site books.
  - b. <u>OSHA 1926.85(b):</u> When employees are required to work within a structure to be demolished which has been damaged by fire, flood, explosion, or other cause, the walls or floor shall be shored or braced.
    - <u>Project Specific Applicability:</u> The building at 4550 Clayton Street, Denver, CO 80216 has been damaged by a fallen tree. The base of the tree is located on the property to the south, 4538 Clayton Street, and has fallen into the south side of the structure. There appears to be damage to the exterior finishes and roof sheathing. The tree should be removed prior to beginning demolition operations. The superstructure of the building appears to be undamaged. Therefore, no shoring or bracing is required.
  - c. OSHA 1926.850(c): All electric, gas, water, steam, sewer, and other service lines shall be shut off, capped, or otherwise controlled, outside the building line before demolition work is started. In each case, any utility company which is involved shall be notified in advance.
    - <u>Project Specific Applicability:</u> The contractor and subcontractor will ensure all electric, gas, water, steam, sewer, and other services are to be cut off prior to any work being performed. Contractor shall confirm



with KMP through the pre-demolition check list and present the necessary information in the pre-demolition meetings.

d. <u>OSHA 1926.850(d):</u> If it is necessary to maintain any power, water or other utilities during demolition, such lines shall be temporarily relocated, as necessary, and protected.

<u>Project Specific Applicability:</u> The demolition of 4550 Clayton Street, Denver, CO 80216 does not require any power, water or other utilities.

e. OSHA 1926.850(e): It shall also be determined if any type of hazardous chemicals, gases, explosives, flammable materials, or similarly dangerous substances have been used in any pipes, tanks, or other equipment on the property. When the presence of any such substances is apparent or suspected, testing and purging shall be performed and the hazard eliminated before demolition is started.

<u>Project Specific Applicability:</u> All types of hazardous chemicals, gases, explosives, flammable materials, or other dangerous substances shall be removed from the structure prior to demolition as part of the pre cleaning phase during the environmental remediation. All materials are to be documented, manifested, and included in the environmental close out documents.

f. OSHA 1926.850(f): Where a hazard exists from fragmentation of glass, such hazards shall be removed.

<u>Project Specific Applicability:</u> All hazards from fragmentation of glass shall be removed in the normal course of demolition.

g. <u>OSHA 1926.850(g):</u> Where a hazard exists to employees falling through wall openings, the opening shall be protected to a height of approximately 42 inches.

<u>Project Specific Applicability:</u> No employees are permitted to enter the structure once demolition begins. Rule applies to interior demolition.

h. OSHA 1926.850(h): When debris is dropped through holes in the floor without the use of chutes, the area onto which the material is dropped shall be completely enclosed with barricades not less than 42 inches high and not less than 6 feet back from the projected edge of the opening above. Signs, warning of the hazard of falling materials, shall be posted at each level. Removal shall not be permitted in this lower area until debris handling ceases above.

<u>Project Specific Applicability:</u> No employees are permitted to enter the structure once demolition begins. Rule applies to interior demolition.

i. <u>OSHA 1926.850(i):</u> All floor openings, not used as material drops, shall be covered over with material substantial enough to support the weight of any load which may be imposed. Such material shall be properly secured to prevent its accidental movement.

<u>Project Specific Applicability:</u> The building is a single story structure. Refer to the demolition sequencing section of this report for further information.

OSHA 1926.850(j): Except for the cutting of holes in floors for chutes, holes through which to drop materials, preparation of storage space, and similar necessary preparatory work, the demolition of exterior walls and floor construction shall begin at the top of the structure and proceed downward. Each story of exterior wall and floor construction shall be removed and dropped into the storage space before commencing the removal of exterior walls and floors in the story next below.



<u>Project Specific Applicability:</u> The building is a single story structure. Refer to the demolition sequencing section of this report for further information.

j. <u>1926.850(k):</u> Employee entrances to multistory structures being demolished shall be completely protected by sidewalk sheds or canopies, or both, providing protection from the face of the building for a minimum of 8 feet. All such canopies shall be at least 2 feet wider than the building entrances or openings (1 foot wider on each side thereof), and shall be capable of sustaining a load of 150 pounds per square foot.

<u>Project Specific Applicability:</u> Not applicable. Building is a single story structure. No employees are permitted to enter the structure once demolition begins.

Provide a general outline of the demolition procedures and sequence that is proposed to be used in the demolition of
the subject structure. These outlined procedures/sequences are subject to change by AEI and/or the demolition
contractor based on the observed response of the structure overall and components thereof during actual demolition
operations.

No architectural or structural drawings were provided for our review.

The building is a single-story residential structure and is assumed to be founded on multi-wythe masonry foundation walls. The original residence appears to be approximately 23'x40' with the long direction oriented east to west. The structure is assumed to have partial basement with multi-wythe masonry foundation walls and concrete slab on grade floor. The exterior walls appear to be multi-wythe masonry construction. The roof framing is assumed to be composed of dimension lumber framing.

#### **Existing Condition Observation**

During our site visit we made visual observations around the building perimeter only. The structure was partially exposed in some areas. All of the existing structural systems that were exposed to view appeared to be in good condition. A fallen tree had caused minor damage to the roof framing on the south side of the structure. The tree should be removed prior to beginning demolition activities. Otherwise, we saw no evidence of noteworthy structural distress. It is our professional opinion that the possibility of un-planned collapse of any portion of the existing structure is very low. Workers may be allowed in the building to prepare them for demolition with such activities as removal of materials or other work that does not involve activities that affect existing structural systems.

#### Outline of Proposed Demolition Procedures, Equipment, and Sequence

#### **Equipment**

We anticipate demolition for this structure to be completed with heavy equipment including:

- "Track-hoe" excavators capable of reaching structural elements to be demolished. Excavators may be equipped at times with buckets/grapples, hydraulically actuated demolition hammers or shears, and other custom extensions for demolition and/or holding elements for temporary stability.
- Small skid steer loaders may also be utilized from time to time during demolition

#### **Demolition Sequencing**

#### General

After the commencement of demolition with heavy equipment, by necessity, structural systems from this point forth will be destroyed. Demolition should proceed as fast as practical until the structure is demolished in its entirety. The lateral stability of the buildings are provided by the perimeter masonry walls.

During demolition operations, care must be taken to protect and prevent damage to any active or live utilities both above and below ground.



During demolition, water will be used to wet down the area that is being demolished prior to starting the demolition. During the demolition process a water spray will be used to minimize the fugitive particulate matter emissions. The ground will be sprayed with water either by water truck or some type of water spray to minimize fugitive particulate emissions from haul trucks and demolition equipment.

#### Sequence

The building superstructure may be collapsed into the basement starting at the west side of the building and proceeding thru the length of the building to the east. Do not drive equipment onto the footprint of the building until the structure has been collapsed. The property is bordered on the north by East 46<sup>th</sup> Avenue and on the west by Clayton St. The adjacent streets may require temporary closure during demolition procedures to prevent public endangerment. The property is bordered on the east by a private residence which was not scheduled for demolition at the time of this report. The property is bordered on the south by a private multi-unit residence which was not scheduled for demolition at the time of this report. Once the roof, wall, and floor systems are demolished, the slab on grade and foundation can be removed in any sequence.

#### Closing

This report constitutes an engineering review and summary of the pre-demolition condition of the structural systems of the subject buildings as well as a general outline of demolition procedures and sequencing. Note that the conclusions drawn are based on visual observations and our expertise and experience with structural engineering of building structures. Unless noted otherwise, no non-destructive or destructive testing of any kind was performed, nor was any formal engineering analysis completed. These procedures/sequences outlined herein are subject to change by AEI and/or the demolition contractor based on the observed response of the structure overall and components thereof during actual demolition operations. Anchor Engineering, Inc. shall be held harmless for damage of any kind to surrounding structures or property or for injury of any kind to any person or persons. The demolition contractor is responsible for jobsite safety. The conclusions presented in this report are based on conditions noted at the time of the observation. Commentary or recommendations regarding environmental issues are beyond the scope of this report. Should questions arise, or if further information is required regarding the content of this report, please contact our office.

Sincerely, Anchor Engineering, Inc.

Glen L. Wilson, E.I. Design Engineer David A. Poe, P.E.,

Reviewed By:

Principal



7. Asbestos Clearance Report



November 30, 2018

#### **Interior Air Monitoring Clearance**

Re: AP-72

4550 Clayton Street Denver, Colorado 80216

#### To Whom It May Concern:

On, November 29, 2018, Logan Greenfield, Colorado Certified Asbestos Building Inspector and Colorado Air Monitoring Specialist with All-Phase Environmental Consultants, Inc. (APEC), conducted Air Monitoring clearances at the above referenced Subject Property. A visual inspection and air samples were collected inside the abatement containment to ensure that the asbestos fiber counts are below the regulated standard to guarantee this area is safe to re-occupy.

The Containment Air clearance consisted of five (5) 0.08um sampling cassettes, five (5) 1-16 liter per minute pumps, along with Six (6) 20-inch box fans and a one-horse power leave blower used to perform an aggressive clearance of the containment. All-Phase Environmental is an approved and certified Colorado Department of Public Health and Environment asbestos laboratory.

Microscopic inspection of the above mentioned five samples were conducted in the All Phase Environmental PCM laboratory. This inspection verified that <u>ALL</u> the samples taken were at or below 0.01 fiber per cubic centimeter as required by the Colorado Department of Public Health and Environmental standard for a safe room or area. See Lab analytical results attached to this document.

Based on the visual inspection and the analytical results, this area is considered safe to re-occupy.

APEC will not be held responsible for the mishandling of the information contained herein, and/or any items found after November 29, 2018

.

Please feel free to call with any questions and or concerns.

Sincerely,

Logan Greenfield

Colorado Certified Asbestos Inspector and AMS - 20715



APEC Project No.:

Customer ID:

721 W. 9th Street Pueblo, CO 81003

http://www.allphaseenvironmental.com


AIHA 214132/CDPHE AL-15979

AINA 214132/0	JDPRE AL-159/9						
Attn:			Phone:				
			Email:				
			Received:				
			Analysis Date:				
Customer Project	Ref.:		Sample Date:				
Sample ID	Location	Volume (Liters)	Fibers	Fields	Fibers/mm <sup>2</sup>	Fibers/cc	Type of Sample
	ave been blank corrected		NIOSH 7400 Mathad	Pavision 2 les	10.2.8/15/04		
riber count by rnase (	Contrast by Phase Contrac	t which oscopy (PCIVI),	MOSH 7400 Method,	Revision 3, issi	de 2, 6/15/54		
Analyst(s) Log	an Greenfield		Kuhan	e Ka	lator		
			Richard Ralston			ı	

or other approved signatory

Samples were anlayzed in accordance with NIOSH 7400 or OSHA ID-160 Methods by analysts successfully participating in the AIHA PAT program. APEC maintains liability limited to cost of analysis. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by APEC. APEC bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. The Client assumes full and complete responsibility for all uses and/or application sof this report. APEC makes no guarantee as to the nature or accuracy of sample collection. APEC is not responsible for data reported in fibers/cc, which is dependent on volume collected by non-laboratory personnel. Results have been blank corrected as applicable. Samples received in good condition unless otherwise noted.

unless otherwise noted. Samples analyzed by APEC, Pueblo, CO.



## ASBESTOS LABORATORY

This certifies that

### All Phase Environmental Consultants, Inc.

Registration No.: AL - 24462

has met the registration requirements of 25-7-507, C.R.S. and the Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos laboratory testing activities, as required by Regulation No 8, Part B, in the state of Colorado.

Issued: April 20, 2018 Expires: April 20, 2019

Authorized APCD Representative

SEAL



# 8. Materials Summary



January 22, 2019

Megan Wood Kiewit Infrastructure Co. 160 Inverness Drive West, Suite 110 Englewood, CO 80112

RE: AP-72 4550 Clayton St. – Summary of Removed Materials

Dear Megan,

Below is a summary of the materials removed from 4550 Clayton St. For more details regarding the location of the Asbestos Containing Materials (ACM) and the asbestos content please refer to the Table 2 of the All-Phase Environmental SSAR (Page 16).

Material Removed	Quantity
Asbestos Containing Textured Drywall	2074 SF
Asbestos Containing Plaster	1390 SF
Regulated Building Materials	28 Lightbulbs, 5 Gallons Latex Paint, 1 Thermostat
Clean Demolition Debris	403,200 lbs

If you have any questions or require further information regarding these quantities, please contact me at 303-238-0207.

Sincerely,

JKS Industries, LLC

Jeffrey Knight President



# 9. Waste Manifests



# 9a. Asbestos Waste Manifests

W10# 1444290WMI ECORD Util #4084

	MANUE MANAGEMENT. ASBESTUS NESHAP WAS	IF 21	IIPIV	IENI	KEUU	IKD Out HA				
A	1. Generator ID Number 2. Page 1 of 3. Emer	gency Response 800-424-9		4. Waste	Tracking Numb	er 2234867				
	Generator's Name and Mailing Address  COLONIADO DEPARTMENT OF TRANSPORTATION  Generator's Project Address (if different than mailing address)									
	747 SHERIDAN BLVD UNIT 9A LAKEWOOD CO 80214	550 Clay								
	A M M M M M M M M M M M M M M M M M M M	enver co	80216	0	Tran	sporter Phone				
	6. Transporter 1: Complete Company Name and Address Solutions 675	MPS	Y A	JE						
	7. Transporter 2: Complete Company Name and Address		1		Tran	sporter Phone				
	8. Designated Disposal Facility Name and Site Address			Facility's Ph	ione:					
	3500 S GUN CLUB RD AURORA CO 80018									
	(720) 876-2620									
	9. Waste Shipping Name, Description, & Profile Number	10. Conta	Type	11. Total Quantity	12. Unit Wt./Vol.					
HO	1.			12		NONE				
GENERATOR	RQ, NA 2212, Asbestos, 9,PG III 1267750	0		40						
GEN	2.									
	13. Regulatory Agency: Colorado Department of Public Health and Environment 4300 Cherry Creek Drive South			Emergency HEMTREC						
	Denver, CO 80222-1530			4-hour Toll						
	14. Bill to & Account Number:									
	Customer Acet #: D 14925 Customer Name: JKS INDUS	STRIES								
	15. Contractor/Generator Certification: I hereby declare that the contents of this consignment are fully and accurately describe packaged, marked and labeled/ placarded, and are in all respects in proper condition fo and state governmental regulations. I hereby certify that the above described waste is not a hazardous waste as defined by quantities of PCB's or radioactive materials.	or transportat	ion and d	isposal accor	rding to app	olicable national				
	Generator's/Offeror's Printed/Typed Name Signature	Α.				Month Day Year				
٧	MEGAN WOOD AW	mul	04	CDOT		111 06 18				
×	16. Transporter Acknowledgement of Receipt of Materials		- 1 '	2.77		, t				
IHANSPORIER	Transporter 1 Printed/Typed Name Signature Signature	MX	1			Month Day Year				
HAN	Transporter 2 Printed/Typed Name Signature					Month Day Year				
A	17. Special Handling Instructions	V								
	Soil originating from the above site shall not be used as daily cover or sold as clean	ean fill.								
LIIY	18. Discrepancy Indication Space:	-			19. Tick	et#				
DESIGNATED FACILITY					3	210543				
AIED	Initials of Decomposing discreases:									
SIGN	Initials of Person noting discrepancy Signature  20. Management Method/Location					Date				
- DE	Landfill Monofill Location:									
	21. Designated Disposal Facility Owner or Operator: Certification of receipt of materials covered by the manifest excep	t as noted in Iter	n 18							
V	Printed/Typed Name Signature	2				Month Day Yeer				
1		-								

	ASBESTOS NESH	AP WAS	TE SH	HPM	ENT	RECO	RD
<b>A</b>	1. Generator ID Number N / A	2. Page 1 of 3. Em		Phone	4. Waste	Tracking Numb	2234872
	Generator's Name and Mailing Address COLORADO DEPARTMENT OF TRANSPOR 747 SHERIDAN BLVD UNIT 9A LAKEWOOD CO 80214 Generator's Phone: (303)	TATION General States   General States	AP-72 4550 Cla	ayton S	ć.	address)	
	Transporter 1: Complete Company Name and Address  5 2 8 0 W ASTE Solution	605	4 Erry	HUE		15	Sporter Phone 884 0300
	. Transporter 2: Complete Company Name and Address		ı			Trans	sporter Phone
8	Designated Disposal Facility Name and Site Address DENVER ARAPAHOE DISPOSAL 3500 S GUN CLUB RD AURORA CO 80018 (720	0) 876- 2620			Facility's P	hone:	
	9. Waste Shipping Name, Description, & Profile Number		10. Cont		11. Total Quantity	12. Unit Wt./Vol.	
TOR	1. RQ, NA 2212, Asbestos, 9,PG III		No.	Туре	dunity	40	NONE
GENERATOR	2.	1267750	D .				
1	3. Regulatory Agency: Colorado Department of Public Health and 4300 Cherry Creek Drive South Denver, CO 80222-1530	d Environment		CHI	EMTREC	/ Notificat (800) 424 I Free Nur	-9300
1	5. Contractor/Generator Certification: I hereby declare that the contents of this consignment are fully and packaged, marked and labeled/ placarded, and are in all respects in and state governmental regulations. I hereby certify that the above described waste is not a hazardous viguantities of PCB's or radioactive materials.	l accurately descri	ped above by for transporta	tion and dis	posal acco	rding to app	olicable national
1	Generator's/Offeror's Printed/Typed Name  Mia Strukding on behalf of the	Signature	D				Month Day Year
SPORTE	Transporter 1 Printed/Typed Name  Transporter 2 Printed/Typed Name  Transporter 2 Printed/Typed Name	Signature Signature	A.				Month Day Year
A I	17. Special Handling Instructions Soil originating from the above site shall not be used as daily c	cover or sold as	clean fill.				
DESIGNALED PACILITY	18. Discrepancy Indication Space:					19. Ticki	et # 17350 E
	Initials of Person noting discrepancySignature	ation:					Date
1	21. Designated Disposal Facility Owner or Operator: Certification of receipt of materials cove		ept as noted in Ite	m 18	M	M	Month Day Year



# 9b. Regulated Building Materials (RBMs) Waste Manifests

February 14, 2018

CDOT

RE: Regulated Building Materials Manifests in SSCRs

To whom it may concern;

This letter is to explain the "SSCR Tracking Sheet" JKS Industries prepared for the purpose of documenting the manifests for the Regulated Building Materials (RMBs) included in the SSCR's.

The attached table describes how we have batched the RBM manifests per property. Here is a brief description of each grouping:

- Group 1 Independent: Each of the properties in this group has/will have its own RBM manifest. These manifests will be included in the SSCR for each property.
- Group 2 Pilot: The RBMs were removed from these properties and taken to the Pilot Truck Stop (AP-86). The reason for this, is that the volume was so low it was more cost effective just to lump them in with the Pilot RBMs than to have a separate pickup. There is no way to separate the inventories of these properties from the Pilot. The manifest will be included in the SSCR for each property.
- Group 3 Independent: The RBMs for these properties were removed and taken to the JKS warehouse for a single pick-up. A detailed inventory for these properties will be included in the individual SSCRs as well as a copy of the bulk pick-up manifest.
- Group 4 Not Required: The RBMs for these properties were removed prior to Kiewit taking possession of the property. This will be clarified in each individual SSCR for these properties.
- Group 5 AP-122: The RBMs for these properties were taken to AP-122. The reason for
  this, is that the volume was so low it was more cost effective just to lump them in with
  the RBMs at AP-122 than to have a separate pickup. An inventory for these properties
  were taken and will be included in the SSCR along with the RBM manifest.

An indication as to whether or not RBMs were removed will be found in the "Closeout Letter" portion of each SSCR; any additional notes or details will be found in the "Materials Summary" portion. Please reach out to us if you need any further clarification.

Stephen P. DiNardo

Director of Quality Management, JKS Industries

# Regulated Building Material Groupings and Aconex Close Out #

Revision Date 2/11/2019

					Close Out Documents			
##	Parcel #	Site Address	Group 1 Independent	Group 2 Pilot	Group 3 JKS	Group 4 Not Required	Group 5 AP-122	SSCR Aconex #
1	AP-8	4618 High St.			Complete			C70-JKS-ENV-RPT-000014
2	AP-14	4617/4625 Race St.			Complete			Not Demo'd
3	AP-23	4639 Vine St.				Not Required		C70-JKS-PRM-RPT-000012
4	AP-28	4646 Vine St.			Complete			C70-JKS-ENV-RPT-000011
5	AP-33	4637 Claude Ct.		Complete				C70-JKS-ENV-RPT-000002
6	AP-34	4639 Claude Ct.		Complete				C70-JKS-ENV-RPT-000003
7	AP-42	4620 Claude St.				Not Required		C70-JKS-ENV-RPT-000004
8	AP-49	2381 E. 46th Ave.			Complete			C70-JKS-ENV-RPT-000023
9	AP-49A	2381 E. 46th Ave.			Complete			C70-JKS-ENV-RPT-000018
10	AP-53	4608 Josephine			Complete			C70-JKS-ENV-RPT-000015
11	AP-68	4601 Clayton					Complete	SSCR in Process; Due 2/18
12	AP-66	2615 E. 46th	Complete					C70-KIE-ENV-RPT-000004
13	AP-69	4611 Clayton			Complete			SSCR in Process; Due 2/18
14	AP-70	4621 Clayton			Complete			C70-JKS-ENV-RPT-000008
15	AP-72	4550 Clayton			Complete			C70-JKS-ENV-RPT-000021
	AP-72A	2716 E 46th Ave			Complete			C70-JKS-ENV-RPT-000019
16	AP-73	4600 Clayton				None Found		SSCR in Process; Due 2/18
17	AP-74	4610 Clayton				None Found		C70-JKS-ENV-RPT-000025
18	AP-75	4620 Clayton			Complete			C70-JKS-ENV-RPT-000009
19	AP-77	4615 Fillmore			Complete			C70-JKS-ENV-RPT-000012
20	AP-78	4625 Fillmore			Complete			C70-JKS-ENV-RPT-000016
21	AP-79	4605 Fillmore			Complete			C70-JKS-ENV-RPT-000017
22	AP-80	4610 Fillmore			Complete			C70-JKS-ENV-RPT-000024
23	AP-81	4620 Fillmore			Complete			C70-JKS-ENV-RPT-000020
24	AP-83	4625 Milwaukee			Complete			C70-JKS-ENV-RPT-000026
25	AP-86	3223 E. 46th Ave.	Complete					C70-JKS-ENV-RPT-000007
26	AP-86B	3455 E. 46th Ave.	Complete					C70-JKS-ENV-RPT-000005
27	AP-93	3538 E 46th Ave				No Survey		On Hold till 2020
28	AP-93A	3600 E 46th Ave Office				No Survey		On Hold till 2020
29	AP-102	4625 Colorado Blvd	Complete					Not Demo'd
30	AP-109E	5125 E. Stapleton N. Dr.	Complete					Demolition in Process
31	AP-109W	5175 E. Stapleton N. Dr.	Complete					Demolition in Process
32	AP-122	5601 E. Stapleton N. Dr.					Complete	On Hold till 2020
33	AP-185	4542 Filmore			Complete			C70-JKS-ENV-RPT-000010
34		Pump House						C70-JKS-ENV-RPT-000013

#### Group Details:

- Group 1: Each property will have it's own individual RBM manifest
- Group 2: RBMs from these properties went to the Pilot (AP-86) and will be on the Pilot Manifest
- Group 3: RBMs for these properties were picked up in bulk. Refer to materials summary for detail on the actual RBMs removed for each property
- Group 4: RBMs for these properties were either removed by Kiewit ("Not Required"), none were found ("None Found"), or the survey has not been released yet ("No Survey")
- Group 5: RBMs from these properties went to AP-122 and will be on the manifest for AP-122

WASTE	BILL OF	LADING 8	CERTIFICATE OF RECY	CLING				P/U Fees: \$25_\$30_\$40_\$45_\$55_	BOL#:	2720
	Universal		4' Jumbo4' Box8' Jum					\$65\$75\$85\$95\$105	DOLII.	2,20
	TSCA Was		HID Box Battery Box					\$115\$125\$135\$145\$155_		
	Special W	aste	14-G PD 30-G PD 55-0	S PD CY Bx				Labor Charges: \$	Shipment	Date:
Generato Name:	r Of Waste:	1	95-G PD 55-G SD 85-G	SD GL Box		Bill To:	KSIRS	Off Spec. Charge: \$	111	1/10
						Name:	KS Inc	dustries	1.1	4/10
Address:					/	Address:	47 Sherdi	an Bld.		
City, State	e, Zip:					City, State	Zip: Lakeuna	od (0. 802141	Emergen	icy Contact
Contact:					-	Contact:	CEF KNI	. 1		
Phone:			Fax:		F	Phone:		Fex:		31-2149 sion 4
PO#			Job#		F	PO#	1-407-4410	Job#		
WACTED	ROKERAG	E EACH ITY						000#		
	R8E, LLO					EPA IU#	: COR000231449	y For Universal Waste		
		wport Stre	et				The state of the s	ndler of Universal Waste		
	Commerce		Colorado 80033-2244				A STATE OF THE PARTY OF THE PAR	Transporter/Transfer Facility		
			f) 303-424-9193					ter/Transfer Facility		
		ike@R8Ei			ı	US DOT #	050108 550 051Q			
	www.R8Er	viro.com					1781660 CO	TSCA - EPA Approved PCB Handler		
Conta		Was	ste Common Name				DOT Description	-	Total	Unit / Wt.
Odunt	Туре		R FLUORESCENT LAMP/S RE	CYCLING	,	Non-DOT	DOT Description Regulated (per 49 Cl	ER 173 164(e))	Quantity	Volume
2	CI	The second of the	FLUORESCENT LAMP/S REC				Regulated (per 49 Cl		10	20
			JORESCENT LAMP/S RECYCLING				Regulated (per 49 Cl		100	VII.
		A TOTAL OF STREET	FLUORESCENT LAMP/S RECYCL				Regulated (per 49 Cl			
	CF	COMPACT	FLUORESCENT LAMP/S RECYCL	NG	1	Non-DOT	Regulated (per 49 CF	FR 173.164(e))	49	ON
		HID MERCU	JRY/HALIDE/SODIUM LAMP/S REC	CYCLING		-	Regulated (per 49 CF		24	00
			ATED/GROOVED LAMP/S RECYC	LING	1	Non-DOT	Regulated (per 49 CF	FR 173.164(e))	1	-000
	-		CENT LAMP/S RECYCLING			Company of the Compan	Regulated (per 49 CF		36	00
			NITRON LAMP/S RECYCLING				Regulated (per 49 CF		7	- Cu
	-	The state of the s	AMP/S RECYCLING				Regulated (per 49 CF			
		And the second	FLUORESCENT LAMP/S RECYCLI				Regulated (per 49 CF			
			E RECYCLE/INCINERATION/MICE BALLAST RECYCLE/MICROENCAP			the state of the s	A / Non-DOT Regulat	iphenyls, Solid, 9, PGIII, ERG#171	-	-
		ESCRAP R		SOLATION			Regulated	ed waste	110	P
			DEVICE RECYCLING					anufactured Articles, 8 (6.1), PGIII, ERG#172	110	
			BATTERY RECYCLING					v/ Acid, 8, PGIII, ERG#154		
		ALKALINE I	BATTERY RECYCLING				Dry, sealed, n.o.s. S			
		NICKEL (Ni-	-Cad) BATTERY RECYCLING		E	Batteries,	Dry, sealed, n.o.s. S	pecail Provision 130		
		LITHIUM MI	ETAL BATTERY RECYCLING - DO	Γ 173.185(d)	l	JN3090, I	Lithium Batteries, 9, P	PGII, ERG#138		
			BATTERY RECYCLING - DOT 17	3.185(d)			Lithium Batteries, 9, P	PGII, ERG#138		
			RECYCLING				aste Liquid			GAL
			YCOL RECYCLING				aste Liquid	1 FD0    100		
71	CELIAN	WASTE AE					erosols,Flammable,2	.1,EHG#126	1	0.0
-1.1	THE LUCK		ATION CONTAINING SMOKE DETE	CTORS			aste Liquid aste Solid, Nuclear B	egulatory Law 10 CFR 32.37	11	OR
		The second second second	IGUISHER(S)				aste Solid	ogulatory barr to of 11 02.07		
		METALS RE					aste Solid			
		MISCELLAN	NEOUS RECYCLING	COWAVES						
			NEOUS RECYCLING 6	arg Fris	dees	5			10	000
Generate	or Certifica	ition:	This is to certify that the above name							-
	4	_	labeled and are in proper condition for							
2		)	Unpaid invoices will be assigned to	licensed Collection A	Agency and	d subject to	Collection Agency Fee's, At	troney's Fee's, Court Costs and Interest.	11-1-	198
Signatur	e:				7	Title:	101	Print Name:	Date:	10
		-	1		T			Time Hamo.	Date.	
Transport	ter 1 Name	Jesu	S (asado				Transporter 2 Name:			
Phone No	ımber: 7	70-	245-1685				Phono Number			
I Hone N	milloer/_		13 1003				Phone Number:			
-//				11	1-60					
Signature					ate		Signature		Date	
Receivin	g, subject	to the clas	ssification and regulations in	effect on the d	late of is	ssue of t	he Bill of Lading, the	e property described above is in		
apparent	good ord	er.	Please retain a copy of this	s document as t	he "Ce	rtificatio	on of Recycling" fo	r the items and quantities listed above.		
	1	-	-/-				11	10/25		
Signature	0		-			-	Date	-		



# 10. Weight Tickets



# 10a. Daily Load Trackers and Associated Truck Tickets



# **Daily Load Tracker**

Date:

12-21-18

Project: AP 72

Prepared By: NSUS RABACIO

							Material				Dump Site Ticket
	Arrival Time		Departure Time		Load #	Truck #	Code	Description	Tons/Yards	Dump Site	<u>Number</u>
Γ	8:00	am/ pm	8:25	am / pm	1	c#333	trash	Denodebris	18 yds	Dads	
1	8:25	am/ pm	8:50	(am) pm	2	CH 575	trash	Demo dubris	18 11 18	Dads	
-	850	am/ pm	9:10	an / pm	3	CH 12	trash	Demo delon's	18 108	Dods	
1	10:30	am pm	10:40	(am) pm	4	CH 337	tragh	Demo elebris	18428	Dods	
1	10:50	and / pm	11:05	€ / pm	5	CH 575	trash	De no debris	18 128	Dods	
1	11:05	am) pm	11:15	arg / pm	6	CH 12	trash	Demo debris	18 1/13	Dods	
1	1:00	am / pm	1:16	am /pm	7	CH333	trash	Dimo debro	18923	Dods	
-	1:15	am /pm	1:30	am /pm	8	CH 575	trash	Demo debris	18 195	Dods	
1	1:30	am / om	1:40	am / pm	0	CH 12	trash	Demo dibris	18 1/18	Doas	
1	3.00	am / 6m	3:15	am / frm	10	CH333	trash	Deno debris	18/10	Dails	
	3:50	am / pm	4:05	am / pm	11	CH575	trash	Demo clibris	18405	Dods	
	4:15	am /pm	4:35	am /pm	12	CH-12	trash	Demo Clibn's	18 129	lads.	
6	7:30	am/pry	7:45	am)/ pm	13		trash	Dur debis	18 428	12723	
	7:45	any/ pm	8:00	am)/ pm	14	C# 575		Demo albas	18 yrs	Pode	
	10:00	am / pm	10:15	am)/ pm	15	CH 33 2		Demo debris	18418	Dods	
	10:20	am / pm	10:40	(am) pm	16	CH575		Demo aubris	18 4 08	Dias	
		am / pm		am / pm					,		
		am / pm		am / pm							
		am / pm		am / pm							
		am / pm	VIII TO THE REAL PROPERTY.	am / pm							
		am / pm		am / pm							
		am / pm		am / pm		A					
		am / pm		am / pm							
		am / pm		am / pm							
		am / pm		am / pm							

Legend:

Materials: R = Recycle

Description

Concrete, Asphalt, Asbestos, Lumber, Construction Debris, Trash, Metals,

T = Trash



No. 8090

2920 W. 73rd Ave. Westminster, CO 80030 Fax 303-331-8259 PH 720-357-1448

BILL TO: JKS	Grat	4				
	horeous 6	13/				
DATE: 12-21-18	JOB DESCRIPTION:					
TRUCK # CH 333						
TANDEM TRAILER	7					
MATERIAL DIF						
	LOADS	S	UNLOADS			
JOB#	locals"	#				
LOAD AT	8:30	la b				
Clayten st	11,00	deals				
+	1100	elab				
Vosquet	3130	dada				
UNLOAD AT						
Dades Prt						
7412						
RATE \$						
HOURLY_TONMILE_						
START TIME 7:30			16.0			
STOP TIME 5:30 PI	4		20			
TOTAL HOURS		F	V			
		112	0			
10 hrs	OWNER OF TR	RUCK:				
DRIVER'S NA	ME	AUTHORIZ	ZED SIGNATURE			
JUSTA CATON	6	lounted	4			
Net due 30 days from date of this a collection of this account become	statement. Past due acco	unts bear interest at	1.5% per month. In the event nd reasonable attorney fees.			



Nº 50885

2920 W. 73rd Ave Westminster, CO 80030 FAX 303-487-5731 PH 720-357-1448

DATE 1- 1- /10	T	
DATE 12/21/18	JOB DESCRIPTION:	
TRUCK# CH S75	+ 30	
TANDEM TRAILER	1-70	
MATERIAL Demo		
	LOADS	UNLOADS
JOB#	11092	AQ + sta
LOAD AT	1 1000	19- 919
4625	110ad	100 110
filmore	45	AP 49
	CDAO	AP 49
UNLOAD AT		
		-
DAD.S		
10,11,2,5		
RATE\$		
HOURLY D TONMILE		
START TIME 7:30		
STOP TIME 5:30		
TOTAL HOURS		
10 hrs	OWNER OF TRUCK:	1
DRIVER'S NAME		OPIZED SIGNATURE
Yand	Aoin	ORIZED SIGNATURE



No. 10602

2920 W. 73rd Ave. Westminster, CO 80030 Fax 303-331-8259 PH 720-357-1448

			PH /20-357-1448
BILL TO: J KS	Indus	STrie	25 /NC
DISPATCHED BY:	CHACO		
DATE:/2-21-18	JOB DESCRI	PTION:	
TRUCK# FCK 12		_ /	
TANDEM_TRAILER_	Cen	Tral	70 ProJec
MATERIAL DIVI			
	LOADS	S	UNLOADS
JOB#	7:30		
LOAD AT	11:00	TIKE	et 12
4625	1:30	7	- 12
Filmore ST	3:4	15	
UNLOAD AT,			
DADS			
Landel !!			
RATE \$			
HOURLY_TONMILE_			
START TIME 7:30			po_
STOP TIME 5:30			
TOTAL HOURS			
16			
10 hrs	OWNER OF TR	RUCK:	FCK
DRIVER'S NAI	ME	JAUTHO	RIZED SIGNATURE
Fernando I	barra	/ aurob	aus
Net due 30 days from date of this st collection of this account becomes	tatement. Past due acco s necessary, client agre	es to pay all cos	at 1.5% per month. In the event its and reasonable attorney fees.



Nº 50886

2920 W. 73rd Ave Westminster, CO 80030 FAX 303-487-5731 PH 720-357-1448

BILL TO: JK5  DISPATCHED BY:		
DISPAICHED BY:		
DATE 12/26/18	JOB DESCRIPTION:	
TRUCK# CHS75	I-70	
TANDEM TRAILER		
MATERIAL Demo		
	LOADS	UNLOADS
JOB#	1/091	
4625 Fimory	1 1	
UNLOAD AT		(10)
DAD-2		
RATE \$		
OURLY TONMILE	· ·	
START TIME 7:30		
STOP TIME 3:30		
TOTAL HOURS		
8 hrs	OWNER OF TRUCK:	
DRIVER'S NAM	E AVTHO	RIZED SIGNATURE
Mo N C	atement. Past due accounts bear inter o necessary, client agrees to pay all co	Bus



No. 8091

2920 W. 73rd Ave. Westminster, CO 80030 Fax 303-331-8259 PH 720-357-1448

		the state of the s
BILL TO: JKS	onst ,	7-7-
	Marconis Chal-	
DATE: 12-24-18	JOB DESCRIPTION:	
TRUCK # CH 333		
TANDEM TRAILER		
MATERIAL D'T		
	LOADS	UNLOADS
JOB#	loads #	
LOADAT THO Clayton st	8:00 dels 10:20 dels 1:00 dels	
Dads P++		(Le)
RATE \$		
HOURLY TONMILE		
START TIME 7:30		
STOP TIME 3:3071		
TOTAL HOURS		
8 hrs	OWNER OF TRUCK:	
DRIVER'S NA	ME / AUTHO	RIZED SIGNATURE
Justin Cstol	lo Amento	wz
Net due 30 days from date of this s collection of this account become	statement. Past due accounts bear interes s necessary, client agrees to pay all cos	st at 1.5% per month. In the event



# 10b. Waste Weight Tickets



Denver Arapahoe Disposal 3500 S Gun Club , PO Box 460397 Aurora, CO, 80018 Fh: (720) 876-2620

Original Ticket# 3284764

Customer Name JKSINDUSTRIESLLC JKS Industri Carrier JKS INDUSTRIES JKS INDUSTRIES Vehicle# 1 Volume

Ticket Date 12/24/2018 Payment Type Credit Account

Manual Ticket# Hauling Ticket# Route State Waste Code

Manifest Destination PO

Container Driver Check# Billing # 0014925 Gen EPA ID Grid

Profile () Generator

Time In 12/24/2018 08:43:23 MANUAL WT Dut 12/24/2018 08:43:23

Scale

Operator aramirez aramirez

\* Manual Weight

Inbound Gross Tare Net Tons

2 1b\* 1 16% 1 15

Comments LOADS FROM 12/21/18 CENTRAL 70 PROJECT

PLEASE MAKE SURE YOUR TICKET IS CORRECT BEFORE SIGNING.

Pro	duct	LD%	Qty	MOU	Rate	Fee	Amount	Origin
-					actes after local story conv. Comm. Conf. Story	The fact that the part of the		
1	CDY-CONST DEBRIS	- 100	342.00	Yards				

Total Fees Total Ticket



Date: 12-21-18	Ticket#: Ap-72
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD
Signature: DRIVER:	AURORA CO 80018  Lecuca 19 loads = 347 WS
Date: 12-21-18	Ticket#: AP 72
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS
DRIVER: Jostun (185	3500 S GUN CLUB RD AURORA CO 80018
Digital al el Ocolo	

Date: 12-21-18	Ticket#: Ap 72
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DRIVER: Signature:	
Date: 12-20-18	Ticket#: Ap72
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: DRIVER:	1

Date: 12-21-18	Ticket#: Ap-72
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: DRIVER:	
Date: 12.21-18	Ticket#: <u>AP-72</u>
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: Tustin	Custallo

Date: 12-21-18	Ticket#: AP-72
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	_ 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature:	RIVER
,	
Date: 12-21-18	Ticket#: AP-72
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	
CO7 10 703	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018

Date: 12-21-18	Ticket#: AP-72
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: John C	IVER AND
· ·	
Date: 12-21-18	Ticket#: <u>Ap-72</u>
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: DR	IVER // M

	Ticket#: <u>Ap 72</u>
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD
DRIVER:	AURORA CO 80018
4	
Date: 12-21-18	Ticket#: <u>Ap 72</u>
Date: 12-21-18  ACCT#:306-14925	Ticket#: Ap 72  JKS INDUSTRIES CENTRAL 70 PROJECT
	JKS INDUSTRIES



Denver Arapahoe Disposal 3500 S Gun Club , PO Box 460397 Aurora, CO, 80018 Ph: (720) 876-2620 Original Ticket# 3285330

Customer Name JKSINDUSTRIESLLC JKS Industri Carrier JKS INDUSTRIES JKS INDUSTRIES
Ticket Date 12/26/2018 Vehicle# 1 Volume

Payment Type Credit Account Container
Manual Ticket# Driver

Manual Ticket# Driver
Hauling Ticket# Check#

ute Billing # 0014925
ate Waste Code Gen EPA ID

State Waste Code Gen EPA
Manifest Grid

Destination

Profile () Generator

Time Scale Operator Inbound Gross 2 1b\*
In 12/26/2018 08:15:51 MANUAL WT aramirez Tare 1 1b\*
Out 12/26/2018 08:15:51 Per 1 1b\*

Out 12/26/2018 08:15:51 aramirez Net \* Manual Weight Tone

Comments 15 loads from central 70 project 12/26/18 = 270yds total

PLEASE MAKE SURE YOUR TICKET IS CORRECT BEFORE SIGNING.

Product	LD%	Qty	MOU	Rate	Fee	Amount	Origin
the contract of the same against the contract of the contract					the specimen and and the last last the last to	A TAXABLE DISTRIBUTION AND DISTRIBUTION OF	AN AREA OF THE PERSON NAMED IN COLUMN TWO IS NOT THE OWNER.
1 CDY-CONST DEBRIS	- 100	270.00	Yards				

Total Fees Total Ticket

Date: 12-26 No	Ticket#: AD TO
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DRIVER: Signature:	15/00dsx18=
Olynardi et	1) ((((((((((((((((((((((((((((((((((((
Date: 12-20-18	Ticket#: AP-72
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DR Signature:	IVER

Date: 12-26-18	Ticket#: APFC
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: Jish	RIVER
·	
	#
Date: 12-26-18	Ticket#: 12
Date: 12-26-18  ACCT#:306-14925	Ticket#: MP-72  JKS INDUSTRIES CENTRAL 70 PROJECT
	JKS INDUSTRIES



### 11. Dump Diversion Summary

### JKS Industries

AP-72: 4550 Clayton St.

	Descriptions		Dump Diversion / Recycle %							
Phase	Activity	<u>Unit of</u>	# of Yards	<u># of</u>	<u>Total</u>	<u>Pounds</u>	<u>Total</u>	Recycled	<u>Pounds</u>	<u>% of</u>
		<u>Measure</u>	<u>per</u>	Containers	Number of	<u>Per</u>	<u>Lbs</u>	Yes/No	of Recycle or Dump	Recycle or Dump
			<u>Container</u>		<u>Yards</u>	Yard **			<u>Diversion</u>	<u>Diversion</u>
Abatement	Trash Rolloff	Cubic Yard	-	-	-	450.00	-			
Abatement	Asbestos Containers	Cubic Yard	-	-	-	500.00	-			
Demolition	Demolition Construction Debris	Cubic Yard	18	16	288.00	1,400.00	403,200			
Demolition	Concrete Debris	Cubic Yard	12	-	-	4,050.00	-	X	-	0.00%
Demolition	Trees	Cubic Yard	-	-	-	500.00	-	X	-	0.00%
Demolition	Steel	Lbs	-	-	-	-	-	X	-	0.00%
Demolition	Copper	Lbs					-	Х	-	0.00%
				16	288.00		403,200		-	0.00%

#### STUDY NOTES

- 1 The source material used for the Volume to Weight conversions came from Waste Management web site.
- 2 Conversions ratio's have been modified based on estimated compaction.



### 12. Containment Entry/Exit Log

Wed

# JKS INDUSTRIES

#### CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name:

Job #:

Date: 11-14-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Andre Williams	1:00			3:15
2. Victor Lam	7:30	11:45	12:45	3: 25
3. David Schlote	7:36	11:45	12:45	3: 20
4. Ava De paz	8:30	11:45	12:45	3:45
5.				
6.				
7.				
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

Thursday

#### CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name:

SIGN-IN SIGN-OUT SIGN-OUT SIGN-IN **NAME** 1:00 4:50 1 Paul Williams 7:45 12:00 1:00 7:45 12:00 4:50 12:00 1:00 7:45 4:50 7:45 1:00 12:00 4:50 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20.

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name Job #:

Date:

11-16-18

SIKIES	(day)
& SIGN-OUT SHEET	V
e:	

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Andrew Mians	8:00	9:00	7:00	4:50
2. Paul Wellin	7:40	12:00	1:00	4:50
3. Herra Dr Daz	7:46	12:00	1:00.	4:50
4. Victor Cornh	7:40	12:00	1:00	4:50
5. David Schlote	7:40	12:00	1:00	4:50
6. `				
7.				1/1
8.				
9.				
10.				
11.		17		
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

Monday

# JKS INDUSTRIES

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: Job #:

Date: \_//-

11-19-18

NAME.	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Andrewilliams	6:50	9:00	1:45	2:45
2. Audahara	6:45	12:00	1:00	5:10
3. Pay William	6:45	12:00	1:00	5:15
4. David Schlote	6:45	12:00	1:00	5:15
5. Victor Wim	6:45	12:00	1:00	5:15 B:15
6.				
7.				
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name:

Tuesday

Job #:

Date:

11-20-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. AndreWilliams	7:15	9:00	2:30	4:00
1. AndreWilliams 2. PayLwilliams	6:45 6:45	12:00	1:00	4:45
3. Aura De Par 4. David Schlotes 5. Wilmer Andrew	6:45	12:00	1:00	4:45
4. David Schlotes	6:45	12:00	1:00	4:45
5. WILMEY HOWERZA	7:15	9:15	-	
6.				
7.				
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

Wed

### CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: Job #:

Date: 1/-2/-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Andrewilliam	7:00	9:00	2:00	2:50
2. Paul i lyell	6:45	12:00	1:00	3:15
3. Avra De Daz	6:45	12:00	1:00	3:25
4. David Schlote	6:45	12:00	1:00	3:15
5.			-	
6.				
7.	-	1		
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Tuesday

Job Name: Job #:

Date:

11-27-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Sudve Williams				0: 2
2. Vittollerno	7:45	11:30	12:30	3:30
3. Paul William	7:45	11:30	12:30	3:30
4. Ara De Da	7:45	11:30	12:30	3:30
5. Irina Manel	7:45	11:30	12:30	3:30
6. Rediguio Domingua 7. Devid Schlote	7:45	11:30	12:30	3:30
8.		+		
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.		Ц		
18.				
19.				
20.				

Wed

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: Job #:

Date:

20.

11-28-18

SIGN-OUT SIGN-IN SIGN-IN SIGN-OUT NAME 1. Andrewillians 2. Irina Blanco 3. Putiquia Domingo 8:00 7:30 12:00 4:00 7:30 11:00 12:00 4:00 7:30 11:00 3:30 12:00 10:30 12:00 3:30 9:30 11:00 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19.

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Thursday

Job Name: Job #:

Date:

11-29-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Andrewilliams	8:00	12:00		
2. Paul williams	7:40	12:00	-	
3 Tong Planes	7:40	12:00	-	
4. Colique Dominguel	7:40	12:00	-	
5. Aura de par	7:40	12:00	->	
6. Victor Wind	7:40	12:00		
7.				
8.		•		
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				



### 13. Daily Logs

#### JKS IDUSTRIES LLC DAILY PROJECT LOG

Job # 18-326 Job Name: Trewit 40
Date 10-8 Day Thursday Job Name: Krewit 41-72

Month Nav Report # Year 2018

Project Manager Ruhen

Superintendent Andre Williams

Work Performed Today Pre Clean Work area Inside & Out Weather: 6/4 7500: Safety meeting & Tool Box Talk followed Temp. Hi 47 Low 3/ by morning strech and hends be for work Safety Meeting Two people clearing tough and limbs from Topic: Accidents Work Force Number south side of house to make voom for 40 yrd Blosed bumpster Project Manager **Project Supervisor** Other Two people dearing out touch and vernoving Operators doors & funtiture from house starting working Laborers Tradesmen 4 Other: Other: appointment will veturn later Other: Materials Used Quantity 11:00 lunch 12:00 Place water trailer & Generator along the north side of the house, between the house and roadway Continue to clean upstairs and set New air machines in windows and Door way on the Material Purchased/Delivered west side of the house 3 on main floor 1 unstains Problems - Delays, Safety Issues None Subcontractor Progress Inspections Sub Rented From Insp Chklist Complete? Equipment Hours **Equipment Rented Today** Visitors (Incl. Subs, Clients, etc). Time In/Time Out | Activity Onsite

#### JKS IDUSTRIES LLC DAILY PROJECT LOG

Job # 18-326
Date 11-9

Job Name: <u>kiewit AP-72</u>

Day <u>Friday</u>

Month Nov Report # Year

Year 2018

Project Manager Steve

Superintendent Andre Williams

Work Performed Today Set critical Setup Containment
7:00 Tool Box & Saifety meeting followed by
Pre work streckes and pends Weather: Cold Temp. Hi 47 Low 3/ Safety Meeting 7:45 Continue setting cuticals, estabishing Topic: PPE Work Force Number Project Manager remove window and frame in R3 for direct loadout, build hand barrier outside & I to house Decon area, Bothnove window **Project Supervisor** Operators Laborers and frame in RI South wall for I stage load Tradesmen Other: Other: Other: 11:00 lunch Materials Used Quantity 12:00 Continue setting criticals and building hand burriers
1:30 Neg air pressure established 0.31 buil Poly 20016 1Box screws 3:00 Clean up work area, seal up opening secure work site for weekend Material Purchased/Delivered 3:30 End of dar Problems - Delays, Safety Issues Short crew Subcontractor Progress Inspections **Equipment Rented Today** Rented From Insp Chklist Complete? | Equipment Hours Visitors (Incl. Subs, Clients, etc)

### JKS IDUSTRIES LLC DAILY PROJECT LOG Job Name: Kiewif AP-72 Day Tues day Month Job# 18-326 Date 11-13

Month Nov

Report # Year 2018

Project Manager

Superintendent Andre William

Work Performed Today Set	up Contain	ment	Weather: _Cle	ndv
	/			/
7:00 Tool Box & Safety streches and Den	Meeting for	lowed by	Temp. Hi 57 Lo	ow_ <u>28</u>
streches and bein	ds hefore sta	iting work	Safety Meeting	
			Topic: Coping	with Stress
7:45 Continue setting up Decon, and for direct loa	a un contain u	eut, setting	Work Force	Number
110 Decon and	building hou	od havnied	Project Ma	nager
up Decon, and	dant		Project Supe	
TOP WIVELT TOO	aour			rators
9:00 40rd dumpster a	undined court	inue building		orers
9:00 40 yd dumpster a hand bahnier.	Paradine-1 los	dout install	Trade	
durant for lines	FOT DATE OF TOW	000/ -/ 10.3/4//	Other:	7
dumpster liner			Other:	
12'00 /			Other:	
12:00 Junch			Materials Used	Quantit
	/ 1			Quantity
1:00 Decon complete	d stage	oad out		
1:00 Decon completed co and direct loa	ntinue sett	ing up Containin	est	
and direct loa	dout			
4:30 Containment C	ompleted, v	ready to		
4:30 Containment Co		/		
9			Material Purcha	sed/Delivered
5:30 End of day				
5.70 END ET DAY				
,				
	•			
- II - D.I - O.C.				
Problems - Delays, Safety Issues				
None				
Subcontractor Progress				
Inspections				
Sup				
700				
Equipment Dented Today	Rented From	Inon Chilliot Commister C	Equipment	Hour
Equipment Rented Today	Neilleu FIOIII	Insp Chklist Complete?	Equipment	Hour
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		

Job # 18-326
Date 11-14

Project Manager

JKS IDUSTRIES LLC DAILY PROJECT LOG

Job Name: AP-72 1/8-326
Month Nov Year 2018

Superintendent Andre Williams

Work Performed Today Load	out Walls of Bo	but 4.6.5	Weather: Sanay		
Confirme	demo R4 R3	R2			
			Temp. Hi 64 Low 3	5	
7:00 Tool Box & Safety	Meeting foll	lowed by	Safety Meeting Ves		
7:00 Tool Box 1 Safety	rock activities	. /	Topic: Cuts & Pokes		
			Work Force	lumber	
7:45 Demo walls and	d ceiling in	R7 C2 R6 R5	Project Manager		
R3			Project Supervisor	1	
1			Operators		
10:30 Stop demoliti	iou and load	dumote,	Laborers		
hotore to ki	ion and load	oue hour	Tradesmen	3	
00100 0 7000	9		Other:		
11:45 Junch			Other:		
(104) James			Other:		
171111 ( ) . 1.	1.1. 050	PT Pag	Materials Used	Quantity	
12:45 Continue des	molition R58	R3 the	Materials Osed	Quantity	
detail K6 K1	CL				
		12			
2530 load dumpster	clean up w	ork area			
before showe	ving out				
3:30 Endotday					
			Material Purchased/D	elivered	
	7.				
	•				
Duchlama Dalaya Cafaty laguas					
Problems - Delays, Safety Issues					
None	0				
Subcontractor Progress					
Inspections					
Sup					
7					
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours	
_quipinoni i tonica i oudy	nonca i ioni	map official complete!	-quipmont	110013	
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite			
1					

#### Job # 16-326 Date 11-15 JKS IDUSTRIES LLC DAILY PROJECT LOG Job Name: Mewit AP-72 Day Thursday Month 1 Month Nov Report # Year 20/8 Superintendent Andre Willia Project Manager Work Performed Today Continue Removal & loading Weather: Sunny Temp. Hi <u>56</u> Low <u>27</u> Safety Meeting Topic: Extension Cords Work Force Number Project Manager Project Supervisor Operators Laborers Stop demolition and load dumpster before Tradesmen Other: Other: Other: Materials Used Quantity 1:00 Dumpster 100% full gross kemovalia complete Material Purchased/Delivered 5:00

Problems - Delays, Safety Issues

Subcontractor Progress

Inspections

Equipment Rented Today Rented From Insp Chklist Complete? Equipment Hours

Visitors (Incl. Subs, Clients, etc) Time In/Time Out Activity Onsite

### JKS IDUSTRIES LLC DAILY PROJECT LOG Job # 18-326 Job Name: <u>Kiewit AP-72</u> Date 11-16 Day <u>Friday</u> Month Nov. Report # Year Z3 (8 Superintendent Andre Williams Project Manager Work Performed Today Gross Removal & Detailing Weather: Sunny Temp. Hi 56 Low 26 Safety Meeting Topic: Handtools 7:45 Continue gross removal in RZ, Hallwar Work Force Number Project Manager Project Supervisor Operators Laborers Tradesmen 4 Other: Other: Other: Materials Used Quantity Material Purchased/Delivered Problems - Delays, Safety Issues **Subcontractor Progress** Inspections **Equipment Rented Today** Rented From Insp Chklist Complete? Equipment Hours

Visitors (Incl. Subs, Clients, etc)

Job # 18-326 Job Name: Niewit AP - 72		
Date 1/- 19 Day Monday Month	Report # Year	7210
/		2018
Project Manager <u>Steve</u> Si	uperintendent <u>Andwer</u>	Willia
Nork Performed Today Continue vernoval in H2 R1	Weather: Suuny	
Stairway and Detailing		
	Temp. Hi 54° Low 2	25
8:00 Tool box & Safety meeting followed with	Safety Meeting	
Strech and Wends	Topic: House Keepin	9
	Treatment of the	łumber
6:45 Continue with any gross removal	Project Manager	
Continue to make bags and Detailing	Project Supervisor	1
10:00 Do a bogout 200 haas	Operators	
10:00 Do a bagout 200 hags	Laborers	
12:00 lunch	Tradesmen	4
16.00 runch	Other:	
1:00 Continue detailing through out	Other:	
the containment through out		0 "
THE CONTAINMENT	Materials Used	Quantity
		-
· ·		
5:00 Cleanup work area and shower	Material Purchased/De	alivared
MAT 1	Wateriar Furchaseu/Do	elivereu
5:30 End ofday		
1		
Problems - Delays, Safety Issues		
(Soffits) are very divty and difficult tog	not to	
(Saves)		
Subcontractor Progress		
	Tec.	
Inspections		
nspections		
Sup		
Equipment Pented Today   Dented From   1   2000	I= .	
Equipment Rented Today Rented From Insp Chklist Complete?	Equipment	Hours
Visitors (Incl. Subs, Clients, etc) Time In/Time Out Activity Onsite		
Visitors (Incl. Subs, Clients, etc) Time In/Time Out Activity Onsite		

Job # 18-326
Date 11-20

Job Name: Kiewit Afr 72

Day Tuesday

Month Month Nov Report # Year 2018 Superintendent Andrehollians Project Manager Work Performed Today Weather: Temp. Hi\_54° Low 24° Safety Meeting Start Detailing from Top to bottom Topic: 6:45 Work Force Number Project Manager **Project Supervisor** Operators Laborers Tradesmen Other: Other: 12:00 Other: lunch Materials Used Quantity Continue Detailing up stairs working towards stairway and down stairway 1:00 Material Purchased/Delivered 4:45 Shower out End of day Problems - Delays, Safety Issues Short (vew C3 Ceiling was missed and closet off off H2 was missed **Subcontractor Progress** Inspections **Equipment Rented Today** Rented From Insp Chklist Complete? | Equipment Hours

JKS IDUSTRIES LLC DAILY PROJECT LOG Job# 18-326 Job Name: West AP-72 Report # Date 1/-2 Day Wednesday Month Nov Year 2018 Project Manager Superintendent **Work Performed Today** Clean, detail, Wash Fina Weather: Temp. Hi 53° Low Safety Meeting Topic: Work Force

	ERT Workin	g are way	Work Force	Number
east using Snl	, vacuum, a	nd rags	Project Manage	r
Final Detailing	/	8	Project Superviso	r /
			Operators	3
			Laborers	3
			Tradesmer	
			Other:	
	1		Other:	
	Y		Other:	
2:00 Junch			Materials Used	Quantity
:00 Continue de	tailing R5,	R3		
	1			
	1			
	hagup deb	vi set and	Material Purchased/I	Delivered
vepair cuit	icals along t	loon		
3:15 Shower ou	nt Endof Day	/		
Short Crew Crew is exhausted		ž.		
Short Creas Short Creas Crew is exhausted Gubcontractor Progress				
Short Crew Crew is exhausted  Subcontractor Progress				
Short Crew Crew is exhausted				
Short Creu Crew is exhaustee Subcontractor Progress  Inspections  Sup				
Short Creu Creu is exhausted Subcontractor Progress  Inspections		Insp Chklist Complete?	Equipment	Hours
Short Creu Crew is exhaustee Subcontractor Progress  Inspections  Sup		Insp Chklist Complete?	Equipment	Hours
Shout Creus Creus is exhausted Subcontractor Progress  Inspections  Sup		Insp Chklist Complete?	Equipment	Hours
Short Creu Creu is exhaustee Subcontractor Progress  Inspections  Sup		Insp Chklist Complete?	Equipment	Hours
Short Creu Crew is exhaustee Subcontractor Progress  Inspections  Sup		Insp Chklist Complete?	Equipment	Hours
Short Creus Creus is exhausted  Subcontractor Progress  Inspections  Sup  Equipment Rented Today	Rented From		Equipment	Hours
Short Creu Crew is exhaustee Subcontractor Progress  Inspections  Sup		Insp Chklist Complete?  Activity Onsite	Equipment	Hours
Short Creus Creus is exhausted  Subcontractor Progress  Inspections  Sup  Equipment Rented Today	Rented From		Equipment	Hours
Short Creus Creus is exhausted  Subcontractor Progress  Inspections  Sup  Equipment Rented Today	Rented From		Equipment	Hours
Short Creus Creus is exhausted  Subcontractor Progress  Inspections  Sup  Equipment Rented Today	Rented From		Equipment	Hours

#### JKS IDUSTRIES LLC DAILY PROJECT LOG Month Nov Job# Date 1/- 27 Superintendent Project Manager Detail, Final Clean throughout Weather: Work Performed Today loadout, Temp. Hi 54° Low 41° 700 Safety Meeting Topic: 7:30 Number Work Force Project Manager Continue 8:00 **Project Supervisor** Operators Laborers Tradesmen Other: Other: 11:36 Lunch Other: Quantity detailing and setting Materials Used 12:30 Throughout containment leaf hlow starting 200 Shower out 3215 Material Purchased/Delivered Problems - Delays, Safety Issues **Subcontractor Progress** Inspections Sup Hours Insp Chklist Complete? | Equipment Rented From **Equipment Rented Today** Visitors (Incl. Subs, Clients, etc).

Job#	18-326
Date	11-28

JKS IDUSTRIES LLC DAILY PROJECT LOG
Job Name: Krewit Ap 72
Day Wed Month

Month Nov

Report # Year 1008

Project Manager

Steve

Superintendent Lake Williams

rk Performed Today Vacuus	n, Wash Conta	inment	Weather: Cloud	ly
at A			50	71
00 Tool Box Safety Med	ting Blowed w		emp. Hi 50 Low	
Bends			Safety Meeting	
			opic:	Lucaban
45 Vacuum entir	e containme	ent delove	TOTAL CITE	lumber
Dower wash	aroun top to	hottom	Project Manager	
	,		Project Supervisor	
Decon and se	end out any e	povioment &	Operators	
tools that as	re not in list		Laborers	
100/3 / -100/			Tradesmen	7
			Other:	
			Other:	
			Other:	
	,		Materials Used	Quantity
:00 HOOK UP and	Last nower	- washer		
for after June	La charle Cuitio	eals		
for after lune	LUEON CALLE			
1 /				
oo lunch				
1 1		Lan . working		
1:00 start power in	ashing from	Top working	Material Purchased/	Delivered
across the upstairs	avea down	the stays	Waterial Farences	
Hadarfrom west to	east on the bo	Hom floor		
	1			
,	1: :11	A 10		
:30 Shower out a	ontinue with	funal Clean		
tomownow				
roblems - Delays, Safety Issues				
None				
Subcontractor Progress				
abcontractor riogress				
			*	
nspections				
Sup				
- I Don't d'Endou	Rented From	Insp Chklist Complete?	Equipment	Hour
Equipment Rented Today	Nented Fiori	mop official completer	- 1-1-1-1-1	
Visitors (Incl. Subs, Clients, etc).	Time In/Time Out	Activity Onsite		

Job # <u>18-326</u> Date <u>11-29</u>

JKS IDUSTRIES LLC DAILY PROJECT LOG
Job Name: Kicwit AP-72
Day Thursday Month

Month Nov

Report # Year Z0/8

Project Manager

Superintendent Andre Williams

ork Performed Today Vacuum	, Wet wige Air	cleavances	Weather: Cloudy	/
60 Tool Box Safety v	neeting follow		Temp. Hi 50 Low 2	
/		/ /	Safety Meeting	
45 Vacyum any 5	urfacer that	need vacuum	Topic: Cuts Po Kes	
45 Vacuum any s and wet wip residue	e any surface	that has		umber
rocidure			Project Manager	
V C) 10 *** C			Project Supervisor	
			Operators	
45 Change prim	and and seco	ndary Reliter	Laborers	
A SIN NAM	1		Tradesmen	.5
ALC CIVE			Other:	
			Other:	
			Other:	
:45 Change flaps	on loudout	and Decon	Materials Used	Quantity
Wet wipe 100				
1:45 Wait for Hygi				
1:00 Hygievist arrive	ed and is do	ing visual	Material Purchased/D	elivered
2:00 Pass Visual				
	)   /			
lunch				
Problems - Delays, Safety Issues				
None				
Subcontractor Progress				
Subcontituotor i rogitoco				
Inspections Sup & Hygienist				
74				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hou
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		

JKS Industries

ON-SITE DAILY SIGN- IN SHEET

Project No: 12-19-18
Project No: 18-326
Supervisor: 18-326

NAME	Initial	EMPLOYER	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
lesus Casado Jam rob Ramirle	20	JKS	6:00 AM	4:30 PM			
en rob Ramide	112	JRS	6:00 AM	430 PM			
,							
					+		
				*			
						TOTAL	

Date:
Project #
Supervisor:

JKS Industries

ON-SITE DAILY SIGN- IN SHEET

Ap 72

18-326

Supervisor:

NAME	Initial	EMPLOYER	TIME IN		TIME IN	TIME OUT	TOTAL
or as Operato		JKS	7:00 AM	4:00 PM			
esus Cercido emob Paning	18	JR8	7:00 AM	4:00 pm			
				-46			
						TOTAL	

# JKS Industries

ON-SITE DAILY SIGN- IN SHEET

Project Name:
Project # Supervisor:

ON-SITE DAILY SIGN- IN SHEET

(8.32 C

(8.32 C

(8.32 C

(8.32 C

(8.32 C

NAME	Initial	EMPLOYER	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
NAME Jesus Casado		JŁS	7:00 AM				
a was Range	1 12	Jks	7:00 AM				
ramob Ramita	150	checous	7:3 Am				
			1				
Fernando Iba	maFIL	CHACON'S	7230				
				-10,			
						TOTAL	

Date: 12-26-18
Project Name: Project NO: 18-326
Supervisor: 18-326

NAME	Initial	EMPLOYER	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Jesus loscudo Jamob Ramillet	Je	JKS	7:00 AM	12:00 PM			
Jamob Ramilez	112	JRS	7:00 AM	12:00 PM			
Magoel A	M.A	Harar	7.30 an				
Manuel A Justin Costello	JC	cheans	7:30am			,	
	-						
						TOTAL	