

Close Out Documents

<u>AP-78 – 4625 Fillmore St.</u>

Asbestos Abatement and Structural Demolition

Prepared for:

Kiewit Infrastructure Co. Attn: Megan Wood 160 Inverness Drive West. Suite 110 Englewood CO 80112



Contents:

- 1. Closeout Letter
- 2. CDPHE Asbestos Abatement Permit
- 3. CDPHE Demolition Permit
- 4. JKS Asbestos Certifications
- 5. JKS Workers Asbestos Certifications
- 6. Project Design
 - a. SSAR
 - b. Asbestos Abatement Project Design
 - c. Pre-Demolition Engineering Survey
- 7. Asbestos Clearance Report
- 8. Materials Summary
- 9. Waste Manifests
 - a. Asbestos Waste Manifests
 - b. Regulated Building Materials (RBMs) Waste Manifests
- 10. Weight Tickets
 - a. Daily Load Trackers and Associated Truck Tickets
 - b. Recycling Weight Tickets
 - c. Waste Weight Tickets
- 11. Dump Diversion Summary
- 12. Containment Entry/Exit Log
- 13. Daily Logs



1. Closeout Letter



January 11, 2019

Kiewit Infrastructure Co. 160 Inverness Drive West, Suite 110 Englewood, CO 80112

Re: SSCR AP-78 4625 Fillmore St.

Dear Kiewit Infrastructure Co.

This letter is confirm that all the work associated with the asbestos abatement and demolition of the structure located at 4625 Fillmore St. Denver, CO 80216, also referred as parcel AP-78, is complete.

The scope of work included the removal of Regulated Building Materials (RBMs), asbestos abatement, demolition of a 2,000 square foot residential structure, demolition of a 325 square foot detached garage and the removal of the curb and driveway.

This document has been prepared to furnish you with key documents associated with this project for your records.

On behalf of the JKS Industries team, we would like to extend our appreciation to working with you on this project and look forward to working with you in the future.

Regards,

Jeffrey Knight, President



2. CDPHE Asbestos Abatement Permit

Asbestos Abatement • Lead Abatement • Mold Remediation • Soil Remediation • Select Interior/Structural Demolition jksindustries.net • 0:303.238.0207 • F: 303.238.0452 • 747 Sheridan Blvd. #9A, Lakewood, CO 80214 Veteran Owned • Certified: MBE, DBE, SBE

Colorado Department of Public Health and Environment

Air Pollution Control Division - Indoor Environment Program - Asbestos/IAQ Unit 4300 Cherry Creek Drive South, APCD-IE-B1 Denver, Colorado 80246-1530 Phone: 303-692-3100 - Fax: 303-782-0278 E-mail: asbestos@state.co.us

ASBESTOS ABATEMENT PERMIT

This permit is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008, the Colorado Air Pollution Prevention and Control Act (25-7-101 or 25-7-501 et seq., C.R.S.) and the following provisions. It is only for the purpose of allowing asbestos abatement.

ADDITIONAL PERMIT PROVISIONS:

By performing work under this permit the abatement contractor agrees that the Division may revoke or suspend this permit should the Division find that the contractor:

- has violated or has aided and abetted in the violation of 25-7-101 or 25-7-501 et seq., C.R.S. or Regulation No. 8, Part B, or an order of the Division or Commission,
- has failed to meet any permit and notification requirement or failed to correct any violations cited by the Division during any inspection within a reasonable period of time, as may be determined by the Division.
- has used misrepresentation or fraud in obtaining this permit, or,
- has committed any act or omission which does not meet generally accepted standards of the practice of asbestos abatement.

As a contractor, you may be subject to other licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

THE ORIGINAL PERMIT MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

This asbestos abatement permit is valid beginning 10/23/2018 through 11:59 PM on 10/22/2019. The actual scheduled work dates are from 11/6/2018 through 11/19/2018.

Approval issued on: 10/25/2018 Record number: 142793

Notice Number: 18DE7238A-07

Variance: None Comments: None

For the location specified below:

AP-78 Residential Bedrooms, kitchen closet & living room 4625 Filmore St. Denver **Denver County**

This permit has been issued to:

JKS Industries, LLC 747 Sheridan Blvd Unit 9A Lakewood, CO 80214

Fee paid: Check number:

Project Supervisor: Andre M. Williams Cerification No.: 15776

Project AMS: Logan Greenfield Cerification No.: 20715

Project Manager: WAIVED Certification No.: 15045

Issued by: CLB

ASBESTOS ABATEMENT NOTIFICATION and PERMIT APPLICATION FORM

FEE MUST ACCOMPANY THIS FORM. INCOMPLETE APPLICATIONS WILL BE RETURNED.



Colorado Department of Public Health and Environment

| Single Family Residential Dwelling (SFRD) | | | Public and Commerce | Submit form to: | | | |
|--|-------|------------------------------------|-------------------------|--------------------|-------------------------------------|--|--|
| > 50 LF or 32 SF or a 55-gal. drum, but ≤ 260 LF or 160 SF or a 55-gallon drum | | | Residential Dwelling: > | Permit Coordinator | | | |
| [code 200] [\$0 Courtesy Notice | | Courtesy Notice | [code 100] | \$0 | Courtesy Notice | Colorado Dept. of Public Health and Environment | |
| [code 205] 🗌 | \$60 | Non-Public Access Notice (Opt Out) | [code 105] | \$80 | Non-Public Access Notice | APCD-IE-B1 | |
| [code 210] 🗌 | \$60 | Notice | [code 110] | \$80 | Notice | 4300 Cherry Creek Drive Sout | |
| [code 230] 🗌 | | 30-Day Permit | [code 130/232] | \$400 | 30-Day P&C/SFRD Permit | Denver, CO 80246-1530 | |
| [code 290] 🗌 | | 90-Day Permit | [code 190/292] | \$800 | 90-Day P&C/SFRD Permit | Phone: 303-692-3100 Fax: 303-782-0278 | |
| [code 265] 🗌 | \$420 | 365-Day Permit | [code 165/267] | \$1200 | 365-Day P&C/SFRD Permit | asbestos@state.co.us | |
| [code 180/280] 🗌 | \$55 | Notice or Permit Transfer | [code 17710 (178) | \$80 | Phase of Multiple Phase Permit # | | |

| Abatement Contractor | | | Abatement Site | | | | Building Owner | | | _ | |
|--|---|---|--|---|-------------------------------|---------------------------|--|-------------------------------|-------------|-------------------|-------------------|
| Company Name JKS Industries | | | Building Name AP-78 Residential | | | | Owner Name CDOT | | | | |
| Street Address 747 Sheridan Blvd. Unit 9A | | | Specify location in the building where work will take place (e.g. floor, room, wing, etc.) Bedrooms, Kitchen Closet and Living Room | | | Contact Athony DaVito | | | | | |
| City Lakewood CO 80214 | | | | Street Address 4625 Fillmore Street | | | Street Address 2000 S. Holly St. | | | | |
| Telephone # (303) 238-0207 | Fax # (303) | 238-045 | 2 | City Denver | Count | Denver | Zip code 80216 | City Denver | | State CO | Zip code 80222 |
| Project Supervisor Andre Willia | ms | CO. | Cert # 15776 | Building Contact Doug Me | essier | Cell Ph (817) | one # 320-6749 | Telephone # (303) 512-5900 | Fax # |) | |
| Project Personnel | | | Project Information | | | Disposal Site | | | | | |
| CO Project Mgr. Name See Project Manaer Waiver form from CDOT | | | Start Date 10/22/2018 | | End Date 11/ | 02/2018 | Landfill Name Denver Arapahoe Disposall | | | | |
| Cell Phone # () | CO Project Designer # | | | Start Time 6:30am AM End Time AM 5:00 PM | | | Street Address 3500 South Gun Club Road | | | | |
| CO Project Designer Name | D Project Designer Name Daniel Benecke | | | Check the day(s) of operation: Su M Tu W Th F Sa □ ⊠ ⊠ ⊠ ⊠ ⊠ ⊠ | | | City Aurora | | State CO | Zip code 80018 | |
| Cell Phone # (303) 232-2660 | CO Proje | ect Desig 1947 | ner # | Emergency? Y N N | | | CDPHE Use Only | | | 0 | |
| Consulting Firm Name All Phase Consult | ling, Inc. | Regi | stration # 15979 | Linear Feet / Type Square Feet / Type 55 gal. Drums | | Postmark or Delivery date | 7-9-18 | Approv | ed by: | | |
| A.M.S. Name Logan Greenfield | | I 3530 SF of TDW 336 SF of Sheet vinly | | | Form of Payment & # PM reg'd? | | | | | | |
| Cell Phone # (719) 545-0375 | CO A.M. | S. Cert # 20715 | | flooring 144 SF of Window Glazing | | | 18 Ta38A0 | 7Record#7 | Pate Is | sued: | |

Please describe below the work practices and procedures to be employed in conducting the abatement of asbestos. **BE SPECIFIC**. Indicate type(s) of ACBM to be abated (e.g. VAT, ceiling tile, TSI, etc.). Use another page if necessary.

This Phase 7 project will consist in removal and disposal of 3530 SF of textured drywall, 336 SF of Sheet vinyl flooring and window glazing with in a full containment. The friable materials will be removed using small hand tools (carpenters hammer, cats claw, crow bar and chisels) the material will be kept wet (1500 psi airless sprayer with amended water) The full containment will employ negative air pressure greater than --0.02cw, a fully functional decon, 1'x1' view port and two chamber waste loadout. All work will be in accordance with Colorado Regulation #8 Part B. The full containment will be inspected and cleared by a State Certified AMS.

DATE COPHE

Rev. 01/30/2008



3. CDPHE Demolition Permit

Asbestos Abatement • Lead Abatement • Mold Remediation • Soil Remediation • Select Interior/Structural Demolition jksindustries.net • 0:303.238.0207 • F: 303.238.0452 • 747 Sheridan Blvd. #9A, Lakewood, CO 80214 Veteran Owned • Certified: MBE, DBE, SBE

Colorado Department of Public Health and Environment

Air Pollution Control Division – Indoor Environment Program – Asbestos/IAQ Air Unit 4300 Cherry Creek Drive South, APCD-IE-B1 Denver, Colorado 80246-1530 Phone: 303-692-3100 – Fax: 303-782-0278 E-mail: asbestos@state.co.us

DEMOLITION APPROVAL NOTICE

This approval notice is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008 and the Colorado Air Pollution Prevention and Control Act C.R.S. (25-7-101 and 25-7-501 et seq). This notice signifies that the structure was inspected for asbestos, luminous exit signs (containing radioactive material), and Ozone-Depleting Refrigerants and the demolition contractor has properly notified the Colorado Department of Public Health and Environment pursuant to Regulation No. 8, Part B.

As a contractor, you may be subject to other demolition licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division, strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

Please note that certain asbestos-containing materials (ACM) may remain in the structure during demolition. Therefore, any demolition debris left behind after the completion of post-demolition site cleanup may constitute a "reason to know of asbestos-contaminated soil" at the site, subject to the requirements of Section 5.5 of the Solid Waste Regulations (6 CCR 1007-2, Part 1).

THE ORIGINAL APPROVAL NOTICE MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

This demolition approval notice is valid beginning 11/29/2018. The actual scheduled work dates are from 11/29/2018 through 1/31/2019.

Approval issued on: 12/5/2018 Record number: 143947

Notice Number: 18DE8201D

For the location specified below:

AP-78 Residential

4625 Filmore St. Denver Denver County

This notice has been issued to:

JKS Industries, Inc. 747 Sheridan Blvd. Unit 9A Lakewood, CO 80214 Fee Paid: \$60.00 Check number: 5687

Asbestos Building Inspector: Logan Greenfield Cerification No.: 20715

Inspection Date: 11

11/28/2018

Issued by: SM

Song MG



Colorado Department of Public Health and Environment

DEMOLITION NOTIFICATION APPLICATION FORM APPLICATION FEE MUST ACCOMPANY THIS FORM

INCOMPLETE APPLICATIONS WILL BE RETURNED

(Notice will be mailed to the demolition contractor unless specified otherwise)

Fee: \$50 + \$5 per 1000 ft² of area to be demolished = \$_____60.00 (See instruction #1 on reverse side) Submit form to: Permit Coordinator Colorado Dept. of Public Health and Environment APCD-IE-B1 4300 Cherry Creek Drive South Denver, CO 80246-1530 Phone: 303-692-3100 Fax: 303-782-0278 Asbestos@state.co.us

| | | | | _ | | | | | | |
|---|--|--|--|---|---|--|---------------------------|--|--|--|
| | Company Name: | | | | Building Name: AP-78 Residential | | | | | |
| - | JKS Industries | | | AP-78 Residential Square footage of footprint of facility or portion of facility to be demolished | | | | | | |
| - | Street: 747 Sherid | an Blvd. #9A | | | (| 2,000 | > | | | |
| acto | City: Lakewood | State: CO | Zip Code: 80214 | Site | 1 | 525 Fillmore | St. | | | |
| ntr | Telephone # | Fax# | 150 | | | | inver | Zip Code: 80216 | | |
| CO | (303) 238-0207 Project Manager: | (303) 238-04 •Cell Phone # | | emolition | Proposed Start Date | | sed Completion | n Date | | |
| tior | Jeffrey Knight I certify that the Certified Asbestos | (720) 402-44 | | lou | 11/29/2018 Method/Means of Demolition | n: | 1/31/2 | 2019 | | |
| Demolition Contractor | about any remaining asbestos-cont demolished. | aining materials in th | he facility to be | Den | Wrecking Burning [†] | | oving 🗌 Othe | er, specify: | | |
| De | Signature: | Print Name: Jeffrey Knight | | | | | | | | |
| | Landfill Receiving Building Debris: Denver Arapa | hoe Disposal Si | ite | | [†] Burning requires additional authorization – Please call (303) 692-3100 and ask to speak to the Open Burning Permit Coordinator | | | | | |
| val | General Abatement Contractor (GA JKS I | C) ndustries | | er | Owner's Name: | CDOT | | | | |
| ctor | CDPHE Asbestos Permit # 18DE7238A-07 | | Asbestos Removed 10 SF | Owner | Street: 2000 S Holly St. | | | | | |
| estos Remo Contractor | Date Removal Completed | Telephone # (303) 238-02 | 207 | Building | City: Denver | | State: CO | Zip Code: 80222 | | |
| Asbestos Removal Contractor | Type(s) of Asbestos-Containing Material Removed: 3530 SF TDW, 336 SF Sheet Vinyl Flooring, 44 SF Window glazing | | | | Contact's Name: Anthony DaVite | | Telephone # (303) 512- | -5900 | | |
| Certified Asbestos Inspector Certification | Signature: (In Blue Ink) | ccredited labor at I have inform terial allowed t w: (check app tile (VAT) \\\\\ atings \\\Cau A | ratory, and hav ned the owner/ to stay in the fa ropriate box(e /AT mastic Iking Glazin | re dete opera cility r es)): Tar/as g () Printe | ermined that no Regulate tor of the facility or the d nust remain non-friable DATE 12/3 sphalt impregnated roofing | ed ACM exilemolition c during dem //B_CDP ng Asph | ACC | there in the that any pecify type(s) coatings | | |
| Building Owner or Contractor | I verify that all refrigerants from 15 (for information on CFC red disposed of in accordance with CHECK THE APPROPRIATE BO | n air conditioning/ quirements call 69 h 6 CCR 1007-1 s | refrigeration applia | erify th | at all luminous exit signs (cont | taining radioad | ctive material | I) have been | | |
| Dwn | Building Owner | Contractor | Other | | Date: // | 29/12 | 8 | | | |
| -03 | Signature: | - | | Print | Name: VEFF KNight | / / | 1 | _ | | |
| - | | Т | HIS BOX IS FOR | CDPH | E USE ONLY: | | | | | |
| Postmark | or Hand Delivery Date: 11/20/19 | 3 | Approved B | y: 8 | 57 0 | Code: 🕒 init | ial-310 🗌 t | ransfer-380 | | |
| Ċ | ayment & #: check# 5687 | 1 6 | Permit #: | Sà | (1) Record #/43 | 947 Bate Is | sued: | - | | |
| * Regu Catego probab | lated asbestos-containing mater <u>ny I</u> nonfriable ACM that will be ility of becoming or has become <u>tion</u> or <u>renovation</u> operations reg | ials means (a) <u>fria</u> or has been subje crumbled, pulver | cted to sanding, g ized, or reduced to | rinding, powde | cutting, or abrading or (d) Cat | tegory II nonfri | ial in the cou | at has a high | | |

abated/removed prior to demolition.

Colorado Department of Public Health and Environment

Air Pollution Control Division – Indoor Environment Program – Asbestos/IAQ Air Unit 4300 Cherry Creek Drive South, APCD-IE-B1 Denver, Colorado 80246-1530 Phone: 303-692-3100 – Fax: 303-782-0278 E-mail: asbestos@state.co.us

DEMOLITION APPROVAL NOTICE

This approval notice is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008 and the Colorado Air Pollution Prevention and Control Act C.R.S. (25-7-101 and 25-7-501 et seq). This notice signifies that the structure was inspected for asbestos, luminous exit signs (containing radioactive material), and Ozone-Depleting Refrigerants and the demolition contractor has properly notified the Colorado Department of Public Health and Environment pursuant to Regulation No. 8, Part B.

As a contractor, you may be subject to other demolition licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division, strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

Please note that certain asbestos-containing materials (ACM) may remain in the structure during demolition. Therefore, any demolition debris left behind after the completion of post-demolition site cleanup may constitute a "reason to know of asbestos-contaminated soil" at the site, subject to the requirements of Section 5.5 of the Solid Waste Regulations (6 CCR 1007-2, Part 1).

THE ORIGINAL APPROVAL NOTICE MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

This demolition approval notice is valid beginning 11/29/2018. The actual scheduled work dates are from 11/29/2018 through 1/31/2019.

Approval issued on: 12/5/2018 Record number: 143948 Notice Number: 18DE8202D

For the location specified below:

AP-78 Garage

4625 Filmore St. Denver Denver County

This notice has been issued to:

JKS Industries, Inc. 747 Sheridan Blvd. Unit 9A Lakewood, CO 80214 Fee Paid: \$55.00 Check number: 5687

Asbestos Building Inspector: Logan Greenfield Cerification No.: 20715

Inspection Date:

11/28/2018

Issued by: SM

Song MG



Colorado Department of Public Health and Environment

DEMOLITION NOTIFICATION APPLICATION FORM APPLICATION FEE MUST ACCOMPANY THIS FORM INCOMPLETE APPLICATIONS WILL BE RETURNED

(Notice will be mailed to the demolition contractor unless specified otherwise)

Fee: \$50 + \$5 per 1000 ft² of area to be demolished = \$______55.00/ (See instruction #1 on reverse side)

| | 2 | | | - | Duilding Nome: | | | | |
|---|---|---|--|---|---|--|--|--|--|
| | Company Name: JKS In | dustries | | | Building Name: AP-78 Garage | | | | |
| | Street: 747 Sharidan Dlud #0.4 | | | | Square footage of footprint of fac | | be demolished | | |
| cto | City: | State: | Zip Code: | a | Street: | 25 Fillmore St. | | | |
| itra | Lakewood Telephone # | CO Fax # | 80214 | Site | 40 City: | 25 Fillmore St. | Zip Code: | | |
| Demolition Contractor | (303) 238-0207 | (303) 238-0 | 452 | uo | Denver | Denver Proposed Comple | 80216 | | |
| | Project Manager: Jeffrey Knight | Cell Phone # (720) 402-4 | | Demolition | Proposed Start Date 11/29/2018 | 1/2019 | | | |
| moliti | I certify that the Certified Asbestos Building Inspector has informed me about any remaining asbestos-containing materials in the facility to be demolished. | | | | Method/Means of Demolition | | other specify. | | |
| De | Signature: | Print Name: Jeffre | y Knight | | | | and opposite | | |
| | Landfill Receiving Building Debris: Denver Arapah | noe Disposal S | ite | | [†] Burning requires additional auth to speak to the Open Burning Pe | | 03) 692-3100 and ask | | |
| | General Abatement Contractor (GAC | NA | _ | ner | Owner's Name: | CDOT | | | |
| Asbestos Removal Contractor | CDPHE Asbestos Permit # | Total Quantity of | Asbestos Removed | g Owner | Street: 20 | 000 S Holly St. | | | |
| Asbestos Removal Contracto | Date Removal Completed Telephone # | | Building | City: Denver | State: CO | Zip Code: 80222 | | | |
| 0 | Type(s) of Asbestos-Containing Material Removed: | | | | Contact's Name: Anthony DaVito | # 12-5900 | | | |
| Certified Asbestos Inspector Certification | in the Demolition Site blo asbestos by a NVLAP-ac facility.* I also certify that asbestos-containing mate of ACM remaining, below Vinyl asbestos floor ti Spray-applied tar coa Signature: (In Blue Ink) | credited labor t I have informerial allowed to cr (check app tile (VAT) [] N tings [] Cau | ratory, and hav ned the owner/ o stay in the fa ropriate box(e /AT mastic king Glazin | re dete operat cility n es)): Tar/as g C Printe | ermined that no Regulate for of the facility or the de nust remain non-friable of 12/3/(phalt impregnated roofin Other, specify: d Name: Logan Gree pone # | ACM exists any emolition contractor luring demolition. ROVED SEPHE 8- g Asphaltic pip | where in the or that any Specify type(s) e coatings | | |
| | 11-28-18 20715 Oct. 18,2019 (719)545-0375 | | | | | | 250-0036 | | |
| I verify that all refrigerants from air conditioning/refrigeration appliances have been properly recovered in accordance with AQCC Regulation No. 15 (for information on CFC requirements call 692-3100). I further verify that all luminous exit signs (containing radioactive material) have been disposed of in accordance with 6 CCR 1007-1 subpart 3.6.4.3 (for information on luminous exit sign requirements call 303-692-3320). | | | | | | | | | |
| Building Owner or Contractor | CHECK THE APPROPRIATE BOX | | | | | ./ | 1. | | |
| Building Owner or Contractor | Building Owner | 4 Contractor | | Other Print I | Name: | Date: 1/29/1 | 18 | | |
| | Signature: | ~ | | | JEFFNEY UNI | 567 | | | |
| | | | HIS BOX IS FOR | | EUSE ONLY: | | | | |
| Postmark o | Postmark or Hand Delivery-Date: 11/20/18 Approved By: | | | | SM CC | ode:initial-310 | transfer-380 | | |
| | nyment & #: chak # 57087 | | Permit,#: | SA | ()) Record #434 | Date Issued: | | | |
| Catego probabi demolit | ated asbestos-containing materia <u>ry I</u> nonfriable ACM that will be or lity of becoming or has become or ion or <u>renovation</u> operations regu- (removed prior to demolition. | r has been subje crumbled, pulveri | cted to sanding, gr zed, or reduced to | powder | cutting, or abrading or (d) Cate | gory II nonfriable ACM on the material in the c | that has a high ourse of | | |

Submit form to: Permit Coordinator

APCD-IE-B1

South

Colorado Dept. of Public Health and Environment

4300 Cherry Creek Drive

Denver, CO 80246-1530

Phone: 303-692-3100 Fax: 303-782-0278

Asbestos@state.co.us



4. JKS Asbestos Certifications

Asbestos Abatement • Lead Abatement • Mold Remediation • Soil Remediation • Select Interior/Structural Demolition jksindustries.net • 0:303.238.0207 • F: 303.238.0452 • 747 Sheridan Blvd. #9A, Lakewood, CO 80214 Veteran Owned • Certified: MBE, DBE, SBE



Colorado Department of Public Health and Environment

General Abatement Contractor

This certifies that

JKS Industries, LLC

GAC No.: 18531

has met the certification requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos abatement activities in the state of Colorado.

Issued: July 18, 2018

Expires: July 18, 2019


Authorized APCD Representative

SEAL



5. JKS Workers Asbestos Certifications

Asbestos Abatement • Lead Abatement • Mold Remediation • Soil Remediation • Select Interior/Structural Demolition jksindustries.net • 0:303.238.0207 • F: 303.238.0452 • 747 Sheridan Blvd. #9A, Lakewood, CO 80214 Veteran Owned • Certified: MBE, DBE, SBE



.

.

.

INTERNATIONAL

Environmental and Safety Training LLC 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

GEORGE W. THOMAS

Has successfully completed The EPA- APPROVED AHERA ANNUAL ASBESTOS REFRESHER COURSE for <u>CONTRACTOR/SUPERVISOR</u> And passed the requirements examination in that discipline

> This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Course Date 10/06/2018

No. Hours

Certificate No. CO100618-04ASR

Expires

10/06/2019

8



Huerowith

This course meets the

AQCC Reg. #8 Part B

requirements of

Training Director

(FAX)303 531 5637

Midtown Occupational Health Services 2490 W. 26th Ave. Ste. 300-A Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 **OSHA** Asbestos Certification

Gonze Thomas Applicants Name The above individual was seen by me on -06-2018 in accordance to 29 CFR.

1926.1101(Asbestos Certification) and 29CFR1910.134 (Respirator Certification). The following was preformed:

- Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and 1. gastrointestinal systems per Appendix D in 1926.1101
- Keviewed the employer's description of this individual's duties as they relate 2. to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
 - Review of information from previous medical examinations, if available.
- A physical examination with emphasis upon the pulmonary, cardiovascular, 4. and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
- ____Determined that a chest roentgenogram was was not required as part of 5. this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
- Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A 6. Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may, may not 📋 use a respiratory device while performing his/her required duties.

The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.

In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.

In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

8.

9.

7.

3.

Midtown Occupational Health Services 2490 W. 26th Ave. Ste. 300-A Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 **OSHA** Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended limitations on the employee concerning the use of personal protective equipment or respirator.

There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:

Comments/ Limitations

Examining Provider

Date

Richard Kraus M.S., PA.-C Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite 300 Denver, CO 80211 303-831-9393



Respirator Fit Test

I, <u>GEORGE Thomas</u> acknowledge that I have been fit tested and trained for the proper use and care of my respirator. I have read and understand JKS's written respiratory program manual.

| Date of Fit Test: 5715 Fit Test Conductor: Ruben Domingo |
|--|
| Respirator Information |
| 1. Manufacturer: North |
| 2. Model: 7700M |
| 3. Size (Circle one): SMALL MEDIUM LARGE |
| 4. Approval Number: TC-84A-0592 |
| Irritant smoke used (Circle one)? YES NO |
| Please initial the following as each test is completed: |
| G Breathe normally through the respirator |
| Breathe deeply through the respirator. Be certain that your breaths are deep and regular |
| Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side. |
| Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up. |
| Do several jumping jacks to ensure that the respirator does not come loose from your face. |
| Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator. |
| Read the Rainbow Passage |
| When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow. |
| Employee Signature: 5.7.18 Date: 5.7.18 |

Fit Test Conductor Signature:_

Date: <u>S /ot /18</u>



9

.

INTERNATIONAL



Environmental and Safety Training LLC 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

THEO R. ROWLAND

Has successfully completed The EPA– APPROVED AHERA ANNUAL ASBESTOS REFRESHER COURSE for <u>CONTRACTOR/SUPERVISOR</u> And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

Course Date 01/27/2018

No. Hours

Certificate No.

Expires

Invalid without raised seal

CO012718-07ASR

01/27/2019

8

This course meets the requirements of AQCC Reg. #8

Training Director

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 **OSHA** Asbestos Certification Roulas hes Applicants Name The above individual was seen by me on 5-2-28 in accordance to 29 CFR. 1926.1101(Asbestos Certification) and 29CPR1910.134 (Respirator Certification). The following was preformed: 1. Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101 2. Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual. 3. Review of information from previous medical examinations, if available. 4. A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1). Determined that a chest noentgenogram was was not I required as part of 5. this examination. (note-according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required) Reviewed DSHA's Medical Evaluation Questionnaire in Appendix C Part A 6. Section 2 intaccordance with 29CFR 1910.134 and have determined that this individual may M may not use a respiratory device while performing his/her required duffes. 7. The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician. 8: In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient. 9. In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended, limitations on the employee concerning the use of personal protective equipment or respirator.

_____There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:

| Comments/ Limitations | Richard Kraus M.S., PAC. Richard Kraus M.S., PAC. Midtown Occupational Midtown Occupational Midtown Occupational Performance P.C. Health Services, P.C. Health Services, P.C. 2490 W. 26th Ave., Bidg. A. Suite 300 2490 W. 26th Ave., Bidg. A. Suite 300 Denver, CO 80211 Denver, CO 80211 Denver, CO 80211 Denver, CO 80211 | |
|-----------------------|--|------|
| Exemining Provider | 174-C Date | 8/18 |
| | | |
| | | |
| | | |
| | | 0 |


JKS INDUSTRIES

RESPIRATOR FIT TEST

APPENDIX A - NORTH

EMPLOYEES WORKING UNDER THIS RESPIRATOR PROGRAM MUST ACKNOWLEDGE BY SIGNING THIS FORM. THEY HAVE BEEN FIT TESTED AND HAVE BEEN TRAINED FOR THE PROPER USE AND CARE OF THEIR RESPIRATOR. THEY HAVE READ AND UNDERSTAND THE COMPANY'S WRITTEN RESPIRATOR PROGRAM MANUAL.

| Theo Rowland | |
|---------------------------------|---|
| EMPLOYEE NAME PRINTED OR TYPED | |
| 3/19/18 | |
| DATE OF FIT TEST | |
| Baben Doming | |
| FIT TEST CONDUCTOR | |
| RESPIRATOR: | |
| 1. MANUFACTURER: North | |
| 2. MODEL: 7700M | |
| 3. SIZE: LArge | |
| 4. APPROVAL NUMBER: TC-84A-0592 | _ |
| IRRITANT SMOKE X | |
| Auto | |
| TESTING AGENT | |



INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

ALEX MANUEL MARTINEZ CORONEL

Has successfully completed The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER** And passed the requirements examination in that discipline

> This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

 Course Date
 06/11/2018 - 06/14/2018

 Exam Date
 06/14/2018

 No. Hours
 32

 Certificate No
 CO061418-02AWI

 Expires
 06/14/2019

This course meets the requirements of AQCC Reg. #8 Part B

Expires 06/14/2019 Invalid without raised seal

Training Director

8:

9.

(FAX)303 531 5637

P.001/003

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

Applicants Name

111

The above individual was seen by me on 6-18 78 in accordance to 29 CFR 1926.1101 (Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following was preformed:

- 1. Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
- 2. Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
- 3. ____ Review of information from previous medical examinations, if available.
- 4. A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
- 6. Reviewed @SHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 infaccordance with 29CFR 1910.134 and have determined that this individual may may not in use a respiratory device while performing his/her required duties.
- 7. <u>L</u>The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
 - the medical examination and laboratory tests to the above named patient.
 - In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification


There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended, limitations on the employee concerning the use of personal protective equipment or respirator.

There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:

Comments/ Limitations_ L. Raschbacher, M.D. Date J. naschbacher, M.D. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A. Suite 300 Denver, CO 80211 303-831-9393

Midtown Occupational Health Services

2490 W 26th Ave Bld A Ste 300, Denver, CO 80219



JKSINDUSTRIES.NET

JKS INDUSTRIES

Respirator Fit Test


I, <u>Alex Marhnez Coronell</u>, acknowledge that I have been fit tested and trained for the proper use and care of my respirator. I have read and understand JKS's written respiratory program manual.

| Date of Fit Test: (0 21 2018 | Fit Te | est Conductor: | Ruben Domingo |
|--|--|--|---|
| Respirator Information 1. Manufacturer: North 2. Model: 7700M 3. Size (Circle one): SMALL | MEDIUM | LARGE | |
| 4. Approval Number: TC-84A-0592 Irritant smoke used (Circle one)? | YES | NO | |
| Please initial the following as each test Breathe normally through the respi | | | |
| Breathe deeply through the respira | tor. Be certain that | your breaths are d | leep and regular |
| Turn your head from one side to th your shoulders. Ensure that your m | | | ery second without bumping the respirator on side. |
| Nod your head up and down to the Ensure that your movement is com | | | hout bumping the respirator on your chest. nhale when you are facing up. |
| Do several jumping jacks to ensure | that the respirator | does not come loo | ise from your face. |
| Move your mouth to its fullest externation mouth as necessary without compression | | | v around, etc. Ensure that you can move your |
| Read the Rainbow Passage | | | |
| light into many beautiful colors. The apparently beyond the horizon. The ever finds it. When a man looks for end of the rainbow. | ese take the shape ere is, according to | of a long round are legend, a boiling p | form a rainbow. A rainbow is a division of white ch with its path high above and its two ends ot of gold at one end. People look, but no one ds say he is looking for the pot of gold at the Date: $06/21/18$ |
| Employee Signature: | Jun- | _ | Date: $06/21/18$ Date: $6/21/2018$ |

0

Colorado Department of Public Health and Environment





INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

ALFREDO E. RINCON B.

Has successfully completed The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER** And passed the requirements examination in that discipline

> This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

> > Tankle is being 11

| Course Date |
|-----------------|
| Exam Date |
| No. Hours |
| Certificate No- |

32 CO101818-**01AWI**

10/18/2018

10/15/2018 - 10/18/2018

10/18/2019

This course meets the requirements of AQCC Reg. #8 Part B



Training Director

A. Ca

(FAX)303 531 5637

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 **OSHA** Asbestos Certification redo Applicants Name ncor The above individual was seen by me on 10: 4 .1 8 in accordance to 29 CFR. 1926.1101 (Asbestos Certification) and 29 CFR1910.134 (Respirator Certification). The following was preformed: Completion and review of the standardized medical questionnaire and work 1. history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101 Reviewed the employer's description of this individual's duties as they relate 2. to asbestos exposure, the anticipated exposure level and the personal protective and respiratory equipment to be utilized by this individual. Review of information from previous medical examinations, if available. 3. A physical examination with emphasis upon the pulmonary, cardiovascular, 4. and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1). Determined that a chest roentgenogram was was not D required as part of 5. this examination. (note according to CFR 1926.1101 (M)(2)(ii)(C) it is at the A.P discretion of the physicial whether or not a chest X-ray is required) B-reade Reviewed, SHA's Medical Evaluation Questionnaire in Appendix C Part A 6. Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties. The employee has been instructed to report any difficulties in using the 7. spirators or any change of physical status to their supervisor or physician. In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient. In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

1 12

(FAX)303 531 5637

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

 \checkmark There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended limitations on the employee concerning the use of personal protective equipment or respirator.

_____ There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:

restriction Comments/ Limitations_ Date Examining Provider G Lon Noel, M.D. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Sulte 300 OHE ASP Denver, CO 80211 303-831-9393

JKS INDUSTRIES


Respirator Fit Test

I, <u>Altredo Rincon</u>, acknowledge that I have been fit tested and trained for the proper use and care of my respirator. I have read and understand JKS's written respiratory program manual.

| Date of Fit Test: 10/24/18 Fit Test Conductor: Ruber Dminy |
|--|
| Respirator Information Manufacturer: North Model: 7700M Size (Circle one): SMALL MEDIUM Approval Number: TC-84A-0592 |
| Irritant smoke used (Circle one)? (YES NO |
| Please initial the following as each test is completed: Breathe normally through the respirator Breathe deeply through the respirator. Be certain that your breaths are deep and regular |
| Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side. |
| Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up. |
| Do several jumping jacks to ensure that the respirator does not come loose from your face. |
| Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator. |
| Read the Rainbow Passage |
| When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow. |
| Employee Signature: Date: Date: Date: |

Fit Test Conductor Signature:

Date: 10/24/2013



NTERNATIONAL

Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

DENNIS MICHAEL MEJIA

Has successfully completed The EPA- APPROVED AHERA ANNUAL ASBESTOS REFRESHER COURSE for WORKER

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the **Toxic Substance Control Act (TSCA)**

Course Date 02/17/2018

No. Hours

Expires

8

Certificate No. CO021718-02AWR 02/17/2019

This course meets the requirements of AQCC Reg. #8

Training Director

Invalid without raised seal

8.

(FAX)303 531 5637

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

Applicants Name

The above individual was seen by me on <u>2(1)12</u> in accordance to 29 CFR 1926.1101(Asbestos Certification) and 29CFR1910.134 (Respirator Certification). The following was preformed:

- 1. Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
- 2. _____Reviewed the employer's description of this individual²⁵ duties as they relate to asbestos exposure, the anticipated exposure level; and the personal protective and respiratory equipment to be utilized by this individual.
- 3. <u>No-</u> Review of information from previous medical examinations, if available.
- 4. A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
- 5. _____Determined that a chest roentgenogram was ∑ was not □ required as part of this examination. (note-according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
- 6. Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties.
- 7. The employee has been instructed to report any difficulties in using the nespirators or any change of physical status to their supervisor or physician.
 - In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
- 9. In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended limitations on the employee concerning the use of personal protective equipment or respirator.

_____There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:

Comments/ Limitations (x = 3 pand of his was nestrice heres he D **Examining** Provider Date Matthew Edwards, PA,-C Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite 300 Denver, CO 80211 303-831-9393

JKSINDUSTRIES.NET



Respirator Fit Test

I, <u>Jenni 5 / lejros</u>, acknowledge that I have been fit tested and trained for the proper use and care of my respirator. I have read and understand JKS's written respiratory program manual.

| Date of Fit Test: 05-10 - 2018 | Fit Te | est Conductor:_ | Ruben |
|--|--|--|--|
| Respirator Information 1. Manufacturer: North | | | |
| Model: 7700M Size (Circle one): SMALL Approval Number: TC-84A-0592 | MEDIUM | LARGE | |
| Irritant smoke used (Circle one)? | YES | NO | |
| Please initial the following as each test is Breathe normally through the respira | | | |
| Breathe deeply through the respirato | or. Be certain that | your breaths are | deep and regular |
| Turn your head from one side to the your shoulders. Ensure that your mo | | | very second without bumping the respirator on n side. |
| Nod your head up and down to the f Ensure that your movement is comp | | | ithout bumping the respirator on your chest. Inhale when you are facing up. |
| Do several jumping jacks to ensure t | hat the respirator | does not come lo | oose from your face. |
| Move your mouth to its fullest exten mouth as necessary without compro | t; for example, ya mising the fit of th | wn, move your ja ne respirator. | w around, etc. Ensure that you can move your |
| DM Read the Rainbow Passage | | | |
| light into many beautiful colors. The apparently beyond the horizon. The | se take the shape re is, according to | of a long round a legend, a boiling | form a rainbow. A rainbow is a division of white orch with its path high above and its two ends pot of gold at one end. People look, but no one ends say he is looking for the pot of gold at the |
| Employee Signature: | 11 hope | | Date: 05-10-2018 |

the los

N

Fit Test Conductor Signature:

Date: 5/10/2018

Colorado Department of Public Health and Environment





INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

MONICA E. BARRIENTOS LEPRI

Has successfully completed The EPA- APPROVED AHERA ASBESTOS COURSE for <u>WORKER</u> And passed the requirements examination in that discipline

> This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

| Course Date | 10/15/2018 - 10/18/2018 | This course meets the |
|-----------------------------|-------------------------|-----------------------|
| Exam Date | 10/18/2018 | requirements of |
| No. Hours | 32 | AQCC Reg. #8 Part B |
| Certificate No | CO101818-03AWI | |
| Expires | 10/18/2019 | |
| A STATE | Current Co | versen |
| Invalid without raised seal | TUT | Training Director |
| | | |
| | | |
| | | |

1.

7.

8.

9.

(FAX)303 531 5637

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

Applicants Name Monica Barrientos

The above individual was seen by me on <u>10.10.13</u> in accordance to 29 CFR 1926.1101(Asbestos Certification) and 29CFR1910.134 (Respirator Certification). The following was preformed:

- Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
- 2. <u>Reviewed the employer's description of this individual's duties as they relate</u> to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
- 3. _____ Review of information from previous medical examinations, if available.
- 4. <u>A physical examination with emphasis upon the pulmonary, cardiovascular,</u> and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
- 5. _____Determined that a chest roentgenogram was was not □ required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
- 6. Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may imay not is use a respiratory device while performing his/her required duties.

The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.

The medical examination and laboratory tests to the above named patient.

In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

(FAX)303 531 5637

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended limitations on the employee concerning the use of personal protective equipment or respirator.

_____There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:

Comments/ Limitations Examining Provider Date David Orgel, M.D. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite 300 Denver, CO 80211 303-831-9393

| JKSI | MON | FCT | C ID I | IEC I | UET |
|-------|-------|-----|--------|-------|-----|
| JUVAL | n D C | 101 | n | E o'' | 161 |



Respirator Fit Test

| ^ | |
|------------------|--|
| 1, Nonica | Barrientos, acknowledge that I have been fit tested and trained for the proper use and |
| care of my respi | rator. I have read and understand JKS's written respiratory program manual. |

| Date of Fit Test: 10 24 18 Fit Test Conductor: Ruber Doming |
|--|
| Respirator Information |
| 1. Manufacturer: North |
| 2. Model: 7700M |
| 3. Size (Circle one): SMALL (MEDIUM) LARGE |
| 4. Approval Number: TC-84A-0592 |
| Irritant smoke used (Circle one)? VES NO |
| Please initial the following as each test is completed: |
| Breathe normally through the respirator |
| Breathe deeply through the respirator. Be certain that your breaths are deep and regular |
| Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side. |
| Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up. |
| Do several jumping jacks to ensure that the respirator does not come loose from your face. |
| Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator. |
| Read the Rainbow Passage |
| When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white |
| light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends |
| apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one |
| ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the |
| end of the rainbow. |
| Employee Signature: Date: 10 24 18 |
| |
| Fit Test Conductor Signature: 6 And Date: 10/24/2018 |

Colorado Department of Public Health and Environment





INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

RICARDO FUERTE MESA

Has successfully completed

The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER** And passed the requirements examination in that discipline

> This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

> > Sellin 4

| | . When a start of the start of | |
|----------------|---|---------------------------------------|
| Course Date | 10/15/2018 - 10/18/2018 | |
| Exam Date | 10/18/2018 | This course meets the requirements of |
| No. Hours | 32 | AQCC Reg. #8 Part B |
| Certificate No | CO101818-04AWI | |
| Expires | 10/18/2019 | |

Howard

Training Director

Invalid without raised seal

Colorado Occupational Medical Partners 1390 S. Potomac St. Suite 136 Aurora, Co. 80012 Ph# 303.214.0000 Fax# 303.214.0326 **PHYSICIAN'S WRITTEN OPINION - ASBESTOS** Licardo Fuerte Applicant's Name:

| OSHA's As | named was seen by me on <u>10/122/18</u> , and in accordance with all applicable portions of bestos Standard for the Construction Industry, 29 CFR 1926.1101, with which I am familiar, I have indicated that I have performed the following. | by |
|-----------|---|----|
| 1. | Reviewed with this individual, his/her completed OSHA standardized Medical Questionnaire and Work History, directed towards the pulmonary, cardiovascular, and gastrointestinal, system; and | |
| 2. | Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, the personal protective and respiratory equipment to be utilized by the individual; and any additional medical information resulting from previous examinations; and | |
| 3. | Conducted a physical examination of this individual with emphasis on the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1) and | |
| 4. | Determined that a chest roentgenogram was was not required as a part of this examination. (If required, the x-ray was taken and read in accordance with Appendix E of the Asbestos Standard); and | |
| 5. | Determined that this individual may <u>may not</u> use a respiratory device while performing his/her required employment services; and | |
| 6 | Informed this individual that I have have not detected a medical condition which would place this individual at an increased risk of material health impairment from exposure to asbestos; and | |
| 7. | /Informed this individual of the results of my examination and of any medical condition that may result from this individual's exposure to asbestos; and | |
| 8 | Informed this individual of the health risks involved in smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer. | |

Comments and/or Limitations (if any):

Nenzel, DO 105

(Physician's Printed Name)

Address:

Colorado Occupational Medical Partners 1390 S. Potomac St. Sulte 136 Aurora, CO 80012 P:303-214-0000 F:303-214-0335

(Physician's Phone No.)

(Physician's Signature)

(Physician's Address)

| 1 | KC | NIN | UST | rni | EC | MI | .7 |
|----|-----|------|-----|---------|------|-----|------|
| e, | nor | nu p | 001 | 1 8 2 8 | 1.01 | 116 | + B. |

JKS INDUSTR

Respirator Fit Test

1, Micardo Fuerte, acknowledge that I have been fit tested and trained for the proper use and care of my respirator. I have read and understand JKS's written respiratory program manual.

_____Fit Test Conductor: Baber Ooming Date of Fit Test: 10/24/18 **Respirator Information** 1. Manufacturer: North 2. Model: 7700M 3. Size (Circle one): MEDIUN SMALL LARGE 4. Approval Number: TC-84A-0592 Irritant smoke used (Circle one)? YES NO Please initial the following as each test is completed: Breathe normally through the respirator Breathe deeply through the respirator. Be certain that your breaths are deep and regular Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side. Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up. Do several jumping jacks to ensure that the respirator does not come loose from your face. Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.

Read the Rainbow Passage

When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.

Employee Signature:

Fit Test Conductor Signature:

Date: 10/24/2018

Colorado Department of Public Health and Environment

Worker

Asbestos Certifica



INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

TANIA PADRON

Has successfully completed The EPA- APPROVED AHERA ASBESTOS COURSE for <u>WORKER</u> And passed the requirements examination in that discipline

> This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

| Course Date | 10/15/2018 - 10/18/2018 |
|----------------|-------------------------|
| Exam Date | 10/18/2018 |
| No. Hours | 32 |
| Certificate No | CO101818-06AWI |
| Expires | 10/18/2019 |

This course meets the requirements of AQCC Reg. #8 Part B



Huncont

Training Director

Invalid without raised sea

Colorado Occupational Medical Partners

1390 S. Potomac St. Suite 136 Aurora, Co. 80012 Ph# 303.214.0000 Fax# 303.214.0326

| Applicant's Name: Tang Padron |
|---|
| |
| Address: |
| The above named was seen by me on $10/22/18$, and in accordance with all applicable portions of OSHA's Asbestos Standard for the Construction Industry, 29 CFR 1926.1101, with which I am familiar, I have indicated by my initials, that I have performed the following. |
| 1 Reviewed with this individual, his/her completed OSHA standardized Medical Questionnaire and Work History, directed towards the pulmonary, cardiovascular, and gastrointestinal, system; and |
| 2 Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, the personal protective and respiratory equipment to be utilized by the individual; and any additional medical information resulting from previous examinations; and |
| 3. <u>Conducted a physical examination of this individual with emphasis on the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1) and</u> |
| 4 Determined that a chest roentgenogram was was not required as a part of this examination. (If required, the x-ray was taken and read in accordance with Appendix E of the Asbestos Standard); and |
| 5 Determined that this individual may may not use a respiratory device while performing his/her required employment services; and |
| 6 Informed this individual that I have have not detected a medical condition which would place this individual at an increased risk of material health impairment from exposure to asbestos; and |
| 7Informed this individual of the results of my examination and of any medical condition that may result from this individual's exposure to asbestos; and |
| 8 Informed this individual of the health risks involved in smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer. |

Comments and/or Limitations (if any):

(Physician's Printed Name)

(Physician's Signature)

Colorado Occupational Medical Partners 1390 S. Potomac St. Suite 136 Aurora, CO 80012 P:303-214-0000 F:303-214-0335

(Physician's Phone No.)

(Physician's Address)

JKS INDUSTRIES

Respirator Fit Test


I, <u>Tania</u> padrum, acknowledge that I have been fit tested and trained for the proper use and care of my respirator. I have read and understand JKS's written respiratory program manual.

Date of Fit Test: 10/24/18 Fit Test Conductor: Ruber Domingo **Respirator Information** 1. Manufacturer: North 2. Model: 7700M 3. Size (Circle one): MEDIUM SMALL LARGE 4. Approval Number: TC-84A-0592 Irritant smoke used (Circle one)? YES NO Please initial the following as each test is completed: Breathe normally through the respirator Breathe deeply through the respirator. Be certain that your breaths are deep and regular Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side. Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up. V Do several jumping jacks to ensure that the respirator does not come loose from your face. Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator. Read the Rainbow Passage When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.

Employee Signature: ろんえ.

Fit Test Conductor Signature:

Date: 10/24/2018 Date: 10/24/2018



...

INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

WILMER ANDUEZA

Has successfully completed The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for <u>WORKER</u> And passed the requirements examination in that discipline

> This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

| Course Date |
|----------------|
| Exam Date |
| No. Hours |
| Certificate No |
| Expires |

03/19/2018 - 03/22/2018 03/22/2018 32 CO032218-06AWI 03/22/2019

This course meets the requirements of AQCC Reg. #8 Part B

Training Director

Invalid without raised seal

3.

4.

7.

8.

9.

(FAX)303 531 5637

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

Applicants Name Wilmer Anduera

The above individual was seen by me on <u>328/18</u> in accordance to 29 CFR 1926.1101(Asbestos Certification) and 29CFR1910.134 (Respirator Certification). The following was preformed:

- 1. Completion and review of the standardized medical questionnaite and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
- 2. <u>Reviewed the employer's description of this individual's duties as they relate</u> to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
 - Review of information from previous medical examinations, if available.
 - A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
- 5. _____Determined that a cheststore intgenogram was was not □ required as part of this examination. (note=according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
- 6. _____Reviewed DSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual max _____may not ___ use a respiratory device while performing his/her required duties.

The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.

In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.

In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

(FAX)303 531 5637

1 2.1

Date

P.005/006

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended limitations on the employee concerning the use of personal protective equipment or respirator.

_____ There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:

| Comments/ Limitations | Richard Kraus M.S., PAC |
|-----------------------|---|
| | which own occupational |
| | Health Services, P.C. |
| | 2490 W. 26th Ave., Bidg: A. Suite 300 Denver, CO 80211 |
| 1 | 303-831-9393 |
| Dental Man 199°C | VOBDIX |

Examining Provider

JKS INDUSTRIES

RESPIRATOR FIT TEST

APPENDIX A – NORTH

EMPLOYEES WORKING UNDER THIS RESPIRATOR PROGRAM MUST ACKNOWLEDGE BY SIGNING THIS FORM. THEY HAVE BEEN FIT TESTED AND HAVE BEEN TRAINED FOR THE PROPER USE AND CARE OF THEIR RESPIRATOR. THEY HAVE READ AND UNDERSTAND THE COMPANY'S WRITTEN RESPIRATOR PROGRAM MANUAL.

| Wilmer Ar | nduezt | |
|-----------------------|-------------|--|
| EMPLOYEE NAME PRINTED | OR TYPED | |
| 3/28/2018 | | |
| DATE OF FIT TEST | | |
| Buben 1 | Jonungo | |
| FIT TEST CONDUCTOR | | |
| RESPIRATOR: | | |
| 1. MANUFACTURER: | North | |
| 2. MODEL: | 7700M | |
| 3. SIZE: Mediu | im | |
| 4. APPROVAL NUMBER: _ | TC-84A-0592 | |
| IRRITANT SMOKE X | | |
| hh | | |
| TESTING AGENT | | |




6. Project Design

JKSINDUSTRIES.NET



6a. SSAR



July 6, 2018



Structure Survey Assessment Report AP-78

4625 Fillmore Street

Denver, CO 80216

TABLE OF CONTENTS

| 0- | | |
|------------|-----|------|
| U 0 | nte | ents |

| 1 | I Introduction1 | | |
|----|-----------------|---|---|
| 2 | Site | e Survey Methodology | 2 |
| | 2.1 | Asbestos Survey | 2 |
| | 2.2 | Lead-Based Paint Survey | 2 |
| | 2.3 | Survey Of Suspected RBMS | 3 |
| 3 | Fin | dings | 4 |
| | 3.1 | Asbestos Survey | 4 |
| | 3.2 | Lead-Based Paint Survey | 5 |
| | 3.2 | .1 TCLP Lead Analytical Results | 5 |
| | 3.3 | Regulated Building Materials Inventory Survey | 5 |
| 4 | Со | nclusions and Recommendations | 6 |
| | 4.1 | Asbestos | 6 |
| | 4.2 | Lead-Based Paint | 6 |
| | 4.3 | Regulated Building Materials | 7 |
| 5 | Lin | nitations | 8 |
| Т | ables | | 9 |
| Fi | igures | | 0 |

LIST OF REPORT ACRONYMS/ABBREVIATIONS

| ACMs | Asbestos Containing Materials |
|--------|---|
| AHERA | Asbestos Hazard Emergency Response Act |
| APEC | All-Phase Environmental Consultants |
| AMS | Air Monitoring Specialist |
| CABI | Colorado Asbestos Building Inspector |
| CDOT | Colorado Department of Transportation |
| CDPHE | Colorado Department of Public Health and Environment |
| CFCs | Chlorofluorocarbons |
| CFR | Code of Federal Regulations |
| EP | Environmental Professional |
| EPA | Environmental Protection Agency |
| FAA | Flame Atomic Absorption |
| LBP | Lead Based Paint |
| LCP | Lead Containing Paint |
| mg/L | Milligrams per Liter |
| NESHAP | National Emissions Standards for Hazardous Air Pollutants |
| NLC | Non-Lead Containing Paint |
| NVLAP | National Voluntary Laboratory Accreditation Program |
| OSHA | Occupational Safety and Health Administration |
| PCBs | Polychlorinated Biphenyls |
| PD | Project Designer |
| PEL | Permissible Exposure Limits |
| PLM | Polarized Light Microscopy |
| PPE | Personal Protective Equipment |
| ppm | Parts Per Million |
| RBM | Regulated Building Materials |
| RCRA | Resource Conservation and Recovery Act |
| RHMs | Recognized Hazardous Materials |
| SSAP | Structure Survey Assessment Plan |
| тс | Toxicity Characteristic |
| TCLP | Toxicity Characteristic Leaching Procedure |
| USEPA | U.S. Environmental Protection Agency |
| UWR | EPA Universal Waste Rule |

LIST OF SAMPLING ACRONYMS/ABBREVIATIONS

| Brick/Mortar Cove Base Concrete Ceramic Block Ceramic Tile/Mortar Concrete Masonry Unit/Mortar Carpet Ceiling Tile Drywall (no surfacing) Drywall/Joint Compound Flooring Floor Tile Insulation Linoleum Mastic Multiple layered Flooring Mortar Popcorn Ceiling |
|---|
| Plaster Panel/Mastic |
| Roofing Roof Flashing |
| Siding |
| Stucco |
| Texture (no substrate) |
| Textured Composite Board |
| Textured Drywall Thermal System Insulation |
| Vapor Barrier |
| Vent Paste (heating/cooling systems) |
| Vent Wrap (heating/cooling systems) |
| Window Caulk |
| Wallpapered Drywall |
| |

Tables

| Table 1-1 | Project Details |
|------------|--|
| Table 3-1A | Asbestos Containing Samples |
| Table 3-1B | Non-Asbestos Containing Samples |
| Table 3-2 | Summary of Paint Chip Laboratory Analysis for Lead |
| Table 3-3 | Summary of Regulated Building Materials |

Figures

| Figure 1 | Site Location |
|----------|-----------------------------------|
| Figure 2 | Asbestos Bulk Sample Locations |
| Figure 3 | Lead-Based Paint Sample Locations |
| Figure 4 | Regulated Building Materials |

Appendices

| Appendix A | Asbestos, Lead Inspector and Laboratory Certifications |
|------------|--|
| Appendix B | Positive Asbestos & Lead Sample Material Photographs |
| Appendix C | Laboratory Results & Chain of Custody – Asbestos |
| Appendix D | Laboratory Results & Chain of Custody – Lead & TCLP |

APEC Project # 18-3066-019

Prepared for

Kiewit Meridiam Partners

Prepared by

Logan Greenfield

Logan Greenfield, CABI & AMS #20715 VP of Field Services

Reviewed by

Brandice Eslinger

Brandice Eslinger, EP, CABI & PD # 5494 President

1 Introduction

APEC was contracted to complete an environmental building survey for suspect ACMs, LBP, and RBM at 4625 Fillmore Street, Denver, CO. This survey will identify the identification of materials needed to be abated or removed prior to the future demolition activities.

| Client Name: | Kiewit Meridiam Partners |
|--|--|
| Site Location: | 4625 Fillmore Street, Denver, CO 80216 |
| Building Type | Residential House |
| Building Size | Building is approximately 1,375 square feet |
| Construction Date: | 1946 – Based on the City and County of Denver Assessor's Records |
| Building Uses: | Residential |
| Types of Materials to be Disturbed/Description of Proposed Disturbances: | Client intends to demolish the structure. All building materials will be impacted. |

Table 1-1Project Details

This Structure Survey Assessment was conducted as part of the Central 70 Project located in Denver, Colorado. This assessment was conducted in accordance with the SSAP, dated March 27, 2018. The SSAP, as defined in Section 23132 of Schedule 17 (Environmental Requirements) of the final Central 70 Project Agreement between CDOT and Kiewit Meridiam Partners, identifies the procedures for completing building and structure surveys for ACMs, LBP and universal wastes or other RHMs, as defined by the RCRA; universal waste, as defined by the USEPA and 6 CCR Part 273 of the Colorado Hazardous Waste Regulations; CFCs, as defined by the Clean Air Act; and PCBs, as defined by the Toxic Substances Control Act.

2 Site Survey Methodology

2.1 ASBESTOS SURVEY

On June 1, 2018, APEC certified personnel, Logan Greenfield, conducted an asbestos survey for demolition at the aforementioned address. The asbestos survey (inspection/sampling) was completed in accordance with the SSAP and follows guidelines established under the USEPA's AHERA program and as required by USEPA regulation 40 CFR Part 61, NESHAP. Bulk sampling of suspected ACMs was performed in strict accordance with AHERA sampling procedures detailed in 40 CFR 763.86. These include but are not limited to labeling each sample, recording on a chain of custody, taking a photo of the sample and recording the location on a site diagram. Demolition work could disturb materials that contain asbestos and put unprotected workers at risk, violating asbestos regulations, which are enforced by OSHA, the EPA, the CDPHE, and the Denver County Health Department. All samples were collected and submitted to EMSL Analytical, Inc. in Denver, CO per APEC chain of custody protocol. The laboratory is a member of NVLAP and is qualified to perform the required analysis (Appendix A). The analysis conducted was the EPA Interim Method for the Determination of Asbestos in Bulk Samples, using standard PLM and dispersion staining as established in 40 CFR Part 763.

This inspection report and methodology complies with the CDPHE Asbestos Sampling and Report Requirements Memorandum dated February 28, 2018.

2.2 LEAD-BASED PAINT SURVEY

On June 1, 2018, APEC certified personnel Rick Ralston conducted the LBP survey. The survey was conducted to evaluate the absence and/or presence of LBP or LCP that will be impacted during future demolition activities. The survey consisted of reviewing and inspecting the interior, exterior, and roof system of the structure for suspect LBP or LCP. The testing method makes use of a heat gun and/or scraper; removing a portion of the paint down to the substrate (material under the paint). Proper Chain of Custody procedures were followed and samples were sent to EMSL Analytical, Inc. in Cinnaminson, NJ, via Fed Ex. The samples were analyzed for total lead (percent by weight) via FAA by EPA Method 7420. EMSL is accredited under the American Industrial Hygiene Association's Environmental Lead Proficiency Analytical Testing program. LBP, according to the EPA, is defined as paint that contains lead in concentrations greater than 1.0 milligrams per square centimeter (mg/cm²) as measured with an XRF or 5000 ppm when measured by weight, or 0.5 percent by weight.

A total of 17 homogeneous paint color variations of suspect LBP areas were identified. One paint chip sample was collected from each suspect homogeneous area and submitted to the laboratory for analysis. Representative photographs of LBP and/or LCP were taken and are included in the photographic log (Appendix B). The paint chip sample locations were recorded and are included on the sample location drawing (Figure 3). Descriptions of the suspect homogeneous materials and a list of the collected samples are described in the 'Findings' section.

Based on the analytical results for the 17 samples, a TCLP sample was analyzed by collecting a representative sample (approximately 105 grams) of combined suspect building materials. The sample results are located in Appendix D.

2.3 SURVEY OF SUSPECTED RBMS

On June 1, 2018, APEC personnel conducted the RBM inventory consisting of inspecting the interior, exterior, and roof system. The inspection was conducted to visually identify and quantify any building materials, devices, and equipment suspected of containing potentially regulated materials as they pertain to the EPA UWR requirements (40 CFR, Part 273). APECs inventory review consisted of the following: potential mercury-containing thermostats/switches; fluorescent light tubes and compact fluorescent bulbs; items potentially containing PCBs (generally ballasts found within the fluorescent light fixtures); tritium powered exit signs; smoke detectors potentially containing Americium-241; and Freon-containing refrigeration systems. The survey of suspected RBMs are for use by contractors conducting the removal of items from the property. Samples of suspect RBMs are not required for this type of survey, as all determinations are made by visual means.

Although not a "regulated material", things such as gas meters, electrical meters, and electrical panels are listed with the RBM inventory. These materials will require removal and/or disconnection prior to demolition. These materials should be handled with care until deemed safe.

3 Findings

3.1 ASBESTOS SURVEY

A total of 35 bulk samples, including 1 duplicate sample, were collected from 10 suspect homogenous materials throughout the structure. The results of the PLM analysis are presented in Table 3-1A and Table 3-1B. The following samples are positive for ACMs (i.e. present greater than 1%).

Regulated Asbestos Containing Materials (RACM)

- 4625F-R7-TD1C, 4625F-R8-TD1E Knockdown Textured Drywall on walls and ceilings of rooms 7 & 8
- 4625F-R1-L8A, 4625F-R1-L8B, 4625F-R1-L8C Linoleum on the floors in room 1

Non-regulated Asbestos Containing Materials

4625F-EX-WG7A, 4625F-EX-WG7B, 4625-EX-WG7C – Window Glazing on the exterior windows of the building

Point Counts

Point count analysis occurs for samples with <1% of asbestos. Point counts were not needed because the PLM analytical results did not exceed 1% asbestos in the homogeneous materials. The laboratory analytical report is included as Appendix D.

Duplicate Samples

For quality assurance purposes, duplicate samples are taken approximately every 20th sample, per the EPA "pink book" that is used by Colorado Regulation 8 for sampling protocol. Duplicate samples are listed as a duplicate (Q) in the sample location column of Table 3-1A or Table 3-1B. One sample, 4625F-R3-F6Q, was collected because a total of 34 samples were obtained.

3.2 LEAD-BASED PAINT SURVEY

A total of 17 homogeneous paint color variations were analyzed for the presence of LBPs and LCPs (Table 3-2; Figure 3). According to EPA 40 CFR Part 745, LBP is defined as any paint or surface coating that contains lead equal to or exceeding 0.5% (by weight), while LCP is defined as any paint or surface coating containing lead greater than or equal to 0.06% up to 0.5% (by weight). Caution should be taken during demolition to minimize cutting, abrading, or otherwise causing an air disturbance to this material and work must be completed in accordance with the OSHA Lead in Construction Standard (29 CFR 1926.62).

Three lead samples (4625F-L-1, 4625F-L-2, & 4625F-L-5) were found to be greater than 0.06% by weight and less than 0.5% by weight and are considered LCP. Two lead samples (4625F-L-3 & 4625F-L-17) exceeded 0.50% and are considered LBP (Table 3-2). The remaining 12 samples were less than the LCP and LBP thresholds, and are considered NLC. The laboratory analytical report is included in Appendix D.

3.2.1 TCLP LEAD ANALYTICAL RESULTS

Since three samples analyzed as a LCP and two samples analyzed as a LBP, TCLP analysis of lead was performed. TCLP analysis simulates the potential for the demolished building materials to leach lead if placed in the landfill and results of the analysis determine if the materials will be considered hazardous waste. TCLP analysis was performed for landfill compliance and the TC maximum concentration is 5 mg/L. The results of the TCLP analysis is <0.40 mg/L, which is below the regulated limit and therefore not considered hazardous. The analytical report is included in Appendix D.

3.3 REGULATED BUILDING MATERIALS INVENTORY SURVEY

Several suspect RBMs were visually identified throughout the structure. RBMs that are a cause of concern, when discovered, are discussed below. A complete list of the RBMs is presented in Table 3-3, and selected locations of the RBMs are depicted in Figure 4.

4 Conclusions and Recommendations

4.1 ASBESTOS

Approximately 3,866 square feet of RACM was identified as Knockdown Textured Drywall located on the walls and ceilings of rooms 2, 3, 4, 6, 7, 8, the hallway, closet 2 and closet 3. The other RACM identified material is linoleum located in room 1 only as the base layer. These materials will require abatement prior to demolition of the structure because this is easily rendered friable.

Approximately 144 square feet of Window Glazing located on exterior windows was confirmed to be an ACM. This material is a Category II Non-friable ACM. Per NESHAP and Regulation 8, the structure can be demolished without abatement of this ACM. However, best management practices must be implemented to ensure that these materials are not rendered friable during the demolition process.

No other ACM was identified throughout the structures; however, if additional suspect materials, not sampled during this investigation, are identified during demolition, they should either be assumed to be ACM or should be sampled prior to disturbance.

Prior to demolition activities, all friable and non-friable (that can or will be rendered friable) ACM that may be impacted during the demolition must be abated by a Colorado Certified Asbestos Abatement Contractor as required by NESHAP and the CDPHE – Air Pollution Control Division: Asbestos. The exception are Category I & II Non-Friable ACMs that can, with best management practices, remain during the activities and remain non-friable (i.e. not able to be reduced to a dust). Activities such as grinding, excessive munching of materials, sawing, jack-hammering, etc. are strictly prohibited.

According to AHERA, EPA, and the CDPHE, materials testing at less than or equal to 1% asbestos fibers are not considered to be an ACM. However, any materials containing asbestos still need to be regulated. OSHA protocol must be followed when handling materials containing ANY amount of asbestos. Proper PPE and engineering controls must be utilized if these materials will be impacted during demolition activities.

4.2 LEAD-BASED PAINT

Lead was detected at concentrations above the LCP threshold in 3 of the 17 samples and above the LBP threshold in 2 of the 17 samples. The remaining 12 samples are considered NLC. Although LCP and LBP were identified in the samples analyzed, the TC limit of 5 mg/L was not exceeded in the TCLP lead analysis. No lead abatement is required prior to demolition.

TCLP results confirmed that the waste stream is not hazardous with respect to lead content.

While the TCLP results indicate that the waste stream is not characteristically hazardous with respect to lead content, LCP and LBP are still present in the building materials. Therefore, the contractor responsible for demolition of this structure is notified with receipt of this report of the presence or potential presence of LCP and/or LBP in the building materials that comprise the building. The contractor should also notify their employees of the presence of LCP or LBP prior to any disturbance and make the US Department of Labor OSHA publication number 3142-12R 2004 available to their workers. ("Lead in Construction", http://www.osha.gov/Publications/osha3142.pdf). The standards address topics such as PELs for workers, exposure assessment, protection of employees during assessment of exposure, employee notification, PPE, medical surveillance, along with other topics related to working with LCP and LBP.

4.3 REGULATED BUILDING MATERIALS

Materials found during the regulated materials inventory within the building may require special handling or disposal prior to demolition activities. If abatement is needed, APEC recommends that the asbestos contractor or general contractor selected by the client properly dispose of these regulated materials, per applicable regulations.

With regards to RBMs, if listed, it is likely that the ballasts in the fluorescent light fixtures do contain PCBs. Where a manufactures' label is present indicating "no PCBs", the ballast can be disposed of with recyclable metal or with other municipal waste. During removal for disposal as part of the demolition activities, each ballast should be visually inspected for the manufacture's label indicating "no PCBs". If the label does not have this notation, the ballast should be considered PCB-containing and should be disposed of as a hazardous waste in accordance with local, state, and federal regulatory guidelines. Refrigerators and air conditioning units contain freon, which will need to be reclaimed or taken to a facility certified to take this type of material. The contractor should also carefully remove all associated fluorescent light tubes and compact fluorescent lights and recycle or dispose of these materials according to applicable regulations.

This inspection was primarily relevant to the Federal UWR requirements under 40 CFR 273. It should be noted that contractors submitting bids for removal of the RBMs should verify quantities, conditions, and locations of all RBMs prior to bid submittals and initiating demolition activities. The contractor is also responsible for proper recycling and/or disposal of the RBMs, and should follow all federal, state and local regulations when handling these materials.

5 Limitations

This Structure Survey Assessment Report was prepared by All-Phase Environmental Consultants, Inc., at the request of and for the sole benefit of Kiewit Meridiam Partners, or any entity controlling, controlled by, or under common control with Colorado Department of Transportation. APECs certified inspectors used reasonable diligence and professional judgement to identify all suspect asbestos-containing materials, lead based paint, and regulated building materials in the property. APEC will not be held liable for property damage or any loss of property value due to the inspection. This report is not an abatement plan and is intended to be informational only; APEC will not be held responsible for the mishandling of the information contained herein.

APEC utilized destructive inspection methods in performing this survey, however accessibility may have been a limiting condition. If additional impacted suspect materials are discovered during related work for which there are no sample documentation/results, APEC recommends pursuing one of the following alternatives: Sample and analyze the discovered suspect material(s) to determine whether it contains asbestos, lead or other regulated materials; or assume the material(s) to be containing, quantify and remove on a unit cost basis.

Notwithstanding any provision to the contrary, the total liability of "All Phase Environmental Consultants, Inc.", and its employees, officers or directors be liable in contract, tort, strict liability warranty or otherwise, for any special, incidental or consequential damages, such as but not limited to, delay, disruption, loss of product, loss of anticipated profits or revenue, damages, cost, and expenses, including attorney's fees, shall not exceed the aggregate amount paid to All Phase Environmental Consultants, Inc. under this Agreement regardless of the legal theory under which such liability is imposed.

Tables

- Table 3-1A
 Asbestos Containing Samples
- Table 3-1B Non-Asbestos Containing Samples
- Table 3-2
 Summary of Paint Chip Laboratory Analysis for Lead
- Table 3-3
 Summary of Regulated Building Materials

 Table 3-1
 Positive Asbestos Containing Samples

| Sample Name | Sample Location | Lab Results/ Asbestos Type | Detection Method(s) | Condition | Material Description | Material Location | NESHAP Classification | Estimated Quantity (Sq. ft.) | | |
|---|--------------------|--|------------------------|------------|-------------------------|-----------------------------------|--------------------------|--|------|-------|
| 4625F-R7-TD1C | ROOM 7 | Texture <1% Chrysotile Joint <1% Chrysotile | PLM | Good | TEXTURED | KNOCKDOWN | KNOCKDOWN | WALLS AND CEILINGS OF ROOMS 2,3,4,6,7,8 | RACM | 3,530 |
| 4625F-R8-TD1E | ROOM 8 | Texture 2% Chrysotile | PLM | Good | | HALLWAY, CLOSET 2 AND CLOSET 3 | RACM | 3,530 | | |
| 4625F-R3-TD1A | ROOM 3 | | | | | | 1 | | | |
| 4625F-R4-TD1B | ROOM 4 | | | | | | | | | |
| 4626F-R7-TD1D | ROOM 7 | | НОМОС | GENEOUS TO | SAMPLES 4625F-R7-1 | [D1C & 4625F-R8-TD1] | E | | | |
| 4625-R6-TD1F | ROOM 6 | | | | | | | | | |
| 4625-R2-TD1G | ROOM 2 | | | | | | | | | |
| 4625F-EX-WG7A | | Window Glazing 2% Chrysotile | PLM | Good | | | CAT II | | | |
| 4625F-EX-WG7B | EXTERIOR | Window Glazing 2% Chrysotile | PLM | Good | WINDOW GLAZING | WINDOWS | CAT II | 144 | | |
| 4625F-EX-WG7C | | Window Glazing 2% Chrysotile | PLM | Good | | | CAT II | | | |
| 4625F-R1-L8A | | Linoleum 15% Chrysotile | PLM | Good | | | RACM | | | |
| 4625F-R1-L8B | ROOM 1 | Linoleum 15% Chrysotile | PLM | Good | LINOLEUM | FLOORING OF ROOM 1 | RACM | 336 | | |
| 4625F-R1-L8C | | Linoleum 15% Chrysotile | PLM | Good | | | RACM | | | |
| ND=Non-Detect PLM=Polarized Light NA=Not Applicable RACM=Regulated A | | ng Materials | | | | | | | | |

| Sample Name | Sample Location | Lab Results/ Asbestos Type | Detection Method(s) | Condition | Material Description | Material Location | NESHAP Classification | |
|---------------|--------------------|-------------------------------|------------------------|-----------|-------------------------------------|--|--------------------------|-----|
| 4625F-R5-TD2A | ROOM 5 | ND | PLM | Good | | | WALLS AND | N/A |
| 4625F-R1-TD2B | ROOM 1 | ND | PLM | Good | HEAVY KNOCKDOWN TEXTURED DRYWALL | CEILINGS OF ROOM 5 & CEILING OF ROOM | N/A | |
| 4625F-R1-TD2C | ROOM 1 | ND | PLM | Good | - | 1 | N/A | |
| 4625F-C1-TD3A | CLOSET 1 | ND | PLM | Good | | | N/A | |
| 4625F-C1-TD3B | CLOSET 1 | ND | PLM | Good | SMOOTH TEXTURED DRYWALL | WALLS AND CEILING OF CLOSET 1 | N/A | |
| 4625F-C1-TD3C | CLOSET 1 | ND | PLM | Good | - | CLOSET | N/A | |
| 4625F-G-TD4A | GARAGE | ND | PLM | Good | | | N/A | |
| 4625F-G-TD4B | GARAGE | ND | PLM | Good | TEXTURED DRYWALL | WALLS AND CEILING OF THE GARAGE | N/A | |
| 4625F-G-TD4C | GARAGE | ND | PLM | Good | | | N/A | |
| 4625F-C1-VW5A | CLOSET 1 | ND | PLM | Good | | | N/A | |
| 4625F-C1-VW5B | CLOSET 1 | ND | PLM | Good | VENT WRAP | OBSERVED ONLY NT WRAP IN CLOSET 1 ON THE FURNACE | N/A | |
| 4625F-C1-VW5C | CLOSET 1 | ND | PLM | Good | - | | N/A | |
| 4625F-R3-F6A | ROOM 3 | ND | PLM | Good | | | N/A | |
| 4625F-R3-F6Q | ROOM 3 | ND | PLM | Good | | FLOORING IN | N/A | |
| 4625F-R3-F6B | ROOM 3 | ND | PLM | Good | FLOORING/MASTIC | ROOMS 3 & 4 | N/A | |
| 4625F-R4-F6C | ROOM 4 | ND | PLM | Good | - | | N/A | |
| 4625F-EX-R9A | EXTERIOR | ND | PLM | Good | | | N/A | |
| 4625F-EX-R9B | EXTERIOR | ND | PLM | Good | ROOFING-HOUSE EXTERIOR | EXTERIOR | N/A | |
| 4625F-EX-R9C | EXTERIOR | ND | PLM | Good | 1 | | N/A | |

Table 3-1B Non-Asbestos Containing and OSHA Regulated Samples

| Sample Name | Sample Location | Lab Results/ Asbestos Type | Detection Method(s) | Condition | Material Description | Material Location | NESHAP Classification |
|-------------------------------------|--------------------|-------------------------------|------------------------|-----------|----------------------|----------------------|--------------------------|
| 4625F-EX-R10A | EXTERIOR | ND | PLM | Good | | | N/A |
| 4625F-EX-R10B | EXTERIOR | ND | PLM | Good | ROOFING-SHED | EXTERIOR | N/A |
| 4625F-EX-R10C | EXTERIOR | ND | PLM | Good | | | N/A |
| ND=Non-Detect PLM=Polarized Ligh | | | | • | | | |

NA=Not Applicable

| Sample Number | Sample Location | Lead Concentration (% wt.) | Component | Paint Description | Classification |
|---------------|-----------------|----------------------------|----------------------|-------------------|----------------|
| 4625F-L-I | Room 7 | 0.071 | Wood | Brown | LCP |
| 4625F-L-2 | Room 7 | 0.057 | Wood | White | LCP |
| 4625F-L-3 | Room 7 | 0.89 | Wood | Fawn | LBP |
| 4625F-L-4 | Room 7 | <0.0080 | Drywall | Tan | NLC |
| 4625F-L-5 | Room 7 | 0.45 | Wood | Dark Brown | LCP |
| 4625F-L-6 | Room 7 | <0.0080 | Drywall | Light Tan | NLC |
| 4625F-L-7 | Room 4 | <0.0080 | Drywall | Gray | NLC |
| 4625F-L-8 | Room I | <0.034 | Wood-Cabinet | Brown Shellac | NLC |
| 4625F-L-9 | Room I | <0.0080 | Drywall | Lilac | NLC |
| 4625F-L-10 | Room I | <0.0080 | Drywall | Yellow | NLC |
| 4625F-L-11 | Room 2 | <0.0080 | Drywall | Dark Blue | NLC |
| 4625F-L-12 | Room 6 | <0.0080 | Drywall | Blue | NLC |
| 4625F-L-13 | Room 6 | <0.0080 | Drywall | Lt Blue | NLC |
| 4625F-L-14 | Room 8 | 0.017 | Drywall | Dark Pink | NLC |
| 4625F-L-15 | Closet 3 | <0.0080 | Drywall | Light Pink | NLC |
| 4625F-L-16 | Exterior | 0.023 | Wood | Black | NLC |
| 4625F-L-17 | Exterior | 5.8 | Metal down spouts | Brown | LBP |


 Table 3-2
 Summary of Paint Chip Analysis for Lead


Table 3-3 Summary of Regulated Building Materials

| Room | Material | Location | Quantity Fixture/Bulbs each |
|----------|-----------------------|-------------------------------|--------------------------------|
| Room 3 | Thermostate (Digital) | West side of the stub wall | I |
| Exterior | Gas Meter | Front of house | I |
| Closet I | Furnace | Middle of Room | I |
| Room 4 | Freezer | North Side of Room | I |
| Exterior | Electrical Meter | South West Corner of House | I |
| Exterior | Breaker Box | South West Corner of House | 1 |


Figures


| Figure 1 | Site Location |
|----------|-----------------------------------|
| Figure 2 | Asbestos Bulk Sample Locations |
| Figure 3 | Lead-Based Paint Sample Locations |
| Figure 4 | Regulated Building Materials |

















DR BY: R.A.

APPROVED: B.N.E. SCALE: 3/16" =1'-0"

FIGURE 4 - Regulated Building Materials CENTRAL 70 - Structure Survey Assessment Map AP-78 4625 Fillmore St., Denver, CO June 1, 2018 APEC #: 18-3066 APEC #: 18-3066 ENVIRONMENTAL CONSULTANTS, INC. 721 W 9TH STREET Pueblo, CO 81003 Ph: (719) 545–0375





Colorado Department of Public Health and Environment

ASBESTOS CERTIFICATION*

This certifies that

Logan Greenfield

Certification No.: 20715

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Building Inspector*

Issued: October 18, 2017

Expires: October 18, 2018

* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative

SEAL



Colorado Department of Public Health and Environment

ASBESTOS CERTIFICATION*

This certifies that

Logan Greenfield

Certification No.: 20715

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Building Inspector*

Issued: September 13, 2018

Expires: October 18, 2019

* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

uthorized APCD Representative

SEAL



1775 West 55th Avenue Denver, CO 80221 303.410.4941 trainingchc.com

Certifies that

Logan Greenfield

Has Successfully Completed the EPA- Approved Annual Asbestos Refresher Training Course Under Section 206 of the Toxic Substance Control Act (TSCA), Title II.

BUILDING INSPECTOR

Course Date:September 20, 2017Certificate No.:R17-1661-AI-CONo. of Hours:4Expiration Date:September 20, 2018Certification not valid without watermark

Frenk Hales

Frank Hulce - Instructor

- Annaya Boneditts

Danaya Benedetto- Training Program Manager



CHC Training Nationwide Training & Certification Experts

www.chctraining.com 303.412.6360 855.60.CERTIFY 1775 West 55th Avenue Denver, CO 80221, United States of America

CERTIFICATE OF ACHIEVEMENT

This certificate is awarded to:

LOGAN GREENFIELD

In recognition of satisfactory completion of the EPA-approved annual asbestos refresher training course under section 206 of the Toxic Substance Control Act (TSCA), Title II entitled: BUILDING INSPECTOR

> Course Date: Expiration Date Course Hours:

Danaya N. Benedello

CEO & Training Program Manager

Credential License ID:

11943552

CHC TRAINING TRAINING EST. 2007 ACCREDITED ALUMNI JUN September 12, 2018 September 12, 2019 4.0

Daniel R. Beaver

Instructor

CHC Training Certificate No. R18-1729-AI-CO





Verify this Credential



Colorado Department of Public Health and Environment

LEAD-BASED PAINT CERTIFICATION*

This certifies that

Richard L. Ralston

Certification No.: 9130

has met the requirements of 25-7-1104, C.R.S. and Air Quality Control Commission Regulation No. 19, and is hereby certified by the state of Colorado in the following discipline:

Risk Assessor*

Issued: February 10, 2017

Expires: February 10, 2019

* This certificate is valid only with the possession of a valid lead-based paint training certificate in the discipline specified above, issued by either a Colorado approved training provider, an EPA approved training provider, or a training provider approved by another EPA authorized program.

Authorized APCD Representative SEAL



1775 West 55th Avenue Denver, CO 80221 303.410.4941 trainingchc.com

Certifies that

SAM

Richard Ralston

Has successfully completed the required training hours and passed the examination required by the Colorado Department of Public Health and Environment for:

Lead-Based Paint Risk Assessor Refresher

For the purposes of accreditation under the Colorado Department of Public Health and Environment Regulation No. 19 and other standard developed by EPA pursuant to Title IV of TSCA

Course Date:April 6, 2016Certificate No.:R16-031-LRA-CONo. of Hours:8Expiration Date:April 6, 2019Certification not valid without watermark

uis E. Leon

Luis Peon - Instructor

Annaya Boneditts

Danaya Benedetto - Training Program Manager





Certificate of Accreditation to ISO/IEC 17025:2005

NVLAP LAB CODE: 200828-0

EMSL Analytical, Inc. Denver, CO

is accredited by the National Voluntary Laboratory Accreditation Program for specific services, listed on the Scope of Accreditation, for:

Asbestos Fiber Analysis

This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2005. This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (refer to joint ISO-ILAC-IAF Communique dated January 2009).

2018-04-01 through 2019-03-31

Effective Dates



For the National Voluntary Laboratory Accreditation Program

National Voluntary Laboratory Accreditation Program



SCOPE OF ACCREDITATION TO ISO/IEC 17025:2005

EMSL Analytical, Inc.

1010 Yuma Street Denver, CO 80204 Ms. Amanda Lang Phone: 303-740-5700 Email: alang@emsl.com http://www.emsl.com

ASBESTOS FIBER ANALYSIS

NVLAP LAB CODE 200828-0

Bulk Asbestos Analysis

| Code | Description |
|--------|--|
| 18/A01 | EPA 40 CFR Appendix E to Subpart E of Part 763, Interim Method of the Determination of Asbestos in Bulk Insulation Samples |
| 18/A03 | EPA 600/R-93/116: Method for the Determination of Asbestos in Bulk Building Materials |

Airborne Asbestos Analysis

Code

18/A02

Description

U.S. EPA's "Interim Transmission Electron Microscopy Analytical Methods-Mandatory and Nonmandatory-and Mandatory Section to Determine Completion of Response Actions" as found in 40 CFR, Part 763, Subpart E, Appendix A.

For the National Voluntary Laboratory Accreditation Program



AIHA Laboratory Accreditation Programs, LLC

acknowledges that

EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077

Laboratory ID: 100194

along with all premises from which key activities are performed, as listed above, has fulfilled the requirements of the AIHA Laboratory Accreditation Programs (AIHA-LAP), LLC accreditation to the ISO/IEC 17025:2005 international standard, *General Requirements for the Competence of Testing and Calibration Laboratories* in the following:

LABORATORY ACCREDITATION PROGRAMS

- ✓ INDUSTRIAL HYGIENE
- **ENVIRONMENTAL LEAD**
- ✓ ENVIRONMENTAL MICROBIOLOGY
- **FOOD**
- **UNIQUE SCOPES**

Accreditation Expires: September 01, 2018 Accreditation Expires: September 01, 2018 Accreditation Expires: September 01, 2018 Accreditation Expires: Accreditation Expires:

Specific Field(s) of Testing (FoT)/Method(s) within each Accreditation Program for which the above named laboratory maintains accreditation is outlined on the attached **Scope of Accreditation**. Continued accreditation is contingent upon successful on-going compliance with ISO/IEC 17025:2005 and AIHA-LAP, LLC requirements. This certificate is not valid without the attached **Scope of Accreditation**. Please review the AIHA-LAP, LLC website (www.aihaaccreditedlabs.org) for the most current Scope.

Um male

William Walsh, CIH Chairperson, Analytical Accreditation Board

Revision 15: 03/30/2016

Cheryl J, Martan Cheryl O. Morton

Cheryl O. Morton Managing Director, AIHA Laboratory Accreditation Programs, LLC

Date Issued: 08/31/2016



AIHA Laboratory Accreditation Programs, LLC SCOPE OF ACCREDITATION

EMSL Analytical, Inc.

Laboratory ID: **100194** Issue Date: 08/31/2016

200 Route 130 North, Cinnaminson, NJ 08077

The laboratory is approved for those specific field(s) of testing/methods listed in the table below. Clients are urged to verify the laboratory's current accreditation status for the particular field(s) of testing/Methods, since these can change due to proficiency status, suspension and/or withdrawal of accreditation.

The EPA recognizes the AIHA-LAP, LLC ELLAP program as meeting the requirements of the National Lead Laboratory Accreditation Program (NLLAP) established under Title X of the Residential Lead-Based Paint Hazard Reduction Act of 1992 and includes paint, soil and dust wipe analysis. Air analysis is not included as part of the NLLAP.

Environmental Lead Laboratory Accreditation Program (ELLAP)


Initial Accreditation Date: 01/18/1995


| Field of Testing (FoT) | Technology sub-type/ Detector | Method | Method Description (for internal methods only) |
|-------------------------|----------------------------------|------------------|---|
| Paint | | EPA SW-846 3050B | |
| Faint | | EPA SW-846 7000B | |
| Soil | | EPA SW-846 3050B | |
| 5011 | | EPA SW-846 7000B | |
| Sottlad Dust by Wine | | EPA SW-846 3050B | |
| Settled Dust by Wipe | | EPA SW-846 7000B | |
| Airborne Dust | | NIOSH 7082 | |
| Composited Wipes | | EPA SW-846 3050B | |
| Composited wipes | | EPA SW-846 7000B | |


A complete listing of currently accredited Environmental Lead laboratories is available on the AIHA-LAP, LLC website at: <u>http://www.aihaaccreditedlabs.org</u>

B POSITIVE ASBESTOS & LEAD SAMPLE MATERIAL PHOTOGRAPHS

| Evented our set used Descent | Samples Represented – 4625F-R3-TD1A 4625F-R4-TD1B 4625F-R7-TD1C 4625F-R7-TD1D 4625F-R8-TD1E 4625F-R6-TD1F 4625F-R2-TD1G |
|---|--|
| Knockdown Textured Drywall | Complex Depresented |
| | Samples Represented – 4625F-EX-WG7A 4625F-EX-WG7B 4625F-EX-WG7C |
| Window Glazing | Constant Deserves at a l |
| Image: Provide state st | Samples Represented – 4625F-R1-L8A 4625F-R1-L8B 4625F-R1-L8C |









1010 Yuma Street Denver, CO 80204 Tel/Fax: (303) 740-5700 / (303) 741-1400 http://www.EMSL.com / denverlab@emsl.com EMSL Order: 221803991 Customer ID: ALLP62 Customer PO: Project ID:

Attention: Logan Greenfield All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO 81003
 Phone:
 (719) 250-0036

 Fax:
 (719) 542-2807

 Received Date:
 06/04/2018 9:45 AM

 Analysis Date:
 06/08/2018 - 06/09/2018

 Collected Date:

Project: 18-3066-CDOT-A-AP78

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

| | | | <u>Non-As</u> | Asbestos | |
|-------------------|--------------------|---------------|--|--------------------------|---------------|
| Sample | Description | Appearance | % Fibrous | % Non-Fibrous | % Туре |
| 4625F-R3-TD1A-Te | Knockdown textured | Tan/White | | 15% Ca Carbonate | None Detected |
| xture 1 | drywall | Non-Fibrous | | 85% Non-fibrous (Other) | |
| 221803991-0001 | | Heterogeneous | | | |
| | | | Inseparable paint / coating layer includ | ed in analysis | |
| 4625F-R3-TD1A-Te | Knockdown textured | White | | 15% Ca Carbonate | None Detected |
| xture 2 | drywall | Non-Fibrous | | 85% Non-fibrous (Other) | |
| 221803991-0001A | | Heterogeneous | | | |
| | | | Inseparable paint / coating layer includ | ed in analysis | |
| 4625F-R3-TD1A-Ta | Knockdown textured | Beige | 98% Cellulose | 2% Non-fibrous (Other) | None Detected |
| ре | drywall | Fibrous | | | |
| 221803991-0001B | | Homogeneous | | | |
| 4625F-R3-TD1A-Joi | Knockdown textured | White | | 15% Ca Carbonate | None Detected |
| nt Compound | drywall | Non-Fibrous | | 85% Non-fibrous (Other) | |
| 221803991-0001C | | Homogeneous | | | |
| 4625F-R3-TD1A-Dr | Knockdown textured | Brown/Beige | 15% Cellulose | 70% Gypsum | None Detected |
| ywall | drywall | Fibrous | 2% Glass | 13% Non-fibrous (Other) | |
| 221803991-0001D | | Homogeneous | | | |
| 4625F-R4-TD1B-Tex | Knockdown textured | White | | 15% Ca Carbonate | None Detected |
| ture | drywall | Non-Fibrous | | 85% Non-fibrous (Other) | |
| 221803991-0002 | | Heterogeneous | | | |
| | | | Inseparable paint / coating layer includ | ed in analysis | |
| 4625F-R4-TD1B-Dry | Knockdown textured | Brown/White | 15% Cellulose | 70% Gypsum | None Detected |
| wall | drywall | Fibrous | | 15% Non-fibrous (Other) | |
| 221803991-0002A | | Homogeneous | | | |
| 4625F-R7-TD1C-Tex | Knockdown textured | Tan/White | | 100% Non-fibrous (Other) | None Detected |
| ture 1 | drywall | Non-Fibrous | | | |
| 221803991-0003 | | Heterogeneous | | | |
| | | | Inseparable paint / coating layer includ | ed in analysis | |

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



1010 Yuma Street Denver, CO 80204 Tel/Fax: (303) 740-5700 / (303) 741-1400 http://www.EMSL.com / denverlab@emsl.com EMSL Order: 221803991 Customer ID: ALLP62 Customer PO: Project ID:

| Attention: | Logan Greenfield |
|------------|--|
| | All-Phase Environmental Consultants, Inc |
| | 721 West 9th Street |
| | Pueblo, CO 81003 |
| | |

 Phone:
 (719) 250-0036

 Fax:
 (719) 542-2807

 Received Date:
 06/04/2018 9:45 AM

 Analysis Date:
 06/08/2018 - 06/09/2018

 Collected Date:

Ashastas

Project: 18-3066-CDOT-A-AP78

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Non Ashastas

| | | | <u>Non-As</u> | <u>Asbestos</u> | |
|-------------------|--------------------|---------------|--|--------------------------|----------------|
| Sample | Description | Appearance | % Fibrous | % Non-Fibrous | % Туре |
| 4625F-R7-TD1C-Tex | Knockdown textured | Beige | | 100% Non-fibrous (Other) | <1% Chrysotile |
| ure 2 | drywall | Non-Fibrous | | | |
| 221803991-0003A | | Heterogeneous | | | |
| | | | Inseparable paint / coating layer includ | ed in analysis | |
| 4625F-R7-TD1C-Tap | Knockdown textured | Beige | 98% Cellulose | 2% Non-fibrous (Other) | None Detected |
| e | drywall | Fibrous | | | |
| 221803991-0003B | | Homogeneous | | | |
| 4625F-R7-TD1C-Joi | Knockdown textured | Beige | | 100% Non-fibrous (Other) | <1% Chrysotile |
| nt Compound | drywall | Non-Fibrous | | | |
| 221803991-0003C | | Homogeneous | | | |
| 4625F-R7-TD1C-Dry | Knockdown textured | Brown/White | 15% Cellulose | 70% Gypsum | None Detected |
| wall | drywall | Fibrous | | 15% Non-fibrous (Other) | |
| 221803991-0003D | | Homogeneous | | | |
| 4625F-R7-TD1D-Tex | Knockdown textured | White | | 15% Ca Carbonate | None Detected |
| ture | drywall | Non-Fibrous | | 85% Non-fibrous (Other) | |
| 221803991-0004 | | Heterogeneous | | | |
| | | | Inseparable paint / coating layer includ | ed in analysis | |
| 4625F-R7-TD1D-Dry | Knockdown textured | Brown/White | 15% Cellulose | 70% Gypsum | None Detected |
| wall | drywall | Fibrous | | 15% Non-fibrous (Other) | |
| 221803991-0004A | | Homogeneous | | | |
| 4625F-R8-TD1E-Tex | Knockdown textured | White/Red | | 20% Ca Carbonate | None Detected |
| ure 1 | drywall | Non-Fibrous | | 80% Non-fibrous (Other) | |
| 221803991-0005 | | Heterogeneous | | | |
| 4625F-R8-TD1E-Tex | Knockdown textured | Tan | | 98% Non-fibrous (Other) | 2% Chrysotile |
| ture 2 | drywall | Non-Fibrous | | | |
| 221803991-0005A | | Homogeneous | | | |
| 4625F-R8-TD1E-Dry | Knockdown textured | Brown/White | 15% Cellulose | 65% Gypsum | None Detected |
| wall | drywall | Fibrous | | 20% Non-fibrous (Other) | |
| | | | | | |

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



1010 Yuma Street Denver, CO 80204 Tel/Fax: (303) 740-5700 / (303) 741-1400 http://www.EMSL.com / denverlab@emsl.com EMSL Order: 221803991 Customer ID: ALLP62 Customer PO: Project ID:

Attention: Logan Greenfield All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO 81003
 Phone:
 (719) 250-0036

 Fax:
 (719) 542-2807

 Received Date:
 06/04/2018 9:45 AM

 Analysis Date:
 06/08/2018 - 06/09/2018

 Collected Date:

Project: 18-3066-CDOT-A-AP78

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

| | Description | Non-Asbestos | | | <u>Asbestos</u> | | |
|-------------------|--------------------|--|---|-------------------------|-----------------|--|--|
| Sample | | Appearance | % Fibrous % Non-Fibrous | | % Туре | | |
| 4625F-R6-TD1F-Tex | Knockdown textured | White | | 20% Ca Carbonate | None Detected | | |
| ture | drywall | Non-Fibrous | | 80% Non-fibrous (Other) | | | |
| 221803991-0006 | | Heterogeneous | | | | | |
| | | | Inseparable paint / coating layer include | ed in analysis | | | |
| 4625F-R6-TD1F-Dry | Knockdown textured | Brown/White | 15% Cellulose | 65% Gypsum | None Detected | | |
| wall | drywall | Fibrous | | 20% Non-fibrous (Other) | | | |
| 221803991-0006A | | Homogeneous | | | | | |
| 4625F-R2-TD1G-Te | Knockdown textured | White/Blue | | 20% Ca Carbonate | None Detected | | |
| xture | drywall | Non-Fibrous | | 80% Non-fibrous (Other) | | | |
| 221803991-0007 | | Heterogeneous | | | | | |
| | | Inseparable paint / coating layer included in analysis | | | | | |
| 4625F-R2-TD1G-Dr | Knockdown textured | Brown/White | 15% Cellulose | 75% Gypsum | None Detected | | |
| ywall | drywall | Fibrous | | 10% Non-fibrous (Other) | | | |
| 221803991-0007A | | Homogeneous | | | | | |
| 4625F-R5-TD2A-Te | Heavy knockdown | White | | 5% Ca Carbonate | None Detected | | |
| xture | textured drywall | Non-Fibrous | | 95% Non-fibrous (Other) | | | |
| 221803991-0008 | | Heterogeneous | | | | | |
| | | | Inseparable paint / coating layer include | ed in analysis | | | |
| 4625F-R5-TD2A-Ta | Heavy knockdown | Beige | 98% Cellulose | 2% Non-fibrous (Other) | None Detected | | |
| ре | textured drywall | Fibrous | | | | | |
| 221803991-0008A | | Homogeneous | | | | | |
| 4625F-R5-TD2A-Joi | Heavy knockdown | White | | 5% Ca Carbonate | None Detected | | |
| nt Compound | textured drywall | Non-Fibrous | | 95% Non-fibrous (Other) | | | |
| 221803991-0008B | | Homogeneous | | | | | |
| 4625F-R5-TD2A-Dr | Heavy knockdown | Brown/White | 15% Cellulose | 70% Gypsum | None Detected | | |
| ywall | textured drywall | Fibrous | 2% Glass | 13% Non-fibrous (Other) | | | |
| 221803991-0008C | | Homogeneous | | | | | |
| 4625F-R1-TD2B-Tex | Heavy knockdown | White | | 25% Ca Carbonate | None Detected | | |
| ture 1 | textured drywall | Non-Fibrous | | 75% Non-fibrous (Other) | | | |
| 221803991-0009 | | Heterogeneous | | | | | |
| | | Inseparable paint / coating layer included in analysis | | | | | |

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



1010 Yuma Street Denver, CO 80204 Tel/Fax: (303) 740-5700 / (303) 741-1400 http://www.EMSL.com / denverlab@emsl.com EMSL Order: 221803991 Customer ID: ALLP62 Customer PO: Project ID:

Attention: Logan Greenfield All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO 81003
 Phone:
 (719) 250-0036

 Fax:
 (719) 542-2807

 Received Date:
 06/04/2018 9:45 AM

 Analysis Date:
 06/08/2018 - 06/09/2018

 Collected Date:

Project: 18-3066-CDOT-A-AP78

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

| | Description | | Non-Asbestos | | <u>Asbestos</u> % Type | | |
|-------------------|------------------|--|--|-------------------------|---------------------------|--|--|
| Sample | | Appearance | % Fibrous % Non-Fibrous | | | | |
| 4625F-R1-TD2B-Tex | Heavy knockdown | | | 25% Ca Carbonate | None Detected | | |
| ture 2 | textured drywall | Non-Fibrous | | 75% Non-fibrous (Other) | | | |
| 221803991-0009A | | Heterogeneous | | | | | |
| | | | Inseparable paint / coating layer included i | in analysis | | | |
| 4625F-R1-TD2B-Dry | Heavy knockdown | Brown/Beige | 15% Cellulose | 70% Gypsum | None Detected | | |
| wall | textured drywall | Fibrous | 2% Glass | 13% Non-fibrous (Other) | | | |
| 221803991-0009B | | Homogeneous | | | | | |
| 4625F-R1-TD2C-Tex | Heavy knockdown | White | | 20% Ca Carbonate | None Detected | | |
| ture | textured drywall | Non-Fibrous | | 80% Non-fibrous (Other) | | | |
| 221803991-0010 | | Heterogeneous | | | | | |
| | | Inseparable paint / coating layer included in analysis | | | | | |
| 4625F-R1-TD2C-Dry | Heavy knockdown | Brown/Pink | 15% Cellulose | 65% Gypsum | None Detected | | |
| wall | textured drywall | Fibrous | | 20% Non-fibrous (Other) | | | |
| 221803991-0010A | | Homogeneous | | | | | |
| 4625F-C1-TD3A-Te | Smooth textured | Tan/Green | 4% Fibrous_Other | 96% Non-fibrous (Other) | None Detected | | |
| xture | drywall | Non-Fibrous | | | | | |
| 221803991-0011 | | Heterogeneous | | | | | |
| | | Inseparable paint / coating layer included in analysis | | | | | |
| 4625F-C1-TD3A-Dr | Smooth textured | Brown/White | 15% Cellulose | 70% Gypsum | None Detected | | |
| ywall | drywall | Fibrous | | 15% Non-fibrous (Other) | | | |
| 221803991-0011A | | Homogeneous | | | | | |
| 4625F-C1-TD3B-Tex | Smooth textured | Tan/Green | 4% Fibrous_Other | 96% Non-fibrous (Other) | None Detected | | |
| ture | drywall | Non-Fibrous | | | | | |
| 221803991-0012 | | Heterogeneous | | | | | |
| | | | Inseparable paint / coating layer included i | in analysis | | | |
| 4625F-C1-TD3B-Dry | Smooth textured | Brown/White | 15% Cellulose | 70% Gypsum | None Detected | | |
| wall | drywall | Fibrous | | 15% Non-fibrous (Other) | | | |
| 221803991-0012A | | Homogeneous | | | | | |

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



1010 Yuma Street Denver, CO 80204 Tel/Fax: (303) 740-5700 / (303) 741-1400 http://www.EMSL.com / denverlab@emsl.com EMSL Order: 221803991 Customer ID: ALLP62 Customer PO: Project ID:

| Attention: | Logan Greenfield |
|------------|--|
| | All-Phase Environmental Consultants, Inc |
| | 721 West 9th Street |
| | Pueblo, CO 81003 |
| | |

 Phone:
 (719) 250-0036

 Fax:
 (719) 542-2807

 Received Date:
 06/04/2018 9:45 AM

 Analysis Date:
 06/08/2018 - 06/09/2018

 Collected Date:

Project: 18-3066-CDOT-A-AP78

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

| | Description | | Non-Asbestos | | <u>Asbestos</u> % Type |
|--------------------|------------------|--|---|-------------------------|---------------------------|
| Sample | | Appearance | % Fibrous % Non-Fibrous | | |
| 4625F-C1-TD3C-Tex | Smooth textured | White/Green | | 10% Ca Carbonate | None Detected |
| ture | drywall | Non-Fibrous | | 90% Non-fibrous (Other) | |
| 221803991-0013 | | Heterogeneous | | | |
| | | | Inseparable paint / coating layer include | ed in analysis | |
| 4625F-C1-TD3C-Dry | Smooth textured | Brown/White | 15% Cellulose | 65% Gypsum | None Detected |
| wall | drywall | Fibrous | | 20% Non-fibrous (Other) | |
| 221803991-0013A | | Homogeneous | | | |
| 4625F-G-TD4A-Text | Textured drywall | White | | 20% Ca Carbonate | None Detected |
| ure | | Non-Fibrous | | 80% Non-fibrous (Other) | |
| 221803991-0014 | | Heterogeneous | | | |
| | | Inseparable paint / coating layer included in analysis | | | |
| 4625F-G-TD4A-Dry | Textured drywall | Brown/White | 15% Cellulose | 70% Gypsum | None Detected |
| wall | | Fibrous | | 15% Non-fibrous (Other) | |
| 221803991-0014A | | Homogeneous | | | |
| 4625F-G-TD4B-Text | Textured drywall | White | | 20% Ca Carbonate | None Detected |
| ure | | Non-Fibrous | | 80% Non-fibrous (Other) | |
| 221803991-0015 | | Heterogeneous | | | |
| | | | Inseparable paint / coating layer include | ed in analysis | |
| 4625F-G-TD4B-Tap | Textured drywall | Beige | 98% Cellulose | 2% Non-fibrous (Other) | None Detected |
| e | | Fibrous | | | |
| 221803991-0015A | | Homogeneous | | | |
| 4625F-G-TD4B-Joint | Textured drywall | White | | 20% Ca Carbonate | None Detected |
| Compound | | Non-Fibrous | | 80% Non-fibrous (Other) | |
| 221803991-0015B | | Homogeneous | | | |
| 4625F-G-TD4B-Dry | Textured drywall | Brown/White | 15% Cellulose | 70% Gypsum | None Detected |
| wall | | Fibrous | | 15% Non-fibrous (Other) | |
| 221803991-0015C | | Homogeneous | | | |
| 4625F-G-TD4C-Text | Textured drywall | White | | 10% Ca Carbonate | None Detected |
| ure | | Non-Fibrous | | 90% Non-fibrous (Other) | |
| 221803991-0016 | | Homogeneous | | | |

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



1010 Yuma Street Denver, CO 80204 Tel/Fax: (303) 740-5700 / (303) 741-1400 http://www.EMSL.com / denverlab@emsl.com EMSL Order: 221803991 Customer ID: ALLP62 Customer PO: Project ID:

Attention: Logan Greenfield All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO 81003
 Phone:
 (719) 250-0036

 Fax:
 (719) 542-2807

 Received Date:
 06/04/2018 9:45 AM

 Analysis Date:
 06/08/2018 - 06/09/2018

 Collected Date:

Project: 18-3066-CDOT-A-AP78

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

| Sample | Description | | Non-Asbestos | | Asbestos |
|-------------------|------------------|-------------|---------------|--------------------------|---------------|
| | | Appearance | % Fibrous | % Non-Fibrous | % Туре |
| 4625F-G-TD4C-Dry | Textured drywall | Brown/White | 15% Cellulose | 60% Gypsum | None Detected |
| wall | | Fibrous | | 25% Non-fibrous (Other) | |
| 221803991-0016A | | Homogeneous | | | |
| 4625F-C1-VW5A-W | Vent wrap | Gray/White | 65% Cellulose | 35% Non-fibrous (Other) | None Detected |
| rap | | Fibrous | | | |
| 221803991-0017 | | Homogeneous | | | |
| 4625F-C1-VW5A-M | Vent wrap | Tan | | 100% Non-fibrous (Other) | None Detected |
| astic | | Non-Fibrous | | | |
| 221803991-0017A | | Homogeneous | | | |
| 4625F-C1-VW5B-W | Vent wrap | Gray/White | 65% Cellulose | 35% Non-fibrous (Other) | None Detected |
| rap | | Fibrous | | | |
| 221803991-0018 | | Homogeneous | | | |
| 4625F-C1-VW5B-M | Vent wrap | Tan | | 100% Non-fibrous (Other) | None Detected |
| astic | | Non-Fibrous | | | |
| 221803991-0018A | | Homogeneous | | | |
| 4625F-C1-VW5C-W | Vent wrap | Gray/White | | 100% Non-fibrous (Other) | None Detected |
| rap | | Fibrous | | | |
| 221803991-0019 | | Homogeneous | | | |
| 4625F-C1-VW5C-M | Vent wrap | Tan | | 100% Non-fibrous (Other) | None Detected |
| astic | | Non-Fibrous | | | |
| 221803991-0019A | | Homogeneous | | | |
| 4625F-R3-F6A-Bro | Flooring/Mastic | Brown | | 100% Non-fibrous (Other) | None Detected |
| wn Mastic | | Non-Fibrous | | | |
| 221803991-0020 | | Homogeneous | | | |
| 4625F-R3-F6A-Floo | Flooring/Mastic | Brown/Beige | 60% Cellulose | 40% Non-fibrous (Other) | None Detected |
| ring | | Fibrous | | | |
| 221803991-0020A | | Homogeneous | | | |
| 4625F-R3-F6A-Tan | Flooring/Mastic | Tan | | 100% Non-fibrous (Other) | None Detected |
| Mastic | | Non-Fibrous | | | |
| 221803991-0020B | | Homogeneous | | | |

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



EMSL Analytical, Inc.

1010 Yuma Street Denver, CO 80204 Tel/Fax: (303) 740-5700 / (303) 741-1400 http://www.EMSL.com / denverlab@emsl.com EMSL Order: 221803991 Customer ID: ALLP62 Customer PO: Project ID:

Attention: Logan Greenfield All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO 81003
 Phone:
 (719) 250-0036

 Fax:
 (719) 542-2807

 Received Date:
 06/04/2018 9:45 AM

 Analysis Date:
 06/08/2018 - 06/09/2018

 Collected Date:

Project: 18-3066-CDOT-A-AP78

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

| | | | Non-As | Non-Asbestos | | |
|--------------------|-----------------|-------------|---------------|--------------------------|---------------|--|
| Sample | Description | Appearance | % Fibrous | % Non-Fibrous | % Туре | |
| 4625F-R3-F6Q-Floo | Flooring/Mastic | Brown/Beige | 55% Cellulose | 45% Non-fibrous (Other) | None Detected | |
| ring | | Fibrous | | | | |
| 221803991-0021 | | Homogeneous | | | | |
| 4625F-R3-F6Q-Mast | Flooring/Mastic | Brown/Tan | | 100% Non-fibrous (Other) | None Detected | |
| ic 1 | | Non-Fibrous | | | | |
| 221803991-0021A | | Homogeneous | | | | |
| 4625F-R3-F6Q-Mast | Flooring/Mastic | Brown | | 100% Non-fibrous (Other) | None Detected | |
| ic 2 | | Non-Fibrous | | | | |
| 221803991-0021B | | Homogeneous | | | | |
| 4625F-R3-F6B-Floor | Flooring/Mastic | Brown/Beige | 55% Cellulose | 45% Non-fibrous (Other) | None Detected | |
| ing 1 | | Fibrous | | | | |
| 221803991-0022 | | Homogeneous | | | | |
| 4625F-R3-F6B-Mast | Flooring/Mastic | Brown | | 100% Non-fibrous (Other) | None Detected | |
| ic 1 | | Non-Fibrous | | | | |
| 221803991-0022A | | Homogeneous | | | | |
| 4625F-R3-F6B-Back | Flooring/Mastic | Black | 65% Cellulose | 35% Non-fibrous (Other) | None Detected | |
| ing | | Fibrous | | | | |
| 221803991-0022B | | Homogeneous | | | | |
| 4625F-R3-F6B-Mast | Flooring/Mastic | Brown | | 100% Non-fibrous (Other) | None Detected | |
| ic 2 | | Non-Fibrous | | | | |
| 221803991-0022C | | Homogeneous | | | | |
| 4625F-R4-F6C-Mast | Flooring/Mastic | Tan | | 100% Non-fibrous (Other) | None Detected | |
| ic 1 | | Non-Fibrous | | | | |
| 221803991-0023 | | Homogeneous | | | | |
| 4625F-R4-F6C-Floor | Flooring/Mastic | Brown/Tan | 35% Cellulose | 65% Non-fibrous (Other) | None Detected | |
| ing | | Fibrous | | | | |
| 221803991-0023A | | Homogeneous | | | | |
| 4625F-R4-F6C-Mast | Flooring/Mastic | Brown | | 100% Non-fibrous (Other) | None Detected | |
| ic 2 | | Non-Fibrous | | | | |
| 221803991-0023B | | Homogeneous | | | | |

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



1

EMSL Analytical, Inc.

1010 Yuma Street Denver, CO 80204 Tel/Fax: (303) 740-5700 / (303) 741-1400 http://www.EMSL.com / denverlab@emsl.com EMSL Order: 221803991 Customer ID: ALLP62 Customer PO: Project ID:

| Attention: | Logan Greenfield |
|------------|--|
| | All-Phase Environmental Consultants, Inc |
| | 721 West 9th Street |
| | Pueblo, CO 81003 |
| | |

 Phone:
 (719) 250-0036

 Fax:
 (719) 542-2807

 Received Date:
 06/04/2018 9:45 AM

 Analysis Date:
 06/08/2018 - 06/09/2018

 Collected Date:

Project: 18-3066-CDOT-A-AP78

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

| | | | <u>Asbestos</u> | | |
|--------------------|-----------------|-------------|-----------------|--------------------------|----------------|
| Sample | Description | Appearance | % Fibrous | % Non-Fibrous | % Туре |
| 4625F-R4-F6C-Back | Flooring/Mastic | Black | 60% Cellulose | 30% Non-fibrous (Other) | None Detected |
| ing | | Fibrous | 10% Synthetic | | |
| 221803991-0023C | | Homogeneous | | | |
| 4625F-EX-WG7A | Window Glazing | Gray | | 98% Non-fibrous (Other) | 2% Chrysotile |
| 221803991-0024 | | Non-Fibrous | | | |
| | | Homogeneous | | | |
| 4625F-EX-WG7B | Window Glazing | Gray | | 98% Non-fibrous (Other) | 2% Chrysotile |
| 221803991-0025 | | Non-Fibrous | | | |
| | | Homogeneous | | | |
| 4625F-EX-WG7C | Window Glazing | Gray | | 98% Non-fibrous (Other) | 2% Chrysotile |
| 221803991-0026 | | Non-Fibrous | | | |
| | | Homogeneous | | | |
| 4625F-R1-L8A | Linoleum | Beige | 20% Cellulose | 65% Non-fibrous (Other) | 15% Chrysotile |
| 221803991-0027 | | Fibrous | | | |
| | | Homogeneous | | | |
| 4625F-R1-L8B-Floor | Linoleum | Brown/Beige | | 20% Ca Carbonate | 15% Chrysotile |
| ing | | Fibrous | | 65% Non-fibrous (Other) | |
| 221803991-0028 | | Homogeneous | | | |
| 4625F-R1-L8B-Mast | Linoleum | Tan | | 100% Non-fibrous (Other) | None Detected |
| ic | | Non-Fibrous | | | |
| 221803991-0028A | | Homogeneous | | | |
| 4625F-R1-L8C-Floor | Linoleum | Gray/Tan | 10% Cellulose | 75% Non-fibrous (Other) | 15% Chrysotile |
| ing | | Fibrous | | | |
| 221803991-0029 | | Homogeneous | | | |
| 4625F-EX-R9A-Shin | Roofing-H | Black | 10% Glass | 90% Non-fibrous (Other) | None Detected |
| gle | | Fibrous | | | |
| 221803991-0030 | | Homogeneous | | | |
| 4625F-EX-R9A-Tar | Roofing-H | Black | 40% Cellulose | 60% Non-fibrous (Other) | None Detected |
| Paper | | Fibrous | | | |
| 221803991-0030A | | Homogeneous | | | |

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



EMSL Analytical, Inc.

1010 Yuma Street Denver, CO 80204 Tel/Fax: (303) 740-5700 / (303) 741-1400 http://www.EMSL.com / denverlab@emsl.com EMSL Order: 221803991 Customer ID: ALLP62 Customer PO: Project ID:

| Attention: | Logan Greenfield |
|------------|--|
| | All-Phase Environmental Consultants, Inc |
| | 721 West 9th Street |
| | Pueblo, CO 81003 |
| | |

 Phone:
 (719) 250-0036

 Fax:
 (719) 542-2807

 Received Date:
 06/04/2018 9:45 AM

 Analysis Date:
 06/08/2018 - 06/09/2018

 Collected Date:

Project: 18-3066-CDOT-A-AP78

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

| | | | Non-As | sbestos | Asbestos |
|-------------------|-------------|-------------|---------------|-------------------------|---------------|
| Sample | Description | Appearance | % Fibrous | % Non-Fibrous | % Туре |
| 4625F-EX-R9B-Shin | Roofing-H | Black | 10% Glass | 90% Non-fibrous (Other) | None Detected |
| gle | | Fibrous | | | |
| 221803991-0031 | | Homogeneous | | | |
| 4625F-EX-R9B-Tar | Roofing-H | Black | 65% Cellulose | 35% Non-fibrous (Other) | None Detected |
| Paper | | Fibrous | | | |
| 221803991-0031A | | Homogeneous | | | |
| 4625F-EX-R9C-Shin | Roofing-H | Brown/Black | 10% Glass | 90% Non-fibrous (Other) | None Detected |
| gle | | Fibrous | | | |
| 221803991-0032 | | Homogeneous | | | |
| 4625F-EX-R9C-Tar | Roofing-H | Black | 65% Cellulose | 35% Non-fibrous (Other) | None Detected |
| Paper | | Fibrous | | | |
| 221803991-0032A | | Homogeneous | | | |
| 4625F-EX-R10A | Roofing-S | Brown/Black | 10% Glass | 90% Non-fibrous (Other) | None Detected |
| 221803991-0033 | | Fibrous | | | |
| | | Homogeneous | | | |
| 4625F-EX-R10B | Roofing-S | Brown/Black | 10% Glass | 90% Non-fibrous (Other) | None Detected |
| 221803991-0034 | | Fibrous | | | |
| | | Homogeneous | | | |
| 4625F-EX-R10C | Roofing-S | Brown/Black | 10% Glass | 90% Non-fibrous (Other) | None Detected |
| 221803991-0035 | | Fibrous | | | |
| | | Homogeneous | | | |

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analysical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



EMSL Analytical, Inc.

1010 Yuma Street Denver, CO 80204 Tel/Fax: (303) 740-5700 / (303) 741-1400 http://www.EMSL.com / denverlab@emsl.com

EMSL Order: 221803991 Customer ID: ALLP62 **Customer PO:** Project ID:

Phone: (719) 250-0036 Fax: (719) 542-2807 Received Date: 06/04/2018 9:45 AM Analysis Date: 06/08/2018 - 06/09/2018 **Collected Date:**

Attention: Logan Greenfield All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO 81003

Project: 18-3066-CDOT-A-AP78

The samples in this report were submitted to EMSL for analysis by Asbestos Analysis of Bulk materials via EPA/600 (0513) Method using Polarized Light Microscopy. The reference number for these samples is the EMSL Order ID above. Please use this reference number when calling about these samples.

Report Comments:

Sample Receipt Date: 06/04/2018 Analysis Completed Date:

06/09/2018

Sample Receipt Time: 9:45 AM Analysis Completed Time:

12:40 PM

Analyst(s):

Amanda Lang PLM (27)

randa Sang

Catle H

Gentry Catlett PLM (53)

Samples Reviewed and approved by:

mano

Amanda Lang, Asbestos Laboratory Manager or other approved signatory

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0

Asbestos Chain of Custody EMSL Order Number (Lab Use Only):

EMSL Analytical, Inc. 1010 Yuma Street

| EMSL ANALYTICAL, INC. |
|------------------------------|
| LABORATORY-PRODUCTS-TRAINING |

221803991

Denver, CO 80204 PHONE: (303) 740-5700 FAX (303) 741-1400

| Company : All-Phase Environmental Consultants, Inc. | | | EMSL-Bi If Bill to is Diff | II to: Different erent note instructions in Com | Same oments** | |
|---|--------------------------------|------------------------------------|---|--|----------------------|--|
| Street: 721 W. 9th S | treet | | Third Party Billing requires written authorization from third party | | | |
| City: Pueblo | State/P | Province: CO | Zip/Postal Code: 81003 | Country: Ut | nited States | |
| Report To (Name): Lo | ogan Greenfield | | Telephone #: 719-250-0 | 036 | | |
| | n@allphaseenvironme | ental.com | Fax #: | Purchase C |)rder: | |
| Project Name/Number: /8-3066-CODT -A-A | | | Please Provide Results: | | mail Mail | |
| U.S. State Samples T | aken: CO | | Connecticut Samples: | | sidential | |
| | | | T) Options* – Please Chec | | 2 Week | |
| 3 Hour | Hour 24 Hour | edule.*There is a prei | mium charge for 3 Hour TEM AH | 16 Hour 1 Week ERA or EPA Level II TAT. | | |
| an authorization fo | orm for this service. Analysis | completed in accorda | nce with EMSL's Terms and Con | ditions located in the Analy | tical Price Guide. | |
| | f samples are from NY | | -4.5hr TAT (AHERA only) | TEM-Dust | D 6765 | |
| NIOSH 7400 | _ | AHERA 40 C | | Microvac - ASTM | | |
| w/ OSHA 8hr. TW/ | | NIOSH 7402 | | Wipe - ASTM D64 | | |
| PLM - Bulk (reporting | | EPA Level II | | Carpet Sonication | | |
| X , PLM EPA 600/R-93 | | ☐ ISO 10312 | | Soil/Rock/Vermiculi | | |
| PLM EPA NOB (<1 | %) | TEM - Bulk | _ | PLM CARB 435 - | • | |
| Point Count | | | | PLM CARB 435 - | | |
| ☐ 400 (<0.25%) ☐ 10 Point Count w/Graving | | Chatfield SOI | 8.4 (non-friable-NY) | │ | - | |
| 400 (<0.25%) 10 | | - | · | | | |
| NYS 198.1 (friable | | | | TEM Qual. via Filtration Technique | | |
| NYS 198.6 NOB (r | • | Fibers >10µm Waste Drinking | | Other: | | |
| | - | All Fiber Sizes 🗋 Waste 🗋 Drinking | | | | |
| NIOSH 9002 (<1% |) | All tiber 01203 | | | | |
| Check For Positiv | e Stop – Clearly Identify | y Homogenous G | roup Filter Pore Size (A | (ir Samples): 🗌 0.8 | μm 🗍 0.45μm | |
| Samplers Name: | ogan Green | field | Samplers Signature: | Zr A | jų. | |
| Sample # | | Sample Descripti | on | Vołume/Area (Air) HA # (Bulk) | Date/Time Sampled | |
| 4625F-R3-TDIA | Knockdow | n texture | d Drywall | | 6-1-18 | |
| 4625F- <u></u> R4-TDIB | | 1 | ۍ | <u> </u> | 1 | |
| 14.255-07-5010 | | | | | | |
| 4625F-R7-TDIC | | | | | | |
| 4625F-RT-TDID | | | | | · | |
| 4625F-R8-TDIE | | | | | | |
| 4625F-R6-TD1F | | | | | | |
| 4625F-R2-TDIG | | V | | | | |
| 4625F-R5-TDZA | Heavy Knocho | lown fixth | ured Drywall | | ¥ | |
| Client Sample # (s): | | - | | Total # of Samples: | 35 | |
| Relinquished (Client) | Zr Al | Date: | 6-1-18 | Time | : 500 | |
| Received (Lab): | MR | Date: | 614118 | Time | : 9:45 an | |
| Comments/Special In | structions: | | | =E 7954 736 | | |
| | | | | 3 ' | | |

Page 1 of _____ pages

EMSL ANALYTICAL, INC.

Asbestos Chain of Custody EMSL Order Number (Lab Use Only)

221803991

EMSL Analytical, Inc 1010 Yuma Street

Denver, CO 8 0204 ^H(1-c) (303) 740-5700 ¹ (303) 741-1400

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

| Sample # | Sample Description | Volume/Area (Air) HA # (Bulk) | Diate/Time Sampled |
|---------------------|----------------------------------|----------------------------------|-----------------------|
| 4425F-RI-TD28 | Heavy Knochdown textured Drywall | | 4-1-18 |
| 4625F-RI-TD2C | ,,,,,,, | | 1 |
| 4625F-CI-TD3A | Smooth textured Drywall | | |
| 4625F-CI-TD3B | | · | |
| 4625F-C1-TD3C | V | | |
| 4625F-G-TD4A | Textured Drywall | | |
| 4625F-G-TD4B | | | |
| 4625F- G-TD4C | V | | |
| 4625F-C1-VW5A | Vent Wrap | | |
| 1625F-C1-VW58 | | | * |
| 1625F-CI-VW5C | V | | |
| 1626F-R3-F6A | Flooring / Mastic | [| |
| 1625F-R3-F6Q | 1 | | |
| 1625F-R3-F6B | | | |
| 625F-R4-F6C | \checkmark | | |
| 625F-EX-WG7A | Window Glazing | | |
| 625F-EX-WGTB | | | |
| 625F-EX-WGTC | V | | |
| 25F-RI-LBA | Linoleum | | |
| 25F-RI-L8B | | | |
| 25F-RI-LBC | V | | |
| 025F-EX-R9A | Roofing - H | | |
| 25F-EX-R9B | | _ | |
| 25F-EX-R9C | V | | <u> </u> |
| Comments/Special In | structions: | | |
| | | . – | |

Page Z of 3 pages

Page 2 Of 3

Asbestos Chain of Custody

EMSL Analytical, Inc 1010 Yuma Street

EMSL ANALYTICAL, INC

EMSL Order Number (Lab Use Only)

22180 299 Denver, CO 8 0204 Et al (303) 740-5700 (303) 741-1400

Additional Pages of the Chain of Custody are only necessary if needed for additional samplo information

| Sample # | Sample Description | Volume/Area (Air) HA # (Bulk) | Date/Time Sampled |
|--------------------------------|--|----------------------------------|----------------------|
| 4625F-EX-RIDA | Roofing - 5 | | |
| | | | 6-1-18 |
| 4625F-EX-RIOB 4625F-EX-RIOC | | | V |
| | | | |
| | | | |
| | <u></u> | | · |
| | | | ······ |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | · · · · · _ · _ · _ · | |
| | | | |
| | | | |
| | ······································ | | |
| | | | <u></u> |
| | | | |
| | | | |
| | | | |
| *Comments/Special Ins | structions: | | |
| | | | |
| | | | |

Page 3 of 3 pages

LABORATORY RESULTS & CHAIN OF CUSTODY -LEAD & TCLP



Attn:

All-Phase Environmental Consultants, Inc

EMSL Order: CustomerID: CustomerPO: ProjectID:

| 201805986 |
|-----------|
| ALLP62 |

(719) 225-6953 Phone: Fax: Received:

(719) 542-2807 06/04/18 10:20 AM Collected: 6/1/2018

Project: 18-3066-C70-L-AP-78

Pueblo, CO

Richard Ralston

721 West 9th Street

Test Report: Lead in Paint Chips by Flame AAS (SW 846 3050B/7000B)*

| Client Sample Desc | ription Lab ID Collected Analyzed | Weight | Lead Concentration |
|--------------------|---|----------|------------------------------|
| 1625F-L-1 | 201805986-0001 6/1/2018 6/6/2018 | 0.1310 g | 0.071 % wt |
| | Site: Floor Wood Room 7- Brown | Ŭ | |
| 4625F-L-2 | 201805986-0002 6/1/2018 6/6/2018 | 0.2588 g | 0.057 % wt |
| | Site: Wood Window Sash Room 7- White | | |
| 1625F-L-3 | 201805986-0003 6/1/2018 6/6/2018 | 0.2525 g | 0.89 % wt |
| | Site: Window Sash- Wood Room 7- Fawn | | |
| 1625F-L-4 | 201805986-0004 6/1/2018 6/6/2018 | 0.2538 g | <0.0080 % wt |
| | Site: (S) Wall- Drywall Room 7- Tan | | |
| 1625F-L-5 | 201805986-0005 6/1/2018 6/6/2018 | 0.2550 g | 0.45 % wt |
| | Site: Wood Trim Around Exit Door Room 7- Dark Brown | | |
| 1625F-L-6 | 201805986-0006 6/1/2018 6/6/2018 | 0.2554 g | <0.0080 % wt |
| | Site: Drywall- Archway Room 7- Light Tan | | |
| 625F-L-7 | 201805986-0007 6/1/2018 6/6/2018 | 0.2519 g | <0.0080 % wt |
| | Site: Drywall- Laundry Room 4- Gray | | |
| 625F-L-8 | 201805986-0008 6/1/2018 6/6/2018 | 0.0586 g | <0.034 % wt |
| | Site: Wooden Cabinet Room 1- Brown/Shelac | | |
| 625F-L-9 | 201805986-0009 6/1/2018 6/6/2018 | 0.2559 g | <0.0080 % wt |
| | Site: Drywall (N) Wall Room 1- Lilac | | |
| 4625F-L-10 | 201805986-0010 6/1/2018 6/6/2018 | 0.2587 g | <0.0080 % wt |
| | Site: Drywall (N) Wall Room 1- Yellow | | |
| 4625F-L-11 | 201805986-0011 6/1/2018 6/6/2018 | 0.2502 g | <0.0080 % wt |
| | Site: Drywall (W) Wall Room 2- Dark Blue | | |
| 625F-L-12 | 201805986-0012 6/1/2018 6/6/2018 | 0.2556 g | <0.0080 % wt |
| | Site: Drywall (S) Wall Room 6- Blue | | |
| 4625F-L-13 | 201805986-0013 6/1/2018 6/6/2018 | 0.2532 g | <0.0080 % wt |
| | Site: Drywall (S) Wall Room 6- Light Blue | | |
| 1625F-L-14 | 201805986-0014 6/1/2018 6/6/2018 | 0.2511 g | 0.017 % wt |
| | Site: Drywall Room 8- Pink Dark | | |
| 4625F-L-15 | 201805986-0015 6/1/2018 6/6/2018 | 0.2580 g | <0.0080 % wt |
| | Site: Drywall Closet C3- Light Pink | | |

the Mar

Phillip Worby, Lead Laboratory Manager or other approved signatory

*Analysis following Lead in Paint by EMSL SOP/Determination of Environmental Lead by FLAA. Reporting limit is 0.008 % wt based on the minimum sample weight per our SOP. Unless noted, results in this report are not blank corrected. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities. Samples received in good condition unless otherwise noted. "<" (less than) result signifies that the analyte was not detected at or above the reporting limit. Measurement of uncertainty is available upon request. The QC data associated with the sample results included in this report met the recovery and precision requirements unless specifically indicated otherwise. Definitions of modifications are available upon request.

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NELAP Certifications: NJ 03036, NY 10872, PA 68-00367, AIHA-LAP, LLC ELLAP 100194, A2LA 2845.01

Initial report from 06/07/2018 09:47:53



Test Report: Lead in Paint Chips by Flame AAS (SW 846 3050B/7000B)*

| | | | | | Lead |
|---------------------|----------------|---------------|-----------------|----------|---------------|
| Client Sample Descr | ription Lab ID | Collected | Analyzed | Weight | Concentration |
| 4625F-L-16 | 201805986-00 | 16 6/1/2018 | 6/6/2018 | 0.2523 g | 0.023 % wt |
| | Site: Wood- E | dging Front H | ouse- Black | | |
| 4625F-L-17 | 201805986-00 | 17 6/1/2018 | 6/6/2018 | 0.2535 g | 5.8 % wt |
| | Site: Metal Do | wn Spout (NE |) Corner- Brown | | |

Hein Cu ada

Phillip Worby, Lead Laboratory Manager or other approved signatory

*Analysis following Lead in Paint by EMSL SOP/Determination of Environmental Lead by FLAA. Reporting limit is 0.008 % wt based on the minimum sample weight per our SOP. Unless noted, results in this report are not blank corrected. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities. Samples received in good condition unless otherwise noted. "<" (less than) result signifies that the analyte was not detected at or above the reporting limit. Measurement of uncertainty is available upon request. The QC data associated with the sample results included in this report meet the recovery and precision requirements unless specifically indicated otherwise. Definitions of modifications are available upon request.

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NELAP Certifications: NJ 03036, NY 10872, PA 68-00367, AIHA-LAP, LLC ELLAP 100194, A2LA 2845.01

Initial report from 06/07/2018 09:47:53



Lead (Pb) Chain of Custody EMSL Order ID (Lab Use Only):

201805986

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077 PHONE: 1-800-220-3675 FAX: (856) 786-5974

| Company : All-Phase Environmental C | Consultants, Inc | EMSL-Bill to: Same Different If Bill to is Different note instructions in Comments** | | | | | |
|--|--------------------------------------|---|-------------------------|------------------|-----------------------|----------|--|
| Street: 721 West 9th Street | | Third Party Billing requires written authorization from third party | | | | | |
| City:Pueblo State/ | Province: CO | Zip/Postal Code: 81003 Country: US | | | | | |
| Report To (Name): Richard Ralston | | Telephone #: 7192256953 | | | | | |
| Email Address: rick@allphaseenviron | mental com | Fax #: 719-542-2807 Purchase Order: | | | | | |
| Project Name/Number: 18-3066-C70-L | | | | | | | |
| | | | rovide Results: | | <pre>✓ Email</pre> | | |
| U.S. State Samples Taken: CO | | | | | ble 🗌 Residential/Tax | x Exempt | |
| | urnaround Time (TA 4 Hour 48 Hour | | | 6 Hour | 1 Week | 2 Week | |
| | ed in accordance with EMS | SL's Terms a | nd Conditions locate | ed in the P | rice Guide | | |
| Matrix | Method | | Instrume | nt | Reporting Limit | Check | |
| Chips 🕅 % by wt. 🗌 mg/cm² 🗌 ppm (mg/kg) | SW846-7000 | В | Flame Atomic At | sorption | 0.01% | | |
| Air | NIOSH 7082 | 2 | Flame Atomic At | sorption | 4 µg/filter | | |
| | NIOSH 7105 | | Graphite Furna | | 0.03 µg/filter | | |
| | NIOSH 7300M/NIOS | SH 7303 | ICP-OES | 5 | 0.5 µg/filter | | |
| Wipe* ASTM | SW846-7000 | В | Flame Atomic Ab | sorption | 10 µg/wipe | | |
| non ASTM *if no box checked, non-ASTM Wipe assumed | SW846-6010B | or C | ICP-OES | | 1.0 µg/wipe | | |
| TCLP | SW846-1311/7000B/S | SM 3111B | Flame Atomic Ab | sorption | 0.4 mg/L (ppm) | | |
| | SW846-1311/SW846-6 | ICP-OES | | 0.1 mg/L (ppm) | | | |
| | SW846-1312/7000B/S | SM 3111B | Flame Atomic Absorption | | 0.4 mg/L (ppm) | | |
| SPLP | SW846-1312/SW846-6 | ICP-OES | | 0.1 mg/L (ppm) | | | |
| THE | 22 CCR App. II, 700 | Flame Atomic Absorption | | 40 mg/kg (ppm) | | | |
| TTLC | 22 CCR App. II, SW846-6 | 22 CCR App. II, SW846-6010B or C | | | 2 mg/kg (ppm) | | |
| STIC | 22 CCR App. II, 700 | 0B/7420 | Flame Atomic Absorption | | 0.4 mg/L (ppm) | | |
| STLC | 22 CCR App. II, SW846-6 | 6010B or C | ICP-OES | | 0.1 mg/L (ppm) | | |
| Soil | SW846-7000 | Flame Atomic Absorption | | 40 mg/kg (ppm) | | | |
| | SW846-6010B 0 | ICP-OES | | 2 mg/kg (ppm) | | | |
| | SM3111B/SW846- | Flame Atomic Absorption | | 0.4 mg/L (ppm) | | | |
| Wastewater Unpreserved Preserved with HNO ₃ pH < 2 | EPA 200.9 | | Graphite Furna | | 0.003 mg/L (ppm) | | |
| Preserved with $HNO_3 pH < 2$ | EPA 200.7 | | ICP-OES | 1 | 0.020 mg/L (ppm) | | |
| Drinking Water Unpreserved | EPA 200.8 | ICP-MS | | 0.001 mg/L (ppm) | | | |
| Drinking Water Unpreserved Preserved with HNO ₃ pH < 2 | EPA 200.9 | | Graphite Furna | ice AA | 0.003 mg/L (ppm) | | |
| rieserved warringog pri - 2 | EPA 200.5 | | ICP-OES | | 0.003 mg/L (ppm) | | |
| TSP/SPM Filter | 40 CFR Part 5 | | ICP-OES | | 12 µg/filter | | |
| | 40 CFR Part 5 | 50 | Graphite Furna | ice AA | 3.6 µg/filter | | |
| Other: | | - | | | | | |
| Name of Sampler: Ridl RACS | TON | Signa | ture of Sample | r: % | Rasta | | |
| Sample # Locat | ion | | Volume/Are | a | Date/Time S | Sampled | |
| 4625F-L-1 Floor wood | Room 7 | BRI | | | gun 1- | 2018 | |
| 4025F-6-2 Wood Wind | ow sash Room7 | w | hits | | v | | |
| Client Sample #s - | | | Tota | al # of Sa | amples: 17 | | |
| Relinquished (Client): RRab | Date: | Ju | 0011-2018 | Time: | phase | | |
| Received (Lab): Comments: BillTo: All-Phase Environmental Consultants, Inc, 721 West Attention: Brandice Eslinger Phone: 719-240-4690 Email: br | | n Purchase Orde | 114AS | Time: | 1020 Emis | | |
| | | | | - | 191 | | |

Page 1 Of 2

Page 1 of ____ pages



LEAD (Pb) CHAIN OF CUSTODY

EMSL ORDER ID (Lab Use Only):

201805986

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077 PHONE: 1-800-220-3675 FAX: (856) 786-5974

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

| Sample # | Location | Volume/Area | Date/Time Sample |
|-------------|-------------------------------|--------------|------------------|
| 46255-1-3 | window SASH-wood Room7 | FAWN | JUNE 1 201 |
| 4625F-6.4 | SWALL-ORYWALL ROOM 7 | TAN | |
| 4625F-1-5 | wood TRIM BROUND EXIL DOOR M. | OARK BROWN | |
| 4625F - 2-6 | DRYWON - ARCHWAY ROOM 7 | light the | |
| 4625F-2-7 | DRy Wall - Loundy ROOMY | GRAY | |
| 4625F-L-8 | WOUDEN CABNET ROOM 1 | BROWNShelpe | |
| 46255-6-9 | DRYWAN WWALL ROOMI | Lifoc | |
| 4625 F-L.10 | ORYWOU (DWOU) ROUMI | Yellow | |
| 4625F-641 | DRYWALL (S) WALL ROM #2 | DARK BLUE | |
| 4625 F.L.12 | ORYWOIL @ WALL Room 6 | Blue | |
| 4625F-643 | ORYWAN (DWSN Room 6 | Light Klue | |
| 4625F-L-14 | DRY WALL ROM B | PINK DARK | |
| 4625F- 2.15 | DRY WOU CLODET C3 | light public | |
| 4625F-416 | WOOD - EDGING FRONT HOUSE | Block | |
| 46258-177 | METAL DOWN Spout NE CORNER | BROWN | 1 |
| | | | |
| 1 | | | |
| | | | |

Page 2 of 2 pages

Cantrolled Document -- COC-25 Load Pb) -- R&- 7/19/2017

Page 2 Of 2

| EMSL | EMSL Analytical, Inc. 200 Route 130 North, Cinnaminson, NJ 08077 Phone/Fax: (856) 303-2500 / (856) 786-5974 http://www.EMSL.com cinnaminsonlear | dlab@emsl.com | EMSL Order: 201805972 CustomerID: ALLP62 CustomerPO: ProjectID: | |
|---------------------------|--|---------------|--|--|
| Attn: Richard F | alston | Phone: | (719) 225-6953 | |
| All-Phase | Environmental Consultants, Inc | Fax: | (719) 542-2807 | |
| | 9th Street | Received: | 06/04/18 10:20 AM | |
| Pueblo, C | | Collected: | 6/1/2018 | |
| Project: 18-3066-C | 70-L-AP-78 | | | |

Test Report: Toxicity Characteristic Leachate Procedure (1311/7000B)

| Client Sample Description | n Lab ID | Collected | Analyzed | Lead Concentration |
|---------------------------|------------------------------|-----------|----------|-----------------------|
| 4625F-TC-1 | 201805972-0001 Site: TCLP | 6/1/2018 | 6/7/2018 | <0.40 mg/L |

Alig a ally

Phillip Worby, Lead Laboratory Manager or other approved signatory

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NELAP Certifications: NJ 03036, NY 10872, PA 68-00367

Initial report from 06/07/2018 12:46:51



RATORY . PRODUCTS . TRA

Lead (Pb) Chain of Custody EMSL Order ID (Lab Use Only):

20(805972

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077 PHONE: 1-800-220-3675 FAX: (856) 786-5974

| 7.4 | | | EMSL-Bill to: A Same D Different | | | | | | |
|--|-------------------------------|---|--|------------------------------------|------------------------------------|--|----------------|--|--|
| Company : All-Phase | Environmental C | onsultants, Inc | EMSL-Bill to: ☑ Same 	Different If Bill to is Different note instructions in Comments** | | | | | | |
| Street: 721 West 9th | | | Third Party Billing requires written authorization from third party | | | | | | |
| City:Pueblo | | Province: CO | Zip/Postal Code: 81003 Country: US | | | | | | |
| Report To (Name): Ric | | | Telephone #: 7192256953 | | | | | | |
| Email Address: rick@ | | nental.com | Fax #: 719-542-2807 Purchase Order: | | | | | | |
| Project Name/Number | | | | rovide Result | ts: Fax | Email | order. | | |
| U.S. State Samples Ta | | /1 - 10 | | | | | -I/Tau Europet | | |
| U.S. State Samples Ta | | Irnaround Time (TA | | | | ble 🗌 Residenti | al/Tax Exempt | | |
| 3 Hour 6 | | Hour 48 Hour | | | 96 Hour | 1 Week | 2 Week | | |
| | | d in accordance with EMS | | | | - | | | |
| Matrix | | Method | | | ument | Reporting Li | mit Check | | |
| Chips 🗌 % by wt. 🗌 mg | /cm² ppm (mg/kg) | SW846-70008 | В | Flame Atom | ic Absorption | 0.01% | | | |
| Air | | NIOSH 7082 | | | ic Absorption | 4 µg/filter | | | |
| | | NIOSH 7105 | | | urnace AA | 0.03 µg/filte | | | |
| | | NIOSH 7300M/NIOS | | | OES | 0.5 µg/filte | | | |
| Wipe* A | STM | SW846-70008 | В | Flame Atom | ic Absorption | 10 µg/wipe | | | |
| ne *if no box checked, non-AST assumed | STM | SW846-6010B c | or C | ICP- | OES | 1.0 µg/wipe | | | |
| TCLP | | SW846-1311/7000B/S | SM 3111B | Flame Atom | ic Absorption | 0.4 mg/L (pp | m) | | |
| | | SW846-1311/SW846-6 | ICP- | OES | 0.1 mg/L (pp | | | | |
| SPLP | | SW846-1312/7000B/S | SM 3111B | Flame Atomic Absorption | | 0.4 mg/L (pp | m) | | |
| OFER | | SW846-1312/SW846-6 | ICP-OES | | 0.1 mg/L (pp | | | | |
| TTLC | | 22 CCR App. II, 7000 | Flame Atomic Absorption | | 40 mg/kg (pp | | | | |
| | | 22 CCR App. II, SW846-6 | | OES | 2 mg/kg (ppr 0.4 mg/L (pp | the second division of | | | |
| STLC | | | | | Flame Atomic Absorption ICP-OES | | | | |
| Soil | | | 2 CCR App. II, SW846-6010B or C SW846-7000B | | Flame Atomic Absorption | | m) | | |
| 3011 | 5011 | | SW846-6010B or C | | | 40 mg/kg (pp 2 mg/kg (pp | | | |
| | | SM3111B/SW846- | | ICP-OES Flame Atomic Absorption | | | / | | |
| | pH < 2 | EPA 200.9 | 7000B | Graphite Furnace AA ICP-OES | | 0.4 mg/L (pp 0.003 mg/L (p | | | |
| Preserved with HNO3 | pH < 2 | EPA 200.7 | | | | 0.020 mg/L (p | | | |
| | | EPA 200.8 | | ICP-MS | | 0.001 mg/L (pp | | | |
| Drinking Water Unpr Preserved with HNO3 | | EPA 200.9 | | Graphite Furnace AA | | 0.003 mg/L (pp | | | |
| Freserved with HNO3 | | EPA 200.5 | | ICP-OES | | 0.003 mg/L (pp | om) | | |
| TSP/SPM Filter | | 40 CFR Part 5 | | ICP-OES | | 12 µg/filter | | | |
| | | 40 CFR Part 50 | | Graphite Furnace AA | | 3.6 µg/filter | | | |
| Other: | 2 | | | | | 0.11.6 | | | |
| Name of Sampler: | Rich R | ASTAN | Signa | ture of Sam | | Ralsto | | | |
| Sample # | Locati | on | | Volume/ | Area | | ime Sampled | | |
| 46258-50-1 | TCLP | | Ap | NOX 1/2 | lt | Jun | 1-2018 | | |
| Client Sample #s | - | | | 1 | Total # of S | amples: | 1 | | |
| Relinquished (Client |): Dech | labor Date: | que | 12018 | Time: | | | | |
| | 100.9 | 211/1 | 0-1 | alistin | | | n/ | | |
| Received (Lab): Comments: | Jean | Date: | (| eville | Time: | un cms | sn | | |
| BillTo: All-Phase Environmental C | | th Street, Pueblo, CO, 81003, US ndice@allphaseenvironmental.com | n Purchase Orde | r. | | | | | |
| Controlled Decement - COC-25 Los | id $(Ph) = H_{0} = 7/(9m0)$? | Page 1 of | 2 pages | | | | | | |

Page 1 Of 1



6b. Asbestos Abatement Project Design



Industrial Hygiene, Safety & Environmental Services

(Version 1, 10/11/18)

ASBESTOS ABATEMENT PROJECT DESIGN

SINGLE FAMILY RESIDENCE ABATEMENT PROJECT

4625 FILLMORE STREET DENVER, COLORADO 80216

PREPARED FOR:

JKS Industries, LLC 747 Sheridan Blvd., #9A Lakewood, Colorado 80214

October 11, 2018

FEI Project Number: AS18207-2

Prepared By: Nicolas D. Vasquez, CDPHE Cert #22566 Foothills Environmental

> Foothills Environmental, Inc. 11099 W. 8th Ave. Lakewood, Colorado 80215 Phone: 303-232-2660

| 1.0 | Scope of Work | . 4 |
|------|--|-----|
| 1.1 | Materials Identified for Removal | . 4 |
| 1.2 | Schedule | . 4 |
| 1.3 | Sequence of Work | 5 |
| 1.4 | Discussion of Removal Methods | 5 |
| 2.0 | Special Conditions | 6 |
| 2.1 | Regulatory Notification and Variances | 6 |
| 2.2 | Project Manager Requirement | 6 |
| 2.3 | Facility Occupancy Status | 6 |
| 2.4 | Site Security | 6 |
| 2.5 | Field Changes | . 7 |
| 3.0 | Project Design | . 7 |
| 3.1 | Standards and Primacy of Rules | 7 |
| 3.2 | Site Access | 7 |
| 3.3 | Utilities Service | 7 |
| 3.4 | Decontamination Facilities & Load-Out Facilities | . 7 |
| 3.5 | Critical Barriers | 8 |
| 3.6 | Negative Pressure Ventilation | 8 |
| 3.7 | Air Exchange Calculations | 8 |
| 3.8 | Containment Construction | 8 |
| 3.9 | Set up of work areas | 9 |
| Pr | e-Cleaning Activities | 9 |
| 3.10 | Asbestos Removal | 9 |
| 3.11 | Asbestos Spill Response | 9 |
| 3.12 | Asbestos Waste Transportation, Storage, and Disposal | 10 |
| W | aste Disposal: | 10 |
| W | aste Transporter: | 10 |
| 3.13 | Final Clean/ Final Visual Inspection Criteria | 10 |
| 3.14 | Final Air Clearance Monitoring | 10 |
| 3.15 | Personal Exposure Air Monitoring | 11 |
| 3.16 | Electrical Hazards Control | 11 |
| 3.17 | Emergency Egress and Fire Protection | 11 |
| 3.18 | Fire Protection Plan | 11 |
| 3.19 | Fall Protection | 12 |
| 3.20 | Respiratory Protection / PPE | 12 |
| 3.21 | Work Area Protection | 12 |
| 3.22 | Additional PPE | 12 |
| 3.23 | Pre-Abatement Document Submittal | 12 |

Table of Contents

APPENDIX A – Drawings

APPENDIX B – Certificates

1.0 Scope of Work

1.1 Materials Identified for Removal

The General Abatement Contractor (GAC) will be performing the removal of asbestos containing material(s) as indicated in the table below. This information was gathered from the inspection report prepared by All-Phase Environmental Consultants (APEC) dated July 6, 2018. A copy of the Inspection and this Project Design will be available onsite during the course of the project. The total amount of actual asbestos containing material to be removed is estimated to be greater than 160 sf/260 lf or the equivalent of a 55 gallon drum.

| Sample Name | Sample Location | Lab Results/ Asbestos Type | Detection Method(s) | Condition | Material Description | Material Location | NESHAP Classification | Estimated Quantity (Sq. ft.) | |
|---------------|--------------------|--|--|------------|-------------------------|---|--------------------------|------------------------------------|--|
| 4625F-R7-TD1C | ROOM 7 | Texture <1% Chrysotile Joint <1% Chrysotile | <1% Chrysotile PLIM GOOD KNOCKDOWN WALLS AND CEILINGS RA | | | | | | |
| 4625F-R8-TD1E | ROOM & | Texture 2% Chrysotile | DEVIALI HALLWAY, CLOSET 2 | | | | | | |
| 4625F-R3-TD1A | ROOM 3 | | | 1 | 1 | 1. | | | |
| 4625F-R4-TD1B | ROOM 4 | 1 | | | | | | | |
| 4626F-R7-TD1D | ROOM 7 | <u>1</u> | HOMO | GENEOUS TO | SAMPLES 4625F-R7- | TD1C & 4625F-R&TD1 | E | | |
| 4625-R6-TD1F | ROOM 6 | - | | | | | | | |
| 4625-R2-TD1G | ROOM 2 | | | | | | | | |
| 4625F-EX-WG7A | 1.00 | Window Glazing 2% Chrysotile | PLM | Good | | | CATI | 144 | |
| 4625F-EX-WG7B | EXTERIOR | Window Glazing 2% Chrysotile | FLM | Good | WINDOW GLAZING | WINDOWS | CATII | | |
| 4625F-EX-WG7C | | Window Glazing 2% Chrysotile | PLM | Good | | | CAT II | | |
| 4625F-R1-L8A | | Linoleum 15% Chrysotile | PLM | Good | | La rente de la composition de | RACM | | |
| 4625F-R1-L8B | ROOM 1 | Linoleum 15% Chrysotile | PLM | Good | LINOLEUM | FLOORING OF ROOM 1 | RACM | 336 | |
| 4625F-R1-L8C | | Linoleum 15% Chrysotile | PLM | Good | | | RACM | | |
| ND=Non-Detect | t Microscopy | | | | | _ | | | |

The following ACM was identified for removal prior to demolition:

Regulatory asbestos abatement notification and permit from the Colorado Department of Public Health and Environment (CDPHE) will be required for this project.

1.2 Schedule

The following schedule has been proposed for the project. Phasing and dates are included in Section 1.3, Sequence of Work.

Project Start Date: October 23, 2018 Project Completion Date: November 6, 2018

1.3 Sequence of Work

The following phasing plan has been developed for the abatement. This plan was submitted with the permit application which corresponds to the drawing attached in Appendix A.

• Phase 1 Start: October 23, 2018

Finish: November 6, 2018

Textured drywall and vinyl sheet flooring in all designated areas will be completed in one full containment.

Exterior window glazing compound removal will be completed separately utilizing special abatement methods prescribed in CDPHE Regulation No. 8. III.S.4. "Other Nonfriable Asbestos-Containing Materials"

1.4 Discussion of Removal Methods

All friable and non-friable asbestos-containing materials that will become friable, as well as asbestos contaminated materials that are located in the work area shall be removed from their installed locations inside a full containment and by utilizing wet removal methods and a combination of handheld tools. Nonfriable window glazing compound will be removed without containments, but using wet methods, hand tools, drop cloth, and protective clothing.

Waste generated during removal will be gathered placed into 2 6ml thick properly labeled disposal bags while wet. Work will be accomplished using CDPHE certified supervisors and workers.

Work completion includes preparation of the work area, pre-clean activities, removal and disposal of all specified ACM from the premises, final cleaning of the work area, final visual inspection, lockdown, and final clearance monitoring. The project will be considered complete when all containments and work areas have passed clearance criteria.

The following types of containments will be used during the project followed by procedures for setup and dismantling:

Full Containments

The GAC shall conduct abatement activities in accordance with CDPHE Regulation No. 8 in the following mandatory sequence for full containment:

- 1) Install critical barriers (pursuant to subsection III.I, Critical Barrier Installation)
- 2) Establish negative pressure (pursuant to Regulation No. 8 subsection III.J, Air Cleaning and Negative Pressure Requirements)

Note: The removal of non-ACM building materials and components may only take place after negative air pressure is established in the containment work area(s).

3) Construct the decontamination area (pursuant to subsection III.K, Decontamination Area)

- 4) Pre-clean surfaces (pursuant to subsection III.L, Pre-cleaning of Surfaces)
- 5) Cover fixed objects (pursuant to subsection III.M, Covering Fixed Objects)
- 6) Construct the containment (pursuant to subsection III.N, Containment Components)
- 7) Conduct abatement (pursuant to subsection III.O, Abatement Methods)
- 8) Conduct final visual inspection (pursuant to paragraph III.P.1., Final Visual Inspection)
- 9) Conduct final clearance air monitoring (pursuant to paragraph III.P.3., Final Clearance Air Monitoring)
- 10) Conduct the tear-down (pursuant to subsection III.Q., Tear-down)

All waste from the project will be packaged in approved containers and transferred to an approved landfill for disposal. After successful air clearance of each containment the containment can be removed and all non-reusable containment materials will be packaged for disposal. Only visual clearance will be required to verify complete removal of window glazing compound.

2.0 Special Conditions

2.1 Regulatory Notification and Variances

The General Abatement Contractor, (GAC) will make any required notifications to Federal and State entities regulating their work as required by applicable rules, regulations, and standards. This includes, but is not limited, to the National Emission Standards for Hazardous Air Pollutants (NESHAP) notification [notice provided to the Colorado Department of Public Health and Environment (CDPHE) with permit application]. *The abatement contractor is responsible for quantifying amounts of ACM necessary to properly complete the project.*

2.2 Project Manager Requirement

Colorado Regulation No. 8 requires a Project Manager on all asbestos abatement projects in which the amount of friable ACM to be abated exceeds 1,000 linear feet on pipes, or 3,000 square feet on other surfaces. A Project Manager is required for this project, unless a waiver is requested and granted by CDPHE.

2.3 Facility Occupancy Status

During abatement activities the building will not be occupied by the former tenants but may be visited by owner personnel as well as other tradesmen.

2.4 Site Security

Entry to the regulated asbestos work area is by permission only to authorized personnel. The perimeter of the work area may be monitored during abatement by a certified Air Monitoring Specialist (AMS). Only asbestos certified/licensed personnel employed by the GAC or federal or state regulatory agency personnel and the AMS will be allowed access to the work area. A logbook will be maintained at the entrance to the work area. Everyone who enters the work area must record name, affiliation, time in and time out for each entry.

2.5 Field Changes

Minor modifications to the project design are allowed. Minor changes include but are not limited to, relocation of negative air machines, decontamination facility and waste load-out. Any modifications to the project design must be approved by the Project Designer before the changes are made.

3.0 Project Design

3.1 Standards and Primacy of Rules

The following standards will be adopted as they pertain to asbestos abatement. In any instance where adopted standards are in conflict with each other, the most stringent shall apply.

- 1) Colorado Department of Public Health and Environment Regulation #8
- 2) 5CCR 1000-10 Part B asbestos handling, transportation, and storage
- 3) 29 CFR 1926.1101, the OSHA Construction Industry Asbestos Standard
- 4) 40 CFR 61 Subpart M, EPA's NESHAP Asbestos Standard
- 5) NIOSH/OSHA/EPA "Occupational; Safety & Health Guidance Manual for Hazardous Waste Site Activities", Section 8-20; Heat Stress and Other Physiological Factors.
- 6) All other applicable laws, rules, and regulations, including but not limited to those relating to:
- 7 Workers' Compensation Insurance;
- 8 Liability Insurance
- 9 All contract specifications and documentation

3.2 Site Access

The GAC has access to the facility for the purpose of abatement from 6:30 AM to 5:00 PM until project completion which is projected to be 11/6/18.

3.3 Utilities Service

Access to electrical power, water and sanitary sewer is not available inside the facility. The contractor will provide utility services during the duration of the project. Any temporary utility lines running to the regulated asbestos work area shall be adequately protected from damage and abrasion from vehicle and foot traffic. All waste water shall be filtered to five (5) microns prior to discharge into a sanitary sewer.

GAC will have to provide temporary restrooms located close to the project site at approved locations for the duration of the project (to be placed in a protected area if possible).

3.4 Decontamination Facilities & Load-Out Facilities

Personnel decontamination facilities shall consist of an Equipment (Dirty) Room, Shower, and a clean room constructed in accordance with Regulation #8 III.K Decontamination Unit. If waste load out is by direct load out, it shall consist of a direct waste loadout configuration that is currently approved by CDPHE (Configuration diagram approved by CDPHE shall be attached to this Project Design if used).

All load-out and disposal procedures shall be in accordance with applicable federal, state, and local regulations and project specifications.

3.5 Critical Barriers

All critical barriers will consist of a minimum 1 layer of 6mil poly critical barrier on all, openings, and vents.

3.6 Negative Pressure Ventilation

The GAC shall maintain a negative pressure differential of -0.02 inches of water in the work areas in accordance with Regulation #8 III.J Air cleaning and Negative Pressure Requirements, until final visual and clearance air monitoring complete. The calculations in the next section take into account at least 1 backup Negative Air Machine (NAM) with HEPA filtration. The contractor will also be using generators for maintaining electrical supply. In the case of generator failure, all workers will leave the work area and seal the containment. A replacement generator will be available onsite or within an hour's time of the project for use in case of failure. Work will resume when negative pressure is restored. If negative pressure is not restored within an hour's time alternate means of electrical supply will be sought. If no supply is available, contractor will contact CDPHE and follow directions for spill response.

3.7 Air Exchange Calculations

| AIR CHANGE CAL | CULATIONS | for a 2000 cfm negative air machine (NAM) | | | |
|----------------|-----------|---|--|--|--|
| AIR CHANGES = | A | <i>Where:</i> $A = Work$ area volume in cubic feet $(l x w x h)$ | | | |
| | B x C | B = 15 minutes C = Estimated rated capacity of NAM (1,500 cfm) | | | |

Phase 1 – Textured Drywall and Floor Tiles (Full Containment 1)

| A = | 40 | х | 25 | х | 9 | = | 9000 | cubic feet | |
|-----|----|---|----|------|---|---|------|------------|---------------------------------------|
| B x | С | = | 2 | 2,50 | 0 | | | | |
| 900 | 0 | / | 2 | 2,50 | 0 | = | 0.40 | | 1 NAM required 2 NAM's recommended |

3.8 Containment Construction

Containments for the asbestos removal shall be constructed in accordance with CDPHE Regulation 8 and this project design. Danger signs will be posted at ingress locations, and approaches to locations, where airborne concentrations of asbestos exceed or can reasonably be expected to exceed the PEL. Signs will be posted at a distance sufficiently far from the work area to permit an employee to read the sign and take the necessary protective measures to avoid exposure. Additional signs may need to be posted following construction of workplace containment barriers. Danger signs will include the following wording:

DANGER ASBESTOS CANCER AND LUNG DISEASE HAZARD AUTHORIZED PERSONNEL ONLY RESPIRATORS AND PROTECTIVE CLOTHING ARE REQUIRED IN THIS AREA

3.9 Set up of work areas

Full Containment Components

2"x 4"s wood studding can be used as temporary framing and 4'x 8'x1/2" plywood sheets to support any exterior containment systems; this may include tie wires also where needed. 1 layer of 10 mil re-enforced poly sheeting will be utilized for any exterior critical barriers, negative air machines will be installed once the poly sheeting is installed. A full 3 stage decontamination unit equipped with hot and cold water, shampoo, disposable towels, and a 2 stage water filtration unit filter all water to 5 micron, prior to being discharged into the sanitary sewer system. Two layers of 4 mil poly sheeting will be installed within the 10 mill critical poly sheeting barriers as exterior walls and ceiling if needed. 2 layers of 6 mill poly sheeting will be placed on floors. View ports will be installed where appropriate with a minimum of 12" x 12" PlexiTM glass and or exterior windows.

Air flow testing utilizing smoke tubes will be performed to validate air flow direction and air exchanges.

Pre-Cleaning Activities

Pre-cleaning activities will be performed in accordance with CDPHE Regulation 8. All workers performing pre-cleaning must utilize HEPA equipped vacuums and wet methods. Any prepping activities that will contact non-friable ACM, or be within arms' reach of friable ACM must be accomplished by workers utilizing PPE.

3.10 Asbestos Removal

Removal of materials containing asbestos and contaminated with asbestos shall be performed in accordance with the Colorado Department of Public Health and Environment Regulation 8 III, Abatement, Renovation and Demolition Projects and this project design.

3.11 Asbestos Spill Response

In the event of a spill or a breach of the regulated work area containment, follow procedures in Section III.T. of Regulation No. 8, which includes cleaning the area outside the regulated work area. Visible debris shall be cleaned utilizing <u>HEPA vacuuming</u> and wet wiping plus an additional 10 horizontal feet beyond the visible debris. All filters, mop heads, and cloths utilized during clean-up activities shall disposed of as asbestos contaminated waste in leak tight containers.

The GAC shall have available, equipment and supplies (HEPA filtered vacuum, airless sprayer with amended water, mops, rags, polyethylene sheeting, duct tape, caution tape...) for spill response in the event of accidental spill of materials containing asbestos.

In the event of an asbestos spill outside the work area containment the GAC shall:

- Make appropriate notices based on size of spill.
- Immediately wet the spilled material and surrounding area with the airless sprayer.
- Restrict access to the spill area and post warning signs to prevent entry to the area by persons other than those necessary to respond to the incident.
- Seal all openings between the contaminated and uncontaminated areas as directed by the asbestos consultant. This is to be accomplished by using polyethylene sheeting and tape.
- HEPA vacuum and wet clean all surfaces in the contaminated area.

Following completion of the above, the on sight Air Monitoring Specialist shall conduct a visual assessment of the spill area to confirm adequate cleaning has been accomplished by the GAC.

3.12 Asbestos Waste Transportation, Storage, and Disposal

All ACM waste must be wrapped in two layers of 6 mil polyethylene sheeting or doublebagged in 6 mil polyethylene bags labeled with the appropriate OSHA label for asbestos and must also bear the generator label as required by EPA's 40 CFR 61 Subpart M NESHAP Standard. Containerizing and transport of asbestos wastes shall be in accordance with applicable federal and state regulations.

The existing installed building finishes, hardscaping and landscaping shall be protected from damage by the GAC, until completion of all works.

Safety scaffolding, rubbish skips, access ladders etc. shall be approved by the client and in accordance with the current Health and Safety regulations.

GAC workers will not drag or drop packaged waste. All waste equipment and materials will be hand carried, or transported in wheeled carts to waste transport vehicles.

All packaged asbestos waste shall be directly loaded from the work area onto a 6mil polyethylene lined enclosed truck or dumpster container for disposal. No waste material may be temporally stored in the building or the work area containment.

Waste Disposal:

All waste containers shall be transported from the permitted work areas to an approved disposal land fill by the GAC (Denver Aurora Disposal Site).

Waste Transporter:

By 5280 Waste Solutions.

3.13 Final Clean/ Final Visual Inspection Criteria

All interior surfaces of the work area will be free of visible dust and debris. The work area must pass a final visual inspection by a CDPHE Certified Air Monitoring Specialist (AMS) leaving only critical barriers in place.

3.14 Final Air Clearance Monitoring

Clearance criteria for this containment shall be in accordance with CDPHE Regulation #8, Section III.P

| For each work area within the project | State-Permitted Project in Non-School Building Minimum # of samples to | | | |
|--|--|---------|--|--|
| where the amount of ACM is: | clear each of t | 1 | | |
| | Work Area | Project | | |
| Less than 3 square feet/3 linear feet | 1 | 5 | | |
| From 3 square feet/3 linear feet up to 32 square feet/50 | 2 | 5 | | |
| linear feet/volume equivalent of a 55-gallon drum | 2 | 5 | | |
| Greater than 32 square feet/50 linear feet/volume equivalent | | | | |
| of a 55-gallon drum up to 160 square feet/260 linear | 5 | 5 | | |
| feet/volume equivalent of a 55-gallon drum | | | | |
| Greater than 160 square feet/260 linear feet/volume | 5 | 5 | | |
| equivalent of a 55- gallon drum | 5 | 5 | | |

Upon notification that clearance monitoring levels are acceptable, the GAC may remove critical barriers and demobilize from the work area. If any samples collected for the final air test exceeds (0.01 fibers per cubic centimeter, 0.01 f/cm³ for PCM using the NIOSH Method 7400 or 70 structures per square millimeter (70 s/mm²) as analyzed by the TEM method in 40 C.F.R. Part 763 Appendix A to Subpart E (EPA 1995) the entire work area shall be re-cleaned immediately upon receipt of air test results.

Any failed abatement work area shall be re-tested and the costs associated for additional Final Clearance Air Monitoring shall be borne by the GAC at no additional cost to the Owner.

3.15 Personal Exposure Air Monitoring

The GAC shall be responsible for conducting personal exposure air-monitoring as applicable in accordance with OSHA 29 CFR 1926.1101 Asbestos Construction Standard. Contractor to supply results to personnel and will post results onsite.

3.16 Electrical Hazards Control

All electrical power utilized during the project will be on ground fault circuit interrupters (GFCI) whose power source is located outside the work area.

3.17 Emergency Egress and Fire Protection

The abatement contractor shall abide by the emergency egress rules for the facility. All contractor personnel shall receive emergency procedure orientation specific to the facility prior to initiation of abatement activities.

3.18 Fire Protection Plan

- 1. No items capable of initiating or sustaining combustion (lighters, matches, torches, etc.) will be allowed in containment.
- 2. The use of flammable liquids is not permitted.
- 3. Any electricity utilized must be on Ground Fault Circuit Interrupters (GFCI).
- 4. A minimum of one, 2A: 20B: C rated fire extinguishers will be maintained on-site. There must be available at least one 2A: 20B: C rated fire extinguisher within a maximum travel distance of 10 feet from any point in the work area.

- 5. Workers will be trained in the use of fire extinguishers, emergency egress plans, basic fire safety, and emergency reporting procedures prior to work beginning.
- 6. All emergency exits will be labeled as such with tools available for breaching poly and keys in door locks where necessary.
- 7. The Contractor must implement an emergency action and fire prevention plan in accordance with 29 CFR 1910.38 Employee emergency plans and fire prevention plans.

3.19 Fall Protection

The GAC shall provide proper fall protection and training for their employees when working above 6 feet of height in accordance with Occupational Safety and Health Administration 29 CFR Part 1926 Subpart M Fall Protection.

3.20 Respiratory Protection / PPE

The GAC shall provide proper respiratory protection for their employees with NIOSH approved HEPA filters during all pre-clean, abatement removal, waste load out procedures and during waste lift operations for effected employees. The GAC shall provide proof of medical fitness to wear respiratory protection and current fit testing documentation for all employees.

3.21 Work Area Protection

The GAC shall repair or replace, to the Owner's satisfaction, any damage caused by the GAC or GAC subcontractors, to existing finishes, landscaping, or other building components.

3.22 Additional PPE

- Hooded Tyvek suits
- Safety Glasses with side shields (exception not required when wearing a full face respirator).
- Leather Gloves
- Safety toe boots
- Fall Protection as required.
- PPE per MSDS / SDS requirements.

3.23 Pre-Abatement Document Submittal

The GAC shall provide the following submittals to the Owner's Asbestos Competent Person / Safety Department for approval prior to site mobilization.


- ✓ Copies of all worker AHERA / STATE certifications.
- ✓ Copies of all worker asbestos medical evaluations.
- ✓ Copies of all worker respirator fit tests.
- ✓ Copies of MSDS for all chemicals (spray-glue, encapsulant, surfactant etc.) that will be used
- ✓ Asbestos waste receipt / total.

Completed by:

15

Nicolas D. Vasquez CDPHE Asbestos Project Designer Certificate # 22566 Foothills Environmental Asbestos Consulting Firm CDPHE Registration # 14925 Appendix A

Drawings



Appendix B

Certificates



Colorado Department of Public Health and Environment

ASBESTOS CONSULTING FIRM

This certifies that

Foothills Environmental, Inc.

Registration No.: ACF - 14925

has met the registration requirements of 25-7-507, C.R.S. and the Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos consulting activities as required under Regulation No 8, Part B, in the state of Colorado.

Issued:January 30, 2018Expires:January 30, 2019

Authorized APCD Représentative

SEAL



Colorado Department of Public Health and Environment

ASBESTOS CERTIFICATION*

This certifies that

Nicolas Vasquez

Certification No.: 22566

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Project Designer*

Issued: February 08, 2018

Expires: February 08, 2019

* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative

SEAL



CHC Training Nationwide Training & Certification Experts www.trainingchc.com 303.412.6360 (855) 60.CERTIFY

1775 West 55th Avenue Denver, CO 80221, United States of America

CERTIFICATE OF ACHIEVEMENT

This certificate is awarded to:

NICOLAS VASQUEZ

In recognition of satisfactory completion of the EPA-approved annual asbestos refresher training course under section 206 of the Toxic Substance Control Act (TSCA) and Colorado Regulation No. 8 entitled

PROJECT DESIGNER

Course Date: Expiration Date: Course Hours:

SUPER CHC TRAINING EST. 2007 ACCREDITED ALUMNI HILLING DECEMBER 21, 2017 DECEMBER 21, 2018 8.0

Frank Hulce

Instructor

CHC Training Certificate No. R17-2200-APD-CO Visit our Website



Verify Credential



Danaya N. Benedetto

Co-Founder & CEO Training Program Manager

Credential License ID: 11084750



6c. Pre-Demolition Engineering Survey

Asbestos Abatement • Lead Abatement • Mold Remediation • Soil Remediation • Select Interior/Structural Demolition jksindustries.net • 0:303.238.0207 • F: 303.238.0452 • 747 Sheridan Blvd. #9A, Lakewood, CO 80214 Veteran Owned • Certified: MBE, DBE, SBE



Pre-Demolition Survey And General Demolition Plan For 4625 Fillmore Street Denver, CO 80216



Engineers: David A. Poe, P.E., S.E. Glen L. Wilson, E.I.

> July 2, 2018 Project No: 180113

🔹 2535 17"" STREET, DENVER, CO 80211 🔹 303-783-4797 🔹 303-830-9133 FAN 🌸

1 OF 5



July 2, 2018

Stephen P. Di Nardo JKS Industries, LLC 747 Sheridan Blvd #9A Lakewood, CO 80214

Re: 4625 Fillmore Street, Denver, CO 80216 Pre-Demolition Engineering Survey per OSHA 1926.850(a) And General Demolition Plan

Date of Observation: 06/27/18

Dear Mr. Di Nardo:

At the request of JKS Industries (JKS), a representative from Anchor Engineering, Inc. (AEI) performed a site observation at the above-referenced structure on Wednesday, June 27, 2018.

For the purpose of this report, there are two buildings on the property. The front elevation of the residence faces east and is parallel to Fillmore Street. There is an attached garage at the southwest corner of the building. There is an unattached storage shed at the northwest corner of the property adjacent to the alley. At the time of our visit the buildings were vacant.

The purpose of our site visit was twofold:

- To give an assessment of the current condition of the structures as it relates to structurally related hazards before the proposed demolition activities. OSHA 1926.850 is stated below, along with project specific applicability to the subject building.
 - a. <u>OSHA 1926.850(a):</u> Prior to permitting employees to start demolition operations, an engineering survey shall be made, by a competent person, of the structure to determine the condition of the framing, floors, and walls, and possibility of unplanned collapse of any portion of the structure. Any adjacent structure where employees may be exposed shall also be similarly checked. The employer shall have in writing evidence that such a survey has been performed.

<u>Project Specific Applicability:</u> The information contained in this report satisfies the requirement of this guideline. The subcontractor shall review this report and make a copy available to all employees on the project at the pre-project meeting, and it shall also be included in the job site books.

b. **OSHA 1926.85(b):** When employees are required to work within a structure to be demolished which has been damaged by fire, flood, explosion, or other cause, the walls or floor shall be shored or braced.

<u>Project Specific Applicability:</u> 4625 Fillmore Street, Denver, CO 80216 has not been damaged by any fire, flood, explosion, or any other event. Therefore, no shoring or bracing is required.

c. <u>OSHA 1926.850(c)</u>: All electric, gas, water, steam, sewer, and other service lines shall be shut off, capped, or otherwise controlled, outside the building line before demolition work is started. In each case, any utility company which is involved shall be notified in advance.

<u>Project Specific Applicability:</u> The contractor and subcontractor will ensure all electric, gas, water, steam, sewer, and other services are to be cut off prior to any work being performed. Contractor shall confirm with KMP through the pre-demolition check list and present the necessary information in the pre-demolition meetings.

🔹 2535 17TH STREET, DENVER, CO 80211 🔹 303-783-4797 🎄 303-830-9133 FAX 🌩

2 OF 5



d. **OSHA 1926.850(d):** If it is necessary to maintain any power, water or other utilities during demolition, such lines shall be temporarily relocated, as necessary, and protected.

<u>Project Specific Applicability:</u> The demolition of 4625 Fillmore Street, Denver, CO 80216 does not require any power, water or other utilities.

e. <u>OSHA 1926.850(e)</u>: It shall also be determined if any type of hazardous chemicals, gases, explosives, flammable materials, or similarly dangerous substances have been used in any pipes, tanks, or other equipment on the property. When the presence of any such substances is apparent or suspected, testing and purging shall be performed and the hazard eliminated before demolition is started.

<u>Project Specific Applicability:</u> All types of hazardous chemicals, gases, explosives, flammable materials, or other dangerous substances shall be removed from the structure prior to demolition as part of the pre cleaning phase during the environmental remediation. All materials are to be documented, manifested, and included in the environmental close out documents.

f. OSHA 1926.850(f): Where a hazard exists from fragmentation of glass, such hazards shall be removed.

<u>Project Specific Applicability:</u> All hazards from fragmentation of glass shall be removed in the normal course of demolition.

g. <u>OSHA 1926.850(g)</u>: Where a hazard exists to employees falling through wall openings, the opening shall be protected to a height of approximately 42 inches.

<u>Project Specific Applicability:</u> No employees are permitted to enter the structure once demolition begins. Rule applies to interior demolition.

h. **OSHA 1926.850(h):** When debris is dropped through holes in the floor without the use of chutes, the area onto which the material is dropped shall be completely enclosed with barricades not less than 42 inches high and not less than 6 feet back from the projected edge of the opening above. Signs, warning of the hazard of falling materials, shall be posted at each level. Removal shall not be permitted in this lower area until debris handling ceases above.

<u>Project Specific Applicability:</u> No employees are permitted to enter the structure once demolition begins. Rule applies to interior demolition.

i. <u>OSHA 1926.850(i)</u>: All floor openings, not used as material drops, shall be covered over with material substantial enough to support the weight of any load which may be imposed. Such material shall be properly secured to prevent its accidental movement.

<u>Project Specific Applicability:</u> The building is a single story structure. Refer to the demolition sequencing section of this report for further information.

OSHA 1926.850(i): Except for the cutting of holes in floors for chutes, holes through which to drop materials, preparation of storage space, and similar necessary preparatory work, the demolition of exterior walls and floor construction shall begin at the top of the structure and proceed downward. Each story of exterior wall and floor construction shall be removed and dropped into the storage space before commencing the removal of exterior walls and floors in the story next below.

<u>Project Specific Applicability:</u> The building is a single story structure. Refer to the demolition sequencing section of this report for further information.

🚸 2535 17TH STREET, DENVER, CO 80211 🚸 303-783-4797 🚸 303-830-9133 FAX 🚸

3 OF 5



j. **1926.850(k):** Employee entrances to multistory structures being demolished shall be completely protected by sidewalk sheds or canopies, or both, providing protection from the face of the building for a minimum of 8 feet. All such canopies shall be at least 2 feet wider than the building entrances or openings (1 foot wider on each side thereof), and shall be capable of sustaining a load of 150 pounds per square foot.

<u>Project Specific Applicability</u>: Not applicable. Building is a single story structure. No employees are permitted to enter the structure once demolition begins.

 Provide a general outline of the demolition procedures and sequence that is proposed to be used in the demolition of the subject structure. These outlined procedures/sequences are subject to change by AEI and/or the demolition contractor based on the observed response of the structure overall and components thereof during actual demolition operations.

No architectural or structural drawings were provided for our review.

The residence is a single-story residential structure and is assumed to be founded on a spread footings. The structure has a crawlspace with concrete foundation walls. The residence is approximately 30'x43' with the long direction oriented east to west. The wall and roof framing is assumed to be composed of dimension lumber framing. The attached garage is approximately 12'x24' with the long direction oriented east to west. It is a wood-framed structure on a concrete foundation with a slab on grade floor. The unattached storage shed is approximately 8'x10' with the long direction oriented north to south. It is a wood framed structure on wood skids with no apparent foundation.

Existing Condition Observation

During our site visit we made visual observations around the building perimeters only. The structures were partially exposed in some areas. All of the existing structural systems that were exposed to view appeared to be in good condition. We saw no evidence of noteworthy structural distress. It is our professional opinion that the possibility of un-planned collapse of any portion of the existing structures is very low. Workers may be allowed in the buildings to prepare them for demolition with such activities as removal of materials or other work that does not involve activities that affect existing structural systems.

Outline of Proposed Demolition Procedures, Equipment, and Sequence

Equipment

We anticipate demolition for this structure to be completed with heavy equipment including:

- "Track-hoe" excavators capable of reaching structural elements to be demolished. Excavators may be equipped at times with buckets/grapples, hydraulically actuated demolition hammers or shears, and other custom extensions for demolition and/or holding elements for temporary stability.
- Small skid steer loaders may also be utilized from time to time during demolition

Demolition Sequencing

General

After the commencement of demolition with heavy equipment, by necessity, structural systems from this point forth will be destroyed. Demolition should proceed as fast as practical until the structure is demolished in its entirety. The lateral stability of the buildings are provided by the perimeter wood-framed walls.

During demolition operations, care must be taken to protect and prevent damage to any active or live utilities both above and below ground.

During demolition, water will be used to wet down the area that is being demolished prior to starting the demolition. During the demolition process a water spray will be used to minimize the fugitive particulate matter emissions. The ground will be

🔹 2535 17TH STREET, DENVER, CO 80211 🔹 303-783-4797 🍲 303-830-9133 F_{AX} 🌩

4 OF 5



sprayed with water either by water truck or some type of water spray to minimize fugitive particulate emissions from haul trucks and demolition equipment.

Sequence


The residence superstructure may be collapsed into the crawlspace starting at either the northeast or northwest corners of the building and proceeding thru the length of the building to the south. The attached garage shall be demolished starting from the east or west side and proceeding through the building in the east/west direction. The north side of the residence and the south side of the attached garage are in close proximity to the north and south property lines. The property on the north was not scheduled for demolition at the time of our observation. The property located to the south is scheduled for demolition. The unattached storage shed can be removed in any sequence. Once the roof, wall, and floor systems are demolished, the slab on grade and foundations can be removed in any sequence.

Closing

This report constitutes an engineering review and summary of the pre-demolition condition of the structural systems of the subject buildings as well as a general outline of demolition procedures and sequencing. Note that the conclusions drawn are based on visual observations and our expertise and experience with structural engineering of building structures. Unless noted otherwise, no non-destructive or destructive testing of any kind was performed, nor was any formal engineering analysis completed. These procedures/sequences outlined herein are subject to change by AEI and/or the demolition contractor based on the observed response of the structure overall and components thereof during actual demolition operations. Anchor Engineering, Inc. shall be held harmless for damage of any kind to surrounding structures or property or for injury of any kind to any person or persons. The demolition contractor is responsible for jobsite safety. The conclusions presented in this report are based on conditions noted at the time of the observation. Commentary or recommendations regarding environmental issues are beyond the scope of this report. Should questions arise, or if further information is required regarding the content of this report, please contact our office.

Sincerely, Anchor Engineering, Inc.

Glen L. Wilson, E.I. Design Engineer





7. Asbestos Clearance Report



November 30, 2018

Interior Air Monitoring Clearance

Re: AP-78 4625 Fillmore Street Denver, Colorado 80216

To Whom It May Concern:

On, November 28, 2018, Logan Greenfield, Colorado Certified Asbestos Building Inspector and Colorado Air Monitoring Specialist with All-Phase Environmental Consultants, Inc. (APEC), conducted Air Monitoring clearances at the above referenced Subject Property. A visual inspection and air samples were collected inside the abatement containment to ensure that the asbestos fiber counts are below the regulated standard to guarantee this area is safe to re-occupy.

The Containment Air clearance consisted of five (5) 0.08um sampling cassettes, five (5) 1-16 liter per minute pumps, along with Four (4) 20-inch box fans and a one-horse power leave blower used to perform an aggressive clearance of the containment. *All-Phase Environmental is an approved and certified Colorado Department of Public Health and Environment asbestos laboratory.*

Microscopic inspection of the above mentioned five samples were conducted in the All Phase Environmental PCM laboratory. This inspection verified that <u>ALL</u> the samples taken were at or below 0.01 fiber per cubic centimeter as required by the Colorado Department of Public Health and Environmental standard for a safe room or area. See Lab analytical results attached to this document.

Based on the visual inspection and the analytical results, this area is considered safe to re-occupy.

APEC will not be held responsible for the mishandling of the information contained herein, and/or any items found after November 28, 2018

Please feel free to call with any questions and or concerns.

Sincerely,

ANU

Logan Greenfield Colorado Certified Asbestos Inspector and AMS - 20715



APEC Project No.:

Customer ID:

| 721 W. 9th Str | | | | | | | |
|------------------------|---------------------------|------------------|------------------------|-----------------|------------------------|-----------|---------|
| Pueblo, CO 81 | | | | | | | |
| | Iphaseenvironme | ental.com | | | | | |
| AIHA 214132/0 | CDPHE AL-15979 | | | | | | |
| Attn: | | | Phone: | | | | |
| | | | Email: | | | | |
| | | | Received: | | | | |
| | | | Analysis Date: | | | | |
| Customer Project | Ref.: | | Sample Date: | | | | |
| | | | | | | | |
| | | Volume | | | 0 | | Type of |
| Sample ID | Location | (Liters) | Fibers | Fields | Fibers/mm ² | Fibers/cc | Sample |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| The results reported h | nave been blank corrected | l as applicable. | | | | | |
| | Contrast by Phase Contrac | | , NIOSH 7400 Method, I | Revision 3, Iss | ue 2, 8/15/94 | | |
| | | | | | | | |
| | | | Kuhan | 0 K | lator | | |
| Analyst(s) Logar | n Greenfield | | | | | ı | |
| | | | Richard Ralston, | | | | |
| | | | or other approve | ed signatory | | | |

samples were anlayzed in accordance with NIOSH 7400 or OSHA ID-160 Methods by analysts successfully participating in the AIHA PAT program. APEC maintains liability limited to cost of analysis. This report relates only to the samples reported above and may not be reproduced, except in full, without writen approval by APEC. APEC bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. The Client assumes full and complete responsibility for all uses and/or application sof this report. APEC makes no guarantee as to the nature or accuracy of sample collection. APEC is not responsible for data reported in fibers/cc, which is dependent on volume collected by non-laboratory personnel. Results have been blank corrected as applicable. Samples received in good condition unless otherwise noted. Samples analyzed by APEC, Pueblo, CO.

THIS IS THE LAST PAGE OF THE REPORT



Colorado Department of Public Health and Environment

ASBESTOS LABORATORY

This certifies that

All Phase Environmental Consultants, Inc.

Registration No.: AL - 24462

testing activities, as required by Regulation No 8, Part B, in the state of Colorado has met the registration requirements of 25-7-507, C.R.S. and the Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos laboratory

Issued: April 20, 2018 Expires: April 20, 2019

Authorized APCD Representative

SEAL



8. Materials Summary

JKSINDUSTRIES.NET



January 11, 2019

Megan Wood Kiewit Infrastructure Co. 160 Inverness Drive West, Suite 110 Englewood, CO 80112

RE: AP-77 4615 Fillmore St. - Summary of Removed Materials

Dear Megan,

Below is a summary of the materials removed from 4615 Fillmore St. For more details regarding the location of the Asbestos Containing Materials (ACM) and the asbestos content please refer to the Table 3-1 of the All-Phase Environmental SSAR (Page 16).

| Material Removed | Quantity |
|--|-------------------------------------|
| Asbestos Containing Textured Drywall | 3530 SF |
| Asbestos Containing Sheet Vinyl Flooring | 336 SF |
| Asbestos Containing Window Glazing | 114 SF |
| Regulated Building Materials | 9 Lightbulbs and 4 gal. Latex Paint |
| Clean Demolition Debris | 453,600 lbs |
| Recycled Concrete | 97,200 lbs |

If you have any questions or require further information regarding these quantities, please contact me at 303-238-0207.

Sincerely, **JKS Industries, LLC**

Jeffrey Knight President



9. Waste Manifests



9a. Asbestos Waste Manifests

| | | 1. Generator ID Number N / A | DS NESH | | 3. Emergency R | | hone | | | mber 223487 |
|---|---|--|--|--|--|--------------------------|----------------------|-------------------------------------|--------------------------|---|
| 5. Generator's Generator's P | LAKEWOO | 0 Address DO DEPARTMENT C NDAN BLVD UNIT 9/ DD CO 80214 | A | RTATION | Generator's Pro AP-7 4625 | ject Addre S Fillm | | rent than mailing | | |
| 6. Transporter | 1: Complete Com | pany Name and Address | Solutio | | 5 00110 | u w | 0021 | - | | ansporter Phone |
| | | pany Name and Address | | | | | | | | ansporter Phone |
| 3. Designated | 3500 \$ | lame and Site Address ER ARAPAHOE DIS S GUN CLUB RD RA CO 80018 | | 0) 876- 262 | 0 | | | Facility's Pi | none: | |
| 9. Was | te Shipping Name, | Description, & Profile Number | (| 0/010 202 | | 0. Contain | | 11. Total Quantity | 12. Unit Wt./Vol. | |
| 1. RC | 2, NA 2212, / | Asbestos, 9,PG III | | | | | Туре | | | NONE |
| 2. | | | | 1267 | 7500 | | | 20yro | 5 | |
| 3. Regulator | 4300 | orado Department of F O Cherry Creek Drive S ver, CO 80222-1530 | Public Health ar South | nd Environm | ent | | CH | Emergency IEMTREC 4-hour Toll | (800) 42 | 4-9300 |
| 5. Contracto I hereb packag | or/Generator Certifi y declare that ed, marked an | cation: the contents of this consig d labeled/ placarded, and a tal regulations. | inment are fully and | d accurately de | scribed abov | ve by the | e proper on and d | shipping nai | me, and ar ding to ap | re classified, oplicable national |
| 5. Contracto I hereb packag and sta I hereb quantit | Custom or/Generator Certifi y declare that ed, marked an te governmen y certify that t | cation: the contents of this consig d labeled/ placarded, and a tal regulations. he above described waste i r radioactive materials. | inment are fully and are in all respects ir | d accurately de n proper condit waste as define | scribed abov ion for trans ed by federa | ve by the portatio | on and d | isposal accor | ding to ap | oplicable national ot contain regulated |
| 5. Contracto I hereb packag and sta I hereb quantit Generator's/C | Custom or/Generator Certifi y declare that ed, marked an ite governmen y certify that t ies of PCB's or of PCB's or offeror's Printed/Ty | cation: the contents of this consig d labeled/ placarded, and a tal regulations. he above described waste i r radioactive materials. ped Name | inment are fully and are in all respects ir | d accurately de n proper condit | scribed abov ion for trans ed by federa | ve by the portatio | on and d | isposal accor | ding to ap | oplicable national |
| 5. Contracto I hereb packag and sta I hereb quantit Generator's/C V. (6. Transporter 1 | Custom or/Generator Certifi y declare that ed, marked an ite governmen y certify that t ies of PCB's or of PCB's or offeror's Printed/Ty | cation: the contents of this consig d labeled/ placarded, and a tal regulations. he above described waste is r radioactive materials. ped Name me behalf of materials ne ONDERE | inment are fully and are in all respects ir is not a hazardous | d accurately de n proper condit waste as define | scribed abov ion for trans ad by federal ture | ve by the portatio | on and d | isposal accor | ding to ap | oplicable national ot contain regulated Month Day |
| 5. Contracto I hereb packag and sta I hereb quantit Generator's/C Ma (6. Transporter 1 ransporter 2 7. Special Ha | Custom or/Generator Certifit y declare that ed, marked and the governmen y certify that t ies of PCB's of offeror's Printed/Ty er Acknowledgeme Printed/Typed Nar DE Printed/Typed Nar | cation: the contents of this consig d labeled/ placarded, and a tal regulations. he above described waste in radioactive materials. ped Name me behalf of materials ne DADERE ne | inment are fully and are in all respects in is not a hazardous | d accurately de n proper condit waste as define Signa | scribed abov ion for trans ed by federal ture | ye by the portatio | on and d | isposal accor | ding to ap | oplicable national ot contain regulated Month Day |
| 5. Contractor I hereb packag and sta I hereb quantit Generator's/C Mac 2 6. Transporter 1 ransporter 2 7. Special Ha Soil origin | Custom or/Generator Certifit y declare that ed, marked and the governmen y certify that t ies of PCB's of offeror's Printed/Ty er Acknowledgeme Printed/Typed Nar DE Printed/Typed Nar | cation: the contents of this consig d labeled/ placarded, and a tal regulations. the above described waste in radioactive materials. ped Name me behave the the talk of talk of talk of the talk of the talk of | inment are fully and are in all respects in is not a hazardous | d accurately de n proper condit waste as define Signa | scribed abov ion for trans ed by federal ture | ye by the portatio | on and d | isposal accor | ding to ap | pplicable national ot contain regulated Month Day |
| 5. Contractor I hereb packag and sta I hereb quantit Generator's/C MAC (6. Transporter 1 Transporter 2 7. Special Ha Soil origin (8. Discrepan | Custom pr/Generator Certifit y declare that ed, marked and te governmen y certify that t ies of PCB's of offeror's Printed/Ty Heendam Printed/Typed Nar Printed/Typed Nar andling Instruction hating from th | cation: the contents of this consig d labeled/ placarded, and a tal regulations. the above described waste is r radioactive materials. ped Name | nment are fully and are in all respects in is not a hazardous | d accurately de n proper condit waste as define Signa | scribed abov ion for trans ed by federal ture | ye by the portatio | on and d | isposal accor | ding to ap | pplicable national ot contain regulated Month Day |
| 15. Contractor I hereb packag and sta I hereb quantit Generator's/C Mi & J Transporter 1 Transporter 2 17. Special Ha Soil origin 18. Discrepan | Custom by declare that ed, marked and the governmen y certify that the ies of PCB's of the overnment y certify that the ies of PCB's of the overnment of PCB's of PCB's of the overnment of PCB's of PCB's of the overnment of PCB's of PCB's of PCB's of PCB's of PCB's of | cation: the contents of this consig d labeled/ placarded, and a tal regulations. the above described waste is r radioactive materials. ped Name | tureLoca | d accurately de n proper condit waste as define Signa Signa cover or sold | scribed abov ion for trans ad by federal ture | ye by the portatio | on and di | isposal accor | ding to ap | oplicable national ot contain regulated Month Day <u>Nonth Day</u> <u>Nonth Day</u> <u>Month Day</u> <u>Month Day</u> |

| | | 1. Generator ID Number | | 2. | Page 1 of 3.1 | mergency Response | | 4. Waste | Tracking Nun | nber 22348 |
|--|---|--|---|--|--|---|-----------------------|---------------------------------|---------------------------|--|
| 5. Gei | nerator's Name and Mailir | | | 1 | Ge | 800-424- nerator's Project Add | | | | 22040 |
| | nerator's Name and Mailir COLORA | DO DEPARTM RIDAN BLVD L | IENT OF TRA | NSPORTAT | NON | AP-78 | nooa (n unit | rent uran maning | auuress) | |
| | LAKEWO | OD CO 80214 | JNIT BA | | | 4625 Fillm | ore Sb. | | | |
| | rator's Phone: | | | (303)51 | 2-5909 | Denver co | | | | |
| 6. Trai | nsporter 1: Complete Com | npany Name and Address | s -1 | 1 | | | | | Tra | ansporter Phone |
| | 5280 | | Solutt | MO | | | | | 118 | 184/0300 |
| 7. Trai | nsporter 2: Complete Com | npany Name and Address | S | | | | | | Tra | ansporter Phone |
| 0.7 | Invested Print | | | | | | | | | |
| 8. Des | signated Disposal Facility | Name and Site Address | E DISPOSAL | L | | | | Facility's Ph | none: | |
| | 3500 | S GUN CLUB | RD | | | | | | | |
| | AURC | DRA CO 80018 | 3 | (720) 83 | 76-2620 | | | 1 | | |
| | | | | (120/01 | 0-2020 | 10. Cont | ainere | | 1 | |
| | 9. Waste Shipping Name | e, Description, & Profile | Number | | | No. | Type | 11. Total Quantity | 12. Unit Wt./Vol. | |
| | 1. | | | | | nu. | Type | | | 100000 |
| | RQ, NA 2212. | Asbestos, 9,PG | 10 | | | | | | | NONE |
| | 1000 | | | | 126775 | icp | | | | |
| | 2. | | | | | | | Dan de la | | |
| | 1. | | | | | | | Yn | | |
| | | | | | | | | 1ºUNX | | |
| 13. R | legulatory Agency: Cold | orado Departmo | ent of Public H | lealth and Er | nvironmer | t | | Emergency | | |
| | 430 | 0 Cherry Creek ver, CO 80222- | Drive South | | | | | IEMTREC | | |
| | Den | 00 00222- | 1000 | | | | 2 | 4-hour Toll | Free Nu | Inder |
| 14. Bi | ill to & Account Number: | | | | | | | | | |
| | | | | | | | | | | |
| l p | Contractor/Generator Certi hereby declare that backaged, marked ar | the contents of thind labeled/ placard | is consignment ar | re fully and accu | urately desc | ribed above by t | he proper | shipping nai | me, and ar rding to ap | re classified, pplicable national |
| l p a l | Contractor/Generator Certi hereby declare that packaged, marked and and state governmer | fication: the contents of thind labeled/ placard ntal regulations. the above describe | is consignment ar ed, and are in all i d waste is not a h | re fully and accu respects in prop | urately desc per condition | ribed above by t n for transportat | ion and d | isposal accor | ding to ap | re classified, oplicable national ot contain regulated |
| l p a l q | Contractor/Generator Certii hereby declare that packaged, marked and and state governmer hereby certify that i quantities of PCB's o | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive mate | is consignment ar ed, and are in all i d waste is not a h | re fully and accu respects in prop | urately desc per condition e as defined | ribed above by t n for transportat by federal, state | ion and d | isposal accor | ding to ap | oplicable national ot contain regulated |
| l p a l q Gene | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that quantities of PCB's o rator's/Offeror's Printed/Ty | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive mater | is consignment ar ed, and are in all i d waste is not a h | re fully and accu respects in prop | urately desc per condition as defined Signatur | ribed above by t n for transportat by federal, state | ion and d | isposal accor | ding to ap | plicable national |
| p a q Gene | Contractor/Generator Certii hereby declare that packaged, marked and and state governmer hereby certify that i quantities of PCB's o | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive mater | is consignment ar ed, and are in all i d waste is not a h | re fully and accu respects in prop | urately desc per condition e as defined Signatur | ribed above by t in for transportat by federal, state | or local | isposal accor regulations ar | ding to ap | oplicable national ot contain regulated Month Day |
| l p a l q Gene | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that quantities of PCB's o rator's/Offeror's Printed/Ty | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive mater | is consignment ar ed, and are in all i d waste is not a h | re fully and accu respects in prop | urately desc per condition e as defined Signatur | ribed above by t n for transportat by federal, state | or local | isposal accor regulations ar | ding to ap | oplicable national ot contain regulated |
| I p a I q Gene | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that quantities of PCB's o rator's/Offeror's Printed/Ty | fication: the contents of thind had labeled/ placard hal regulations. the above describe or radioactive mater where the | is consignment ar ed, and are in all r d waste is not a h rials. | re fully and accu respects in prop | urately desc per condition e as defined Signatur | ribed above by t in for transportat by federal, state | or local | isposal accor regulations ar | ding to ap | oplicable national ot contain regulated Month Day |
| I p a I q Gene N 16. Tr | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that i quantities of PCB's o rator's/Offeror's Printed/Ty MEGAN | fication: the contents of thind had labeled/ placard had regulations. the above describe or radioactive mately where the second second where the second second second where the second second second ment of Receipt of Materia | is consignment ar ed, and are in all r d waste is not a h rials. | re fully and accu respects in prop | urately desc per condition e as defined Signatur | ribed above by t n for transportat by federal, state e e hat chat c | or local | isposal accor regulations ar | ding to ap | Month Day Month Day |
| I p a I q Gene I 6. Tr Trans | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that i quantities of PCB's o rator's/Offeror's Printed/Ty ME-GAN | fication: the contents of thind and labeled/ placard that regulations. the above describe for radioactive materia we we we we we the content of the second me the content of the second the | is consignment ar ed, and are in all r d waste is not a h rials. | re fully and accu respects in prop | urately desc per condition as defined Signatur G | ribed above by t n for transportat by federal, state e e hat chat c | or local | isposal accor regulations ar | ding to ap | Month Day |
| I p a I q Gene I 6. Tr Trans | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that i quantities of PCB's o rator's/Offeror's Printed/Ty MEGAN | fication: the contents of thind and labeled/ placard that regulations. the above describe for radioactive materia we we we we we the content of the second me the content of the second the | is consignment ar ed, and are in all r d waste is not a h rials. | re fully and accu respects in prop | urately desc per condition as defined Signatur G | ribed above by t n for transportat by federal, state ehatf ehatf | or local | isposal accor regulations ar | ding to ap | Month Day Month Day |
| I p a I q Genee N 16. Tr Transi | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive materia where the second second second where the second second second second where the second second second second where the second | is consignment ar ed, and are in all r d waste is not a h rials. | re fully and accu respects in prop | signatur Signatur | ribed above by t n for transportat by federal, state ehatf ehatf | or local | isposal accor regulations ar | ding to ap | Month Day |
| I p pa I q Genee N 16. Tr Transp Transp | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na | fication: the contents of thin nd labeled/ placard ntal regulations. the above describe or radioactive mater wped Name WOOD ent of Receipt of Materia me WFRE me me | is consignment ar ed, and are in all n d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | ding to ap | Month Day |
| I p pa I q Genee N 16. Tr Transp Transp | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na | fication: the contents of thin nd labeled/ placard ntal regulations. the above describe or radioactive mater wped Name WOOD ent of Receipt of Materia me WFRE me me | is consignment ar ed, and are in all n d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | ding to ap | Month Day |
| I p pa I g Genee N 16. Tr Transp Transp | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na | fication: the contents of thin nd labeled/ placard ntal regulations. the above describe or radioactive mater wped Name WOOD ent of Receipt of Materia me WFRE me me | is consignment ar ed, and are in all n d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | ding to ap | Month Day |
| I p pa I g Genee N 16. Tr Transp Transp | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na | fication: the contents of thin nd labeled/ placard ntal regulations. the above describe or radioactive mater wped Name WOOD ent of Receipt of Materia me WFRE me me | is consignment ar ed, and are in all n d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | ding to ap | Month Day |
| I p p a I q Genee N 16. Tr Transp Transp 17. Sp Soil | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive materia where the state of the state of the state where the state of the state o | is consignment ar ed, and are in all n d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | ding to ap | Month Day Month Day Month Day Month Day Month Day Month Day Month Day |
| I p a I q Genee N Transp Transp Transp Soil | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na pecial Handling Instruction originating from t | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive materia where the state of the state of the state where the state of the state o | is consignment ar ed, and are in all n d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | rding to ap | Anoth Day Month Day Month Day Month Day Month Day Month Day Month Day |
| I p a I q Genee N Transp Transp Transp Soil | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na pecial Handling Instruction originating from t | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive materia where the state of the state of the state where the state of the state o | is consignment ar ed, and are in all n d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | rding to ap | Month Day Month Day Month Day Month Day Month Day Month Day Month Day |
| I p a I q Genee N Transp Transp Transp Soill 18. Di | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na pecial Handling Instruction originating from t | fication: the contents of thind labeled/ placard intal regulations. the above describe or radioactive materia where the above of Materia me DER E interme in | is consignment ar ed, and are in all r d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | rding to ap | Anonth Day Month Day Month Day Month Day Month Day Month Day Month Day |
| I p p a I q Genee I 16. Tr Transp Transp Transp Soil 18. Di | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na pecial Handling Instruction originating from t | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive materia where the second of the second where the second of the second me the second of the second of the second me the second of th | is consignment ar ed, and are in all n d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | rding to ap | Anoth Day Month Day Month Day Month Day Month Day Month Day Month Day |
| I p p a I q Genee I 16. Tr Transp Transp Transp Soil 18. Di | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that is quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na pecial Handling Instruction originating from t iscrepancy Indication Spa | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive materia where the second of the second where the second of the second me the second of the second of the second me the second of th | is consignment ar ed, and are in all r d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | rding to ap | Anonth Day Month Day Month Day Month Day Month Day Month Day Month Day |
| I p p a I q Genee I 16. Tr Transp Transp Transp Soil 18. Di In | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that i quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na porter 1 Printed/Typed Na porter 1 Printed/Typed Na porter 1 Printed/Typed Na porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 1 Printed/Typed Na porter 3 Printed/Typed Na porter 1 Printed/Typed Na porter 1 Printed/Typed Na porter 1 Printed/Typed Na porter 3 Printed/Typed Na porter 3 Printed/Typed Na porter 4 Printed/Typed Na porter 4 Printed/Typed Na porter 5 Printed/Typed Na | fication: the contents of thind labeled/ placard ntal regulations. the above describe or radioactive materia where the second of the second where the second of the second me the second of the second of the second me the second of th | is consignment ar ed, and are in all r d waste is not a h rials. | re fully and accu respects in prop nazardous waste | signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehait ehait a | or local | isposal accor regulations ar | rding to ap | Anonth Day Month Day Month Day Month Day Month Day Month Day Month Day |
| I p p a I q Genee N Transy Transy Transy 17. Sp Soill 18. Di 18. Di 18. Di 11. Di 10. M Land | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that i quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na porter 1 Printed/Typed Na porter 1 Printed/Typed Na porter 1 Printed/Typed Na porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 1 Printed/Typed Na porter 3 Printed/Typed Na porter 1 Printed/Typed Na porter 1 Printed/Typed Na porter 1 Printed/Typed Na porter 3 Printed/Typed Na porter 3 Printed/Typed Na porter 4 Printed/Typed Na porter 4 Printed/Typed Na porter 5 Printed/Typed Na | fication: the contents of thind labeled/ placardinatal regulations. the above describe or radioactive material of the above describe or radioactive material of the second seco | is consignment ar ed, and are in all r d waste is not a h rials. | re fully and accurespects in proproved as daily cover as daily cover | signatur Signatur Signatur Signatur | ribed above by t n for transportat by federal, state ehatt a e clean fill. | ion and d or local | isposal accor regulations ar | rding to ap | Anonth Day Month Day Month Day Month Day Month Day Month Day Month Day |
| I p p a I q Genee N In Transy In Soill 18. Di In 20. M Land 21. Do Printe | Contractor/Generator Certii hereby declare that backaged, marked and and state governmer hereby certify that i quantities of PCB's of rator's/Offeror's Printed/Ty MEGAN ransporter Acknowledgem porter 1 Printed/Typed Na porter 2 Printed/Typed Na porter 2 Printed/Typed Na pecial Handling Instruction originating from t iscrepancy Indication Spa anagement Method/Locati ffill | fication: the contents of thind labeled/ placardinatal regulations. the above describe or radioactive material of the above describe or radioactive material of the second seco | is consignment ar ed, and are in all r d waste is not a h rials. | re fully and accurespects in proproved as daily cover as daily cover | signatur Signatur Signatur Signatur | ribed above by the for transportation for transportation by federal, state whether the state of | ion and d or local | isposal accor regulations ar | rding to ap | Anonth Day Month Day Month Day Month Day Month Day Month Day Month Day |

CWMI



9b. Regulated Building Materials (RBMs) Waste Manifests



February 14, 2018

CDOT

RE: Regulated Building Materials Manifests in SSCRs

To whom it may concern;

This letter is to explain the "SSCR Tracking Sheet" JKS Industries prepared for the purpose of documenting the manifests for the Regulated Building Materials (RMBs) included in the SSCR's.

The attached table describes how we have batched the RBM manifests per property. Here is a brief description of each grouping:

- Group 1 Independent: Each of the properties in this group has/will have its own RBM manifest. These manifests will be included in the SSCR for each property.
- Group 2 Pilot: The RBMs were removed from these properties and taken to the Pilot Truck Stop (AP-86). The reason for this, is that the volume was so low it was more cost effective just to lump them in with the Pilot RBMs than to have a separate pickup. There is no way to separate the inventories of these properties from the Pilot. The manifest will be included in the SSCR for each property.
- Group 3 Independent: The RBMs for these properties were removed and taken to the JKS warehouse for a single pick-up. A detailed inventory for these properties will be included in the individual SSCRs as well as a copy of the bulk pick-up manifest.
- Group 4 Not Required: The RBMs for these properties were removed prior to Kiewit taking possession of the property. This will be clarified in each individual SSCR for these properties.
- Group 5 AP-122: The RBMs for these properties were taken to AP-122. The reason for this, is that the volume was so low it was more cost effective just to lump them in with the RBMs at AP-122 than to have a separate pickup. An inventory for these properties were taken and will be included in the SSCR along with the RBM manifest.

An indication as to whether or not RBMs were removed will be found in the "Closeout Letter" portion of each SSCR; any additional notes or details will be found in the "Materials Summary" portion. Please reach out to us if you need any further clarification.

Stephen P. DiNardo Director of Quality Management, JKS Industries

Regulated Building Material Groupings and Aconex Close Out

Revision Date

2/11/2019

| | | | | RBM Gr | oupings | | | Close Out Documents |
|----|----------|--------------------------|------------------------|------------------|----------------|----------------------------|-------------------|---------------------------|
| ## | Parcel # | Site Address | Group 1 Independent | Group 2 Pilot | Group 3 JKS | Group 4 Not Required | Group 5 AP-122 | SSCR Aconex # |
| 1 | AP-8 | 4618 High St. | | | Complete | | | C70-JKS-ENV-RPT-000014 |
| 2 | AP-14 | 4617/4625 Race St. | | | Complete | | | Not Demo'd |
| 3 | AP-23 | 4639 Vine St. | | | | Not Required | | C70-JKS-PRM-RPT-000012 |
| 4 | AP-28 | 4646 Vine St. | | | Complete | | | C70-JKS-ENV-RPT-000011 |
| 5 | AP-33 | 4637 Claude Ct. | | Complete | | | | C70-JKS-ENV-RPT-000002 |
| 6 | AP-34 | 4639 Claude Ct. | | Complete | | | | C70-JKS-ENV-RPT-000003 |
| 7 | AP-42 | 4620 Claude St. | | | | Not Required | | C70-JKS-ENV-RPT-000004 |
| 8 | AP-49 | 2381 E. 46th Ave. | | | Complete | | | C70-JKS-ENV-RPT-000023 |
| 9 | AP-49A | 2381 E. 46th Ave. | | | Complete | | | C70-JKS-ENV-RPT-000018 |
| 10 | AP-53 | 4608 Josephine | | | Complete | | | C70-JKS-ENV-RPT-000015 |
| 11 | AP-68 | 4601 Clayton | | | | | Complete | SSCR in Process; Due 2/18 |
| 12 | AP-66 | 2615 E. 46th | Complete | | | | | C70-KIE-ENV-RPT-000004 |
| 13 | AP-69 | 4611 Clayton | | | Complete | | | SSCR in Process; Due 2/18 |
| 14 | AP-70 | 4621 Clayton | | | Complete | | | C70-JKS-ENV-RPT-000008 |
| 15 | AP-72 | 4550 Clayton | | | Complete | | | C70-JKS-ENV-RPT-000021 |
| | AP-72A | 2716 E 46th Ave | | | Complete | | | C70-JKS-ENV-RPT-000019 |
| 16 | AP-73 | 4600 Clayton | | | | None Found | | SSCR in Process; Due 2/18 |
| 17 | AP-74 | 4610 Clayton | | | | None Found | | C70-JKS-ENV-RPT-000025 |
| 18 | AP-75 | 4620 Clayton | | | Complete | | | C70-JKS-ENV-RPT-000009 |
| 19 | AP-77 | 4615 Fillmore | | | Complete | | | C70-JKS-ENV-RPT-000012 |
| 20 | AP-78 | 4625 Fillmore | | | Complete | | | C70-JKS-ENV-RPT-000016 |
| 21 | AP-79 | 4605 Fillmore | | | Complete | | | C70-JKS-ENV-RPT-000017 |
| 22 | AP-80 | 4610 Fillmore | | | Complete | | | C70-JKS-ENV-RPT-000024 |
| 23 | AP-81 | 4620 Fillmore | | | Complete | | | C70-JKS-ENV-RPT-000020 |
| 24 | AP-83 | 4625 Milwaukee | | | Complete | | | C70-JKS-ENV-RPT-000026 |
| 25 | AP-86 | 3223 E. 46th Ave. | Complete | | | | | C70-JKS-ENV-RPT-000007 |
| 26 | AP-86B | 3455 E. 46th Ave. | Complete | | | | | C70-JKS-ENV-RPT-000005 |
| 27 | AP-93 | 3538 E 46th Ave | | | | No Survey | | On Hold till 2020 |
| 28 | AP-93A | 3600 E 46th Ave Office | | | | No Survey | | On Hold till 2020 |
| 29 | AP-102 | 4625 Colorado Blvd | Complete | | | | | Not Demo'd |
| 30 | AP-109E | 5125 E. Stapleton N. Dr. | Complete | | | | | Demolition in Process |
| 31 | | 5175 E. Stapleton N. Dr. | Complete | | | | | Demolition in Process |
| 32 | AP-122 | 5601 E. Stapleton N. Dr. | | | | | Complete | On Hold till 2020 |
| 33 | | 4542 Filmore | | | Complete | | · | C70-JKS-ENV-RPT-000010 |
| 34 | | Pump House | | | | | | C70-JKS-ENV-RPT-000013 |

Group Details:

Group 1: Each property will have it's own individual RBM manifest

Group 2: RBMs from these properties went to the Pilot (AP-86) and will be on the Pilot Manifest

Group 3: RBMs for these properties were picked up in bulk. Refer to materials summary for detail on the actual RBMs removed for each property

Group 4: RBMs for these properties were either removed by Kiewit ("Not Required"), none were found ("None Found"), or the survey has not been released yet ("No Survey")

Group 5: RBMs from these properties went to AP-122 and will be on the manifest for AP-122

| WASTE | | | CERTIFICATE OF RECYCL | INC | | | | - | 07001 |
|--------------|--------------------------|---|--|--|--|-------------------------------|--|----------|-------------|
| WASTER | Universal V | | 4' Jumbo 4' Box 8' Jumbo | | | | P/U Fees: \$25_\$30_\$40_\$45_\$55_ | BOL#: | 27201 |
| | TSCA Was | | HID Box Battery Box 6.5 | and the second | | | \$65\$75\$85\$95\$105 \$115\$125\$135\$145\$155 | | |
| | Special Wa | iste | 14-G PD 30-G PD55-G PD | | | | Labor Charges: \$ | Shipment | Date: |
| Generator | Of Waste: | | 95-G PD 55-G SD 85-G SD _ | GL Box | Bill To: | KS Ins | Off Spec. Charge: \$ | 1.1 | 1 |
| Name: | | | | | Name: | VS TW | 1 Ktoies | - 11/ | 6/18 |
| Address: | | | | | Address: | IT I will | A PIL | - | 1 |
| City, State, | Zip: | | | | City, State | Zip: | an bla. | - | |
| Contact: | | | | | Contact: | Lakewo | od (0. 80214/ | Emergen | ncy Contact |
| | | | - | | | eff kni | | (877) 3 | 31-2149 |
| Phone: | | | Fax: | | Phone: | -407-4410 | Fax: | Exten | ision 4 |
| PO# | | | Job# | | PO# | | Job# | | |
| WASTE BE | ROKERAGE | FACILITY: | | | EPA ID# | : COR000231449 | | _ | |
| X | R8E, LLC | | | | | | y For Universal Waste | | |
| | 4810 New | | | | | Large Quantity Ha | ndler of Universal Waste | | |
| | Commerce | | Colorado 80033-2244 | | | | Transporter/Transfer Facility | | |
| | (p) 303-42 Email: Mil | | i) 303-424-9193 | | | | ter/Transfer Facility | | |
| | www.R8Env | | WIO.COM | | | 050108 550 051Q 1781660 CO | TSCA - EPA Approved PCB Handler | | |
| Contai | | | | | 1 | 11101000 00 | TOOK - LI A Approved POB Handler | Total | Unit / Wt. |
| Count | Туре | Was | te Common Name | | | DOT Description | | Quantity | Volume |
| | | 4' & UNDE | R FLUORESCENT LAMP/S RECY | CLING | Non-DOT | Regulated (per 49 Cl | FR 173.164(e)) | | |
| 2 | CF | 5' & OVER | FLUORESCENT LAMP/S RECYC | LING | Non-DOT | Regulated (per 49 Cl | FR 173.164(e)) | 12 | on. |
| _ | | UTUBE FLU | ORESCENT LAMP/S RECYCLING | | | Regulated (per 49 Cl | | | |
| | 100 | CIRCULAR | FLUORESCENT LAMP/S RECYCLING | 1 | | Regulated (per 49 Cl | | | |
| 1 | CF | COMPACT | FLUORESCENT LAMP/S RECYCLING | | | Regulated (per 49 CF | | 49 | On |
| - | | 1 | IRY/HALIDE/SODIUM LAMP/S RECYC | | | Regulated (per 49 Cl | | 24 | 0.01 |
| | _ | | ATED/GROOVED LAMP/S RECYCLIN | G | | Regulated (per 49 CI | | | |
| | | | CENT LAMP/S RECYCLING | | and the second s | Regulated (per 49 CF | | 34 | en |
| | - | Long to the second | NITRON LAMP/S RECYCLING | | | Regulated (per 49 Cl | | - | |
| | - | 1 | MP/S RECYCLING | | | Regulated (per 49 Cl | | _ | |
| | | hard the state of | LUORESCENT LAMP/S RECYCLING | | 100000000000000000000000000000000000000 | Regulated (per 49 Cl | | _ | - |
| | | | E RECYCLE/INCINERATION/MICROE | | and the second s | | iphenyls, Solid, 9, PGIII, ERG#171 | - | |
| | - | 175-1-1 P. P. P. P. | ALLAST RECYCLE/MICROENCAPSU | LATION | | A / Non-DOT Regulat | ed Waste | 110 | |
| | - | ESCRAP RE | | | | Regulated | | 110 | P |
| | | Carrier and | DEVICE RECYCLING BATTERY RECYCLING | | | | anufactured Articles, 8 (6.1), PGIII, ERG#172 | - | |
| | | and the second second | BATTERY RECYCLING | | | Dry, sealed, n.o.s. S | v/ Acid, 8, PGIII, ERG#154 | - | |
| | | A STATE OF THE REAL PROPERTY AND | Cad) BATTERY RECYCLING | | | Dry, sealed, n.o.s. S | | - | |
| | | 1.1.1.4.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1 | TAL BATTERY RECYCLING - DOT 17 | 73 185(d) | | Lithium Batteries, 9, P | | | |
| 1.000 | | and the second second | BATTERY RECYCLING - DOT 173.18 | | | Lithium Batteries, 9, P | | - | |
| | | | RECYCLING | | | aste Liquid | | 1 | GAT |
| 1 | | | COL RECYCLING | | - | aste Liquid | | | CINC |
| | | WASTE AEF | and the second | | | erosols,Flammable,2 | .1.ERG#126 | | |
| 71 | GALION | WASTE LAT | EX PAINT | | | aste Liquid | | 71 | GAI |
| | | | TION CONTAINING SMOKE DETECT | ORS | | | egulatory Law 10 CFR 32.37 | | |
| | | | GUISHER(S) | | | aste Solid | | - | |
| | | METALS RE | CYCLING | | Special W | aste Solid | | | |
| | | | EOUS RECYCLING 3 Mich | owaves. | | | | 1.1 | |
| | | | EOUS RECYCLING 6 LG | rg Frida | 25 | | | 0 | On. |
| Generato | or Certificat | tion: | This is to certify that the above named m | | | | | | |
| | 18 - | | labeled and are in proper condition for tr | | | | and the second | | |
| 2 | 24 | ~ | Unpaid invoices will be assigned to a lic | ensed Collection Agenc | and subject to | Collection Agency Fee's, At | troney's Fee's, Court Costs and Interest. | 11.1.5 | 192 |
| Signature |); | | | | Title: | 101 | Print Name: | Date: | 10 |
| | | | | | 1 | | Thirt Hamo. | Date. | |
| Transporte | er 1 Name: | Jesus | s Casado | | | Transporter 2 Name: | | | |
| Dhanabi | | 700 - | 245-1685 | | | | | | |
| Phone Nu | mber: | 0-1 | 45-1603 | | | Phone Number: | | | |
| 1 | 6 | | | 11-1- | | | | | |
| Signature | 1 | | | Date | | Signature | | Date | |
| | , subject t | o the clas | sification and regulations in e | ffect on the date | of issue of t | he Bill of Lading, the | e property described above is in | - 410 | |
| | good orde | ar. | Please retain a copy of this d | ocument as the " | Certificatio | n of Recycling" fo | r the items and quantities listed above. | | |
| - | 1 | - | | | | 11 | 1 p /set | | |
| Signature | | - | Y | | | Data | 10/10 | | |
| Signature | | - | 1 | | | Date | | | |



10. Weight Tickets



10a. Daily Load Trackers and Associated Truck Tickets

| IKS | INDUSTRIE | S |
|---------|---------------------------|----------------|
| Environ | mental Abstement Services | |
| Date: | 12-7-18 | Project: AP 18 |

Daily Load Tracker

Jesus Rescuis. **Dump Site Ticket**

| E | | 12-7-1 | 0 | | Project | AP-7 | 8 | | Prepared By: | RSUS | Lascow |
|-------|-----------|-----------|-------------|-----------|---------|--------------------------|------------------|-----------------|--------------|-----------|-----------------------------------|
| Date: | | | | < | | | Material Code | Description | Tons/Yards | Dump Site | Dump Site Ticket <u>Number</u> |
| Arr | ival Time | | arture Time | | Load # | <u>Truck #</u> CH 575 | tash | Demo debris | 18yds | Dads | |
| | :30 | | :55 | am)/ pm | 2 | CH 333 | trash | Dino abris | 18125 | Dals | |
| 7 | :55 | an / pin | :10 | am) pm | 2 m | CH575 | Trash | PINO ULBAS | 18123 | Unds | |
| 9 | 35 | | :20 | ag / pm | 4 | CH 333 | tash | Jino cubris | 18425 | Dads. | |
| 10 | 20 | | 1:35 | am) pm | 1 | CH 575 | trash | Deno debris | 18425 | VZAS | |
| 12 | 15 | am / pm | 2:30 | am / pm | 56 | 11 | trash | Denio albris | 18 448 | Dads | |
| | 30 | am (pm) 1 | 20 | am / pm) | 7 | CH333 CH575 | trash | Deno debris | 18405 | Dads | |
| | :00 | | :15 | am / pm | 8 | CA 333 | trash | Demo alleris | 18 123 | Dads. | |
| | :15 | | 55 | am / m | 9 | CH 333 | trash | Demo debris | 18 123 | pras | |
| 2107: | 30 | | :45 | am) pm | 10 | CH-376 | truch | Demo debris | 18 423 | Dods. | |
| 4. | :45 | | 3:00 | (and / pm | 10 | CH 393 | | Arro debre | 18403 | Das | |
| | :40 | U. | 7:55 | am/pm | 12 | C#376 | trash | 0 11 4 | 18428 | D218 | |
| | :55 | | 0:25 | ampan | 13 | CH 333 | 1 | AcHO CLEGIS | 1843 | Dats | |
| | 1:35 | 1 | 1:55 | am) pm | 1/1 | CHSTC | | | 18 105 | Dads | |
| | :55 | amiem | 12.10 | am (pm) | 1 | C#333 | | | 18423 | Urds | |
| | :05 | am / fom | 2:20 | am @p | 15 | CH376 | | He Concrete : ? | 18 Jd5; | 1 1 | |
| | 1:20 | am (pm | 2:35 | am / pm | 17 | C# 376 | | Concrete | 18 yds | Henderson | |
| | 45 | | 00 | am pm | 18 | CH333 | T | Demo debri | 18vd5 | Dads | 1 |
| | 05 | - | 5:00 | am / pm | 19 | CH575 | Trash | Deno debris | 18yds | 10223 | |
| 2117 | .00 | | 7:20 | and / pm | 20 | CH 376 | Trash | | 18 Jds | Dads | 80 |
| t | -25 | | 140 | | 00 | 01.5 + | | | 1 | | |
| - | | am / pm | | am / pm | - | | | | | - | |
| - | | am / pm | | am / pm | | | | | | | 1 |
| | | am / pm | | am / pm | | | | | | - | |
| | | am / pm | | am / pm | 2 | | | | | | |
| | | am / pm | | am / pm | | | - | | | | |

Legend: Materials:

Description: Concrete, Asphalt, Asbestos, Lumber, Construction Debris, Trash, Metals,

R = Recycle T = Trash



No. 8078

2920 W. 73rd Ave. Westminster, CO 80030 Fax 303-331-8259 PH 720-357-1448

| BILL TO: TKS | Cart | 1 | |
|--|--|---|---|
| DISPATCHED BY: | hugan A | ant | |
| DATE: 12.1.18 | JOB DESCR | IPTION: | |
| TRUCK # | | | |
| | | | |
| MATERIAL DIL | | | |
| | LOAD | os | UNLOADS |
| JOB# | land | -++- | |
| LOAD AT | 1.00 | 110 | Aate |
| 4625 | 10:20 | dis | 1218 |
| Fillmore St | 1:22 | dela | 1212 |
| Darny Cor | 1715 | data | 1 10 |
| UNLOAD AT | 40 | que- | sip is |
| Dals RI | | | |
| | | | |
| RATE \$ | | | |
| |] | | |
| START TIME 7:00 | | | |
| STOP TIME 6.00 | | | |
| TOTAL HOURS | | | |
| 11 his | OWNER OF | TRUCK: | |
| DRIVER'S NA | ME | AUTH | ORIZED SIGNATURE |
| Net due 30 days from date of this collection of this account becom | statement. Past due les necessary, client | accounts bear inte agrees to pay all c | rest at 1.5% per month. In the event osts and reasonable attorney fees. |

| CHACONS construction & transport | AP 78 No. 11057 2920 W. 73rd Ave. Westminster, CO 80030 Fax 303-331-8259 PH 720-357-1448 |
|-------------------------------------|---|
| BILL TO: | 5. |
| DISPATCHED BY: | 0 |

| ISPATCHED BY: | | * |
|-------------------|------------------|---------|
| ATE: 12/7/18 | JOB DESCRIPTION: | |
| RUCK # 1535 | Demo |) |
| | Jemo | |
| IATERIAL DOM | | |
| Canit | LOADS | UNLOADS |
| OB# | 1 | DADS |
| OAD AT | 1 | DARS |
| Emore | 1 | DATIS |
| 1-70 | 1 | DODS |
| 1 | | 11. |
| JNLOAD AT | | |
| NADS | | |
| Driv | | |
| | | |
| RATE \$ | | |
| | | |
| START TIME 730 | | |
| STOP TIME 5:30 pr | 1. | |

TOTAL HOURS

10h15

_

J

OWNER OF TRUCK:

DRIVER'S NAME

AUTHORIZED SIGNATURE

Net due 30 days from date of this statement. Past due accounts bear interest at 1.5% per month. In the event collection of this account becomes necessary, client agrees to pay all costs and reasonable attorney fees.

| BILL TO: THS | Const | Westminster, CO 8 Fax 303-331-82 PH 720-357-14 |
|------------------|----------------|--|
| DISPATCHED BY: C | haors Cors | t - |
| DATE:12 -10-18 | JOB DESCRIPTIO | |
| TRUCK # CH 353 | | |
| | 1 | |
| MATERIALDIT | | |
| | LOADS | UNLOADS |
| JOB# | lords t | * |
| UC25 FillMore | | ds Ap-78 |
| St Denver | love d | rds Ap.78, |
| 0 | flo da | ds Ap.78 |
| UNLOAD AT | Lit da | ds Ap78 |
| - 1 1 | 4:50 da | 15 Ap-78 |
| Dads pit | | 6 |
| | | |
| RATE \$ | | |
| | | |
| START TIME 7:00 | | |
| STOP TIME 6:30rm | | |
| TOTAL HOURS | 13 | |
| 11.5 Hrs | r | |
| 11.0 11.2 | OWNER OF TRUCI | K: |
| DRIVER'S NAI | | UTHORIZED SIGNATUR |

| CHACON construction & transpo | S | | No. 8536 2920 W. 73rd Ave. /estminster, CO 80030 Fax 303-331-8259 PH 720-357-1448 |
|----------------------------------|---------|--|---|
| BILL TO: 5 | KS | | |
| DISPATCHED BY: | | | |
| DATE: 12 10 18 | JOB DES | CRIPTION: | |
| TRUCK # CH 376 | | D - H |) |
| | | | |
| MATERIALDEMO | | DEN | 10 |
| | LC | DADS | UNLOADS |
| JOB# | 1 | Ar 7 | 8 |
| 4625554100 | 3-1 | Ap - 78 Ap - 78 Hendense Hendense | |
| UNLOAD AT | | 120000000 | Q |
| P.A.D.S | | - 7280 | |
| RATE \$ | | 1200 | |
| | | | |
| START TIME 7:00 | ~ | | |
| STOP TIME 6:00 M | (| | |
| TOTAL HOURS | 1.4 | | |
| Ilha | OWNER (| OF TRUCK: | |
| DRIVER'S NA | AME | AUTH | ORIZED SIGNATURE |
| MACH | | dr. | |

| | | PH 72 | ster, CC 8003 03-331-8259 20-357-1448 |
|--------------------|---------------|------------|---|
| | Const | 1 | |
| DISPATCHED BY: C | 1.00 | nst | |
| DATE: 12 . 11 . 18 | JOB DESCRIPTI | ON: | |
| TRUCK # CH 333 | - | | |
| | 1 | | |
| MATERIAL Dirt | | | |
| | LOADS | | UNLOADS |
| JOB# | loads + | + | |
| LOAD AT | 7:30 d | ads A | - 19-78 |
| 4625 felmere | 9:30 0 | ceds Ap | . 19 |
| st Denver | 11:40 d | ads 40 | 79 |
| Ces | 2:30 d | ads Ao | - 79 |
| UNLOAD AT | 4:00 ds | de A |)-7C |
| Dades pet | | 0 | 1 |
| | | V | |
| | | | |
| RATE \$ | | | |
| | | | |
| START TIME 7:00 | | | |
| STOP TIME 7 PM | | | |
| TOTAL HOURS | 1º | | |
| 12 hrs | | | |
| 10 111) | OWNER OF TRU | CK: | |
| DRIVER'S NAI | WE | AUTHORIZED | SIGNATURE |
| Justin Can | 1/2 | aunkaz |) |

| BILL TO: | KC | 2 | /estminster, CO 80030 Fax 303-331-8259 PH 720-357-1448 |
|--|---------|-----------|--|
| DISPATCHED BY: | | | |
| DATE: 12 11 18 | JOB DES | CRIPTION: | |
| TRUCK # CH 376 | T | -70 | |
| | | | |
| MATERIAL DEMO | | Đ | EWO LITION |
| | LC | ADS | UNLOADS |
| JOB# | 1 | Ar | 7978 |
| 4625 FALLMONES | 5-2 | 10 | 79 |
| Derver 32 | 3 | No | 79 |
| yer the | 4 | Ap | 29 |
| He | | l | (8) |
| UNLOAD AT | - | | |
| D.A.D.S | | | |
| UH.V~ | | | |
| 0. | | | |
| | | | |
| RATE \$ | | | |
| RATE \$ HOURLY TONMILE | | | |
| RATE \$ HOURLY TONMILE | | | |
| RATE \$ | | | |
| RATE \$ HOURLY TONMILE START TIME 7:00 A M | /HF | | |
| RATE \$ HOURLY TONMILE START TIME 7:00 A M STOP TIME 6:30 PM TOTAL HOURS | 1. | | |
| RATE \$ HOURLY TONMILE START TIME 7:00 AM STOP TIME 6:30 PM | HE | F TRUCK: | |
| RATE \$ HOURLY TONMILE START TIME 7:00 A M STOP TIME 6:30 PM TOTAL HOURS | OWNER O | 1 | PRIZED SIGNATURE |



10b. Recycling Weight Tickets

| | | Weig | ht Informat | ion | | | |
|--|----------|-------|-------------|------------------------------|---------------------------------------|---------------|---------------|
| END SIDE CLEAN CONCRETE | 1.000 EA | | | | | | |
| Material | Quantity | Price | Material \$ | Delivery \$ | Misc \$ | Tax \$ | Line Total \$ |
| Signature: | | | | rtified igher: | | | |
| Remarks: _MIGUEL JS | | | | | | | |
| CH376 - SCALEOP - Scale Operator | | | | | | | |
| Customer: JKSINDUSTR4297 JKS Industries, LLC 747 Sheridan BLVD Lakewood CO, 80214 | | | | | lumber: FILLMC LLMORE ST 2 | ORE | |
| Henderson CO, 80640 | | | | w | ww.hendersonpi | t.com | |
| 120 85, LLC 10925 East 120th Ave. | | | | Ticket #: Date: Phone: | 498467 12/10/2018 (303) 731-754 | 3:10 PM 12 | |

FOR YOUR OWN SAFETY, YOU MUST BE SUITABLY TRAINED AND EQUIPPED. HENDERSON PIT IS NOT LIABLE FOR INURIES, DAMAGES, OR DEATH CAUSED AT OWN RISK. LOADER ALWAYS HAS THE RIGHT OF WAY. YOU MUST LOCATE THE PIT OPERATOR PRIOR TO ENTRY. DRIVERS ARE RESPONSIBLE FOR THEIR OWN ACTIONS. WE ACCEPT ONLY INERT, NON-ORGANIC, NON-HAZARDOUS MATERIAL.

| | | Weig | ht Informat | ion | | | |
|--|----------|-------|-------------|------------------------------|--------------------------------------|---------------|---------------|
| END SIDE CLEAN CONCRETE | 1.000 EA | | | | | | |
| Material | Quantity | Price | Material \$ | Delivery \$ | Misc \$ | Tax \$ | Line Total \$ |
| Signature: | | | | rtified igher: | | | |
| Remarks: _MIGUEL VW | | | | | | | |
| CH376 - SCALEOP - Scale Operator | | | | | | | |
| Customer: JKSINDUSTR4297 JKS Industries, LLC 747 Sheridan BLVD Lakewood CO, 80214 | | | | | lumber: FILLMC LLMORE ST 2 | DORE | |
| Henderson CO, 80640 | | | | w | ww.hendersonp | it.com | |
| 120 85, LLC 10925 East 120th Ave. | | | | Ticket #: Date: Phone: | 498496 12/10/2018 (303) 731-75 | 4:28 PM 42 | |
| | | | | T ! - I 4 // | 400400 | | |

.

| Material | Gross | Tare | Net |
|----------|-------|------|-----|
| | | | |

FOR YOUR OWN SAFETY, YOU MUST BE SUITABLY TRAINED AND EQUIPPED. HENDERSON PIT IS NOT LIABLE FOR INURIES, DAMAGES, OR DEATH CAUSED AT OWN RISK. LOADER ALWAYS HAS THE RIGHT OF WAY. YOU MUST LOCATE THE PIT OPERATOR PRIOR TO ENTRY. DRIVERS ARE RESPONSIBLE FOR THEIR OWN ACTIONS. WE ACCEPT ONLY INERT, NON-ORGANIC, NON-HAZARDOUS MATERIAL.

.

· .



10c. Waste Weight Tickets



Denver Arapahoe Disposal 3500 S Gun Club , PO Box 460397 Aurora, CO, 80018 Ph: (720) 876-2620 2469670

Original Ticket# 3275320


| Customer Name JKSINDUSTRIESLLC JKS Industri Carrier JKS INDUSTRIES Ticket Date 12/07/2018 Vehicle# 1 Payment Type Credit Account Container Manual Ticket# Driver Hauling Ticket# Check# Route Billing # 0014925 State Waste Code Gen EPA ID Manifest Grid Destination PO Profile () Generator | JKS INDUSTRIES Volume | |
|--|--------------------------|-------|
| Time Scale Operator Inbound | Gross | 2 16* |
| In 12/07/2018 07:19:48 MANUAL WT aramirez | Tare | 1 1b* |
| Out 12/07/2018 07:19:48 aramirez | Net | 1 16 |
| * Manual Weight | Tons | |
| Comments 8 loads on green drop tickets from 12/7/18 = 144 cyds | | |
| PLEASE MAKE SURE YOUR TICKET IS CORRECT BEFORE SIGNING. | | |

| Product | LD% | Qty | UOM | Rate | Fee | Amount | Origin |
|----------------------|-----|--------|-------|------|---|---|--------|
| | | | | | anter terministic insist on processor second later- been to | and and here you want mer said they been more that the said | |
| 1 CDY-CONST DEBRIS - | 100 | 144.00 | Yards | | | | |

Total Fees Total Ticket

402WM-N

0



| Date: <u>12-7-18</u> | | |
|--|---|---|
| <u>ACCT#:306-14925</u> | JKS INDUSTRIES CENTRAL 70 PROJECT | |
| CDY 18 YDS | 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD | |
| DRIN Signature: Just | AURORA CO 80018 /ER: Castelle | - |
| | | |
| | | |
| | | |
| | | |
| Date: 12-7-18 | | |
| Date: <u>/2-7-18</u> <u>ACCT#:306-14925</u> | Ticket#: <u>AP-78</u> JKS INDUSTRIES CENTRAL 70 PROJECT | |
| | JKS INDUSTRIES | |
| <u>ACCT#:306-14925</u> | JKS INDUSTRIES CENTRAL 70 PROJECT 25 YDS HIGHSIDES DISPOSAL SITE: DADS | |

Date: 12-7-18 Ticket#: AV-78 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER: Signature: Just Custill Date: 12-7-12 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER Signature: JCS

Date: 12-7-18 Ticket#: Ap-78 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER Signature: JOR. R. Date: 12-7-18 _____ Ticket#: AP 78 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER Signature: Josta C.

2469721



| Denver Arapahoe Disposal 3500 S Gun Club , PO Box 460397 Aurora, CO, 80018 Ph: (720) 876-2620 | Original Ticket# 327 | 6340 |
|---|------------------------------|------------------------|
| Customer Name JKSINDUSTRIESLLC JKS Industri Carrier JKS INDUSTRIES J Ticket Date 12/10/2018 Vehicle# 1 Payment Type Credit Account Container Manual Ticket# Driver Hauling Ticket# Check# Route Billing # 0014925 State Waste Code Gen EPA ID Manifest Grid Destination PO Profile () Generator | JKS INDUSTRIES Volume | |
| Time Scale Operator Inbound In 12/10/2018 08:26:51 MANUAL WT aramirez aramirez Out 12/10/2018 08:26:51 MANUAL WT aramirez aramirez Comments 8 loads x 18 cyds per load = 144 cyds total PLEASE MAKE SURE YOUR TICKET IS CORRECT BEFORE SIGNING. | Gross Tare Net Tons | 2 1b* 1 1b* 1 1b |
| Product LD% Qty UOM Rate Fee | Amount Dr | igin |
| 1 CDY-CONST DEBRIS - 100 144.00 Yards | | |

.

402WM-N

0

Ticket#: AP-78 Date: 12-10-18 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS_ 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 Signature: Justin Castello 8 loads x 18 = 144/04/ds . Date: 12-10-18 Ticket#: Ap - 78 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER Signature: Justin Castello

Date: 12-10-18 Ticket#: AP-78 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER Signature: MACA Date: 12-10-18 Ticket#: Ap-78 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS V 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER Signature:

Date: 12-10-18 Ticket#: 12-78 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER Signature:______M.ACH Date: 12-10-18 Ticket#: Ap-78 JKS INDUSTRIES ACCT#:306-14925 CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER Signature: Josta (

Date: 12-10-18 Ticket#: AP-78 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER Signature: Tos in Castollo

Date: 12-10-18 Ticket#: AP-78 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 Signature: JUSMA Castal

| WASTE P | MANAGEMENT |
|---------|------------|

Denvar Arapahoe Disposal 3500 S Gun Club , PO Box 460397 Aurora, CO, 80018 Ph: (720) 876-2620 Original Ticket# 3277239

2469729

| Customer Name JKSINDUSTRIESLLC JKS Indus Ticket Date 12/11/2018 Payment Type Credit Account Manual Ticket# Hauling Ticket# Route State Waste Code Manifest Destination PO Profile () Generator | tri Carrier JKS INDUSTRIES Vehičle# 1 Container Driver Check# Billing # 0014925 Gen EPA ID Grid | JKS INDUSTRIES Volume | |
|---|--|---|---|
| Time Scale In 12/11/2018 08:05:43 MANUAL WT Out 12/11/2018 08:05:43 Comments 10 loads on green drop ticke | Operator Inbound aramirez aramirez * Manual Weight ts from 12/11/18 = 180 cyds f | Gross 2 lb Tare 1 lb Net 1 l Tons total | 1 |

PLEASE MAKE SURE YOUR TICKET IS CORRECT BEFORE SIGNING.

| Pro | duct | LD% | Qty | UOM | Rate | Fee | Amount | Origin |
|-----|------------------|-------|--------|-------|------|---|--------|--------|
| | | | | | | som dans omer same sjoch harne (mar (mar harn b | | |
| 1 | CDY-CONST DEBRIS | - 100 | 180.00 | Yards | | | | |

Total Fees Total Ticket

.

0

Driv402WM-NSignature

Date: 12-11-18 Ticket#: Ap - 78 JKS INDUSTRIES ACCT#:306-14925 CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 10 loads x 18= 18004 DRIVER Signature: MACH Date: 12-11-18 _____ Ticket#: Ap-78 ACCT#:306-14925 JKS INDUSTRIES CENTRAL 70 PROJECT CDY 18 YDS 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018 DRIVER Signature: Justyn Cotle



11. Dump Diversion Summary

Asbestos Abatement • Lead Abatement • Mold Remediation • Soil Remediation • Select Interior/Structural Demolition jksindustries.net • 0:303.238.0207 • F: 303.238.0452 • 747 Sheridan Blvd. #9A, Lakewood, CO 80214 Veteran Owned • Certified: MBE, DBE, SBE

JKS Industries

AP-78: 4625 Fillmore St.

| Activity | linit of | | | | | | | | |
|-----------------------------|----------------------------------|---|--|---|---|--|---|---|---|
| | <u>Unit of</u> <u>Measure</u> | # of Yards per | <u># of</u> Containers | <u>Total</u> <u>Number of</u> | Pounds Per | <u>Total</u> Lbs | <u>Recycled</u> <u>Yes/No</u> | Pounds of Recycle or Dump | <u>% of</u> <u>Recycle or</u> <u>Dump</u> |
| 5 | | <u>Container</u> | | <u>Yards</u> | | | | Diversion | <u>Diversion</u> |
| | | - | - | - | | - | | | |
| stos Containers | Cubic Yard | - | - | - | 500.00 | - | | | |
| | | | | - | | - | | | |
| olition Construction Debris | Cubic Yard | 18 | 18 | 324.00 | 1,400.00 | 453,600 | | | |
| rete Debris | Cubic Yard | 12 | 2 | 24.00 | 4,050.00 | 97,200 | х | 97,200 | 17.65% |
| 5 | Cubic Yard | - | - | - | 500.00 | - | х | - | 0.00% |
| | Lbs | - | - | - | - | - | х | - | 0.00% |
| er | Lbs | | | | | - | х | - | 0.00% |
| | | | 20 | 348.00 | | 550,800 | | 97,200 | 17.65% |
| st ol re | ete Debris | tos Containers Cubic Yard lition Construction Debris ete Debris Cubic Yard Cubic Yard Cubic Yard Lbs | Rolloff tos ContainersCubic Yard Cubic Yard-Ition Construction Debris ete DebrisCubic Yard18 Cubic Yard12 Cubic YardCubic Yard12 Cubic Yard-Lbs- | ContainerRolloff tos ContainersCubic Yard-Ition Construction Debris ete DebrisCubic Yard1818Cubic Yard122Cubic Yard122Cubic YardLbserLbs- | ContainerYardsRolloff tos ContainersCubic YardCubic YardLition Construction Debris ete DebrisCubic Yard1818Cubic Yard12224.00Cubic YardLbsLbs | ContainerYardsYard **Rolloff tos ContainersCubic Yard450.00Cubic Yard500.00Ition Construction Debris ete DebrisCubic Yard1818324.001,400.00Cubic Yard12224.004,050.00Cubic Yard500.00Lbs500.00 | Container Yards Yard ** Rolloff Cubic Yard - - 450.00 - tos Containers Cubic Yard - - 500.00 - lition Construction Debris Cubic Yard 18 18 324.00 1,400.00 453,600 ete Debris Cubic Yard 12 2 24.00 4,050.00 97,200 cubic Yard - - - - - - ete Debris Cubic Yard 12 2 24.00 4,050.00 97,200 Lbs - - - - - - | ContainerYardsYard **Rolloff tos ContainersCubic Yard450.00-Cubic Yard500.00Ition Construction Debris ete DebrisCubic Yard1818324.001,400.00453,600Cubic Yard12224.004,050.0097,200xCubic YardxLbsxerLbsx | ContainerYardsYard **Dump DiversionRolloffCubic Yard450.00-tos ContainersCubic Yard500.00-Ition Construction Debris ete DebrisCubic Yard1818324.001,400.00453,600Cubic Yard12224.004,050.0097,200x97,200Cubic Yard500.00-x-ete DebrisCubic Yard12224.004,050.0097,200x97,200cubic YardxerLbsx-erLbsx- |

1 The source material used for the Volume to Weight conversions came from Waste Management web site.

2 Conversions ratio's have been modified based on estimated compaction.



12. Containment Entry/Exit Log

Asbestos Abatement • Lead Abatement • Mold Remediation • Soil Remediation • Select Interior/Structural Demolition jksindustries.net • 0:303.238.0207 • F: 303.238.0452 • 747 Sheridan Blvd. #9A, Lakewood, CO 80214 Veteran Owned • Certified: MBE, DBE, SBE

JKS INDUSTRIES CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: 4625 Fillmore St. Job #: 18-323

Date: 11-07-2018

| NAME | SIGN-IN | SIGN-OUT | SIGN-IN | SIGN-OUT |
|-----------------|---------|----------|---------|----------|
| 1. Dennis Malia | 7:05 | 11:45 | 12.50 | 3.18 |
| 2. Wilmer A. | 7.08 | 11. 50 | 12:52 | 3.19 |
| 3. Tania P | 7:12 | 11:35 | 12 55 | 3.15 |
| 4. Ricardo -F | 7:10 | 11.52 | 12 48 | 3.11 |
| 5. | | | - | - |
| 6. 7. | | | | - |
| 8. | | | | |
| 9. | | | | |
| 10. | | | | |
| 11. | | | | |
| 12. | | | | |
| 13. | | | - | |
| 14. | | | | |
| 15. | - | | | |
| 16. | | | | |
| 17. | | | | |
| 18. | | | | |
| 19. | _ | | | |
| 20. | | | | |

**Environmental Projects Only

JKS INDUSTRIES

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: 4625 Fillmore st. Job #: 18-323

Date: 11-08-2018

| NAME | SIGN-IN | SIGN-OUT | SIGN-IN | SIGN-OUT |
|-----------------|---------|----------|---------|----------|
| 1. Wilmer A | 7.30 m | 11.51 | 12:55 | 3.20 |
| 2. Dennis Maria | 725 | 11.50 | 12:52 | 3.19 |
| 3. Ricardo F | 7 27 | 11. 48 | 12:50 | 3.18 |
| 4. Tania P. | 7.35 AR | 11. 45 | 12.48 | 3.15 |
| 5. | | | | |
| 6. | | | | |
| 7. | | | | |
| 8. | | | | |
| 9. | | | | |
| 10. | | | | |
| 11. | | | | |
| 12. | | | | |
| 13. | | | | |
| 14. | | | | |
| 15. | | | | |
| 16. | | | | |
| 17. | | | | |
| 18. | | | | |
| 19. | | | | |
| 20. | | | | |

JKS INDUSTRIES CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: 4625 Fillmare st Job #: 18.323

Date:

11. 09-2018

| NAME | SIGN-IN | SIGN-OUT | SIGN-IN | SIGN-OUT |
|--------------|---------|----------|---------|----------|
| 1. Wilmer An | 7.32 | 11:44 | 1256 | 3:20 |
| 2. Dennis | 7.30 | 11.48 | 12 35 | 3:19 |
| 3. Ricardo | 7 34 | 11:50 | 12:53 | 3:17 |
| 4. Tania | 7.37 | 11.55 | 12:50 | 3:15 |
| 5. | | - | | |
| 6. | | - | - | |
| 7. | | | | |
| 8. | | | | |
| 9. | | _ | - | |
| 10. | | | | |
| 11. | | | | |
| 12. | - | | | |
| 13. | | | | |
| 14. | | | | |
| 15. | | | | _ |
| 16. | | | | |
| 17. | | | | |
| 18. | | | | - |
| 19. | | | | - |
| 20. | | | | |

JKS INDUSTRIES

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: 4625 Fillmine St Job #: 18-323 Nov \$ 2018

Date:

| NAME | SIGN-IN | SIGN-OUT | SIGN-IN | SIGN-OUT |
|--------------|---------|----------|---------|----------|
| 1. WIMES A | 7:00 | 11:30 | 12:00 | 5:30 |
| 2. Dearn's M | 7:00 | 11:30 | 12:00 | 5:30 |
| 3. Recase F | 7:00 | 11:30 | 12:00 | 5:30 |
| 4. TAN:A P | 7:10 | 11:30 | 12:00 | 5:30 |
| 5. | | | - | |
| 6. | - | | | |
| 7. | - | - | | - |
| 8. | | | | |
| 9. | | | | |
| 10. | | | | |
| 11. | | | | |
| 12. | | | | |
| 13. | | | | |
| 14. | | | | |
| 15. | | | | |
| 16. | | | | |
| 17. | | | | |
| 18. | | | | |
| 19. | | | | |
| 20. | | | - | - |

JKS INDUSTRIES CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: 4625 Fallmine St. Job #: 18-323

Date:

11-14-2018

| NAME | SIGN-IN | SIGN-OUT | SIGN-IN | SIGN-OUT |
|---|---------|----------|---------|----------|
| 1. Wilmer # | 9:05 Am | 11:57 | 12:55 | 3:20 |
| 2. Dennis M | 9.00 | 11.58 | 12:57 | 3.16 |
| 3. Ricardo F | 9.09 | 11.54 | 12 59 | 3.18 |
| 2. Dennis M 3. Ricardo F 4. Tania P | 9.12 | 11 55 | 12 33 | 3:15 |
| 5. | | | | |
| 6. | | | | |
| 7. | | | | - |
| 8. | | | _ | - |
| 9. | | | | - |
| 10. | | | | |
| 11. | | | | |
| 12. | | | | |
| 13. | | | | |
| 14. | | | _ | |
| 15. | | | | - |
| 16. | | | | - |
| 17. | | | | - |
| 18. | | | | |
| 19. | | | | |
| 20. | | | | |

JKS INDUSTRIES CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: Ap 78 Job #: /0 323

Date:

11 15 F

| NAME | SIGN-IN | SIGN-OUT | SIGN-IN | SIGN-OUT |
|-------------|---------|----------|---------|----------|
| 1. Wilmes A | 7:10 | 11:30 | 12:30 | 3:30 |
| 2. Puris M | 7:10 | 11:30 | 12:30 | 3:30 |
| 3. Alex MC | 7:10 | 11:30 | 12:30 | 3:30 |
| 4. RICAD 5 | 7:10 | 11:30 | 12:30 | 3:30 |
| 5. TANIA T | 7:10 | 11:30 | 12:30 | 3:30 |
| 6. 7. | | - | | |
| 8. | | | | |
| 9. | | | - | |
| 10. | | | | |
| 11. | | | | |
| 12. | | | | |
| 13. | | | | |
| 14. | | | | |
| 15. | | | | |
| 16. | | | | |
| 17. | | | | |
| 18. | | | | |
| 19. | | | | |
| 20. | | | | |

JKS INDUSTRIES CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name:

Job #:

Date: 26 11

20.

| 1 | 6 | |
|---|---|--|
| | | |

| 1 | 8 | |
|---|---|--|
| | | |

| NAME | SIGN-IN | SIGN-OUT | SIGN-IN | SIGN-OUT |
|-------------------|---------|----------|---------|----------|
| 1. Denovis M | 7:00 | | | 3:30 |
| 2. Wilmer A | 7:00 | 10:00 | | 3:30 |
| 3. Monica B | 7:15 | | | 3:30 |
| 4. Jania P | 7:15 | | | 3:30 |
| 5. Ricardo F | 7:00 | | | 3:30 |
| 6. Alfred R | 7:00 | | | 3:30 |
| 7. Alex M Covorel | 7:00 | | | 3:30 |
| 8. | | | | |
| 9. | | | | |
| 10. | | | | |
| 11. | | | | |
| 12. | | | | |
| 13. | | | | |
| 14. | | | | |
| 15. | | | | _ |
| 16. | | | | |
| 17. | | | - | |
| 18. | | | | |
| 19. | | | 1 | |
| 20 | | | | |

JKSINDUSTRIES.NET



13. Daily Logs

Asbestos Abatement • Lead Abatement • Mold Remediation • Soil Remediation • Select Interior/Structural Demolition jksindustries.net • 0:303.238.0207 • F: 303.238.0452 • 747 Sheridan Blvd. #9A, Lakewood, CO 80214 Veteran Owned • Certified: MBE, DBE, SBE

| Date 05 Day | Manday | Month | Report # // Year | 2018 |
|---|-------------------------------------|------------------------|--|----------|
| Project Manager | 0 | Su | perintendent Theo K | 2 |
| ork Performed Today | | | Weather: Mastly C | loudy |
| | | | 0 | 0_ |
| 7 Am 1 | | | Temp. Hi 32 F Low 3 | 7 0 |
| 1. Soldy needing | - Communication, | Spotting, P.P.E. | Safety Meeting Yes | , . |
| | Smoking/Vapor, | Housekeeping | Topic: Oeves/Alechol - Had Work Force - N | umber - |
| 7:30 | 11/1/16 | 1 | | |
| 2. Mobilize Job - | - Unload and U | | Project Manager Project Supervisor | |
| | Moterials - Cla | | Operators | |
| | from walk area. 1 Inside Unit AP | | Laborers | |
| 9.00 | morae Unit AP | | Tradesmen | 0 |
| 3. Received Dumps | ter has whit AP- | 19. Connertal | Other: | |
| U. Marine Montpor | sower and and | table power box | Other: | |
| | Stated set up | table powerbox. | Other: | |
| 11.00 | prover p | 0 | Materials Used | Quantit |
| 4. Mared Gascal da. | his to back you | & along with | | |
| 4. Moved Garcye de. all Ciù | current and badd | in Covering | | |
| Cii | ticals in cleaned | areas. | | |
| 1.00 m | | | | |
| 5. Four Crew mem | hers unt sta | sted on this | | |
| site | Here miscomme | micostion . | | |
| Con | tinued set up on | & Ree clean. | Material Purchased/D | elivered |
| 2.30 | | | | |
| 6. House keeping of | Aside and inside | o house AP-78 | | |
| Loc | ked up all mate | riel and equipment | | |
| in . | conex and secure | d job sole. | | |
| | | V | | |
| a second s | | | | |
| roblems - Delays, Safety Issues | HONE - | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| Aubaantraator Prograss | 1. | | | |
| Subcontractor Progress // | 14 | | | |
| Subcontractor Progress // | /4 | | | |
| Subcontractor Progress // | /4 | | | |
| | /4 | | | |
| Subcontractor Progress N nspections N/A | /4 | | | |
| | /4 | | | |
| | /4 | | | |
| nspections N/A | /# Rented From | Insp Chklist Complete? | Equipment | Hou |
| | | Insp Chklist Complete? | Equipment | Hou |
| nspections N/A | | Insp Chklist Complete? | Equipment | Hou |
| nspections N/A | | Insp Chklist Complete? | Equipment | Hou |
| nspections N/A | | Insp Chklist Complete? | Equipment | Hou |
| nspections N/A | | Insp Chklist Complete? | Equipment | Hou |
| nspections N/A Equipment Rented Today | | Insp Chklist Complete? | Equipment | Hou |
| nspections N/A | Rented From | | Equipment | Hou |
| nspections N/A Equipment Rented Today | Rented From | | Equipment | Hou |

| Job # <u>18-323</u> Job Name: <u>4625 Fillmore St</u> Date <u>06</u> ⁴⁴ Day <u>10es day</u> Month | OG Report # h // Year | 2 2018 |
|---|--------------------------------------|---|
| | Superintendent | |
| /ork Performed Today | Weather: Mean d | sky |
| | | |
| TAN | Temp. Hi <u>50[°] Low</u> 5 | 2 |
| 1. Schety meeting - P.P.E. RAZOR blades, lade foilewed by strocking | Safety Meeting Yes | |
| foilessed by strocking | Topic: P.P.E., Huse ke | epinez |
| | Work Force N | lumber |
| 730 2. Continued set up and lined dumpster. | Project Manager | |
| Continued he clean in horse | Project Supervisor | 1 |
| AP-79 and 3. tup. | Operators | |
| White an app | Laborers | the second se |
| 9 30 3. Completed lining of dumpiter. Removed | | |
| 9 30 3. Completed lining of dumpiter. Removed appliances from 42-79. Ordered more | Other: | |
| Supplies for AP-18 needed in the | Other: | |
| | Other: | |
| removal process. | | Quantity |
| - 7 - 44 | Materials Used | Quantity |
| 11.00 | | |
| 4. Recieved water trailer Not able to fill | - | |
| until water parcel is cleaned of | | |
| tandscaping de bris or Awapped for | 2 | |
| clean on. | | |
| | | |
| 3.30 pm | Material Purchased/D | Delivered |
| proprietal Set in house 10.78 Concluted | | |
| Completed det up to total after 10-19-10-19 | 7 | |
| Completed Set up in house AP-78. Completed house keeping on entire job, site AP-19-AP-77 AP-78. Also Tooked all units and secured site | | |
| | | |
| HY-18. FIDD I DOTOG WY WHYS WHO ALLOWED ALL | 2. | |
| Hr-13. FIDD LOOKED WE WARDS WHI ALLOWED ALLO | | |
| HY-13. II'D I UDING WY WAYS WHI AND | | |
| • | | |
| • | | |
| • | | |
| • | | |
| • | | |
| Problems - Delays, Safety Issues Northe | | |
| Problems - Delays, Safety Issues Northe | | |
| Problems - Delays, Safety Issues Northe | | |
| Problems - Delays, Safety Issues Northe | | |
| Problems - Delays, Safety Issues Northe | | |
| Problems - Delays, Safety Issues Northe | | |
| Problems - Delays, Safety Issues Northe | | |
| Problems - Delays, Safety Issues Northe | | |
| Problems - Delays, Safety Issues Northe | | |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A | | Hour |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A Inspections N/A Equipment Rented Today Rented From Insp Chklist Complete | | Hour |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A | | Hour |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A Inspections N/A Equipment Rented Today Rented From Insp Chklist Complete | | Hour |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A Inspections N/A Equipment Rented Today Rented From Insp Chklist Complete | | Hour |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A Inspections N/A Equipment Rented Today Rented From Insp Chklist Complete | | Hour |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A Inspections N/A Equipment Rented Today Rented From Insp Chklist Complete N/A | | Hour |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A Inspections N/A Equipment Rented Today Rented From Insp Chklist Complete N/A Visitors (Incl., Subs, Clients, etc) Time In/Time Out Activity Onsite | | Hour |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A Inspections N/A Equipment Rented Today Rented From Insp Chklist Complete N/A | | Hour |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A Inspections N/A Equipment Rented Today Rented From Insp Chklist Complete N/A Visitors (Incl., Subs, Clients, etc) Time In/Time Out Activity Onsite | | Hour |
| Problems - Delays, Safety Issues Northe Subcontractor Progress N/A Inspections N/A Equipment Rented Today Rented From Insp Chklist Complete N/A Visitors (Incl., Subs, Clients, etc) Time In/Time Out Activity Onsite | | Hour |

JKS IDUSTRIES LLC DAILY PROJECT LOG Job Name: 4625 Fillmore st Month 1/11 Report # 3 Year 2018 Job # 18-323 Job Name: 4625 Fillmore St Date 07 Day Wednesday Superintendent Theo R **Project Manager** Weather: Work Performed Today Temp. Hi<u>41</u> Low<u>27</u> Safety Meeting 7 Am Jodders, Have keeping Jodders, Hard Joals. Stretching extersize. Safely meeting Topic: Work Force Number Project Manager 7.30 **Project Supervisor** 1 Inspected Containment -Operators 3 checkin all area's before remarked Laborers Tradesmen ery dood sessure . 4 Other: 1030 Other: is very good around jolisite Other: 3. House keepin ceiling is going good. Materials Used Quantity 1015 of insulation being baggia .30 Progress going good on remove and delivis pickup, more insulation than expected. 3.30 Material Purchased/Delivered Completed ceiling remained and cleared Secured yob site and conerf. eckes entre pence area lefere leaving . Problems - Delays, Safety Issues NONE Subcontractor Progress NIA NA Inspections **Rented From** Equipment Rented Today Insp Chklist Complete? Equipment Hours Visitors (Incl. Subs, Clients, etc). Time In/Time Out Activity Onsite

| Job# 18-32 Jo | ob Name: 4625 / | allmore st | Alov Report # | |
|---|-------------------|------------------------|---|--|
| Date 08 Day | Thursday | Month | <u>Alov</u> Year | 2015 |
| Project Manager | | Su | perintendent Theo I | R |
| ork Performed Today | | | Weather: Cloud | g. |
| | | | 6 | |
| TAM | 1.1 | set i a | Temp. Hi <u>38</u> Low_3 | 5 |
| 1. Safety mee | ting - P.P.E. | Water / Coldness | Safety Meeting 425 | |
| 5 0 | 5 hup objects | · Stretching | Topic: sharp objects. P Work Force N | .P.C |
| | a amyos | 0 | | the second s |
| | | | Project Manager | |
| 900 | 1 11 1 | | Project Supervisor | 1 |
| 2. Begged out i | also Placed an O. | rder for more | Operators | |
| | ags and tolela | 1 | Laborers | 4 |
| | | | Tradesmen | |
| 11.00 A.d. 1 11- | + + + 1 . 1 | - / | Other: | |
| 3. Continued alia | rement, and make | ap and tabels | Other: | |
| r.e.cei | ved order on be | go and taliels | Other: | - |
| are l | rever printed as | t the oppiel. | Materials Used | Quantit |
| | 01 | 00 | | |
| | | | | |
| | | | | |
| | | | | |
| | | | Maile | P |
| | | | Material Purchased/D | elivered |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | • | | | |
| | | | | |
| Problems - Delays, Safety Issues | Nome - C | old in moning | | |
| Problems - Delays, Safety Issues | Nople - C | old in moning | | |
| Problems - Delays, Safety Issues | Nople - C | old in moring | | |
| Problems - Delays, Safety Issues | Nome - C | old in moning | | |
| | 1 | Poldin Moning | | |
| | None - С Та | Poldin Moning | | |
| | 1 | Poldin Moning | | |
| | 1 | old in moning | | |
| Subcontractor Progress | 1 | Poldin Moning | | |
| Subcontractor Progress | 1 | Poldin Moning | | |
| Subcontractor Progress | 1 | Poldin Moning | | |
| Subcontractor Progress | 1 | Poldin Moning | | |
| Subcontractor Progress AL, nspections λ / A | 1 _A | | | |
| Subcontractor Progress | 1 | Pold in Moning | Equipment | Hour |
| Subcontractor Progress AL, | 1 _A | | Equipment | Hour |
| Subcontractor Progress AL, | 1 _A | | Equipment | Hour |
| Subcontractor Progress AL, | 1 _A | | Equipment | Hour |
| Subcontractor Progress AL, | 1 _A | | Equipment | Hour |
| Subcontractor Progress AL, nspections AL/A Equipment Rented Today | /A Rented From | Insp Chklist Complete? | Equipment | Hour |
| Subcontractor Progress AL, nspections λ / A | 1 _A | | Equipment | Hour |
| Subcontractor Progress AL | /A Rented From | Insp Chklist Complete? | Equipment | Hour |
| Subcontractor Progress AL | /A Rented From | Insp Chklist Complete? | Equipment | Hour |

| | | DAILY PROJECT LO | | |
|-------------------------------------|-----------------------|------------------------|----------------------|----------|
| Job # 18 323 Jo | Do Name. <u>Mp 10</u> | Month | Report # | 2018 |
| | | | perintendent Goo | 2018 |
| Project Manager J | (NACOO | 50 | | |
| Vork Performed Today | | | Weather: Clear | |
| WORK PLAN & Safety bred | - Demo constin. | WES ON | | |
| | | | Temp. HiLow | |
| eiling. lots of pirty | TUSULALION ASIN | LII AS | Safety Meeting | |
| 9 | | | Topic: | 1 |
| soon to bag out. Tell a | end to stard | prep for | | Number |
| 0 | | | Project Manager | |
| DAS out. Way too much Del | eis to work insta | · containment. | Project Supervisor | |
| | | | Operators | |
| ressure LOW ADD filt. | us to rise Bet | fore lunch. | Laborers | |
| | | | Tradesmen | |
| OTE REE | | | Other: Other: | |
| di 11 | 1 5 | | Other: | |
| St. 11 cheering insulation | Eram Properi | of the roof. | | Ourstit |
| 0 | | 9 | Materials Used | Quantity |
| Box art Plus 200 Bars | - | | | |
| 0 | | | | |
| END of DAY | | | | |
| (| | | | |
| | | | | |
| | | | Material Purchased/I | |
| Problems - Delays, Safety Issues | | | | |
| Subcontractor Progress | | | | |
| NA h | | | | |
| Equipment Rented Today | Rented From | Insp Chklist Complete? | Equipment | Hours |
| | | | | - |
| | | | | - |
| | | | | |
| | | | | |
| | | | | |
| Visitors (Incl. Subs, Clients, etc) | Time In/Time Out | Activity Onsite | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

| Job # 18 323 Jo | b Name: Ap 78 | | Report # | |
|---|------------------------------------|--|---------------------------------|-----------|
| Date 11 4 18 Day F | ripay | Month | NOV Yea | 12018 |
| Project Manager | COJAN | Su | perintendent Geo | |
| ork Performed Today | | | Weather: | |
| 1:00 Work plan & Safet | when it a ste | al Russ | | |
| last w/ Ray out with Bo | withe Water P | Biflate Gozal | Temp. Hi 45° Low | 23° |
| and another First the is | c frazent excha | NCE SOME | Safety Meeting | |
| and empty Everything is | Thaweo show | er unit with | Topic: COLD Weath Work Force | er work |
| ect gual. Airless cressing | up Thow then | of lawbon 10 | Work Force | Number |
| WAGINMENT- WATEr EN | Airless Sapelied | By buckets. | Project Manage | |
| Ater BOCCA16 Sorteo Attox | 4:30A. Shower | WORKINS Around | Project Superviso | |
| LA. All the while protoconin | | | Operator | |
|).T./. K.F./. | - | | Laborer | |
| Bog out continues (Mostly) | Borritos), Bulk (| CROVAL OF | Tradesme | n |
| ino continues @ ABout | 2:007. Chauge | Filters Assid | Other: | - |
| up to so over criticals | to get the press | use up. Druin | Other: | - |
| ises twice A jeice Secre | e site end | ot Dry. | Other: | Oursetit |
| | | | Materials Used | Quantit |
| | | | | - |
| | | | | |
| | | | | |
| | | | | - |
| | | | | - |
| | | | Material Purchased | Doliverad |
| | | | Material Purchased | Delivered |
| | | | | |
| | | | | |
| | | | | |
| | | | | _ |
| | | | 10.000 | |
| | | | | |
| | | | | |
| | | | | |
| Problems - Delays, Safety Issues | Need Water GUD | to to be Deiced | Huses from \$ 75 | NERO |
| NATER BUFERLO imagreeale - | Need Water GUD | to to be deiced | Huses from \$ 75 | NERO |
| NATER BUFERLO imagreeale - | Need Water GUD | to to be Deiced = Erozen Q (| Huses from \$ 75 | NED |
| bother Bufferlo imagrically - | Need Water GUD | to to be Deiced | Huses from # 75 | NED |
| bother Bufferlo imagrically - | Need Water GUD | to to be deiced a | Huses Grom # 75 | New |
| bother Bufferlo imagrically - | Need Water GUD | to to be Deiced | Huses from \$ 75 | Next |
| bother Bufferlo imagrically - | Need Water GUD | to 5 be Deiced | Huses from # 75 | Ned |
| Bubcontractor Progress | Need Water GUD | to to be deiced | Huses from # 75 | Ned |
| | Need Water GUD | to to be deiced | Huses from \$ 75 | Ned |
| Subcontractor Progress | Need Water GUD | to 5 be Deiced | Huses from \$ 75 | Nex |
| Subcontractor Progress | Need Water GUD | to 5 be Deiver | Huses Grom # 75 | Ned |
| Bubcontractor Progress | - Neco while and re lowch showe | Erozen Qu | | |
| Subcontractor Progress | Need Water GUD | ho to to be Deiced and the Grozen Q is Insp Chklist Complete? | | Hou |
| Bubcontractor Progress | - Neco while and re lowch showe | Erozen Qu | | |
| Bubcontractor Progress | - Neco while and re lowch showe | Erozen Qu | | |
| Bubcontractor Progress | - Neco while and re lowch showe | Erozen Qu | | |
| Bubcontractor Progress | - Neco while and re lowch showe | Erozen Qu | | |
| Bubcontractor Progress MAMME Equipment Rented Today | Rented From | Insp Chklist Complete? | | |
| Bubcontractor Progress | - Neco while and re lowch showe | Erozen Qu | | |
| Bubcontractor Progress MAMME Equipment Rented Today | Rented From | Insp Chklist Complete? | | |
| Bubcontractor Progress MAMME Equipment Rented Today | Rented From | Insp Chklist Complete? | | |

| | b Name: Ap 78 | | Report # | |
|--|---------------------------------|------------------------|-----------------------|-----------|
| Date 11 12 18 Day To | ues day | Month | Nov Year | 2010 |
| Project Manager | NACOD | Su | perintendent | |
| ork Performed Today | | | Weather: | |
| 7:00 Work Plan | each i b | | vveatrier. | |
| TO LOUIC FIND | saferia na | cit. | Temp. Hi47 Low Z | 50 |
| Strech & bend | | | Safety Meeting | |
| - nech f bas | | | Topic: | |
| Most of ceiling still | al floor week | to be | | Number |
| ULAD Before Ding ion | elinana | TODE | Project Manager | - |
| CUITO ISERVIC - VETRO CON | TINDA | | Project Supervisor | |
| Printed out AGAS OF 24 | time cention | that we do | Operators | |
| virtual out Asias of en viticals Before we con | ulsave Act Lac | · Anor, Elas | Laborers | |
| HAD FARE | ANNO IN COM | nor non | Tradesmen | |
| PLAN CONTINUES ADDINO | 11.00A ist | forest of | Other: | |
| wit while was is a | | | Other: | |
| Before Being put out | | | Other: | |
| uside of containment not | 1.1 . 11 | Sel and | Materials Used | Quantity |
| 1.14 The Pl | in well, SCND | IN MOSE | | |
| OTL RFL | 004 | | | - |
| VILKIL | | | | |
| R - R. I.I. and I | the oil law | | | |
| TRATO BEIN ON U | SALLS. POT TAT | Crow DARS | | |
| Remo Begins ON 4 inside contriguent. Dem Down Angle grisson to in R-1 were tott | 6 STATTS ASSIN | | | |
| Down Ange grinder to | USE ON Key | Maining Vyni | Material Purchased/I | Dolivered |
| IN IC-I NEED tott | 1At SOON | | Ivialenai Fuichaseu/L | Jenvereu |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| Problems - Delays, Safety Issues | | | | |
| | | | | |
| Tobleme Donaye, curry locute | | | | |
| | | | | _ |
| Topicino Dolajo, caloty iceaco | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| Subcontractor Progress | Rented From | Insp Chklist Complete? | Equipment | Hour |
| Subcontractor Progress | Rented From | Insp Chklist Complete? | Equipment | Hour |
| Subcontractor Progress | Rented From | Insp Chklist Complete? | Equipment | Hour |
| Subcontractor Progress | Rented From | Insp Chklist Complete? | Equipment | Hour |
| Subcontractor Progress | Rented From | Insp Chklist Complete? | Equipment | Hour |
| Subcontractor Progress | Rented From | Insp Chklist Complete? | Equipment | Hour |
| Subcontractor Progress | Rented From Time In/Time Out | Insp Chklist Complete? | Equipment | Hour |
| Subcontractor Progress | | | Equipment | Hour |
| Subcontractor Progress | | | Equipment | Hour |

| Job # <u>A 323</u> Job Na | ame: Ap 78 | Month | Report # | |
|--|-------------|------------------------|---|-------------|
| Date 11 14 18 Day wee | | IVIONTN | Year Year | 2018 |
| Project Manager P:Nac | - Do | Su | perintendent <u>GED</u> | |
| /ork Performed Today | | | Weather: | |
| 7:00 - WORK PLAN & SAFETIC | breif Str | ich & Real | | 11 |
| | | | Temp. Hi3476 Low 2 | 40 |
| to Day the place is to anly | 20mo the u | SALIS Startion | Safety Meeting | |
| | | . 7 | Topic: | |
| N ROOMS R-7, - RE, AND C.3 | 3. Equipre | at frozed | the second se | Number |
| | · · | | Project Manager | |
| Iggid, Airless stat out ile | placeo with | state operation | Project Supervisor | 1 |
| | | | Operators | |
| Lulique. | | | Laborers Tradesmen | |
| OTL R.F.L. | | | Other: | |
| | | | Other: | |
| reduct issues and there a | | of a land | Other: | |
| JAder issues all cheared | of pero | OT UNIT WALK | Materials Used | Quantity |
| from Each 1 and ality a | | 44/2 1.1. | | |
| from East to west still the | | | | |
| ou proportion spals Mostly | Receive of | issuses, | | |
| proporti - Josis - mostry | ALLEDIC DE | | | |
| | | | | |
| | | | | |
| | | | Material Purchased/ | Delivered |
| | | | | |
| Problems - Delays, Safety Issues | | | | |
| Problems - Delays, Safety Issues Popel A VALUNE ON WATER A: 1255 ANT WOSKING. | Bufferlo - | contractive act | ion called Davited | Zonstra (. |
| Popped A VALUNE ON WAter A: 1255 Ant WORKing. | Bullento - | contractive act | ion called Douited | Pour Al. |
| Popped A VALUNE ON WAter A: 1255 And WORKing. | Bufferlo - | con Contractive act | tion callen Davited | Zeast of (. |
| Popped A VALUNE ON WAter A: 1255 And WORKing. | Bullento - | Con Connective act | ion called Daited | 2001+41. |
| Popped A VALUNE ON WAter | Buttento - | co Corrective act | ion called United | Ponstal. |
| Popped A VAluxe on water A: 1255 Ant working Subcontractor Progress | Bukkalo - | ces Corrective act | tion callen United | Zonstra (. |
| Popped A VAluxe on water A: 1255 Ant working. Subcontractor Progress | Bullento - | Corrective act | ion called United | 2001+41. |
| Popped A VAluxe on water A: 1255 Ant working Subcontractor Progress | Buktenio - | Costative act | ion called United | Ponst A (. |
| Subcontractor Progress | Buffento - | Contractive act | Equipment | |
| Subcontractor Progress | | | | |
| A:sless And uncking A:sless And uncking Subcontractor Progress Inspections A Equipment Rented Today | Rented From | Insp Chklist Complete? | | |
| Parto A Value on water A:sless and working. Subcontractor Progress Inspections A Equipment Rented Today | | | | |
| Respect A VAluxe on water A:sless and working. Subcontractor Progress Inspections A Equipment Rented Today | Rented From | Insp Chklist Complete? | | Zonska (. |

Job # 18 323

JKS IDUSTRIES LLC DAILY PROJECT LOG

Date 11 15 18

Job Name: A275 Day Thuis Report #

Year 2018

Project Manager

DINADO

Superintendent 600

Month Nov

| Work Performed Today | | | Weather: Sum | 20.11 |
|--|------------------|------------------------|----------------------|----------|
| 7:00 Work Plan Safe | tu breif - stre | ch é Brain | Weather: Sunny | Gouos |
| | The state | T PERTY | Temp. Hi 50° Low 3 | S |
| Going for more permo | in Rooms pat | a late start | Safety Meeting | |
| the protestation | Jer Jer | | Topic: | |
| yester DAY. DEMO is eas | dural hand case | s curelete Dates | | lumber |
| your priv. berg is tak | 1 | S CRAME TOTEL DE BG.S | Project Manager | _ |
| MEEDS BARGED. S. Supplies | Jul mi armer | A - Ba=5 - | Project Supervisor | - |
| ALER BULLED. A. MALICS | TUT ON OSPOL. | H- Dals - | Operators | - |
| Pt. L. har what - h.col. | dien aufalius | And | Laborers | |
| Ring f: Her WATHE DUGGALC | NEED GAJOUNE | p | Tradesmen | |
| and much store of any | alacie from char | - 1. 1. M. 1. | Other: | |
| equipment NEED Changing - | MOSCO TTOM ONOL | N TO DULEA 10 | Other: | - |
| 10.20. | De anno in Pro- | - D 2 Pil | Other: | |
| Not working, 10:30A | 1000 10 10001 | K-Sy Kally | Materials Used | Quantity |
| A1 00 00 A. | | | Materiais USeu | Quantity |
| R.G. RT, GNO RE @7 | 10% complete | Divipe crew | | |
| | | - | | |
| After lunch to bag up | AND CONTINUE | Demo | | |
| N: 251 | | | | |
| OTL RFL | | | | |
| | | | | |
| END of DAY Entire | Unit walls De | as'es. Lest blow | Material Purchased/D | elivered |
| | | | | |
| Started to get A Jump | ON PROGRESS IN | While Degsing | * | |
| | | | | |
| but. Tomorrow continue | ac Barobt 1 | Lect blows. | | |
| | U | | | |
| Secure site end of D Problems - Delays, Safety Issues | by | | | |
| Problems - Delays, Safety Issues | | | | |
| | | | | |
| NONE | | | | |
| /00 | | | | |
| | | | | |
| Subcontractor Progress | | | | |
| (IN) | | | | |
| NA | - | | | |
| | | | | |
| Inspections | | | | |
| | | | | |
| 10 15 | | | | |
| | | | | |
| Equipment Rented Today | Rented From | Insp Chklist Complete? | Equipment | Hours |
| | | | | |
| | | | 1 | |
| | | | | |
| | | | 1 | |
| | | | 1 | |
| Visitors (Incl. Subs, Clients, etc) | Time In/Time Out | Activity Onsite | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | - | | | |

| | | DAILY PROJECT LO | De | eport # | |
|-------------------------------------|-------------------------------------|------------------------|---------------------|----------|----------|
| | bb Name: 10 พฎAY | Month | NOV | Vear | 2018 |
| | ion sity | | | - | |
| Project Manager | in Aros | Su | perintendent 60 | -Ne | |
| /ork Performed Today | A | | Weather: So | Vary | |
| 7:00A Work pland C | i SAGety breif | w/ Strechang | | - | 2 |
| END. OPBOTATIONAL SOUL + | & CINISH BULK | remained of | Temp. Hi <u>529</u> | Low 19 | |
| Sor AD WODDEN Debuis The | al move on to | completetion | Safety Meeting | | |
| or petail and wat by | ow A foosth | time | Topic: | | |
| CALLED JON (THE NEW S.I |) Asked for | Hew Genery - | Work Force | N | umber |
| have water poffale cill | | | Project M | lanager | - |
| vector maturials from AP | 79 to AP 78 1 | MACUUMS- | Project Sup | pervisor | 1 |
| BASS - Lights cuto) All Nee | D 1= CONTINUERA | 240: LAZERO | | erators | 2 |
| ther same is complete | T respect to M | 14Ke CONNIV | | aborers | 5 |
| Switch from At 102 to | A.1 79 Jo 1 | eestafish | | desmen | |
| AIT Pressure inside - Altac | - 10 1 1 10 1 - 101 - 101 - 40 1 | the cir | Other: | | |
| to pick up water meter | the metality to | TOR C'L | Other: | | |
| to pick up water Meto | The fill it co | hat to | Other: | | - |
| to get water DUFEALS a | | | Materials Used | | Quantity |
| 100 site Hook up water | and begin t | retrosting | | | additity |
| shower parts with wat | to Heater by + | histime_ | | | - |
| Evel truck shows. I prov | De ASSISTANCE | FOF ACCESS | | | |
| to and from site. OTL. | - REFURN FION | 4 CUNCH. | | | |
| set up & test power washe | r for washow | sn | | | - |
| REWTAP WATER BULLALO W. H | | | | | |
| FINAL REMOVAL OF CLOOR | IN ROOM # R | -1 UNDERWAY | | 1/15 | |
| | | | Material Purcl | hased/D | elivered |
| | * | | | | |
| Problems - Delays, Safety Issues | | DAY - Hoses an | D Heates Fro | , 6725 | N APT |
| Subcontractor Progress | | | | * | |
| Inspections | | | | | |
| | | | | | |
| Equipment Rented Today | Rented From | Insp Chklist Complete? | Equipment | | Hours |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| Visitors (Incl. Subs, Clients, etc) | Time In/Time Out | Activity Onsite | | | |
| there is a sub- | | | | | |
| | | | | | |
| | | | | | |
| - | | | | | |

JKS Industries on-site daily sign- in sheet

| Date : | 12-06-18 | |
|----------------------|----------|--|
| Project Name: | 18-323 | |
| Project NO: | AP-78 | |
| Supervisor: | Jesus | |

| NAME | Initial | EMPLOYER | TIME IN | TIME OUT | TIME IN | TIME OUT | TOTAL |
|----------------|---------|----------|---------|----------|---------|----------|-------|
| Jesus Cersoido | de | JKS | 7:00 am | 5:00 FM | | | |
| Tamrob Ramirec | JR | lks | 7:00 am | 5:00 PM | | | |
| MARK KRUEY | MZ | JKS | 10:00AM | Soopen | | | |
| | 1 | | | | | | _ |
| | | | | | | | |
| | | | | | _ | | |
| | | | | | | | |
| | | | | | | | |
| - | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | 1 | | | | | |
| | | | | | - | | |
| | | | | | | | |
| 1 | | | | | | | - |
| 1 | | | | | | - | |
| | - | | | | | | |
| | - | | - | | | | |
| | | | | | | | |
| | | | | | | TOTAL | |

TOTAL

| Job # <u>AP-78</u> Date 12-6-18 Day | Job Name: <u>18-32</u> Mursday | Month | Dec | Port # | 7.018 |
|---|-----------------------------------|------------------------|----------------|---------|----------|
| Date 12 6 16 Day | mansday | | ne - | - | 2010 |
| Project Manager | | Su | perintendent | | _ |
| ork Performed Today | | | Weather: | | |
| | | | | | |
| | | | Temp. Hi | Low | |
| | | | Safety Meeting | | |
| | | | Topic: | | |
| | | | Work Force | | umber |
| | | | Project M | lanager | |
| | | | Project Sup | | |
| | | | | erators | - |
| | | | | aborers | |
| | | | | lesmen | |
| | | | Other: | | |
| | | | Other: | | |
| | | | Other: | | |
| | | | Materials Used | | Quantity |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | Material Purch | nased/D | elivered |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| roblems - Delays, Safety Issue | s | | | | |
| roblems - Delays, Safety Issue | s With wa | ter truck | | | |
| roblems - Delays, Safety Issue tad a problem | s With wa | Her Anuck | | | |
| roblems - Delays, Safety Issue Fad a problem | s With un | Her truck | | | |
| ted a problem | s With wo | ter truck | | | |
| roblems - Delays, Safety Issue Fad a problem | s With wo | ter truck | | | |
| ted a problem | s With wo | Her Hruck | | | |
| ted a problem | s With w | Her Hruck | | | |
| Had a problem | s With wo | Her fruck | | | |
| ted a problem | s With wo | ter truck | | | |
| Had a problem | s With wo | Her Hruck | | | |
| Had a problem | s With we | Her Anuck | | | |
| Had a problem | with ux | | | | |
| Equipment Rented Today | Rented From | Her Hruck | Equipment | | Hour |
| Had a problem | with ux | | Equipment | | Hour |
| Equipment Rented Today | Rented From | | Equipment | | Hour |
| tad a problem | Rented From | | Equipment | | Hour |
| Equipment Rented Today | Rented From | | Equipment | | Hour |
| And a problem | Rented From United | Insp Chklist Complete? | Equipment | | Hour |
| Equipment Rented Today | Rented From | | Equipment | | Hours |
| And a problem | Rented From United | Insp Chklist Complete? | Equipment | | Hour |
| tad a problem | Rented From United | Insp Chklist Complete? | Equipment | | Hours |

JKS Industries on-site daily sign- in sheet

| Date : | 17-7-18 |
|----------------------|---------|
| Project Name: | 18-325 |
| Project NO: | AP-78 |
| Supervisor: | Jesus |

| NAME | Initial | EMPLOYER | TIME IN | TIME OUT | TIME IN | TIME OUT | TOTAL |
|--|---------|----------|---------|----------|---------|----------|-------|
| Jesus Casado Jamrob Ramirez Mark Kilby | the | JKS | 7:00am | 5:00 PM | | | |
| Jamrob Ramirez | dR | JKS | 7:00 am | 5:00 PM | | | |
| Mark Kiley | MK | JKS | 7:00 am | 5:00 PM | | | |
| | | 9 | | | | | |
| | | | • | | | | |
| | | | | | | | |
| | | | | | | | |
| | | - | | | | | |
| | | | | | | | |
| | | | | | | , | |
| | | | | | | | |
| | | | | | | | |
| | | - | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | 1 | | |
| | | | | | | | |
| | | | | | | | |
| - | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | - | | | | - |
| | | | | | | TOTAL | |
| | | | | | | TOTAL | |

1

JKS Industries ON-SITE DAILY SIGN- IN SHEET Date : 12-10-18 Project Name: 18-323 Project NO: AP-78 Supervisor: 40505

| NAME | Initial | EMPLOYER | | TIME OUT | TIME IN | TIME OUT | TOTAL |
|--|---------|---------------|---------|----------|---------|----------|-------|
| USUS Cagado | JC | JRS | 7:00 MM | 5:00 PM | | | - |
| Jes us Casado Jamob Famirez | JR | JRS | 7:00 AM | 5:00194 | | | |
| Tist Cestille | SC | Chacons Grost | 1:00 AM | | | | |
| MARK /15484 MARK /15484 Nogra chacon | ME | TKS | 7:00 AM | 5:00104 | | | |
| Nogrel chalon | MC | chaeon | 7:00 AM | | | | |
| 0 | | | | | | | |
| | | | | | | | |
| | | | | - | | | |
| | | | | | | | |
| | | | | | 4 | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | - | | | | |
| 4 | | | | | | | |
| | | | - | | | | |
| | - | | | | | | |
| | - | | | | | | |
| | - | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | - | | | | | TOTAL | |

JKS Industries ON-SITE DAILY SIGN- IN SHEET Date : 12-11-18 Project Name: Ap 78 Project NO: 18-323 Supervisor: Jesus Constant

x

| NAME | Initial | EMPLOYER | TIME IN | TIME OUT | TIME IN | TIME OUT | TOTAL |
|--------------|---------|----------|---------|----------|---------|----------|-------|
| Jesus Casado | JC | JKS | 6:30 AM | 9:00 AM | | | |
| Samob Karine | JR | JRS | 706 AM | 900 AM | _ | | |
| MARK KELLEY | MK | JKS | 7:00 AM | | | | |
| Jist Casplb | JC, | Charges | 7:00 Am | | | | |
| Mawrin Ch | MACH | CAACOF!) | 2:00m | | | | |
| | | 0)) 1= / | 0 | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | - | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | _ | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | - | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | - |
| | | | | | | | - |
| | | | | | | TOTAL | |

TOTAL