

Close Out Documents

AP-80 – 4610 Fillmore St.

Asbestos Abatement and Structural Demolition

Prepared for:

Kiewit Infrastructure Co. Attn: Megan Wood 160 Inverness Drive West. Suite 110 Englewood CO 80112

JKS INDUSTRIES

Contents:

- 1. Closeout Letter
- 2. CDPHE Asbestos Abatement Permit
- 3. CDPHE Demolition Permit
- 4. JKS Asbestos Certifications
- 5. JKS Workers Asbestos Certifications
- 6. Project Design
 - a. SSAR
 - b. Asbestos Abatement Project Design
 - c. Pre-Demolition Engineering Survey
- 7. Asbestos Clearance Report
- 8. Materials Summary
- 9. Waste Manifests
 - a. Asbestos Waste Manifests
 - b. Regulated Building Materials (RBMs) Waste Manifests
- 10. Weight Tickets
 - a. Daily Load Trackers and Associated Truck Tickets
 - b. Waste Weight Tickets
- 11. Dump Diversion Summary
- 12. Containment Entry/Exit Log
- 13. Daily Logs



1. Closeout Letter



February 7, 2019

Kiewit Infrastructure Co. 160 Inverness Drive West, Suite 110 Englewood, CO 80112

Re: SSCR AP-80 4610 Fillmore St.

Dear Kiewit Infrastructure Co.

This letter is confirm that all the work associated with the asbestos abatement and demolition of the structure located at 4610 Fillmore St. Denver, CO 80216, also referred as parcel AP-80, is complete.

The scope of work included the removal of Regulated Building Materials (RBMs), asbestos abatement, demolition of a 1,158 square foot residential structure, demolition of a 768 square foot detached garage and the removal of the curb and driveway.

This document has been prepared to furnish you with key documents associated with this project for your records.

On behalf of the JKS Industries team, we would like to extend our appreciation to working with you on this project and look forward to working with you in the future.

Regards,

Jeffrey Knight, President



2. CDPHE Asbestos Abatement Permit

Colorado Department of Public Health and Environment

Air Pollution Control Division – Indoor Environment Program – Asbestos/IAQ Unit 4300 Cherry Creek Drive South, APCD-IE-B1
Denver, Colorado 80246-1530
Phone: 303-692-3100 – Fax: 303-782-0278

E-mail: asbestos@state.co.us

ASBESTOS ABATEMENT PERMIT

This permit is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008, the Colorado Air Pollution Prevention and Control Act (25-7-101 or 25-7-501 et seq., C.R.S.) and the following provisions. It is only for the purpose of allowing asbestos abatement.

ADDITIONAL PERMIT PROVISIONS:

By performing work under this permit the abatement contractor agrees that the Division may revoke or suspend this permit should the Division find that the contractor:

- has violated or has aided and abetted in the violation of 25-7-101 or 25-7-501 et seq., C.R.S. or Regulation No. 8, Part B, or an order of the Division or Commission,
- has failed to meet any permit and notification requirement or failed to correct any violations cited by the Division during any inspection within a reasonable period of time, as may be determined by the Division,
- has used misrepresentation or fraud in obtaining this permit, or,
- has committed any act or omission which does not meet generally accepted standards of the practice of asbestos abatement.

As a contractor, you may be subject to other licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

THE ORIGINAL PERMIT MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

This asbestos abatement permit is valid beginning 10/23/2018 through 11:59 PM on 10/22/2019. The actual scheduled work dates are from 12/12/2018 through 12/27/2018.

Approval issued on: 11/5/2018 Record number: 143024

Notice Number: 18DE7238A-19

Variance: None
Comments: None

For the location specified below:

AP-80 residential Multiple locations 4610 Filmore St. Denver Denver County

This permit has been issued to:

Fee paid:

Check number:

Project Supervisor:
Andre M. Williams

Cerification No.: 15776

Project AMS:

Logan Greenfield

Cerification No.: 20715

Project Manager:

WAIVED

Certification No.: 15045

JKS Industries, LLC

747 Sheridan Blvd Unit 9A Lakewood, CO 80214

Issued by: CA

ASBESTOS ABATEMENT NOTIFICATION and PERMIT APPLICATION FORM

FEE MUST ACCOMPANY THIS FORM. INCOMPLETE APPLICATIONS WILL BE RETURNED.

OF-COLO
400
E SOURCE P
* (A) (A) (A) *
* 1000000 *
¥ 1876 *

Colorado Department of Public Health and Environment

Single Family Reside	relling (SFRD) but ≤ 260 LF or 160 SF or a 55-gallon drum			ng, School, and Single-Family 60 SF or a 55-gallon drum	
[code 200] [\$0	Courtesy Notice	[code 100] [Courtesy Notice
[code 205] [\$60	Non-Public Access Notice (Opt Out)	[code 105]	\$80	Non-Public Access Notice
[code 210] [\$60	Notice	[code 110]	\$80	Notice
[code 230] [\$180	30-Day Permit	[code 130/232]	\$400	30-Day P&C/SFRD Permit
[code 290]	\$300	90-Day Permit	[code 190/292]	\$800	90-Day P&C/SFRD Permit
[code 265]	\$420	365-Day Permit	[code 165/267]		365-Day P&C/SFRD Permit
[code 180/280] [\$55	Notice or Permit Transfer	[code 17法] 图	\$80	Phase 17 of Multiple Phase Permit #

Submit form to:
Permit Coordinator
Colorado Dept. of Public Health
and Environment
APCD-IE-B1
4300 Cherry Creek Drive South
Denver, CO 80246-1530
Phone: 303-692-3100
Fax: 303-782-0278
asbestos@state.co.us

Abateme	nt Contrac	ctor		Abatement Site				Building Owner				
Company Name	Industries			Building Name		Residential			Owner Name	CDOT		
Street Address	dan Blvd. Unit 9	A		Specify location in the build Bedrooms, Kitcher	n, Hallway, C	k will take place (e. Closet, Living Ro cterior	.g. floor, ro oom Bas	oom, wing, etc.) sment and		thony DaVito		
City Lakewood	S	State	Zip code 80214	Street Address	4610 Fill	Imore Street			Street Address	00 S. Holly St.		
Telephone # (303) 238-0207	Fax # (303) 23	88-0452		City Denver	Count	Denver)		ip code 80216	City Denver	15 "	State	Zip code 80222
Project Supervisor Jason Ross		CO. Ce	ert # 22215	Building Contact Cell Phone # Doug Messier (817) 320-6749		Telephone # (303) 512-5900	Fax#)				
Project	Personn	el		Р	roject l	nformatio	n		Dis	posal Si	te	
CO Project Mgr. Name See Project Manae	er Waiver form fr	rom CDC)T	Start Date		Landfill Name Denver Arapahoe Disposall			1			
Cell Phone #	CO Project	Designe	r#	Start Time End Time AM 5:00 PM								
CO Project Designer Name Daniel Benecke		Check the day(s) of operation: Su M Tu W Th F Sa			City Aurora		State CO	Zip code 80018				
Cell Phone # (303) 232-2660	CO Project		er#	Emergency? Type of ACM: TSI, Texture, VAT, etc. TDW, Vent Duct Wrap and Exterior Traniste Panels			VAT, etc. nd Exterior					
Consulting Firm Name All Phase Consulting	, Inc.		ration # 15979	Linear Feet / Type	/	o total)	55 gal.	Drums	Postmark or Delivery date	0/19/8	Approv	
A.M.S. Name Loga	n Greenfield			0	2040 S 980 SF	SF of TDW of Exterior			Form of Payment & #	_	PM req	'd? Y N (W)
Cell Phone # (719) 545-0375	CO A.M.S.	Cert #)715			30 Sf o	ite Panels of Vent Duct Wrap			Pemil# 7238A9	Record #	Date Is	sued:

Please describe below the work practices and procedures to be employed in conducting the abatement of asbestos. <u>BE SPECIFIC</u>. Indicate type(s) of ACBM to be abated (e.g. VAT, ceiling tile, TSI, etc.). Use another page if necessary.

This Phase project will consist in removal and disposal of 2040 SF of TDW and 30 SF of Vent duct wrap with in a full containment. The friable materials will be removed using small hand tools (carpenters hammer, cats claw, crow bar and chisels) the material will be kept wet (1500 psi airless sprayer with amended water) The full containment will employ negative air pressure greater than --0.02cw, a fully functional decon, 1'x1' view port and two chamber waste loadout. All work will be in accordance with Colorado Regulation #8 Part B. The full conatinment will be inspected and cleared by a State Certified AMS.

The 980 Sf of exterior transite panels will be remved using hand tools (carpenters hammer, crow bar, and crew drivers) and weting methods (hudson sprayer with amended water). A 6mil drop poly will be taped to the building and catch any loos debris. The nails will be pulled and the transite panels will be placed in asbestos bags keeping it non-friable. The Certified AMS will inspect work area daily.



3. CDPHE Demolition Permit

Colorado Department of Public Health and Environment

Air Pollution Control Division - Indoor Environment Program - Asbestos/IAQ Air Unit 4300 Cherry Creek Drive South, APCD-IE-B1 Denver, Colorado 80246-1530 Phone: 303-692-3100 - Fax: 303-782-0278 E-mail: asbestos@state.co.us

DEMOLITION APPROVAL NOTICE

This approval notice is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008 and the Colorado Air Pollution Prevention and Control Act C.R.S. (25-7-101 and 25-7-501 et seg). This notice signifies that the structure was inspected for asbestos, luminous exit signs (containing radioactive material). and Ozone-Depleting Refrigerants and the demolition contractor has properly notified the Colorado Department of Public Health and Environment pursuant to Regulation No. 8, Part B.

As a contractor, you may be subject to other demolition licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division, strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

Please note that certain asbestos-containing materials (ACM) may remain in the structure during demolition. Therefore, any demolition debris left behind after the completion of postdemolition site cleanup may constitute a "reason to know of asbestos-contaminated soil" at the site, subject to the requirements of Section 5.5 of the Solid Waste Regulations (6 CCR 1007-2, Part 1).

THE ORIGINAL APPROVAL NOTICE MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

> This demolition approval notice is valid beginning 12/19/2018. The actual scheduled work dates are from 12/19/2018 through 1/31/2019.

Approval issued on: 12/20/2018

Record number: 144400 Notice Number: 18DE8496D

For the location specified below:

AP-80 Residential

4610 Fillmore St.

Denver

Denver County

Fee Paid: \$60.00

Check number: 5846

Asbestos Building Inspector:

Richard L. Ralston

Cerification No.: 4261

Inspection Date: 12/14/2018

This notice has been issued to:

JKS Industries, Inc. 747 Sheridan Blvd. Unit 9A Lakewood, CO 80214

Issued by: JW

DEC 17 2018

DEMOLITION NOTIFICATION APPLICATION FORM

APPLICATION FEE MUST ACCOMPANY THIS FORM INCOMPLETE APPLICATIONS WILL BE RETURNED

olorado Department CD (Notice will be mailed to the demolition contractor unless specified otherwise)

of Public Health Fee: \$50 + \$5 per 1000 ft² of area to be demolished = \$____

Submit form to: Permit Coordinator Colorado Dept. of Public Health and Environment APCD-IE-B1 4300 Cherry Creek Drive South Denver, CO 80246-1530 Phone: 303-692-3100 Fax: 303-782-0278

and Envi	ronment Fee: \$50	(See inst	ft ² of area to I ruction #1 on reve	erse sic	nolished = \$60.00 le)	Aspestos@	state.co.us		
	Company Name:				Building Name:	2.72	-		
	JKS I	ndustries			AP-80 Square footage of footprint of facility	Residential or portion of facility to	be demolished		
_	Street: 747 Sherio	dan Blvd. #9A				1158			
cto	City:	State: CO	Zip Code: 80214	ø	Street: 4610	Fillmore St			
ıtra	Lakewood Telephone #	one # Fax #		Si	City: C	ounty:	Zip Code: 80216		
Sor	(303) 238-0207	(303) 238-0 Cell Phone #	452	ion	Denver Proposed Start Date	Denver Proposed Comple			
no (Project Manager: Jeffrey Knight	(720) 402-4	410	olit	12/19/2018		1/2019		
Demolition Contractor	I certify that the Certified Asbestos about any remaining asbestos-condemolished.	Building Inspector h taining materials in t	as informed me he facility to be	Demolition Site	Method/Means of Demolition: ⊠ Wrecking □ Burning [†] □ Implosion □ Moving □ Other, specify:				
Der	Signature:	Print Name:	y Knight						
	Landfill Receiving Building Debris: Denver Arapa				[†] Burning requires additional authori to speak to the Open Burning Perm	ization – Please call (3 iit Coordinator	03) 692-3100 and ask		
a V	General Abatement Contractor (G. JKS	AC) Industries		Owner	Owner's Name:	CDOT			
tor	CDPHE Asbestos Permit # Total Quantity of Asbestos Removed 3050 SF				Street: 2000	0 S Holly St.			
estos Remo Contractor	Date Removal Completed	Telephone #		ng (City:	State:	Zip Code: 80222		
12/14/2018 (303) 238-0207 Type(s) of Asbestos-Containing Material Removed:			Building	Denver Contact's Name:	Telephone				
Asbestos Removal Contractor	Type(s) of Asbestos-Containing Material Reinbyed. 2040 SF TDW, 980 Exterior Transite Panels, 30 SF Vent Duct Wrap With my signature below, I certify that I possess current AHERA accreditation and state of Colorado certification.								
Certified Asbestos Inspector Certification	With my signature below, it certify that I have thoroughly inspected the facility to be demolished, as list in the Demolition Site block above, sampled all suspect materials, had all samples analyzed for the presence of asbestos by a NVLAP-accredited laboratory, and have determined that no Regulated ACM exists anywhere in the facility.* I also certify that I have informed the owner/operator of the facility or the demolition contractor that any asbestos-containing material allowed to stay in the facility must remain non-friable during demolition. Specify type of ACM remaining, below: (check appropriate box(es)): Vinyl asbestos floor tile (VAT) VAT mastic Tar/asphalt impregnated roofing Asphaltic pipe coatings Spray-applied tar coatings Caulking Glazing Other, specify: Signature: (In Blue Ink) Date of Final Inspection Co Cert# Expiration Date Deat 14-24 (8 424						rwhere in the or that any Specify type(s) oe coatings		
Building Owner or	15 (for information on CFC re	equirements call 6 rith 6 CCR 1007-1			aat all luminous exit signs (contair ation on luminous exit sign requir	ements call 303-692	2-3320).		
Buil	Building Owner	Contract	or \Box	Other		Date: 12/17	12018		
_ 0 .	Signature: Pruh				Name: Zuben Doming	P			
		1 1	THIS BOX IS FOR		//. /	(N)	7		
V-10-4-10-10-10-10-10-10-10-10-10-10-10-10-10-	or Hand Delivery Date: 12	117/18	Approved E	By:	Coc		transfer-380		
Form of F	Payment & #: check # 5	820/60.	Dermit #:	194	material, (b) Category I nonfriable	Date Issued:			

 Regulated asbestos-containing materials means (a) <u>friable a</u> Category I nonfriable ACM that will be or has been subjected to sanding, grinding, cutting, or abrading or (d) Category II nonfriable ACM that has a high probability of becoming or has become crumbled, pulverized, or reduced to powder by the forces expected to act on the material in the course of Note: Asbestos-containing sheet vinyl and linoleum must be properly demolition or renovation operations regulated by this regulation. abated/removed prior to demolition.

Form: DNA08

Rev. 01/30/08

Colorado Department of Public Health and Environment

Air Pollution Control Division – Indoor Environment Program – Asbestos/IAQ Air Unit 4300 Cherry Creek Drive South, APCD-IE-B1
Denver, Colorado 80246-1530
Phone: 303-692-3100 – Fax: 303-782-0278

E-mail: asbestos@state.co.us

DEMOLITION APPROVAL NOTICE

This approval notice is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008 and the Colorado Air Pollution Prevention and Control Act C.R.S. (25-7-101 and 25-7-501 et seq). This notice signifies that the structure was inspected for asbestos, luminous exit signs (containing radioactive material), and Ozone-Depleting Refrigerants and the demolition contractor has properly notified the Colorado Department of Public Health and Environment pursuant to Regulation No. 8, Part B.

As a contractor, you may be subject to other demolition licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division, strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

Please note that certain asbestos-containing materials (ACM) may remain in the structure during demolition. Therefore, any demolition debris left behind after the completion of post-demolition site cleanup may constitute a "reason to know of asbestos-contaminated soil" at the site, subject to the requirements of Section 5.5 of the Solid Waste Regulations (6 CCR 1007-2, Part 1).

THE ORIGINAL APPROVAL NOTICE MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

This demolition approval notice is valid beginning 12/19/2018. The actual scheduled work dates are from 12/19/2018 through 1/31/2019.

Approval issued on: 12/20/2018

Record number: 144401

Notice Number: 18DE8493D

For the location specified below:

AP-80 Garage/Shed

4610 Fillmore St.

Denver

Denver County

Fee Paid: \$55.00

Check number: 5847

Asbestos Building Inspector:

Richard L. Ralston

Cerification No.: 4261

Inspection Date:

12/14/2018

This notice has been issued to:

JKS Industries, Inc.

747 Sheridan Blvd. Unit 9A Lakewood, CO 80214

Issued by: JW



olorado Department of Public Health and Environment

DEMOLITION NOTIFICATION APPLICATION FORM

APPLICATION FEE MUST ACCOMPANY THIS FORM INCOMPLETE APPLICATIONS WILL BE RETURNED

(Notice will be mailed to the demolition contractor unless specified otherwise)

Fee: \$50 + \$5 per 1000 ft² of area to be demolished = \$____55.00 (See instruction #1 on reverse side)

Submit form to:
Permit Coordinator
Colorado Dept. of Public
Health and Environment
APCD-IE-B1
4300 Cherry Creek Drive
South
Denver, CO 80246-1530
Phone: 303-692-3100
Fax: 303-782-0278
Asbestos@state.co.us

	O Norm		-		Building Name:				
	Company Name: JKS	Industries			AP-80 Garage/Shed				
_	Street:	dan Blvd. #9A			Square footage of footprint of facility or portion of facility to be demolished 768				
cto	City:	State:	Zip Code:	0	Street: 461	0 Fillmore St.			
tra	Lakewood Telephone #	CO Fax#	80214	Sit		County:	Zip Code:		
no	(303) 238-0207	(303) 238-04	452	no	Denver	Denver	80216		
0 4	Project Manager:	Cell Phone # (720) 402-44	410	=	Proposed Start Date / 9	Proposed Comple	1/2019		
Demolition Contractor	Jeffrey Knight I certify that the Certified Asbestos about any remaining asbestos-cordemolished.	Building Inspector ha	as informed me	Demolition Site	Method/Means of Demolition:				
Der	Signature:		y Knight						
	Landfill Receiving Building Debris Denver Arap	: ahoe Disposal Si	te	1	[†] Burning requires additional authors to speak to the Open Burning Per	orization – Please call (3) rmit Coordinator	03) 692-3100 and ask		
	General Abatement Contractor (GAC) N/A				Owner's Name:	CDOT			
val ctor	CDPHE Asbestos Permit # Total Quantity of Asbestos Removed				Street: 20	00 S Holly St.			
Asbestos Removal Contractor	Date Removal Completed	Telephone #		Building	City: Denver	State: CO	Zip Code: 80222		
A E O	Type(s) of Asbestos-Containing Material Removed: With my signature below, I certify that I possess cur				Contact's Name: Anthony DaVito	Telephone (303) 5	# 12-5900		
in the Demolition Site block above, sampled all suspect materials, had all samples asbestos by a NVLAP-accredited laboratory, and have determined that no Regula facility.* I also certify that I have informed the owner/operator of the facility or the asbestos-containing material allowed to stay in the facility must remain non-friable of ACM remaining, below: (check appropriate box(es)): Vinyl asbestos floor tile (VAT) VAT mastic Tar/asphalt impregnated roof Spray-applied tar coatings Caulking Glazing Other, specify: Signature: (In Blue Ink) Printed Name: Richard Richa					emolition contractor uring demolition.	or that any Specify type(s)			
ŧ	-D106) do /=			Richard Rose	5702			
రి	Nex 14-2018 4	1261 Ma	on Date 4 2019	Telephone # Cell Phone # (7) 5417 - 0375 ()					
Building Owner or Contractor	I verify that all refrigerants from air conditioning/refrigeration appliances have been properly recovered in accordance with AQCC Regulation No. 15 (for information on CFC requirements call 692-3100). I further verify that all luminous exit signs (containing radioactive material) have been 15 (for information on CFC requirements call 692-3100).						:-3320).		
3uil	Building Owner	Contracto	r 🗆	Other		Date: [2/17/	2018		
ш 0 8	Signature)			Print	Name: Ruber Comingo				
	0	,	THIS BOX IS FOR	CDPH	E USE ONLY:				
Postmark	or Hand Delivery Date:	2/17/18	Approved B		1/1./	ode: initial-310 [transfer-380		
Form of P	ayment & #: check # 5	847/55,0	Permit#:	084	93/) Record # 44	Date Issued:			



4. JKS Asbestos Certifications



Colorado Department of Public Health and Environment

General Abatement Contractor

This certifies that

JKS Industries, LLC

GAC No.: 18531

has met the certification requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos abatement activities in the state of Colorado.

Issued: July 18, 2018

Expires: July 18, 2019

Authorized APCD Representative

SEAL



5. JKS Workers Asbestos Certifications

entra Medical Centers
of Blood COLORADO SPRINGS, CO. 809 16
of Blood COLORADO SPRINGS, CO. 809 16
of Blood 1723
Surveillance - Asbestos

Colorado Department of Public Health and Environment


Supervisor

Asbestos Certification

Martha Yadin Nahle

Expires: 4/16/2019 Cert. #:18186


Date Issued 4/16/2018



EMPLOYER AUTHORIZATION AND INFORMATION FOR RESPIRATORY EVALUATION OVER TO COMPLETE [Afe FOLLOWING] Adisvan Create Type of Respiratorys) To Be Used [Check ~ ALL that apply) A countring (non-powered) An purplying [powered] An employee supplying Respiratory Commission all line and SCRA All purplying [powered] An employee supplying Respiratory Commission all line and SCRA All purplying [powered] Commission all line and SCRA Cheed Cyrcut SCRA Commission all line and SCRA Cheed Cyrcut SCRA Commission SCRA Commission SCRA Cheed Cyrcut SCRA Commission SCRA Che
EMPLOYER AUTHORIZATION AND INFORMATION FOR RESPIRATORY EVALUATION Address September 1 of 1 o
EMPLOYER AUTHORIZATION AND INFORMATION FOR RESPIRATORY EVALUATION Address September 1 of 1 o
Employee SSN
Employeer SSN Experter Check Type of Respirator(s) To Be Used Check - ALL thet apply) Git a delty basis Check - ALL thet apply) An -ourlying (non-powered) All-puritying (powered) Git a delty basis Total Hours An employeer supplying Respirator Git and the state of the
Employee SSN Clack Type of Respirator(s) To Be Used (Check VALL that apply)
Check Type of Respirator(s) To Be Used Check \(\times ALL that apply \)
Check Type of Respirator(s) To be Used Check of NCL Use supply Art -outlying (non-powered) All-puritying (powered) On a deliy basis Total Hours Art -outlying (non-powered) All-puritying (powered) On a deliy basis Total Hours Art -outlying (non-powered) All-puritying (powered) One adelianced to but hot more than backs a week Total Hours Art -outlying (non-powered) One adelianced to but hot more than backs a week Total Hours Art -outlying (non-powered) One adelianced to but hot more than backs a week Total Hours Art -outlying (non-powered) One adelianced to but hot more than backs a week Total Hours Continues Check of All that apply Care of Croux SCBA
Amenghere supplying Realization air line and SCBA Continues Fire Realization air line and SCBA Continues Fire Realization air line and SCBA Continues Fire Realization Continues Fire Realization Continues Cont
Continual-Fire Resignator Carponel Continual Continu
Copen Cercuit SCBA
Dots Mark 1/2 Face with Carristons Full Face with Carristons Special Work Conditions Another Carristons Formadoshyticis Carristons Formadoshyticis Carristons Formadoshyticis Carristons Chromises Ch
Special Work Conditions Special Work Conditions (Check VALL That Apply When Wearing Fleepirator) (Check VALL That Apply When Wearing Fleepirato
High Praces
High Places Temporature Extremes
Other Ouestionairs will be: HAND CARRIED MAILED OTHER DO NOT WRITE BELOW THIS LINE PLYCP ¹ WRITTEN STATEMENT for RESPIRATORS (EMPLOYER) PHYSICIAN WILL COMPLETE THE FOLLOWING This second many contains conflowing an extramation and is presented that the interest of qualitated redovaluates with Chauterises. All antermeted that is reported that the conflowing an explanation of the transition of the second that the conflowing an explanation of the second that the conflowing and the interest of the second that the conflowing and the conflowing and the second that th
DO NOT WRITE BELOW THIS LINE DO NOT WRITE BELOW THIS LINE PHYSICIAN WILL COMPLETE THE FOLLOWING The specified register conflorate involves elementary and is intended for the designation employer contact only. The Americans with Chastolites Act The specified register conflorate involves elementary and is intended for the designation employer contact only. The Americans with Chastolites Act The specified register conflorate involves elementary and is intended for the physical examination of qualified individuals with disabilities. All information (ADA) improves very state involves for the register before, in separette flates, and make the disabilities register for the belowing supplying the physical examination of the second of an employee and received an employee and received processes and received as information and received in the disabilities.
PHYSICIAN WILL COMPLETE THE FOLLOWING PHYSICIAN WILL COMPLETE THE FOLLOWING This sepon may contain conflowrized involuce and is interested for the designated complete or qualified involuces with Chasalities Act (ADA) imposes very strict involuced in sepons to designate distance of qualified involuces with disabilities. All information (ADA) imposes very strict involucing on the use of information obtained during physical examination of qualified involuces with the thibusing exceptions (ADA) imposes very strict involucing on the use of information of the such or diseased and marrianced on appears forms, in seponses flees, and rived to the strict or confidence and marriance on appears from the disease of the such or diseased on amplitude on the such or diseased on any formation of the such or diseased or any supplicities.
County to Sandy World Cri Hough Har Sandy Control of Co
Class 8 - Dore Open NOT PERANTTED
Further Sealing / Execution in Harperine Fig Test Performed Selectority
Special prescriptor operand in source light seed on certain large marks.
Imperior of other Loarned Ingestroane Professional Projection of other Loarned Ingestroane Professional Trappores must seek further medical evaluation by a private physician who must submit a report to Trappores must seek further medical evaluation by a private physician who must submit a report to
And the Subsect M
Check ALL that apply) The store contains (MS bear examined for respector filmes in accordance with 20 CFR 1910 134. This limited evaluation is search; to respective The store contains (MS bear examined to respect filmes in accordance with 20 CFR 1910 134. This limited evaluation is bear accordance or physician.
Check ALL that apply) The above individual HAS been scanned for respective fitness in accordance with 20 CFR 1910 134. This limited evaluation is section to their supervisor or physician. The above individual HAS been scanned for respective fitness in using majorators or change of any physician to their supervisor or physician are units of their supervisors or physician. The above individual HAS been scanned for respective fitness in accordance or change of any physician to their supervisor or physician. The above individual HAS been scanned for respective fitness in accordance or physician.
The above contracts the instruction or port any schools in the presence to report any schools in the CFR 1910-134. This evaluation included the Respiratory Questionness collected in the CFR 1910-134. This evaluation included the Respiratory Questionness collected in the CFR 1910-134. The above individual ISAS NOT Seen examined by the for respirator forces. The employees in medical evaluation is specific to respirator use only Employees sexual to restricted evaluation in Specific to respiratory only Employees sexual to restricted evaluation in Specific to respiratory Curellocation of the Respiratory Curellocation in Specific Circulation in Carellocation in Specific Circles and Carellocation Circles
Operations of the control of the control of any arrests elected to the control of
to report any difficulties in using respectives or change of any amount edities to the security of the results of this evaluation and of any medical conditions resulting from contained in 29 CFR 1910.134. The results of this results of this evaluation and of any medical conditions resulting from contained in 29 CFR 1910.134.
Operations any officialise in using responsive or change of any ampaces educe to the country of the results of the evaluation and of any medical conditions resulting from colleged in 29 CFR 1910-134. In advantaged in 29 CFR 1
Consequence of the control of the co
Diseasement of the control of the co
Distriction of the control of the co

Respirator Fit Test

I, Matha Nahl, acknowledge care of my respirator. I have read and understan	that I have been fit tested a d JKS's written respiratory p	and trained for the proper use and program manual.
Date of Fit Test: 10 - 08-18	Fit Test Conductor:	Thomas
Respirator Information 1. Manufacturer: North 2. Model: 7700M 3. Size (Circle one): SMALL 4. Approval Number: TC-84A-0592	DIUM LARGE	
Irritant smoke used (Circle one)?) NO	
Please initial the following as each test is comple	eted:	
Breathe normally through the respirator	4	
Breathe deeply through the respirator. Be ce	rtain that your breaths are dee	ep and regular
Turn your head from one side to the other to your shoulders. Ensure that your movement	the fullest extent about every is complete. Inhale on each side	second without bumping the respirator on le.
Nod your head up and down to the fullest ex Ensure that your movement is complete and	tent about every second without can be completed quickly. Inh	out bumping the respirator on your chest. ale when you are facing up.
Do several jumping jacks to ensure that the r	respirator does not come loose	from your face.
Move your mouth to its fullest extent; for exmouth as necessary without compromising t	ample, yawn, move your jaw a he fit of the respirator.	round, etc. Ensure that you can move your
Read the Rainbow Passage		
When the sunlight strikes raindrops in the ailight into many beautiful colors. These take to apparently beyond the horizon. There is, accepter finds it. When a man looks for something end of the rainbow.	the shape of a long round arch cording to legend, a boiling pot ng beyond his reach his friends	of gold at one end. People look, but no one say he is looking for the pot of gold at the
Employee Signature: Walks Woll		Date: 10 - 8 - 18 Date: 10 - 8 - 18
Fit Test Conductor Signature:	<u> </u>	Date: 10 - 8 - 18



INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

ALEX MANUEL MARTINEZ CORONEL

Has successfully completed
The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER**

And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

Course Date

06/11/2018 - 06/14/2018

Exam Date

06/14/2018

No. Hours

32

Certificate No

CO061418-02AWI

Expires

06/14/2019

Training Director

This course meets the

AQCC Reg. #8 Part B

requirements of

Invalid without raised seal

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

1926.11 was pre	01(Asbestos Certification) and 29CFR1910.134 (Respirator Certification). The following formed:
1.	Completion and review of the standardized medical questionnairs and work history with special emphasis directed to the pulmonary, cardio ascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level; and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
5.	Determined that a chest roentgenogram was was not required as part of this examination. (note according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSEA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties.
7,	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended, limitations on the employee concerning the use of personal protective equipment or respirator.

There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:


omments/ Limitations		618		
	- MD			
J. Raschbac	her, W.B.	10	Date	
J. 1195				
		a 1		

J. Naschbacher, M.D. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A. Suite 300 Denver, CO 80211

Midtown Occupational Health Services

2490 W 26th Ave Bld A Ste 300, Denver, CO 80219

Alex, Mart	inez		ID: 050)6	Age: 57	(10/10/1960)	
Gender	Male	Height	66 ln			Asthma	Na	
Ethnicity	Hispanic	Weight	156 16	BMI	25.2	COPD	144	
Smoker	No							





Respirator Fit Test

	at I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand J	IKS's written respiratory program manual.
Date of Fit Test: (0 21 2019	_Fit Test Conductor: Ruben Oomin
Respirator Information	
Manufacturer: North	
2. Model: 7700M	
 Size (Circle one): SMALL Approval Number: TC-84A-0592 	JM LARGE
Irritant smoke used (Circle one)?	NO
Please initial the following as each test is complete	ed:
Breathe normally through the respirator	
Breathe deeply through the respirator. Be certain	in that your breaths are deep and regular
Turn your head from one side to the other to the your shoulders. Ensure that your movement is co	e fullest extent about every second without bumping the respirator on complete. Inhale on each side.
	nt about every second without bumping the respirator on your chest. In be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the resp	pirator does not come loose from your face.
Move your mouth to its fullest extent; for example mouth as necessary without compromising the form	ple, yawn, move your jaw around, etc. Ensure that you can move your fit of the respirator.
Read the Rainbow Passage	
light into many beautiful colors. These take the apparently beyond the horizon. There is, accord	hey act like a prism and form a rainbow. A rainbow is a division of white shape of a long round arch with its path high above and its two ends ding to legend, a boiling pot of gold at one end. People look, but no one beyond his reach his friends say he is looking for the pot of gold at the
end of the rainbow.	
Employee Signature:	Date: 6/21/18
Fit Test Conductor Signature:	Date: 6/21/2019



INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

DEISY YANETH ARELLANOS LOPEZ

Has successfully completed
The EPA- APPROVED AHERA ASBESTOS COURSE for WORKER
And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Course Date

04/16/2018 - 04/19/2018

Exam Date

04/19/2018

No. Hours

32

Certificate No

CO041918-07AWI

Expires

04/19/2019

M

This course meets the

AQCC Reg. #8 Part B

requirements of

Training Director

Invalid without raised sea

Colorado Occupational **Medical Partners**

OSHA ASBESTOS/HAZARDOUS MATERIALS/RESPIRATOR CERTIFI

	OCS MATERIALS / RESPIRATOR CERTIFICATION
III accordance with Corri	20 CFR 1225
	00 0000 1015
	OU CLID 4049
he array is	29 CFR 1910.134(b) Respirator Certification
ne examining physician will provide the	employer with a weith
1 (71)	which opinion which shall contain the following:
1. This is to certify that on this date:	5/5/18 and in and in
.1	5/3/18, and in accordance with regulations as indicate
above, I have performed a compre	chensive examination on Deisy Arellanos
whose Social Security Number is	,
2. Based on my findings, I have deter	rmined that this individual
() IS NOT medic	rnined that this individual a respirator device while performing his / her required work tasks, and cally cleared for work with () ASBESTOS
	() 110DE3103
3. The results of my exemination	() HAZARDOUS MATERIALS
5. The results of my examination ()	HAVE (HAVE NOT detected a medical condition which would
place the employee at increased ris	HAVE (A) HAVE NOT detected a medical condition which would be of material health impairment from exposure to
() RESPIRATORY EQUIPMEN	T () ASBESTOS () HAZARDOUS MATERIALS
4 *	() HAZARDOUS MATERIALS
4. In accordance with OSHA requirer	nents, I have informed the above-named patient of medical conditions
which could result from his / her ex	sposure to
() RESPIRATORY EQUIPMENT	T () ASBESTOS () HAZARDOUS MATERIALS
	() MATERIALS
In accordance with OSHA requiren	nent, I have fully explained the results of the medical examination
and laboratory tests to the above-na	amed patient
	pationt.
6. COMMENTS:	· ·
in the second se	
EMPLOYEE HAS DEEN ADVISOR	
LANATION OF MEDICAL CONDUCTION	RESULT OF THE EVALUATION AND HAS BEEN GIVEN AN
REASED RISK OF LING CANCER ATTENDED	HAT MAY RESULT FROM ASBESTOS EXPOSURE, AND OF THE

T INCREASED RISK OF LUNG CANCER ATTRIBUTABLE TO THE COMBINED EFFECT OF SMOKING AND ASBESTOS


The complete medical examination on the above-named individual will be forwarded to the employer pending final eview and interpretation of any additional medical data collected.

Examining Physician / Provider



Respirator Fit Test

care of my respirator. I have read and understand	
Date of Fit Test: 5/14/2016	Fit Test Conductor: Ruber Down
Respirator Information	
Manufacturer: North	
2. Model: 7700M	
3. Size (Circle one).	DIUM LARGE
4. Approval Number: TC-84A-0592	
Irritant smoke used (Circle one)?	NO
Please initial the following as each test is comple	eted:
Breathe normally through the respirator	
Breathe deeply through the respirator. Be ce	
your shoulders. Ensure that your movement	
Nod your head up and down to the fullest ex Ensure that your movement is complete and	tent about every second without bumping the respirator on your chest. can be completed quickly. Inhale when you are facing up.
427	respirator does not come loose from your face.
Move your mouth to its fullest extent; for exmouth as necessary without compromising	cample, yawn, move your jaw around, etc. Ensure that you can move your the fit of the respirator.
Read the Rainbow Passage	
When the sunlight strikes raindrops in the a	ir, they act like a prism and form a rainbow. A rainbow is a division of white
light into many beautiful colors. These take	the shape of a long round arch with its path high above and its two ends cording to legend, a boiling pot of gold at one end. People look, but no one ing beyond his reach his friends say he is looking for the pot of gold at the
* A A	-1. 12010
Employee Signature: Durfus Ju	Date:
	Date: 5/14/2018
Fit Tost Conductor Signature:	Date.



NTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

DENNIS MICHAEL MEJIA

Has successfully completed

The EPA- APPROVED AHERA ANNUAL ASBESTOS REFRESHER

COURSE for WORKER

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the **Toxic Substance Control Act (TSCA)**

Course Date

02/17/2018

No. Hours

Certificate No. CO021718-02AWR

Expires

02/17/2019

This course meets the requirements of AQCC Reg. #8



Invalid without raised seal

Training Director

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

Applican	ts Name Dennis Mejia
The abov 1926.110 was prefe	e individual was seen by me on 2/1/13 in accordance to 29 CFR 1/2 (Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following ormed:
1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
5.	Determined that a chest roentgenogram was was not \square required as part of this examination. (note-according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may imay not use a respiratory device while performing his/her required duffes.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.


Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSH	A Asbestos Certification
risk of material health impairment fro	ondition which would place this employee at an increased om exposure to asbestos, and there are no recommended ing the use of personal protective equipment or respirator.
There is a detected medical cor See comments below for limitations:	ndition(s) which places this employee at an incheased risk.
Comments/ Limitations (2 2 3	200 1
באסיוענטה פנן	The of the state o
100000000000000000000000000000000000000	
Examining Provider	3/2/18
CANADAMINETED T. T.D. LYCHAN	Date

Matthew Edwards, PA.-C Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite 300 Denver, CO 80211 303-831-9393

Respirator Fit Test

I, Dennis Mejro , acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 05-10-2018 Fit Test Conductor: Kuben
Respirator Information
1. Manufacturer: North
2. Model: 7700M
3. Size (Circle one): SMALL MEDIUM LARGE
4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed:
Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator or your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of whit light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no on ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: Date: 05-10-2018
Fit Test Conductor Signature: Julie Domps Date: \$ 10/2018



INTERNATIONAL

Environmental and Safety Training L.LC.



720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

EUTIQUIO DOMINGUEZ BATISTA

Has successfully completed

The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER**And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Addition to the

Course Date

11/12/2018 - 11/15/2018

Exam Date

11/15/2018

No. Hours

32

Certificate No

CO111518-03AWI

Expires

11/15/2019



Invalid without raised seal

F Cuerons

Training Director

This course meets the

AQCC Reg. #8 Part B

requirements of

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

	Name Enfigues Dominguez
	,
The above	individual was seen by me on
1926.1101 was prefor	(Asbestos Certification) and 29Cf R1910.13 (Cooperation)
rido prese	
1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital
	capacity (FVC) and forced expiratory volume at one second (FEV-1).
5	Determined that a chest roentgenogram was was not □ required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the
	discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A
0.	20 CFR 1910 134 and have determined that this
	individual may may not use a respiratory device while performing his/her
	required duties. NOV 1 9 2018
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
1	
R	In accordance with OSHA requirements, I have fully explained the results of
10 - Car	the medical examination and laboratory tests to the above named patient.
, ,	
9.	In accordance with OSHA I have informed this individual of the health risks
	involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will
	asbestos exposure in producing rung cancer, and that cossisted a sink of lung cancer
	reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

There is no detected medical condition which would	place this employee at an increased
There is no detected medical condition which we are risk of material health impairment from exposure to asbest imitations on the employee concerning the use of personal	l protective equipment or respirator.
There is a detected medical condition(s) which place	
See comments below for limitations:	
Comments/Limitations CXRc B- Re	ad - Regul TI pendery
Examining Provider	Danc
LAWRENCE CELL	Lawrence Cedillo D.O.
	Health Services BC
	Denver, CO, 80211
	202 024
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	FAXED

JKS INDUSTRIES/

Respirator Fit Test

1, Coliquio Comingeras, acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 11/26/2018 Fit Test Conductor: Fit Test Conductor:
Respirator Information 1. Manufacturer: North 2. Model: 7700M 3. Size (Circle one): SMALL 4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed: Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: Date: 1/26/2018 Fit Test Conductor Signature: Date: 1/26/2018
Fit Test Conductor Signature: Date: 1/26/2018



INTERNATIONAL

Environmental and Safety Training L.LC.



720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

IRINA BLANCO BELLO

Has successfully completed

The EPA- APPROVED AHERA ASBESTOS COURSE for WORKER

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Course Date

11/12/2018 - 11/15/2018

Exam Date

11/15/2018

No. Hours

32

Certificate No

CO111518-04AWI

Expires

11/15/2019

This course meets the

AQCC Reg. #8 Part B

requirements of

Training Director



Invalid without raised seal

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211

Phone: (303) 831-9393

Fax: (303) 831-6335

OSHA Asbestos Certification

Applicants	Name Mina Blanco
The above 1926,1101	individual was seen by me on in accordance to 29 CFR (Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following
was prefor	med:
4.20	
1,	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
	1 1 - I - reminetions if available
3.	Review of information from previous medical examinations, if available.
	d de le condinue culture de la condinue cultu
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital
5.	Determined that a chest roentgenogram was was not required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may in may not use a respiratory device while performing his/her required duties.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

		of personal protective equipment or respirator hich places this employee at an increased ris
See comments below for lin	mitations:	
Comments/ Limitations	CXRC	Bread Fronts pend
		A V
Examining Provider	re Collb	11-19/18 Date
		Lawrence Cedillo D.O. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite Denver, CO 80211 303-831-9393



Respirator Fit Test

I, <u>Irina</u> <u>Planco</u> , acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 1/26/2013 Fit Test Conductor: Juben Daningo
Respirator Information
Manufacturer: North
2. Model: 7700M
3. Size (Circle one): SMALL MEDIUM LARGE
4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed:
Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
breathe deeply through the respirator, be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest.
Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your
mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white
light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends
apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one
ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: 126-2018
Employee Signature: 17240000 Date: 11-26-2016
Fit Test Conductor Signature: (1/26/W/3)



INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

JEAN CARLOS LECCIA COA

Has successfully completed

The EPA- APPROVED AHERA ASBESTOS COURSE for WORKER

And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

Course Date

06/11/2018 - 06/14/2018

Exam Date

06/14/2018

No. Hours

32

Certificate No

CO061418-07AWI

Expires

06/14/2019

Flueros

Training Director

This course meets the

AQCC Reg. #8 Part B

requirements of

Invalid without raised seal

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

Applican	ts Name Joan Canos Leccia
The abov	ve individual was seen by me on 6-1878 in accordance to 29 CFR 01(Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following
1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardio ascular, and gastrointestinal systems per Appendix D in 1926.1101
2,	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
. 4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
. 5.	Determined that a chest-coentgenogram was was not required as part of this examination. (note-according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSEA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may 1 may not use a respiratory device while performing his/her required duties.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8:	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended.


	1/4
Examining Provider 678	Date
J. Raschbacher, M.D.	1.


J. Raschbacher, M.D. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite 300 Denver, CO 80211 303-831-9393

Midtown Occupational Health Services

2490 W 26th Avenue Building A, Suite 300 Denver, CO 80211

ID: 1993 Age: 25 (5/12/1993) Leccia Coa, Jean Carlos Male Height 71 in Asthma No Gender Hispanic Weight 274 lb BMI 38.2 COPD Ethnicity No Smoker Your FEV1 / Predicted: 104% FVC (ex only) Value Selection Best Value 6/18/2018 11:44:10 AM Interpretation Test Date BTPS (IN/EX) 1.11/1.02 Hankinson (NHANES III), 1999 Post Time Predicted Pre







Respirator Fit Test

1, Jean Carlos lac	cia Coa , acknowled	ge that I have been fit test	ed and trained for the pr	oper use and
THE PERSON NAMED IN COLUMN TWO IS NOT THE OWNER.	tor. I have read and underst	and JKS's written respirato	ory program manual.	
Date of Fit Test:	6/21/2018	Fit Test Conductor:_	Ruber Dorp	
Respirator Inform	ation			
 Manufactu 	urer: North			
2. Model: 77				
3. Size (Circle		MEDIUM (LARGE		
4. Approval I	Number: TC-84A-0592	$\overline{}$		
Irritant/smoke use	ed (Circle one)?	ES NO		
Please initial the	following as each test is com	pleted:		
Breathe nor	mally through the respirator			
Breathe dee	eply through the respirator. Be	certain that your breaths are	e deep and regular	
1	ead from one side to the other ers. Ensure that your movemer			ing the respirator on
	ead up and down to the fullest your movement is complete ar			
Do several j	umping jacks to ensure that the	e respirator does not come lo	oose from your face.	
1 / ///	mouth to its fullest extent; for ecessary without compromising		aw around, etc. Ensure that	: you can move your
	ainbow Passage			
light into mapparently	sunlight strikes raindrops in the lany beautiful colors. These take beyond the horizon. There is, at. When a man looks for somethrainbow.	e the shape of a long round a according to legend, a boiling	arch with its path high abov pot of gold at one end. Pe	ve and its two ends ople look, but no one
Employee Signat	ure: 1000 000 m		Date:	
			- 1/2/201	9
Fit Test Conduct	or Signature:		Date: 6 21 206	



INTERNATIONAL



Environmental and Safety Training L.LC.
720 Billings Street Unit F
Aurora, Colorado 80011
Phone # (720) 859-3134
Fax # (720) 859-0660

CERTIFIES THAT

RAMIRA DEL VALLE DURAN MARQUINA

Has successfully completed

The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER**And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

nichory anders to

Course Date

10/15/2018 - 10/18/2018

Exam Date

10/18/2018

No. Hours

32

Certificate No

CO101818-07AWI

Expires

10/18/2019

Training Director

This course meets the

AQCC Reg. #8 Part B

requirements of

Invalid without raised seal

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

Applican	ts Name Ramira Duran
The abov 1926.110 was prefe	re individual was seen by me on 10-19-18 in accordance to 29 CFR in accordance to 29 CFR in accordance to 29 CFR. The following ormed:
. 1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
5.	Determined that a chest roentgenogram was was not required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

OSITITIE	socsios Certification
risk of material health impairment from ex	on which would place this employee at an increased posure to asbestos, and there are no recommended e use of personal protective equipment or respirator.
There is a detected medical condition	and a shiple at a second at a second and a second at a second at a
There is a detected medical condition	n(s) which places this employee at an increased risk.
See comments below for limitations:	
	1.
- Constitution of the Constitution	L. K.
Comments/ Limitations	
(1000000	
n.i.	
The state of the s	
	ital in dies
1	10/11/18
Examining Provider	Date
	1
	Kirk Holmboe, D.O.
	Midtown Occupational
,	Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite 300
the safe of	Denver, CO 80211
pu's t	303-831-9393
^ .	, , , , , , , , , , , , , , , , , , , ,
and the state of t	
Jack St. St.	
pris .	horse of
Ve , , ,	
1 4 112	
Y. Y.	A 157 1
1 Marie Marie	* :
gree is the state of	
, , , ,	
The same of the sa	12 2 x 12
The state of the s	A . A A
*	1, 1, 1, 1
	*

Fit Test Conductor Signature:

JKS INDUSTRIES


Respirator Fit Test
I, Kausa Duran, acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 10/24/2018 Fit Test Conductor:
Respirator Information
1. Manufacturer: North
2. Model: 7700M
3. Size (Circle one): SMALL MEDIUM LARGE 4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed:
Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator of your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of whit light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no on ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: Date: 10/24/18



6. Project Design



6a. SSAR



July 11, 2018



Structure Survey Assessment Report AP-80

4610 Fillmore Street

Denver, CO 80216

TABLE OF CONTENTS

Contents

1	Intr	oduction	1		
2	Site	Survey Methodology	2		
	2.1	Asbestos Survey			
	2.2	Lead-Based Paint Survey			
	2.3	Survey Of Suspected RBMS			
3	Fin	dingsdings			
	3.1	Asbestos Survey	4		
	3.2	Lead-Based Paint Survey	4		
	3.2.	1 TCLP Lead Analytical Results	5		
	3.3	Regulated Building Materials Inventory Survey	5		
4	Cor	nclusions and Recommendations	6		
	4.1	Asbestos	6		
	4.2	Lead-Based Paint	6		
	4.3	Regulated Building Materials	7		
5	Lim	itations	8		
T	Tables				
F	Figures 10				

LIST OF REPORT ACRONYMS/ABBREVIATIONS

ACMs Asbestos Containing Materials

AHERA Asbestos Hazard Emergency Response Act

APEC All-Phase Environmental Consultants

AMS Air Monitoring Specialist

CABI Colorado Asbestos Building InspectorCDOT Colorado Department of Transportation

CDPHE Colorado Department of Public Health and Environment

CFCs Chlorofluorocarbons

CFR Code of Federal Regulations **EP** Environmental Professional

EPA Environmental Protection Agency

FAA Flame Atomic Absorption

LBP Lead Based Paint
LCP Lead Containing Paint
mg/L Milligrams per Liter

NESHAP National Emissions Standards for Hazardous Air Pollutants

NVLAP National Voluntary Laboratory Accreditation Program

OSHA Occupational Safety and Health Administration

PCBs Polychlorinated Biphenyls

PD Project Designer

PEL Permissible Exposure Limits
PLM Polarized Light Microscopy
PPE Personal Protective Equipment

ppm Parts Per Million

RACM Regulated Asbestos Containing Material

RBM Regulated Building Materials

RCRA Resource Conservation and Recovery Act

RHMs Recognized Hazardous Materials
SSAP Structure Survey Assessment Plan

TC Toxicity Characteristic

TCLP Toxicity Characteristic Leaching Procedure
USEPA U.S. Environmental Protection Agency

UWR EPA Universal Waste Rule

LIST OF SAMPLING ACRONYMS/ABBREVIATIONS

BMBrick/Mortar CB Cove Base CC Concrete

CER Ceramic Block

CM Ceramic Tile/Mortar

CMU Concrete Masonry Unit/Mortar

CP Carpet CT Ceiling Tile

D Drywall (no surfacing) DJ Drywall/Joint Compound

F Flooring FT Floor Tile IN Insulation L Linoleum М Mastic

MF Multiple layered Flooring

MT Mortar

PC Popcorn Ceiling

PL Plaster

PM Panel/Mastic R Roofing

RF Roof Flashing

S Siding ST Stucco

Т Texture (no substrate) TC **Textured Composite Board**

TD **Textured Drywall**

Thermal System Insulation TSI

VB Vapor Barrier

VΡ Vent Paste (heating/cooling systems) VW Vent Wrap (heating/cooling systems)

WC Window Caulk

WD Wallpapered Drywall

Tables

Table 1	Project Details
Table 2	Asbestos Containing Samples
Table 3	Non-Asbestos Containing Samples
Table 4	Summary of Paint Chip Laboratory Analysis for Lead
Table 5	Summary of Regulated Building Materials

Figures

Figure 1	Site Location
Figure 2	Asbestos Bulk Sample Locations
Figure 3	Lead-Based Paint Sample Locations
Figure 4	Regulated Building Materials

Appendices

Appendix A	Asbestos, Lead Inspector and Laboratory Certifications
Appendix B	Positive Asbestos & Lead Sample Material Photographs
Appendix C	Laboratory Results & Chain of Custody – Asbestos
Appendix D	Laboratory Results & Chain of Custody – Lead & TCLP

APEC Project # 18-3066-025

Prepared for

Kiewit Meridiam Partners

Prepared by

Logan Greenfield, CABI & AMS #20715

VP of Field Services

Reviewed by

Brandice Eslinger, EP, CABI & PD # 5494

President

1 Introduction

All-Phase Environmental Consultants, Inc. (APEC) was contracted to complete an environmental building survey for suspect asbestos-containing materials (ACMs), lead-based paint (LBP), and regulated building materials (RBM) at 4610 Fillmore Street, Denver, CO 80216. This survey will identify the materials that will need to be abated or removed prior to the future demolition activities.

Table 1 Project Details

Client Name:	Kiewit Meridiam Partners
Site Location:	4610 Fillmore Street, Denver, CO 80216
Building Type	Residential House
Building Size	Building is approximately 700 square feet
Construction Date:	1946 – Based on the City and County of Denver Assessor's Records
Building Uses:	Residential
Types of Materials to be Disturbed/Description of Proposed Disturbances:	Client intends to demolish the structure. All building materials will be impacted.

This Structure Survey Assessment was conducted as part of the Central 70 Project located in Denver, Colorado. This assessment was conducted in accordance with the Structure Survey Assessment Plan (SSAP), dated March 27, 2018. The SSAP, as defined in Section 23.13.2 of Schedule 17 (Environmental Requirements) of the final Central 70 Project Agreement between Colorado Department of Transportation (CDOT) and Kiewit Meridiam Partners, identifies the procedures for completing building and structure surveys for ACMs, LBP and universal wastes or other Recognized Hazardous Materials (RHMs), as defined by the Resource Conservation and Recovery Act (RCRA); universal waste, as defined by the U.S. Environmental Protection Agency (EPA) and 6 Colorado Code of Regulations (CCR) Part 273 of the Colorado Hazardous Waste Regulations; chlorofluorocarbons (CFCs), as defined by the Clean Air Act; and polychlorinated biphenyls (PCBs), as defined by the Toxic Substances Control Act.

2 Site Survey Methodology

2.1 ASBESTOS SURVEY

On June 15, 2018, APEC certified personnel Logan Greenfield, conducted an asbestos survey for demolition at 4610 Fillmore Street, Denver, CO 80216. The asbestos survey (inspection/sampling) was completed in accordance with the SSAP and follows guidelines established under the EPA's Asbestos Hazard and Response Act (AHERA) program and as required by USEPA regulation 40 Code of Federal Regulations (CFR) Part 61, National Emissions Standards for Hazardous Air Pollutants (NESHAP). Bulk sampling of suspected ACMs was performed in strict accordance with AHERA sampling procedures detailed in 40 CFR 763.86. These include but aren't limited to labeling each sample, recording each sample on a chain of custody, taking a photo of the sample and recording the location on a site diagram. Demolition work could disturb materials that contain asbestos and put unprotected workers at risk, violating asbestos regulations, which are enforced by the Occupational Safety and Health Administration (OSHA), the EPA, the Colorado Department of Public Health and Environment (CDPHE) and the Denver County Health Department. All samples were collected and submitted to EMSL Analytical, Inc. in Denver, CO per APEC chain of custody protocol. The laboratory is a member of the National Voluntary Laboratory Accreditation Program (NVLAP) and is qualified to perform the required analysis (Appendix A). The analysis conducted was the EPA Interim Method for the Determination of Asbestos in Bulk Samples, using standard Polarized Light Microscopy (PLM) and dispersion staining as established in 40 CFR Part 763.

This inspection report and methodology complies with the CDPHE Asbestos Sampling and Report Requirements Memorandum dated February 28, 2018.

2.2 LEAD-BASED PAINT SURVEY

On June 15, 2018, APEC certified personnel Rick Ralston, conducted the LBP survey. The survey was conducted to evaluate the absence and/or presence of LBP or lead-containing paint (LCP) that will be impacted during future demolition activities. The survey consisted of reviewing and inspecting the interior, exterior and roof system of the structure for suspect LBP or LCP. The testing method was the use of a heat gun and/or scraping a portion of the paint to the substrate (material under the paint). Proper chain of custody procedures were followed and samples were sent to EMSL Analytical, Inc. in Cinnaminson, NJ, via Fed Ex. The samples were analyzed by total lead (percent by weight) via Flame Atomic Absorption (FAA) by EPA Method 7420. EMSL is accredited under the American Industrial Hygiene Association's Environmental Lead Proficiency Analytical Testing program. LBP, according to the EPA, is defined as paint that contains lead in concentrations greater than 1.0 milligrams per square centimeter (mg/cm²) as measured with an X-ray fluorescence (XRF) or 5,000 parts per million (ppm) when measured by weight, or 0.5 percent (%) by weight.

A total of 7 homogeneous paint color variations of suspect LBP areas were identified. One paint chip sample was collected from each suspect homogeneous area and submitted to the laboratory for analysis. Representative photographs of LBP and/or LCP were taken and are included in the photographic log (Appendix B). The paint chip sample locations were recorded and are included on the sample location drawing (Figure 3). Descriptions of the suspect homogeneous materials and a list of the collected samples are described in the 'Findings' section.

Based on the analytical results for the 7 samples, a Toxicity Characteristic Leachate Procedure (TCLP) sample was analyzed by collecting a representative sample (approximately 105 grams) of combined suspect building materials. The sample results are located in Appendix D.

2.3 SURVEY OF SUSPECTED RBMS

On June 15, 2018, APEC personnel conducted the RBM inventory consisting of inspecting the interior, exterior and roof system. The inspection was conducted to visually identify and quantify any building materials, devices and equipment suspected of containing potentially regulated materials as they pertain to the EPA Universal Waste Rule (UWR) requirements (40 CFR, Part 273). APECs inventory review consisted of the following: potential mercury-containing thermostats/switches; fluorescent light tubes and compact fluorescent bulbs; items potentially containing polychlorinated biphenyls (PCBs) (generally ballasts found within the fluorescent light fixtures); tritium powered exit signs; smoke detectors potentially containing Americium-241; and Freon containing refrigeration systems. The survey of suspected RBMS are for use by contractors conducting the removal of items from the property. Samples of suspect RBMs are not required for this type of survey, as all determinations are made by visual means.

Although not a "regulated material", things such as gas meters, electrical meters and electrical panels are listed with the RBM inventory. These materials will require removal and/or disconnection prior to demolition and until done so should be handled with care.

.

3 Findings

3.1 ASBESTOS SURVEY

A total of 38 bulk samples, including 1 duplicate sample, were collected from 11 suspect homogenous materials throughout the structure. The results of the PLM analysis are presented in Table 2 and Table 3. The following samples are positive for ACMs (i.e. present greater than 1%):

Regulated Asbestos Containing Materials (RACM)

 4610F-R5-1A, 4610F-R4-1B, 4610F-C2-1C, 4610F-R3-1D, 4610F-H-1E, 4610F-R2-1F, and 4610F-R1-1G - Heavy smooth textured drywall on walls and ceilings in rooms 1, 2, 3, 4, 5, closet 1 (C1), closet 2 (C2), and hallway (H).

It is important to note that samples 4610F-R2-1F and 4610F-R1-1G are homogenous with samples 4610F-R5-1A, 4610F-R4-1B, 4610F-C2-1C, 4610F-R3-1D, and 4610F-H-1E; although the lab report lists samples 4610F-R2-1F and 4610F-R1-1G as none detect for ACM, because they are homogenous with samples that contained 2% chrysotile, these samples are also considered to be RACM.

■ 4610F-C-10A, 4610F-C-10B, and 4610F-C-10C – Vent tape located in the crawl space.

Non-Regulated Asbestos Containing Materials

 4610F-EX-6A, 4610F-EX-6Q, 4610F-EX-6B, and 4610F-EX-6C – Transite paneling on exterior walls.

Point Counts

Point count analysis occurs for samples with <1% of asbestos. Point counts were not needed due to the initial results exceeding 1% asbestos in the homogeneous materials. The laboratory analytical report is included as Appendix C.

Duplicate Samples

For quality assurance purposes, duplicate samples are taken approximately every 20th sample, per the EPA "pink book" that is used by Colorado Regulation 8 for sampling protocol. Duplicate samples are listed as a duplicate (Q) in the sample location column of Table 2 or Table 3. One sample, 4610F-EX-6Q, was collected because a total of 37 samples were obtained.

3.2 LEAD-BASED PAINT SURVEY

A total of 7 homogeneous paint color variations were analyzed for the presence of LBPs and LCPs (Table 4, Figure 3). Under EPA 40 CFR Part 745, LBP is defined as any paint or surface coating that contains lead equal to or exceeding 0.5% (by weight), while LCP is defined as any paint or surface coating containing lead greater than or equal to 0.06% up to 0.5% (by weight). Caution should be taken during demolition to minimize cutting, abrading, or otherwise causing an air disturbance to this material and work must be completed in accordance with the OSHA Lead in Construction Standard (29 CFR 1926.62).

Three lead samples (4610F-R5-L1, 4610F-C2-L3, and 4610F-R2-L5) were found to be greater than 0.06% by weight and less than 0.5% by weight and are considered LCP. Three samples (4610F-C1-L2, 4610F-EX-L4, and 4610F-GAR-L6) were greater than 0.5% by weight and is considered LBP (Table 4). The remaining one sample was less than the LCP and LBP thresholds, and is considered non-lead containing paint (NLC). The laboratory analytical report is included in Appendix D.

3.2.1 TCLP LEAD ANALYTICAL RESULTS

Three samples analyzed as a LCP and three samples as a LBP, thus TCLP analysis of lead was performed. TCLP analysis simulates the potential for the demolished building materials to leach lead if placed in the landfill and results of the analysis determine if the materials will be considered hazardous waste. TCLP analysis was performed for landfill compliance and the Toxicity Characteristic (TC) maximum concentration is 5 milligrams per liter (mg/L). The results of the TCLP analysis is 0.50 mg/L, which is below the regulated limit and therefore not considered hazardous. The analytical report is included in Appendix D.

3.3 REGULATED BUILDING MATERIALS INVENTORY SURVEY

Several suspect RBMs were visually identified throughout the structure. RBMs that are a cause of concern, when discovered, are discussed below. A complete list of the RBMs is presented in Table 5, and selected locations of the RBMs are depicted in Figure 4.

4 Conclusions and Recommendations

4.1 ASBESTOS

Approximately 2,070 total square feet of regulated asbestos containing materials (RACM) was identified as smooth textured drywall located on the walls and ceilings of rooms 1, 2, 3, 4, and 5, the hallway, closet 1 and closet 2. Vent tape was also identified on the heating duct work observed in the crawl space. These materials will require abatement prior to demolition of the structure because this is easily rendered friable.

Approximately 980 square feet of transite paneling located on exterior walls of the house were confirmed to be an ACM. This material is a Category II Non-friable ACM. Although this material is non-friable, it has a high chance of becoming friable during demolition and is required to be removed.

No other ACM was identified throughout the structures; however, if additional suspect materials, not sampled during this investigation, are identified during demolition, they should either be assumed to be ACM or should be sampled prior to disturbance.

Prior to demolition activities, all friable and non-friable (that can or will be rendered friable) ACM that may be impacted during the demolition must be abated by a Colorado Certified Asbestos Abatement Contractor as required by NESHAP and the CDPHE – Air Pollution Control Division: Asbestos.

According to AHERA, EPA, and the CDPHE, materials testing at less than or equal to 1% asbestos fibers are not considered to be an ACM. However, any materials containing asbestos still need to be regulated. OSHA protocol must be followed when handling materials containing ANY amount of asbestos. Proper PPE and engineering controls must be utilized if these materials will be impacted during demolition activities.

4.2 LEAD-BASED PAINT

Lead was detected at concentrations above the LCP threshold in 3 of the 7 samples and above the LBP threshold in 3 of the 7 samples. The remaining 1 sample is considered NLC. Although LCP was identified in the samples analyzed, the TC limit of 5 mg/L was not exceeded in the TCLP lead analysis. No lead abatement is required prior to demolition. TCLP results confirmed that the waste stream is not hazardous with respect to lead content.

While the TCLP results indicate that the waste stream is not characteristically hazardous with respect to lead content, LCP and LBP are still present in the building materials. Therefore, the contractor responsible for demolition of this structure is notified with receipt of this report of the presence or potential presence of LCP and/or LBP in the building materials that comprise the building. The contractor should also notify their employees of the presence of LCP or LBP prior to any disturbance and make the US Department of Labor OSHA publication number 3142-12R 2004 available to their workers ("Lead in Construction", http://www.osha.gov/Publications/osha3142.pdf). The standards address topics such as permissible exposure limits (PELs) for workers, exposure assessment, protection of employees during assessment of exposure, employee notification, personal protective equipment (PPE), medical surveillance, along with other topics related to working with LCP and LBP.

4.3 REGULATED BUILDING MATERIALS

Materials found during the regulated materials inventory within the building may require special handling or disposal prior to demolition activities. If abatement is needed, APEC recommends that the asbestos contractor or general contractor selected by the client properly dispose of these regulated materials, per applicable regulations.

With regard to RBMs, if listed, it is likely that the ballasts in the fluorescent light fixtures do contain PCBs. Where a manufactures' label is present indicating "no PCBs", the ballast can be disposed of with recyclable metal or with other municipal waste. During removal for disposal as part of the demolition activities, each ballast should be visually inspected for the manufacture's label indicating "no PCBs". If the label does not have this notation, the ballast should be considered PCB-containing and should be disposed of as a hazardous waste in accordance with local, state, and federal regulatory guidelines. Refrigerators and air conditioning units contain freon, which will need to be reclaimed or taken to a facility capable of this activity. Mercury containing thermostats will need to be disposed of at a facility certified to take this type of material. The contractor should also carefully remove all associated fluorescent light tubes and compact fluorescent lights and recycle or dispose of these materials according to applicable regulations.

This inspection was primarily relevant to the Federal UWR requirements under 40 CFR 273. It should be noted that contractors submitting bids for removal of the RBMs should verify quantities, conditions, and locations of all RBMs prior to bid submittals and initiating demolition activities. The contractor is also responsible for proper recycling and/or disposal of the RBMs, and should follow all federal, state and local regulations when handling these materials.

5 Limitations

This Structure Survey Assessment Report was prepared by All-Phase Environmental Consultants, Inc., at the request of and for the sole benefit of Kiewit Meridiam Partners, or any entity controlling, controlled by, or under common control with Colorado Department of Transportation. APECs certified inspectors used reasonable diligence and professional judgement to identify all suspect asbestos-containing materials, lead based paint, and regulated building materials in the property. APEC will not be held liable for property damage or any loss of property value due to the inspection. This report is not an abatement plan and is intended to be informational only; APEC will not be held responsible for the mishandling of the information contained herein.

APEC utilized destructive inspection methods in performing this survey, however accessibility may have been a limiting condition. If additional impacted suspect materials are discovered during related work for which there are no sample documentation/results, APEC recommends pursuing one of the following alternatives: Sample and analyze the discovered suspect material(s) to determine whether it contains asbestos, lead or other regulated materials; or assume the material(s) to be containing, quantify and remove on a unit cost basis.

Notwithstanding any provision to the contrary, the total liability of "All Phase Environmental Consultants, Inc.", and its employees, officers or directors be liable in contract, tort, strict liability warranty or otherwise, for any special, incidental or consequential damages, such as but not limited to, delay, disruption, loss of product, loss of anticipated profits or revenue, damages, cost, and expenses, including attorney's fees, shall not exceed the aggregate amount paid to All Phase Environmental Consultants, Inc. under this Agreement regardless of the legal theory under which such liability is imposed.

Tables

Гable 2	Asbestos Containing Samples
Table 3	Non-Asbestos Containing Samples
Table 4	Summary of Paint Chip Laboratory Analysis for Lead
Table 5	Summary of Regulated Building Materials

Table 2 Positive Asbestos Containing Samples

Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification	Estimated Quantity (Sq. ft.)
ROOM 5	TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile	PLM	GOOD				
ROOM 4	TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile	PLM	GOOD	SMOOTH	WALLS AND CFILINGS IN	RACM	
CLOSET 2	TEXTURE 2% Chrysotile	PLM	GOOD	DRYWALL	ALL ROOMS		2,040
ROOM 3	TEXTURE 2% Chrysotile	PLM	GOOD				
HALLWAY	TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile	PLM	GOOD				
ROOM 2	LION	AOCENEOUS I	TO CAMPLES	1040E DE 4A 4040E D	14 4D 4040E 02 40 400EE D	2 4D 9 40055 11 45	
ROOM 1		NOGENEOUS I	O SAMPLES 2	10 IUF-KS- IA, 40 IUF-K	4-16, 4010F-C2-1C, 4003F-R	3-1D & 4005F-H-1E	
EXTERIOR	15% Chrysotile	PLM	GOOD			Cat II	
EXTERIOR	5% Chrysotile	PLM	GOOD	TDANICITE CIDING			980
EXTERIOR	15% Chrysotile	PLM	GOOD	TRANSITE SIDING	EXTERIOR SIDING		960
EXTERIOR	15% Chrysotile	PLM	GOOD				
CRAWLSPACE	35% Chrysotile	PLM	GOOD		CEEN IN THE		
CRAWLSPACE	35% Chrysotile	PLM	GOOD	Vent Wrap	CRAWLSPACE ON	RACM	30
CRAWLSPACE	45% Chrysotile	PLM	GOOD		MEATING PIPE KUNS		ı
	ROOM 5 ROOM 4 CLOSET 2 ROOM 3 HALLWAY ROOM 2 ROOM 1 EXTERIOR EXTERIOR EXTERIOR EXTERIOR CRAWLSPACE CRAWLSPACE	ROOM 5 TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile FOOM 2 ROOM 1 EXTERIOR 15% Chrysotile EXTERIOR 5% Chrysotile EXTERIOR 15% Chrysotile EXTERIOR 15% Chrysotile EXTERIOR 15% Chrysotile EXTERIOR 15% Chrysotile EXTERIOR 15% Chrysotile EXTERIOR 15% Chrysotile CRAWLSPACE 35% Chrysotile	ROOM 5 TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile JOINT COMPOUND 2% Chrysotile JOINT COMPOUND 2% Chrysotile JOINT COMPOUND 2% Chrysotile PLM TEXTURE 2% Chrysotile PLM TEXTURE 2% Chrysotile PLM ROOM 3 TEXTURE 2% Chrysotile PLM TEXTURE 2% Chrysotile PLM TEXTURE 2% Chrysotile PLM TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile PLM TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile PLM EXTERIOR 15% Chrysotile PLM CRAWLSPACE 35% Chrysotile PLM	Location Asbestos Type Method(s) TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile PLM GOOD TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile PLM GOOD TEXTURE 2% Chrysotile PLM GOOD TEXTURE 2% Chrysotile PLM GOOD EXTERIOR 15% Chrysotile PLM GOOD CRAWLSPACE 35% Chrysotile PLM GOOD CRAWLSPACE 35% Chrysotile PLM GOOD	Location Asbestos Type Method(s) Description TEXTURE 2% Chrysotile 2	Cocation	Classification Classification Classification Classification

ND=Non-Detect
PLM=Polarized Light Microscopy
NA=Not Applicable
RACM=Regulated Asbestos Containing Materials

Table 3 Non-Asbestos Containing Samples

Sample Name	Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location
4610F-R5-2A		ND	PLM	Good		
4610F-R5-2B	ROOM 5	ND	PLM	Good	CERAMIC TILE/MORTAR	WALLS IN ROOM 5
4610F-R5-2C		ND	PLM	Good		
4610F-R2-3A		ND	PLM	Good		
4610F-R2-3B	ROOM 2	ND	PLM	Good	CERAMIC TILE/MORTAR	WALLS IN ROOM 2
4610F-R2-3C		ND	PLM	Good]	
4610F-R5-4A		ND	PLM	Good		
4610F-R5-4B	ROOM 5	ND	PLM	Good	WHITE/GREEN LINOLEUM	BASE LAYER IN ROOM 5
4610F-R5-4C		ND	PLM	Good		
4610F-R2-5A		ND	PLM	Good	WHITE/BLACK FLOOR TILE	BASE LAYER IN ROOM 2
4610F-R2-5B	ROOM 2	ND	PLM	Good		
4610F-R2-5C		ND	PLM	Good		
4610F-EX-7A		ND	PLM	Good		
4610F-EX-7B	EXTERIOR	ND	PLM	Good	VAPOR BARRIER	EXTERIOR BELOW SIDING
4610F-EX-7C		ND	PLM	Good		
4610F-EX-8A		ND	PLM	Good		
4610F-EX-8B	EXTERIOR	ND	PLM	Good	ROOFING	ROOFING MATERIAL ON
4610F-EX-8C	1	ND	PLM	Good	1	HOUSE
4610F-G-9A	0.17.105	ND	PLM	Good		ROOFING
4610F-G-9B	GARAGE	ND	PLM	Good	ROOFING-GARAGE	MATERIAL ON GARAGE

Sample Name	Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location
4610F-G-9C	GARAGE	ND	PLM	Good	ROOFING-GARAGE	ROOFING MATERIAL ON GARAGE
4610F-G-11A		ND	PLM	Good		
4610F-G-11B	GARAGE	ND	PLM	Good	BRICK/MORTAR	OBSERVED ON THE GARAGE
4610F-G-11C		ND	PLM	Good		

ND=Non-Detect PLM=Polarized Light Microscopy NA=Not Applicable **Table 4 Summary of Paint Chip Analysis for Lead Sample**


Number	Sample Location	Lead Concentration (% wt.)	Component	Paint Description	Classification
4610F-R5-L1	Room 5	0.25	Wood	White	LCP
4610F-C1-L2	Closet I	0.81	Wood	White	LBP
4610F-C2-L3	Closet 2	0.22	Drywall	Pink	LCP
4610F-EX-L4	Exterior	1.2	Wood	White	LBP
4610F-R2-L5	Room 2	0.45	Drywall	Pink	LCP
4610F-GAR-L6	Garage	2.4	Metal	Gray	LBP
4610F-SHED-L7	Shed	<0.0080	Fiberglass	Tan	NLC


Table 5 Summary of Regulated Building Materials


Room	Material	Location	Quantity Fixture/Bulbs each
Room 4	Thermostat (Mercury)	Floor-near room 5	I
Basement	Furance	Crawlspace	I
Room 5	lce Box	West wall	I
Exterior	Gas Meter	Northwest corner	I
Exterior	Electrical Meter	Southeast corner	1
Exterior	Breaker Box	Southeast corner	1

Figures


Figure 1	Site Location
Figure 2	Asbestos Bulk Sample Locations
Figure 3	Lead-Based Paint Sample Locations
Figure 4	Regulated Building Materials







GARAGE 1/8"=1'-0"




ROOF 1/8"=1'-0"


R | = Room Numbers

4 = Lead Base Paint (Detect)

4 = Lead Containing Paint (Detect)

4 = Lead Base Paint (Non-Detect)







ASBESTOS, LEAD AND LABORATORY CERTIFICATIONS



Colorado Department of Public Health and Environment

ASBESTOS CERTIFICATION*

This certifies that

Logan Greenfield

Certification No.: 20715

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Building Inspector*

Issued:

October 18, 2017

Expires:

October 18, 2018

* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative

SEAL



Colorado Department of Public Health and Environment

ASBESTOS CERTIFICATION*

This certifies that

Logan Greenfield

Certification No.: 20715

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Building Inspector*

Issued: September 13, 2018


Expires: October 18, 2019

* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative



1775 West 55th Avenue Denver, CO 80221 303.410.4941 trainingchc.com



Frenk Hulce

Certifies that

Logan Greenfield

20715

Has Successfully Completed the EPA- Approved Annual Asbestos Refresher Training Course Under Section 206 of the Toxic Substance Control Act (TSCA), Title II.

BUILDING INSPECTOR

Course Date: September 20, 2017
Certificate No.: R17-1661-AI-CO

No. of Hours: 4

Expiration Date: September 20, 2018

Certification not valid without watermark

Frank Hulce - Instructor

-Aanaya Boneditts

Danaya Benedetto- Training Program Manager



CHC Training Nationwide Training & Certification Experts

www.chctraining.com 303.412.6360 855.60.CERTIFY 1775 West 55th Avenue Denver, CO 80221, United States of America

CERTIFICATE OF ACHIEVEMENT

This certificate is awarded to:

LOGAN GREENFIELD

In recognition of satisfactory completion of the EPA-approved annual asbestos refresher training course under section 206 of the Toxic Substance Control Act (TSCA),

Title II entitled:

BUILDING INSPECTOR

COURSE DATE:

EXPIRATION DATE

COURSE HOURS:

SEPTEMBER 12, 2018 SEPTEMBER 12, 2019

4.0

Danaya N. Benedello
CEO & Training Program Manager

Credential License ID: 11943552



Daniel R. Beaver
Instructor

CHC Training Certificate No. R18-1729-AI-CO



Visit our Website



Verify this Credential



Colorado Department of Public Health and Environment

LEAD-BASED PAINT CERTIFICATION*

This certifies that

Richard L. Ralston

Certification No.: 9130

has met the requirements of 25-7-1104, C.R.S. and Air Quality Control Commission Regulation No. 19, and is hereby certified by the state of Colorado in the following discipline:

Risk Assessor*

Issued: February 10, 2017

Expires: February 10, 2019

* This certificate is valid only with the possession of a valid lead-based paint training certificate in the discipline specified above, issued by either a Colorado approved training provider, an EPA approved training provider, or a training provider approved by another EPA authorized program.

Authorized APCD Representative

SEAL



1775 West 55th Avenue Denver, CO 80221 303.410.4941 trainingchc.com



Certifies that

Richard Ralston

Has successfully completed the required training hours and passed the examination required by the Colorado Department of Public Health and Environment for:

Lead-Based Paint Risk Assessor Refresher

For the purposes of accreditation under the Colorado Department of Public Health and Environment Regulation No. 19 and other standard developed by EPA pursuant to Title IV of TSCA

Course Date: April 6, 2016

Certificate No.: R16-031-LRA-CO

No. of Hours: 8

Expiration Date: April 6, 2019

Certification not valid without watermark

Luis Peon - Instructor

Hamaya Baneditts

Danaya Benedetto - Training Program Manager

United States Department of Commerce National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025:2005

NVLAP LAB CODE: 200828-0

EMSL Analytical, Inc.

Denver, CO

is accredited by the National Voluntary Laboratory Accreditation Program for specific services, listed on the Scope of Accreditation, for:

Asbestos Fiber Analysis

This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2005.


This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (refer to joint ISO-ILAC-IAF Communique dated January 2009).

2018-04-01 through 2019-03-31

Effective Dates



For the National Voluntary Laboratory Accreditation Program





SCOPE OF ACCREDITATION TO ISO/IEC 17025:2005

EMSL Analytical, Inc.

1010 Yuma Street Denver, CO 80204 Ms. Amanda Lang Phone: 303-740-5700 Email: alang@emsl.com http://www.emsl.com

ASBESTOS FIBER ANALYSIS

NVLAP LAB CODE 200828-0

Bulk Asbestos Analysis

Code Description

18/A01 EPA -- 40 CFR Appendix E to Subpart E of Part 763, Interim Method of the Determination of

Asbestos in Bulk Insulation Samples

18/A03 EPA 600/R-93/116: Method for the Determination of Asbestos in Bulk Building Materials

Airborne Asbestos Analysis

Code Description

18/A02 U.S. EPA's "Interim Transmission Electron Microscopy Analytical Methods-Mandatory and

Nonmandatory-and Mandatory Section to Determine Completion of Response Actions" as found in

40 CFR, Part 763, Subpart E, Appendix A.

For the National Voluntary Laboratory Accreditation Program



AIHA Laboratory Accreditation Programs, LLC

acknowledges that

EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077 Laboratory ID: 100194

along with all premises from which key activities are performed, as listed above, has fulfilled the requirements of the AIHA Laboratory Accreditation Programs (AIHA-LAP), LLC accreditation to the ISO/IEC 17025:2005 international standard, *General Requirements for the Competence of Testing and Calibration Laboratories* in the following:

LABORATORY ACCREDITATION PROGRAMS

- ✓ INDUSTRIAL HYGIENE
- ✓ ENVIRONMENTAL LEAD
- ✓ ENVIRONMENTAL MICROBIOLOGY
- ☐ FOOD
- **☐** UNIQUE SCOPES

Accreditation Expires: September 01, 2018 Accreditation Expires: September 01, 2018 Accreditation Expires: September 01, 2018

Accreditation Expires: Accreditation Expires:

Specific Field(s) of Testing (FoT)/Method(s) within each Accreditation Program for which the above named laboratory maintains accreditation is outlined on the attached **Scope of Accreditation**. Continued accreditation is contingent upon successful on-going compliance with ISO/IEC 17025:2005 and AIHA-LAP, LLC requirements. This certificate is not valid without the attached **Scope of Accreditation**. Please review the AIHA-LAP, LLC website (www.aihaaccreditedlabs.org) for the most current Scope.

Un much

William Walsh, CIH
Chairperson, Analytical Accreditation Board

Revision 15: 03/30/2016

Cheryl O. Morton

Managing Director, AIHA Laboratory Accreditation Programs, LLC

Date Issued: 08/31/2016



AIHA Laboratory Accreditation Programs, LLC SCOPE OF ACCREDITATION

Laboratory ID: **100194**

EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077

Issue Date: 08/31/2016

The laboratory is approved for those specific field(s) of testing/methods listed in the table below. Clients are urged to verify the laboratory's current accreditation status for the particular field(s) of testing/Methods, since these can change due to proficiency status, suspension and/or withdrawal of accreditation.

The EPA recognizes the AIHA-LAP, LLC ELLAP program as meeting the requirements of the National Lead Laboratory Accreditation Program (NLLAP) established under Title X of the Residential Lead-Based Paint Hazard Reduction Act of 1992 and includes paint, soil and dust wipe analysis. Air analysis is not included as part of the NLLAP.

Environmental Lead Laboratory Accreditation Program (ELLAP)

Initial Accreditation Date: 01/18/1995

Field of Testing (FoT)	Technology sub-type/ Detector	Method	Method Description (for internal methods only)
Paint		EPA SW-846 3050B	
Paint		EPA SW-846 7000B	
Soil		EPA SW-846 3050B	
5011		EPA SW-846 7000B	
Cottled Duct by Wine		EPA SW-846 3050B	
Settled Dust by Wipe		EPA SW-846 7000B	
Airborne Dust		NIOSH 7082	
Composited Wipes		EPA SW-846 3050B	
		EPA SW-846 7000B	

A complete listing of currently accredited Environmental Lead laboratories is available on the AIHA-LAP, LLC website at: http://www.aihaaccreditedlabs.org

Effective: 05/04/2015

100194_Scope_ELLAP_2016_08_31

Page 1 of 1



POSITIVE ASBESTOS & LEAD SAMPLE MATERIAL PHOTOGRAPHS



Samples Represented – 4610F-R5-1A 4610F-R4-1B 4610F-C2-1C 4610F-R3-1D 4610F-H-1E 4605F-R2-1F

4605F-R1-1G

Smooth Textured Drywall



Samples Represented – 4610F-R5-6A 4610F-EX-6Q 4610F-EX-6B 4610F-EX-6C

Transite Siding



Vent Tape

Samples Represented – 4610F-C-10A 4610F-C-10B 4610F-C-10C



Sample Represented – 4610F-R5-L1



Sample Represented – 4610F-C1-L2



Sample Represented – 4610F-C2-L3



Sample Represented – 4610F-EX-L4





Sample Represented – 4610F-R2-L5

Pink - LCP



Samples Represented – 4610F-GAR-L6

Gray - LBP



LABORATORY RESULTS & CHAIN OF CUSTODY-ASBESTOS



Customer PO: Project ID:

Collected Date:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807
721 West 9th Street Received Date: 06/19/2018 10:05 AM

Pueblo, CO 81003 Analysis Date: 06/22/2018

Project: 18-3066-CDOT-A-AP-80

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

<u>Asbestos</u>	
% Type	
% Chrysotile	
e Detected	
% Chrysotile	
e Detected	
% Chrysotile	
e Detected	
% Chrysotile	
e Detected	
% Chrysotile	
-	

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Collected Date:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807
721 West 9th Street Received Date: 06/19/2018 10:05 AM

Pueblo, CO 81003 Analysis Date: 06/22/2018

Project: 18-3066-CDOT-A-AP-80

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-As	<u>Asbestos</u>		
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type	
4610F-C2-1C-Dryw	Smooth textured	White	20% Cellulose	65% Gypsum	None Detected	
all	drywall	Fibrous		15% Non-fibrous (Other)		
221804473-0003A		Homogeneous				
4610F-R3-1D-Textur	Smooth textured	Brown		98% Non-fibrous (Other)	2% Chrysotile	
е	drywall	Non-Fibrous				
221804473-0004		Heterogeneous				
			Inseparable paint / coating layer include	ed in analysis		
4610F-R3-1D-Dryw	Smooth textured	White	20% Cellulose	65% Gypsum	None Detected	
all	drywall	Fibrous		15% Non-fibrous (Other)		
221804473-0004A		Homogeneous				
4610F-H-1E-Texture	Smooth textured	Brown/Beige		15% Ca Carbonate	2% Chrysotile	
221804473-0005	drywall	Non-Fibrous		83% Non-fibrous (Other)		
		Heterogeneous				
			Inseparable paint / coating layer include	ed in analysis		
4610F-H-1E-Tape	Smooth textured	Yellow	98% Cellulose	2% Non-fibrous (Other)	None Detected	
221804473-0005A	drywall	Fibrous				
		Homogeneous				
4610F-H-1E-Joint	Smooth textured	White		15% Ca Carbonate	2% Chrysotile	
Compound	drywall	Non-Fibrous		83% Non-fibrous (Other)		
221804473-0005B		Homogeneous				
4610F-H-1E-Drywall	Smooth textured	White	20% Cellulose	65% Gypsum	None Detected	
221804473-0005C	drywall	Fibrous		15% Non-fibrous (Other)		
		Homogeneous				
4610F-R2-1F-Dryw	Smooth textured	Brown/White	15% Cellulose	70% Gypsum	None Detected	
all	drywall	Fibrous		15% Non-fibrous (Other)		
221804473-0006		Heterogeneous				
		Inseparable paint / coating layer included in analysis				
4610F-R1-1G-Dryw	Smooth textured	Brown/White	15% Cellulose	70% Gypsum	None Detected	
all	drywall	Fibrous	.e, condicos	15% Non-fibrous (Other)	none perceited	
aıı 221804473-0007	<i>y</i>	Homogeneous				
2210044/3-000/		Tiornogeneous				

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Collected Date:

Attention: Logan Greenfield Phone: (719) 250-0036
All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

Pueblo, CO 81003 Analysis Date: 06/22/2018

Project: 18-3066-CDOT-A-AP-80

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		<u>Asbestos</u>
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type
4610F-R5-2A-Cera	Ceramic tile/mortar	Beige		100% Non-fibrous (Other)	None Detected
mic Tile		Non-Fibrous			
221804473-0008		Homogeneous			
4610F-R5-2A-Grout	Ceramic tile/mortar	Tan/Beige		5% Ca Carbonate	None Detected
221804473-0008A		Non-Fibrous		95% Non-fibrous (Other)	
		Homogeneous			
4610F-R5-2A-Masti	Ceramic tile/mortar	Yellow		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0008B		Homogeneous			
4610FR5-2B-Cera	Ceramic tile/mortar	Beige		100% Non-fibrous (Other)	None Detected
mic Tile		Non-Fibrous			
221804473-0009		Homogeneous			
4610FR5-2B-Grou	Ceramic tile/mortar	White/Beige		5% Ca Carbonate	None Detected
t		Non-Fibrous		95% Non-fibrous (Other)	
221804473-0009A		Homogeneous			
4610FR5-2B-Masti	Ceramic tile/mortar	Yellow		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0009B		Homogeneous			
4610FR5-2C-Cera	Ceramic tile/mortar	White/Pink		100% Non-fibrous (Other)	None Detected
mic Tile		Non-Fibrous			
221804473-0010		Homogeneous			
4610FR5-2C-Masti	Ceramic tile/mortar	Tan		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0010A		Homogeneous			
4610F-R2-3A-Cera	Ceramic tile/mortar	White/Black		100% Non-fibrous (Other)	None Detected
mic Tile		Non-Fibrous			
221804473-0011		Homogeneous			
4610F-R2-3A-Morta	Ceramic tile/mortar	Beige		5% Ca Carbonate	None Detected
r		Non-Fibrous		95% Non-fibrous (Other)	
221804473-0011A		Homogeneous			

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield

All-Phase Environmental Consultants, Inc

721 West 9th Street Pueblo, CO 81003 Phone: (719) 250-0036 Fax: (719) 542-2807 Received Date: 06/19/2018 10:05 AM

Analysis Date: 06/22/2018

Collected Date:

Project: 18-3066-CDOT-A-AP-80

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		<u>Asbestos</u>
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Туре
4610F-R2-3A-Masti	Ceramic tile/mortar	Yellow	2% Wollastonite	98% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0011B		Homogeneous			
4610F-R2-3B-Cera	Ceramic tile/mortar	White/Black		100% Non-fibrous (Other)	None Detected
mic Tile		Non-Fibrous			
221804473-0012		Homogeneous			
4610F-R2-3B-Morta	Ceramic tile/mortar	Beige		5% Ca Carbonate	None Detected
r		Non-Fibrous		95% Non-fibrous (Other)	
221804473-0012A		Homogeneous			
4610F-R2-3B-Masti	Ceramic tile/mortar	Yellow		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0012B		Homogeneous			
4610F-R2-3C-Cera	Ceramic tile/mortar	White/Black		100% Non-fibrous (Other)	None Detected
mic Tile		Non-Fibrous			
221804473-0013		Homogeneous			
4610F-R2-3C-Masti	Ceramic tile/mortar	Tan		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0013A		Homogeneous			
4610F-R5-4A-Linole	White/green linoleum	Tan	30% Cellulose	70% Non-fibrous (Other)	None Detected
um		Fibrous			
221804473-0014		Homogeneous			
4610F-R5-4A-Masti	White/green linoleum	Tan	5% Cellulose	95% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0014A		Homogeneous			
4610F-R5-4B-Linole	White/green linoleum	Tan	30% Cellulose	70% Non-fibrous (Other)	None Detected
um		Fibrous			
221804473-0015		Homogeneous			
4610F-R5-4B-Masti	White/green linoleum	Tan	5% Cellulose	95% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0015A		Homogeneous			

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Collected Date:

Attention: Logan Greenfield Phone: (719) 250-0036
All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

721 West 9th Street Received Date: 06/19/2018 10:05 AM

Pueblo, CO 81003 Analysis Date: 06/22/2018

Project: 18-3066-CDOT-A-AP-80

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-As	<u>Asbestos</u>	
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type
4610F-R5-4C-Linole	White/green linoleum	Beige	45% Cellulose	55% Non-fibrous (Other)	None Detected
um		Fibrous			
221804473-0016		Homogeneous			
4610F-R5-4C-Masti	White/green linoleum	Tan		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0016A		Homogeneous			
4610F-R2-5A-Floor	White/black floor tile	White		100% Non-fibrous (Other)	None Detected
Tile		Non-Fibrous			
221804473-0017		Homogeneous			
4610F-R2-5A-Masti	White/black floor tile	Tan		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0017A		Homogeneous			
4610F-R2-5B-Floor	White/black floor tile	White		100% Non-fibrous (Other)	None Detected
Tile		Non-Fibrous			
221804473-0018		Homogeneous			
4610F-R2-5B-Masti	White/black floor tile	Tan		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804473-0018A		Homogeneous			
4610F-R2-5C-Floor	White/black floor tile	Beige		100% Non-fibrous (Other)	None Detected
Tile		Non-Fibrous			
221804473-0019		Homogeneous			
4610F-R2-5C-Masti	White/black floor tile	Tan		100% Non-fibrous (Other)	None Detected
3		Non-Fibrous			
221804473-0019A		Homogeneous			
4610F-EX-6A	Transite siding	Gray/White		85% Non-fibrous (Other)	15% Chrysotile
221804473-0020		Fibrous			
		Heterogeneous			
		Ir	nseparable paint / coating layer includ	ed in analysis	

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Collected Date:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807
721 West 9th Street Received Date: 06/19/2018 10:05 AM

Pueblo, CO 81003 Analysis Date: 06/22/2018

Project: 18-3066-CDOT-A-AP-80

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-As	<u>Asbestos</u>					
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type				
4610F-EX-6Q	Transite siding	Gray/White		95% Non-fibrous (Other)	5% Chrysotile				
221804473-0021		Fibrous							
		Heterogeneous							
			Inseparable paint / coating layer included in analysis						
4610F-EX-6B	Transite siding	Gray/White		85% Non-fibrous (Other)	15% Chrysotile				
221804473-0022		Non-Fibrous							
		Heterogeneous							
			Inseparable paint / coating layer included in analysis						
4610F-EX-6C	Transite siding	Brown/White		85% Non-fibrous (Other)	15% Chrysotile				
221804473-0023		Fibrous							
		Homogeneous							
4610F-EX-7A	Vapor barrier	Black	65% Cellulose	35% Non-fibrous (Other)	None Detected				
221804473-0024		Fibrous							
		Homogeneous							
4610F-EX-7B	Vapor barrier	Black	65% Cellulose	35% Non-fibrous (Other)	None Detected				
221804473-0025		Fibrous							
		Homogeneous							
4610F-EX-7C	Vapor barrier	Black	65% Cellulose	35% Non-fibrous (Other)	None Detected				
221804473-0026		Fibrous							
		Homogeneous							
4610F-EX-8A-Shingl	Roofing	Black	5% Glass	95% Non-fibrous (Other)	None Detected				
е		Fibrous							
221804473-0027		Homogeneous							
4610F-EX-8A-Insula	Roofing	Gray	50% Cellulose	35% Non-fibrous (Other)	None Detected				
tion		Fibrous	15% Glass						
221804473-0027A		Homogeneous							
4610F-EX-8B-Shingl	Roofing	Black	5% Glass	95% Non-fibrous (Other)	None Detected				
е		Non-Fibrous							
221804473-0028		Homogeneous							

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



All-Phase Environmental Consultants, Inc.

EMSL Order: 221804473 Customer ID: ALLP62

Customer PO: Project ID:

Phone: (719) 250-0036 **Fax:** (719) 542-2807

Received Date: 06/19/2018 10:05 AM

Analysis Date: 06/22/2018

Collected Date:

Project: 18-3066-CDOT-A-AP-80

721 West 9th Street

Pueblo, CO 81003

Attention: Logan Greenfield

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

	Description		Non-A	<u>Asbestos</u>	
Sample		Appearance	% Fibrous	% Non-Fibrous	% Туре
4610F-EX-8B-Felt 221804473-0028A	Roofing	Black Fibrous Homogeneous	65% Cellulose	35% Non-fibrous (Other)	None Detected
4610F-EX-8C-Shingl e 221804473-0029	Roofing	Black Fibrous Homogeneous	10% Glass	90% Non-fibrous (Other)	None Detected
4610F-EX-8C-Felt 221804473-0029A	Roofing	Black Fibrous Homogeneous	55% Cellulose	45% Non-fibrous (Other)	None Detected
4610F-G-9A-Shingl e 221804473-0030	Roofing- garage	Black Fibrous Homogeneous	5% Glass	95% Non-fibrous (Other)	None Detected
4610F-G-9A-Mastic 221804473-0030A	Roofing- garage	Black Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4610F-G-9B 221804473-0031	Roofing- garage	Black Fibrous Homogeneous	5% Glass	95% Non-fibrous (Other)	None Detected
4610F-G-9C 221804473-0032	Roofing- garage	Black Fibrous Homogeneous	10% Glass	90% Non-fibrous (Other)	None Detected
4610F-C-10A 221804473-0033	Vent wrap	Gray Fibrous Homogeneous	50% Cellulose	15% Non-fibrous (Other)	35% Chrysotile
4610F-C-10B 221804473-0034	Vent wrap	Gray Fibrous Homogeneous	50% Cellulose	15% Non-fibrous (Other)	35% Chrysotile
4610F-C-10C 221804473-0035	Vent wrap	Beige Fibrous Homogeneous	20% Cellulose	35% Non-fibrous (Other)	45% Chrysotile

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



All-Phase Environmental Consultants, Inc.

EMSL Order: 221804473 Customer ID: ALLP62

Customer PO: Project ID:

Phone: (719) 250-0036

Fax: (719) 542-2807

Received Date: 06/19/2018 10:05 AM

Analysis Date: 06/22/2018

Collected Date:

Project: 18-3066-CDOT-A-AP-80

721 West 9th Street

Pueblo, CO 81003

Attention: Logan Greenfield

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

Sample	Description		Non-A	<u>Asbestos</u>	
		Appearance	% Fibrous	% Non-Fibrous	% Type
4610F-G-11A-Brick	Brick/mortar	Red		100% Non-fibrous (Other)	None Detected
221804473-0036		Non-Fibrous			
		Homogeneous			
4610F-G-11A-Morta	Brick/mortar	Gray		5% Ca Carbonate	None Detected
r		Non-Fibrous		95% Non-fibrous (Other)	
221804473-0036A		Homogeneous			
4610F-G-11B-Brick	Brick/mortar	Red		100% Non-fibrous (Other)	None Detected
221804473-0037		Non-Fibrous			
		Homogeneous			
4610F-G-11B-Morta	Brick/mortar	Gray		5% Ca Carbonate	None Detected
r		Non-Fibrous		95% Non-fibrous (Other)	
221804473-0037A		Homogeneous			
4610F-G-11C-Brick	Brick/mortar	Red		100% Non-fibrous (Other)	None Detected
221804473-0038		Non-Fibrous			
		Homogeneous			
4610F-G-11C-Morta	Brick/mortar	Gray		100% Non-fibrous (Other)	None Detected
r		Non-Fibrous			
221804473-0038A		Homogeneous			

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



All-Phase Environmental Consultants, Inc.

EMSL Order: 221804473 Customer ID: ALLP62

Customer PO: Project ID:

Phone: (719) 250-0036

Fax: (719) 542-2807

Received Date: 06/19/2018 10:05 AM

Analysis Date: 06/22/2018

Collected Date:

Project: 18-3066-CDOT-A-AP-80

721 West 9th Street

Pueblo, CO 81003

Attention: Logan Greenfield

The samples in this report were submitted to EMSL for analysis by Asbestos Analysis of Bulk materials via EPA/600 (0513) Method using Polarized Light Microscopy. The reference number for these samples is the EMSL Order ID above. Please use this reference number when calling about these samples.

Catcett

Report Comments:

Sample Receipt Date: 06/19/2018 Sample Receipt Time: 10:05 AM

Analysis Completed Date: 06/22/2018 Analysis Completed Time: 4:30 PM

Analyst(s):

Gentry Catlett PLM (18)

Timothy Kleehammer PLM (54)

Samples Reviewed and approved by:

Amanda Lang, Asbestos Laboratory Manager or other approved signatory

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0

OrderID: 221804473



Asbestos Chain of Custody EMSL Order Number (Lab Use Only):

EMSL Analytical, Inc. 1010 Yuma Street

22 1 804473

Denver, CO 80204 PHONE: (303) 740-5700 FAX: (303) 741-1400

Company : All-Phase Environmental Consultants, Inc.			EMSL-Bill to: Different / Same If Bill to is Different note instructions in Comments**									
Street: 721 W. 9th Street			Third Party Billing requires written authorization from third party									
City: Pueblo State/P			rovince: C	Ö	Zip/Postal Code: 8100			3 Country: United States				
Report To (Name): Logan Greenfield					Telepho	Telephone #: 719-250-0036						
Email Address: logar					Fax #: Purchase Order:							
Project Name/Number		OT-A-A	P80			Provide R				mail	Mail	
U.S. State Samples Ta	ken: CO				Connecticut Samples: Commercial Residential							
Turnaround Time (TAT) Options* – Please Check ☐ 3 Hour ☐ 6 Hour ☐ 24 Hour ☐ 48 Hour ☐ 72 Hour ☐ 96 Hour ☐ 1 Week ☐ 2 Week									2 Week			
*For TEM Air 3 hr through 6 hr, please call ahead to schedule. There is a premium charge for 3 Hour TEM AHERA or EPA Level II TAT. You will be asked to sign an authorization form for this service. Analysis completed in accordance with EMSL's Terms and Conditions located in the Analytical Price Guide.												
PCM - Air Check if			TEM - Air		_			TEM- D		100111100		
☐ NIOSH 7400	•		☐ AHERA 40 CFR, Part 763				☐ Microvac - ASTM D 5755					
☐ w/ OSHA 8hr. TWA	i.		☐ NIOSH	1 7402				☐ Wipe - ASTM D6480				
PLM - Bulk (reporting	limit)		□ EPA L	evel II				☐ Carpet Sonication (EPA 600/J-93/167)				
PLM EPA 600/R-93.	/116 (<1%)		☐ ISO 10	0312				Soil/Rock/Vermiculite				
☐ PLM EPA NOB (<19	%)		TEM - But	<u>lk</u>				☐ PLM CARB 435 - A (0.25% sensitivity)				
Point Count			│ □ ТЕМ Е	PA NO	В			☐ PLM CARB 435 - B (0.1% sensitivity)				
☐ 400 (<0.25%) ☐ 10			☐ NYS N	OB 19	8.4 (non-fr	iable-NY)		☐ TEM CARB 435 - B (0.1% sensitivity)				
Point Count w/Gravime	tric		☐ Chatfie	ld SOF	•			TEM CARB 435 - C (0.01% sensitivity)				
🗌 400 (<0.25%) 🗍 10	00 (<0.1%)		☐ TEM Mass Analysis-EPA 600 sec. 2.5			c. 2.5	☐ TEM Qual. via Filtration Technique					
NYS 198.1 (friable i	•		<u>TEM – Water:</u> EPA 100.2				☐ TEM Qual. via Drop-Mount Technique					
NYS 198.6 NOB (n	on-friable-NY)		Fibers >10µm			ing	Other:					
☐ NIOSH 9002 (<1%)		All Fiber Sizes Waste Drinking				ing	<u> </u>					
☐ Check For Positive	Stop – Clearly	y Identify	y Homogen	ous G	roup Fi	ter Pore	Size (A	ir Sampl	es): 🔲 0.8	<u>μm 🗀 (</u>	0,45µm	
Samplers Name: LO	gan Gree	nfield			Samp	lers Sign	ature:	7	— A	1	1	
Sample #	_		Sample De	scripti	on				e/Area (Air) # (Bulk)		te/Time ampled	
4610F-R5-1A	5moot	h t	exture	2 1	Dryu	sall	,	6-1			15-18	
4610F-R4-18								ŀ			<u> </u>	
4610F-C2-1C								l 				
4610F-R3-10												
4610F-H-1E	_											
4610F-R2-1F									l			
4610F-RI-IG			<i>\</i>	/								
4610F-R5-2A Ceramic tile/V			norta	/_			\	1	J			
Client Sample # (s): Total # of Samples: 38												
Relinquished (Client):	Zy X	Si		Date:	4-12	8-18			Time	: 114	25	
Received (Lab):	mr			Date:	611	9/15	<u>*</u> _		<u>Ti</u> me	: 1076	25 am	
Comments/Special Instructions:												
EFY 7955 0259 4985												

Page 1 of 3 pages

313

3



Asbestos Chain of Custody EMSL Order Number (Lab Use Only).

EMSL Analytical, Inc. 1010 Yuma Street

Denver, CO 80204
PHONE (303) 740-5700
FAX (303) 741-1400

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
1610F-R5-2B	Ceramic tile/Mother		6-15-18
1610F-R5-2C			
1610F-R2-3A	Ceramic file/Mortar		
1610F-R2-3B			
4610F-R2-3C	<u> </u>		
4610F-R5-4A	white/Green Linoleum		
4610F-R5-4B			
4610F-R5-4L	<i>_</i>		
4610F-R2-5A	White/Black Floor tile		_
1610F-R2-5B			
4610F-R2-5C			
4610F-EX-6A	Transite Siding		
1610F-EX-6Q			
1610F-EX-6B			
1610F-EX-6C			
1610F-EX-7A	Vapor Barrier		
1610F-EX-7B			
GIOF-EX-7C			
660F-EX-8A	. Roofing		
1610F-EX-8B			
1610F-EX-8C	./		
610F-G-9A	Roofing - Garage		
1610F-G-9B			
610F-G-9C	V		V
*Comments/Special Ins	structions:		

Page 2 of 3 pages

OrderID: 221804473



Asbestos Chain of Custody EMSL Order Number (Lab Use Only):

EMSL Analytical, Inc. 1010 Yuma Street

Denver, CO 80204
PHONE (303) 740-5700
FAX: (303) 741-1400

121804473

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
610F-C-10A	Sample Description Vent Wrap		6-15-18
610F-C-10B	1		1
610F-C-10C			V
410F-G-11A	Brick/Mortar		
610F-G-11B			,
610F-G-11C	V	,	V
		ļ	
-			
			<u> </u>
			
<u> </u>			
			
Comments/Special	Instructions:		
•			

Page 3 of 3 pages

LABORATORY RESULTS & CHAIN OF CUSTODY LEAD & TCLP



EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077 Phone/Fax: (856) 303-2500 / (856) 786-5974

http://www.EMSL.com cinnaminsonleadlab@emsl.com

EMSL Order: CustomerID:

ProjectID:

201806947 ALLP62

CustomerPO:

ttn: Richard Ralston
All-Phase Environmental Consultants, Inc
721 West 9th Street
Pueblo, CO

Phone: (719) 225-6953 Fax: (719) 542-2807 Received: 06/26/18 10:30 AM Collected: 6/15/2018

Project: 18-3066-C70-L-AP-80

Test Report: Lead in Paint Chips by Flame AAS (SW 846 3050B/7000B)*

Client Sample Descrip	ption Lab ID Collected Analyzed	Weight	Lead Concentration
4610F-R5-L1	201806947-0001 6/15/2018 6/28/2018	0.2604 g	0.25 % wt
	Site: Room R5 - Kitchen Wood - White		
4610F-C1-L2	201806947-0002 6/15/2018 6/28/2018	0.2506 g	0.81 % wt
	Site: Room C1 Closet - Wood		
4610F-C2-L3	201806947-0003 6/15/2018 6/28/2018	0.2541 g	0.22 % wt
	Site: Room C2 - Drywall - Pink		
4610F-EX-L4	201806947-0004 6/15/2018 6/28/2018	0.2706 g	1.2 % wt
	Site: EX - White Wood - White		
4610F-R2-L5	201806947-0005 6/15/2018 6/28/2018	0.2755 g	0.45 % wt
	Site: Room R2 - E Wall - Drywall - Pink		
4610F-GAR-L6	201806947-0006 6/15/2018 6/28/2018	0.2762 g	2.4 % wt
	Site: Gray Metal - Gray		
4610F-SHED-L7	201806947-0007 6/15/2018 6/28/2018	0.2566 g	<0.0080 % wt
	Site: Shed - Fiber Glass - Tan		

Phillip Worby, Lead Laboratory Manager or other approved signatory

*Analysis following Lead in Paint by EMSL SOP/Determination of Environmental Lead by FLAA. Reporting limit is 0.008 % wt based on the minimum sample weight per our SOP. Unless noted, results in this report are not blank corrected. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities. Samples received in good condition unless otherwise noted. "<" (less than) result signifies that the analyte was not detected at or above the reporting limit. Measurement of uncertainty is available upon request. The QC data associated with the sample results included in this report meet the recovery and precision requirements unless specifically indicated otherwise. Definitions of modifications are available upon request.

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NELAP Certifications: NJ 03036, NY 10872, PA 68-00367, AIHA-LAP, LLC ELLAP 100194, A2LA 2845.01

Initial report from 06/29/2018 09:47:08

OrderID: 201806947



Lead (Pb) Chain of Custody EMSL Order ID (Lab Use Only):

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077 PHONE: 1-800-220-3675

(856) 786-5974

Company : All-Phase Environmental	Consultants, Inc	EMSL-Bill to: ☑ Same ☑ Different If Bill to is Different note instructions in Comments**						
Street: 721 West 9th Street		Third Party Billing requires written authorization from third party						
City: Pueblo State	/Province: CO	Zip/Postal Code: 81003 Country: US						
Report To (Name): Richard Ralston		Telephone #: 7192256953						
Email Address: rick@allphaseenviro	nmental.com	Fax #: 719-542-2807 Purchase Order:						
Project Name/Number: 18-3066-C70		Please Provide Results	: Fax	Email				
U.S. State Samples Taken: CO	Do	CT Samples: Comm			v Evennt			
C.O. Gtate Gamples Taken.	Turnaround Time (TA			ne Residential/18	ix Exempt			
3 Hour 6 Hour	24 Hour 48 Hour	10 Table 25	96 Hour	☐ 1 Week ☐ 2 Wee				
	eted in accordance with EMS	the state of the s	The state of the s					
Matrix	Method	Instru	ment	Reporting Limit	Check			
Chips % by wt. mg/cm² ppm (mg/k	SW846-7000	Flame Atomic	Absorption	0.01%				
Air	NIOSH 7082	Flame Atomic	Absorption	4 µg/filter				
	NIOSH 7105	Graphite Fu	rnace AA	0.03 µg/filter				
	NIOSH 7300M/NIOS	7303 ICP-0	ES	0.5 µg/filter				
Wipe* ASTM non ASTM	SW846-7000	Flame Atomic	Absorption	10 μg/wipe				
*if no box checked, non-ASTM Wipe assumed	SW846-6010B	C ICP-C	DES	1.0 µg/wipe				
TCLP	SW846-1311/7000B/S	3111B Flame Atomic	Absorption	0.4 mg/L (ppm)				
	SW846-1311/SW846-6			0.1 mg/L (ppm)				
SPLP	SW846-1312/7000B/S	The state of the s		0.4 mg/L (ppm)				
	SW846-1312/SW846-6			0.1 mg/L (ppm)	- =			
TTLC	22 CCR App. II, 7000 22 CCR App. II, SW846-6			40 mg/kg (ppm) 2 mg/kg (ppm)	H			
	22 CCR App. II, 7000	The second secon		0.4 mg/L (ppm)	F			
STLC	22 CCR App. II, SW846-6			0.1 mg/L (ppm)				
Soil	SW846-7000E	Flame Atomic	Absorption	40 mg/kg (ppm)				
	SW846-6010B o	C ICP-C	ES	2 mg/kg (ppm)				
Wastewater Unpreserved	SM3111B/SW846-	00B Flame Atomic	Absorption	0.4 mg/L (ppm)				
Wastewater Unpreserved Preserved with HNO ₃ pH < 2	EPA 200.9	Graphite Furnace AA		0.003 mg/L (ppm)				
	EPA 200.7	ICP-C		0.020 mg/L (ppm)				
Drinking Water Unpreserved	EPA 200.8 EPA 200.9	ICP-I Graphite Fu		0.001 mg/L (ppm) 0.003 mg/L (ppm)	H			
Preserved with HNO₃ pH < 2 □	EPA 200.5	ICP-C		0.003 mg/L (ppm)				
TOD/ODM FILE	40 CFR Part 5	ICP-C	ES	12 µg/filter				
TSP/SPM Filter	40 CFR Part 5	Graphite Fu	rnace AA	3.6 µg/filter				
Other:								
Name of Sampler: R Rus Tow		Signature of Samp	oler: MR	deta				
Sample # Loca	tion	Volume/A	rea	Date/Time	Sampled			
4610 F-RS-LI ROOM RS KV	chow wood	whete		6/15/	ear			
4610F-C,- LZ Rom C, C	losel wood	Green		и				
Client Sample #s -			otal # of Sa	mples: 7				
Relinquished (Client): MMS	Date:	6/25/2018	Time:	16:00				
Received (Lab):	DML Date:	(0/26/18	Time; O	30 Eurst				
Comments: BillTo: All-Phase Environmental Consultants, Inc, 721 We Attention: Brandice Eslinger Phone: 719-240-4690 Email:	st 9th Street, Pueblo, CO, 81003, US	urchase Order:						

OrderID: 201806947



LEAD (Pb) CHAIN OF CUSTODY EMSL ORDER ID (Lab Use Only):

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077

PHONE: 1-800-220-3675 FAX: (856) 786-5974

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Location	Volume/Area	Date/Time Sampled
4610 F - C2-L	3 CZ DRAYWAU	PONK	6/15/2018
LCNOF - EX -	4. Ex whit wood.	white	
4610F-R2-	3 CZ DAMWAN 4. EK Whit wood. 15 RZ E WAN DRYWAN -L4 - GRAY METAL L4 SILED FISER GLASS	white	
1610 F GAR	-L4 - GRAY METAL	GRAY	
16105 54EO.	L7 5/1/20 Fisen Gloss	TAN	
2500			
			· 经股份 医
No.			
A STATE OF			
Comments/S	l pecial Instructions:		

Page 2 of 2 pages

Controlled Document — COC-25 Lead (Ph) - R&- 7/19/2017



EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077 Phone/Fax: (856) 303-2500 / (856) 786-5974

http://www.EMSL.com

cinnaminsonleadlab@emsl.com

EMSL Order: CustomerID:

201806935

ALLP62

CustomerPO: ProjectID:

Attn: Richard Ralston All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO

Phone: (719) 225-6953 Fax: (719) 542-2807 Received: 06/26/18 10:30 AM

Collected: 6/15/2018

Project: 18-3066-C70-L-AP-80

Test Report: Toxicity Characteristic Leachate Procedure (1311/7000B)

Client Sample Descriptio	n Lab ID	Collected	Analyzed	Lead Concentration
4610F-TCLP-1	201806935-0001	1 6/15/2018	6/28/2018	0.50 mg/L
	Site: Throughou	ıt House		

Phillip Worby, Lead Laboratory Manager or other approved signatory

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NELAP Certifications: NJ 03036, NY 10872, PA 68-00367

Initial report from 06/29/2018 10:48:36

OrderID: 201806935



Lead (Pb) Chain of Custody EMSL Order ID (Lab Use Only):

201806935

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077
PHONE: 1-800-220-3675
FAX: (856) 786-5974

Company : All-Phase Environn	EMSL-Bill to: ☑ Same ☐ Different If Bill to is Different note instructions in Comments**									
Street: 721 West 9th Street			Third Party Billing requires written authorization from third party							
City:Pueblo	State/F	Province: CO	Zip/Postal Code: 81003 Country: US						y	
Report To (Name): Richard Ra		101111001 00	Telephone #: 7192256953							
Email Address: rick@allphase		mental com	710 710 0007					chase Order:		
Project Name/Number: 18-306			-		esults: Fax			ruer.		
	0-070-L	-71-00								
U.S. State Samples Taken: CO	Т.	urnaround Time (TA			ommercial/Taxa	ible [Residentia	I/Iax E	xempt	
☐ 3 Hour ☐ 6 Hour	I -	Hour 48 Hour		2 Hour	☐ 96 Hour	I	1 Week	□ 2	Week	
	_	ed in accordance with EMS					The second secon			
Matrix		Method			strument		eporting Lin	nit	Check	
Chips % by wt. mg/cm² pp	m (mg/kg)	SW846-70008	В	Flame A	Atomic Absorption		0.01%			
Air		NIOSH 7082		Flame A	Atomic Absorption		4 µg/filter	10	F	
		NIOSH 7105		Graph	nite Furnace AA		0.03 µg/filter			
		NIOSH 7300M/NIOS	SH 7303		ICP-OES		0.5 µg/filter			
Wipe* ASTM		SW846-70008	В	Flame A	Atomic Absorption		10 μg/wipe			
non ASTM *if no box checked, non-ASTM Wipe assumed		SW846-6010B o	or C		ICP-OES		1.0 µg/wipe			
TCLP		SW846-1311/7000B/S	M 3111B	Flame A	Atomic Absorption	0.	0.4 mg/L (ppm)		X	
		SW846-1311/SW846-6	010B or C	ICP-OES		0.	.1 mg/L (ppr	n)		
SPLP		SW846-1312/7000B/S	Flame Atomic Absorption			4 mg/L (ppr				
O. E.		SW846-1312/SW846-6	ICP-OES			0.1 mg/L (ppm)				
TTLC		22 CCR App. II, 7000	Flame Atomic Absorption			40 mg/kg (ppm)				
		22 CCR App. II, SW846-6		ICP-OES		2 mg/kg (ppm)				
STLC		22 CCR App. II, 7000		Flame Atomic Absorption ICP-OES		_	0.4 mg/L (ppm)			
Call		22 CCR App. II, SW846-6			_	0.1 mg/L (ppm)		-		
Soil		SW846-70008 SW846-6010B o		Flame Atomic Absorption ICP-OES			40 mg/kg (ppm)			
							mg/kg (ppm			
Wastewater Unpreserved		SM3111B/SW846- EPA 200.9	7000B	THE RESERVE TO SERVE THE PROPERTY OF THE PROPE			0.4 mg/L (ppm)			
Preserved with HNO ₃ pH < 2		EPA 200.9 EPA 200.7				0.003 mg/L (ppm) 0.020 mg/L (ppm)		H		
		EPA 200.8	ICP-MS		_	0.001 mg/L (ppm)		H		
Drinking Water Unpreserved		EPA 200.9		Graphite Furnace AA		0.003 mg/L (ppm)				
Preserved with HNO ₃ pH < 2		EPA 200.5		ICP-OES		0.003 mg/L (ppm)				
TSP/SPM Filter		40 CFR Part 5	0	ICP-OES			12 µg/filter			
		40 CFR Part 5	0	Graph	nite Furnace AA		3.6 µg/filter			
Other:	,	11					, ,			
Name of Sampler: Kuy	hard	Kabton	Signa	ture of	Sampler:	Mal	blom			
Sample #	Locati	on		Volu	me/Area		Date/Ti	me Sa	mpled	
4610F-TCLP-1 4	hoves	L out Avese	= 42	26			6/15	/201	8	
Client Sample #s	- ,				Total # of S	ampl	es: /			
Relinquished (Client):	ick K	ab to Date:	6/2	5/2012	Time					
Received (Lab):	Del	Date:	le	/24/	18 Time:	1030	Eans	h		
BillTo: All-Phase Environmental Consultants, In Attention: Brandice Eslinger Phone: 719-240-46			n Purchase Orde	er.		-001	10 +0	ich	dhe	
					5	SDOK	ce to R	char	dr	



6b. Asbestos Abatement Project Design



Industrial Hygiene, Safety & Environmental Services

(Version 1, 11/26/18)

ASBESTOS ABATEMENT PROJECT DESIGN

SINGLE FAMILY RESIDENCE ABATEMENT PROJECT

4610 FILLMORE STREET DENVER, COLORADO 80216

PREPARED FOR:

JKS Industries, LLC 747 Sheridan Blvd., #9A Lakewood, Colorado 80214

November 26, 2018

FEI Project Number: AS18207-14

Prepared By: Nicolas D. Vasquez, CDPHE Cert #22566 Foothills Environmental

> Foothills Environmental, Inc. 11099 W. 8th Ave. Lakewood, Colorado 80215 Phone: 303-232-2660

Table of Contents

1.0	Scope of Work	4
1.1	Materials Identified for Removal	4
1.2	Schedule	4
1.3	Sequence of Work	5
1.4	Discussion of Removal Methods	5
2.0	Special Conditions	7
2.1	Regulatory Notification and Variances	7
2.2	Project Manager Requirement	7
2.3	Facility Occupancy Status	7
2.4	Site Security	7
2.5	Field Changes	7
3.0	Project Design	8
3.1	Standards and Primacy of Rules	8
3.2	Site Access	8
3.3	Utilities Service	8
3.4	Decontamination Facilities & Load-Out Facilities	8
3.5	Critical Barriers	8
3.6	Negative Pressure Ventilation	8
3.7	Air Exchange Calculations	9
3.8	Containment Construction	9
3.9	Set up of work areas	10
Pr	re-Cleaning Activities	10
3.10	Asbestos Removal	10
3.11	Asbestos Spill Response	10
3.12	Asbestos Waste Transportation, Storage, and Disposal	11
W	aste Disposal:	11
W	aste Transporter:	11
3.13	Final Clean/ Final Visual Inspection Criteria	11
3.14	Final Air Clearance Monitoring	11
3.15	Personal Exposure Air Monitoring	12
3.16	Electrical Hazards Control	12
3.17	Emergency Egress and Fire Protection	12
3.18	Fire Protection Plan	12
3.19	Fall Protection	13
3.20	Respiratory Protection / PPE	13
3.21	Work Area Protection	13
3.22	Additional PPE	13
3.23	Pre-Abatement Document Submittal	13

APPENDIX A – Drawings

APPENDIX B – Certificates

1.0 **Scope of Work**

1.1 **Materials Identified for Removal**

The General Abatement Contractor (GAC) will be performing the removal of asbestos containing material(s) as indicated in the table below. This information was gathered from the inspection report prepared by All-Phase Environmental Consultants (APEC) dated July 11, 2018. A copy of the Inspection and this Project Design will be available onsite during the course of the project. The total amount of actual asbestos containing material to be removed is estimated to be greater than 160 sf/260 lf or the equivalent of a 55 gallon drum.

The following ACM was identified for removal prior to demolition:

Sample Name	Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification	Estimated Quantity (Sq. ft.)
4610F-R5-1A	ROOM 5	TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile	PLM	GOOD			RACM	
4610F-R4-1B	ROOM 4	TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile	PLM	GOOD	SMOOTH	WALLS AND CEILINGS IN ALL ROOMS		V 6.44
4610F-C2-1C	CLOSET 2	TEXTURE 2% Chrysotile	PLM	GOOD	TEXTURED DRYWALL			2,040
4610F-R3-1D	ROOM 3	TEXTURE 2% Chrysotile	PLM	GOOD				
4610F-H-1E	HALLWAY	TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile	PLM	GOOD				
4610F-R2-1F	ROOM 2	LIO	ACCENIFOLIS	FO CAMPLES	4040E DE 4A 4040E E	M 4B 4040E 02 40 400EE B	2.4D 8.40055 11.45	
4610F-R1-1G	ROOM 1	HOI	WOGENEOUS	TO SAMPLES 2	40 IUF-RO-TA, 40 IUF-R	84-1B, 4610F-C2-1C, 4605F-R	3-1D & 4003F-H-1E	
4610F-EX-6A	EXTERIOR	15% Chrysotile	PLM	GOOD			Cat II	980
4610F-EX-6Q	EXTERIOR	5% Chrysotile	PLM	GOOD	TDANICITE CIDINO	EVTEDIOD CIDINO		
		-	3/25	Tappa -	TRANSITE SIDING	EXTERIOR SIDING		
4610F-EX-6B	EXTERIOR	15% Chrysotile	PLM	GOOD				900
	EXTERIOR EXTERIOR	15% Chrysotile 15% Chrysotile	PLM	GOOD				900
4610F-EX-6C						OFFINITUE		900
4610F-EX-6B 4610F-EX-6C 4610F-C-10A 4610F-C-10B	EXTERIOR	15% Chrysotile	PLM	GOOD	Vent Wrap	SEEN IN THE CRAWLSPACE ON HEATING PIPE RUNS	RACM	30

RACM=Regulated Asbestos Containing Materials

Regulatory asbestos abatement notification and permit from the Colorado Department of Public Health and Environment (CDPHE) will be required for this project.

1.2 **Schedule**

The following schedule has been proposed for the project. Phasing and dates are included in Section 1.3, Sequence of Work.

Project Start Date: November 26, 2018 Project Completion Date: December 7, 2018

1.3 Sequence of Work

The following phasing plan has been developed for the abatement. This plan was submitted with the permit application which corresponds to the drawings attached in Appendix A.

• Phase 1 – Containment 1 (Upstairs)

Start: November 26, 2018 Finish: December 4, 2018

• Phase 2 – Containment 2 (Crawlspace)

Start: December 4, 2018 Finish: December 7, 2018

ACM textured drywall in all designated areas will be completed in one full containment.

ACM vent wrap in all designated areas will be completed in one secondary containment utilizing facility component removal as prescribed in CDPHE Regulation No. 8 III.V.2. "Facility Component Removal."

Exterior transite siding removal will be completed separately utilizing special abatement methods prescribed in CDPHE Regulation No. 8. III.S.42. "Asbestos Cement Products."

1.4 Discussion of Removal Methods

All friable texture compound and non-friable asbestos-containing materials that will become friable, as well as asbestos contaminated materials that are located in the work area shall be removed from their installed locations inside a full containment and by utilizing wet removal methods and a combination of handheld tools. All friable asbestos-containing vent wrap, shall be removed from their installed locations via facility component removal inside a secondary containment and by utilizing wet removal methods and a combination of handheld tools. Nonfriable transite siding will be removed without containments, but using wet methods, hand tools, drop cloth, and protective clothing.

Waste generated during removal will be gathered placed into 2 6ml thick properly labeled disposal bags while wet. Work will be accomplished using CDPHE certified supervisors and workers.

Work completion includes preparation of the work area, pre-clean activities, removal and disposal of all specified ACM from the premises, final cleaning of the work area, final visual inspection, lockdown, and final clearance monitoring. The project will be considered complete when all containments and work areas have passed clearance criteria.

The following types of containments will be used during the project followed by procedures for setup and dismantling:

Full Containments (Textured Drywall)

The GAC shall conduct abatement activities in accordance with CDPHE Regulation No. 8 in the following mandatory sequence for full containment:

- 1) Install critical barriers (pursuant to subsection III.I, Critical Barrier Installation)
- 2) Establish negative pressure (pursuant to Regulation No. 8 subsection III.J, Air Cleaning and Negative Pressure Requirements)

Note: The removal of non-ACM building materials and components may only take place after negative air pressure is established in the containment work area(s).

- 3) Construct the decontamination area (pursuant to subsection III.K, Decontamination Area)
- 4) Pre-clean surfaces (pursuant to subsection III.L, Pre-cleaning of Surfaces)
- 5) Cover fixed objects (pursuant to subsection III.M, Covering Fixed Objects)
- 6) Construct the containment (pursuant to subsection III.N, Containment Components)
- 7) Conduct abatement (pursuant to subsection III.O, Abatement Methods)
- 8) Conduct final visual inspection (pursuant to paragraph III.P.1., Final Visual Inspection)
- 9) Conduct final clearance air monitoring (pursuant to paragraph III.P.3., Final Clearance Air Monitoring)
- 10) Conduct the tear-down (pursuant to subsection III.Q., Tear-down)

Secondary Containments (Vent wrap)

The GAC shall conduct abatement activities in accordance with CDPHE Regulation No. 8 in the following mandatory sequence for secondary containment:

- 1) Install critical barriers (pursuant to subsection III.I, Critical Barrier Installation)
- 2) Establish negative pressure (pursuant to Regulation No. 8 subsection III.J, Air Cleaning and Negative Pressure Requirements)

Note: The removal of non-ACM building materials and components may only take place after negative air pressure is established in the containment work area(s).

- 3) Construct the decontamination area (pursuant to subsection III.K, Decontamination Area)
- 4) Pre-clean surfaces (pursuant to subsection III.L, Pre-cleaning of Surfaces)
- 5) Cover fixed objects (pursuant to subsection III.M, Covering Fixed Objects)
- 6) Construct the containment (pursuant to subsection III.N.4, Secondary Containment)
- 7) Conduct abatement (pursuant to subsection III.V.2, Facility Component Removal)
- 8) Conduct final visual inspection (pursuant to paragraph III.P.1., Final Visual Inspection)
- 9) Conduct final clearance air monitoring (pursuant to paragraph III.P.3., Final Clearance Air Monitoring)

10) Conduct the tear-down (pursuant to subsection III.Q., Tear-down)

All waste from the project will be packaged in approved containers and transferred to an approved landfill for disposal. After successful air clearance of each containment the containment can be removed and all non-reusable containment materials will be packaged for disposal. Only visual clearance will be required to verify complete removal of window glazing compound.

2.0 Special Conditions

2.1 Regulatory Notification and Variances

The General Abatement Contractor, (GAC) will make any required notifications to Federal and State entities regulating their work as required by applicable rules, regulations, and standards. This includes, but is not limited, to the National Emission Standards for Hazardous Air Pollutants (NESHAP) notification [notice provided to the Colorado Department of Public Health and Environment (CDPHE) with permit application]. *The abatement contractor is responsible for quantifying amounts of ACM necessary to properly complete the project.*

2.2 Project Manager Requirement

Colorado Regulation No. 8 requires a Project Manager on all asbestos abatement projects in which the amount of friable ACM to be abated exceeds 1,000 linear feet on pipes, or 3,000 square feet on other surfaces. A Project Manager may be required for this project, unless a waiver is requested and granted by CDPHE.

2.3 Facility Occupancy Status

During abatement activities the building will not be occupied by the former tenants but may be visited by owner personnel as well as other tradesmen.

2.4 Site Security

Entry to the regulated asbestos work area is by permission only to authorized personnel. The perimeter of the work area may be monitored during abatement by a certified Air Monitoring Specialist (AMS). Only asbestos certified/licensed personnel employed by the GAC or federal or state regulatory agency personnel and the AMS will be allowed access to the work area. A logbook will be maintained at the entrance to the work area. Everyone who enters the work area must record name, affiliation, time in and time out for each entry.

2.5 Field Changes

Minor modifications to the project design are allowed. Minor changes include but are not limited to, relocation of negative air machines, decontamination facility and waste load-out. Any modifications to the project design must be approved by the Project Designer before the changes are made.

3.0 Project Design

3.1 Standards and Primacy of Rules

The following standards will be adopted as they pertain to asbestos abatement. In any instance where adopted standards are in conflict with each other, the most stringent shall apply.

- 1) Colorado Department of Public Health and Environment Regulation #8
- 2) 5CCR 1000-10 Part B asbestos handling, transportation, and storage
- 3) 29 CFR 1926.1101, the OSHA Construction Industry Asbestos Standard
- 4) 40 CFR 61 Subpart M, EPA's NESHAP Asbestos Standard
- 5) NIOSH/OSHA/EPA –"Occupational; Safety & Health Guidance Manual for Hazardous Waste Site Activities", Section 8-20; Heat Stress and Other Physiological Factors.
- 6) All other applicable laws, rules, and regulations, including but not limited to those relating to:
- 7 Workers' Compensation Insurance;
- 8 Liability Insurance
- 9 All contract specifications and documentation

3.2 Site Access

The GAC has access to the facility for the purpose of abatement from 6:30 AM to 5:00 PM until project completion which is projected to be 12/7/18.

3.3 Utilities Service

Access to electrical power, water and sanitary sewer is not available inside the facility. The contractor will provide utility services during the duration of the project. Any temporary utility lines running to the regulated asbestos work area shall be adequately protected from damage and abrasion from vehicle and foot traffic. All waste water shall be filtered to five (5) microns prior to discharge into a sanitary sewer.

GAC will have to provide temporary restrooms located close to the project site at approved locations for the duration of the project (to be placed in a protected area if possible).

3.4 Decontamination Facilities & Load-Out Facilities

Personnel decontamination facilities shall consist of an Equipment (Dirty) Room, Shower, and a clean room constructed in accordance with Regulation #8 III.K Decontamination Unit. If waste load out is by direct load out, it shall consist of a direct waste loadout configuration that is currently approved by CDPHE (Configuration diagram approved by CDPHE shall be attached to this Project Design if used).

All load-out and disposal procedures shall be in accordance with applicable federal, state, and local regulations and project specifications.

3.5 Critical Barriers

All critical barriers will consist of a minimum 1 layer of 6mil poly critical barrier on all, openings, and vents.

3.6 Negative Pressure Ventilation

The GAC shall maintain a negative pressure differential of -0.02 inches of water in the work areas in accordance with Regulation #8 III.J Air cleaning and Negative Pressure Requirements,

until final visual and clearance air monitoring complete. The calculations in the next section take into account at least 1 backup Negative Air Machine (NAM) with HEPA filtration. The contractor will also be using generators for maintaining electrical supply. In the case of generator failure, all workers will leave the work area and seal the containment. A replacement generator will be available onsite or within an hour's time of the project for use in case of failure. Work will resume when negative pressure is restored. If negative pressure is not restored within an hour's time alternate means of electrical supply will be sought. If no supply is available, contractor will contact CDPHE and follow directions for spill response.

3.7 Air Exchange Calculations

AIR CHANGE CALCULATIONS for a 2000 cfm negative air machine (NAM)

AIR CHANGES =
$$A$$
 Where: $A = Work$ area volume in cubic feet $(l \times w \times h)$ $B = 15$ minutes $C = Estimated$ rated capacity of NAM $(1,500 \text{ cfm})$

Phase 1 – Textured Drywall (Full Containment)

Phase 2 – Vent Wrap (Secondary Containment)

Α	=	35	X	21	X	5	=	3675	cubic feet	
В	X	C	=	2	2,50	0				
	367	5	/	2	2,50	0	=	0.16		1 NAM required
										2 NAM's recommended

3.8 Containment Construction

Containments for the asbestos removal shall be constructed in accordance with CDPHE Regulation 8 and this project design. Danger signs will be posted at ingress locations, and approaches to locations, where airborne concentrations of asbestos exceed or can reasonably be expected to exceed the PEL. Signs will be posted at a distance sufficiently far from the work area to permit an employee to read the sign and take the necessary protective measures to avoid exposure. Additional signs may need to be posted following construction of workplace containment barriers.

Danger signs will include the following wording:

DANGER ASBESTOS CANCER AND LUNG DISEASE HAZARD AUTHORIZED PERSONNEL ONLY RESPIRATORS AND PROTECTIVE CLOTHING ARE REQUIRED IN THIS AREA

3.9 Set up of work areas

Full Containment Components

2"x 4"s wood studding can be used as temporary framing and 4'x 8'x1/2" plywood sheets to support any exterior containment systems; this may include tie wires also where needed. 1 layer of 10 mil re-enforced poly sheeting will be utilized for any exterior critical barriers, negative air machines will be installed once the poly sheeting is installed. A full 3 stage decontamination unit equipped with hot and cold water, shampoo, disposable towels, and a 2 stage water filtration unit filter all water to 5 micron, prior to being discharged into the sanitary sewer system. Two layers of 4 mil poly sheeting will be installed within the 10 mill critical poly sheeting barriers as exterior walls and ceiling if needed. 2 layers of 6 mill poly sheeting will be placed on floors. View ports will be installed where appropriate with a minimum of 12" x 12" PlexiTM glass and or exterior windows.

Air flow testing utilizing smoke tubes will be performed to validate air flow direction and air exchanges.

Pre-Cleaning Activities

Pre-cleaning activities will be performed in accordance with CDPHE Regulation 8. All workers performing pre-cleaning must utilize HEPA equipped vacuums and wet methods. Any prepping activities that will contact non-friable ACM, or be within arms' reach of friable ACM must be accomplished by workers utilizing PPE.

3.10 Asbestos Removal

Removal of materials containing asbestos and contaminated with asbestos shall be performed in accordance with the Colorado Department of Public Health and Environment Regulation 8 III, Abatement, Renovation and Demolition Projects and this project design.

3.11 Asbestos Spill Response

In the event of a spill or a breach of the regulated work area containment, follow procedures in Section III.T. of Regulation No. 8, which includes cleaning the area outside the regulated work area. Visible debris shall be cleaned utilizing <u>HEPA vacuuming</u> and wet wiping plus an additional 10 horizontal feet beyond the visible debris. All filters, mop heads, and cloths utilized during clean-up activities shall disposed of as asbestos contaminated waste in leak tight containers.

The GAC shall have available, equipment and supplies (HEPA filtered vacuum, airless sprayer with amended water, mops, rags, polyethylene sheeting, duct tape, caution tape...) for spill response in the event of accidental spill of materials containing asbestos.

In the event of an asbestos spill outside the work area containment the GAC shall:

- Make appropriate notices based on size of spill.
- Immediately wet the spilled material and surrounding area with the airless sprayer.
- Restrict access to the spill area and post warning signs to prevent entry to the area by persons other than those necessary to respond to the incident.
- Seal all openings between the contaminated and uncontaminated areas as directed by the asbestos consultant. This is to be accomplished by using polyethylene sheeting and tape.
- HEPA vacuum and wet clean all surfaces in the contaminated area.

Following completion of the above, the on sight Air Monitoring Specialist shall conduct a visual assessment of the spill area to confirm adequate cleaning has been accomplished by the GAC.

3.12 Asbestos Waste Transportation, Storage, and Disposal

All ACM waste must be wrapped in two layers of 6 mil polyethylene sheeting or double-bagged in 6 mil polyethylene bags labeled with the appropriate OSHA label for asbestos and must also bear the generator label as required by EPA's 40 CFR 61 Subpart M NESHAP Standard. Containerizing and transport of asbestos wastes shall be in accordance with applicable federal and state regulations.

The existing installed building finishes, hardscaping and landscaping shall be protected from damage by the GAC, until completion of all works.

Safety scaffolding, rubbish skips, access ladders etc. shall be approved by the client and in accordance with the current Health and Safety regulations.

GAC workers will not drag or drop packaged waste. All waste equipment and materials will be hand carried, or transported in wheeled carts to waste transport vehicles.

All packaged asbestos waste shall be directly loaded from the work area onto a 6mil polyethylene lined enclosed truck or dumpster container for disposal. No waste material may be temporally stored in the building or the work area containment.

Waste Disposal:

All waste containers shall be transported from the permitted work areas to an approved disposal land fill by the GAC (Denver Aurora Disposal Site).

Waste Transporter:

By 5280 Waste Solutions.

3.13 Final Clean/Final Visual Inspection Criteria

All interior surfaces of the work area will be free of visible dust and debris. The work area must pass a final visual inspection by a CDPHE Certified Air Monitoring Specialist (AMS) leaving only critical barriers in place.

3.14 Final Air Clearance Monitoring

Clearance criteria for this containment shall be in accordance with CDPHE Regulation #8, Section III.P

For each work area within the project	State-Permitted Project in Non-School Building			
where the amount of ACM is:	Minimum # of samples to clear each of the following:			
	Work Area	Project		
Less than 3 square feet/3 linear feet	1	5		
From 3 square feet/3 linear feet up to 32 square feet/50 linear feet/volume equivalent of a 55-gallon drum	2	5		
Greater than 32 square feet/50 linear feet/volume equivalent of a 55-gallon drum up to 160 square feet/260 linear feet/volume equivalent of a 55-gallon drum	5	5		
Greater than 160 square feet/260 linear feet/volume equivalent of a 55- gallon drum	5	5		

Upon notification that clearance monitoring levels are acceptable, the GAC may remove critical barriers and demobilize from the work area. If any samples collected for the final air test exceeds (0.01 fibers per cubic centimeter, 0.01 f/cm³ for PCM using the NIOSH Method 7400 or 70 structures per square millimeter (70 s/mm²) as analyzed by the TEM method in 40 C.F.R. Part 763 Appendix A to Subpart E (EPA 1995) the entire work area shall be re-cleaned immediately upon receipt of air test results.

Any failed abatement work area shall be re-tested and the costs associated for additional Final Clearance Air Monitoring shall be borne by the GAC at no additional cost to the Owner.

3.15 Personal Exposure Air Monitoring

The GAC shall be responsible for conducting personal exposure air-monitoring as applicable in accordance with OSHA 29 CFR 1926.1101 Asbestos Construction Standard. Contractor to supply results to personnel and will post results onsite.

3.16 Electrical Hazards Control

All electrical power utilized during the project will be on ground fault circuit interrupters (GFCI) whose power source is located outside the work area.

3.17 Emergency Egress and Fire Protection

The abatement contractor shall abide by the emergency egress rules for the facility. All contractor personnel shall receive emergency procedure orientation specific to the facility prior to initiation of abatement activities.

3.18 Fire Protection Plan

- 1. No items capable of initiating or sustaining combustion (lighters, matches, torches, etc.) will be allowed in containment.
- 2. The use of flammable liquids is not permitted.
- 3. Any electricity utilized must be on Ground Fault Circuit Interrupters (GFCI).
- 4. A minimum of one, 2A: 20B: C rated fire extinguishers will be maintained on-site. There must be available at least one 2A: 20B: C rated fire extinguisher within a maximum travel distance of 10 feet from any point in the work area.

- 5. Workers will be trained in the use of fire extinguishers, emergency egress plans, basic fire safety, and emergency reporting procedures prior to work beginning.
- 6. All emergency exits will be labeled as such with tools available for breaching poly and keys in door locks where necessary.
- 7. The Contractor must implement an emergency action and fire prevention plan in accordance with 29 CFR 1910.38 Employee emergency plans and fire prevention plans.

3.19 Fall Protection

The GAC shall provide proper fall protection and training for their employees when working above 6 feet of height in accordance with Occupational Safety and Health Administration 29 CFR Part 1926 Subpart M Fall Protection.

3.20 Respiratory Protection / PPE

The GAC shall provide proper respiratory protection for their employees with NIOSH approved HEPA filters during all pre-clean, abatement removal, waste load out procedures and during waste lift operations for effected employees. The GAC shall provide proof of medical fitness to wear respiratory protection and current fit testing documentation for all employees.

3.21 Work Area Protection

The GAC shall repair or replace, to the Owner's satisfaction, any damage caused by the GAC or GAC subcontractors, to existing finishes, landscaping, or other building components.

3.22 Additional PPE

- Hooded Tyvek suits
- Safety Glasses with side shields (exception not required when wearing a full face respirator).
- Leather Gloves
- Safety toe boots
- Fall Protection as required.
- PPE per MSDS / SDS requirements.

3.23 Pre-Abatement Document Submittal

The GAC shall provide the following submittals to the Owner's Asbestos Competent Person / Safety Department for approval prior to site mobilization.

- ✓ Copies of all worker AHERA / STATE certifications.
- ✓ Copies of all worker asbestos medical evaluations.
- ✓ Copies of all worker respirator fit tests.
- ✓ Copies of MSDS for all chemicals (spray-glue, encapsulant, surfactant etc.) that will be used
- ✓ Asbestos waste receipt / total.


Completed by:


Nicolas D. Vasquez CDPHE Asbestos Project Designer Certificate # 22566

Foothills Environmental Asbestos Consulting Firm CDPHE Registration # 14925

Appendix A

Drawings





Appendix B

Certificates





Colorado Department of Public Health and Environment

ASBESTOS CERTIFICATION*

This certifies that

Nicolas Vasquez

Certification No.: 22566

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Project Designer*

Issued:

February 08, 2018

Expires:

February 08, 2019

* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative



CHC Training Nationwide Training & Certification Experts

www.trainingchc.com 303.412.6360 (855) 60.CERTIFY 1775 West 55th Avenue Denver, CO 80221, United States of America

CERTIFICATE OF ACHIEVEMENT

This certificate is awarded to:

NICOLAS VASQUEZ

In recognition of satisfactory completion of the EPA-approved annual asbestos refresher training course under section 206 of the Toxic Substance Control Act (TSCA) and Colorado Regulation No. 8 entitled

PROJECT DESIGNER

COURSE DATE:

EXPIRATION DATE:

Course Hours:

DECEMBER 21, 2017
DECEMBER 21, 2018

8.0

Verify Credential



Danaya N. Benedetto

Co-Founder & CEO Training Program Manager

Credential License ID: 11084750



Frank Hulce

Instructor

CHC Training Certificate No. R17-2200-APD-CO

Visit our Website





6c. Pre-Demolition Engineering Survey



Pre-Demolition Survey And General Demolition Plan For 4610 Fillmore Street Denver, CO 80216



Engineers: David A. Poe, P.E., S.E. Glen L. Wilson, E.I.

July 2, 2018 Project No: 180113



July 2, 2018

Stephen P. Di Nardo JKS Industries, LLC 747 Sheridan Blvd #9A Lakewood, CO 80214

Re: 4610 Fillmore Street, Denver, CO 80216

Pre-Demolition Engineering Survey per OSHA 1926.850(a)

And General Demolition Plan

Date of Observation:

06/27/18

Dear Mr. Di Nardo:

At the request of JKS Industries (JKS), a representative from Anchor Engineering, Inc. (AEI) performed a site observation at the above-referenced structure on Wednesday, June 27, 2018.

For the purpose of this report, there are two buildings on the property. The front elevation of the residence faces west and is parallel to Fillmore Street. There is a detached garage at the northeast corner of the property adjacent to the alley. At the time of our visit the buildings were vacant.

The purpose of our site visit was twofold:

- To give an assessment of the current condition of the structure as it relates to structurally related hazards before the proposed demolition activities. OSHA 1926.850 is stated below, along with project specific applicability to the subject building.
 - a. <u>OSHA 1926.850(a):</u> Prior to permitting employees to start demolition operations, an engineering survey shall be made, by a competent person, of the structure to determine the condition of the framing, floors, and walls, and possibility of unplanned collapse of any portion of the structure. Any adjacent structure where employees may be exposed shall also be similarly checked. The employer shall have in writing evidence that such a survey has been performed.
 - <u>Project Specific Applicability:</u> The information contained in this report satisfies the requirement of this guideline. The subcontractor shall review this report and make a copy available to all employees on the project at the pre-project meeting, and it shall also be included in the job site books.
 - b. <u>OSHA 1926.85(b):</u> When employees are required to work within a structure to be demolished which has been damaged by fire, flood, explosion, or other cause, the walls or floor shall be shored or braced.
 - <u>Project Specific Applicability:</u> 4610 Fillmore Street, Denver, CO 80216 has not been damaged by any fire, flood, explosion, or any other event. Therefore, no shoring or bracing is required.
 - c. <u>OSHA 1926.850(c):</u> All electric, gas, water, steam, sewer, and other service lines shall be shut off, capped, or otherwise controlled, outside the building line before demolition work is started. In each case, any utility company which is involved shall be notified in advance.

<u>Project Specific Applicability:</u> The contractor and subcontractor will ensure all electric, gas, water, steam, sewer, and other services are to be cut off prior to any work being performed. Contractor shall confirm with KMP through the pre-demolition check list and present the necessary information in the pre-demolition meetings.



d. <u>OSHA 1926.850(d):</u> If it is necessary to maintain any power, water or other utilities during demolition, such lines shall be temporarily relocated, as necessary, and protected.

<u>Project Specific Applicability:</u> The demolition of 4610 Fillmore Street, Denver, CO 80216 does not require any power, water or other utilities.

e. <u>OSHA 1926.850(e)</u>: It shall also be determined if any type of hazardous chemicals, gases, explosives, flammable materials, or similarly dangerous substances have been used in any pipes, tanks, or other equipment on the property. When the presence of any such substances is apparent or suspected, testing and purging shall be performed and the hazard eliminated before demolition is started.

<u>Project Specific Applicability:</u> All types of hazardous chemicals, gases, explosives, flammable materials, or other dangerous substances shall be removed from the structure prior to demolition as part of the pre cleaning phase during the environmental remediation. All materials are to be documented, manifested, and included in the environmental close out documents.

f. OSHA 1926.850(f): Where a hazard exists from fragmentation of glass, such hazards shall be removed.

<u>Project Specific Applicability:</u> All hazards from fragmentation of glass shall be removed in the normal course of demolition.

g. <u>OSHA 1926.850(g):</u> Where a hazard exists to employees falling through wall openings, the opening shall be protected to a height of approximately 42 inches.

<u>Project Specific Applicability:</u> No employees are permitted to enter the structure once demolition begins. Rule applies to interior demolition.

h. OSHA 1926.850(h): When debris is dropped through holes in the floor without the use of chutes, the area onto which the material is dropped shall be completely enclosed with barricades not less than 42 inches high and not less than 6 feet back from the projected edge of the opening above. Signs, warning of the hazard of falling materials, shall be posted at each level. Removal shall not be permitted in this lower area until debris handling ceases above.

<u>Project Specific Applicability:</u> No employees are permitted to enter the structure once demolition begins. Rule applies to interior demolition.

i. <u>OSHA 1926.850(i):</u> All floor openings, not used as material drops, shall be covered over with material substantial enough to support the weight of any load which may be imposed. Such material shall be properly secured to prevent its accidental movement.

<u>Project Specific Applicability:</u> The building is a single story structure. Refer to the demolition sequencing section of this report for further information.

OSHA 1926.850(i): Except for the cutting of holes in floors for chutes, holes through which to drop materials, preparation of storage space, and similar necessary preparatory work, the demolition of exterior walls and floor construction shall begin at the top of the structure and proceed downward. Each story of exterior wall and floor construction shall be removed and dropped into the storage space before commencing the removal of exterior walls and floors in the story next below.

<u>Project Specific Applicability:</u> The building is a single story structure. Refer to the demolition sequencing section of this report for further information.



j. <u>1926.850(k)</u>: Employee entrances to multistory structures being demolished shall be completely protected by sidewalk sheds or canopies, or both, providing protection from the face of the building for a minimum of 8 feet. All such canopies shall be at least 2 feet wider than the building entrances or openings (1 foot wider on each side thereof), and shall be capable of sustaining a load of 150 pounds per square foot.

<u>Project Specific Applicability:</u> Not applicable. Building is a single story structure. No employees are permitted to enter the structure once demolition begins.

Provide a general outline of the demolition procedures and sequence that is proposed to be used in the demolition of
the subject structure. These outlined procedures/sequences are subject to change by AEI and/or the demolition
contractor based on the observed response of the structure overall and components thereof during actual demolition
operations.

No architectural or structural drawings were provided for our review.

The residence is a single-story residential structure and is assumed to be founded on a spread footings. The structure has a crawlspace with concrete foundation walls. The residence is approximately 29'x31' with the long direction oriented north to south. The wall and roof framing is assumed to be composed of dimension lumber framing. The detached garage is approximately 12'x22' with the long direction oriented north to south. It is constructed with CMU exterior walls and a wood framed roof. A shed is attached along the west side that is approximately 13'x22'. It is constructed with ornamental steel supporting corrugated fiberglass panels.

Existing Condition Observation

During our site visit we made visual observations around the building perimeters only. The structures were partially exposed in some areas. All of the existing structural systems that were exposed to view appeared to be in good condition. We saw no evidence of noteworthy structural distress. It is our professional opinion that the possibility of un-planned collapse of any portion of the existing structures is very low. Workers may be allowed in the buildings to prepare them for demolition with such activities as removal of materials or other work that does not involve activities that affect existing structural systems.

Outline of Proposed Demolition Procedures, Equipment, and Sequence

Equipment

We anticipate demolition for this structure to be completed with heavy equipment including:

- "Track-hoe" excavators capable of reaching structural elements to be demolished. Excavators may be equipped at times with buckets/grapples, hydraulically actuated demolition hammers or shears, and other custom extensions for demolition and/or holding elements for temporary stability.
- Small skid steer loaders may also be utilized from time to time during demolition

Demolition Sequencing

General

After the commencement of demolition with heavy equipment, by necessity, structural systems from this point forth will be destroyed. Demolition should proceed as fast as practical until the structure is demolished in its entirety. The lateral stability of the buildings are provided by the perimeter wood-framed walls.

During demolition operations, care must be taken to protect and prevent damage to any active or live utilities both above and below ground.

During demolition, water will be used to wet down the area that is being demolished prior to starting the demolition. During the demolition process a water spray will be used to minimize the fugitive particulate matter emissions. The ground will be



sprayed with water either by water truck or some type of water spray to minimize fugitive particulate emissions from haul trucks and demolition equipment.

Sequence

The residence superstructure may be collapsed into the crawlspace starting at either the east or west sides of the building and proceeding thru the length of the building in the east/west direction. The detached garage shall be demolished starting from the north or south sides and proceeding in the north/south direction. The alley will require temporary closure during demolition procedures to prevent public endangerment. The north side of the garage is in close proximity to the north property line. The property located to the north is also scheduled for demolition. Once the roof, wall, and floor systems are demolished, the slab on grade and foundations can be removed in any sequence.

Closing

This report constitutes an engineering review and summary of the pre-demolition condition of the structural systems of the subject buildings as well as a general outline of demolition procedures and sequencing. Note that the conclusions drawn are based on visual observations and our expertise and experience with structural engineering of building structures. Unless noted otherwise, no non-destructive or destructive testing of any kind was performed, nor was any formal engineering analysis completed. These procedures/sequences outlined herein are subject to change by AEI and/or the demolition contractor based on the observed response of the structure overall and components thereof during actual demolition operations. Anchor Engineering, Inc. shall be held harmless for damage of any kind to surrounding structures or property or for injury of any kind to any person or persons. The demolition contractor is responsible for jobsite safety. The conclusions presented in this report are based on conditions noted at the time of the observation. Commentary or recommendations regarding environmental issues are beyond the scope of this report. Should questions arise, or if further information is required regarding the content of this report, please contact our office.

Sincerely, Anchor Engineering, Inc.

Glen L. Wilson, I Design Engineer

Reviewed By

David A. Poe, P.E.,

Principal



7. Asbestos Clearance Report



December 14, 2018

Interior Air Monitoring Clearance

Re: AP-80 – 4610 Fillmore Street Denver, Colorado 80216

To Whom It May Concern:

On, December 14, 2018, Rick Ralston, Colorado Certified Asbestos Building Inspector and Colorado Air Monitoring Specialist with All-Phase Environmental Consultants, Inc. (APEC), conducted Air Monitoring clearances at the above referenced Subject Property. A visual inspection and air samples were collected inside the abatement containment to ensure that the asbestos fiber counts are below the regulated standard to guarantee this area is safe to re-occupy.

The Containment Air clearance consisted of five (5) 0.08um sampling cassettes, five (5) 1-16 liter per minute pumps, along with four (4) 20-inch box fans and a one-horse power leave blower used to perform an aggressive clearance of the containment. All-Phase Environmental is an approved and certified Colorado Department of Public Health and Environment asbestos laboratory.

Microscopic inspection of the above-mentioned samples were conducted in the All Phase Environmental PCM laboratory. This inspection verified that <u>ALL</u> the samples taken were at or below 0.01 fiber per cubic centimeter as required by the Colorado Department of Public Health and Environmental standard for a safe room or area. See Lab analytical results attached to this document.

Based on the visual inspection and the analytical results, this area is considered safe to re-occupy.

APEC will not be held responsible for the mishandling of the information contained herein, and/or any items found after December 14, 2018.

Please feel free to call with any questions and or concerns.

Sincerely,

Richard L. Ralston

Colorado Certified Asbestos Inspector - 4261

Colorado Certified AMS - 4261

Kutaul Kalston



APEC Project No.:

Customer ID:

721 W. 9th Street Pueblo, CO 81003


http://www.allphaseenvironmental.com

ΔΙΗΔ 21/132/CDPHF ΔΙ-15979

741171211132/	DETIL AL-13373						
Attn:			Phone:				
			Email:				
			Received:				
			Analysis Date:				
Customer Project l	Ref.:		Sample Date:				
Sample ID	Location	Volume (Liters)	Fibers	Fields	Fibers/mm ²	Fibers/cc	Type of Sample
	ave been blank corrected				2 2/15/21		
Fiber Count by Phase C	Contrast by Phase Contract	t Microscopy (PCM),					
Analyst(s)			Kuthan	e Ka	lator		
		_	Richard Ralston,			1	

or other approved signatory

samples were anlayzed in accordance with NIOSH 7400 or OSHA ID-160 Methods by analysts successfully participating in the AIHA PAT program. APEC maintains liability limited to cost of analysis. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by APEC. APEC bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. The Client assumes full and complete responsibility for all uses and/or application sof this report. APEC makes no guarantee as to the nature or accuracy of sample collection. APEC is not responsible for data reported in fibers/cc, which is dependent on volume collected by non-laboratory personnel. Results have been blank corrected as applicable. Samples received in good condition unless otherwise noted. Samples analyzed by APEC, Pueblo, CO.



ASBESTOS LABORATORY

This certifies that

All Phase Environmental Consultants, Inc.

Registration No.: AL - 24462

has met the registration requirements of 25-7-507, C.R.S. and the Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos laboratory testing activities, as required by Regulation No 8, Part B, in the state of Colorado.

Issued: April 20, 2018 Expires: April 20, 2019

Authorized APCD Representative

SEAL



8. Materials Summary



February 7, 2019

Megan Wood Kiewit Infrastructure Co. 160 Inverness Drive West, Suite 110 Englewood, CO 80112

RE: AP-80 4610 Fillmore St. – Summary of Removed Materials

Dear Megan,

Below is a summary of the materials removed from 4610 Fillmore St. For more details regarding the location of the Asbestos Containing Materials (ACM) and the asbestos content please refer to the Table 2 of the All-Phase Environmental SSAR (Page 16).

Material Removed	Quantity
Asbestos Containing Textured Drywall	2040 SF
Asbestos Containing Exterior Transite Panels	980 SF
Asbestos Containing Vent Duct Wrap	30 SF
Regulated Building Materials	6 Lightbulbs
Clean Demolition Debris	378,000 lbs

If you have any questions or require further information regarding these quantities, please contact me at 303-238-0207.

Sincerely,

JKS Industries, LLC

Jeffrey Knight President



9. Waste Manifests



9a. Asbestos Waste Manifests

1. Generator ID Number 2. Page 1 of 4. Waste Tracking Numb N/A 800-424-9300 Generator's Project Address (if different than mailing address) 5. Generator's Name and Mailing Address
COLORADO DEPARTMENT OF TRANSPORTATION AP-80 747 SHERIDAN BLVD UNIT 9A 4610 Filmore St. LAKEWOOD CO 80214 (303) 512-5909 Denver CO SOUL Generator's Phone: Transporter Phone 6. Transporter 1: Complete Company Name and Address 780884030 Transporter 2: Complete Company Name and Address Transporter Phone Facility's Phone: 8. Designated Disposal Facility Name and Site Address
DENVER ARAPAHOE DISPOSAL 3500 S GUN CLUB RD AURORA CO 80018 (720) 876-2620 10. Containers 11. Total 12. Unit 9. Waste Shipping Name, Description, & Profile Number Quantity Wt./Vol. No. NONE GENERATOR RQ, NA 2212, Asbestos, 9,PG III 12677500 **Emergency Notification:** 13. Regulatory Agency: Colorado Department of Public Health and Environment CHEMTREC (800) 424-9300 4300 Cherry Creek Drive South 24-hour Toll Free Number Denver, CO 80222-1530 14. Bill to & Account Number: Customer Acct #: D 14925 Customer Name: JKS INDUSTRIES 15. Contractor/Generator Certification: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transportation and disposal according to applicable national and state governmental regulations. I hereby certify that the above described waste is not a hazardous waste as defined by federal, state or local regulations and does not contain regulated quantities of PCB's or radioactive materials. Generator's/Offeror's Printed/Typed Name Month Day Year MEGAN WOOL sehalf of CDOT 118 16. Transporter Acknowledgement of Receipt of Materials TRANSPORTER Transporter 1 Printed/Typed Name Month Year Signature 8 10 Day Month Signature 17. Special Handling Instructions Soil originating from the above site shall not be used as daily cover or sold as clean fill. DESIGNATED FACILITY 19. Ticket # 18. Discrepancy Indication Space: Signature Initials of Person noting discrepancy Date 20. Management Method/Location Monofill Location: 21. Designated Disposal Facility Owner or Operator: Certification of receipt of materials covered by the manifest except as noted in Item 18 Signature Month inted/Typed Name

aux

	MANUS MANAGEMENT ASBESTUS NESHAP WAS	1F 21	11 P IVI	IENI	KEUL	JKD	
A	N / A	gency Respons 800-424-		4. Waste	Tracking Num	^{ther} 2253	285
	747 SHERIDAN BLVD UNIT 9A LAKEWOOD CO 80214 AP-1		tSt.	ent than mailing	address)		
	6. Transporter 1; Complete Company Name and Address 5280 WASTE Solution 7. Transporter 2; Complete Company Name and Address			U	718	nsporter Phone	00
						noporter r none	
	8. Designated Disposal Facility Name and Site Address DENVER ARAPAHOE DISPOSAL 3500 S GUN CLUB RD AURORA CO 80018 (720) 876-2620			Facility's Pl	none:		
	The state of the s	10. Conf	tainers	11 Total	40 Uei		
l	Waste Shipping Name, Description, & Profile Number	No.	Туре	11. Total Quantity	12. Unit Wt./Vol.		
GENERATOR	1. RQ, NA 2212, Asbestos, 9,PG III 12677500			8	NC	ONE	
GEN	2.						
	13. Regulatory Agency: Colorado Department of Public Health and Environment 4300 Cherry Creek Drive South Denver, CO 80222-1530		CH	mergency IEMTREC 4-hour Toll	(800) 424	4-9300	
	14. Bill to & Account Number:						
	Customer Acct #: D 14925 Customer Name: JKS INDUSTRIES						
	15. Contractor/Generator Certification: I hereby declare that the contents of this consignment are fully and accurately describe packaged, marked and labeled/ placarded, and are in all respects in proper condition fo and state governmental regulations. I hereby certify that the above described waste is not a hazardous waste as defined by quantities of PCB's or radioactive materials.	or transporta	tion and di	isposal accor	rding to ap	plicable national	
	Generator's/Offeror's Printed/Typed Name Signature					Month D	Day Year
A	Mc C. L.	- 1-		A			
œ	16. Transporter Acknowledgement of Receipt of Materials	18/20	18	10		15/1	8 2018
TRANSPORTER	Transporter 1 Printed/Typed Name OHDERE Signature	701	Λ			Month 1	Day Year
TRANS	Transporter 2 Printed/Typed Name Signature		V			Month C	Day Year
A	17. Special Handling Instructions	,					
	Soil originating from the above site shall not be used as daily cover or sold as clo	ean fill.					
DESIGNATED FACILITY	18. Discrepancy Indication Space:				19. Ticl	ket# 52827	123
ATE	Initials of Parson nating diseasease.					2.0	
SIGN	Initials of Person noting discrepancy Signature					Date	
DE	L						
	Landfill Location:						
	21. Designated Disposal Facility Owner or Operator: Certification of receipt of materials covered by the manifest except Printed/Typed Named On Manager of Signature	t as noted in Ite	m 18			Month	lav Vaar
V	Innou					1012	019



9b. Regulated Building Materials (RBMs) Waste Manifests



February 14, 2018

CDOT

RE: Regulated Building Materials Manifests in SSCRs

To whom it may concern;

This letter is to explain the "SSCR Tracking Sheet" JKS Industries prepared for the purpose of documenting the manifests for the Regulated Building Materials (RMBs) included in the SSCR's.

The attached table describes how we have batched the RBM manifests per property. Here is a brief description of each grouping:

- Group 1 Independent: Each of the properties in this group has/will have its own RBM manifest. These manifests will be included in the SSCR for each property.
- Group 2 Pilot: The RBMs were removed from these properties and taken to the Pilot Truck Stop (AP-86). The reason for this, is that the volume was so low it was more cost effective just to lump them in with the Pilot RBMs than to have a separate pickup. There is no way to separate the inventories of these properties from the Pilot. The manifest will be included in the SSCR for each property.
- Group 3 Independent: The RBMs for these properties were removed and taken to the JKS warehouse for a single pick-up. A detailed inventory for these properties will be included in the individual SSCRs as well as a copy of the bulk pick-up manifest.
- Group 4 Not Required: The RBMs for these properties were removed prior to Kiewit taking possession of the property. This will be clarified in each individual SSCR for these properties.
- Group 5 AP-122: The RBMs for these properties were taken to AP-122. The reason for
 this, is that the volume was so low it was more cost effective just to lump them in with
 the RBMs at AP-122 than to have a separate pickup. An inventory for these properties
 were taken and will be included in the SSCR along with the RBM manifest.

An indication as to whether or not RBMs were removed will be found in the "Closeout Letter" portion of each SSCR; any additional notes or details will be found in the "Materials Summary" portion. Please reach out to us if you need any further clarification.

Stephen P. DiNardo

Director of Quality Management, JKS Industries

Regulated Building Material Groupings and Aconex Close Out

Revision Date 2/11/2019

				RBM Groupings				Close Out Documents
##	Parcel #	Site Address	Group 1 Independent	Group 2 Pilot	Group 3 JKS	Group 4 Not Required	Group 5 AP-122	SSCR Aconex #
1	AP-8	4618 High St.			Complete			C70-JKS-ENV-RPT-000014
2	AP-14	4617/4625 Race St.			Complete			Not Demo'd
3	AP-23	4639 Vine St.				Not Required		C70-JKS-PRM-RPT-000012
4	AP-28	4646 Vine St.			Complete			C70-JKS-ENV-RPT-000011
5	AP-33	4637 Claude Ct.		Complete				C70-JKS-ENV-RPT-000002
6	AP-34	4639 Claude Ct.		Complete				C70-JKS-ENV-RPT-000003
7	AP-42	4620 Claude St.				Not Required		C70-JKS-ENV-RPT-000004
8	AP-49	2381 E. 46th Ave.			Complete			C70-JKS-ENV-RPT-000023
9	AP-49A	2381 E. 46th Ave.			Complete			C70-JKS-ENV-RPT-000018
10	AP-53	4608 Josephine			Complete			C70-JKS-ENV-RPT-000015
11	AP-68	4601 Clayton					Complete	SSCR in Process; Due 2/18
12	AP-66	2615 E. 46th	Complete					C70-KIE-ENV-RPT-000004
13	AP-69	4611 Clayton			Complete			SSCR in Process; Due 2/18
14	AP-70	4621 Clayton			Complete			C70-JKS-ENV-RPT-000008
15	AP-72	4550 Clayton			Complete			C70-JKS-ENV-RPT-000021
	AP-72A	2716 E 46th Ave			Complete			C70-JKS-ENV-RPT-000019
16	AP-73	4600 Clayton				None Found		SSCR in Process; Due 2/18
17	AP-74	4610 Clayton				None Found		C70-JKS-ENV-RPT-000025
18	AP-75	4620 Clayton			Complete			C70-JKS-ENV-RPT-000009
19	AP-77	4615 Fillmore			Complete			C70-JKS-ENV-RPT-000012
20	AP-78	4625 Fillmore			Complete			C70-JKS-ENV-RPT-000016
21	AP-79	4605 Fillmore			Complete			C70-JKS-ENV-RPT-000017
22	AP-80	4610 Fillmore			Complete			C70-JKS-ENV-RPT-000024
23	AP-81	4620 Fillmore			Complete			C70-JKS-ENV-RPT-000020
24	AP-83	4625 Milwaukee			Complete			C70-JKS-ENV-RPT-000026
25	AP-86	3223 E. 46th Ave.	Complete					C70-JKS-ENV-RPT-000007
26	AP-86B	3455 E. 46th Ave.	Complete					C70-JKS-ENV-RPT-000005
27	AP-93	3538 E 46th Ave				No Survey		On Hold till 2020
28	AP-93A	3600 E 46th Ave Office				No Survey		On Hold till 2020
29	AP-102	4625 Colorado Blvd	Complete					Not Demo'd
30	AP-109E	5125 E. Stapleton N. Dr.	Complete					Demolition in Process
31	AP-109W	5175 E. Stapleton N. Dr.	Complete					Demolition in Process
32	AP-122	5601 E. Stapleton N. Dr.					Complete	On Hold till 2020
33	AP-185	4542 Filmore			Complete			C70-JKS-ENV-RPT-000010
34		Pump House						C70-JKS-ENV-RPT-000013

Group Details:

- Group 1: Each property will have it's own individual RBM manifest
- Group 2: RBMs from these properties went to the Pilot (AP-86) and will be on the Pilot Manifest
- Group 3: RBMs for these properties were picked up in bulk. Refer to materials summary for detail on the actual RBMs removed for each property
- Group 4: RBMs for these properties were either removed by Kiewit ("Not Required"), none were found ("None Found"), or the survey has not been released yet ("No Survey")
- Group 5: RBMs from these properties went to AP-122 and will be on the manifest for AP-122

WASTE	BILL OF	LADING 8	CERTIFICATE OF RECY	CLING				P/U Fees: \$25_\$30_\$40_\$45_\$55_	BOL#:	2720
	Universal		4' Jumbo4' Box8' Jum					\$65\$75\$85\$95\$105	DOLII.	2,20
	TSCA Was		HID Box Battery Box					\$115\$125\$135\$145\$155_		
	Special W	aste	14-G PD 30-G PD 55-0	S PD CY Bx				Labor Charges: \$	Shipment	Date:
Generato Name:	r Of Waste:	1	95-G PD 55-G SD 85-G	SD GL Box		Bill To:	KSIRS	Off Spec. Charge: \$	111	1/10
						Name:	KS Inc	dustries	1.1	4/10
Address:					/	Address:	47 Sherdi	an Bld.		
City, State	e, Zip:					City, State	Zip: Lakeuna	od (0. 80214)	Emergen	icy Contact
Contact:					-	Contact:	CEF KNI	. 1		
Phone:			Fax:		F	Phone:		Fex:		31-2149 sion 4
PO#			Job#		F	PO#	1-407-4410	Job#		
WACTED	ROKERAG	E EACH ITY						000#		
	R8E, LLO					EPA IU#	: COR000231449	y For Universal Waste		
		wport Stre	et				The state of the s	ndler of Universal Waste		
	Commerce		Colorado 80033-2244				A STATE OF THE PARTY OF THE PAR	Transporter/Transfer Facility		
			f) 303-424-9193					ter/Transfer Facility		
		ike@R8Ei			ı	US DOT #	050108 550 051Q			
	www.R8Er	viro.com					1781660 CO	TSCA - EPA Approved PCB Handler		
Conta		Was	ste Common Name				DOT Description		Total	Unit / Wt.
Odunt	Туре		R FLUORESCENT LAMP/S RE	CYCLING	,	Non-DOT	DOT Description Regulated (per 49 Cl	ER 173 164(e))	Quantity	Volume
2	CI	The second of the	FLUORESCENT LAMP/S REC				Regulated (per 49 Cl		10	20
			JORESCENT LAMP/S RECYCLING				Regulated (per 49 Cl		100	VII.
		A TOTAL OF STREET	FLUORESCENT LAMP/S RECYCL				Regulated (per 49 Cl			
	CF	COMPACT	FLUORESCENT LAMP/S RECYCL	NG	1	Non-DOT	Regulated (per 49 CF	FR 173.164(e))	49	ON
		HID MERCU	JRY/HALIDE/SODIUM LAMP/S REC	CYCLING			Regulated (per 49 CF		24	00
			ATED/GROOVED LAMP/S RECYC	LING	1	Non-DOT	Regulated (per 49 CF	FR 173.164(e))	1	-000
	-		CENT LAMP/S RECYCLING			Company of the Compan	Regulated (per 49 CF		36	00
			NITRON LAMP/S RECYCLING				Regulated (per 49 CF		7	- Cu
	-	The state of the s	AMP/S RECYCLING				Regulated (per 49 CF			
		And the second	FLUORESCENT LAMP/S RECYCLI				Regulated (per 49 CF			
			E RECYCLE/INCINERATION/MICE BALLAST RECYCLE/MICROENCAP			the state of the s	A / Non-DOT Regulat	iphenyls, Solid, 9, PGIII, ERG#171	-	-
		ESCRAP R		SOLATION			Regulated	ed waste	110	P
			DEVICE RECYCLING					anufactured Articles, 8 (6.1), PGIII, ERG#172	110	
			BATTERY RECYCLING					v/ Acid, 8, PGIII, ERG#154		
		ALKALINE I	BATTERY RECYCLING				Dry, sealed, n.o.s. S			
		NICKEL (Ni-	-Cad) BATTERY RECYCLING		E	Batteries,	Dry, sealed, n.o.s. S	pecail Provision 130		
		LITHIUM MI	ETAL BATTERY RECYCLING - DO	Γ 173.185(d)	l	JN3090, I	Lithium Batteries, 9, P	PGII, ERG#138		
			BATTERY RECYCLING - DOT 17	3.185(d)			Lithium Batteries, 9, P	PGII, ERG#138		
			RECYCLING				aste Liquid			GAL
			YCOL RECYCLING				aste Liquid	1 FD0 100		
71	CELIAN	WASTE AE					erosols,Flammable,2	.1,EHG#126	1	0.0
-1.1	THE LUCK		ATION CONTAINING SMOKE DETE	CTORS			aste Liquid aste Solid, Nuclear B	egulatory Law 10 CFR 32.37	11	OR
		The second second second	IGUISHER(S)				aste Solid	ogulatory barrior of 11 02.07		
		METALS RE					aste Solid			
		MISCELLAN	NEOUS RECYCLING	COWAVES						
			NEOUS RECYCLING 6	arg Fris	dees	5			10	000
Generate	or Certifica	ition:	This is to certify that the above name							-
	4	_	labeled and are in proper condition for							
2)	Unpaid invoices will be assigned to	licensed Collection A	Agency and	d subject to	Collection Agency Fee's, At	troney's Fee's, Court Costs and Interest.	11-1-	198
Signatur	e:				7	Title:	101	Print Name:	Date:	10
		-	1		T			Time Hamo.	Date.	
Transport	ter 1 Name	Jesu	S (asado				Transporter 2 Name:			
Phone No	ımber: 7	70-	245-1685				Phono Number			
I Hone N	miliber/_		13 1003				Phone Number:			
-//				11	1-60					
Signature					ate		Signature		Date	
Receivin	g, subject	to the clas	ssification and regulations in	effect on the d	late of is	ssue of t	he Bill of Lading, the	e property described above is in		
apparent	good ord	er.	Please retain a copy of this	s document as t	he "Ce	rtificatio	on of Recycling" fo	r the items and quantities listed above.		
	1	-	-/-				11	10/25		
Signature	0		-			-	Date	-		



10. Weight Tickets



10a. Daily Load Trackers and Associated Truck Tickets



Daily Load Tracker

Date:

1-4-19

Prepared By: 18vs Casado

Dump Site Ticket

						Material		(Dump Site Ticket
Arrival Time		Departure Time		Load #	Truck #	Code	Description	Tons/Yards	<u>Dump Site</u>	Number
7.20	@/pm	7:35	am) pm	5	c+333	trash	Demo clubas	lf yds	Dags	
7:35	am/pm	7:50	Gih / pm	2	c# \$ 89	tash	Deres debn's	18/28	Padg	
7:55	€ / pm	9:20	am/ pm	3	CHAFOI	trash	Demo debris	18428	Do 23	
9:20	am) pm	9:35	am) pm	4	CH 333	trash	Demo clebris	18/25	inas	
9:40	@/pm	9:55	@ pm	5	CHS89	trash	Demo clifons	18445	Pada	
9:55	am)/ pm	10:15	@m/pm	6	CHGFOI	trash	De no cliba's	1849	Pods	
11:20	(am) pm	11:40	am/pm	7	c# 333	trash	Down debons	18 yds	Dels	
11:45	(am) pm	12:00	am / m	8	CHS89	trash	Deno debrs	18 2019	Dals	
12:00	am /pm	12:15	am (pm)	9	CHOFOI	Trush	Deno clebris	18yds	Dals	
1:45	am / pm	2:00	am / 6m	10	CH333	trash	Demo clubris	18 Jds	Dads	
2:05	am / (m)	1:20	am / 6m	11	CHS 89	trush	Demo clebris	18403	Dods	
2:25	am / m	2:40	am / pm	12	CHGFOI	tash	Deno debris	18493	Dads	
420	am / pm	4:35	am / m	13	CH389	trash	Deno debris	18493	Dads	
4:35	am /(pm)	4:50	am / m	14	CHEFOI	trash	Demo clibas	18/13	Dads	
5:20	am / gm	C.110	am / om	15	C#333	Trash	News action's	18493	Pads	
	am / pm		am / pm							0 111
	am / pm		am / pm							
	am / pm		am / pm			No.				
	am / pm		am / pm							
	am / pm		am / pm							
	am / pm		am / pm							
	am / pm		am / pm							
	am / pm		am / pm							
	am / pm		am / pm							
	am / pm		am / pm							

Legend:

Materials: R = Recycle Description:

Concrete, Asphalt, Asbestos, Lumber, Construction Debris, Trash, Metals, T = Trash



No. 8095

2920 W. 73rd Ave. Westminster, CO 80030 Fax 303-331-8259 PH 720-357-1448

	const	- 2
DISPATCHED BY:	haceus Const	
DATE: 1 - 4-9	JOB DESCRIPTION:	
TRUCK#CH 33.3		
TANDEM TRAILER	9	
MATERIAL Demo		
	LOADS	UNLOADS
JOB# 18603	loads #	
LOAD AT	720 dads	A0-80
46+4	9:30 deds	A0.80
-4	11:00 dals	3 Ap. 60
Fill more	2:20 dels	A0-80
UNLOAD AT	5:30 dela	10.80
Dels pot		
RATE \$		10
HOURLY TONMILE		
START TIME 7:00		
STOP TIME 7:30		
TOTAL HOURS		
12.5		
12.3	OWNER OF TRUCK:	
DRIVER'S NA	ME AUTI	HORIZED SIGNATURE
Juston Casto	olla se	200



Nº 50871

2920 W. 73rd Ave Westminster, CO 80030 FAX 303-487-5731 PH 720-357-1448

BILL TO: JES 11	dostries	ins	
DISPATCHED BY:			
DATE 1-4-19 TRUCK# 5-89 TANDEM TRAILER	C-70	CRIPTION:	
	LO	ADS	UNLOADS
JOB# 18603 LOAD AT 46 & FILLMORE	7:4	3 5	AP-80 AP-80
UNLOAD AT Dad'S Land Fill	4-3		
RATE\$			
HOURLY TONMILE			
START TIME 7-30			
TOTAL HOURS			
10.5	OWNER OF	TRUCK:50	Coobis Trucking
DRIVER'S NAM	E		ORIZED SIGNATURE
Orid Alvarez Net due 30 days from date of this st collection of this account become:	atement. Past due s necessary, client	Acsu.	5



ST

Nº 43135

2920 W. 73rd Ave Westminster, CO 80030 FAX 303-487-5731 PH 720-357-1448

BILL TO: JES		146
DISPATCHED BY:	Hacon Tions	ports
DATE 4/19 TRUCK# 6F-0	JOB DESCRIPTION:	ees Houses
TRUCK# 6F-0	Demo 1	ees Houses
MATERIAL De mo		
MAILE DE 1910		
JOB# 18603	8:00 + 8:55	UNLOADS
LOADAT	0.00 70.35	- AP-80
46 And	10:05 # 11:05	- Ap-80
Fillmore	14.03 4 11.05	- AP-00
	12:15 * 1:00	- pp 80
NLOAD AT	1512 7 1100	111-0
ads 3500	2:25 头 3:15	- Ap.80
SUD Club		
~ ~/00	5:15+	- nn 20
TE\$		- Ap - 80
JRLY TONMILE		
RTTIME 7,30	LENGT STATES	10
PTIME 6:30	我有所是这些情况	
OTAL HOURS		
ESLANDA TRA		
1		
大文本文文文文文	OWNER OF TRUCK:	12m12
DRIVER'S NAME	AUTH	ORIZED SIGNATURE
1 1011		
10 1.257.11	图	

Net due 30 days from date of this statement. Past due accounts bear interest at 1,5% per month. In the event collection of this account becomes necessary, client agrees to pay all costs and reasonable attorney fees.



10b. Waste Weight Tickets



Denver Arapahoe Disposal 3500 S Gun Clab, PO Box 460397 Aurora, CO, 80018 Ph: (720) 876-2620 Original Ticket# 3289758

Customer Name JKSINDUSTRIESLLC JKS Industri Carrier JKS INDUSTRIES JKS INDUSTRIES
Ticket Date 01/04/2019 Vehicle# 1 Volume

Payment Type Credit Account Container
Manual Ticket# Driver

Hauling Ticket# Check#
Route Billing # 0014925

State Waste Code Gen EPA ID
Manifest Grid
Destination

Profile () Generator

Time Scale
In 01/04/2019 05:51:49 MANUAL WT
Out 01/04/2019 05:51:49

le Operator
AL WT aramirez
aramirez

* Manual Weight

Comments 32 loads 1/4/19 central 70 project = 544 yds

Inbound Gross 2 lb*
Tare 1 lb*
Net 1 lb
Tons

PLEASE MAKE SURE YOUR TICKET IS CORRECT BEFORE SIGNING.

Product	LD%	Qty	HOM	Rate	Fee	Amount	Origin
1 CDY-CONST DEBRI	S 100	544.00	Yards				

Total Fees Total Ticket

Date: 1-4-19	Ticket#: AP 80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: DRIVER:	to
Date: 1-4-19	Ticket#: Ap-86
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: Just Cash	1 11

Date: 1-4-19 T	icket#: Mp-80
	JKS INDUSTRIES CENTRAL 70 PROJECT
	YDS HIGHSIDES SPOSAL SITE: DADS 500 S GUN CLUB RD
DRIVER: Signature: John Color	URORA CO 80018
Date: 1-4-19 T	icket#: Ap-80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
D1	YDS HIGHSIDES ISPOSAL SITE: DADS 500 S GUN CLUB RD
Signature: DRIVER:	S-89

Date: 1-4-19.	Ticket#: Ap-80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD
DRIVER:	AURORA CO 80018
Date:	Ticket#: AP 80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS
	3500 S GUN CLUB RD
_ DRIVER:	AURORA CO 80018
Signature: JUSHA Co	toll
3	

Date: 1-4-19	Ticket#: Ap-80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
o.g.i.a.a.o.	
Date: 1-4-19	Ticket#: Ap-80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018

DRIVER

Signature: 2 to

_

Date: 1-4-19	Ticket#: AP-80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS
DRIVER:	3500 S GUN CLUB RD AURORA CO 80018
Signature: 1	
Date: 1-4-19	Ticket#: AP 80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DRIVER:	
Signature:	

Date: 1-4-19	Ticket#: 74. AP-80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DR Signature:	IVER
Date: 1-4-19	Ticket#: AP-80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DRIVER:	ACH

Date: 1-4-19	Ticket#: Ap-80
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DRIVER:	
Signature: Komb	



11. Dump Diversion Summary

JKS Industries

AP-80: 4610 Fillmore St.

	Descriptions		Dump Diversion / Recycle %							
Phase	Activity	<u>Unit of</u>	# of Yards	<u># of</u>	<u>Total</u>	<u>Pounds</u>	<u>Total</u>	Recycled	<u>Pounds</u>	<u>% of</u>
		<u>Measure</u>	<u>per</u>	<u>Containers</u>	Number of	<u>Per</u>	<u>Lbs</u>	Yes/No	of Recycle or Dump	Recycle or Dump
			<u>Container</u>		<u>Yards</u>	Yard **			<u>Diversion</u>	<u>Diversion</u>
Abatement	Trash Rolloff	Cubic Yard	-	-	-	450.00	-			
Abatement	Asbestos Containers	Cubic Yard	-	-	-	500.00	-			
					-		-			
Demolition	Demolition Construction Debris	Cubic Yard	18	15	270.00	1,400.00	378,000			
Demolition	Concrete Debris	Cubic Yard	12	-	-	4,050.00	-	X	-	0.00%
Demolition	Trees	Cubic Yard	-	-	-	500.00	-	X	-	0.00%
Demolition	Steel	Lbs	-	-	-	-	-	Х	-	0.00%
Demolition	Copper	Lbs					-	Х	-	0.00%
				15	270.00		378,000		-	0.00%

STUDY NOTES

- 1 The source material used for the Volume to Weight conversions came from Waste Management web site.
- 2 Conversions ratio's have been modified based on estimated compaction.



12. Containment Entry/Exit Log

JKS INDUSTRIES

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: A P-8 | Job #: 13-318

Date:

12-04-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1.				
2. Kalura Duran	RD		- /:-	11
3. Jean Leetia	JC	10	7:45	11:55
4. Alon Marther Coverel	AME		7,47	11:57
5. Evergrid Domin	green	-		
6. Irink blanco	DA			
7. Deisy Spellanos	DA			
8.		*	+	
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

JKS INDUSTRIES

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: AP-80 Job #: 13-317

Date:

12-05-18

NAME .	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Martha Nahle				
2. Donnis Mr.	- 12:30	3:20		
3. Alos Marty Com	12:32	3:22		
4. Enfiguio Cominge		8:24		
5. Irina 19/anco	12:37	3:27		
6. Deisy Avelanos	12:35	3:28		
7. Laura Duran	12:39	3.29		
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

JKS INDUSTRIES

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: Al-80

Job #: 13-318 - 13-317

Date:

12-06-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Harthe Nahle				2 2 2
2. Pennis Ma	8130	11:25	12:00	3:25
3. Alor Mark Commo	8:32	11:27	12:01	3:27
4. Estiquio Ominguez	8:33	11:28	12:02	3:29
5. Irina Blanco	7:45	9:00	9:10 -11:29	3:32
6. Agisy Avdlanos	7:47	9:02	9:12-11:31	3:33
7. Kacina Duran	7:49	9:05	9:13- 11:33	5:57
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.		-0.1		
17.				
18.		4		
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: \$10-80

Job #: 13-317

Date:

12-07-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Martha Nally				
2. I knows Men	7:30	11:55	12:28	1:30
3. Alap Harn-Coronal	12:30			3:30
4. Entiquio Domines	12:30			3:00
5. Irina Islanco.	7:33	11:57	12:30	3:00
6. Dessy prellanos	7:35	11:59	12:31	3:33
7. Laura Duran	7:37	12:01	12:32	3:35
8.				
9.				
10.				-
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: A P-81 Job #: [8-317

Date:

12-10-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Martha Nahle				
2. Eutiquia O omine	47:35	11:45	12:25	3:25
3. Delsy Arellanos	7:40	11:50	12:30	3:30
4. Irina Islance	7:41	11:56	12:27	3:31
5. Aloo Maring Cooth	-7:37	11.91	12.21	3:27
6. 7.				
8.				
9.				
10.	4			
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.		1		
19.	*			
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: Al-b

Job #: /3-3/7

Date:

12-11-15

, NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Wartha Nahle				
2. Laure Duran	7:30	11:31	12:35	3:25
3. Desy Avellanos	7:31	11:32	12:27	3:27
4. Irana islanco	7:32	11:34	12:28	3:28
5. Jemes Mes-	7:35	11:36	12:30	31,30
6. Alex Planty Court	7:36	11.3/	12:31	3:33
7. Eutiquio Domingi	1:31	11.38	12:33	2,22
8.		1		
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19. '				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: AP-80 Job #: 18-317

Date:

12-12-18

NAME ,	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1 Hartha Nahle				
2. Kouira Duran	7:30	11:50	12:35	3:25
3. Dusy Are Tanos	7:31	11:51	12:26	3:26
4. Irina Polaneo	7:32	11:52	12:27	3:27
5. Lutiquit Dannell	7:35	11:55	12:29	3:29
6. Bernardino Dom	UFFE			
7. Alex Marting Coron	17:37	12:07	12:31	3:31
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.		-112		
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: Al-80 Job #: 18-317

Date:

12-15-18

NAME,	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Hartha Nahle				
2. Valura Duran				
3. Alex Marther Com	<u> </u>	10101		
4. Irina Blanco	7:31	10:01		
5. Desy Arellanos	7:30	10:00		
6. Ectiquio ouninge	47:35	10:00		
7. Dennis Megio	7:40	10:10		
8.		*		-1
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: AP-80

Job#: 13-317

Date:

12-14-18

NAME A	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Marka Name				
2. Deisy Arellanos	7:30	10:00		
3. Entiquio Domingut	7:32	10:03		
4. Irina Blanco	1:31	10:02		
5. Dennis Mejir 6.	7:20	11.30		
7.				
8.		*		
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				



13. Daily Logs

Job # 18-318/15-317 Job Date (2.04-18 Day	S IDUSTRIES LLC I	AP-8/	G Report #	1
Date 12.04-18 Day	2 nday turday	Month		1 0
Project Manager		Su	perintendent <u>MarMe</u>	Mahle
ork Performed Today			Weather: 2/0	
	one or on tim	re and		. 2
Sian in on tal	olet and boo		Temp. Hi 37° Low &	10
meeting about It	no hozards on		Safety Meeting	
with all that	trush and t	oud oder.	Topic: PPE	mark as
Streh and	get ready for	in contest work	7.7.7.0.7.7.7.7.7.	umber
45 aims two worker	7	stament	Project Manager	1
		remove at	Project Supervisor Operators	-
transvoc pipe in	the middle of	the nooms.	Laborers	6
	0.00001 0000	time with	Tradesmen	0
		prep AP-80	Other:	
clean up and p	recliain to	hick was	Other:	
2:00 Go to lunch a	nd nomeback	at 12:30	Other:	
2:00 Go to lunch a	THE PARTY WITH	w varyo	Materials Used	Quantity
120 6 1 1 0 1	nue with the	promy of	To the state of th	
		1113		
Decom and hodo	007-			
			Material Purchased/D	elivered
			11/1	
			MI	
			1	
roblems - Delays, Safety Issues				
	111	110 - 211 - 15	man of our	Olony
	1 ()		ooms in man	-4
15 wasn't on my	1000 1 2 h	15 an Shau	ver wate f	rozen.
& No wonter for &	he past & der	S NO Show	mi where p	0000
Subcontractor Progress				
			14	
nspections				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
			1	111
010	10-	1/10	1/1/2	1/1/2
NIC	1100	NIV	10/1	DI
	M	1 /	1 7	,
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		
			100	
2/2	1/2		1/4	
Alle	MA		bi	
2	, ,			

Joh # 12-217 / Jo	to Name: ARSC Brd day Wenderdo	DAILY PROJECT LOG	Report # _	/_
Project Manager			erintendent Masshe	Noble
ork Performed Today			Weather: 19°	
1	or on time,	Sign mon		2
	000	Ine and T	Temp. Hi <u>50° Low 18</u>	30
Street and book	a altered the	5	Safety Meeting /	
7 T 010 1/2	The soldier		Горіс:	
Cot the Decon as		le IV	Nork Force N	lumber
8101	all sol- or D	Abutinent.	Project Manager	
0:00 am local out redy	arc set of fa	TV FEITHER TOTAL	Project Supervisor	1
2:00 em. 60 to lunch	and compla	ek 12130 p.m.	Operators	(
2:00 pm. 60 lo lunch	CM COTTOBO	e - unito pini	Laborers	6
2.26 2 A. A. a. ala la	set in co	nfament and	Tradesmen	
2:30 p.m. Got really to	ral of Addia	Using west	Other:	
start the semon		0 -1168, 1288	Other:	
	0.1		Other:	
eralls of bedroe	en and beill		Materials Used	Quantity
				1/10
			din	1/1/2
			1/1/	hi
			N	
			Material Purchased/D	elivered
			material i arendes an	
Problems - Delays, Safety Issues			NP	
Subcontractor Progress				
AG.				
Inspections				
mapeonona				
NA				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
		10	10	100
Al.	115	11/2	4/1/4	M
1/1/4	DIV	61.	bl.	110
100	1		Y	0
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		
The state of the s				
- 1	110	1//		
110	DI	MIT		
11	,	1-0		

Job #12-318-13-317 Job	SIDUSTRIES LLC I Name: AP-80-1 Ifh day flydo	DAILY PROJECT LO	Report # _	/
Project Manager			perintendent Marthe	Klem
ork Performed Today			Weather: /7º	
	10 13/		Temp. Hi 28° Low 19	10
519 n on Lubes	in time like	le always (1)	Safety Meeting X	
most me and	and book, V	as asypton	Topic: PRE, weather	
moraling and	Darecto		Work Force N	umber
45 am. 3 workers go	t in contament	F AP-81 to	Project Manager	
N N	core AMS 8h	oul you	Project Supervisor	1
Containent is been		retmoust	Operators	-
lex the post 3 day	.8	- 1 21	Laborers	6
hado enother	Crew Nemoi	ing transite	Tradesmen Other:	
on the back of H	ne house an	of Bug Shem	Other:	
all and desposal.			Other:	
A 1	1	0	Materials Used	Quantity
	to ment and	continue	Indicinal Cood	- Carriery
with Demo	own been out	010 111 110		
115 Logan, Come and	do visual	(pessed) and		+ 6
15 Logan Come and	or hes eq	vi pnestt.	n/A	NAP
0	1		10/1	.7.
2:00 60 to lunch and c	comelack at	12:30	Material Purchased/D	elivered
the second second second				
2130 Go back on c	ontainent o	ind continue	.A.In	
with abetenent	A		N/A	
			1.	
Problems - Delays, Safety Issues				
Toblemo Dolaye, emery				
		-		
Subcontractor Progress			-	
AMA				
· Mts				
nspections				
of Auls Show up at	- 9:15 a.m.	for Visual or	rd Meannels.	
M ben cross of as		J		
			1	1 11
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
			, A	
AM.	1/12	1	1 1116	1/2
NH	PH	1/1/20	MK	Alle
\ \ \	V V	101		1911
Visites (Incl. Cube Cliente etc.)	Time In/Time Out	Activity Onsite		
Visitors (Incl. Subs, Clients, etc).	Time mirrine out	/ touvity Offsite		
۸.	11	MI		
	110	PILIS		
10 Au	10,	V		

Job # 13-318 - 13-317 JI Date 12-07-18 Day	ks IDUSTRIES LLC bb Name: AP 80	DAILY PROJECT LOC	Report #	1
Project Manager	1		perintendent <u>Marsha</u>	Nahl
Vork Performed Today			Weather: 17°	
			Temp. Hi <u>4//</u> Low_/	90
C.C. Milli	ile on Jame	Signon	Safety Meeting	/
morny and	Shreh: have		Topic:	
VI COPING CATE	38100.0			umber
7:30 am. Got a text f	rom Logen a	nd say AP-81	Project Manager	,
passed so we	fear down 1	11-81	Project Supervisor	/
7	1	1 wasday 12	Operators Laborers	6
7:30 aim. Post of t	he crew ga	1011	Tradesmen	6
17.70	and detall in	~.	Other:	
Moon -			Other:	
4	1	1 -1 - 2 / 3	Other:	
12:00 Go to loneh a	no comebael	a at valso	Materials Used	Quantity
			1	
12/30 Go back in C	onterment a	n continue	1/10	11/4
writhe the buy	b bono bug	etal.	NA	M
1100	- A	mener and	Material Purchased/D	alivered
11/	a fem ly ome	rzenei and	Waterial Furchaseur	relivered
3130 2 worker lea	re to make	it to an	Adiries	
3130 2 worker les	C 40 HOUSE	40 411		
apple		1		
Stay 1911 41	30 pm - Coven	my door and		
umdous from Al	7-81	0		
Problems - Delays, Safety Issues				
* 3 workers live	early tholas	7		
Subcontractor Progress				
\				
1/0				
· WH				
Inspections '	.			
	1/1/2			
	1			
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
			1,	
1.	10	10	NA	
	10/1	10/1	19	
			1	
Visitors (Incl. Subs, Clients, etc.)	Time In/Time Out	Activity Onsite		
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	

Job # <u>/8-3/7</u> Jo Date <u>/2-/0-/5</u> Day	S IDUSTRIES LLC I b Name: And Wholey Monda	PAILY PROJECT LOG	Report #Year	/
Project Manager			erintendent Marth	a Nehl
Vork Performed Today			Weather: 23°	
	_		20 2	20
7:00 a.m. Crew shower	10 intime Si	an on tablet	Temp. Hi 55 Low 3	×
and book country	with the	So fely	Safety Meeting	table one
meating and stre	m	1.	Topic: PPE weather? Work Force N	lumber
. 0	1. 1.		Project Manager	
7/30 a.m., Crew gat re	any to cat	witho	Project Supervisor	1
containment a	no contage		Operators	•
all the burn to	wrafe and	by out.	Laborers	4
			Tradesmen	
1111	one nanch on	corneback	Other:	
12:00 pm West 7	- AA		Other:	
Or 19130 A	1 AND		Other:	
			Materials Used	Quantity
12:30 pm. Contr	1 detre our	h nokin		
	and clean	W horse		
of debnes	are Creat	*		M
			AVA	MA
			P	
			Material Purchased/D	Delivered
			11	
			10/1	
Problems - Delays, Safety Issues				
NP				
Subcontractor Progress				
Alb			*	
NIV				
lunus estima				
Inspections				
No				
Faulament Bented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
Equipment Rented Today	Tiontod i form	\		
			1	
2112	NIN	J.H.	MITO	
94	DIF	Pile	11	
12/				
Visitors (Incl. Subs, Clients, etc).	Time In/Time Out	Activity Onsite		
Visitors (mor. oubs, olicito, etc)				
	1/00	4//		
41/2	11/1	b 1		
17/11	1 1			

Job # 13-317 Jo Date 12-11-15 Day 7	th fusion	Month_		
Project Manager		Sup	erintendent Martha	Nahle
Vork Performed Today			Weather: 33°	
1. (Dam. Crew shows of "in	Line Sign o	in tablet		0
and book, con	ting with }	las of A. Am	Гетр. Ні <u>55° Low 3</u>	3
meeding and	street	1)	Safety Meeting /	
11001111		1	Topic: PVE,	
7/30 aim crew go	it ready to	set in		umber
Constament an	d continue	Enth	Project Manager	
Einel , claim	e and leaf	blow	Project Supervisor	/
all the pere	Sog. 1		Operators	1
	J		Laborers	6
A			Tradesmen	
2:00pm cred with	to lunch		Other:	
care back	ers 1213		Other: Other:	
			Materials Used	Quantity
			iviateriais USEU	Qualitity
2130 Gottingont	a ment and	I control		
with the c	6 among			
	0			
			Material Purchased/D	elivered
			Waterial Futchased/E	Cilvorou
			. /	
			11/1/2	
			M	
Dalawa Cafatu Icques				
Problems - Delays, Safety Issues				
100				
N.				
Subcontractor Progress /				
Subcontractor Progress				
Inspections				
() AN				
N				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
Equipment itented roddy				
			1	
0.1	2/22	11.	4/14	
	1/1/10	1/1/20	1011	
- Mi	1 PM	bl.	, 1	
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		
Visitors (moi. oubs, onems, sto)				
M	1/10	1 1		
ALA	11/1	M		
11	11	10		

Job# 18-3/7 J	ob, Name:A	DAILY PROJECT LO	Report#	1			
Date 12-12-18 Day 4	th by used sdex	Month _	Year	1			
Project Manager		Sup	perintendent Martha	Nel			
Vork Performed Today			Weather: 43°				
8th day			120 0	00			
7:00 a.m. crew as Eme ne	ada fo sign in	on lablet	Temp. Hi 52° Low 2	2_			
and book, have s	adu to sign in a fety meetin	and street	Safety Meeting 1/28	.,			
	1		Topic: PlE, Weather				
	eady to get	THE CONTRACTOR		umber			
and Cirrish of the	Joh on th	e property	Project Manager				
0		11.	Project Supervisor Operators				
1:30 gim. anothe cre		aticales and	Laborers	6			
negative and pr	gove and o	TTICOLES CITO	Tradesmen	0			
Tights-			Other:				
1200em Go to lon	ch and con	reback at	Other:				
12130 p.m.		ecter City	Other:				
12130		Materials Used	Quantity				
2:30 p.m. Containent dor	n and ready (or cleanences					
A CONTRACTOR OF THE PARTY OF TH	91	Á					
2190 p.m. 1 Crew got	in Crowspag	to Stard	1				
unthe renton	al of wrat of 2	the pipes	1				
and soul.	0 1 0		101				
19100	111	11 101	Material Durch and 4/D	alivered			
12:30 p.m. another c	new started	the outside	Material Purchased/D	elivered			
removal o	& tronsite pror	N 0013106					
the house.	-						
			1/2				
			b/				
Problems - Delays, Safety Issues	3						
X							
101							
Subcontractor Progress							
ound in a decident of the second							
VA	, n		-0				
. M.							
Inspections							
4							
4/4							
5 i Donad Taday	Rented From	I la a a Obblitat O a manifeta O	Causinment	Hours			
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	nouis			
	1	1	1				
100	4/14	1	1				
1//	12/	1/4	NA	T			
42/		V					
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite					
	1	1					
- HE	4/4	1/10					
NP	1	1./1					

Job # 18-317 Date 12-13-15 JKS IDUSTRIES LLC DAILY PROJECT L Job Name: Al-80 Day 9th flux day Mont	
	Superintendent Mashe Walle
L. D. C. wood Today	Weather: S6
Jork Performed Today	
1:00 aim. Clew Showe of	Temp. Hi 55° Low 28°
Sell in production	Safety Meeting
(and the first of the	Topic: PPE
Corce Service	No. 1 = No. 100 and 10
100 0101 0101	Project Manager
	Project Supervisor /
ready for the Ed.	Operators
at another than the	Laborers 6
got a crew it takes with the	Tradesmen
pref and remertal of the	Other:
France october	Other:
and a last and and the	Other:
2:00 Go to Inch and comelalk of	Materials Used Quantity
12:30 gm.	Materials 5554
	1 10
	1/00
2:30 Come back gut a crew who gat	I N/V
in to the crows pale and set	P P
NO MAN and regative presure the	
conficals and the removal of	
Sould	Material Purchased/Delivered
Contament ready for visyal an	nol
crows noce ready to bay out.	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \
Jan Harce	V \ / / /
75% of remember of the fail of	e N/F
as the control of the horse	
OF THE BOXICE	
Problems - Delays, Safety Issues	
Problems - Delays, carety issues	
lan	
1/12	
D/I	
D. L. andreador Progress	
Subcontractor Progress	
a) AA	
DAS	
I was the wear	
Inspections	1
MNS Show 110 at 9:40 a.m. to do t	he visual and cun
MMS Show up at 9:40 a.m. to do &	samples
Equipment Rented Today Rented From Insp Chklist Compl	
Equipment Rented Today Rented From Insp Chklist Comple	ete: Equipment
114 414	NIT
Visitors (Incl. Subs, Clients, etc). Time In/Time Out Activity Onsite	
Visitors (Incl. Subs, Clients, etc) Time In/Time Out Activity Onsite	
Visitors (Incl. Subs, Clients, etc) Time In/Time Out Activity Onsite	

Job # 18-317 Job Date 12-14-16 Day 16	Name: AP-80	AILY PROJECT LO	G Report # _ Year	1
	the money _		perintendent Marsha	Nahle
Project Manager				0
Vork Performed Today			Weather: 27	
2:00 - Orani storm	p.intime s	is in o.p.	Temp. Hi 45° Low 2	50
7:00 g.m. Crew shows u	nla do the	Sulety	Safety Meeting	
	Clerky.	Organ J	Topic: PEE	
7	containent	to do	Work Force N	umber
/A	and ila	a erm	Project Manager	
Car Velvalle de	out Carry Or		Project Supervisor	1
(A VISCA)	1		Operators	
7'20 airn; acrew, a	ce- in crai	is Nortex	Laborers	6
	mson. The	ADU and	Tradesmen	LAW .
The water	unsel nich		Other:	
the delays from	unstaire	no bile	Other:	
all those hive		etes wall,	Other:	
an gross proper	Λ 4	1 11	Materials Used	Quantity
8,00 a.m. anothe a	new starte	ex the		
D'IOU S'MC CHIEF OF	frans de gro			1
0 11 11 1	2 Tro		1/	.\\/
of the house		2 1	41	M
9:40 am ANS Show	o do and do	a Visual	111	1,
9:40 a.m. AMS Show		e Operses	1	
left and how would	y to do di	1 1	Material Purchased/D	elivered
10100	and come	but at 12/31		
12:00 60 to lunch	una corre	some an lass	,	
1.00	A L	re muliah	1/4	
12:30 a crew starte	1 6 /1 (re puelean	1/1	
AP-14 an	and Trau	shall-	P	
118100 00 F3100	are grad	Space		
- 11 D. L O-f-ty leaves				
Problems - Delays, Safety Issues				
AM,				
1/11/2				
191.				
Subcontractor Progress				
Cuboditiuotoi i rogioso				
LW)	1		+	
. 1				
Inspections				, ,,
mopoulous 1	9:40.	a.m. AMS	Show up and	do the
MID	Visual		rest both eon	arrest
1-1	and	D did-		
Equipment Rented Today	Rented From	Insp Chklist Complete	? Equipment	Hours
Equipment Nemed Today	1.0.1100 1 10111		N Million II	
	11 -	1	1.	1
26/10	770	411.	11/2	1
1/1/1	101	///	10	11.
101		12/	. //	
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		
VISILOIS (IIICI, GUDS, Olielius, etc).	THIS THE THE	1		
Al In	di	MI		
11 11	11/1	MI		
1	lan.	1		

JKS Industries ON-SITE DAILY SIGN- IN SHEET

NAME	Initial	EMPLOYER	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTA
esus Casado	70	JKS	7:00 AM	3:30 PM			
lamob Ramirez	JR	JKS		3:30PM			
			1				
				-			
			1				

JKS Industries ON-SITE DAILY SIGN- IN SHEET

Project No: 1-4-19Project No: 18-31Supervisor: 180

NAME	Initial	EMPLOYER	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
asus lasado	JC	JKS	7:00 AM	6:00 pm			
amob Pamiroz	JR	JRS	7:00 AM	6:00 PM			
Justy Costale	To	Charais	7:00 Am				
Iriel Alvarez	UA	chaconis	7=30 AM				
Ind Alvarez BenitoCostilo	BC	CHocons	7:30 An				
			1				
-							
						TOTAL	