

Close Out Documents

AP-81 – 4620 Fillmore St.

Asbestos Abatement and Structural Demolition

Prepared for:

Kiewit Infrastructure Co. Attn: Megan Wood 160 Inverness Drive West. Suite 110 Englewood CO 80112

JKS INDUSTRIES

Contents:

- 1. Closeout Letter
- 2. CDPHE Asbestos Abatement Permit
- 3. CDPHE Demolition Permit
- 4. JKS Asbestos Certifications
- 5. JKS Workers Asbestos Certifications
- 6. Project Design
 - a. SSAR
 - b. Asbestos Abatement Project Design
 - c. Pre-Demolition Engineering Survey
- 7. Asbestos Clearance Report
- 8. Materials Summary
- 9. Waste Manifests
 - a. Asbestos Waste Manifests
 - b. Regulated Building Materials (RBMs) Waste Manifests
- 10. Weight Tickets
 - a. Daily Load Trackers and Associated Truck Tickets
 - b. Waste Weight Tickets
- 11. Dump Diversion Summary
- 12. Containment Entry/Exit Log
- 13. Daily Logs



1. Closeout Letter



January 22, 2019

Kiewit Infrastructure Co. 160 Inverness Drive West, Suite 110 Englewood, CO 80112

Re: SSCR AP-81 4620 Fillmore St.

Dear Kiewit Infrastructure Co.

This letter is confirm that all the work associated with the asbestos abatement and demolition of the structure located at 4620 Fillmore St. Denver, CO 80216, also referred as parcel AP-81, is complete.

The scope of work included the removal of Regulated Building Materials (RBMs), asbestos abatement, demolition of a 1,401 square foot residential structure, demolition of a 411 square foot detached garage and the removal of the curb and driveway.

This document has been prepared to furnish you with key documents associated with this project for your records.

On behalf of the JKS Industries team, we would like to extend our appreciation to working with you on this project and look forward to working with you in the future.

Regards,

Jeffrey Knight, President



2. CDPHE Asbestos Abatement Permit

Colorado Department of Public Health and Environment

Air Pollution Control Division – Indoor Environment Program – Asbestos/IAQ Unit 4300 Cherry Creek Drive South, APCD-IE-B1
Denver, Colorado 80246-1530
Phone: 303-692-3100 – Fax: 303-782-0278

E-mail: asbestos@state.co.us

ASBESTOS ABATEMENT PERMIT

This permit is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008, the Colorado Air Pollution Prevention and Control Act (25-7-101 or 25-7-501 et seq., C.R.S.) and the following provisions. It is only for the purpose of allowing asbestos abatement.

ADDITIONAL PERMIT PROVISIONS:

By performing work under this permit the abatement contractor agrees that the Division may revoke or suspend this permit should the Division find that the contractor:

- has violated or has aided and abetted in the violation of 25-7-101 or 25-7-501 et seq., C.R.S. or Regulation No. 8, Part B, or an order of the Division or Commission,
- has failed to meet any permit and notification requirement or failed to correct any violations cited by the Division during any inspection within a reasonable period of time, as may be determined by the Division,
- has used misrepresentation or fraud in obtaining this permit, or,
- has committed any act or omission which does not meet generally accepted standards of the practice of asbestos abatement.

As a contractor, you may be subject to other licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

THE ORIGINAL PERMIT MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

This asbestos abatement permit is valid beginning 10/23/2018 through 11:59 PM on 10/22/2019. The actual scheduled work dates are from 11/28/2018 through 12/11/2018.

Approval issued on: 11/5/2018 Record number: 143022

Notice Number: 18DE7238A-17

Variance: None
Comments: None

For the location specified below:

AP-81 residential Multiple locations 4620 Filmore St. Denver Denver County

This permit has been issued to:

Fee paid: Check number:

Project Supervisor:

Andre M. Williams
Cerification No.: 15776

Project AMS:

Logan Greenfield

Cerification No.: 20715

Project Manager:

WAIVED

Certification No.: 15045

JKS Industries, LLC

747 Sheridan Blvd Unit 9A Lakewood, CO 80214

Issued by: CA

Culty alune

ASBESTOS ABATEMENT NOTIFICATION and PERMIT APPLICATION FORM

FEE MUST ACCOMPANY THIS FORM. INCOMPLETE APPLICATIONS WILL BE RETURNED.

OF · COLO	
E STATE OF THE STA	
(000)	
* 1876 *	

Colorado Department of Public Health and Environment

I LL WOOT AL	00111	7				OCT 1.0 0010		
Single Family Residential Dwelling (SFRD)			Public and Commerc		Submit form to: Permit Coordinator			
> 50 LF or 32 SF or a 55-gal. drum, but ≤ 260 LF or 160 SF or a 55-gallon drum			Residential Dwelling: >	Residential Dwelling: > 260 LF or 160 SF or a 55-gallon drum				
[code 200] [\$0	Courtesy Notice	[code 100]	\$0	Courtesy Notice	Colorado Dept. of Public Health, and Environment		
[code 205]		Non-Public Access Notice (Opt Out)	[code 105]	\$80	Non-Public Access Notice	APCD-IE-B1		
[code 210] [\$60	Notice	[code 110]	\$80	Notice	4300 Cherry Creek Drive South		
	\$180	30-Day Permit	[code 130/232]	\$400				
	\$300	90-Day Permit	[code 190/292]					
[code 265]	\$420	365-Day Permit	[code 165/267.]	\$1200-		asbestos@state.co.us		
[code 180/280] [\$55	Notice or Permit Transfer	[code 17%] 🗵	\$80	Phaseof Multiple Phase Permit #			
[code 230] [code 290] [code 265]	\$180 \$300 \$420	90-Day Permit 365-Day Permit	[code 190/292] [code 165/267] [-	\$800 \$1200	Phase of Multiple	Denver, CO 80246-1530 Phone: 303-692-3100 Fax: 303-782-0278 asbestos@state.co.us		

Abatement Contractor			Ak	oatement Site		Build	ing Owner	
Company Name	Industries		Building Name AP-81 Residential			Owner Name CDOT		
Street Address 747 Sheridan Blvd. Unit 9A			Specify location in the building where work will take place (e.g. floor, room, wing, etc.) Bedrooms, Kitchen, Hallway, Closet, Living Room Basment and Exterior			Contact Athony DaVito		
City Lakewood	Sta	ate Zip code CO 80214	Street Address 4620 Fillmore Street			Street Address	0 S. Holly St.	
Telephone # Fax # (303) 238-0207 (303) 238-0452			City County Zip code Denver Denver 80216			City Denver	State	
Project Supervisor Jason Ross	oject Supervisor CO. Cert #			Building Contact Doug Messier Céll Phone # (817) 320-6749			Fax#	
Project Personnel			Project Information			Disposal Site		
CO Project Mgr. Name See Project Manaer Waiver form from CDOT		Start Date 11/28/2018) End Date	12/11/2018	Landfill Name Denver Arapahoe Disposall			
Cell Phone #	ell Phone # CO Project Designer #			Start Time End Time AM 5:00 PM			th Gun Club Road	
CO Project Designer Name Dan	CO Project Designer Name Daniel Benecke		Check the day(s) of operation: Su M Tu W Th F Sa		City Aurora	State		
Cell Phone # (303) 232-2660	Cell Phone # CO Project Designer #			Emergency? Type of ACM: TSI, Texture, VAT, etc. TDW, Vent Duct Wrap, Wood Panel Mastic and Exterior Traniste Panels			E Use Only	
Consulting Firm Name All Phase Consulting		Registration # 15979	Linear Feet / Type S			Postmark or Delivery date	/14/8 Appr	oved by:
A.M.S. Name Logan Greenfield			2530 SF of TDW 200 SF of VAT		Form of Payment & #	PM	eq'd? Y N W	
Cell Phone # (719) 545-0375	CO A.M.S. C 207			175 SF of Wood Panel Mastic 608 SF of Transite Panels		Permit # S D T 38 A T	Record # Date	Issued:

Please describe below the work practices and procedures to be employed in conducting the abatement of asbestos. <u>BE SPECIFIC</u>. Indicate type(s) of ACBM to be abated (e.g. VAT, ceiling tile, TSI, etc.). Use another page if necessary.

This Phase Popoject will consist in removal and disposal of 2530 SF of TDW, 200 SF of VAT and 175 SF of Wood panel mastic with in a full containment. The friable materials will be removed using small hand tools (carpenters hammer, cats claw, crow bar and chisels) the material will be kept wet (1500 psi airless sprayer with amended water) The full containment will employ negative air pressure greater than --0.02cw, a fully functional decon, 1'x1' view port and two chamber waste loadout. All work will be in accordance with Colorado Regulation #8 Part B. The full conatinment will be inspected and cleared by a State Certified AMS.

AP-81 page lof 2

PARTITION OF THE PARTIES.



3. CDPHE Demolition Permit

Colorado Department of Public Health and Environment

Air Pollution Control Division - Indoor Environment Program - Asbestos/IAQ Air Unit 4300 Cherry Creek Drive South, APCD-IE-B1 Denver, Colorado 80246-1530 Phone: 303-692-3100 - Fax: 303-782-0278 E-mail: asbestos@state.co.us

DEMOLITION APPROVAL NOTICE

This approval notice is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008 and the Colorado Air Pollution Prevention and Control Act C.R.S. (25-7-101 and 25-7-501 et seq). This notice signifies that the structure was inspected for asbestos, luminous exit signs (containing radioactive material). and Ozone-Depleting Refrigerants and the demolition contractor has properly notified the Colorado Department of Public Health and Environment pursuant to Regulation No. 8, Part B.

As a contractor, you may be subject to other demolition licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division, strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

Please note that certain asbestos-containing materials (ACM) may remain in the structure during demolition. Therefore, any demolition debris left behind after the completion of postdemolition site cleanup may constitute a "reason to know of asbestos-contaminated soil" at the site, subject to the requirements of Section 5.5 of the Solid Waste Regulations (6 CCR 1007-2, Part 1).

THE ORIGINAL APPROVAL NOTICE MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

> This demolition approval notice is valid beginning 12/11/2018. The actual scheduled work dates are from 12/11/2018 through 1/31/2019.

Approval issued on: 12/14/2018

Record number: 144229

Notice Number: 18DE8329D

For the location specified below:

AP-81 Residential

4620 Fillmore St.

Denver

Denver County

Fee Paid: \$60.00

Check number: 5683

Asbestos Building Inspector:

Logan Greenfield

Cerification No.: 20715

Inspection Date: 12/06/2018

This notice has been issued to:

JKS Industries, Inc.

747 Sheridan Blvd. Unit 9A Lakewood, CO 80214

Issued by: SM



Colorado Department of Public Health and Environment

DEMOLITION NOTIFICATION APPLICATION FORM

APPLICATION FEE MUST ACCOMPANY THIS FORM INCOMPLETE APPLICATIONS WILL BE RETURNED

(Notice will be mailed to the demolition contractor unless specified otherwise)

Submit form to:
Permit Coordinator
Colorado Dept. of Public
Health and Environment
APCD-IE-B1
4300 Cherry Creek Drive
South
Denver, CO 80246-1530
Phone: 303-692-3100

Fax: 303-782-0278

Asbestos@state.co.us

	Company Name:				Building Name:				
	Company Name: JKS Industries				AP-81 Residential				
_	Street: 747 Sherid	an Blvd. #9A			Square footage of footprint of facility or portion of facility to be demolished				
acto	City: Lakewood	State: CO	Zip Code: 80214	Site	Street: 4620 Fillmore St.				
ontr	Telephone # (303) 238-0207	Fax # (303) 238-0)452	S u	City: Denver	County: Denver	Zip Code: 80216		
O L	Project Manager:	Cell Phone # (720) 402-4		litio	Proposed Start Date 12/11/2018	Proposed Comp	oletion Date /31/2019		
Demolition Contractor	Jeffrey Knight I certify that the Certified Asbestos Babout any remaining asbestos-contademolished. Signature:	Building Inspector h	as informed me	Demolition	Method/Means of Demolitio ☑ Wrecking □ Burning [†] □	on:			
Δ	1/2		ey Knight						
	Landfill Receiving Building Debris: Denver Arapa	hoe Disposal S	ite		[†] Burning requires additional au to speak to the Open Burning F	thorization – Please call (Permit Coordinator	303) 692-3100 and ask		
val	General Abatement Contractor (GA JKS I	ndustries		er	Owner's Name:	CDOT			
ctor	CDPHE Asbestos Permit # 18DE7238A-17	Total Quantity of	Asbestos Removed	Own	Street: 2	2000 S Holly St.			
estos Rem Contractor	Date Removal Completed	Telephone #	207	ing	City: Denver	State:	Zip Code: 80222		
Asbestos Removal Contractor	Type(s) of Asbestos-Containing Material Removed: 2530 SF TDW, 200 SF VAT, 175 SF Wood Panel			Building Owner	Contact's Name: Anthony DaVit	e# 512-5900			
⋖	Mastic, 16 SI With my signature below	Transite Pane					- CC		
Certified Asbestos Inspector Certification	Spray-applied tar cost Signature: (In Blue Ink) Date of Final Inspection COC	cck above, sa ccredited laborat I have informatical allowed w: (check applicatings Cau	mpled all suspended all suspended the owner/ to stay in the factory in the factor	ect ma re dete operation cility n es)): Tar/as g ()	terials, had all samples ermined that no Regulat tor of the facility or the conust remain non-friable and the facility of the conust remain non-friable and the facility of th	analyzed for the pled ACM exists an demolition contract during demolition. COPHE 87 ing Asphaltic p	ywhere in the tor that any Specify type(s)		
	I verify that all refrigerants from 15 (for information on CFC red disposed of in accordance with	n air conditioning	/refrigeration applia	erify th	ave been properly recovered	in accordance with AC taining radioactive ma	(CC Regulation No. terial) have been		
ling er ol actc	CHECK THE APPROPRIATE BO						, ,		
Building Owner or Contractor	Building Owner	Contracto	or \Box	Other		Date: 12/4	/18		
ш О З	Signature:			Print	Name: VEFF WWI	1961			
-			THIS BOX IS FOR	CDPH	E USE ONLY:				
Postmark	or Hand Delivery Date:	12/7/15	Approved By	y: 5	sen (Code: initial-310	transfer-380		
	ayment & #: chell # 562		Permit #:)	83	Record #444	Bate Issued:	B		
* Regu	lated asbestos-containing mater	ials means (a) fr	able asbestos-cont	aining n	naterial, (b) Category I nonfria	able ACM that has bec	ome friable, (c)		

Colorado Department of Public Health and Environment

Air Pollution Control Division – Indoor Environment Program – Asbestos/IAQ Air Unit 4300 Cherry Creek Drive South, APCD-IE-B1
Denver, Colorado 80246-1530
Phone: 303-692-3100 – Fax: 303-782-0278

E-mail: asbestos@state.co.us

DEMOLITION APPROVAL NOTICE

This approval notice is granted subject to Colorado Air Quality Control Commission Regulation No. 8, Part B, adopted December 21, 2007, and effective January 30, 2008 and the Colorado Air Pollution Prevention and Control Act C.R.S. (25-7-101 and 25-7-501 et seq). This notice signifies that the structure was inspected for asbestos, luminous exit signs (containing radioactive material), and Ozone-Depleting Refrigerants and the demolition contractor has properly notified the Colorado Department of Public Health and Environment pursuant to Regulation No. 8, Part B.

As a contractor, you may be subject to other demolition licenses and permits, depending on the requirements of the county and municipality in which the work is being performed. The Colorado Department of Public Health and Environment, Air Pollution Control Division, strongly suggests that you check with county and municipal authorities in order to determine any other local building/permitting requirements that must be met.

Please note that certain asbestos-containing materials (ACM) may remain in the structure during demolition. Therefore, any demolition debris left behind after the completion of post-demolition site cleanup may constitute a "reason to know of asbestos-contaminated soil" at the site, subject to the requirements of Section 5.5 of the Solid Waste Regulations (6 CCR 1007-2, Part 1).

THE ORIGINAL APPROVAL NOTICE MUST BE POSTED ON SITE AT ALL TIMES.

Immediately notify the Asbestos/IAQ Unit of project modifications by fax (number above) or e-mail (address above) and the appropriate county health department by fax. Project modifications include changes in the scope of work or the scheduled work dates, etc.

This demolition approval notice is valid beginning 12/11/2018. The actual scheduled work dates are from 12/11/2018 through 1/31/2019.

Approval issued on: 12/14/2018

Record number: 144230

Notice Number: 18DE8330D

For the location specified below:

AP-81 Garage

4620 Fillmore St.

Denver

Denver County

Fee Paid: \$55.00

Check number: 5683

Asbestos Building Inspector:

Logan Greenfield

Cerification No.: 20715

Inspection Date:

12/06/2018

This notice has been issued to:

JKS Industries, Inc.

747 Sheridan Blvd. Unit 9A

Lakewood, CO 80214

Issued by: SM

Sung Man



DEMOLITION NOTIFICATION APPLICATION FORM

APPLICATION FEE MUST ACCOMPANY THIS FORM INCOMPLETE APPLICATIONS WILL BE RETURNED

(Notice will be mailed to the demolition contractor unless specified otherwise)

Submit form to:
Permit Coordinator
Colorado Dept. of Public
Health and Environment
APCD-IE-B1
4300 Cherry Creek Drive
South
Denver, CO 80246-1530
Phone: 303-692-3100
Fax: 303-782-0278

Asbestos@state.co.us

	Company Name:	ndustries			Building Name: AP-81 Garage				
	Street:	an Blvd. #9A			Square footage of footprint of facility or portion of facility to be demolished				
acto	City:	State: CO	Zip Code: 80214	Site	Street: 4620 Fillmore St.				
ontr	Telephone #	Fax # (303) 238-0	1452	n S	City: Denver	County: Denver	Zip Code: 80216		
2	(303) 238-0207 Project Manager:	Cell Phone #		emolition	Proposed Start Date	Proposed Comp	letion Date		
Demolition Contractor	Jeffrey Knight I certify that the Certified Asbestos B	410	lou	12/11/2018 Method/Means of Demolition		31/2019			
	about any remaining asbestos-contademolished.	aining materials in t	he facility to be	Der	Wrecking □ Burning [†] □ Im		Other, specify:		
	Signature:	ey Knight							
	Landfill Receiving Building Debris: Denver Arapal	hoe Disposal S	ite /		[†] Burning requires additional auth to speak to the Open Burning Pe	orization – Please call (rmit Coordinator	303) 692-3100 and ask		
	General Abatement Contractor (GAI JKS In	C) ndustries		Jer	Owner's Name:	CDOT			
Asbestos Removal Contractor	CDPHE Asbestos Permit # 18DE7238A-17		Asbestos Removed 92 SF	Owner	Street: 20	00 S Holly St.			
emo	Date Removal Completed	Telephone #	207	Building	City: Denver	State:	Zip Code: 80222		
S & S	12 - 6 - /8 Type(s) of Asbestos-Containing Ma	(303) 238-0 terial Removed:	207	gril	Contact's Name:	Telephon			
	592 SF Tr	ransite Panels			Anthony DaVito		512-5900		
Certified Asbestos Inspector Certification	Spray-applied tar coal Signature: (In Blue Ink) Date of Final Inspection CO	pector. I also pock above, sa coredited labo at I have inform erial allowed by: (check app tille (VAT) atings Cau ert #Expirat 715 pair conditioning	o certify that I had been been been been been been been bee	ave the ect ma ve determined to the ect ma ve determined to the ect manage of the ec	proughly inspected the faterials, had all samples a similar that no Regulate for of the facility or the denust remain non-friable depends in the phalt impregnated roofin other, specify: Logan Carena (719) 545-0375	cell Phone #	Ished, as listed bresence of ywhere in the tor that any Specify type(s) pe coatings		
Building Owner or Contractor	I verify that all refrigerants from air conditioning/refrigeration appliances have been properly recovered in accordance with AQCC Regulation No. 15 (for information on CFC requirements call 692-3100). I further verify that all luminous exit signs (containing radioactive material) have been disposed of in accordance with 6 CCR 1007-1 subpart 3.6.4.3 (for information on luminous exit sign requirements call 303-692-3320). CHECK THE APPROPRIATE BOX: Building Owner Contractor Other Date: 12/6/18 Signature: Print Name: Verify Name								
			This Box is For	CDPH	E USE ONLY:	/			
Postmark	or Hand Delivery Date: 2	17/15	Approved E	By: 8	Co	ode: initial-310	transfer-380		
Form of Pa	ayment & #: chelk# 5683	3/\$55	Permit#	V8-	37) Record #/42	Date Issued:	-		



4. JKS Asbestos Certifications



Colorado Department of Public Health and Environment

General Abatement Contractor

This certifies that

JKS Industries, LLC

GAC No.: 18531

has met the certification requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos abatement activities in the state of Colorado.

Issued: July 18, 2018

Expires: July 18, 2019

Authorized APCD Representative

SEAL



5. JKS Workers Asbestos Certifications

entra Medical Centers
of Blod COLORADO SPRINGS, CO. 80916
of Blod COLORADO SPRINGS, CO. 80916
of (719) 380-9660
par (719) 380-9660
Surveillance - Asbestos

Colorado Department of Public Health and Environment


Supervisor

Asbestos Certification

Martha Yadir Nahle

Expires: 4/16/2019 Cert. #:18186


Date Issued: 4/16/2018



NAMO COUNTY		
One.		
-		STATE OF THE PARTY
-		BELLEVILLE PRINTER
		- WALLATION
EMPLOYER AUTHORIZATION AND INFORMA	TION FOR RESPIRATORY	EVALUATION
OVER TO COMPLETE THE FOLLOWING	Address	
Free Name F.V. Fl	Employee SSN	
Creck Type of Respirator(s) To Be Used [Check ALL that apply)	Extent of Ussage Check VA	
TTAx mertying (non-powered) Li All-puritying (poweres)	On a delly basis Tota	
Armosphere supplying Respirator Combination sir-line and SCBA	Especial Physical Effort Requ	attuetions only Total Hours ared [Check - ALL that apply]
Continue Flow Respirator Supplied Air Respirator	Prince Salvanesses	tale [Check VALL that apply]
Open Circus SCBA Closed Circus SCBA Dust Mask 112 Face with Canisters Full Face with Canisters	Arsens:	Genzene Gotton Seed / Duid
Make Model Carridge	Coke Overs	Formaldeliyoe
Special Work Conditions [Check ALL That Apply When Wearing Respirator) [Methylane Chloride Textiles	Chroman
Temperature Extremes Mostly Cold Mostly Holl	Other(K): EWILLIATION AUTHORIZATIO	W OV
Other Const D		
CHAND CARRIED LI MAILED		DO NOT WRITE BELOW THIS LINE
DO NOT WE	ETE BELOW THIS LINE	DO NOT WRITE BELOW THIS LINE
DO NOT WRITE BELOW THIS LINE DO NOT WE PLHCP ¹ WRITTEN STATEMENT for RE	SPIRATORS (EMPLOYER)	DO NOT WRITE BELOW THIS LINE
DO NOT WRITE BELOW THIS LINE DO NOT WE PLHCP ¹ WRITTEN STATEMENT for REPHYSICIAN WILL COMPLETE THE FOLLOWING This record may contain conferential precised extremation and as interested during physical scan	SPIRATORS (EMPLOYER) Imployer contact only The American's with O	DO NOT WRITE BELOW THIS LINE
DO NOT WRITE BELOW THIS LINE DO NOT WE PLUCP WRITTEN STATEMENT FOR REPHYSICIAN WILL COMPLETE THE FOLLOWING PHYSICIAN WILL COMPLETE THE FOLLOWING PHYSICIAN WILL COMPLETE THE FOLLOWING ADD report may contain confidential medical information and is intended for the designation of the property and the physicial scan (ADA) reposeds very soled immission on the use of information observed files, and result by the physicial scan (ADA) reposeds very soled immission on the use of information observed files, and result by the physicial scan (ADA) reposeds very soled immission of the use of information observed files.	SPIRATORS (EMPLOYER) Impleyer contact only The Americans with Ownelson of qualified molecule with disasters as a confidencies inventor in contact and the but	DO NOT WRITE BELOW THIS LINE
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT for RE PHYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidential medical externation and is intended for the designation of IADA) impresse very send similation of in the use of information obtained during physical scan (ADA) impresse very send similation of the use of information between these and result be tracted must be collected and maintained on separate farms, in separate fise, and result be tracted The confidence and managers may be informed allows necessary restrictions on the soult or The confidence and managers may be informed allows necessary restrictions on the soult or	ISPIRATORS (EMPLOYER) Imployer contact only The Americans with O impetor of qualified individuals with disables as a confederate medical record, with Pile Bull distinct of an employee and necessary access migrate arrivagency frontinent.	DIO NOT WRITE BELOW THIS LINE MADESTER ACT S. All information Coving exceptions Improduitors.
DO NOT WRITE BELOW THIS LINE PLHCP [†] WRITTEN STATEMENT for RE PHYSICIAN WILL COMPLETE THE FOLLOWING This seport may contain each medical enhances in termination obtained their physical scan (ADA) imposed very serie inheritance on the use of information obtained their physical scan (ADA) imposed very serie inheritance on the use of information obtained their physical scan (ADA) imposed and managers may be informed allow recovery restrictions on the work or Imponences and managers may be informed allow recovery restrictions on the work or First and end safety performed they be informed, when approprises, if the disability might Essential agent my findings, I have distormined that this individual Check -/ ALL that	SPIRATORS (EMPLOYER) Impleyer contact only The Americants with O motion of qualified incheduate with disableties as confederate implices record, with the with disable of an impleyer and necessary according in mercygony (DO NOT WRITE BELOW THIS LINE MADEINA AT MATERIAL PROPERTY MATERI
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT for RE PLHCP ¹ WRITTEN STATEMENT for RE PHYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidential invelocal elementary and its intended for the designation of ADA) improves very street invelocing on the use of information obtained during physical care must be collected and managers may be informed about necessary restrictions on the work or " Expensions and managers may be informed about necessary restrictions on the work or " First and and selety prescoved tably be informed, setup appropriate, if the desarding region Bessed again my findings, if here determined that this individual Employee must schedule a medical insuringular with Gress of the properties of indiportable Lies To be used for Emergency fine.	SPIRATORS (EMPLOYER) Impleyer contact only The Americants with O motion of qualified incheduate with disableties as confederate implices record, with the with disable of an impleyer and necessary according in mercygony (DO NOT WRITE BELOW THIS LINE MADEINA AT MATERIAL PROPERTY MATERI
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT FOR RE PHYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidentials marked a stammation and is intended for the designation of ADA) appears very state immuscod on the use of information obtained during physical scan rough in the collected and maintained on stee use of information obtained during physical scan rough in the collected and maintained on steepersis forms. In supervision, and rough to treated in the collected and rough responsible to the work or a larger vision and maintained risks the properties. If the describe market is formed and end select present rought in the free described market formed and an exproprises, if the described market formed and end selection on the work or formed and end of the propriet and formed and end of the propriet	SPIRATORS (EMPLOYER) Impleyer contact only The Americants with O motion of qualified incheduate with disableties as confederate implices record, with the with disable of an impleyer and necessary according in mercygony (DO NOT WRITE BELOW THIS LINE MADEINA AT MATERIAL PROPERTY MATERI
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT FOR RE PHYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidenties marked elemination and is intended for the designation of ADA) improved very strict inhabition on the remarked elemination and as intended for the designation of ADA) improved very strict inhabition on the runs of inhabition of the remarked and inhabition of the remarked must be collected and maintained as a reported form. In supervision, if the desablity might First and and sellely producered risky be information, when appropriate, if the desablity might Employee must be change a modern desablity might Class 8 - Some Specific Use Repensions Class 8 - Respirator Use is NOT PERABITED Further Testing / Evaluation is Respirate. 2 [Fit Task Performed Sethings (Sethingson)	ISPIRATORS (EMPLOYER) Impleyer contact only The Americans with Ownestor of qualified mondousle with disastess is a confederation readous record, with the foliations in a confederation readousle with the foliation of an employee and necessary access moderate arrangemy treatment. proc to responsible appoints of Escape Only	DO NOT WRITE BELOW THIS LINE MADEINA AT THE STATEMENT OF
DO NOT WRITE BELOW THIS LINE PLHCP® WRITTEN STATEMENT for RE PLYSICIAN WILL COMPLETE THE FOLLOWIND This secont may sorter conferential readout entermation and is intended for the desegnated in ADA) imposses very state immediate entermation and is intended for the desegnated and maintained on separate forms, in separate flace, and found to trade of managers may be informed allow necessary readoutines of the work or final act and salety pursuance day to informed allow necessary readoutines on the work or final act and salety pursuance day to informed allow necessary readoutines or the work or final act and salety pursuance day to informed allow necessary readoutines or the work or final act and salety pursuance day in information entermal to the salety pursuance of the salety pursuance of the department of the salety final Check of ALL that Class 8 - Some Specific Line Repeatutions The be used: for Emergency Re- Class 8 - Some Specific Line Repeatutions The be used: for Emergency Re- Class 8 - Respirator Use is NOT PERMATTED Further Freedom of Emission to Respirator First Test Mot Performed Settlebuckety First Test Mot Per	SPIRATORS (EMPLOYER) Impleyer contact only The Americants with O motion of qualified incheduate with disableties as confederate implices record, with the with disable of an impleyer and necessary according in mercygony (DO NOT WRITE BELOW THIS LINE MADEINA AT THE STATEMENT OF
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT FOR RE PHYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidentials marked strumminor and is intended for the designation of ADA) improves very stret immissioning on the use of information obtained during physical scan rough in the collected and maintained on step series forms. In supervision, and maintained on the work or a larger stretch and maintained on the work or a larger stretch and end selectly performed should necessary restrictions on the work or a larger stretch and end selectly performed should necessary restrictions on the work or a larger stretch and end selectly performed should necessary restrictions on the work or a larger stretch and end selectly performed should necessary restrictions on the work or a larger stretch and end of the stretch and the structure of the stretch and the structure of the stretch and the stretch an	ISPIRATORS (EMPLOYER) Impleyer contact only The Americans with Ownestor of qualified mondousle with disastess is a confederation readous record, with the foliations in a confederation readousle with the foliation of an employee and necessary access moderate arrangemy treatment. proc to responsible appoints of Escape Only	DO NOT WRITE BELOW THIS LINE MADEINA AT THE STATEMENT OF
DO NOT WRITE BELOW THIS LINE PLHCP WRITTEN STATEMENT FOR RE PHYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidential medical elements and is intended for the designated in ADA) imposes very street inhibition on the use of information obtained during physical search and in internation of the search and in the collected and managers may be informed about necessary restrictions on the work or a long international and necessary restrictions on the work or a first and and selety prescribed risky be informed, setup approved, if the desarding region of the search of the prescribed region of the search of the se	ISPIRATORS (EMPLOYER) Impleyer contact only The Americans with Oriented or qualified individuals with disastesses a coordination reports and necessary accessory or an appropriate or an employee and necessary accessory or an employee or an employee and necessary accessory or an employee or a	DO NOT WRITE BELOW THIS LINE MADEINA AT A TRANSPORTER MADEINA AT A T
DO NOT WRITE BELOW THIS LINE PLHCP WRITTEN STATEMENT for RE PLHCP WRITTEN STATEMENT for RE PLYSICIAN WILL COMPLETE THE FOLLOWING This secont may sorter sorthweeter inventors and is intended for the designated of ADA) imposses very sorter investoring on the use of information obtained during physical econ (ADA) imposses very sorter investoring on the use of information obtained during physical econ (ADA) imposses and managers may be informed allow necessary restrictions on the season of the sorter of the properties of the sorter of the sor	SPIRATORS (EMPLOYER) Impleyer contact only The American's with O metion of qualified individuals with disables as a confederate reporting an expense of the total disable of an amployee and necessary acceptage are enrecipency inscinned. Septim. prior to respirator prior to respirator benefit of the contact of the conta	DO NOT WRITE BELOW THIS LINE MADERAL ATTENDATION MORNING ENCHOREN APPROVED End usings TOPOGRAP TRANSPORTER TOPOGRAP TRANSPORTER TOPOGRAP TRANSPORTER TOPOGRAP TRANSPORTER TOPOGRAP TRANSPORTER TOPOGRAP TRANSPORTER
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT FOR REPHYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidential medical information and is intended for the designation of ADA improved very start immedical or the use of information obtained during physical scan must be collected and maintained on the use of information obtained during physical scan must be collected and maintained on the use of information obtained during physical scan must be collected and maintained and information and maintained on the work or improved and physical scan information and physical scan received and physical scan received and information on the work or improved and physical scan physical scan information and	SPIRATORS (EMPLOYER) Impleyer contact only The Americant with Ornation of qualified includurate with disables as a confederate record, we have been disable of an amployee and necessary according are enrecipency inschment. Septim. prior to respirator prior to respirator and prescription eyewear necessary according are enrecipency inschment. Septim. prior to respirator. Septim. The service overlands in according to the service of the s	DO NOT WRITE BELOW THIS LINE MADERAL AND TOTAL CONTROL CONTRO
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT for RE PHYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidentials made at imminion and is intended for the designation of the report may contain confidentials made at imminion and is intended for the designation of the importance of the second and manufactured on the use of intermetion obtained during physical scan must be collected and manufactured on sequence have, as suppress files, and must be trained. In the collected and manufactured on a reportant horizontal intended and intended files the intended of the work or integration of the work or intermed and intended files the intended files the desabling region. Browned spain my findings, I have determined that this individual. Check JALL their browned in the second property of the desabling region of the property of the second prop	SPIRATORS (EMPLOYER) replayer contact only The Americans with Orienters of qualified including with disclaring a confidencial report, with the disclaring a confidencial report, with the histories of an employee and necessary acceptage or recognity inschaen. Septit. prior to respirator providencial record to account a record to account of the providencial prescription eventual necessary acceptage of a record to	DO NOT WRITE BELOW THIS LINE MADERAL AZ MADERAL AZ Approval and usage Approval and usage Approval to respirative Monovice to physician Approval to respirative Monovice to physician
DO NOT WRITE BELOW THIS LINE PLHCP® WRITTEN STATEMENT for RE PLYSTCIAN WILL COMPLETE THE FOLLOWING This report may contain confidential medical extremelation and as intended for the designation of DAN improves very power invisioning on the use of information obtained during physical scan must be collected and managers may be information and managers and managers may be informed allow necessary restrictions on the work or a proportion and selecting preformed may be informed allow necessary restrictions on the work or a first and and select preformed may be informed allow necessary restrictions on the work or a first and and selectings, if here described managers may be informed allow necessary restrictions on the work or a first and and selectings, if here described in the information of the work of the preformed specific use in necessary managers. [Check of ALL that Emphysics Use is nOT PERANTTED Facility to the properties of the managers of the preformed selections of the preformed selections. [Fig. Test Performed Selections of the properties of the managers of the properties of the managers of the managers of the properties of the managers of the managers of the properties of the managers of the managers of the properties of the managers of the manager	SPIRATORS (EMPLOYER) Imployer contact area. The Americante with O investor of qualified individuals with disables in a conference inequal record, with the tall distinct of an amployer and necessary acceptage in mercing in a mercing and in mercing in mercing in mercing in a mercing in a mercing in a mercing in a mercing in any physical status. To these a complete in medical evaluation of a mercing in medical evaluation of a mercing in medical evaluation in a specific to mercing incomplete of physicals in the medical status and in the instantion of or physicals. This evaluation is a measurement of physicals.	DO NOT WRITE BELOW THIS LINE Mappines Act M. All representation Reproved and usange Approved and usange Meeting to proposition Meeting to proposition Approved and usange Meeting to proposition Approved or proposition In review of CSHA's Modical Evaluation altor use note Employage straid be resourced, shalled the Respiratory Questionness
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT for RE PHYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidential medical information and is intended for the designation of ADA imposes very strict innectance on the use of information obtained during physical examination and incomplete and maintained on the use of information obtained during physical examination for confidential maintained analytic physical examination and incomplete and maintained on the use of incomplete and maintained analytic physical examination and incomplete and maintained physical examination and incomplete and maintained analytic physical examination and incomplete and for the desamble physical examination in the following incomplete the maintained that this incidentual [Check JALL the Beard open my findings, i have determined that this incidentual [Check JALL the Beard open my findings, i have determined that this incidentual [Check JALL the Beard open my findings, i have determined that this incidentual [Check JALL the Beard open in the findings in maintained that the incidentual that the determined that the incidentual [Check JALL the Beard open in the findings in the findings in the physician open in the phy	SPIRATORS (EMPLOYER) replayer contact any. The Americant with Ouncider of qualified includeaux with disclaring a confederate replayer and mecessivy according an employer and mecessivy according an environment septic. prior to respirator prior to respirator a record of a model prescription eyewher necessive to respirator as a record to	DO NOT WRITE BELOW THIS LINE MADERAL AND CONTROL OF THIS LINE MADERAL AND CONTROL OF THIS LINE Approved and usage. More and the control of
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT for RE PHYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidentials made at imminion and is intended for the designation of ADA imposes very stret immission on the use of intermetion obtained that the physical scan rough in the collected and mannamed on the use of intermetion obtained that the physical scan rough in the collected and mannamed on the use of intermetion obtained that the physical scan rough in the collected and mannamed rate that the intermetion on the work or increase and mannamed intermed about necessary restrictions on the work or increase and mannamed in the scanning of the desabling region in the collected and physical scanning of the collected properties. If the desabling region is represented to the collected physical scanning of the collected physical scanning of the restrictions of the work of the scanning of the sca	SPIRATORS (EMPLOYER) replayer contact any. The Americant with Ouncider of qualified includuates with disclose of an employee and necessary according an employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) In a service of qualified including with disclose of an employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and the employee and t	DO NOT WRITE BELOW THIS LINE MADERAL AND CONTROL OF THIS LINE MADERAL AND CONTROL OF THIS LINE Approved and usage. More and the control of
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT for RE PLYSICIAN WILL COMPLETE THE FOLLOWING This report may contain confidentials marked statements and is interested for the designation of ADA) imposes very state immissioning on the use of information obtained that gring reports one, and maintained on the use of information obtained that gring reports one and maintained on the use of information obtained that the collected and maintained on the statement assume necessary restrictions on the work or a large-information and maintained reports from a propose must be collected and maintained that this individual interestinal Engagement and formation is medical necessary restrictions on the work or a large-information may form the description of the collected and the formation of the for	SPIRATORS (EMPLOYER) replayer contact any. The Americant with Ouncider of qualified includuates with disclose of an employee and necessary according an employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) In a service of qualified including with disclose of an employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and the employee and t	DO NOT WRITE BELOW THIS LINE MADERAL AND CONTROL OF THIS LINE MADERAL AND CONTROL OF THIS LINE Approved and usage. More and the control of
DO NOT WRITE BELOW THIS LINE PLYSTCIAN WILL COMPLETE THE FOLLOWING The report may contain confidential medical eleminators and is splended for the designation of ADA) imposes very stock immissions on the use of information obtained turing physical scan robbs in the collected and maintained on the use of information obtained during physical scan roads in the collected and maintained on the use of information obtained during physical scan roads in the collected and maintained on the use of information and maintained on the work or increase and management may be information and increasing region of the scanners of t	SPIRATORS (EMPLOYER) replayer contact any. The Americant with Ouncider of qualified includuates with disclose of an employee and necessary according an employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) In a service of qualified including with disclose of an employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and the employee and t	DO NOT WRITE BELOW THIS LINE INAUTORISH AT THE SELOW THIS LINE INAUTORISH AT THE SELOW THIS LINE INAUTORISH THE SELOW THIS LINE Approval and shage Increased mappings Increased the Preparation Increased the Respectory Question resulting from In the Increased that of lung transmi
DO NOT WRITE BELOW THIS LINE PLHCP ¹ WRITTEN STATEMENT for RE PHYSICIAN WILL COMPLETE THE FOLLOWING This report may sonter confidented medical elementary and is intended for the designation from the collected and manufaced on the use of intermetion obtained for the designation of DAN exposure relationship on the use of intermetion obtained that the collected and manufaced on specials form. In supervision contains the transition and intermediates on the work or integration and manufaced on separate form. In supervision, if the designation of the work or integration and manufaced that the intermediates are designated as an exposure form appropriate. If the design relation to the work or integration and form the designation of the work of the first and exposure for the designation of the special containing that the intermediate that the intermed	SPIRATORS (EMPLOYER) replayer contact any. The Americant with Ouncider of qualified includuates with disclose of an employee and necessary according an employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) In a service of qualified including with disclose of an employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and necessary according an enrecipency inscinent. SPIRATORS (EMPLOYER) Provide to employee and the employee and t	DO NOT WRITE BELOW THIS LINE INAUTORISH AT THE SELOW THIS LINE INAUTORISH AT THE SELOW THIS LINE INAUTORISH THE SELOW THIS LINE Approval and shage Increased mappings Increased the Preparation Increased the Respectory Question resulting from In the Increased that of lung transmi

Respirator Fit Test

I, Matha Nahl, acknowledge care of my respirator. I have read and understan	that I have been fit tested a d JKS's written respiratory p	and trained for the proper use and program manual.
Date of Fit Test: 10 - 08-18	Fit Test Conductor:	Thomas
Respirator Information 1. Manufacturer: North 2. Model: 7700M 3. Size (Circle one): SMALL 4. Approval Number: TC-84A-0592	DIUM LARGE	
Irritant smoke used (Circle one)?) NO	
Please initial the following as each test is comple	eted:	
Breathe normally through the respirator	4	
Breathe deeply through the respirator. Be ce	rtain that your breaths are dee	ep and regular
Turn your head from one side to the other to your shoulders. Ensure that your movement	the fullest extent about every is complete. Inhale on each side	second without bumping the respirator on le.
Nod your head up and down to the fullest ex Ensure that your movement is complete and	tent about every second without can be completed quickly. Inh	out bumping the respirator on your chest. ale when you are facing up.
Do several jumping jacks to ensure that the r	respirator does not come loose	from your face.
Move your mouth to its fullest extent; for exmouth as necessary without compromising t	ample, yawn, move your jaw a he fit of the respirator.	round, etc. Ensure that you can move your
Read the Rainbow Passage		
When the sunlight strikes raindrops in the ailight into many beautiful colors. These take to apparently beyond the horizon. There is, accepter finds it. When a man looks for something end of the rainbow.	the shape of a long round arch cording to legend, a boiling pot ng beyond his reach his friends	of gold at one end. People look, but no one say he is looking for the pot of gold at the
Employee Signature: Walks Woll		Date: 10 - 8 - 18 Date: 10 - 8 - 18
Fit Test Conductor Signature:	<u> </u>	Date: 10 - 8 - 18



INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

ALEX MANUEL MARTINEZ CORONEL

Has successfully completed
The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER**

And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

Course Date

06/11/2018 - 06/14/2018

Exam Date

06/14/2018

No. Hours

32

Certificate No

CO061418-02AWI

Expires

06/14/2019

Training Director

This course meets the

AQCC Reg. #8 Part B

requirements of

Invalid without raised seal

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

1926.11 was pre	01(Asbestos Certification) and 29CFR1910.134 (Respirator Certification). The following formed:
1.	Completion and review of the standardized medical questionnairs and work history with special emphasis directed to the pulmonary, cardio ascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level; and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
5.	Determined that a chest roentgenogram was was not required as part of this examination. (note according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSEA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties.
7,	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended, limitations on the employee concerning the use of personal protective equipment or respirator.

There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:


omments/ Limitations		618		
	- MD			
J. Raschbac	her, M.B.	10	Date	
J. 1195				
		a 1		

J. Naschbacher, M.D. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A. Suite 300 Denver, CO 80211

Midtown Occupational Health Services

2490 W 26th Ave Bld A Ste 300, Denver, CO 80219


Alex, Mart	inez		ID: 050)6	Age: 57	(10/10/1960)	
Gender	Male	Height	66 ln			Asthma	Na	
Ethnicity	Hispanic	Weight	156 16	BMI	25.2	COPD	144	
Smoker	No							





Respirator Fit Test

	at I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand J	IKS's written respiratory program manual.
Date of Fit Test: (0 21 2019	_Fit Test Conductor: Ruben Oomin
Respirator Information	
Manufacturer: North	
2. Model: 7700M	
 Size (Circle one): SMALL Approval Number: TC-84A-0592 	JM LARGE
Irritant smoke used (Circle one)?	NO
Please initial the following as each test is complete	ed:
Breathe normally through the respirator	
Breathe deeply through the respirator. Be certain	in that your breaths are deep and regular
Turn your head from one side to the other to the your shoulders. Ensure that your movement is co	e fullest extent about every second without bumping the respirator on complete. Inhale on each side.
	nt about every second without bumping the respirator on your chest. In be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the resp	pirator does not come loose from your face.
Move your mouth to its fullest extent; for example mouth as necessary without compromising the form	ple, yawn, move your jaw around, etc. Ensure that you can move your fit of the respirator.
Read the Rainbow Passage	
light into many beautiful colors. These take the apparently beyond the horizon. There is, accord	hey act like a prism and form a rainbow. A rainbow is a division of white shape of a long round arch with its path high above and its two ends ding to legend, a boiling pot of gold at one end. People look, but no one beyond his reach his friends say he is looking for the pot of gold at the
end of the rainbow.	
Employee Signature:	Date: 6/21/18
Fit Test Conductor Signature:	Date: 6/21/2019



INTERNATIONAL



Environmental and Safety Training L.LC.
720 Billings Street Unit F
Aurora, Colorado 80011
Phone # (720) 859-3134
Fax # (720) 859-0660

CERTIFIES THAT

DAVID J. SCHLOTE

Has successfully completed

The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER**And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

Course Date

01/08/2018 - 01/11/2018

No. Hours

32

Certificate No.

CO010818-06AWI

Expires

01/11/2019

This course meets the requirements of AQCC Reg. #8



Invalid without raised seal

Training Director

Midtown Occupational Health Services 2490 W. 26th Ave. Ste. 300-A Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335

OSHA Asbestos Certification

Applicant	ts Name David Schlofe
The above	e individual was seen by me on 2/14/14 in accordance to 29 CFR 1(Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following
1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
5.	Determined that a chest roentgenogram was was not required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2490 W. 26th Ave. Ste. 300-A Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

There is a detected medical condition(s) which places th	is employee at an increased risk.
See comments below for limitations: Comments/ Limitations CXA B A Paragraphy	Matthew Edwards, PAC Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bidg, A. Suite 300
	Denver, CO 80211

Respirator Fit Test

I, David Schlote, acknowledge that I have been fit tested and trained for the proper use and care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 05 07 2018 Fit Test Conductor: Ruben Omy
Respirator Information 1. Manufacturer: North 2. Model: 7700M 3. Size (Circle one): SMALL 4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed: Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Fit Test Conductor Signature: Date: 05/07/2018
Fit Test Conductor Signature: Date: 05/07/2018



INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

DEISY YANETH ARELLANOS LOPEZ

Has successfully completed
The EPA- APPROVED AHERA ASBESTOS COURSE for WORKER
And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Course Date

04/16/2018 - 04/19/2018

Exam Date

04/19/2018

No. Hours

32

Certificate No

CO041918-07AWI

Expires

04/19/2019

M

This course meets the

AQCC Reg. #8 Part B

requirements of

Training Director

Invalid without raised sea

Colorado Occupational **Medical Partners**

OSHA ASBESTOS/HAZARDOUS MATERIALS/RESPIRATOR CERTIFI

In accordance with OSHA regulations: 29 CFR 1910.120(f) Hazardous Materials 29 CFR 1910.134(b) Respirator Certification The examining physician will provide the employer with a written opinion which shall contain the following 1. This is to certify that on this date: 3 and in accordance with regulations as indicat above, I have performed a comprehensive examination on 3 whose Social Security Number is 2 Based on my findings, I have determined that this individual 3 () MAY NOT wear a respirator device while performing his / her required work tasks. 3 The results of my examination () HAVE (HAVE NOT detected a medical condition which would place the employee at increased risk of material health impairment from exposure to 3 RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 4. In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to 3 RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 5. In accordance with OSHA requirement, I have informed the above-named patient of medical examination and laboratory tests to the above-named patient. 6. COMMENTS: 6. COMMENTS: 1 EEMPLOYEE HAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS BEEN GIVEN AN PLANATION OF MEDICAL CONDITIONS THAT MAY RESULT FROM ASBESTOS EXPOSURE, AND OF THE CREASED RISK OFFLING CANCER		TATERIALS / RESPIRATOR CERTIFICATION
29 CFR 1910.120(f) 29 CFR 1910.134(b) The examining physician will provide the employer with a written opinion which shall contain the following above, I have performed a comprehensive examination on	III accordance with corri	20 OFP 1005
29 CFR 1910.134(b) Respirator Certification 1. This is to certify that on this date:		00 CITIS 4045
1. This is to certify that on this date: 5/3/8, and in accordance with regulations as indicated above, I have performed a comprehensive examination on Deisy Arellano 3 whose Social Security Number is		OU OLD 4040
above, I have performed a comprehensive examination on	'ho amari' i	Respirator Certification
above, I have performed a comprehensive examination on	ne examining physician will provide the employ	Ver with a weith
above, I have performed a comprehensive examination on	1 771:	written opinion which shall contain the following:
whose Social Security Number is	1. This is to certify that on this date: 5/5	118 and in and 1
whose Social Security Number is		, and in accordance with regulations as indicate
whose Social Security Number is	above, I have performed a comprehensive	examination on Deisy Arellanos
2. Based on my findings, I have determined that this individual (MAY () MAY NOT wear a respirator device while performing his / her required work tasks, medically cleared for work with () ASBESTOS () HAZARDOUS MATERIALS 3. The results of my examination () HAVE () HAVE NOT detected a medical condition which would place the employee at increased risk of material health impairment from exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 4. In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:	whose Social Security Number is	
Wear a respirator device while performing his / her required work tasks, medically cleared for work with () ASBESTOS () HAZARDOUS MATERIALS 3. The results of my examination () HAVE () HAVE NOT detected a medical condition which would be employee at increased risk of material health impairment from exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 4. In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:		
Wear a respirator device while performing his / her required work tasks, medically cleared for work with () ASBESTOS () HAZARDOUS MATERIALS 3. The results of my examination () HAVE () HAVE NOT detected a medical condition which would be employee at increased risk of material health impairment from exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 4. In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:	2. Based on my findings, I have determined t	hat this individual
() HAZARDOUS MATERIALS 3. The results of my examination () HAVE () HAVE NOT detected a medical condition which would place the employee at increased risk of material health impairment from exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 4. In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:		
() HAZARDOUS MATERIALS 3. The results of my examination () HAVE () HAVE NOT detected a medical condition which would place the employee at increased risk of material health impairment from exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 4. In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:	() IS NOT medically clea	ared for work with () ASPECTOS
 The results of my examination () HAVE () HAVE NOT detected a medical condition which wou place the employee at increased risk of material health impairment from exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. COMMENTS: 		() 1 tob E3 1 O3
() RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 4. In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:	2 (7)	() HAZARDOUS MATERIALS
() RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 4. In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:	5. The results of my examination () HAVE	CHAVE NOT detected a made in the
 In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. COMMENTS: 	place the employee at increased risk of mat	erial health impairment from a medical condition which would
 In accordance with OSHA requirements, I have informed the above-named patient of medical condition which could result from his / her exposure to () RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. COMMENTS: 	() RESPIRATORY EQUIPMENT ()	ASBESTOS () WAZARDONIE to
() RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:	1 *	() HAZARDOUS MATERIALS
() RESPIRATORY EQUIPMENT () ASBESTOS () HAZARDOUS MATERIALS 5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:	4. In accordance with OSHA requirements, I l	have informed the above round notice to
5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:	which could result from his / her exposure t	to above-named patient of medical conditions
 5. In accordance with OSHA requirement, I have fully explained the results of the medical examination and laboratory tests to the above-named patient. 6. COMMENTS:	() RESPIRATORY EQUIPMENT ()	ASBESTOS () HAZABDONG ASAETT
6. COMMENTS:		() MAZARDOUS MATERIALS
6. COMMENTS:	5. In accordance with OSHA requirement. I have	ave fully explained the world of the
6. COMMENTS:	and laboratory tests to the above-named pat	ient captained the results of the medical examination
E EMPLOYEE HAS BEEN ADVISED OF THE DEGINE OF THE		Loit.
E EMPLOYEE HAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS DEED OF	o. COMMENTS:	*
EMPLOYEE HAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS BEEN GROWN		
EMPLOYEE HAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS BEEN CHARLES		
EMPLOYEE HAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS BEEN COMMON AND HAS		
EMPLOYEE HAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS BEEN COMMON OF THE RESULT OF THE EVALUATION AND HAS BEEN COMMON OF THE RESULT OF THE EVALUATION AND HAS BEEN COMMON OF THE EVALUATION OF THE EVA		
E EMPLOYEE HAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS DEED OF		
EMPLOYEE HAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS DEED OF		
EMPLOYEE HAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS BEEN ADVISED.		
AN ANY DE TIAS BEEN ADVISED OF THE RESULT OF THE EVALUATION AND HAS DEEN	EMPLOYER HAS DEEN ASSESSED.	
LANATION OF MEDICAL CONDUCTOR AND HAS BEEN GIVEN AN	LANATION OF MEDICAL CONTROL	OF THE EVALUATION AND HAS BEEN GIVEN AN

T INCREASED RISK OF LUNG CANCER ATTRIBUTABLE TO THE COMBINED EFFECT OF SMOKING AND ASBESTOS


The complete medical examination on the above-named individual will be forwarded to the employer pending final eview and interpretation of any additional medical data collected.

Examining Physician / Provider



Respirator Fit Test

care of my respirator. I have read and understand	
Date of Fit Test: 5/14/2016	Fit Test Conductor: Ruber Down
Respirator Information	
Manufacturer: North	
2. Model: 7700M	
3. Size (Circle one).	DIUM LARGE
4. Approval Number: TC-84A-0592	
Irritant smoke used (Circle one)?	NO
Please initial the following as each test is comple	eted:
Breathe normally through the respirator	
Breathe deeply through the respirator. Be ce	
your shoulders. Ensure that your movement	
Nod your head up and down to the fullest ex Ensure that your movement is complete and	tent about every second without bumping the respirator on your chest. can be completed quickly. Inhale when you are facing up.
427	respirator does not come loose from your face.
Move your mouth to its fullest extent; for exmouth as necessary without compromising	cample, yawn, move your jaw around, etc. Ensure that you can move your the fit of the respirator.
Read the Rainbow Passage	
When the sunlight strikes raindrops in the a	ir, they act like a prism and form a rainbow. A rainbow is a division of white
light into many beautiful colors. These take	the shape of a long round arch with its path high above and its two ends cording to legend, a boiling pot of gold at one end. People look, but no one ing beyond his reach his friends say he is looking for the pot of gold at the
* A A	-1. 12010
Employee Signature: Durfus Ju	Date:
	Date: 5/14/2018
Fit Tost Conductor Signature:	Date.



NTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

DENNIS MICHAEL MEJIA

Has successfully completed

The EPA- APPROVED AHERA ANNUAL ASBESTOS REFRESHER

COURSE for WORKER

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the **Toxic Substance Control Act (TSCA)**

Course Date

02/17/2018

No. Hours

Certificate No. CO021718-02AWR

Expires

02/17/2019

This course meets the requirements of AQCC Reg. #8



Invalid without raised seal

Training Director

Applicar	its Name Dennis Mejia
The above 1926.110 was preference	ve individual was seen by me on 2/1/13 in accordance to 29 CFR 01(Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following ormed:
1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
5.	Determined that a chest roentgenogram was was not □ required as part of this examination. (noter-according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duffes.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended limitations on the employee concerning the use of personal protective equipment or respirator.


There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:

Comments/Limitations (2 5 5	rand oblained - result party
No restre here	A
In sue	3/2/18
Examining Provider	Date

Matthew Edwards, PA.-C Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bidg. A, Suite 300 Denver, CO 80211 303-831-9393

Respirator Fit Test

I, Dennis Mejro , acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 05-10-2018 Fit Test Conductor: Kuben
Respirator Information
1. Manufacturer: North
2. Model: 7700M
3. Size (Circle one): SMALL MEDIUM LARGE
4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed:
Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator or your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of whit light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no on ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: Date: 05-10-2018
Fit Test Conductor Signature: Julie Domps Date: \$ 10/2018



INTERNATIONAL

Environmental and Safety Training L.LC.



720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

EUTIQUIO DOMINGUEZ BATISTA

Has successfully completed

The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER**And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Addition to the

Course Date

11/12/2018 - 11/15/2018

Exam Date

11/15/2018

No. Hours

32

Certificate No

CO111518-03AWI

Expires

11/15/2019



Invalid without raised seal

Huseroul

Training Director

This course meets the

AQCC Reg. #8 Part B

requirements of

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

	Name Enfigues Dominguez
	,
The above	individual was seen by me on
1926.1101 was prefor	(Asbestos Certification) and 29Cf R1910.13 (Cooperation)
rido prese	
1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital
	capacity (FVC) and forced expiratory volume at one second (FEV-1).
5	Determined that a chest roentgenogram was was not □ required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the
	discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A
0.	20 CFR 1910 134 and have determined that this
	individual may may not use a respiratory device while performing his/her
	required duties. NOV 1 9 2018
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
1	
R	In accordance with OSHA requirements, I have fully explained the results of
10 mg	the medical examination and laboratory tests to the above named patient.
, ,	
9.	In accordance with OSHA I have informed this individual of the health risks
	involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will
	asbestos exposure in producing rung cancer, and that cossisted a sink of lung cancer
	reduce the risk of lung cancer.

There is no detected medical condition which would	place this employee at an increased
There is no detected medical condition which we are risk of material health impairment from exposure to asbest imitations on the employee concerning the use of personal	l protective equipment or respirator.
There is a detected medical condition(s) which place	
See comments below for limitations:	
Comments/Limitations CXRc B- Re	ad - Regul TI pendery
Examining Provider	Danc
LAWRENCE CELL	Lawrence Cedillo D.O.
	Health Services BC
	Denver, CO, 80211
	202 024
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	303-831-9393
	FAXED

JKS INDUSTRIES/

Respirator Fit Test

1, Coliquio Comingeres, acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 11/26/2018 Fit Test Conductor: Fit Test Conductor:
Respirator Information 1. Manufacturer: North 2. Model: 7700M 3. Size (Circle one): SMALL 4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed: Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: Date: 1/26/2018 Fit Test Conductor Signature: Date: 1/26/2018
Fit Test Conductor Signature: Date: 1/26/2018



INTERNATIONAL

Environmental and Safety Training L.LC.



720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

IRINA BLANCO BELLO

Has successfully completed

The EPA- APPROVED AHERA ASBESTOS COURSE for WORKER

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Course Date

11/12/2018 - 11/15/2018

Exam Date

11/15/2018

No. Hours

32

Certificate No

CO111518-04AWI

Expires

11/15/2019

This course meets the

AQCC Reg. #8 Part B

requirements of

Training Director



Invalid without raised seal

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211

Phone: (303) 831-9393

Fax: (303) 831-6335

Applicants	Name Mina Blanco
The above 1926,1101	individual was seen by me on in accordance to 29 CFR (Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following
was prefor	med:
4.20	
1,	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
	1 1 - I - reminetions if available
3.	Review of information from previous medical examinations, if available.
	d de le condinue culture de la condinue cultu
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital
5.	Determined that a chest roentgenogram was was not required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may in may not use a respiratory device while performing his/her required duties.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

		of personal protective equipment or respirator hich places this employee at an increased ris
See comments below for lin	mitations:	
Comments/ Limitations	CXRC	Bread Frailty pend
		A V
Examining Provider	re Collb	11-19/18 Date
		Lawrence Cedillo D.O. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite Denver, CO 80211 303-831-9393



Respirator Fit Test

I, <u>Irina</u> <u>Planco</u> , acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 1/26/2013 Fit Test Conductor: Juben Daningo
Respirator Information
Manufacturer: North
2. Model: 7700M
3. Size (Circle one): SMALL MEDIUM LARGE
4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed:
Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
breathe deeply through the respirator, be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest.
Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your
mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white
light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends
apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one
ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: 126-2018
Employee Signature: 17240000 Date: 11-26-2016
Fit Test Conductor Signature: (1/26/W/3)



INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

JEAN CARLOS LECCIA COA

Has successfully completed

The EPA- APPROVED AHERA ASBESTOS COURSE for WORKER

And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

Course Date

06/11/2018 - 06/14/2018

Exam Date

06/14/2018

No. Hours

32

Certificate No

CO061418-07AWI

Expires

06/14/2019

Flueros

Training Director

This course meets the

AQCC Reg. #8 Part B

requirements of

Invalid without raised seal

Applican	ts Name Joan Canos Leccia
The abov	ve individual was seen by me on 6-1878 in accordance to 29 CFR 01(Asbestos Certification) and 29 CFR 1910.134 (Respirator Certification). The following
1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardio ascular, and gastrointestinal systems per Appendix D in 1926.1101
2,	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
. 4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
. 5.	Determined that a chest-coentgenogram was was not required as part of this examination. (note-according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSEA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may 1 may not use a respiratory device while performing his/her required duties.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8:	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

OSHA Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended.


	1/4
Examining Provider 678	Date
J. Raschbacher, M.D.	1.


J. Raschbacher, M.D. Midtown Occupational Health Services, P.C. 2490 W. 26th Ave., Bldg. A, Suite 300 Denver, CO 80211 303-831-9393

Midtown Occupational Health Services

2490 W 26th Avenue Building A, Suite 300 Denver, CO 80211

ID: 1993 Age: 25 (5/12/1993) Leccia Coa, Jean Carlos Male Height 71 in Asthma No Gender Hispanic Weight 274 lb BMI 38.2 COPD Ethnicity No Smoker Your FEV1 / Predicted: 104% FVC (ex only) Value Selection Best Value 6/18/2018 11:44:10 AM Interpretation Test Date BTPS (IN/EX) 1.11/1.02 Hankinson (NHANES III), 1999 Post Time Predicted Pre







Respirator Fit Test

1, Jean Carlos lac	cia Coa , acknowled	ge that I have been fit test	ed and trained for the pr	oper use and
THE PERSON NAMED IN COLUMN TWO IS NOT THE OWNER.	tor. I have read and underst	and JKS's written respirato	ory program manual.	
Date of Fit Test:	6/21/2018	Fit Test Conductor:_	Ruber Dorp	
Respirator Inform	ation			
 Manufactu 	urer: North			
2. Model: 77				
3. Size (Circle		MEDIUM (LARGE		
4. Approval I	Number: TC-84A-0592	$\overline{}$		
Irritant/smoke use	ed (Circle one)?	ES NO		
Please initial the	following as each test is com	pleted:		
Breathe nor	mally through the respirator			
Breathe dee	eply through the respirator. Be	certain that your breaths are	e deep and regular	
1	ead from one side to the other ers. Ensure that your movemer			ing the respirator on
	ead up and down to the fullest your movement is complete ar			
Do several j	umping jacks to ensure that the	e respirator does not come lo	oose from your face.	
1 / ///	mouth to its fullest extent; for ecessary without compromising		aw around, etc. Ensure that	: you can move your
	ainbow Passage			
light into mapparently	sunlight strikes raindrops in the lany beautiful colors. These take beyond the horizon. There is, at. When a man looks for somethrainbow.	e the shape of a long round a according to legend, a boiling	arch with its path high abov pot of gold at one end. Pe	ve and its two ends ople look, but no one
Employee Signat	ure: 1000 000 m		Date:	
			- 1/2/201	9
Fit Test Conduct	or Signature:		Date: 6 21 206	



INTERNATIONAL



Environmental and Safety Training L.LC. 720 Billings Street Unit F Aurora, Colorado 80011 Phone # (720) 859-3134 Fax # (720) 859-0660

CERTIFIES THAT

LUCIA GASPAR DOMINGO

Has successfully completed

The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER**And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

Course Date

06/04/2018 - 06/07/2018

Exam Date

06/07/2018

No. Hours

32

Certificate No

CO060718-18AWI

Expires

06/07/2019

1- Juneary

Training Director

This course meets the

AQCC Reg. #8 Part B

requirements of

Invalid without raised sea!

OSHA Asbestos Certification Applicants Name The above individual was seen by me on G-28-8in accordance to 29 CFR 1926.1101(Asbestos Certification) and 29CFR1910.134 (Respirator Certification). The following was preformed: Completion and review of the standardized medical questionnaire and work 1. history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101 2. Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level and the personal protective and respiratory equipment to be utilized by this individual. NIA Review of information from previous medical examinations, if available. 3. A physical examination with temphasis upon the pulmonary, cardiovascular, 4. and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratery volume at one second (FEV-1). 5. Determined that a chest roentgenogram (was D was not D required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required) 6. Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined by individual may may not use a respiratory device while performing his/her required duties. JUN 28 2018 The employee has been instructed to report any difficulties in using the 7. respirators or any change of physical status to their supervisor or physician. In accordance with OSHA requirements, I have fully explained the results of 8: the medical examination and laboratory tests to the above named patient. 9. In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will

reduce the risk of lung cancer.

Examining Provider

Midtown Occupational Health Services 2420 W. 26th Ave. Stc. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

There is no detected medical condition which would place this employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended limitations on the employee concerning the use of personal protective equipment or respirator.

There is a detected medical condition(s) which places this employee at an increased risk. See comments below for limitations:

Matthew Edwards, PA.-C

Midtown Occupational

Health Services, P.C.

2490 W. 26th Ave., Bidg. A, Sulte 609

Deriver, CO 80211

303-831-9393



Date

Respirator Fit Test
I, Gaspar Daning Daning acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 7-10-18Fit Test Conductor: Methew C. Oiral
Respirator Information
 Manufacturer: North Model: 7700M
3. Size (Circle one): SMALL MEDIUM LARGE
4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed:
Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator on your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of white light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no one ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: Lucia Basper-Donnige Date: 7/10/18
Fit Test Conductor Signature: Mathae Over Date: 7/10/18



INTERNATIONAL



Environmental and Safety Training L.LC.
720 Billings Street Unit F
Aurora, Colorado 80011
Phone # (720) 859-3134
Fax # (720) 859-0660

CERTIFIES THAT

RAMIRA DEL VALLE DURAN MARQUINA

Has successfully completed

The **EPA**– APPROVED **AHERA** ASBESTOS COURSE for **WORKER**And passed the requirements examination in that discipline

This course is **EPA-Approved** under Section 206 of the **Toxic Substance Control Act (TSCA)**

nichory anders to

Course Date

10/15/2018 - 10/18/2018

Exam Date

10/18/2018

No. Hours

32

Certificate No

CO101818-07AWI

Expires

10/18/2019

Training Director

This course meets the

AQCC Reg. #8 Part B

requirements of

Invalid without raised seal

Applican	ts Name Ramira Duran
The abov 1926.110 was prefe	re individual was seen by me on 10-19-18 in accordance to 29 CFR in accordance to 29 CFR in accordance to 29 CFR. The following ormed:
. 1.	Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101
2.	Reviewed the employer's description of this individual's duties as they relate to asbestos exposure, the anticipated exposure level, and the personal protective and respiratory equipment to be utilized by this individual.
3.	Review of information from previous medical examinations, if available.
4.	A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems, including a pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV-1).
5.	Determined that a chest roentgenogram was was not required as part of this examination. (note: according to CFR 1926.1101 (M)(2)(ii)(C) it is at the discretion of the physician whether or not a chest X-ray is required)
6.	Reviewed OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2 in accordance with 29CFR 1910.134 and have determined that this individual may may not use a respiratory device while performing his/her required duties.
7.	The employee has been instructed to report any difficulties in using the respirators or any change of physical status to their supervisor or physician.
8.	In accordance with OSHA requirements, I have fully explained the results of the medical examination and laboratory tests to the above named patient.
9.	In accordance with OSHA I have informed this individual of the health risks involved with smoking, of the synergistic relationship between cigarette smoking and asbestos exposure in producing lung cancer, and that cessation of smoking will reduce the risk of lung cancer.

Midtown Occupational Health Services 2420 W. 26th Ave. Ste. 200-D Denver, CO 80211 Phone: (303) 831-9393 Fax: (303) 831-6335 OSHA Asbestos Certification

estos Certification
which would place this employee at an increased sure to asbestos, and there are no recommended se of personal protective equipment or respirator.
Subjet along the surface of the Maria
) which places this employee at an increased risk.
· · · · · · · · · · · · · · · · · · ·
V. K.
" ital in dies
× 10/17/18
Date
1
Kirk Holmboe, D.O.
Midtown Occupational
Health Services, P.C. 2490 W. 26th Ave., Bidg. A, Suite 300
Denver, CO 80211
303-831-9393
505 021 110
1
Protest Ag
45
144
14 2 3 V
A A. A.

Fit Test Conductor Signature:

JKS INDUSTRIES

Respirator Fit Test
I, Kausa Duran, acknowledge that I have been fit tested and trained for the proper use and
care of my respirator. I have read and understand JKS's written respiratory program manual.
Date of Fit Test: 10/24/2018 Fit Test Conductor:
Respirator Information
1. Manufacturer: North
2. Model: 7700M
3. Size (Circle one): SMALL MEDIUM LARGE 4. Approval Number: TC-84A-0592
Irritant smoke used (Circle one)? YES NO
Please initial the following as each test is completed:
Breathe normally through the respirator
Breathe deeply through the respirator. Be certain that your breaths are deep and regular
Turn your head from one side to the other to the fullest extent about every second without bumping the respirator of your shoulders. Ensure that your movement is complete. Inhale on each side.
Nod your head up and down to the fullest extent about every second without bumping the respirator on your chest. Ensure that your movement is complete and can be completed quickly. Inhale when you are facing up.
Do several jumping jacks to ensure that the respirator does not come loose from your face.
Move your mouth to its fullest extent; for example, yawn, move your jaw around, etc. Ensure that you can move your mouth as necessary without compromising the fit of the respirator.
Read the Rainbow Passage
When the sunlight strikes raindrops in the air, they act like a prism and form a rainbow. A rainbow is a division of whit light into many beautiful colors. These take the shape of a long round arch with its path high above and its two ends apparently beyond the horizon. There is, according to legend, a boiling pot of gold at one end. People look, but no on ever finds it. When a man looks for something beyond his reach his friends say he is looking for the pot of gold at the end of the rainbow.
Employee Signature: Date: 10/24/18







Environmental and Safety Training LLC
720 Billings Street Unit F
Aurora, Colorado 80011
Phone # (720) 859-3134
Fax # (720) 859-0660

CERTIFIES THAT

LEROY J. ARMIJO

Has successfully completed
The EPA- APPROVED AHERA ASBESTOS COURSE for
CONTRACTOR/SUPERVISOR

And passed the requirements examination in that discipline

This course is EPA-Approved under Section 206 of the Toxic Substance Control Act (TSCA)

Course Date

03/05/2018 - 03/09/2018

Exam Date

03/09/2018

No. Hours

40

Certificate No.

CO030918-15ACSI

coires AAAA 03/09

03/09/2019

112

Training Director

This course meets the

requirements of AQCC Reg. #8 Part B

OGO DOGO ENVION

Concentra Medical Centers 15235 E 38th Ave AURORA, CO 80011 Phone: (303) 340-3053 Fax: (303) 340-3862

Medical Surveillance - Asbestos

Patient:	Armijo, LeRoy J.	Job Title:		i
SSN:	XXX-XX-2828	Employer:	International Environmental & Sa	1
DOB:	08/21/1973	-	720 Billings St Ste F	
Gender:	M			
Marital Status:	S		Aurora, CO 800116753	
Addrose	754Lipan St	Job Contact:	Horacio Cuevas	İ
Address.	Apt.A	- Role:	Primary Contact	
	DENVER, CO 80204	Phone:	(720) 859-3134 Ext.:	l ¹
Home Phone:	(303) 393-4084	Fax:	(720) 859-0660	1
Work Phone:	Ext.:		ACIAN DI ACIC LUCRANIC INDIA	LIMITE OF IED
		- Race:	ASIAN BLACK HISPANIC INDIA	WHITE OTHER
			40 CFR 763.121. and work history with special emphasis	directed to the
			they relate to the employee's exposure on equipment to be utilized by the emp	
Review of	information from previous medical e	examinations if availa	able.	
A physica	examination with emphasis upon th	e pulmonary, cardio	vascular, and gastrointestinal systems.	
	ary function test of forced vital capac H and ATS standards.	city (FVC) and forced	expiratory volume at one second (FE\	1) in accordance
	entgenogram, posterior-anterior, 14: 3.1101. (M)(2)(ii)(C).	x17 inches (or currer	nt film on file) with interpretation in acco	rdance with 29
NOTE: A		c)(ii)(C), it is up to the	discretion of the physician whether or	not a chest X-ray
from asbe			exam and of any medical conditions the r attributable to the combined effect of	
employee at an inc		rment from exposure	etected medical conditions that would p to asbestos, and there are no recomm oment or respirator.	
Comments or limit	ations (if any):	-	*	1
	, ,			
	1/ //	1	1	1
		ld -1	11/11	2000
	pur un	My C	4111	2018
	Provide	r Signature	, l Da	rte

Evaluation - Asbestos Medical Surveillance

Page 1 of 1

Revision Date: 07/21/1999

Service Date: 04/11/2018

Respirator Fit Test

This certifies that Le Roy () involved in working with asheros and	has been made aware of the hazards has received training in and understands the care and use of the following
respirator(s) to be used on the job.	III STEELIT ON DUTING

Negative Pressure Respirator (North) 1/2 face NPR (North) full face	Size	s	M (400	r r	Yes Yes	t t	No /
Powered Air Purifying Respirator (Racal)	Size	s	М	L	1 2	Yes	1	No
PAPR (3M)	Size	S	M	L	1	Yes	2	No
PAPR ()	Size	S	M	L	t	Yes	1	No
Type C, Supply Air Respirator	Size	S	M	L		Yes		No

I have been fitted with the correct size and model of respirator that I will be using in the performance of my duties.


A respirator fit test has been performed and I have satisfactory passed the irritant smoke test.



6. Project Design



6a. SSAR



July 11, 2018



Structure Survey Assessment Report AP-81

4620 Fillmore Street

Denver, CO 80216

TABLE OF CONTENTS

Contents

1	Int	roduction	1
2	Sit	e Survey Methodology	2
	2.1	Asbestos Survey	2
	2.2	Lead-Based Paint Survey	2
	2.3	Survey Of Suspected RBMS	3
3	Fir	ndings	4
	3.1	Asbestos Survey	4
	3.2	Lead-Based Paint Survey	5
	3.2	2.1 TCLP Lead Analytical Results	5
	3.3	Regulated Building Materials Inventory Survey	5
4	Co	nclusions and Recommendations	6
	4.1	Asbestos	6
	4.2	Lead-Based Paint	7
	4.3	Regulated Building Materials	7
5	Lir	nitations	8
T	ables		9
F	igures	S	10

LIST OF REPORT ACRONYMS/ABBREVIATIONS

ACMs Asbestos Containing Materials

AHERA Asbestos Hazard Emergency Response Act

APEC All-Phase Environmental Consultants

AMS Air Monitoring Specialist

CABI Colorado Asbestos Building InspectorCDOT Colorado Department of Transportation

CDPHE Colorado Department of Public Health and Environment

CFCs Chlorofluorocarbons

CFR Code of Federal Regulations **EP** Environmental Professional

EPA Environmental Protection Agency

FAA Flame Atomic Absorption

LBP Lead Based Paint
LCP Lead Containing Paint
Milligrams per Liter

NESHAP National Emissions Standards for Hazardous Air Pollutants

NLC Non Lead Containing Paint

NVLAP National Voluntary Laboratory Accreditation Program

OSHA Occupational Safety and Health Administration

PCBs Polychlorinated Biphenyls

PD Project Designer

PEL Permissible Exposure Limits
PLM Polarized Light Microscopy
PPE Personal Protective Equipment

ppm Parts Per Million

RBM Regulated Building Materials

RCRA Resource Conservation and Recovery Act

RHMs Recognized Hazardous Materials
SSAP Structure Survey Assessment Plan

TC Toxicity Characteristic

TCLP Toxicity Characteristic Leaching Procedure USEPA U.S. Environmental Protection Agency

UWR EPA Universal Waste Rule

LIST OF SAMPLING ACRONYMS/ABBREVIATIONS

BM Brick/Mortar
CB Cove Base
CC Concrete
CER Ceramic Block

CM Ceramic Tile/Mortar

CMU Concrete Masonry Unit/Mortar

CP Carpet CT Ceiling Tile

D Drywall (no surfacing)DJ Drywall/Joint Compound

F Flooring
FT Floor Tile
IN Insulation
L Linoleum
M Mastic

MF Multiple layered Flooring

MT Mortar

PC Popcorn Ceiling

PL Plaster

PM Panel/Mastic R Roofing RF Roof Flashing

RF Roof Flashing

S Siding Stucco

T Texture (no substrate)TC Textured Composite Board

TD Textured Drywall

TSI Thermal System Insulation

VB Vapor Barrier

VP Vent Paste (heating/cooling systems)VW Vent Wrap (heating/cooling systems)

WC Window Caulk

WD Wallpapered Drywall

Tables

Table 1-1	Project Details
Table 3-1A	Asbestos Containing Samples
Table 3-1B	Non-Asbestos Containing Samples
Table 3-2	Summary of Paint Chip Laboratory Analysis for Lead
Table 3-3	Summary of Regulated Building Materials

Figures

Figure 1	Site Location
Figure 2	Asbestos Bulk Sample Locations
Figure 3	Lead-Based Paint Sample Locations
Figure 4	Regulated Building Materials

Appendices

Appendix A	Asbestos, Lead Inspector and Laboratory Certifications
Appendix B	Positive Asbestos & Lead Sample Material Photographs
Appendix C	Laboratory Results & Chain of Custody – Asbestos
Appendix D	Laboratory Results & Chain of Custody – Lead & TCLP

APEC Project # 18-3066-026

Prepared for

Kiewit Meridiam Partners

Prepared by

Logan Greenfield, CABI & AMS #20715

VP of Field Services

Reviewed by

Brandice (slinger
Brandice Eslinger, EP, CABI & PD # 5494

President

1 Introduction

APEC was contracted to complete an environmental building survey for suspect ACMs, LBP, and RBM at 4620 Fillmore Street, Denver, CO. This survey will identify which of materials needed to be abated or removed prior to the future demolition activities.

Table 1-1 Project Details

Client Name:	Kiewit Meridiam Partners			
Site Location:	4620 Fillmore Street, Denver, CO 80216			
Building Type	Residential House			
Building Size	Building is approximately 1,108 square feet			
Construction Date:	1947 – Based on the City and County of Denver Assessor Information			
Building Uses:	Residential			
Types of Materials to be Disturbed/Description of Proposed Disturbances:	Client intends to demolish the structure. All building materials will be impacted.			

This Structure Survey Assessment was conducted as part of the Central 70 Project located in Denver, Colorado. This assessment was conducted in accordance with the SSAP, dated March 27, 2018. The SSAP, as defined in Section 23132 of Schedule 17 (Environmental Requirements) of the final Central 70 Project Agreement between CDOT and Kiewit Meridiam Partners, identifies the procedures for completing building and structure surveys for ACMs, LBP and universal wastes or other RHMs, as defined by the RCRA; universal waste, as defined by the USEPA and 6 CCR Part 273 of the Colorado Hazardous Waste Regulations; CFCs, as defined by the Clean Air Act; and PCBs, as defined by the Toxic Substances Control Act.

2 Site Survey Methodology

2.1 ASBESTOS SURVEY

On June 15, 2018, APEC certified personnel; Logan Greenfield conducted an asbestos survey for demolition at the aforementioned address. The asbestos survey (inspection/sampling) was completed in accordance with the SSAP and follows guidelines established under the USEPA's AHERA program and as required by USEPA regulation 40 CFR Part 61and NESHAP. Bulk sampling of suspected ACMs were performed in strict accordance with AHERA sampling procedures detailed in 40 CFR 763.86. These include but aren't limited to labeling each sample, recording on a chain of custody, taking a photo of the sample and recording the location on a site diagram. Demolition work could disturb materials that contain asbestos and put unprotected workers at risk, violating asbestos regulations, which are enforced by OSHA, the EPA, the CDPHE and the Denver County Health Department. All samples were collected and submitted to EMSL Analytical, Inc. in Denver, CO per APEC chain of custody protocol. The laboratory is a member of NVLAP and is qualified to perform the required analysis (Appendix A). The analysis conducted was the EPA Interim Method for the Determination of Asbestos in Bulk Samples, using standard PLM and dispersion staining as established in 40 CFR Part 763.

This inspection report and methodology complies with the CDPHE Asbestos Sampling and Report Requirements Memorandum dated February 28, 2018.

2.2 LEAD-BASED PAINT SURVEY

On June 15, 2018, APEC certified personnel Rick Ralston conducted the LBP survey. The survey was conducted to evaluate the absence and/or presence of LBP or LCP that will be impacted during future demolition activities. The survey consisted of reviewing and inspecting the interior, exterior and roof system of the structure for suspect LBP or LCP. The testing method makes use of a heat gun and/or scraper; removing a portion of the paint down to the substrate (material under the paint). Proper chain of custody procedures were followed and samples were sent to EMSL Analytical, Inc. in Cinnaminson, NJ, via Fed Ex. The samples were analyzed by total lead (percent by weight) via FAA by EPA Method 7420. EMSL is accredited under the American Industrial Hygiene Association's Environmental Lead Proficiency Analytical Testing program. LBP, according to the EPA, is defined as paint that contains lead in concentrations greater than 1.0 milligrams per square centimeter (mg/cm²) as measured with an XRF or 5000 ppm when measured by weight, or 0.5 percent by weight.

A total of 3 homogeneous paint color variations of suspect LBP areas were identified. One paint chip sample was collected from each suspect homogeneous area and submitted to the laboratory for analysis. Representative photographs of LBP and/or LCP were taken and are included in the photographic log (Appendix B). The paint chip sample locations were recorded and are included on the sample location drawing (Figure 3). Descriptions of the suspect homogeneous materials and a list of the collected samples are described in the 'Findings' section.

Based on the analytical results for the 3 samples, a TCLP sample was analyzed by collecting a representative sample (approximately 105 grams) of combined suspect building materials. The sample results are located in Appendix D.

2.3 SURVEY OF SUSPECTED RBMS

On June 15, 2018, APEC personnel conducted the RBM inventory consisting of inspecting the interior, exterior and roof system. The inspection was conducted to visually identify and quantify any building materials, devices and equipment suspected of containing potentially regulated materials as they pertain to the EPA UWR requirements (40 CFR, Part 273). APECs inventory review consisted of the following: potential mercury-containing thermostats/switches; fluorescent light tubes and compact fluorescent bulbs; items potentially containing PCBs (generally ballasts found within the fluorescent light fixtures); tritium powered exit signs; smoke detectors potentially containing Americium-241; and Freon-containing refrigeration systems. The survey of suspected RBMS are for use by contractors conducting the removal of items from the property. Samples of suspect RBMs are not required for this type of survey, as all determinations are made by visual means.

Although not a "regulated material", things such as gas meters, electrical meters and electrical panels are listed with the RBM inventory. These materials will require removal and/or disconnection prior to demolition. These materials should be handled with care until deemed safe.

3 Findings

3.1 ASBESTOS SURVEY

A total of 42 bulk samples, including 2 duplicate samples, were collected from 12 suspect homogenous materials throughout the structure. The results of the PLM analysis are presented in Table 3-1A and Table 3-1B. The following samples are positive for ACMs (i.e. present greater than 1%):

Regulated Asbestos Containing Materials (RACM)

- 4620F-R3-1A, 4620F-R3-1B, 4620F-R3-1C, 4620F-R3-1D, 4620F-R3-1E, 4620F-R3-1F & 4620F-R3-1G light textured drywall in room 3.
- 4620F-R6-6A, 4620F-R3-6B & 4620F-R3-6C textured drywall in room 6.

Non-regulated Asbestos Containing Materials

- 4620F-R6-5A, 4620F-R6-5B & 4620F-R6-5C 9" x 9" floor tile in room 6.
- 4620F-R3-7A, 4620F-R3-1B & 4620F-R7-7C-wood panel mastic in room 7.
- 4620F-G-9A, 4620F-G-9B & 4620F-G-9C transite siding on garage

Point Counts

Point count analysis occurs for samples with <1% of asbestos for all samples in a homogeneous group. The point count results are also presented in Table 3-1A. The laboratory analytical report is included as Appendix D. The following samples were confirmed to be OSHA regulated, due to analyzing at/or below 1% of asbestos due to point count analysis:

Layer separated from the floor tile - 4620F-R6-5A – Concrete Leveler below some areas of 9" x
 9" floor tile in room 6

Duplicate Samples

For quality assurance purposes, duplicate samples are taken approximately every 20th sample, per the EPA "pink book" that is used by Colorado Regulation 8 for sampling protocol. Duplicate samples are listed as a duplicate (Q) in the sample location column of Table 3-1A or Table 3-1B. Two samples, 4620F-R6-6Q and 4620F-G-12Q were collected because a total of 40 samples were obtained.

3.2 LEAD-BASED PAINT SURVEY

A total of 3 homogeneous paint color variations were analyzed for the presence of LBPs and LCPs (Table 3-2; Figure 3). Under EPA 40 CFR Part 745, LBP is defined as any paint or surface coating that contains lead equal to or exceeding 0.5% (by weight), while LCP is defined as any paint or surface coating containing lead greater than or equal to 0.06% up to 0.5% (by weight). Caution should be taken during demolition to minimize cutting, abrading, or otherwise causing an air disturbance to this material and work must be completed in accordance with the OSHA Lead in Construction Standard (29 CFR 1926.62).

Two lead samples (4620F-R-1L & 4620F-R-2L) were found to be greater than 0.06% by weight and less than 0.5% by weight and is considered LCP and Zero (0) samples tested were greater than 0.5% by weight considered LBP (Table 3-2). The remaining 1 sample was less than the LCP and LBP thresholds, and is considered NLC. The laboratory analytical report is included in Appendix D.

3.2.1 TCLP LEAD ANALYTICAL RESULTS

Since two samples analyzed as a LCP, TCLP analysis of lead was performed. TCLP analysis simulates the potential for the demolished building materials to leach lead if placed in the landfill and results of the analysis determine if the materials will be considered hazardous waste. TCLP analysis was performed for landfill compliance and the TC maximum concentration is 5 mg/L. The result of the TCLP analysis is, 1.4 mg/L, which is below the regulated limit and therefore not considered hazardous. The analytical report is included in Appendix D.

3.3 REGULATED BUILDING MATERIALS INVENTORY SURVEY

Several suspect RBMs were visually identified throughout the structure. RBMs that are a cause of concern, when discovered, are discussed below. A complete list of the RBMs is presented in Table 3-3, and selected locations of the RBMs are depicted in Figure 4.

4 Conclusions and Recommendations

4.1 ASBESTOS

Approximately 2,730 square feet of RACM was identified as light textured drywall located on the walls and ceilings of rooms 1, 2, 3, 4, 5, 6 and the hallway. Also identified was textured drywall located on the ceiling in room 6/Basement. These materials will require abatement prior to demolition of the structure because this is easily rendered friable.

Approximately 610 square feet of 9" x 9" floor tiles located in room 6/Basement and Transite paneling located on exterior garage walls and a small 3' x 4' section on the northeast corner of house were confirmed to be an ACM. These materials are Category I & II Non-friable ACM, per NESHAP and Regulation 8, but can be made friable by mechanical means. Therefore the material will need to be abated prior to demolition. However, best management practices should be implemented to ensure that these materials are not rendered friable during the demolition process.

No other ACM was identified throughout the structures; however, if additional suspect materials, not sampled during this investigation, are identified during demolition, they should either be assumed to be ACM or should be sampled prior to disturbance.

General Information

According to AHERA, EPA, and the CDPHE, materials testing at less than or equal to 1% asbestos fibers are not considered to be an ACM. However, any materials containing asbestos still need to be regulated. OSHA protocol must be followed when handling materials containing ANY amount of asbestos. Proper PPE and engineering controls must be utilized if these materials will be impacted during demolition activities.

4.2 LEAD-BASED PAINT

Lead was detected at concentrations above the LCP threshold in 2 of the 3 samples. The remaining 1 sample is considered NLC. Although LCP was identified in the samples analyzed, the TC limit of 5 mg/L was not exceeded in the TCLP lead analysis. No lead abatement is required prior to demolition.

TCLP results confirmed that the waste stream is not hazardous with respect to lead content.

While the TCLP results indicate that the waste stream is not characteristically hazardous with respect to lead content, LCP and LBP are still present in the building materials. Therefore, the contractor responsible for demolition of this structure is notified with receipt of this report of the presence or potential presence of LCP and/or LBP in the building materials that comprise the building. The contractor should also notify their employees of the presence of LCP or LBP prior to any disturbance and make the US Department of Labor OSHA publication number 3142-12R 2004 available to their workers. ("Lead in Construction", http://www.o.sha.gov/Publications/o.sha3142.pdf). The standards address topics such as PELs for workers, exposure assessment, protection of employees during assessment of exposure, employee notification, PPE, medical surveillance, along with other topics related to working with LCP and LBP.

4.3 REGULATED BUILDING MATERIALS

Materials found during the regulated materials inventory within the building may require special handling or disposal prior to demolition activities. If abatement is needed, APEC recommends that the asbestos contractor or general contractor selected by the client properly dispose of these regulated materials, per applicable regulations.

With regards to RBMs, if listed, it is likely that the ballasts in the fluorescent light fixtures do contain PCBs. Where a manufactures' label is present indicating "no PCBs", the ballast can be disposed of with recyclable metal or with other municipal waste. During removal for disposal as part of the demolition activities, each ballast should be visually inspected for the manufacture's label indicating "no PCBs". If the label does not have this notation, the ballast should be considered PCB-containing and should be disposed of as a hazardous waste in accordance with local, state, and federal regulatory guidelines. Refrigerators and air conditioning units contain freon, which will need to be reclaimed or taken to a facility capable of this activity. Mercury containing thermostats will need to be disposed of at a facility certified to take this type of material. The contractor should also carefully remove all associated fluorescent light tubes and compact fluorescent lights and recycle or dispose of these materials according to applicable regulations.

This inspection was primarily relevant to the Federal UWR requirements under 40 CFR 273. It should be noted that contractors submitting bids for removal of the RBMs should verify quantities, conditions, and locations of all RBMs prior to bid submittals and initiating demolition activities. The contractor is also responsible for proper recycling and/or disposal of the RBMs, and should follow all federal, state and local regulations when handling these materials.

5 Limitations

This Structure Survey Assessment Report was prepared by All-Phase Environmental Consultants, Inc., at the request of and for the sole benefit of Kiewit Meridiam Partners, or any entity controlling, controlled by, or under common control with Colorado Department of Transportation. APECs certified inspectors used reasonable diligence and professional judgement to identify all suspect asbestos-containing materials, lead based paint, and regulated building materials in the property. APEC will not be held liable for property damage or any loss of property value due to the inspection. This report is not an abatement plan and is intended to be informational only; APEC will not be held responsible for the mishandling of the information contained herein.

APEC utilized destructive inspection methods in performing this survey, however accessibility may have been a limiting condition. If additional impacted suspect materials are discovered during related work for which there are no sample documentation/results, APEC recommends pursuing one of the following alternatives: Sample and analyze the discovered suspect material(s) to determine whether it contains asbestos, lead or other regulated materials; or assume the material(s) to be containing, quantify and remove on a unit cost basis.

Notwithstanding any provision to the contrary, the total liability of "All Phase Environmental Consultants, Inc.", and its employees, officers or directors be liable in contract, tort, strict liability warranty or otherwise, for any special, incidental or consequential damages, such as but not limited to, delay, disruption, loss of product, loss of anticipated profits or revenue, damages, cost, and expenses, including attorney's fees, shall not exceed the aggregate amount paid to All Phase Environmental Consultants, Inc. under this Agreement regardless of the legal theory under which such liability is imposed.

Tables

Γable 3-1A	Asbestos Containing Samples
Γable 3-1B	Non-Asbestos Containing Samples
Table 3-2	Summary of Paint Chip Laboratory Analysis for Lead
Γable 3-3	Summary of Regulated Building Materials

Table 3-1A Positive Asbestos Containing Sam-

B ample Name	Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification	Estimated Quantity (Sq. ft.)	
4620F-R3-1B	ROOM 3	TEXTURE 2% Chrysotile	PLM	GOOD			RACM		
4620F-R2-1D	ROOM 2	TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile	PLM	GOOD	LIGHT TEXTURED DRYWALL	WALLS AND CEILINGS OF ALL ROOMS ON THE MAIN FLOOR	RACM	2,330	
4620F-R5-1E	ROOM 5	TEXTURE 2% Chrysotile	PLM	GOOD			RACM		
4620F-R1-1A	ROOM 1								
4620F-H-1C	HALLWAY		НОИ	400ENEOUS	TO SAMPLES 4620E	D2 1D 4620E D2 1D 8 4620E D5	1 E		
4620F-R4-1F	ROOM 4	HOMOGENEOUS TO SAMPLES 4620F-R3-1B, 4620F-R2-1D & 4620F-R5-1E							
4620F-R6-1G	ROOM 6								
4620F-R6-5A		FLOOR TILE 2% Chrysotile	PLM	GOOD					
4620F-R6-5B	ROOM 6/ BASEMENT	FLOOR TILE 2% Chrysotile	PLM	GOOD	9x9 FLOOR TILE	FLOORS OF ROOM 6 (BASEMENT)	Cat I	200	
4620F-R6-5C]	FLOOR TILE 4% Chrysotile	PLM	GOOD					
4620F-R6-6Q		TEXTURE 2% Chrysotile	PLM	GOOD					
4620F-R6-6B		TEXTURE 2% Chrysotile	PLM	GOOD	TEXTURED DRYWALL	CEILING OF ROOM 6/ BASEMENT	RACM	200	
4620F-R6-6C	ROOM 6	TEXTURE 2% Chrysotile	PLM	GOOD					
4620F-R6-6A]	HOMOGENEOUS TO SAMPLES 4620F-R6-6Q, 4620F-R6-6B & 4620F-R6-6C					-6C		
4620F-R6-7A		20% Chrysotile	PLM	GOOD					
4620F-R6-7B	20F-R6-7B ROOM 6		PLM	GOOD	WOOD PANEL/MASTIC	WALLS OF ROOM 6/ BASEMENT	Cat II	175	
4620F-R6-7C	1	15% Chrysotile	PLM	GOOD					

Sample Name		Lab Results/ Asbestos Type	Detection Method(s)		Material Description	Material Location	Classification	Estimated Quantity (Sq. ft.)
4620F-G-9A	GARAGE	15% Chrysotile	PLM	GOOD		EXTERIOR SIDING OF THE		
4620F-G-9B	GARAGE	15% Chrysotile	PLM	GOOD		GARAGE AND A SMALL SECTION ON THE NORTHEAST CORNER OF	Cat II	608
4620F-EX-9C	EXTERIOR	12% Chrysotile	PLM	GOOD		THE HOUSE		

ND=Non-Detect PLM=Polarized Light Microscopy NA=Not Applicable RACM=Regulated Asbestos Containing Materials

Table 3-1B Non-Asbestos Containing and OSHA Regulated Material

Sample Name	Sample Location	Lab Results/ Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification		
4620F-R6-2A	ROOM 6	ND	PLM	Good	WALLS IN RO			WALLS IN DOOM	NA
4620F-R4-2B	ROOM 4	ND	PLM	Good	PLASTIC TILE/MASTIC	4, 6 AND THE STAIRWELL	NA		
4620F-SW-2C	STAIRWELL	ND	PLM	Good		STAIRWELL	NA		
4620F-R4-3A	ROOM 4	ND	PLM	Good			NA		
4620F-R6-3B	200110	ND	PLM	Good	CERAMIC TILE/MORTAR/THIN SET	FLOORS IN ROOMS 3, 4 & 6	NA		
4620F-R6-3C	ROOM 6	ND	PLM	Good			NA		
4620F-R3-4A		ND	PLM	Good					
4620F-R3-4B	ROOM 3	ND	PLM	Good	CERAMIC TILE/MORTAR	3	NA		
4620F-R3-4C		ND	PLM	Good			NA		
4620F-R6-5A	ROOM 6/ BASEMENT	CONCRETE LAYER 0.25% Chrysotile	POINT COUNT	Good	9x9 FLOOR TILE CONCRETE LAYER SEPERATED FROM TILE		NA		
4620F-EX-8A		ND	PLM	Good			NA		
4620F-EX-8B	EXTERIOR	ND	PLM	Good	WINDOW GLAZING	EXTERIOR WINDOWS	NA		
4620F-EX-8C		ND	PLM	Good			NA		
4620F-EX-10A		ND	PLM	Good			NA		
4620F-EX-10B	EXTERIOR	ND	PLM	Good	VAPOR BARRIER	BELOW EXTERIOR SIDING	NA		
4620F-EX-10C		ND	PLM	Good]		NA		
4620F-EX-11A		ND	PLM	Good			NA		
4620F-EX-11B	EXTERIOR	ND	PLM	Good	ROOFING HOUSE	ROOFING MATERIAL ON	NA		
4620F-EX-11C	7	ND	PLM	Good	1	HOUSE	NA		

Sample Name	Sample Location		Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification
4620F-EX-12A		ND	PLM	Good	ROOFING GARAGE	ROOFING MATERIAL ON GARAGE	NA
4620F-EX-12B	EXTERIOR	ND	PLM	Good			NA
4620F-EX-12C		ND	PLM	Good			NA

ND=Non-Detect

PLM=Polarized Light Microscopy NA=Not Applicable

Table 3-2 Summary of Paint Chip Analysis for Lead


Sample Number	Sample Location	Lead Concentration (% wt.)	Component	Paint Description	Classification
4620F-R5-IL	Room 6	0.20%	Drywall	Peach	LCP
4620F-C1-2L	Room 6	0.11%	Wood	White	LCP
4620F-C2-3L	Room 5	0.012%	Drywall	Brown	NLC


Table 3-3 Summary of Regulated Building Materials


Room	Material	Location	Quantity Fixture/Bulbs each
Room 5	Thermostate (Digital)	East wall	1
Room 6/Basement	Furance	North wall	I
Exterior	Electrical Meter	South Side of House	1
Exterior	Gas Meter	West Side of House	I
Exterior	Breaker Box	South Side of House	1


Figures

Figure 1	Site Location
Figure 2	Asbestos Bulk Sample Locations
Figure 3	Lead-Based Paint Sample Locations
Figure 4	Regulated Building Materials











ASBESTOS, LEAD AND LABORATORY CERTIFICATIONS



Colorado Department of Public Health and Environment

ASBESTOS CERTIFICATION*

This certifies that

Logan Greenfield

Certification No.: 20715

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Building Inspector*

Issued:

October 18, 2017

Expires:

October 18, 2018

* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative

SEAL



Colorado Department of Public Health and Environment

ASBESTOS CERTIFICATION*

This certifies that

Logan Greenfield

Certification No.: 20715

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Building Inspector*

Issued: September 13, 2018


Expires: October 18, 2019

* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative



1775 West 55th Avenue Denver, CO 80221 303.410.4941 trainingchc.com



Frenk Hulce

Certifies that

Logan Greenfield

20715

Has Successfully Completed the EPA- Approved Annual Asbestos Refresher Training Course Under Section 206 of the Toxic Substance Control Act (TSCA), Title II.

BUILDING INSPECTOR

Course Date: September 20, 2017
Certificate No.: R17-1661-AI-CO

No. of Hours: 4

Expiration Date: September 20, 2018

Certification not valid without watermark

Frank Hulce - Instructor

-Aanaya Boneditts

Danaya Benedetto- Training Program Manager



CHC Training Nationwide Training & Certification Experts

www.chctraining.com 303.412.6360 855.60.CERTIFY 1775 West 55th Avenue Denver, CO 80221, United States of America

CERTIFICATE OF ACHIEVEMENT

This certificate is awarded to:

LOGAN GREENFIELD

In recognition of satisfactory completion of the EPA-approved annual asbestos refresher training course under section 206 of the Toxic Substance Control Act (TSCA),

Title II entitled:

BUILDING INSPECTOR

COURSE DATE:

EXPIRATION DATE

COURSE HOURS:

SEPTEMBER 12, 2018 SEPTEMBER 12, 2019

4.0

Danaya N. Benedello
CEO & Training Program Manager

Credential License ID: 11943552



Daniel R. Beaver
Instructor

CHC Training Certificate No. R18-1729-AI-CO



Visit our Website



Verify this Credential



Colorado Department of Public Health and Environment

LEAD-BASED PAINT CERTIFICATION*

This certifies that

Richard L. Ralston

Certification No.: 9130

has met the requirements of 25-7-1104, C.R.S. and Air Quality Control Commission Regulation No. 19, and is hereby certified by the state of Colorado in the following discipline:

Risk Assessor*

Issued: February 10, 2017

Expires: February 10, 2019

* This certificate is valid only with the possession of a valid lead-based paint training certificate in the discipline specified above, issued by either a Colorado approved training provider, an EPA approved training provider, or a training provider approved by another EPA authorized program.

Authorized APCD Representative

SEAL



1775 West 55th Avenue Denver, CO 80221 303.410.4941 trainingchc.com



Certifies that

Richard Ralston

Has successfully completed the required training hours and passed the examination required by the Colorado Department of Public Health and Environment for:

Lead-Based Paint Risk Assessor Refresher

For the purposes of accreditation under the Colorado Department of Public Health and Environment Regulation No. 19 and other standard developed by EPA pursuant to Title IV of TSCA

Course Date: April 6, 2016

Certificate No.: R16-031-LRA-CO

No. of Hours: 8

Expiration Date: April 6, 2019

Certification not valid without watermark

Luis Peon - Instructor

Hamaya Baneditts

Danaya Benedetto - Training Program Manager

United States Department of Commerce National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025:2005

NVLAP LAB CODE: 200828-0

EMSL Analytical, Inc.

Denver, CO

is accredited by the National Voluntary Laboratory Accreditation Program for specific services, listed on the Scope of Accreditation, for:

Asbestos Fiber Analysis

This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2005.


This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (refer to joint ISO-ILAC-IAF Communique dated January 2009).

2018-04-01 through 2019-03-31

Effective Dates



For the National Voluntary Laboratory Accreditation Program





SCOPE OF ACCREDITATION TO ISO/IEC 17025:2005

EMSL Analytical, Inc.

1010 Yuma Street Denver, CO 80204 Ms. Amanda Lang Phone: 303-740-5700 Email: alang@emsl.com http://www.emsl.com

ASBESTOS FIBER ANALYSIS

NVLAP LAB CODE 200828-0

Bulk Asbestos Analysis

Code Description

18/A01 EPA -- 40 CFR Appendix E to Subpart E of Part 763, Interim Method of the Determination of

Asbestos in Bulk Insulation Samples

18/A03 EPA 600/R-93/116: Method for the Determination of Asbestos in Bulk Building Materials

Airborne Asbestos Analysis

Code Description

18/A02 U.S. EPA's "Interim Transmission Electron Microscopy Analytical Methods-Mandatory and

Nonmandatory-and Mandatory Section to Determine Completion of Response Actions" as found in

40 CFR, Part 763, Subpart E, Appendix A.

For the National Voluntary Laboratory Accreditation Program



AIHA Laboratory Accreditation Programs, LLC

acknowledges that

EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077 Laboratory ID: 100194

along with all premises from which key activities are performed, as listed above, has fulfilled the requirements of the AIHA Laboratory Accreditation Programs (AIHA-LAP), LLC accreditation to the ISO/IEC 17025:2005 international standard, *General Requirements for the Competence of Testing and Calibration Laboratories* in the following:

LABORATORY ACCREDITATION PROGRAMS

- ✓ INDUSTRIAL HYGIENE
- ✓ ENVIRONMENTAL LEAD
- ✓ ENVIRONMENTAL MICROBIOLOGY
- ☐ FOOD
- **☐** UNIQUE SCOPES

Accreditation Expires: September 01, 2018 Accreditation Expires: September 01, 2018 Accreditation Expires: September 01, 2018

Accreditation Expires: Accreditation Expires:

Specific Field(s) of Testing (FoT)/Method(s) within each Accreditation Program for which the above named laboratory maintains accreditation is outlined on the attached **Scope of Accreditation**. Continued accreditation is contingent upon successful on-going compliance with ISO/IEC 17025:2005 and AIHA-LAP, LLC requirements. This certificate is not valid without the attached **Scope of Accreditation**. Please review the AIHA-LAP, LLC website (www.aihaaccreditedlabs.org) for the most current Scope.

Un much

William Walsh, CIH
Chairperson, Analytical Accreditation Board

Revision 15: 03/30/2016

Cheryl O. Morton

Managing Director, AIHA Laboratory Accreditation Programs, LLC

Date Issued: 08/31/2016



AIHA Laboratory Accreditation Programs, LLC SCOPE OF ACCREDITATION

Laboratory ID: **100194**

EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077

Issue Date: 08/31/2016

The laboratory is approved for those specific field(s) of testing/methods listed in the table below. Clients are urged to verify the laboratory's current accreditation status for the particular field(s) of testing/Methods, since these can change due to proficiency status, suspension and/or withdrawal of accreditation.

The EPA recognizes the AIHA-LAP, LLC ELLAP program as meeting the requirements of the National Lead Laboratory Accreditation Program (NLLAP) established under Title X of the Residential Lead-Based Paint Hazard Reduction Act of 1992 and includes paint, soil and dust wipe analysis. Air analysis is not included as part of the NLLAP.

Environmental Lead Laboratory Accreditation Program (ELLAP)

Initial Accreditation Date: 01/18/1995

Field of Testing (FoT)	Technology sub-type/ Detector	Method	Method Description (for internal methods only)
Paint		EPA SW-846 3050B	
		EPA SW-846 7000B	
Soil		EPA SW-846 3050B	
		EPA SW-846 7000B	
Settled Dust by Wipe		EPA SW-846 3050B	
		EPA SW-846 7000B	
Airborne Dust		NIOSH 7082	
Composited Wipes		EPA SW-846 3050B	
		EPA SW-846 7000B	

A complete listing of currently accredited Environmental Lead laboratories is available on the AIHA-LAP, LLC website at: http://www.aihaaccreditedlabs.org

Effective: 05/04/2015

100194_Scope_ELLAP_2016_08_31

Page 1 of 1



POSITIVE ASBESTOS & LEAD SAMPLE MATERIAL PHOTOGRAPHS



Samples Represented –

4620F-R1-1A

4620F-R3-1B

4620F-H-1C

4620F-R2-1D

4620F-R5-1E

4620F-R4-1F

4620F-R6-1G

Light Textured Drywall



Samples Represented –

4620F-R6-5A

4620F-R6-5B

4620F-R6-5C

9x9 Floor Tile



Textured Drywall

Samples Represented –

4620F-R6-6A


4620F-R6-6Q

4620F-R6-6B

4620F-R6-6C



Samples Represented – 4620F-R6-7A 4620F-R6-7B 4620F-R6-7C





Sample Represented – 4620F-R5-1L





Sample Represented – 4620F-C1-2L

White - LCP



LABORATORY RESULTS & CHAIN OF CUSTODY-ASBESTOS



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036
All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

Collected Date: Project: 18-3066-CDOT-A-AP-81

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-As	<u>Asbestos</u> % Type	
Sample	Description	Appearance	% Fibrous		
4620F-RI-1A-Drywa	Light textured Drywall	Brown/White	15% Cellulose	70% Gypsum	None Detected
I		Fibrous		15% Non-fibrous (Other)	
221804469-0001		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4620F-R3-1B-Textur	Light textured Drywall	Beige/Peach		10% Ca Carbonate	2% Chrysotile
е		Non-Fibrous		88% Non-fibrous (Other)	
221804469-0002		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4620F-R3-1B-Dryw	Light textured Drywall	Brown/White	15% Cellulose	70% Gypsum	None Detected
all		Fibrous		15% Non-fibrous (Other)	
221804469-0002A		Homogeneous			
4620F-H-1C-Drywal	Light textured Drywall	Brown/White/Peach	15% Cellulose	70% Gypsum	None Detected
		Fibrous		15% Non-fibrous (Other)	
221804469-0003		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4620F-R2-1D-Textur	Light textured Drywall	Brown/Beige		10% Ca Carbonate	2% Chrysotile
е		Non-Fibrous		88% Non-fibrous (Other)	
221804469-0004		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4620F-R2-1D-Tape	Light textured Drywall	Beige	98% Cellulose	2% Non-fibrous (Other)	None Detected
221804469-0004A		Fibrous			
		Homogeneous			
4620F-R2-1D-Joint	Light textured Drywall	Beige		10% Ca Carbonate	2% Chrysotile
Compound		Non-Fibrous		88% Non-fibrous (Other)	
221804469-0004B		Homogeneous			
4620F-R2-1D-Dryw	Light textured Drywall	Brown/White	15% Cellulose	70% Gypsum	None Detected
all		Fibrous		15% Non-fibrous (Other)	
221804469-0004C		Homogeneous			

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807
721 West 9th Street Received Date: 06/19/2018 10:05 AM

Pueblo, CO 81003

Analysis Date: 06/23/2018 - 06/26/2018

Collected Date: 06/23/2018 - 06/26/2018

Project: 18-3066-CDOT-A-AP-81

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-As	Non-Asbestos	
Sample	Description	Appearance	% Fibrous % Non-Fibrous		% Type
4620F-R5-1E-Textur	Light textured Drywall	Beige		15% Ca Carbonate	2% Chrysotile
е		Non-Fibrous		83% Non-fibrous (Other)	
221804469-0005		Homogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4620F-R5-1E-Dryw	Light textured Drywall	White/Beige	10% Cellulose	65% Gypsum	None Detected
all		Non-Fibrous		25% Non-fibrous (Other)	
221804469-0005A		Homogeneous			
4620FR4-1F-Dryw	Light textured Drywall	White	10% Cellulose	65% Gypsum	None Detected
all		Non-Fibrous		25% Non-fibrous (Other)	
221804469-0006		Homogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4620F-R6-1G-Dryw	Light textured Drywall	White	10% Cellulose	65% Gypsum	None Detected
all		Non-Fibrous		25% Non-fibrous (Other)	
221804469-0007		Homogeneous			
4620F-R6-2A-Plasti	Plastic tile/mastic	Green		100% Non-fibrous (Other)	None Detected
c Tile		Non-Fibrous			
221804469-0008		Homogeneous			
4620F-R6-2A-Masti	Plastic tile/mastic	Tan		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804469-0008A		Homogeneous			
4620F-R6-2A-Dryw	Plastic tile/mastic	Brown/White	15% Cellulose	70% Gypsum	None Detected
all		Fibrous		15% Non-fibrous (Other)	
221804469-0008B		Homogeneous			
4620F-R4-2B-Plasti	Plastic tile/mastic	Green		100% Non-fibrous (Other)	None Detected
c Tile		Non-Fibrous			
221804469-0009		Homogeneous			
4620F-R4-2B-Masti	Plastic tile/mastic	Tan		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804469-0009A		Homogeneous			

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036
All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

Collected Date:

Project: 18-3066-CDOT-A-AP-81

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

		<u>Non-Asbestos</u>			<u>Asbestos</u>
Sample	Description	Appearance	% Fibrous % Non-Fibrous		% Type
4620F-R4-2B-Dryw all 221804469-0009B	Plastic tile/mastic	Brown/White Fibrous Homogeneous	15% Cellulose	70% Gypsum 15% Non-fibrous (Other)	None Detected
4620F-SW-2C-Plasti c Tile 221804469-0010	Plastic tile/mastic	Green Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4620F-SW-2C-Masti c 221804469-0010A	Plastic tile/mastic	Tan Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4620F-SW-2C-Dry wall 221804469-0010B	Plastic tile/mastic	White Non-Fibrous Homogeneous	15% Cellulose	70% Ca Carbonate 15% Non-fibrous (Other)	None Detected
4620F-R4-3A-Cera mic Tile 221804469-0011	Ceramic tile/ mortar/ thin set	Brown/Red Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4620F-R4-3A-Grout 221804469-0011A	Ceramic tile/ mortar/ thin set	Tan Non-Fibrous Homogeneous		10% Ca Carbonate 90% Non-fibrous (Other)	None Detected
4620F-R4-3A-Thins et 1 221804469-0011B	Ceramic tile/ mortar/ thin set	Gray Non-Fibrous Homogeneous		5% Ca Carbonate 95% Non-fibrous (Other)	None Detected
4620F-R4-3A-Thins et 2 221804469-0011C	Ceramic tile/ mortar/ thin set	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4620F-R6-3B-Cera mic Tile 221804469-0012	Ceramic tile/ mortar/ thin set	Brown/Red Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4620F-R6-3B-Grout 221804469-0012A	Ceramic tile/ mortar/ thin set	Tan Non-Fibrous Homogeneous		10% Ca Carbonate 90% Non-fibrous (Other)	None Detected

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036
All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

Collected Date:

Project: 18-3066-CDOT-A-AP-81

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type
4620F-R6-3B-Thins et 1 221804469-0012B	Ceramic tile/ mortar/ thin set	Gray Non-Fibrous Homogeneous		5% Ca Carbonate 95% Non-fibrous (Other)	None Detected
4620F-R6-3B-Thins et 2 221804469-0012C	Ceramic tile/ mortar/ thin set	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4620F-R6-3C-Cera mic Tile 221804469-0013	Ceramic tile/ mortar/ thin set	Red Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4620F-R6-3C-Thins et 221804469-0013A	Ceramic tile/ mortar/ thin set	White Non-Fibrous Homogeneous		10% Ca Carbonate 90% Non-fibrous (Other)	None Detected
4620F-R6-3C-Morta r 221804469-0013B	Ceramic tile/ mortar/ thin set	Gray Non-Fibrous Homogeneous		10% Ca Carbonate 90% Non-fibrous (Other)	None Detected
4620F-R6-3C-Mud 221804469-0013C	Ceramic tile/ mortar/ thin set	White Non-Fibrous Homogeneous		5% Ca Carbonate 30% Gypsum 65% Non-fibrous (Other)	None Detected
4620F-R3-4A-Cera mic Tile 221804469-0014	Ceramic tile/mortar	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4620F-R3-4A-Caulk 221804469-0014A	Ceramic tile/mortar	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4620F-R3-4A-Masti c 221804469-0014B	Ceramic tile/mortar	Tan Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected
4620F-R3-4B-Cera mic Tile 221804469-0015	Ceramic tile/mortar	White Non-Fibrous Homogeneous		100% Non-fibrous (Other)	None Detected

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036
All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

Collected Date:

Project: 18-3066-CDOT-A-AP-81

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

C 221804469-0015A Homogeneous 4620F-R3-4C-Cera Ceramic tile/mortar White Non-Fibrous (Other) None mic Tile 21804469-0016 4620F-R3-4C-Masti Ceramic tile/mortar Tan 100% Non-fibrous (Other) None None None-Fibrous (Other) None None None-Fibrous (Other) None None None-Fibrous (Other) None None None-Fibrous (Other) None None None None None None None None	<u>Asbestos</u>	
Non-Fibrous	ре	
Homogeneous	Detected	
A620F-R3-4C-Cera Mon-Fibrous Homogeneous		
mic Tile Non-Fibrous 4620F-R3-4C-Masti Ceramic tile/mortar Tan 100% Non-fibrous (Other) None c Non-Fibrous Homogeneous 4620F-R6-5A-Floor 98% Non-fibrous (Other) 2% Tile Non-Fibrous Non-Fibrous 100% Non-fibrous (Other) None 221804469-0017 Homogeneous 100% Non-fibrous (Other) None 4620F-R6-5A-Masti 9x9 floor tile Black 100% Non-fibrous (Other) None c Non-Fibrous Homogeneous 100% Non-fibrous (Other) 1% 4620F-R6-5A-Concr 9x9 floor tile Gray/Tan 100% Non-fibrous (Other) <1%		
## Homogeneous ### Homogeneous #### Homogeneous #### Homogeneous #### Homogeneous #### Homogeneous #### Homogeneous ###################################	Detected	
A620F-R3-4C-Masti Ceramic tile/mortar Tan Non-Fibrous Non-Fibrous Homogeneous		
C 221804469-0016A Non-Fibrous Homogeneous 4620F-R6-5A-Floor Tile 21804469-0017 9x9 floor tile 9x0-Fibrous Homogeneous White 98% Non-fibrous (Other) 9x9 floor tile 21804469-0017 Black Non-Fibrous (Other) None of the programment o		
## Description of the composition of the compositio	Detected	
4620F-R6-5A-Floor Tile Non-Fibrous Homogeneous		
Tile Non-Fibrous 221804469-0017 Homogeneous 4620F-R6-5A-Masti 9x9 floor tile Black Non-Fibrous Non-Fibrous 4620F-R6-5A-Concr 9x9 floor tile Gray/Tan 8620F-R6-5A-Concr 9x9 floor tile Homogeneous 4620F-R6-5B-Floor 9x9 floor tile White 8620F-R6-5B-Floor 9x9 floor tile White 821804469-0018 Homogeneous 4620F-R6-5B-Masti 9x9 floor tile Black Non-Fibrous Non-Fibrous 4620F-R6-5B-Masti 9x9 floor tile Black Non-Fibrous Non-Fibrous Homogeneous Homogeneous		
## Homogeneous ### Homogeneous #### Homogeneous #### Homogeneous #### Homogeneous #### Homogeneous ###################################	Chrysotile	
4620F-R6-5A-Masti 9x9 floor tile Black Non-Fibrous (Other) None tete 221804469-0017B Homogeneous		
Non-Fibrous Homogeneous		
Homogeneous	Detected	
4620F-R6-5A-Concr ete Non-Fibrous Homogeneous 4620F-R6-5B-Floor Tile Non-Fibrous 4620F-R6-5B-Floor Tile Non-Fibrous 4620F-R6-5B-Masti C Non-Fibrous 4620F-R6-5B-M		
ete Non-Fibrous Homogeneous 4620F-R6-5B-Floor 9x9 floor tile White 98% Non-fibrous (Other) 2% Von Prile Non-Fibrous Homogeneous 4620F-R6-5B-Masti 9x9 floor tile Black 100% Non-fibrous (Other) None C Non-Fibrous Homogeneous 4620F-R6-5B-Masti 9x9 floor tile Black 100% Non-fibrous (Other) None C Non-Fibrous Homogeneous		
221804469-0017B	Chrysotile	
4620F-R6-5B-Floor 9x9 floor tile White 98% Non-fibrous (Other) 2% Non-Fibrous Homogeneous 4620F-R6-5B-Masti c Non-Fibrous 4620F-R6-5B-Masti c Non-Fibrous Homogeneous Homogeneous Homogeneous Homogeneous		
Tile Non-Fibrous 221804469-0018 Homogeneous 4620F-R6-5B-Masti 9x9 floor tile Black 100% Non-fibrous (Other) None c Non-Fibrous 221804469-0018A Homogeneous		
Homogeneous 4620F-R6-5B-Masti 9x9 floor tile Black 100% Non-fibrous (Other) None C Non-Fibrous Homogeneous	Chrysotile	
4620F-R6-5B-Masti 9x9 floor tile Black 100% Non-fibrous (Other) None C Non-Fibrous Homogeneous		
C Non-Fibrous 221804469-0018A Homogeneous		
221804469-0018A Homogeneous	Detected	
· · · · · · · · · · · · · · · · · · ·		
4620F-R6-5C-Floor 9x9 floor tile White/Beige 35% Ca Carbonate 4%		
	Chrysotile	
Tile Non-Fibrous 61% Non-fibrous (Other)		
221804469-0019 Homogeneous		
4620F-R6-5C-Masti 9x9 floor tile Black 100% Non-fibrous (Other) None	Detected	
c Non-Fibrous		
221804469-0019A Homogeneous		

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036
All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

Project: 18-3066-CDOT-A-AP-81

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-Asbestos		
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type
4620F-R6-6A-Dryw	Textured drywall	Gray	20% Cellulose	70% Gypsum	None Detected
all		Non-Fibrous		10% Non-fibrous (Other)	
221804469-0020		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4620F-R6-6Q-Textu	Textured drywall	White/Beige		10% Ca Carbonate	2% Chrysotile
re		Non-Fibrous		88% Non-fibrous (Other)	
221804469-0021		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4620F-R6-6Q-Dryw	Textured drywall	White	20% Cellulose	70% Gypsum	None Detected
all		Fibrous		10% Non-fibrous (Other)	
221804469-0021A		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4620F-R6-6B-Textur	Textured drywall	White/Beige		5% Ca Carbonate	2% Chrysotile
е		Non-Fibrous		93% Non-fibrous (Other)	
221804469-0022		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	
4620F-R6-6B-Tape	Textured drywall	Yellow	98% Cellulose	2% Non-fibrous (Other)	None Detected
221804469-0022A		Fibrous			
		Homogeneous			
4620F-R6-6B-Joint	Textured drywall	White		98% Non-fibrous (Other)	2% Chrysotile
Compound		Non-Fibrous			
221804469-0022B		Homogeneous			
4620F-R6-6B-Dryw	Textured drywall	White	20% Cellulose	70% Gypsum	None Detected
all		Fibrous		10% Non-fibrous (Other)	
221804469-0022C		Homogeneous			
4620F-R6-6C-Textur	Textured drywall	White/Beige		20% Ca Carbonate	2% Chrysotile
е		Fibrous		78% Non-fibrous (Other)	
221804469-0023		Heterogeneous			
			Inseparable paint / coating layer include	ed in analysis	

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield

All-Phase Environmental Consultants, Inc

721 West 9th Street Pueblo, CO 81003 Phone: (719) 250-0036 Fax: (719) 542-2807

Received Date: 06/19/2018 10:05 AM **Analysis Date:** 06/23/2018 - 06/26/2018

Collected Date:

Project: 18-3066-CDOT-A-AP-81

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

	Description		<u>Asbestos</u>		
Sample		Appearance	% Fibrous	% Non-Fibrous	% Type
4620F-R6-6C-Dryw all 221804469-0023A	Textured drywall	Brown/White Fibrous Homogeneous	15% Cellulose	70% Gypsum 15% Non-fibrous (Other)	None Detected
4620F-R6-7A 221804469-0024	Wood panel/mastic	Brown/Tan Non-Fibrous Homogeneous		80% Non-fibrous (Other)	20% Chrysotile
4620F-R6-7B 221804469-0025	Wood panel/mastic	Brown Non-Fibrous Homogeneous		80% Non-fibrous (Other)	20% Chrysotile
4620F-R6-7C 221804469-0026	Wood panel/mastic	Brown Fibrous Homogeneous		85% Non-fibrous (Other)	15% Chrysotile
4620F-EX-8A 221804469-0027	Window glazing	Beige Non-Fibrous Homogeneous	10% Fibrous_Other	90% Non-fibrous (Other)	None Detected
4620F-EX-8B 221804469-0028	Window glazing	White Non-Fibrous Homogeneous	8% Fibrous_Other	30% Ca Carbonate 62% Non-fibrous (Other)	None Detected
4620F-EX-8C 221804469-0029	Window glazing	White Fibrous Homogeneous	8% Fibrous_Other	30% Ca Carbonate 62% Non-fibrous (Other)	None Detected
4620F-G-9A 221804469-0030	Transite siding	Gray/White Fibrous Homogeneous		85% Non-fibrous (Other)	15% Chrysotile
4620F-G-9B 221804469-0031	Transite siding	Gray/White Fibrous Homogeneous		85% Non-fibrous (Other)	15% Chrysotile
4620F-EX-9C 221804469-0032	Transite siding	Gray Fibrous Homogeneous		10% Ca Carbonate 78% Non-fibrous (Other)	12% Chrysotile

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036
All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

721 West 9th Street Received Date: 06/19/2018 10:05 AM Pueblo, CO 81003 Analysis Date: 06/23/2018 - 06/26/2018

Collected Date: Project: 18-3066-CDOT-A-AP-81

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			<u>Asbestos</u>		
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type
4620F-EX-10A	Vapor barrier	Black	55% Cellulose	45% Non-fibrous (Other)	None Detected
221804469-0033		Fibrous			
		Homogeneous			
4620F-EX-10B	Vapor barrier	Black	55% Cellulose	45% Non-fibrous (Other)	None Detected
221804469-0034		Fibrous			
		Homogeneous			
4620F-EX-10C	Vapor barrier	Black	70% Cellulose	30% Non-fibrous (Other)	None Detected
221804469-0035		Fibrous			
		Homogeneous			
4620F-EX-11A-Shin	Roofing H	Black	10% Glass	90% Non-fibrous (Other)	None Detected
gle		Fibrous			
221804469-0036		Homogeneous			
4620F-EX-11A-Felt	Roofing H	Black	55% Cellulose	45% Non-fibrous (Other)	None Detected
221804469-0036A		Fibrous			
		Homogeneous			
4620F-EX-11B-Shin	Roofing H	Black	10% Glass	90% Non-fibrous (Other)	None Detected
gle		Fibrous			
221804469-0037		Homogeneous			
4620F-EX-11B-Felt	Roofing H	Black	55% Cellulose	45% Non-fibrous (Other)	None Detected
221804469-0037A		Fibrous			
		Homogeneous			
4620F-EX-11C-Shin	Roofing H	Brown/Gray/Black	25% Glass	10% Ca Carbonate	None Detected
gle		Fibrous		65% Non-fibrous (Other)	
221804469-0038		Homogeneous			
4620F-EX-11C-Felt	Roofing H	Brown/Black	80% Cellulose	20% Non-fibrous (Other)	None Detected
221804469-0038A		Fibrous			
		Homogeneous			
4620F-G-12A-Shing	Roofing G	Black	5% Cellulose	95% Non-fibrous (Other)	None Detected
le		Fibrous			
221804469-0039		Homogeneous			

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036
All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

Collected Date:

Project: 18-3066-CDOT-A-AP-81

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy

			Non-As	<u>Asbestos</u>	
Sample	Description	Appearance	% Fibrous	% Non-Fibrous	% Type
4620F-G-12A-Felt 1	Roofing G	Black	55% Cellulose	45% Non-fibrous (Other)	None Detected
221804469-0039A		Fibrous			
		Homogeneous			
4620F-G-12A-Felt 2	Roofing G	Black	70% Cellulose	30% Non-fibrous (Other)	None Detected
221804469-0039B		Fibrous			
		Homogeneous			
4620F-G-12B-Shingl	Roofing G	Red/Black	5% Cellulose	95% Non-fibrous (Other)	None Detected
е		Non-Fibrous			
221804469-0040		Homogeneous			
4620F-G-12B-Felt	Roofing G	Black	65% Cellulose	35% Non-fibrous (Other)	None Detected
221804469-0040A		Fibrous			
		Homogeneous			
4620F-G-12Q-Shing	Roofing G	Black	5% Cellulose	95% Non-fibrous (Other)	None Detected
le		Fibrous			
221804469-0041		Homogeneous			
4620F-G-12Q-Felt	Roofing G	Black	65% Cellulose	35% Non-fibrous (Other)	None Detected
221804469-0041A		Fibrous			
		Homogeneous			
4620F-G-12C-Shingl	Roofing G	White/Red/Black	20% Synthetic	10% Ca Carbonate	None Detected
e 1		Fibrous		70% Non-fibrous (Other)	
221804469-0042		Homogeneous			
4620F-G-12C-Shingl	Roofing G	Red/Black	20% Synthetic	10% Ca Carbonate	None Detected
e 2		Fibrous		70% Non-fibrous (Other)	
221804469-0042A		Homogeneous			
4620F-G-12C-Masti	Roofing G	Black		100% Non-fibrous (Other)	None Detected
С		Non-Fibrous			
221804469-0042B		Homogeneous			
4620F-G-12C-Felt	Roofing G	Black	80% Cellulose	20% Non-fibrous (Other)	None Detected
221804469-0042C		Fibrous			
		Homogeneous			

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



Customer PO: Project ID:

Attention: Logan Greenfield Phone: (719) 250-0036

All-Phase Environmental Consultants, Inc Fax: (719) 542-2807

721 West 9th Street Received Date: 06/19/2018 10:05 AM Pueblo, CO 81003 Analysis Date: 06/23/2018 - 06/26/2018

Project: 18-3066-CDOT-A-AP-81

The samples in this report were submitted to EMSL for analysis by Asbestos Analysis of Bulk materials via EPA/600 (0513) Method using Polarized Light Microscopy. The reference number for these samples is the EMSL Order ID above. Please use this reference number when calling about these samples.

Report Comments:

Sample Receipt Date: 06/19/2018 Sample Receipt Time: 10:05 AM

Analysis Completed Date: 06/26/2018 Analysis Completed Time: 4:24 PM

Analyst(s):

Signature Not Loaded

Henry Vrity

Cassandra Schorzman PLM (7)

Stuart Printz PLM (21)

Gentry Catlett PLM (14)

Timothy Kleehammer PLM (43)

Samples Reviewed and approved by:

Amanda Lang, Asbestos Laboratory Manager or other approved signatory

atcett

EMSL maintains liability limited to cost of analysis. This report relates only to the samples reported and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. This report must not be used by the client to claim product certification, approval, or endorsement by NVLAP, NIST or any agency of the federal government. Non-friable organically bound materials present a problem matrix and therefore EMSL recommends gravimetric reduction prior to analysis. Samples received in good condition unless otherwise noted. Estimated accuracy, precision and uncertainty data available upon request. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample. Reporting limit is 1%

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0



EMSL Analytical, Inc.

1010 Yuma Street, Denver, CO 80204

Phone/Fax: (303) 740-5700 / (303) 741-1400

http://www.EMSL.com denverlab@emsl.com

EMSL Order: 221804469 CustomerID: ALLP62

CustomerPO: ProjectID:

Logan Greenfield All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO 81003 Phone: (719) 545-0375 Fax: (719) 542-2807 Received: 06/19/18 10:05 AM

Analysis Date: 7/11/2018

Collected:

Project: 18-3066-CDOT-A-AP-81

Test Report: Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy. Quantitation using 400 Point Count Procedure

			Non-Asbestos			<u>Asbestos</u>
Sample	Description	Appearance	%	Fibrous	% Non-Fibrous	% Type
4620F-R6-5A- Concrete 221804469-0017B	9x9 floor tile	Gray/Tan Non-Fibrous			99.75% Non-fibrous (other)	0.25% Chrysotile
		Homogeneous				

Disclaimer:Some samples may contain asbestos fibers present in dimensions below PLM resolution limits. The limit of detection as stated in the method is 0.25%. EMSL Analytical Inc suggests that samples reported as <0.25% or none detected undergo additional analysis via TEM. The above test report relates only to the items tested. This report may not be reproduced, except in full, without written approval of EMSL Analytical Inc. This test report must not be used by the client to claim product endorsement by NVLAP or any agency of the United States Government. EMSL Analytical Inc., bears no responsibility for sample collection activities, analytical method limitations, or the accuracy of results when requested to separate layered samples. EMSL Analytical Inc., liability is limited to the cost of sample analysis. The test results contained within this report meet the requirements of NELAC unless otherwise noted. Samples received in good condition unless otherwise noted. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample.

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0

Initial report from 07/11/2018 15:41:33



EMSL Analytical, Inc.

1010 Yuma Street, Denver, CO 80204

Phone/Fax: (303) 740-5700 / (303) 741-1400

http://www.EMSL.com denverlab@emsl.com

EMSL Order: 221804469 CustomerID: ALLP62

CustomerPO: ProjectID:

Logan Greenfield All-Phase Environmental Consultants, Inc 721 West 9th Street Pueblo, CO 81003 Phone: (719) 545-0375 Fax: (719) 542-2807 Received: 06/19/18 10:05 AM

Analysis Date: 7/11/2018

Collected:

Project: 18-3066-CDOT-A-AP-81

The samples in this report were submitted to EMSL for analysis by Asbestos Analysis of Bulk Materials via EPA 600/R-93/116 Method using Polarized Light Microscopy. Quantitation using 400 Point Count Procedure. The reference number for these samples is the EMSL Order ID above. Please use this reference number when calling about these samples.

Report Comments:

Sample Receipt Date:: 6/19/2018 Sample Receipt Time: 10:05 AM
Analysis Completed Date: 7/11/2018 Analysis Completed Time: 3:37 PM

Analyst(s):

Timothy Kleehammer PLM 400 Point Count (1)

Samples reviewed and approved by:

Amanda Lang, Asbestos Laboratory Manager or other approved signatory

Disclaimer:Some samples may contain asbestos fibers present in dimensions below PLM resolution limits. The limit of detection as stated in the method is 0.25%. EMSL Analytical Inc suggests that samples reported as <0.25% or none detected undergo additional analysis via TEM. The above test report relates only to the items tested. This report may not be reproduced, except in full, without written approval of EMSL Analytical Inc. This test report must not be used by the client to claim product endorsement by NVLAP or any agency of the United States Government. EMSL Analytical Inc., bears no responsibility for sample collection activities, analytical method limitations, or the accuracy of results when requested to separate layered samples. EMSL Analytical Inc., liability is limited to the cost of sample analysis. The test results contained within this report meet the requirements of NELAC unless otherwise noted. Samples received in good condition unless otherwise noted. Unless requested by the client, building materials manufactured with multiple layers (i.e. linoleum, wallboard, etc.) are reported as a single sample.

Samples analyzed by EMSL Analytical, Inc. Denver, CO NVLAP Lab Code 200828-0

OrderID: 221804469

2 3

7



Asbestos Chain of Custody EMSL Order Number (Lab Use Only):

EMSL Analytical, Inc. 1010 Yuma Street

Denver, CO 80204 PHONE: (303) 740-5700 FAX: (303) 741-1400

		T	15 15 5	
Company : All-Phase Environmenta	al Consultants, Inc.		ill to: Different ferent note instructions in Con	
Street: 721 W. 9th Street		Third Party Billing re	quires written authorizatio	n from third party
City: Pueblo	Zip/Postal Code: 81003 Country: United States			
Report To (Name): Logan Greenfield	State/Province: CO	Telephone #: 719-250-0		
Email Address: logan@allphaseen		Fax #:	Purchase 0	Order:
Project Name/Number: 18-3066-CD	Please Provide Results		mail Mail	
U.S. State Samples Taken: CO		Connecticut Samples:		sidential
□ 3 Hour □ 6 Hour □ 1	Turnaround Time (TA 24 Hour □ 48 Hour	T) Options* – Please Che ■ 72 Hour	ck 96 Hour I∏ 1 Week	2 Week
*For TEM Air 3 hr through 6 hr, please call at	nead to schedule. *There is a pre	mium charge for 3 Hour TEM AF	IERA or EPA Level II TAT.	You will be asked to sign
an authorization form for this service.				tical Price Guide
PCM - Air ☐ Check if samples are from NIOSH 7400	om NY <u>TEIVI – AIF</u>	-4.5hr TAT (AHERA only)	TEM- Dust Microvac - ASTM	D 5755
□ w/ OSHA 8hr. TWA	☐ NIOSH 7402		☐ Wipe - ASTM D64	
PLM - Bulk (reporting limit)	☐ EPA Level II		☐ Carpet Sonication	
PLM EPA 600/R-93/116 (<1%)	☐ ISO 10312		Soil/Rock/Vermiculi	
☐ PLM EPA NOB (<1%)	TEM - Bulk		☐ PLM CARB 435 -	A (0.25% sensitivity)
Point Count	☐ TEM EPA NO	OB .	☐ PLM CARB 435 -	B (0.1% sensitivity)
☐ 400 (<0.25%) ☐ 1000 (<0.1%)	I.	8.4 (non-friable-NY)	☐ TEM CARB 435 -	-
Point Count w/Gravimetric	☐ Chatfield SO	•	I	C (0.01% sensitivity)
☐ 400 (<0.25%) ☐ 1000 (<0.1%)		☐ TEM Mass Analysis-EPA 600 sec. 2.5		tration Technique
NYS 198.1 (friable in NY)		TEM - Water: EPA 100.2		pp-Mount Technique
NYS 198.6 NOB (non-friable-NY)	<u> </u>	☐ Waste ☐ Drinking ☐ Waste ☐ Drinking	Other:	
☐ NIOSH 9002 (<1%)	All Fiber Sizes	☐ waste ☐ Dilliking		
☐ Check For Positive Stop – Clearly		roup Filter Pore Size (Air Samples): 🔲 0.8	μm 🔲 0.45μm
Samplers Name: Logan Gree	nfield	Samplers Signature:	7- 1	ALL
Sample #	Sample Descript	ion	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
4620F-RI-1A Lig	ht textured	Drywall		6-15-18
4620F-R3-1B				
4620F-H-1C		_		
4420F-R2-ID				
4620F-R5-1E				
4620F-R4-IF				
41.20F - RIa - 15-	$\sqrt{}$			
	Plastic Tile/	Mastic		LV
Client Sample # (s):			Total # of Samples:	
Relinquished (Client):	A Date	· 6-18-18	Time	: 1200
Received (Lab):	Date	: 41948	. <u>Time</u>	:: 10705
Comments/Special Instructions:	•	EFY 795	T 02 59 14	
L		1/2	5 02 59 45	<u>\ </u>
	Page 1 of <u>3</u> ,	vages	. 49	<i></i>

3

OrderID: 221804469



Asbestos Chain of Custody EMSL: Order Number (Lab Use Only):

221804469

EMSL Analytical, Inc. 1010 Yuma Street

Denver, CO 80204

PHONE: (303) 740-5700 FAX. (303) 741-1400

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
14620F-R4-2B	Plastic Tile/Mastic		6-15-18
4620F-5W-2C	<u> </u>		
4620F-R4-3A	Ceramic Tile Mortar Min Set		
1 4620F-RG-38			
4620F-R6-3C	<u> </u>		
4620F-R3-4A	Ceramic Tike Mortar		
4620F-R3-48			
4620F-R3-4C	V		
4620F-RG-5A	9x9 Floor Tile		
4620F-R6-5B			
4620F-R16-5C			
0 4620F-R6-6A	Textured Drywall		-
4620F-R6-6Q			
4620F-R6-6B			
4620F-R6-6C			
4620F-RE-TA	Wood Pane/Mastic		
4420F-R6-TB	<u> </u>		
4620F-R6-7C	V		
4620F-EX-BA	Window Glazing		
4620F-EX-88			
4620F-EX-BC	<u> </u>		
4620F-G-9A	Transite Siding		
4620F-G-9B			
4620F-EX-9C	√		
*Comments/Special	Instructions:		

Page 2 of 5 pages



Asbestos Chain of Custody EMSL Order Number (Lab Use Only):

221804469

EMSL Analytical, Inc. 1010 Yuma Street

Denver, CO 80204 PHONE: (303) 740-5700

FAX: (303) 740-5700

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
4620F-EX-10A	Vapor Barrier		6-15-14
4620F-EX-10B	<u> </u>		1
4620F-EX-10C	V		
4620F-EX-11A	Roofing - H		
4620F-EX-11B			
4620F-EX-11C	V	-	
4620F-G-12A	Roofing - G		
4620F-G-12B			
4620F-G-12Q 4620F-G-12C			
4420F-G-12C	<u> </u>	,	V
			_
			
			·
_	-		
	 		
ĺ			

Page <u>3</u> of <u>3</u> pages

3

LABORATORY RESULTS & CHAIN OF CUSTODY LEAD & TCLP



EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077 Phone/Fax: (856) 303-2500 / (856) 786-5974

http://www.EMSL.com cinnaminsonleadlab@emsl.com

EMSL Order: CustomerID: 201807159 ALLP62

CustomerPO: ProjectID:

Richard Ralston
All-Phase Environmental Consultants, Inc
721 West 9th Street
Pueblo, CO

Phone: (719) 225-6953 Fax: (719) 542-2807 Received: 07/02/18 10:00 AM

Collected: 6/15/2018

Project: 18-3066-C70-L-AP-81

Test Report: Lead in Paint Chips by Flame AAS (SW 846 3050B/7000B)*

Client Sample Description	n Lab ID	Collected	Analyzed	Weight	Lead Concentration
4620F-R-1L	201807159-0001	6/15/2018	7/5/2018	0.2602 g	0.20 % wt
	Site: Kitchen-Dry	ywall-Peach			
4620F-R-2L	201807159-0002	6/15/2018	7/5/2018	0.2505 g	0.11 % wt
	Site: Kitchen-Wo	ood Frame-V	/hite		
4620F-R-3L	201807159-0003	6/15/2018	7/5/2018	0.2677 g	0.012 % wt
	Site: Living Roor	m-Drywall-Br	own		

Phillip Worby, Lead Laboratory Manager or other approved signatory

*Analysis following Lead in Paint by EMSL SOP/Determination of Environmental Lead by FLAA. Reporting limit is 0.008 % wt based on the minimum sample weight per our SOP. Unless noted, results in this report are not blank corrected. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities. Samples received in good condition unless otherwise noted. "<" (less than) result signifies that the analyte was not detected at or above the reporting limit. Measurement of uncertainty is available upon request. The QC data associated with the sample results included in this report meet the recovery and precision requirements unless specifically indicated otherwise. Definitions of modifications are available upon request.

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NELAP Certifications: NJ 03036, NY 10872, PA 68-00367, AIHA-LAP, LLC ELLAP 100194, A2LA 2845.01

Initial report from 07/06/2018 10:20:38

OrderID: 201807159



Lead (Pb) Chain of Custody EMSL Order ID (Lab Use Only):

201807159

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077

PHONE: 1-800-220-3675 FAX: (856) 786-5974

Company : All-Phase Environme	onsultants, Inc	EMSL-Bill to: ☑ Same ☐ Different If Bill to is Different note instructions in Comments**							
Street: 721 West 9th Street			Third Party Billing requires written authorization from third party						
	State/P	Province: CO	Zip/Postal Code: 81003 Country: US					July	
Report To (Name): Richard Rals			Telephone #: 7192256953						
Email Address: rick@allphaseer		nental com							
			Fax #: 719-542-2807 Purchase Order:						
Project Name/Number: 18-3066-	C/U-L-	AP- 81		rovide Results		✓ Em			
U.S. State Samples Taken: CO	_			les: Comme		ole 🔲 F	Residential/Ta	x Exempt	
Понти I Понти		rnaround Time (TA			Tarris and T		west I =	1014	
3 Hour 6 Hour		Hour 48 Hour d in accordance with EMS			96 Hour	A CONTRACTOR OF THE PARTY OF TH		2 Week	
Matrix	Omplete	Method	L'S TEITIS A	Instrun	A RESIDENCE OF THE PERSON NAMED IN COLUMN 1		orting Limit	Check	
Chips 🛚 % by wt. 🔲 mg/cm² 🔲 ppm	(mg/kg)	SW846-7000E	3	Flame Atomic		300	0.01%	M	
Air		NIOSH 7082		Flame Atomic		4	µg/filter		
		NIOSH 7105		Graphite Fur			3 µg/filter		
		NIOSH 7300M/NIOS	H 7303	ICP-O			5 μg/filter		
Wipe* ASTM		SW846-7000E	3	Flame Atomic	Absorption) µg/wipe		
non ASTM *if no box checked, non-ASTM Wipe assumed		SW846-6010B o	or C	ICP-O	ES		0 μg/wipe		
TÇLP		SW846-1311/7000B/S	M 3111B	Flame Atomic	Absorption	0.4	mg/L (ppm)		
		SW846-1311/SW846-6	010B or C	ICP-O	ES		mg/L (ppm)		
SPLP		SW846-1312/7000B/S		Flame Atomic Absorption		0.4 1	mg/L (ppm)		
O. E.		SW846-1312/SW846-6	ICP-OES			mg/L (ppm)			
TTLC		22 CCR App. II, 7000	Flame Atomic Absorption		40 mg/kg (ppm)				
A CONTRACTOR OF THE CONTRACTOR		22 CCR App. II, SW846-6		ICP-O			g/kg (ppm)		
STLC		22 CCR App. II, 7000	Flame Atomic Absorption		0.4 mg/L (ppm)				
e.ii		22 CCR App. II, SW846-6		Flame Atomic Absorption		0.1 mg/L (ppm) 40 mg/kg (ppm)			
Soil		SW846-7000E							
		SW846-6010B o					g/kg (ppm)		
Wastewater Unpreserved		SM3111B/SW846-7	7000B	Flame Atomic Absorption Graphite Furnace AA ICP-OES		0.4 mg/L (ppm) 0.003 mg/L (ppm) 0.020 mg/L (ppm)			
Preserved with HNO ₃ pH < 2		EPA 200.9 EPA 200.7							
		EPA 200.8		ICP-MS		0.020 mg/L (ppm)		H	
		EPA 200.9		Graphite Furnace AA		0.003 mg/L (ppm)			
Preserved with HNO ₃ pH < 2		EPA 200.5		ICP-OES		0.003 mg/L (ppm)			
TSP/SPM Filter		40 CFR Part 5	0	ICP-OES		12 µg/filter			
		40 CFR Part 5	0	Graphite Fur	nace AA	3.6 µg/filter			
Other:									
Name of Sampler: Rich	Wars	SW	Signa	ture of Samp	ler: PM	esta			
Sample #	_ocati	on		Volume/A	rea		Date/Time	Sampled	
4620FR IL Kitch	en	Drywoll	1	Persch			4/15/18		
22 itilch	EN	wood Fran	ME	White					
Client Sample #s	-				tal # of Sa	mples	: 3		
Relinquished (Client):	XXX	Date:	6/2	5/2018	Time:		16:10	1	
0/		VALI	120	- la coli e	/	00	01.1		
Received (Lab):	A	Date:		e reuns	Time: /		EW.		
BillTo: All-Phase Environmental Consultants, Inc, 7 Attention: Brandice Eslinger Phone: 719-240-4690	21 West 9t Email: bran	th Street, Pueblo, CO, 81003, US ndice@allphaseenvironmental.com	Purchase Orde	per Ric	k please	C	Emailed	Eleft	
			}	and cadil	ona Isan	He VO	remail to	CHEVIT	

Convolled Document -- COC-25 Lead (Pb) - R8- 7/19/2017

Page 1 of Z

Page 1 Of

pages proceed with the samples listed on the coci blacklis -ck are pages and pages listed on the coci blacklis -ck are pages and pages listed on the coci blacklis -ck are pages and pages listed on the coci blacklis -ck are pages and pages are pages and pages and pages are pages and pages and pages are pages are pages and pages are pages are pages and pages are pag

OrderID: 201807159



LEAD (Pb) CHAIN OF CUSTODY EMSL ORDER ID (Lab Use Only):

201807159

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077

PHONE: 1-800-220-3675 FAX: (856) 786-5974

Additional Pages of the Chain of Custody are only necessary if needed for additional sample information

Sample #	Location	Volume/Area	Date/Time Sampled		
4620 F-R	BL- Living Room Deywall	Beowd			
			Carried I		
			1998		
			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
	*				
		A STATE OF THE STA			
		1000			
Comments/S	Special Instructions:				
	ironmental Consultants, Inc, 721 West 9th Street, Pueblo, CO, 81003, US				
Attention: Brandice I	ronmental Consultants, Inc, 721 West 9th Street, Pueblo, CO, 81003, US slinger Phone: 719-240-4690 Email: brandice@allphaseenvironmental.com Purchase C	Order.			
A. P. Vinde					

Page $\underline{\hspace{1cm}}^{\hspace{1cm}}_{\hspace{1cm}}$ of $\underline{\hspace{1cm}}^{\hspace{1cm}}_{\hspace{1cm}}$ pages

Controlled Decement — COC-25 Lead (Pb) - R8- 7/19/2617



EMSL Analytical, Inc.

200 Route 130 North, Cinnaminson, NJ 08077 Phone/Fax: (856) 303-2500 / (856) 786-5974

http://www.EMSL.com cinnaminsonleadlab@emsl.com

EMSL Order: CustomerID: CustomerPO: 201806933 ALLP62

CustomerPO:
ProjectID:

Richard Ralston
All-Phase Environmental Consultants, Inc
721 West 9th Street
Pueblo, CO

Phone: (719) 225-6953 Fax: (719) 542-2807 Received: 06/26/18 10:30 AM

Collected: 6/15/2018

Project: 18-3066-C70-L-AP-81

Test Report: Toxicity Characteristic Leachate Procedure (1311/7000B)

Client Sample Descriptio	n Lab ID	Collected	Analyzed	Lead Concentration
4620F-TC-1	201806933-0001	6/15/2018	6/28/2018	1.4 mg/L
	Site: TCLP- Aro	und House		

Phillip Worby, Lead Laboratory Manager or other approved signatory

Samples analyzed by EMSL Analytical, Inc. Cinnaminson, NJ NELAP Certifications: NJ 03036, NY 10872, PA 68-00367

OrderID: 201806933 EMSL ANALYTICAL, INC.
LABORATORY - PRODUCTS - TRAINING
LABORATORY - PRODUCTS - TRAINING

Lead (Pb) Chain of Custody EMSL Order ID (Lab Use Only):

201806933

EMSL Analytical, Inc. 200 Route 130 North

Cinnaminson, NJ 08077

PHONE: 1-800-220-3675 FAX: (856) 786-5974

Company : All-Phase Enviro	EMSL-Bill to: ☑ Same ☐ Different If Bill to is Different note instructions in Comments**								
Street: 721 West 9th Street									
City: Pueblo		Province: CO	Third Party Billing requires written authorization from third party Zip/Postal Code: 81003 Country: US						
		rovince. CO	Telephone #: 7192256953						
Report To (Name): Richard I		tel sesse	-			,	1		
Email Address: rick@allpha				19-542-28	-	_	Purchase	Order:	
Project Name/Number: 18-30		AP- 81	1	rovide Re			√ Email		
U.S. State Samples Taken: C							ble 🗌 Residen	tial/Tax	Exempt
-y		urnaround Time (TA							
☐ 3 Hour ☐ 6 Hour		Hour 48 Hou		2 Hour		Hour	☐ 1 Week		2 Week
	ysis completed	d in accordance with EMS							k
Matrix		Method		Ins	strumer	nt	Reporting L	imit	Check
Chips % by wt. mg/cm²	ppm (mg/kg)	SW846-7000)B	Flame A	Atomic Abs	sorption	0.01%		
Air		NIOSH 7082	2	Flame A	Atomic Abs	sorption	4 µg/filte		
	1	NIOSH 7105	5		nite Furnac		0.03 µg/fil	ter	
		NIOSH 7300M/NIOS	SH 7303		ICP-OES		0.5 µg/filt	er	
Wipe* ASTM		SW846-7000)B	Flame A	Atomic Abs	sorption	10 μg/wip	oe l	
non AST *if no box checked, non-ASTM Wipe assumed		SW846-6010B	or C		ICP-OES		1.0 µg/wij		
TCLP		SW846-1311/7000B/S	SM 3111B	Flame A	Atomic Abs	sorption	0.4 mg/L (p	pm)	X
		SW846-1311/SW846-6	6010B or C	ICP-OES		0.1 mg/L (p			
ODLD		SW846-1312/7000B/S	SM 3111B	Flame A	Atomic Abs	sorption	0.4 mg/L (p	pm)	
SPLP		SW846-1312/SW846-6		ICP-OES		0.1 mg/L (ppm)			
TTLC		22 CCR App. II, 700	Flame A	Flame Atomic Absorption		40 mg/kg (ppm)			
TILC		22 CCR App. II, SW846-		ICP-OES		2 mg/kg (ppm)			
STLC		22 CCR App. II, 700	00B/7420	Flame A	Atomic Abs	sorption	0.4 mg/L (p		
SILC	10	22 CCR App. II, SW846-	-6010B or C		ICP-OES		0.1 mg/L (p	pm)	
Soil		SW846-7000)B	Flame A	Atomic Abs	sorption	40 mg/kg (p		
		SW846-6010B	or C		ICP-OES		2 mg/kg (p		
		SM3111B/SW846-	-7000B	Flame A	Atomic Abs	sorption	0.4 mg/L (p		
Wastewater Unpreserve		EPA 200.9			ite Furnac	-	0.003 mg/L (
Preserved with HNO ₃ pH <	2 🗀	EPA 200.7		-	ICP-OES		0.020 mg/L (
Dalatina Motor Unpresente	4 D	EPA 200.8	,		ICP-MS		0.001 mg/L (
Drinking Water Unpreserve Preserved with HNO ₃ pH <		EPA 200.9			ite Furnac	e AA	0.003 mg/L (ppm)	
Preserved with Fire 3 pri	2 🗆	EPA 200.5	j	ICP-OES			0.003 mg/L (ppm)		
TSP/SPM Filter		40 CFR Part			ICP-OES		12 µg/filte		
		40 CFR Part	50	Graph	ite Furnac	e AA	3.6 µg/filte	er	
Other:									
Name of Sampler: Rel	11 MASCSO	400	Signa	ature of S	Sampler	· TU	alsten		
Sample #	Locatio				me/Area	_		Time S	Sampled
		Round House	Apr	10x 42 1			6/1	1	
Client Sample #s		T			•	I# of Sa	amples:	1	
Relinquished (Client):	RRabty	Date:	6/2	5/20	18	Time:		00	
Received (Lab):	2 eux	Date:	10	120	118	Time:	1030 66	nse	
Comments: BillTo: All-Phase Environmental Consultant Attention: Brandice Eslinger Phone: 719-24				lr.			Ke to Richard of -	chard	heis
						94	on of-	10 a C	11. 410 1
Central Document — COC-25 Least (Ph) - Ra	s- 7:10/2013	Page 1 of	i pages			the	quickest	6/12	16/18 -CH

Page 1 of _ i _ pages



6b. Asbestos Abatement Project Design



Industrial Hygiene, Safety & Environmental Services

(Version 1, 11/5/18)

ASBESTOS ABATEMENT PROJECT DESIGN

SINGLE FAMILY RESIDENCE ABATEMENT PROJECT

4620 FILLMORE STREET DENVER, COLORADO 80216

PREPARED FOR:

JKS Industries, LLC 747 Sheridan Blvd., #9A Lakewood, Colorado 80214

November 5, 2018

FEI Project Number: AS18207-15

Prepared By: Nicolas D. Vasquez, CDPHE Cert #22566 Foothills Environmental

> Foothills Environmental, Inc. 11099 W. 8th Ave. Lakewood, Colorado 80215 Phone: 303-232-2660

Table of Contents

1.0	Scope of Work	4
1.1	Materials Identified for Removal	4
1.2	Schedule	5
1.3	Sequence of Work	5
1.4	Discussion of Removal Methods	5
2.0	Special Conditions	6
2.1	Regulatory Notification and Variances	6
2.2	Project Manager Requirement	6
2.3	Facility Occupancy Status	6
2.4	Site Security	7
2.5	Field Changes	7
3.0	Project Design	7
3.1	Standards and Primacy of Rules	7
3.2	Site Access	7
3.3	Utilities Service	7
3.4	Decontamination Facilities & Load-Out Facilities	8
3.5	Critical Barriers.	8
3.6	Negative Pressure Ventilation	8
3.7	Air Exchange Calculations	8
3.8	Containment Construction	8
3.9	Set up of work areas	9
Pr	e-Cleaning Activities	9
3.10	Asbestos Removal	9
3.11	Asbestos Spill Response	9
3.12	Asbestos Waste Transportation, Storage, and Disposal	10
W	aste Disposal:	10
W	aste Transporter:	10
3.13	Final Clean/ Final Visual Inspection Criteria	10
3.14	Final Air Clearance Monitoring	11
3.15	Personal Exposure Air Monitoring	11
3.16	Electrical Hazards Control	11
3.17	Emergency Egress and Fire Protection	11
3.18	Fire Protection Plan	11
3.19	Fall Protection	12
3.20	Respiratory Protection / PPE	12
3.21	Work Area Protection	12
3.22	Additional PPE	12
3.23	Pre-Abatement Document Submittal	12

APPENDIX A – Drawings

APPENDIX B – Certificates

1.0 Scope of Work

1.1 Materials Identified for Removal

The General Abatement Contractor (GAC) will be performing the removal of asbestos containing material(s) as indicated in the table below. This information was gathered from the inspection report prepared by All-Phase Environmental Consultants (APEC) dated July 11, 2018. A copy of the Inspection and this Project Design will be available onsite during the course of the project. The total amount of actual asbestos containing material to be removed is estimated to be greater than 160 sf/260 lf or the equivalent of a 55 gallon drum.

The following ACM was identified for removal prior to demolition:

Bemple Name	Sample Location	Lab Results/ Ashestos Type	Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification	Estimated Quantity (5q. ft.)
4620F-R3-1B	ROOM 3	TEXTURE 2% Chrysotile	PLM	GOOD			RACM	2,330
4620F-R2-1D	ROOM 2	TEXTURE 2% Chrysotile JOINT COMPOUND 2% Chrysotile	PLM	GOOD	LIGHT TEXTURED DRYWALL	WALLS AND CEILINGS OF ALL ROOMS ON THE MAIN FLOOR	RACM	
4620F-R5-1E	ROOM 5	TEXTURE 2% Chrysotile	PLM	GOOD			RACM	
4620F-R1-1A	ROOM 1						-	
4620F-H-1C	HALLWAY		luo.	MOCENEOUS	TO CAMPI ES 4000E	DO AD ASSOCIONADO A MESOCIONES	46	
4620F-R4-1F	ROOM 4		no	MOGENEOUS	TO SAMPLES 4620F-	R3-18, 4620F-R2-1D & 4620F-R5	-15	
4620F-R6-1G	ROOM 6							
4620F-R6-5A		FLOOR TILE 2% Chrysotile	PLM	GOOD				
4620F+R6-5B	ROOM 6/ BASEMENT	FLOOR TILE 2% Chrysofile	PLM	GOOD	9x9 FLOOR TILE	FLOORS OF ROOM 6 (BASEMENT)	Cat (200
4620F-R6-5C		FLOOR TILE 4% Chrysotile	PLM	GOOD				
4620F-R6-6Q		TEXTURE 2% Chrysotile	PLM	GOOD		-		1
4620F-R6-6B	io suri	TEXTURE 2% Chrysotile	PLM	GOOD	TEXTURED CEILING OF ROOM 6/ DRYWALL BASEMENT	RACM	200	
4620F-R6-6C	ROOM 6	TEXTURE 2% Chrysotile	PLM	GOOD	2200	20000		
4620F-R6-6A			НО	MOGENEOUS	TO SAMPLES 4620F-	R6-6Q, 4620F-R6-6B & 4620F-R6	-6C	
4620F-R6-7A		20% Chrysotile	PLM	GOOD				
4620F-R6-7B	ROOM 6	20% Chrysotile	PLM	GOOD	WOOD PANEL/MASTIC	WALLS OF ROOM 6/ BASEMENT	Catil	175
4620F-R6-7C		15% Chrysotile	PLM	GOOD				1
Sample Name	Sample Location	Lab Resultsi Asbestos Type	Detection Method(s)	Condition	Material Description	Material Location	NESHAP Classification	Estimated Quantity (Sq. ft.)
4620F-G-9A	1	15% Chrysotile	PLM	GOOD		EXTERIOR SIDING OF THE	Cat II	
4620F-G-9B	-GARAGE	15% Chrysotile	PLM	GOOD	TRANSITE SIDING			608
4620F-EX-9C	EXTERIOR	12% Chrysotile	PLM	GOOD		NORTHEAST CORNER OF THE HOUSE		
ND=Non-Detect PLM=Polarized Lig NA=Not Applicable RACM=Regulated	е	aining Materials						

Regulatory asbestos abatement notification and permit from the Colorado Department of Public Health and Environment (CDPHE) will be required for this project.

1.2 Schedule

The following schedule has been proposed for the project. Phasing and dates are included in Section 1.3, Sequence of Work.

Project Start Date: November 6, 2018

Project Completion Date: November 20, 2018

1.3 Sequence of Work

The following phasing plan has been developed for the abatement. This plan was submitted with the permit application which corresponds to the drawing attached in Appendix A.

• Phase 1 Start: November 6, 2018

Finish: November 20, 2018

Textured drywall, vinyl floor tile, and wood panel mastic in all designated areas will be completed in one full containment.

Exterior transite siding removal will be completed separately utilizing abatement methods prescribed in CDPHE Regulation No. 8. III.S.2. "Asbestos Cement Products" and CDPHE Regulation No. 8. III.S.4. "Other Nonfriable Asbestos Containing Materials"

1.4 Discussion of Removal Methods

All friable and non-friable asbestos-containing materials that will become friable, as well as asbestos contaminated materials that are located in the work area shall be removed from their installed locations inside a full containment and by utilizing wet removal methods and a combination of handheld tools. Nonfriable transite siding will be removed without containments, but using wet methods, hand tools, drop cloth, and protective clothing.

Waste generated during removal will be gathered placed into 2 6ml thick properly labeled disposal bags while wet. Work will be accomplished using CDPHE certified supervisors and workers.

Work completion includes preparation of the work area, pre-clean activities, removal and disposal of all specified ACM from the premises, final cleaning of the work area, final visual inspection, lockdown, and final clearance monitoring. The project will be considered complete when all containments and work areas have passed clearance criteria.

The following types of containments will be used during the project followed by procedures for setup and dismantling:

Full Containments

The GAC shall conduct abatement activities in accordance with CDPHE Regulation No. 8 in the following mandatory sequence for full containment:

1) Install critical barriers (pursuant to subsection III.I, Critical Barrier Installation)

2) Establish negative pressure (pursuant to Regulation No. 8 subsection III.J, Air Cleaning and Negative Pressure Requirements)

Note: The removal of non-ACM building materials and components may only take place after negative air pressure is established in the containment work area(s).

- 3) Construct the decontamination area (pursuant to subsection III.K, Decontamination Area)
- 4) Pre-clean surfaces (pursuant to subsection III.L, Pre-cleaning of Surfaces)
- 5) Cover fixed objects (pursuant to subsection III.M, Covering Fixed Objects)
- 6) Construct the containment (pursuant to subsection III.N, Containment Components)
- 7) Conduct abatement (pursuant to subsection III.O, Abatement Methods)
- 8) Conduct final visual inspection (pursuant to paragraph III.P.1., Final Visual Inspection)
- 9) Conduct final clearance air monitoring (pursuant to paragraph III.P.3., Final Clearance Air Monitoring)
- 10) Conduct the tear-down (pursuant to subsection III.Q., Tear-down)

All waste from the project will be packaged in approved containers and transferred to an approved landfill for disposal. After successful air clearance of each containment the containment can be removed and all non-reusable containment materials will be packaged for disposal. Only visual clearance will be required to verify complete removal of transite siding.

2.0 Special Conditions

2.1 Regulatory Notification and Variances

The General Abatement Contractor, (GAC) will make any required notifications to Federal and State entities regulating their work as required by applicable rules, regulations, and standards. This includes, but is not limited, to the National Emission Standards for Hazardous Air Pollutants (NESHAP) notification [notice provided to the Colorado Department of Public Health and Environment (CDPHE) with permit application]. The abatement contractor is responsible for quantifying amounts of ACM necessary to properly complete the project.

2.2 Project Manager Requirement

Colorado Regulation No. 8 requires a Project Manager on all asbestos abatement projects in which the amount of friable ACM to be abated exceeds 1,000 linear feet on pipes, or 3,000 square feet on other surfaces. A Project Manager may be required for this project, unless a waiver is requested and granted by CDPHE.

2.3 Facility Occupancy Status

During abatement activities the building will not be occupied by the former tenants but may be visited by owner personnel as well as other tradesmen.

2.4 Site Security

Entry to the regulated asbestos work area is by permission only to authorized personnel. The perimeter of the work area may be monitored during abatement by a certified Air Monitoring Specialist (AMS). Only asbestos certified/licensed personnel employed by the GAC or federal or state regulatory agency personnel and the AMS will be allowed access to the work area. A logbook will be maintained at the entrance to the work area. Everyone who enters the work area must record name, affiliation, time in and time out for each entry.

2.5 Field Changes

Minor modifications to the project design are allowed. Minor changes include but are not limited to, relocation of negative air machines, decontamination facility and waste load-out. Any modifications to the project design must be approved by the Project Designer before the changes are made.

3.0 Project Design

3.1 Standards and Primacy of Rules

The following standards will be adopted as they pertain to asbestos abatement. In any instance where adopted standards are in conflict with each other, the most stringent shall apply.

- 1) Colorado Department of Public Health and Environment Regulation #8
- 2) 5CCR 1000-10 Part B asbestos handling, transportation, and storage
- 3) 29 CFR 1926.1101, the OSHA Construction Industry Asbestos Standard
- 4) 40 CFR 61 Subpart M, EPA's NESHAP Asbestos Standard
- 5) NIOSH/OSHA/EPA –"Occupational; Safety & Health Guidance Manual for Hazardous Waste Site Activities", Section 8-20; Heat Stress and Other Physiological Factors.
- 6) All other applicable laws, rules, and regulations, including but not limited to those relating to:
- 7 Workers' Compensation Insurance;
- 8 Liability Insurance
- 9 All contract specifications and documentation

3.2 Site Access

The GAC has access to the facility for the purpose of abatement from 6:30 AM to 5:00 PM until project completion which is projected to be 11/20/18.

3.3 Utilities Service

Access to electrical power, water and sanitary sewer is not available inside the facility. The contractor will provide utility services during the duration of the project. Any temporary utility lines running to the regulated asbestos work area shall be adequately protected from damage and abrasion from vehicle and foot traffic. All waste water shall be filtered to five (5) microns prior to discharge into a sanitary sewer.

GAC will have to provide temporary restrooms located close to the project site at approved locations for the duration of the project (to be placed in a protected area if possible).

3.4 Decontamination Facilities & Load-Out Facilities

Personnel decontamination facilities shall consist of an Equipment (Dirty) Room, Shower, and a clean room constructed in accordance with Regulation #8 III.K Decontamination Unit. If waste load out is by direct load out, it shall consist of a direct waste loadout configuration that is currently approved by CDPHE (Configuration diagram approved by CDPHE shall be attached to this Project Design if used).

All load-out and disposal procedures shall be in accordance with applicable federal, state, and local regulations and project specifications.

3.5 Critical Barriers

All critical barriers will consist of a minimum 1 layer of 6mil poly critical barrier on all, openings, and vents.

3.6 Negative Pressure Ventilation

The GAC shall maintain a negative pressure differential of -0.02 inches of water in the work areas in accordance with Regulation #8 III.J Air cleaning and Negative Pressure Requirements, until final visual and clearance air monitoring complete. The calculations in the next section take into account at least 1 backup Negative Air Machine (NAM) with HEPA filtration. The contractor will also be using generators for maintaining electrical supply. In the case of generator failure, all workers will leave the work area and seal the containment. A replacement generator will be available onsite or within an hour's time of the project for use in case of failure. Work will resume when negative pressure is restored. If negative pressure is not restored within an hour's time alternate means of electrical supply will be sought. If no supply is available, contractor will contact CDPHE and follow directions for spill response.

3.7 Air Exchange Calculations

AIR CHANGE CALCULATIONS for a 2000 cfm negative air machine (NAM)

AIR CHANGES = A Where:
$$A = Work$$
 area volume in cubic feet $(l \times w \times h)$ $B = 15$ minutes $C = Estimated$ rated capacity of NAM $(1,500 \text{ cfm})$

Phase 1 – Textured Drywall, Floor Tiles, and Wood Panel Mastic (Full Containment)

3.8 Containment Construction

Containments for the asbestos removal shall be constructed in accordance with CDPHE Regulation 8 and this project design. Danger signs will be posted at ingress locations, and approaches to locations, where airborne concentrations of asbestos exceed or can reasonably be expected to exceed the PEL. Signs will be posted at a distance sufficiently far from the

work area to permit an employee to read the sign and take the necessary protective measures to avoid exposure. Additional signs may need to be posted following construction of workplace containment barriers.

Danger signs will include the following wording:

DANGER ASBESTOS CANCER AND LUNG DISEASE HAZARD AUTHORIZED PERSONNEL ONLY RESPIRATORS AND PROTECTIVE CLOTHING ARE REQUIRED IN THIS AREA

3.9 Set up of work areas

Full Containment Components

2"x 4"s wood studding can be used as temporary framing and 4'x 8'x1/2" plywood sheets to support any exterior containment systems; this may include tie wires also where needed. 1 layer of 10 mil re-enforced poly sheeting will be utilized for any exterior critical barriers, negative air machines will be installed once the poly sheeting is installed. A full 3 stage decontamination unit equipped with hot and cold water, shampoo, disposable towels, and a 2 stage water filtration unit filter all water to 5 micron, prior to being discharged into the sanitary sewer system. Two layers of 4 mil poly sheeting will be installed within the 10 mill critical poly sheeting barriers as exterior walls and ceiling if needed. 2 layers of 6 mill poly sheeting will be placed on floors. View ports will be installed where appropriate with a minimum of 12" x 12" PlexiTM glass and or exterior windows.

Air flow testing utilizing smoke tubes will be performed to validate air flow direction and air exchanges.

Pre-Cleaning Activities

Pre-cleaning activities will be performed in accordance with CDPHE Regulation 8. All workers performing pre-cleaning must utilize HEPA equipped vacuums and wet methods. Any prepping activities that will contact non-friable ACM, or be within arms' reach of friable ACM must be accomplished by workers utilizing PPE.

3.10 Asbestos Removal

Removal of materials containing asbestos and contaminated with asbestos shall be performed in accordance with the Colorado Department of Public Health and Environment Regulation 8 III, Abatement, Renovation and Demolition Projects and this project design.

3.11 Asbestos Spill Response

In the event of a spill or a breach of the regulated work area containment, follow procedures in Section III.T. of Regulation No. 8, which includes cleaning the area outside the regulated work area. Visible debris shall be cleaned utilizing <u>HEPA vacuuming</u> and wet wiping plus an additional 10 horizontal feet beyond the visible debris. All filters, mop heads, and cloths utilized during clean-up activities shall disposed of as asbestos contaminated waste in leak tight containers.

The GAC shall have available, equipment and supplies (HEPA filtered vacuum, airless sprayer with amended water, mops, rags, polyethylene sheeting, duct tape, caution tape...) for spill response in the event of accidental spill of materials containing asbestos.

In the event of an asbestos spill outside the work area containment the GAC shall:

- Make appropriate notices based on size of spill.
- Immediately wet the spilled material and surrounding area with the airless sprayer.
- Restrict access to the spill area and post warning signs to prevent entry to the area by persons other than those necessary to respond to the incident.
- Seal all openings between the contaminated and uncontaminated areas as directed by the asbestos consultant. This is to be accomplished by using polyethylene sheeting and tape.
- HEPA vacuum and wet clean all surfaces in the contaminated area.

Following completion of the above, the on sight Air Monitoring Specialist shall conduct a visual assessment of the spill area to confirm adequate cleaning has been accomplished by the GAC.

3.12 Asbestos Waste Transportation, Storage, and Disposal

All ACM waste must be wrapped in two layers of 6 mil polyethylene sheeting or double-bagged in 6 mil polyethylene bags labeled with the appropriate OSHA label for asbestos and must also bear the generator label as required by EPA's 40 CFR 61 Subpart M NESHAP Standard. Containerizing and transport of asbestos wastes shall be in accordance with applicable federal and state regulations.

The existing installed building finishes, hardscaping and landscaping shall be protected from damage by the GAC, until completion of all works.

Safety scaffolding, rubbish skips, access ladders etc. shall be approved by the client and in accordance with the current Health and Safety regulations.

GAC workers will not drag or drop packaged waste. All waste equipment and materials will be hand carried, or transported in wheeled carts to waste transport vehicles.

All packaged asbestos waste shall be directly loaded from the work area onto a 6mil polyethylene lined enclosed truck or dumpster container for disposal. No waste material may be temporally stored in the building or the work area containment.

Waste Disposal:

All waste containers shall be transported from the permitted work areas to an approved disposal land fill by the GAC (Denver Aurora Disposal Site).

Waste Transporter:

By 5280 Waste Solutions.

3.13 Final Clean/Final Visual Inspection Criteria

All interior surfaces of the work area will be free of visible dust and debris. The work area must pass a final visual inspection by a CDPHE Certified Air Monitoring Specialist (AMS) leaving only critical barriers in place.

3.14 Final Air Clearance Monitoring

Clearance criteria for this containment shall be in accordance with CDPHE Regulation #8, Section III.P

For each work area within the project	State-Permitted Project in Non-School Building			
where the amount of ACM is:	Minimum # of samples to clear each of the following:			
	Work Area	Project		
Less than 3 square feet/3 linear feet	1	5		
From 3 square feet/3 linear feet up to 32 square feet/50 linear feet/volume equivalent of a 55-gallon drum	2	5		
Greater than 32 square feet/50 linear feet/volume equivalent of a 55-gallon drum up to 160 square feet/260 linear feet/volume equivalent of a 55-gallon drum	5	5		
Greater than 160 square feet/260 linear feet/volume equivalent of a 55- gallon drum	5	5		

Upon notification that clearance monitoring levels are acceptable, the GAC may remove critical barriers and demobilize from the work area. If any samples collected for the final air test exceeds (0.01 fibers per cubic centimeter, 0.01 f/cm³ for PCM using the NIOSH Method 7400 or 70 structures per square millimeter (70 s/mm²) as analyzed by the TEM method in 40 C.F.R. Part 763 Appendix A to Subpart E (EPA 1995) the entire work area shall be re-cleaned immediately upon receipt of air test results.

Any failed abatement work area shall be re-tested and the costs associated for additional Final Clearance Air Monitoring shall be borne by the GAC at no additional cost to the Owner.

3.15 Personal Exposure Air Monitoring

The GAC shall be responsible for conducting personal exposure air-monitoring as applicable in accordance with OSHA 29 CFR 1926.1101 Asbestos Construction Standard. Contractor to supply results to personnel and will post results onsite.

3.16 Electrical Hazards Control

All electrical power utilized during the project will be on ground fault circuit interrupters (GFCI) whose power source is located outside the work area.

3.17 Emergency Egress and Fire Protection

The abatement contractor shall abide by the emergency egress rules for the facility. All contractor personnel shall receive emergency procedure orientation specific to the facility prior to initiation of abatement activities.

3.18 Fire Protection Plan

- 1. No items capable of initiating or sustaining combustion (lighters, matches, torches, etc.) will be allowed in containment.
- 2. The use of flammable liquids is not permitted.

- 3. Any electricity utilized must be on Ground Fault Circuit Interrupters (GFCI).
- 4. A minimum of one, 2A: 20B: C rated fire extinguishers will be maintained on-site. There must be available at least one 2A: 20B: C rated fire extinguisher within a maximum travel distance of 10 feet from any point in the work area.
- 5. Workers will be trained in the use of fire extinguishers, emergency egress plans, basic fire safety, and emergency reporting procedures prior to work beginning.
- 6. All emergency exits will be labeled as such with tools available for breaching poly and keys in door locks where necessary.
- 7. The Contractor must implement an emergency action and fire prevention plan in accordance with 29 CFR 1910.38 Employee emergency plans and fire prevention plans.

3.19 Fall Protection

The GAC shall provide proper fall protection and training for their employees when working above 6 feet of height in accordance with Occupational Safety and Health Administration 29 CFR Part 1926 Subpart M Fall Protection.

3.20 Respiratory Protection / PPE

The GAC shall provide proper respiratory protection for their employees with NIOSH approved HEPA filters during all pre-clean, abatement removal, waste load out procedures and during waste lift operations for effected employees. The GAC shall provide proof of medical fitness to wear respiratory protection and current fit testing documentation for all employees.

3.21 Work Area Protection

The GAC shall repair or replace, to the Owner's satisfaction, any damage caused by the GAC or GAC subcontractors, to existing finishes, landscaping, or other building components.

3.22 Additional PPE

- Hooded Tyvek suits
- Safety Glasses with side shields (exception not required when wearing a full face respirator).
- Leather Gloves
- Safety toe boots
- Fall Protection as required.
- PPE per MSDS / SDS requirements.

3.23 Pre-Abatement Document Submittal

The GAC shall provide the following submittals to the Owner's Asbestos Competent Person / Safety Department for approval prior to site mobilization.

- ✓ Copies of all worker AHERA / STATE certifications.
- ✓ Copies of all worker asbestos medical evaluations.
- ✓ Copies of all worker respirator fit tests.
- ✓ Copies of MSDS for all chemicals (spray-glue, encapsulant, surfactant etc.) that will be used
- ✓ Asbestos waste receipt / total.


Completed by:

Nicolas D. Vasquez CDPHE Asbestos Project Designer Certificate # 22566

Foothills Environmental Asbestos Consulting Firm CDPHE Registration # 14925

Appendix A

Drawings



Appendix B

Certificates





Colorado Department of Public Health and Environment

ASBESTOS CERTIFICATION*

This certifies that

Nicolas Vasquez

Certification No.: 22566

has met the requirements of 25-7-507, C.R.S. and Air Quality Control Commission Regulation No. 8, Part B, and is hereby certified by the state of Colorado in the following discipline:

Project Designer*

Issued:

February 08, 2018

Expires:

February 08, 2019

* This certificate is valid only with the possession of a current Division-approved training course certification in the discipline specified above.

Authorized APCD Representative



CHC Training Nationwide Training & Certification Experts

www.trainingchc.com 303.412.6360 (855) 60.CERTIFY 1775 West 55th Avenue Denver, CO 80221, United States of America

CERTIFICATE OF ACHIEVEMENT

This certificate is awarded to:

NICOLAS VASQUEZ

In recognition of satisfactory completion of the EPA-approved annual asbestos refresher training course under section 206 of the Toxic Substance Control Act (TSCA) and Colorado Regulation No. 8 entitled

PROJECT DESIGNER

COURSE DATE:

EXPIRATION DATE:

Course Hours:

DECEMBER 21, 2017
DECEMBER 21, 2018

8.0

Verify Credential



Danaya N. Benedetto

Co-Founder & CEO Training Program Manager

Credential License ID: 11084750



Frank Hulce

Instructor

CHC Training Certificate No. R17-2200-APD-CO

Visit our Website





6c. Pre-Demolition Engineering Survey



Pre-Demolition Survey And General Demolition Plan For 4620 Fillmore Street Denver, CO 80216



Engineers: David A. Poe, P.E., S.E. Glen L. Wilson, E.I.

July 2, 2018 Project No: 180113



July 2, 2018

Stephen P. Di Nardo JKS Industries, LLC 747 Sheridan Blvd #9A Lakewood, CO 80214

Re:

4620 Fillmore Street, Denver, CO 80216

Pre-Demolition Engineering Survey per OSHA 1926.850(a)

And General Demolition Plan

Date of Observation:

06/27/18

Dear Mr. Di Nardo:

At the request of JKS Industries (JKS), a representative from Anchor Engineering, Inc. (AEI) performed a site observation at the above-referenced structure on Wednesday, June 27, 2018.

For the purpose of this report, there are two buildings on the property. The front elevation of the residence faces west and is parallel to Fillmore Street. There is a detached garage at the northeast corner of the property adjacent to the alley. At the time of our visit the buildings were vacant.

The purpose of our site visit was twofold:

- 1. To give an assessment of the current condition of the structure as it relates to structurally related hazards before the proposed demolition activities. OSHA 1926.850 is stated below, along with project specific applicability to the subject building.
 - a. <u>OSHA 1926.850(a):</u> Prior to permitting employees to start demolition operations, an engineering survey shall be made, by a competent person, of the structure to determine the condition of the framing, floors, and walls, and possibility of unplanned collapse of any portion of the structure. Any adjacent structure where employees may be exposed shall also be similarly checked. The employer shall have in writing evidence that such a survey has been performed.
 - <u>Project Specific Applicability:</u> The information contained in this report satisfies the requirement of this guideline. The subcontractor shall review this report and make a copy available to all employees on the project at the pre-project meeting, and it shall also be included in the job site books.
 - b. <u>OSHA 1926.85(b):</u> When employees are required to work within a structure to be demolished which has been damaged by fire, flood, explosion, or other cause, the walls or floor shall be shored or braced.
 - <u>Project Specific Applicability:</u> 4620 Fillmore Street, Denver, CO 80216 has not been damaged by any fire, flood, explosion, or any other event. Therefore, no shoring or bracing is required.
 - c. OSHA 1926.850(c): All electric, gas, water, steam, sewer, and other service lines shall be shut off, capped, or otherwise controlled, outside the building line before demolition work is started. In each case, any utility company which is involved shall be notified in advance.

<u>Project Specific Applicability:</u> The contractor and subcontractor will ensure all electric, gas, water, steam, sewer, and other services are to be cut off prior to any work being performed. Contractor shall confirm with KMP through the pre-demolition check list and present the necessary information in the pre-demolition meetings.



d. <u>OSHA 1926.850(d):</u> If it is necessary to maintain any power, water or other utilities during demolition, such lines shall be temporarily relocated, as necessary, and protected.

<u>Project Specific Applicability:</u> The demolition of 4620 Fillmore Street, Denver, CO 80216 does not require any power, water or other utilities.

e. OSHA 1926.850(e): It shall also be determined if any type of hazardous chemicals, gases, explosives, flammable materials, or similarly dangerous substances have been used in any pipes, tanks, or other equipment on the property. When the presence of any such substances is apparent or suspected, testing and purging shall be performed and the hazard eliminated before demolition is started.

<u>Project Specific Applicability:</u> All types of hazardous chemicals, gases, explosives, flammable materials, or other dangerous substances shall be removed from the structure prior to demolition as part of the pre cleaning phase during the environmental remediation. All materials are to be documented, manifested, and included in the environmental close out documents.

f. OSHA 1926.850(f): Where a hazard exists from fragmentation of glass, such hazards shall be removed.

<u>Project Specific Applicability:</u> All hazards from fragmentation of glass shall be removed in the normal course of demolition.

g. <u>OSHA 1926.850(g):</u> Where a hazard exists to employees falling through wall openings, the opening shall be protected to a height of approximately 42 inches.

<u>Project Specific Applicability:</u> No employees are permitted to enter the structure once demolition begins. Rule applies to interior demolition.

h. <u>OSHA 1926.850(h):</u> When debris is dropped through holes in the floor without the use of chutes, the area onto which the material is dropped shall be completely enclosed with barricades not less than 42 inches high and not less than 6 feet back from the projected edge of the opening above. Signs, warning of the hazard of falling materials, shall be posted at each level. Removal shall not be permitted in this lower area until debris handling ceases above.

<u>Project Specific Applicability:</u> No employees are permitted to enter the structure once demolition begins. Rule applies to interior demolition.

i. <u>OSHA 1926.850(i):</u> All floor openings, not used as material drops, shall be covered over with material substantial enough to support the weight of any load which may be imposed. Such material shall be properly secured to prevent its accidental movement.

<u>Project Specific Applicability:</u> The building is a single story structure. Refer to the demolition sequencing section of this report for further information.

OSHA 1926.850(i): Except for the cutting of holes in floors for chutes, holes through which to drop materials, preparation of storage space, and similar necessary preparatory work, the demolition of exterior walls and floor construction shall begin at the top of the structure and proceed downward. Each story of exterior wall and floor construction shall be removed and dropped into the storage space before commencing the removal of exterior walls and floors in the story next below.

<u>Project Specific Applicability:</u> The building is a single story structure. Refer to the demolition sequencing section of this report for further information.



j. <u>1926.850(k)</u>: Employee entrances to multistory structures being demolished shall be completely protected by sidewalk sheds or canopies, or both, providing protection from the face of the building for a minimum of 8 feet. All such canopies shall be at least 2 feet wider than the building entrances or openings (1 foot wider on each side thereof), and shall be capable of sustaining a load of 150 pounds per square foot.

<u>Project Specific Applicability:</u> Not applicable. Building is a single story structure. No employees are permitted to enter the structure once demolition begins.

2. Provide a general outline of the demolition procedures and sequence that is proposed to be used in the demolition of the subject structure. These outlined procedures/sequences are subject to change by AEI and/or the demolition contractor based on the observed response of the structure overall and components thereof during actual demolition operations.

No architectural or structural drawings were provided for our review.

The residence is a single-story residential structure and is assumed to be founded on a spread footings. The structure has a partial basement with concrete foundation walls. The residence is approximately 34'x39' with the long direction oriented east to west. The wall and roof framing is assumed to be composed of dimension lumber framing. The detached garage is approximately 14'x25' with the long direction oriented east to west. It has wood-framed exterior walls roof rafters with a concrete foundation and slab on grade floor. A shed is attached along the east side that is approximately 6'x14'. It is a wood-framed structure with no visible foundation.

Existing Condition Observation

During our site visit we made visual observations around the building perimeters only. The structures were partially exposed in some areas. All of the existing structural systems that were exposed to view appeared to be in good condition. We saw no evidence of noteworthy structural distress. It is our professional opinion that the possibility of un-planned collapse of any portion of the existing structures is very low. Workers may be allowed in the buildings to prepare them for demolition with such activities as removal of materials or other work that does not involve activities that affect existing structural systems.

Outline of Proposed Demolition Procedures, Equipment, and Sequence

Equipment

We anticipate demolition for this structure to be completed with heavy equipment including:

- "Track-hoe" excavators capable of reaching structural elements to be demolished. Excavators may be equipped at times with buckets/grapples, hydraulically actuated demolition hammers or shears, and other custom extensions for demolition and/or holding elements for temporary stability.
- Small skid steer loaders may also be utilized from time to time during demolition

Demolition Sequencing

General

After the commencement of demolition with heavy equipment, by necessity, structural systems from this point forth will be destroyed. Demolition should proceed as fast as practical until the structure is demolished in its entirety. The lateral stability of the buildings are provided by the perimeter wood-framed walls.

During demolition operations, care must be taken to protect and prevent damage to any active or live utilities both above and below ground.

During demolition, water will be used to wet down the area that is being demolished prior to starting the demolition. During the demolition process a water spray will be used to minimize the fugitive particulate matter emissions. The ground will be



sprayed with water either by water truck or some type of water spray to minimize fugitive particulate emissions from haul trucks and demolition equipment.

Sequence

The residence superstructure may be collapsed into the basement/crawlspace starting at either the northeast or northwest sides of the building and proceeding thru the length of the building to the south. Do not drive equipment on to the building footprint until the structure has been collapsed. The detached garage shall be demolished starting from the east side and proceeding to the west. The alley will require temporary closure during demolition procedures to prevent public endangerment. The north side of the residence is in close proximity to the north property line. The property located to the north was not scheduled for demolition at the time of our observation. The south side of the garage is in close proximity to the south property line. The property to the south is also scheduled for demolition. Once the roof, wall, and floor systems are demolished, the slab on grade and foundations can be removed in any sequence.

Closing

This report constitutes an engineering review and summary of the pre-demolition condition of the structural systems of the subject buildings as well as a general outline of demolition procedures and sequencing. Note that the conclusions drawn are based on visual observations and our expertise and experience with structural engineering of building structures. Unless noted otherwise, no non-destructive or destructive testing of any kind was performed, nor was any formal engineering analysis completed. These procedures/sequences outlined herein are subject to change by AEI and/or the demolition contractor based on the observed response of the structure overall and components thereof during actual demolition operations. Anchor Engineering, Inc. shall be held harmless for damage of any kind to surrounding structures or property or for injury of any kind to any person or persons. The demolition contractor is responsible for jobsite safety. The conclusions presented in this report are based on conditions noted at the time of the observation. Commentary or recommendations regarding environmental issues are beyond the scope of this report. Should questions arise, or if further information is required regarding the content of this report, please contact our office.

Sincerely, Anchor Engineering, Inc.

Glen L. Wilson, E.I. Design Engineer

33278

David A. Poe, P.E., S.E Principal



7. Asbestos Clearance Report



December 7, 2018

Interior Air Monitoring Clearance

Re: AP-81

4620 Fillmore Street Denver, Colorado 80216

To Whom It May Concern:

On, December 6, 2018, Logan Greenfield, Colorado Certified Asbestos Building Inspector and Colorado Air Monitoring Specialist with All-Phase Environmental Consultants, Inc. (APEC), conducted Air Monitoring clearances at the above referenced Subject Property. A visual inspection and air samples were collected inside the abatement containment to ensure that the asbestos fiber counts are below the regulated standard to guarantee this area is safe to re-occupy.

The Containment Air clearance consisted of five (5) 0.08um sampling cassettes, five (5) 1-16 liter per minute pumps, along with Six (6) 20-inch box fans and a one-horse power leave blower used to perform an aggressive clearance of the containment. All-Phase Environmental is an approved and certified Colorado Department of Public Health and Environment asbestos laboratory.

Microscopic inspection of the above mentioned five samples were conducted in the All Phase Environmental PCM laboratory. This inspection verified that <u>ALL</u> the samples taken were at or below 0.01 fiber per cubic centimeter as required by the Colorado Department of Public Health and Environmental standard for a safe room or area. See Lab analytical results attached to this document.

Based on the visual inspection and the analytical results, this area is considered safe to re-occupy.

APEC will not be held responsible for the mishandling of the information contained herein, and/or any items found after December 6, 2018

.

Please feel free to call with any questions and or concerns.

Sincerely,

Logan Greenfield

Colorado Certified Asbestos Inspector and AMS - 20715



APEC Project No.:

Customer ID:

721 W. 9th Street Pueblo, CO 81003

http://www.allphaseenvironmental.com


AIHA 214132/CDPHE AL-15979

71117 21413Z/C	DITTL AL-13373						
Attn:			Phone:				
			Email:				
			Received:				
			Analysis Date:				
Customer Project	Ref.:		Sample Date:				
Sample ID	Location	Volume (Liters)	Fibers	Fields	Fibers/mm ²	Fibers/cc	Type of Sample
The results reported ha	ave been blank corrected	as applicable.					
Fiber Count by Phase C	Contrast by Phase Contrac	t Microscopy (PCM),	NIOSH 7400 Method,	Revision 3, Issi	ue 2, 8/15/94		
Analyst(s) Logan (Greenfield	_	Kuthan	e Ka	lston		
			Richard Ralston	, Laboratory	Director		

or other approved signatory

Samples were anlayzed in accordance with NIOSH 7400 or OSHA ID-160 Methods by analysts successfully participating in the AIHA PAT program. APEC maintains liability limited to cost of analysis. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by APEC. APEC bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. The Client assumes full and complete responsibility for all uses and/or application sof this report. APEC makes no guarantee as to the nature or accuracy of sample collection. APEC is not responsible for data reported in fibers/cc, which is dependent on volume collected by non-laboratory personnel. Results have been blank corrected as applicable. Samples received in good condition unless otherwise noted.

unless otherwise noted. Samples analyzed by APEC, Pueblo, CO.



ASBESTOS LABORATORY

This certifies that

All Phase Environmental Consultants, Inc.

Registration No.: AL - 24462

has met the registration requirements of 25-7-507, C.R.S. and the Air Quality Control Commission Regulation No. 8, Part B, and is hereby authorized to perform asbestos laboratory testing activities, as required by Regulation No 8, Part B, in the state of Colorado.

Issued: April 20, 2018 Expires: April 20, 2019

Authorized APCD Representative

SEAL



8. Materials Summary



January 22, 2019

Megan Wood Kiewit Infrastructure Co. 160 Inverness Drive West, Suite 110 Englewood, CO 80112

RE: AP-81 4620 Fillmore St. – Summary of Removed Materials

Dear Megan,

Below is a summary of the materials removed from 4620 Fillmore St. For more details regarding the location of the Asbestos Containing Materials (ACM) and the asbestos content please refer to the Table 3-1A of the All-Phase Environmental SSAR (Page 16).

Material Removed	Quantity
Asbestos Containing Textured Drywall	2350 SF
Asbestos Containing VAT	200 SF
Asbestos Containing Wood Panel Mastic	175 SF
Asbestos Containing Transite Panels	608 SF
Regulated Building Materials	3 Lightbulbs, 1 Gallon Latex Paint, 1 Fire Alarm
Clean Demolition Debris	529,200 lbs

If you have any questions or require further information regarding these quantities, please contact me at 303-238-0207.

Sincerely,

JKS Industries, LLC

Jeffrey Knight President



9. Waste Manifests



9a. Asbestos Waste Manifests

WALLE OF THE PARTY	1. Generator ID Number	NESHAP WAS 2. Page 1 of 3. Emer			4. Waste	Tracking Num	^{ber} 223	10	0.2
	N/A		800-424-	0.505			263	401	00
747 SH LAKEV	MAIIION ADDRESS RADO DEPARTMENT OF TR HERIDAN BLVD UNIT 9A VOOD CO 80214	ANSPORTATION	1620 Fil	mores		address)			
Generator's Phone: 6. Transporter 1: Complete	e Company Name and Address		benver C	0 80210	9	Trac	sporter Phone		
5280 Wa	5 te 50 lustions LOS e Company Name and Address	5W62ND Are	Dence	100	80001	17	2088	403	00
. Iransporter 2. Complete	e Company Name and Address					Tran	sporter Phone		
8. Designated Disposal Fa	cility Name and Site Address NVER ARAPAHOE DISPOS	212			Facility's Pi	none:			
35	INVER ARAPAHOE DISPOS, 00 S GUN CLUB RD IRORA CO 80018	AL (720) 876-2620			1				
0 Wasta Chinaina	Nama Deposition & Realita Number	(120/010-2020	10, Con	tainers	11. Total	12. Unit			
	Name, Description, & Profile Number		No.	Туре	Quantity	Wt./Vol.			
1. RQ, NA 22	12, Asbestos, 9,PG III	126775C			38		NON	Е	
2.									
4	Colorado Department of Public 4300 Cherry Creek Drive South Denver, CO 80222-1530			CI	Emergency HEMTREC 4-hour Toll	(800) 424	-9300		
14. Bill to & Account Nun	ahar					0.000	0.777		
packaged, marke and state govern I hereby certify t	that the contents of this consignment ed and labeled/ placarded, and are in a imental regulations. that the above described waste is not a B's or radioactive materials.	Il respects in proper condition fo	r transporta	tion and d	isposal acco	rding to app	olicable natio		
Generator's/Offeror's Prin	ted/Typed Name	Signature					Month	Day	Year
MEGA	doon u	an	mul chart	of c	DOT		16	06	18
16. Transporter Acknowle	dgement of Receipt of Materials		0.0000						
Transporter 1 Printed/Type	ed Name	Signature	11	1			Month	Day	Year
Transporter 2 Printed/Type	N.505500	7	2/				11	27	18
mansporter 2 Printed/Type	eu ivaille	Signature					Month	Day	Year
7. Special Handling Instr	ructions								
Soil originating fro	om the above site shall not be use	d as daily cover or sold as cl	ean fill.						
18. Discrepancy Indication	n Space:					19. Tick	2668	393	5
Initials of Person notin	ng discrepancy Signature						Data		
20. Management Method/l							Date		
	/ /								
Landfill	Monofill	Location:							
Landfill 21. Designated Disposal F	acility Owner or Operator: Certification of receipt of		t as noted in Ite	m 18					



9b. Regulated Building Materials (RBMs) Waste Manifests

February 14, 2018

CDOT

RE: Regulated Building Materials Manifests in SSCRs

To whom it may concern;

This letter is to explain the "SSCR Tracking Sheet" JKS Industries prepared for the purpose of documenting the manifests for the Regulated Building Materials (RMBs) included in the SSCR's.

The attached table describes how we have batched the RBM manifests per property. Here is a brief description of each grouping:

- Group 1 Independent: Each of the properties in this group has/will have its own RBM manifest. These manifests will be included in the SSCR for each property.
- Group 2 Pilot: The RBMs were removed from these properties and taken to the Pilot Truck Stop (AP-86). The reason for this, is that the volume was so low it was more cost effective just to lump them in with the Pilot RBMs than to have a separate pickup. There is no way to separate the inventories of these properties from the Pilot. The manifest will be included in the SSCR for each property.
- Group 3 Independent: The RBMs for these properties were removed and taken to the JKS warehouse for a single pick-up. A detailed inventory for these properties will be included in the individual SSCRs as well as a copy of the bulk pick-up manifest.
- Group 4 Not Required: The RBMs for these properties were removed prior to Kiewit taking possession of the property. This will be clarified in each individual SSCR for these properties.
- Group 5 AP-122: The RBMs for these properties were taken to AP-122. The reason for
 this, is that the volume was so low it was more cost effective just to lump them in with
 the RBMs at AP-122 than to have a separate pickup. An inventory for these properties
 were taken and will be included in the SSCR along with the RBM manifest.

An indication as to whether or not RBMs were removed will be found in the "Closeout Letter" portion of each SSCR; any additional notes or details will be found in the "Materials Summary" portion. Please reach out to us if you need any further clarification.

Stephen P. DiNardo

Director of Quality Management, JKS Industries

Regulated Building Material Groupings and Aconex Close Out

Revision Date 2/11/2019

				RBM Groupings				Close Out Documents		
##	Parcel #	Site Address	Group 1 Independent	Group 2 Pilot	Group 3 JKS	Group 4 Not Required	Group 5 AP-122	SSCR Aconex #		
1	AP-8	4618 High St.			Complete			C70-JKS-ENV-RPT-000014		
2	AP-14	4617/4625 Race St.			Complete			Not Demo'd		
3	AP-23	4639 Vine St.				Not Required		C70-JKS-PRM-RPT-000012		
4	AP-28	4646 Vine St.			Complete			C70-JKS-ENV-RPT-000011		
5	AP-33	4637 Claude Ct.		Complete				C70-JKS-ENV-RPT-000002		
6	AP-34	4639 Claude Ct.		Complete				C70-JKS-ENV-RPT-000003		
7	AP-42	4620 Claude St.				Not Required		C70-JKS-ENV-RPT-000004		
8	AP-49	2381 E. 46th Ave.			Complete			C70-JKS-ENV-RPT-000023		
9	AP-49A	2381 E. 46th Ave.			Complete			C70-JKS-ENV-RPT-000018		
10	AP-53	4608 Josephine			Complete			C70-JKS-ENV-RPT-000015		
11	AP-68	4601 Clayton					Complete	SSCR in Process; Due 2/18		
12	AP-66	2615 E. 46th	Complete					C70-KIE-ENV-RPT-000004		
13	AP-69	4611 Clayton			Complete			SSCR in Process; Due 2/18		
14	AP-70	4621 Clayton			Complete			C70-JKS-ENV-RPT-000008		
15	AP-72	4550 Clayton			Complete			C70-JKS-ENV-RPT-000021		
	AP-72A	2716 E 46th Ave			Complete			C70-JKS-ENV-RPT-000019		
16	AP-73	4600 Clayton				None Found		SSCR in Process; Due 2/18		
17	AP-74	4610 Clayton				None Found		C70-JKS-ENV-RPT-000025		
18	AP-75	4620 Clayton			Complete			C70-JKS-ENV-RPT-000009		
19	AP-77	4615 Fillmore			Complete			C70-JKS-ENV-RPT-000012		
20	AP-78	4625 Fillmore			Complete			C70-JKS-ENV-RPT-000016		
21	AP-79	4605 Fillmore			Complete			C70-JKS-ENV-RPT-000017		
22	AP-80	4610 Fillmore			Complete			C70-JKS-ENV-RPT-000024		
23	AP-81	4620 Fillmore			Complete			C70-JKS-ENV-RPT-000020		
24	AP-83	4625 Milwaukee			Complete			C70-JKS-ENV-RPT-000026		
25	AP-86	3223 E. 46th Ave.	Complete					C70-JKS-ENV-RPT-000007		
26	AP-86B	3455 E. 46th Ave.	Complete					C70-JKS-ENV-RPT-000005		
27	AP-93	3538 E 46th Ave				No Survey		On Hold till 2020		
28	AP-93A	3600 E 46th Ave Office				No Survey		On Hold till 2020		
29	AP-102	4625 Colorado Blvd	Complete					Not Demo'd		
30	AP-109E	5125 E. Stapleton N. Dr.	Complete					Demolition in Process		
31	AP-109W	5175 E. Stapleton N. Dr.	Complete					Demolition in Process		
32	AP-122	5601 E. Stapleton N. Dr.					Complete	On Hold till 2020		
33	AP-185	4542 Filmore			Complete			C70-JKS-ENV-RPT-000010		
34		Pump House						C70-JKS-ENV-RPT-000013		

Group Details:

- Group 1: Each property will have it's own individual RBM manifest
- Group 2: RBMs from these properties went to the Pilot (AP-86) and will be on the Pilot Manifest
- Group 3: RBMs for these properties were picked up in bulk. Refer to materials summary for detail on the actual RBMs removed for each property
- Group 4: RBMs for these properties were either removed by Kiewit ("Not Required"), none were found ("None Found"), or the survey has not been released yet ("No Survey")
- Group 5: RBMs from these properties went to AP-122 and will be on the manifest for AP-122

WASTE	BILL OF	LADING 8	CERTIFICATE OF RECY	CLING				P/U Fees: \$25_\$30_\$40_\$45_\$55_	BOL#:	2720
	Universal		4' Jumbo4' Box8' Jum					\$65\$75\$85\$95\$105	DOLII.	2,20
	TSCA Was		HID Box Battery Box					\$115\$125\$135\$145\$155_		
	Special W	aste	14-G PD 30-G PD 55-0	S PD CY Bx				Labor Charges: \$	Shipment	Date:
Generato Name:	r Of Waste:	1	95-G PD 55-G SD 85-G	SD GL Box		Bill To: Des las Off Spec. Charge: \$				1/10
						Name:	KS Inc	dustries	1.1	4/10
Address:					/	Address:	47 Sherdi	an Bld.		
City, State	e, Zip:					City, State	Zip: Lakeuna	od (0. 80214)	Emergen	icy Contact
Contact:					-	Contact:	CEF KNI	. 1		
Phone:			Fax:		F	Phone:		Fex:		31-2149 sion 4
PO#			Job#		F	PO#	1-407-4410	Job#		
WACTED	ROKERAG	E FACILITY						000#		
	R8E, LLO					EPA IU#	: COR000231449	y For Universal Waste		
		wport Stre	et				The state of the s	ndler of Universal Waste		
	Commerce		Colorado 80033-2244				A STATE OF THE PARTY OF THE PAR	Transporter/Transfer Facility		
			f) 303-424-9193					ter/Transfer Facility		
		ike@R8Ei			ı	US DOT #	050108 550 051Q			
	www.R8Er	viro.com					1781660 CO	TSCA - EPA Approved PCB Handler		
Conta		Was	ste Common Name				DOT Description	-	Total	Unit / Wt.
Odunt	Туре		R FLUORESCENT LAMP/S RE	CYCLING	,	Non-DOT	DOT Description Regulated (per 49 Cl	ER 173 164(e))	Quantity	Volume
2	CI	The second of the	FLUORESCENT LAMP/S REC				Regulated (per 49 Cl		10	20
			JORESCENT LAMP/S RECYCLING				Regulated (per 49 Cl		100	VII.
		A TOTAL OF STREET	FLUORESCENT LAMP/S RECYCL				Regulated (per 49 Cl			
	CF	COMPACT	FLUORESCENT LAMP/S RECYCL	NG	1	Non-DOT	Regulated (per 49 CF	FR 173.164(e))	49	ON
		HID MERCU	JRY/HALIDE/SODIUM LAMP/S REC	CYCLING		-	Regulated (per 49 CF		24	00
			ATED/GROOVED LAMP/S RECYC	LING	1	Non-DOT	Regulated (per 49 CF	FR 173.164(e))	1	-000
	-		CENT LAMP/S RECYCLING			Company of the Compan	Regulated (per 49 CF		36	00
			NITRON LAMP/S RECYCLING				Regulated (per 49 CF		7	- Cu
	-	The state of the s	AMP/S RECYCLING				Regulated (per 49 CF			
		The state of the state of	FLUORESCENT LAMP/S RECYCLI				Regulated (per 49 CF			
			E RECYCLE/INCINERATION/MICE BALLAST RECYCLE/MICROENCAP			the state of the s	A / Non-DOT Regulat	iphenyls, Solid, 9, PGIII, ERG#171	-	-
		ESCRAP R		SOLATION			Regulated	ed waste	110	P
			DEVICE RECYCLING					anufactured Articles, 8 (6.1), PGIII, ERG#172	110	
			BATTERY RECYCLING					v/ Acid, 8, PGIII, ERG#154		
		ALKALINE I	BATTERY RECYCLING				Dry, sealed, n.o.s. S			
		NICKEL (Ni-	-Cad) BATTERY RECYCLING		E	Batteries,	Dry, sealed, n.o.s. S	pecail Provision 130		
		LITHIUM MI	ETAL BATTERY RECYCLING - DO	Γ 173.185(d)	l	JN3090, I	Lithium Batteries, 9, P	PGII, ERG#138		
			BATTERY RECYCLING - DOT 17	3.185(d)			Lithium Batteries, 9, P	PGII, ERG#138		
			RECYCLING				aste Liquid			GAL
			YCOL RECYCLING				aste Liquid	1 FD0 100		
71	CELIAN	WASTE AE					erosols,Flammable,2	.1,EHG#126	1	0.0
-1.1	THE LUCK		ATION CONTAINING SMOKE DETE	CTORS			aste Liquid aste Solid, Nuclear B	egulatory Law 10 CFR 32.37	11	OR
		The second second second	IGUISHER(S)				aste Solid	ogulatory barrior of 11 02.07		
		METALS RE					aste Solid			
		MISCELLAN	NEOUS RECYCLING	COWAVES						
_			NEOUS RECYCLING 6	arg Fris	dees	5			10	000
Generate	or Certifica	ition:	This is to certify that the above name							-
	4	_	labeled and are in proper condition for							
2)	Unpaid invoices will be assigned to	licensed Collection A	Agency and	d subject to	Collection Agency Fee's, At	troney's Fee's, Court Costs and Interest.	11-1-	198
Signatur	e:				7	Title:	101	Print Name:	Date:	10
		-	1		T			Time Hamo.	Date.	
Transport	ter 1 Name	Jesu	S (asado				Transporter 2 Name:			
Phone No	ımber: 7	70-	245-1685				Phono Number			
I Hone N	miliber/_		13 1003				Phone Number:			
-//				11	1-60					
Signature					ate		Signature		Date	
Receivin	g, subject	to the class	ssification and regulations in	effect on the d	late of is	ssue of t	he Bill of Lading, the	e property described above is in		
apparent	good ord	er.	Please retain a copy of this	s document as t	he "Ce	rtificatio	on of Recycling" fo	r the items and quantities listed above.		
	1	-	-/-				11	10/25		
Signature	0		-			-	Date	-		



10. Weight Tickets



10a. Daily Load Trackers and Associated Truck Tickets



Daily Load Tracker

Date:

12-14-18

Project: AP- 81

Prepared By: <u>AlSUS Pasarelo</u>

Date:	10-11-10	-		Material				Dump Site Ticket	<u>t</u>
Arrival Time	Departure Time	Load #	Truck #	Code	Description	Tons/Yards	Dump Site	Number	7
9:55	(am) pm 10:10	(am) pm J	C#333	trash	Demo pubris	18108	Ded3		
10:10	(am) pm 10:75	am pm 2	CH 575	trash	Demo clubris	18 405	Dodg		4
12:25	am (pm) 12:40	am (pm) 3	C# 333	trash	Deno clebris	18 yds	Usd3		
1:00	am/fm) 1:35	am (6m) 4	CA 575	tresn	Demo clebris	18445	Lads		4
2:20	am / \$ 2:35	am /@) 5	CH 333	trash	Deno clibris	18 703	Dads		
2:55	am /(pm) 3:30	am (pm) S	CH575	trash	Deno clebris	18448	Dads		
x 7:00	(am) pm 7:30	(am) pm 7	C# 333		Dino albris	18 yds	Wods		_
9:25	(am)/ pm 9:40	(am)/ pm 8	CH575	trash	Demo albris	18 128	Wods		19-81
10:30	Pan)/ pm /1:40	Ampril 9	CH 333	1	Demo albris	18 403	Drag		trones
11:40	mpm 11:55	19/pm 10	CH 575	trash	Denio allbris	18 gds	Dads		
1:45	am (Gm) 2:00	am /6m //	CH 333	trash	Lemo debris	18498	Pade		
2:05	am /pm 2:20	am /6m 12	CH 575	trash	Demo debris	18403	Dads		
18 7:40	am)/ pm 8:00	(am)/ pm /3	e#333	trash	Dimo debris	18 yds	Dadg.		-
0:00	(am) pm 8:15	(am) pm 14	CH2362	Trash	Dimo debris	18 128	Dode		
9:45	(am)/ pm W:00	@)/pm 15	04333	trash	Dino dibris	18/08	pag		_
10:10	m/pm 10:25	(am) pm (6	CH2302	trash	Demo debris	18428	paas		4
11:40	(am)/pm 11:55	(201 pm 17	CH 333	Trash	Demo clibris	18 423	Dad 3		
12:00	am (pm) 12:15	am / [9m] 18	CH 2302	Trash	Demo debris	18/28	Dads	0	
1:30	am (pm) 2:20	am 1/pm 19	CH333		Demo Clibis	18405	Days		-
2:30	am /6m 3:05	am (pm) 20	CA 23.02		Demo del long	1849	Dods		
5:30	am / 6m 5:55	am / pm 2/	CH2302	-trush	Demo debris	18 yds	Dads		
	am / pm	am / pm						100	4
	am / pm	am / pm							
	am / pm	am / pm							
	am / pm	am / pm							

Legend: Materials:

R = Recycle T = Trash Description

Concrete, Asphalt, Asbestos, Lumber, Construction Debris, Trash, Metals, CHACONS construction & transport

No. 8085

2920 W. 73rd Ave. Westminster, CO 80030 Fax 303-331-8259 PH 720-357-1448

		PH /20-35/-1448
BILL TO: JKS	const	· ·
DISPATCHED BY:	190043 Genst	- 7
DATE: 12-14-18	JOB DESCRIPTION:	
TRUCK# CH 333		
TANDEM TRAILER	2	
MATERIAL DAT		
	LOADS	UNLOADS
JOB#	loads #	
LOAD AT	D. 1=	Andl
4625 Fillmore	Dela	10-01
3t Denver	0.18	10.51
Co	0) /1p- x1
UNLOAD AT	1	2
Dales put		
RATE \$		
HOURLY TONMILE		
START TIME 7100		
STOP TIME S: 30PM	1	
TOTAL HOURS	18	
,	7	
101/2 hrs	OWNER OF TRUCK:	
DRIVER'S NA	ME AUT	HORIZED SIGNATURE
Justen Cust	ales au	RR 1195
Net due 30 days from date of this s collection of this account become	tatement. Past due accounts bear in	nterest at 1.5% per month. In the event costs and reasonable attorney fees.
	pay all	costs and reasonable attorney fees.



Nº 50839

2920 W. 73rd Ave Westminster, CO 80030 FAX 303-487-5731 PH 720-357-1448

BILL TO:	15	
DISPATCHED, BY:	Charle	1015
DATE /2/14/18 J	OB DESCRIPTION:	
TANDEM TRAILER	Dem	0
MATERIAL) ELMO		
With the Republic of the Repub	LOADS	UNLOADS
JOB#	1	DADS
FILMONE -	/	DADS DADS
DA-1)S		
RATE\$		
HOURLY TONMILE		
START TIME 7.00		
STOP TIME 5:30 PM		
TOTAL HOURS	1	
101/2 hrs on	/NER OF TRUCK:	
DRIVER'S NAME	HTUA	ORIZED SIGNATURE
TOSP	Luin	Rus
Net due 30 days from date of this stateme collection of this account becomes nece	ent. Past due accounts bear interessary, client agrees to pay all	elest of 1.5% per month. In the event



No. 8086

2920 W. 73rd Ave. Westminster, CO 80030 Fax 303-331-8259 PH 720-357-1448

BILL TO: JKS C	waq	
DISPATCHED BY: Ch	goods Coust	est o
TRUCK # # 333 TANDEM TRAILER	JOB DESCRIPTION:	
J. 1	LOADS	UNLOADS
JOB#	100ls #	
LOAD AT	SIDP) dock	Ap-81
4625 Follmore	wer data	40-81
St Denver	2101 dads	1p-81
Deds Pot		
RATE \$		
HOURLY TONMILE		
START TIME 7:00		
STOP TIME 4:00		
TOTAL HOURS		
9Hrs	OWNER OF TRUCK:	
DRIVER'S NA	ME AUT	HORIZED SIGNATURE
Justin Cas	statement. Past due accounts bear in	SUS



No. 11058

2920 W. 73rd Ave. Westminster, CO 80030 Fax 303-331-8259 PH 720-357-1448

BILL TO:						
DISPATCHED BY:						
DATE: /2/17//8	JOB DESCRI	PTION:				
TRUCK # 1575			11			
TANDEM TRAILER		100	10			
MATERIAL DOM		1/2				
	LOAD	S	UNLOADS			
JOB#		1000	TADS			
LOAD AT	/		TADS			
Lilmare	1		DASD.			
170	1		DAGD.			
1			7			
UNLOAD AT						
1 1.775						
DE 1						
RATE \$						
HOURLY TONMILE						
START TIME 7.00						
STOP TIME! OPH						
TOTAL HOURS		1				
11/2 1/5	OWNER OF TRUCK:					
DRIVER'S NA	ME	AUTH	IORIZED SIGNATURE			
105	Carl Sandary					
Net due 30 days from date of this statement. Past due accounts bear interest at 1.5% per month. In the event collection of this account becomes necessary, client agrees to pay all costs and reasonable attorney fees.						



W9 41741

2920 W. 73rd Ave Westminster, CO 80030 FAX 303-487-5731 PH 720-357-1448

BILL TO: JK	s industries i	nc
DISPATCHED BY:	chacon's	
DATE 12-19-2018 TRUCK# 2302		awl Demo from
TANDEM TRAILER		כונות אות
MATERIAL Demo		
	LOADS	UNLOADS
JOB# 18603	08:00 Ap-81	
Fillmore	10:15 APBI	
Denver	12:10 Ap-81 14:45 Ap-81 16:50 Ap-81	
DADS	5 Loads	
RATE \$		
HOURLY TONMILE		
START TIMEO 8:00		
STOP TIME 17:45	5:45	
TOTAL HOURS		
9.750	OWNER OF TRUCK:	m trucking
DRIVER'S NAM		RIZED SIGNATURE
Lonnie Hu	bbnd 27 stement. Past due accounts bear intern	7 (MARK KELLEY)



No. 8087

2920 W. 73rd Ave. Westminster, CO 90030 Fax 303-331-8259 PH 720-357-1448

BILL TO: THS	SMS.	
DISPATCHED BY:	hocons const	
DATE: 12-18-18 TRUCK# CH 333	JOB DESCRIPTION:	
TANDEM TRAILER		
MATERIAL Dur		
	LOADS	UNLOADS
JOB#	7:40 Dads	Ap 81
4G25 fellmore St Denver Co	11:00 dass 2:30 dass 10:30 dass	4081 4081 Ap81
Dads pit		
RATE\$		
HOURLY TONMILE		
START TIME 7:30		
STOP TIME 4:30 2M		
TOTAL HOURS		
9 his	OWNER OF TRUCK:	
DRIVER'S NA	ME AUTHO	DRIZED SIGNATURE
Justin Costell	les laur	of all
	statement. Past due accounts bear interes necessary, client agrees to pay all co	



10b. Waste Weight Tickets



WASTE MANAGEMENT Denver Arapahoe Disposal 3500 S Gun Club , PO Box 460397 Aurora, CO, 80018 Ph: (720) 876-2620

Driginal Ticket# 3280134

Customer Name JKSINDUSTRIESLLC JKS Industri Carrier JKS INDUSTRIES JKS INDUSTRIES

Ticket Date 12/14/2018 Payment Type Credit Account Vehicle# 1

Volume

Manual Ticket#

Container Driver

Check#

Billing # 0014925

State Waste Code Manifest Gen EPA ID Grid

Destination

Route

Profile ()

Hauling Ticket#

Generator

Scale

Operator

Inbound Gross Tare

2 16* 1 1b*

In 12/14/2018 07:10:44 MANUAL WT Out 12/14/2018 07:10:44

aramirez aramirez

Net Tons 1 1b

* Manual Weight

Comments 6 loads on green drop tickets from 12/14/18 = 108cyds total central 70 project

PLEASE MAKE SURE YOUR TICKET IS CORRECT BEFORE SIGNING.

Pro	duct	LD%	Oty	HOM	Rate	Fee	Amount	Origin
-	THE THE STREET SEA AND THE RESIDENCE WITH SER BUT THE SEA OF THE SEA OF THE SEA							
Ĭ.	CDY-CONST DEBRIS	- 100	108.00	Yards				

Total Fees Total Ticket

Date: 12-14-18	Ticket#: AP-81
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature:	h
le loads x	184ds per 1001 = 10804ds
Date: 12-14-18	Ticket#: 49-8/
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES
	DISPOSAL SITE: DADS
	3500 S GUN CLUB RD AURORA CO 80018
	IVER
Signature:	Cas X2/10

total

Date: 12-14-18	Ticket#: Ap-81
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DR Signature:	IVER JAA
*	
Date: 12-14-18	Ticket#: Ap 8)
Date: 12-14-18 ACCT#:306-14925	Ticket#: Ap &) JKS INDUSTRIES CENTRAL 70 PROJECT
	JKS INDUSTRIES

Date: 12-14-18	Ticket#: Ap-81
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DRIVER: Signature:	Val.
Date: 12-14-18	Ticket#: 4-8)
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: DRIVER	



Denver Arapahoe Disposal 3500 S Gun Club , PO Box 460397 Aurora, CO. 80018 Ph: (720) 876-2620

Original Ticket# 3280996

Volume

Customer Name JKSINDUSTRIESLLC JKS Industri Carrier JKS INDUSTRIES JKS INDUSTRIES

Ticket Date 12/17/2018 Payment Type Credit Account

Manual Ticket# Hauling Ticket#

State Waste Code

Manifest Destination PO

Profile () Generator

Time

In 12/17/2018 07:07:27 MANUAL WT Out 12/17/2018 07:07:27

Scale

aramirez aramirez

Operator * Manual Weight

Vehicle# 1

Gen EPA ID

Billing # @014925

Container Driver

Check#

Grid

Inbound Gress Tare Net Tone

2 16* 1 15* 1 lb

Comments 13 loads for central 70 project = 234 cyds total for loads 12/17/18

PLEASE MAKE SURE YOUR TICKET IS CORRECT BEFORE SIGNING.

Product	LD%	Qty	MOU	Rate	Fee	Amount	Origin
	and the later with the fact that the first terminal						
1 CDY-CONST DEBE	NIS - 100	234.00	Yards				

Total Fees Total Ticket

Date: 12-17-18	Ticket#: Ap- 81
ACCT#:306-14925	JKS INDUSTRIES
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: Joseph C	EIVER
Date: 12-17-18	Ticket#: Ap-81
ACCT#:306-14925	JKS INDUSTRIES
	CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES
	DISPOSAL SITE: DADS
	3500 S GUN CLUB RD
	AURORA CO 80018
D C	
UK	RIVER

Date: 12-17-18	Ticket#: 40-81
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DR Signature:	IVER
Date: 12-17-18	Ticket#: AP-81
Date: 12-17-18 ACCT#:306-14925	Ticket#: AP-8/ JKS INDUSTRIES CENTRAL 70 PROJECT
Victoria Control Control	JKS INDUSTRIES

Date: 12-17-18	Ticket#: 1-81
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature:	RIVER Jele.
Date: 12-18/	Ticket#: Ap-81
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: Justin C	RIVER



Denver Arapahoe Disposal 3500 S Gun Club , PO Box 460397 Aurora, CO, 80018 Ph: (720) 876-2620

Original Ticket# 3281894

Customer Name JKSINDUSTRIESLLC JKS Industri Carrier JKS INDUSTRIES JKS INDUSTRIES Ticket Date 12/18/2018 Vehicle# 1 Volume

Payment Type Credit Account Container Manual Ticket# Driver

Hauling Ticket# Check#

Billing # 0014925 Route Gen EFA ID State Waste Code

- 1

Grid Manifest Destination

Profile ()

Generator Inbound Gross 2 1b* Time Scale Operator

In 12/18/2018 06:48:55 MANUAL WT aramirez Tare 1 1b* aramirez * Manual Weight Net 1 15 Out 12/18/2018 06:48:55

Tons Comments 14 LOADS IN DROP BOX ON GREEN TICKETS = 252 YDS TOTAL FOR CENTRAL 70 PROJECT 12/18/18

PLEASE MAKE SURE YOUR TICKET IS CORRECT BEFORE SIGNING.

Product	LD%	Qty	MOU	Rate	Fee	Amount	Origin
THE WAY THE MAD MAD THE THE MAD THE WAY THE WAY THE WAY THE WAY THE WAY		days are not and page of receipt one and	make be a some flow of the same beautiful	the telephone pair and the tiple pay may be		er man deter men den sten den sten den sten den den sten	
1 CDY-CONST DEB	RIS - 100	252.00	Yards				

Total Fees Total Ticket

Date: 12-18-18	Ticket#: <u>AP-81</u>	
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT	
CDY 18 YDS	_ 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018	14/0ads x1846
Signature: Lonnie 7	AURORA CO 80018 ORIVER Liebbard Bum tracking	24dS Total Ferni 2301 10adS
*		
Date: 12-18-18	Ticket#: AP- &	
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT	
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018	
Signature: Justin	Cosido	

Date: 12-18-18	Ticket#: Ap-81
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: JOSM	RIVER
Date: 12-18-18	Ticket#: Ap-1
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	_ 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018

DRIVER
Signature: Lognie Hubbard Bim toucking #2302

Date: 12-18-18	Ticket#: Ap-81
ACCT#:306-14925	JKS INDUSTRIES
CDY 18 YDS	CENTRAL 70 PROJECT 25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: Loppie Hu	EIVER Show Brucking \$2303
Date: 12-18-18	Ticket#: Ap-81
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
Signature: Justin (RIVER

Date: 18-18-18	Ticket#: Ap-81
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES DISPOSAL SITE: DADS
	3500 S GUN CLUB RD AURORA CO 80018
Signature: DRIVER:	95410

Date: 12-18-18

ACCT#:306-14925

JKS INDUSTRIES
CENTRAL 70 PROJECT

CDY 18 YDS

25 YDS HIGHSIDES
DISPOSAL SITE: DADS
3500 S GUN CLUB RD
AURORA CO 80018

DRIVER

Signature: Lannie Hubband Both trucking # 2302

Date: 12-18-18	Ticket#: Ap-81
ACCT#:306-14925	JKS INDUSTRIES CENTRAL 70 PROJECT
CDY 18 YDS	25 YDS HIGHSIDES
	DISPOSAL SITE: DADS 3500 S GUN CLUB RD AURORA CO 80018
DRIVER:	42302
Signature: Lonnie	Hubbard Bamtrucking



11. Dump Diversion Summary

JKS Industries

AP-81: 4620 Fillmore St.

	Descriptions		Dump Diversion / Recycle %							
Phase	Activity	<u>Unit of</u>	# of Yards	<u># of</u>	<u>Total</u>	<u>Pounds</u>	<u>Total</u>	Recycled	<u>Pounds</u>	<u>% of</u>
		<u>Measure</u>	<u>per</u>	Containers	Number of	<u>Per</u>	<u>Lbs</u>	Yes/No	of Recycle or Dump	Recycle or Dump
			<u>Container</u>		<u>Yards</u>	Yard **			<u>Diversion</u>	<u>Diversion</u>
Abatement	Trash Rolloff	Cubic Yard	-	-	-	450.00	-			
Abatement	Asbestos Containers	Cubic Yard	-	-	-	500.00	-			
					-		-			
Demolition	Demolition Construction Debris	Cubic Yard	18	21	378.00	1,400.00	529,200			
Demolition	Concrete Debris	Cubic Yard	12	-	-	4,050.00	-	X	-	0.00%
Demolition	Trees	Cubic Yard	-	-	-	500.00	-	Х	-	0.00%
Demolition	Steel	Lbs	-	-	-	-	-	X	-	0.00%
Demolition	Copper	Lbs					-	Х	-	0.00%
				21	378.00		529,200		-	0.00%

STUDY NOTES

- 1 The source material used for the Volume to Weight conversions came from Waste Management web site.
- 2 Conversions ratio's have been modified based on estimated compaction.



12. Containment Entry/Exit Log

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name:

Job #:

Date:

11-08-18

, NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Marthe Nahle				
2. Desy Arellanos	1	1	\	\
3. Jamira Duran	1/1/2	ALL	1/P	1/18
4. Team Carlos Leccia 5. Lycia GUSPAN	101	6/	10	1/2/1/2
6.			1	1
7.				
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				1 8-
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: AP-81

Job #: 18-386

Date:

11-09-18

NAME ,	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Marsha Nahle	111			
2. Jean Carlos dicio		1/	1/1,	1/1
3. Laura Duran	Kamadur	NP	1/1	1)/1
4. Wuh Guspar				
6.				
7.				
8.	9			
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: AP- & 1

Job #: 18-0318

Date:

11-12-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Hartha Nahle	1	1		11
2. Karina Derian	1/1	1	1/4	1 1/2
3. Iean Leccia	10/1	PI	M	M
4. Deisy Archanos	- 1			
5. 6.				
7.	1			
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: AP-5\ Job #: /8-318

Date:

11-13-18

NAME ,	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Martha Nahle				
2. Joan Carlos deccia	1 /	110	1/20	1/10
3. Ramina Duran	7/2	B/2	9/10	19/4
4. Deisy Arellanos 5.	1		\	1
6.				
7.				
8.				
9.				
10.				
11.		N.		
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: A P- 8 (Job #: /4 -314

Date:

11-14-18

NAME .	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Marsha Nahle				
2. Jean Leccia	12:40	3:35		
3. Dersy Ardanos	12:40	3:26		
4. Lamira Duran	12.40	3.31		
5.				
6. 7.	-		7	
	1			
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				1
17.				
18.				
19.			4	
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: 18-318

Date:

11-15-18

NAME 1	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Martha Nahl				
2. Deisy Arellanos.	8:00	11:57	4.07	5:35
3. Tean Carlos decia	7:45	12001	1:69	5:30
4. Laura Duran	7:57	12:13	1:69	5 :38
5. Tellay Sormije	7:52	10:13		
6.				
7.		1		
8.				
9.			*	
10.		4		
11.				
12.				
13.				
14.			1,000	
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: AP-8 | Job #: 18 -31 6

Date:

11-16-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Marshe Nolle				
2. Desy Arellanos	7:45	11:48	1:09	5:22
3. helloy Armiis	7:49	12:00	11/6	5:27
4. Jean Carlo deca	7.50	12:05	1.16	5:30 5:20
5. Laura Duran	7:38	11:55	1:05	3.20
6. 7.			1	1
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

Morday

JKS INDUSTRIES

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: A P - 8 |

Job #: /8-3/8

Date:

11-19-18

NAME 1	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Marshe Nahle			FB.	
21 Dam Paglos decia	7:50	13:05	10 15	40,41.95
3. Kauira Durán	73.55	12:00	1:05	4.27
4. Dersy Stellamos	8:00	11:55	1:00	9.23
5. Cov Armino	1:30 PM			4:19
6.				4
7.				
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.		L		
18.				
19.			-	
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: A P - & 1 Job #: 18 - 3 1 8

Date:

11-20-18

, NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Martha Nahle			1400	1600
2. Deisu Arellanos	7:55	11045	1:08 -	4:20
3.	750	4 . 2 . 2		11.011
4. Laura Duran	# 50	11:50	7:05	4:24
5. Dan Carlos	1145	11.55	1510	4:28
7. Trongo	7170	12:00		
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: AP-81 Job #: 18-318

Date:

11-21-18

NAME 1	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Martha Nahle				
2. Localize Duran	4:00 a.m.	11:50	1:00	4:20
3. Jean Carlos Leceia		11:57	1:05	4:27
4. Dersy Arellanos	\$:02	11:54	1:02	4:24
5. Jekoy Armijo	8:10	12:01	1:07	4:31
7.				
8.				1
9.				1
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: AP-6

Job #: 18-316

Date:

11-26-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. plartha xahla				
2. Deisy Arellanos	7:47	11:43	11:55	3:25
3. Kouira Duran	7:48	11:49	11:58	3527
4. Jean Leccia			12/01	2:31
5. LeRoy Armijo	7:50	11:55	12:01	3:32
6. /				
7.				
8.		+		
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: A P - 8 \ Job #: 18 - 3 \ 8

11-27-18 Date:

NAME .	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Martha Nahle			1:00	3:20
2. Ellas Armina	7:53	12:00	-	
3. Latura Duran	7:45	11:48	12:31	3:22
4. Jean Leccia	7:51	11:56	12:33	3:30
5. Delsy Arellomos	7:47	11:52	12:30	3:26
6.				
7.				
8.				
9.				
10.				
11.				
12.		14		
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.			4,=	

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: AP-8

Job #: 13-318

Date:

11-28-18

, NAME , .	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Martha Nahle	1:00 p.m.	3:00 p.m.		
2. Lekoy Armijo	7:50	1		9:30
3. Doisy Avellance	7:49 7:51	11:50	12:28	3:28
4. 1 Gillion Duyan	7:51	11:53	12:29	3:29
5. Jean Leccia	7:55	11:57	12:32	3:32
6. David Schlote	7:56	12:01	121 34	3:34
7.				
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: AP-8 Job #: 13-318

Date:

11-30-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Nacho Dank				
2. David Schlote	7:45	11:25	11:55	3:25
3. Joan Carlos Licie	7:47	11:27	11:57	3:27
4. Louge Divan	7:50	11:30	12:00	3:31
5. Alex Marther Corone	7. 71	11. 7.	1:30	3:30
6. Deisy Arellanos	7:51	11:31	12:01	3:32
8.				
9.				
10.				
11.				
12.				N .
13.				
14.	<u> </u>			
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: A P-8 | Job #: 13-318

Date:

12-04-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1.				
2. Kalura Duran	RD		- /:-	11
3. Jean Leetia	JC	10	7:45	11:55
4. Alon Marther Coverel	AME		7,47	11:57
5. Evergrid Domin	green	-		
6. Irink blanco	DA			
7. Deisy Spellanos	DA			
8.		*	+	
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET Job Name: AP-80 Job #: 13-317

Date:

12-05-18

NAME .	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Martha Nahle				
2. Donnis Mr.	- 12:30	3:20		
3. Alos Marty Com	12:32	3:22		
4. Enfiguio Cominge		8:24		
5. Irina 19/anco	12:37	3:27		
6. Deisy Avelanos	12:35	3:28		
7. Laura Duran	12:39	3.29		
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.				
17.				
18.				
19.				
20.				

CONTAINMENT SIGN-IN & SIGN-OUT SHEET

Job Name: Al-80

Job #: 13-318 - 13-317

Date:

12-06-18

NAME	SIGN-IN	SIGN-OUT	SIGN-IN	SIGN-OUT
1. Harthe Nahle				2 2 2
2. Pennis Ma	8130	11:25	12:00	3:25
3. Alor Mark Commo	8:32	11:27	12:01	3:27
4. Estiquio Ominguez	8:33	11:28	12:02	3:29
5. Irina Blanco	7:45	9:00	9:10 -11:29	3:32
6. Agisy Avdlanos	7:47	9:02	9:12-11:31	3:33
7. Kacina Duran	7:49	9:05	9:13- 11:33	5:57
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				
16.		-0.1		
17.				
18.		4		
19.				
20.				



13. Daily Logs

JKS IDUSTRIES LLC DAILY PROJECT LOG Job Name: MP-68-AP-53-AP66 Report # Date 11 - 08-18 Month Project Manager Superintendent Mon Work Performed Today Weather: 359 CILE) Temp. Hi Safety Meeting Topic: Work Force Number 7:45 a.m. More in and pre clean Project Manager Project Supervisor 10:00 a.m. Went. To AP-53 to do visual and Operators Mooren Cos Laborers Tradesmen 11:30 g.m. Back to 30 g.m. Back to AP-68 to ack up all our equipment to move to the AP-81 Other: Other: Other: 12:00 p.m. Go to lunch and comeback Materials Used Quantity 1230 p.m. Move in to AP- 81 and organize Material Purchased/Delivered Problems - Delays, Safety Issues we got into the wrong house. Subcontractor Progress Inspections **Equipment Rented Today** Rented From Insp Chklist Complete? Equipment Hours Visitors (Incl. Subs, Clients, etc) Time In/Time Out Activity Onsite

Job # <u>/8-3/8</u>	JKS IDUSTRIES LLC	DAILY PROJECT LO	G Report#	
Date 11-09-18 Day_	2	Month		1111
Project Manager		Su	perintendent Mash	Mu
Vork Performed Today			Weather: 27	
			Temp. Hi 39° Low 25	-0
00 anm. (very show on tablet & book street.	red up on t	me, signin		
on tablet & book	. Dafety me	ethy and	Safety Meeting Topic:	
Street _	1	a \\a o`/		umber
machines, critice	and set re	gative air	Project Manager	uniboi
machines, critice	us and fr	2012	Project Supervisor	(
			Operators	
12:00 p.m. go to lunch	and comebal	12130	Laborers	3
9			Tradesmen	
			Other:	
12:30 p.m come bac	k and cont	rine with	Other:	
12:30 p.m come bac			Other:	
			Materials Used	Quantity
			Material Purchased/D	alivered
			Material Purchased/D	elivered
Problems - Delays, Safety Issue	S			
Toblems - Belaye, carety leads				
Ass				
W >				
(5)				
Subcontractor Progress				
248				
1 /				
Inspections				
Ala				
PVI				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
Equipment Rented Today	Kented From	Insp Clikiist Complete?	Equipment	Tiour
	1.2	1211	7 14	
4114	MI			
NA	10/1	15 17	10/11	
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		
	M	1 NA		
11/1	1	1		
	P	101.		

Job # 18-0318 Job Name: AP-81 Date 11-12-18 Day 3 Nordon Report # Month / Superintendent 1 Project Manager Weather: Work Performed Today Temp. Hi 30° Low 18 Job canceled for 7:00 a.m. Safety Meeting weather issues Topic: Work Force Number Project Manager **Project Supervisor** Operators Laborers Tradesmen Other: Other: Other: Materials Used Quantity Material Purchased/Delivered Problems - Delays, Safety Issues Subcontractor Progress Inspections Insp Chklist Complete? Equipment Hours Rented From **Equipment Rented Today** Time In/Time Out **Activity Onsite** Visitors (Incl. Subs, Clients, etc)

JKS IDUSTRIES LLC DAILY PROJECT LOG

JKS IDUSTRIES LLC DAILY PROJECT LOG
Job Name: AP - B |

Day 4 | fuesday | Month Report # Month Superintendent Project Manager Weather: Work Performed Today Low 23° Temp. Hi 48 Safety Meeting Topic: Work Force Number Project Manager Con Jine with **Project Supervisor** Docon ready Operators Laborers Tradesmen Other: Other: Other: Quantity Materials Used Goven and Material Purchased/Delivered Problems - Delays, Safety Issues **Subcontractor Progress** Inspections Rented From Insp Chklist Complete? Equipment Hours **Equipment Rented Today** Time In/Time Out **Activity Onsite** Visitors (Incl. Subs, Clients, etc).

Nork Performed Today 7:00 a.m. crew on fine sign in on Ten tablet and book safety necting and Safe Stretch 7:45 am. Fixing some flags and test the Decon for no limited but line the dimposter and get ready to 30 hot. but we don't have any water Oth Oth water tank shoul up at 10:60 am with Oth	reather: /eather: /eather: /eather: /eather: /eather: /eather: /eather: /eather: //eather: umber	
Project Manager Superin Jork Performed Today 7:00 a.m. crew on fine sign in on Tem Jablet and book safety herting and Safe Stretch Top Woo 7:45 am. Fixing some flags and first the Decon for the limpster and get ready to Jo hot but we don't have any water Oth Oth Water tank should up at 10:60 am with Oth an empty ame Have to was to for Andre Mat	/eather: 60 np. Hi 58 Low 33 ety Meeting oic: rk Force N Project Manager Project Supervisor Operators Laborers Tradesmen er: er:	umber
7:00 a.m. crew on fine sign in on Tem tablet and book safety meeting and Safe Stretch. 7:45 am. Fixing some flaps and test the Decon for his limiter out lime the dampster and get ready to go hot but we and have any water Oth water tank should up at 10:00 am with Oth an empta ame Have to was to for Andre Mat	np. Hi 58 Low 33 ety Meeting sic: rk Force N Project Manager Project Supervisor Operators Laborers Tradesmen er: er:	umber
Top Shretch. 7:45 am. Fixing some flags and test the Word Decon for no hauter but the dampster and get ready to go hot. but we tank have any water Oth Oth water fank shoul up at 10:60 am with Oth an empt a me Have to was to for Andre Mat	ety Meeting sic: rk Force N Project Manager Project Supervisor Operators Laborers Tradesmen er: er:	umber
John for k shoul of at 10,60 an with Oth an empto mark thave to was the for Andre Mat	ety Meeting sic: rk Force N Project Manager Project Supervisor Operators Laborers Tradesmen er: er:	umber
195 am. Fixing some Claps and test the Decon for the limber but I me the dismister and get ready to go hot but we tend have any water Oth water tank shoul up at 10:00 am with Oth an empty once Have to was to for Andre Mat	rk Force N Project Manager Project Supervisor Operators Laborers Tradesmen er: er:	/
1:45 am. Fixing some flags and test the Decon for no lingular but line the dismposter and get ready to go hot. but we don't have any water Oth Oth water tank shoul up at 10:60 am with Oth an empt a sme have to was to for Andre Mate	rk Force N Project Manager Project Supervisor Operators Laborers Tradesmen er: er:	/
Decon for no lingular but line the dismpster and get ready to go hot. but we don't have any water Oth water tank shoul up at 10:60 am with Oth an empty owner thave to was to for Andre Mate	Project Manager Project Supervisor Operators Laborers Tradesmen er: er:	/
Decon for the lingster and get ready to go hot but we don't have any water Oth water tank shoul up at 10:60 am with Oth an empty ome Have to was to for Andre Mat	Project Supervisor Operators Laborers Tradesmen er: er:	3
Decon for the limester and get ready to go hot. but we sont have any water oth water tank shoul up at 10:00 am with Oth an empta one Have to was to for Andre Mat	Operators Laborers Tradesmen er: er:	3
Jimo the dampster and get ready to go hot. but we don't have any water Oth water tank shoul up at 10:60 am with Oth an empty ome Have to was to for Andre Mat	Tradesmen er: er:	3
go hot. but we don't have any water Oth Oth water tank shoul up at 10:00 am with Oth an empt a more Have to was to for Andre Mat	er: er:	
go hot. but we don't have any water Oth Oth water tank shoul up at 10:00 am with Oth an empt a more Have to was to for Andre Mat	er:	
water tank should up at 10:00 am with Oth an empta one Have to was I for Andre Mat		
an empty some Have to wast for Andre Mat	er.	
an empty some Have to wast for Andre Mat		
or heo to get me some water.	terials Used	Quantity
12:30 Got in containent and started the		
demos on main bloor.	1/1	
	NI	
leave a 3:30 pm		
	Material Purchased/D	elivered
	A	
	1	
· ·	17	
Li Deleve Cefety legues		
roblems - Delays, Safety Issues		
Delays - No water.		
Delays - No water.		
Subcontractor Progress		
ALDONIA COLO. 1 TO S. TO C.		
N/		
nspections		
Λ		
M		
Equipment Rented Today Rented From Insp Chklist Complete? Eq	uipment	Hours
	1/10	
	M.	
DV DV	\	
		1
Visitors (Incl. Subs, Clients, etc). Time In/Time Out Activity Onsite		

Juerry

Job # <u>/% - 3/8</u> Job Date <u>// -/ 5 -/4</u> Day _	KS IDUSTRIES LLC ob Name: AP-8/ 6 Hunder	Month _	Report #	7
Project Manager			perintendent Halle	Johle
Work Performed Today			Weather: 58	
		1 1 1		20
7:00 am (rew on tim	ne sign in o	in Jabbs	Temp. Hi 59° Low 3	X_
and book	1 1 1		Safety Meeting Topic:	
Sufery needing	and stretch			umber
7:45 a.m. Get in a	on farment a		Project Manager	
witho the	Lemo on H	ind Start re main ploof	Project Supervisor	1
. ,		1	Operators	
walls and o	seelings		Laborers	4
	9.		Tradesmen	
12100 - 1 1			Other: Other:	
12:00 p.m hotolineh	and come	back 12:30pm	Other:	
12:30 Starbed with	the has a		Materials Used	Quantity
MARC DOMO	the bag of	500 me		
NIGHT DEN CO	(1000 C 91 F 3.	so prome.		
			1	10
			NI	. V
			Material Dunches and/D	alimenad
			Material Purchased/D	elivered
			2 1	_
			N	
Problems - Delays, Safety Issues				
1/1/2				
N/1				
Subcontractor Progress				
Supcontractor r rogress				
1111				
N/A				
Inspections				
ALL				
NT				
Favinment Dented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
Equipment Rented Today	Nemeu Fioni	map crimist complete?		Tiours
112	110	11/1	\ \ \	
NA	DIN	NA	1	
	V	1	N.	
20-				
Visitors (Incl. Subs, Clients, etc).	Time In/Time Out	Activity Onsite		
- 18		12/13		
W/W	11/1	NIF		
17/1	17/			
A.				

Vierre

Joh # 18-318 Jo	(S IDUSTRIES LLC	DAILY PROJECT LO	G , Report #	
Job # 18 - 318 Jo Date 1-16-15 Day	7th crosser	Month	/ Year	/
Project Manager	7777		perintendent Mash	Jehn
ork Performed Today			Weather: 40°	,
		1 - 1	/ 90 . 7/	0
7:00 a.m Crew on to	ame Sisin	on tablet	Temp. Hi 63° Low 36	
and book	. Safety me	reating and	Safety Meeting Topic: VVE	
do skeh	. ,	.0	Topic: YYG	
10				umber
145 am. Everyone	get en con-	tament	Project Manager	-
continue with	the Doma -	nprontof	Project Supervisor	/
the Kohan.		1	Operators	1
9			Laborers	7
			Tradesmen	
2:00 p.m. Go to long	en and com	object at	Other:	
2:00 p.m. Go to long	m.		Other:	
		^	Other:	
50 bin Continue	with Dom	o and	Materials Used	Quantity
sound out &	he burntos	of wood.		
		,		
			Material Purchased/D	elivered
			The control of the co	
Problems - Delays, Safety Issues				
Toblettis - Belaye, Carety lecture				
Subcontractor Progress				
ADDONILI GOLOT I TOGICO				
411			*	
D/I				
nspections				
\				
1/2				
pl,				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hour
Equipment Nemed Today	Trontod Florii	mop official complete!		1.041
100	14	1	112	
7/2	1/1/	1/1/2	N/	
N		17	1-0	
	Times In Times Out	A ativity Over 14 a		
Visitors (Incl. Subs, Clients, etc).	Time In/Time Out	Activity Onsite		
1				
4//-	117	1	>	
6/,	N/	24	1	
	1			

Job # /8~3/6, Job	KS IDUSTRIES LLC I bb Name: AP-8 8th day Mon	PAILY PROJECT LO	Report # _	
Job # <u>/8 ~ 3 (6)</u> Date <u>(/-19 - 1\$</u> Day	8th day Mor	Month_	Year,	10
Project Manager			perintendent Mass	e Not
Vork Performed Today			Weather: 32°	>
			Temp. Hi <u>48</u> Low 25	,)
7:00 a.m. Crew got to Sign on tall Safety me	the Jobsik	n fine.	Temp. Hi 78 Low A	5
Sign on tall	set and book	31.1.	Safety Meeting	
Safety me	estry and	streen	Topic: Work Force N	umber
1 0	9			umber
	0 0 - 1	- 1	Project Manager Project Supervisor	1
7:45 am Crew got 1	edy for conte	ment and	Operators	
Continu pr.	in Dento	ar ca	Laborers	
pud out.			Tradesmen	
9			Other:	
12:00 - Go la la	reh and com	eback at	Other:	
12:00 p.m Go to lux	una con	weller un	Other:	
12:30 p.m.			Materials Used	Quantity
			Waterialo occu	S. C.
1.0				
12:30 pm contine	with she	bag out.		
		9		
			Material Purchased/D	olivered
			Material Futchased/D	Clivered
	*			
Problems - Delays, Safety Issues				
Problems - Delays, Salety issues		1		
All				
DW				
Subcontractor Progress				
. 1				
141				
· NA				
Inspections				
0				
NA>				
	D		Fautoment	Llavies
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
1	1/1/20	1/4	1	
116	NA	N/A	1 1//	
P	10	10//	10//	
	Time In/Time Out	Activity Opcita	1 /	
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite	A	
		A		
	MA		A	
NA	MA	1	111	

Job# <u>18-31</u> 5 Job Date <u>11-20-15</u> Day_	ob Name: AP-8 9th day tuesday	DAILY PROJECT LO	G Report #	,
	Ruben		perintendent Washa	1 Jahlo
Vork Performed Today	20 9011		Weather: 50°	T CATIVA
VOIR Fellolilled Today			**************************************	
7:00 aim- crew show	ved or in &	me.	Temp. Hi 57° Low 3	00
Sia in a	n table & ama		Safety Meeting	
So le Au me	celture and	Cinish	Topic: PPE	
with I sh	reh.)	9	A CONTRACTOR OF THE CONTRACTOR	umber
			Project Manager	
1:45 am. Guys go	+ ready for	N OF	Project Supervisor	1
Condaine	it to keep o	of orne	Operators	
with a	emo.	9 7	Laborers	4
			Tradesmen	
			Other:	
10 - 0 1	1	1 1. 10100	Other:	
12:00 p.m. Go to lun	ch and con	reback 12:30	Other:	0
1			Materials Used	Quantity
	1 1			
12130pm. Get back	in containent			
finish will		19 tle		
and Started		~l on		
the maion	floor-			
	0		Material Purchased/D	alivered
			Material Purchased/D	elivered
Problems - Delays, Safety Issues	i			
. A. A.				
(Ja')				
Subcontractor Progress				
140				
NA.				
Inspections				
inspections				
1 /				
NA				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
Equipment Nemed Today	Tonted From	map official complete?	Equipmont	110013
	2 4	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	1	
21	11/14	1)/4	1)/1	
1/1/	NII	1	11/1	
N/T			1	
Visitors (Incl. Subs, Clients, etc).	Time In/Time Out	Activity Onsite		
Visitors (moi. Oubs, Olients, etc).	\	, sarry onone	1100	
N /	An	h	J/ />	
WITTE	PM.		V +	
10	1.1			
		-		

Job # 18-3/8	ob Name: AP-%		G Report #	/
	and the		perintendent Maha	1/1/
Project Manager		Sul	perintendent 19 M ha	Jen le
/ork Performed Today			Weather: 42°	
Torre Torre Towns		,		
1:00 a.m. Crew show up "	in time Salety	meeting and	Temp. Hi 6/ Low 3	40
sh in an book	and taklet	Sheh and	Safety Meeting	
Det ready Ger	nontament.		Topic: PPE	
Sachy meeting	with Kilwith		Work Force N	umber
sape t			Project Manager	
5:00 a.m gent ream to	co in ponte.	ment.	Project Supervisor	1
and cont	De wish a	et?	Operators	
and Domo dow	stairs		Laborers	4
			Tradesmen	
	,	1	Other:	
12100g. m- Go to lineh	and comeles	de at	Other:	
12:30 p.m			Other:	
			Materials Used	Quantity
2:30 p.m Go back qu	ne all redu +	00010		
and a ment	ocan time	with		
clown and pre	h up all the	demo		
Crom dows	tars			
0				
			Material Purchased/D	elivered
Problems - Delays, Safety Issues	3			
A				
0/0				
MA				
V				
Subcontractor Progress				
1				
NE				
. , ,				
Inspections				
1				
VIF				
V				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
A 1	\A_	11	1/2	
A/W	116	NA	NA	
NY	12	6		
	\			
Visitors (Incl. Subs, Clients, etc).	Time In/Time Out	Activity Onsite		
	1	10		
1/2	1/4	1		
D/W	Dile	611.		

Jk Job# /3-3/8 Jol	to Name:	DAILY PROJECT LOG	Report #	
Job # <u>/3-3/8</u> Jol Date <u>//-26-/8</u> Day	b Name: AP-	Month_		1
Project Manager			erintendent Math	the
ork Performed Today			Weather: 50°	
		1 1 1 1	Temp. Hi 50 Low 3	2
1:30 a.m. Crew on B	me. Sigin	on tablet	Safety Meeting	
7:30 a.m. Crew on took,	supery mee	atma and	Safety Meeting Topic:	
Otron.	, (0	Vork Force N	umber
			Project Manager	uniosi
	t 1/1 - 00-	1. (Project Supervisor	1
1:45.am. walk ground break ing	y 4 vo busting	to for and	Operators	
break ing	or damage	•	Laborers	4
			Tradesmen	7
ILLE CAN PROLIT GOL	L made to	00 00	Other:	
145 a.m. Crew go	t ready to	30	Other:	
1 2 2 2 2	T ave Cour	ne (Other:	
bug out	aria detail.		Materials Used	Quantity
			Vidio idio occi	-
11/20 1/20 1 2	1	12 100 100		
2:00 pm. Went to	lunch and	COMMODUS		
9. 12:30p	· M			
Table 1	311. + 10	1 daonstain		
12:30 g.m. Cont mee	with Dota	1 oppresent	Material Purchased/D	alivered
			Material Futbriasear	Cilvered
	4.			
Problems - Delays, Safety Issues				
1/1				
1/17				
11				
Subcontractor Progress				
. \ .				
4/0.				
, ,				
Inspections				
1				
Nie				
· \	Danted From	L Oblittat Complete	Equipment	Hours
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
V.		. 1.	1/1	AL
41/4	44	414	MA	1/10
100	1	1	,	MI
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		
1/2	11/2	1/1/2		
PP	7	P		
		1		

	DUSTRIES LLC E	DAILY PROJECT LO	G Report#	1
	tuesday	Month		11
Date 11-27-18 Day 12	Nesses			11/1
Project Manager		Sup	perintendent Malha	- KOON
ork Performed Today			Weather: 48°	
	(0		Temp. Hi59 Low_3	80
:00 gim. Crew should	in terme	/ \ 0 \	Safety Meeting	
on tablest and		CALLE TO THE	Topic:	
the Safety	meeating a		Work Force N	umber
	10		Project Manager	
145 a.m. Grew got re	aderto ge	tin	Project Supervisor	1
, to give:		inewith	Operators	
the least blows	N. A.	acoom -	Laborers	4
The self-			Tradesmen	
	1	1	Other:	
130 a.m. wast mongene	no come	and	Other:	
DICK UP My ZON	abter and a	trop a	Other:	Ouantit
new one.		, 1	Materials Used	Quantity
line UD the	domster !	to contine		
posting all	the trash	init.		
, ,				
	neh. come	back at		
2130 p.m. levoy leave	certy, sto	as with		
3 workers for &	he rest o	The day	Material Purchased/E	Delivered
Ů.		1	Waterial Lateriaceare	01110100
1				
+				
Problems - Delays, Safety Issues				
Floblettis - Delays, Galety locaco				
1 Saves	with !	the previous	2	
13HZ		a.		
44				
Subcontractor Progress				
NIE				
/ - //				
Inspections				
Favirment Ported Today	Rented From	Insp Chklist Complete	Equipment	Hours
Equipment Rented Today	Trontog From	op oot oomplete		
		1	1 1	1
AL	MI	All	MIX	1
NIF	MI	bli	1.11	NI
, /	1		V	V
Visitors (Incl. Subs, Clients, etc). T	Time In/Time Out	Activity Onsite		
Tisher (in the state)	1		1	
.\~	1		NA	
2/4	MI			

	S IDUSTRIES LLC Name: AV-8	DAILY PROJECT LO	G Report #	1
Date // Day	13 wenderday	Month	/ Year	1/1,
Project Manager		Sup	perintendent Malh	While
Vork Performed Today			Weather: 53°	F
			, 10 0	7 0
1:00 am. (new showe up	p in time	like always.	Temp. Hi 62 Low 3 Safety Meeting	d
Sig in on table	t and bo	ob, have	Safety Meeting	
salety needy	re and ex	erase	TOPIC.	
- 4 (7	1		umber
45 am. Gat ready o	on contains	ment and	Project Manager	
continue wit	n the det	rail dow	Project Supervisor	
downstages.			Operators	4
		1, 1	Laborers	7
9:30 a.m. Levoy went	40 molk	with anote	Tradesmen	
and bring David-			Other:	
3			Other:	
		1 1	Other:	Ouest't.
2:00 pm 60 to lun	ch and con	nebaek	Materials Used	Quantity
A 12:00p.	m.			
		1 1 1		
2:30 p.m. Continue		istre dounstairs		
took more to	ime thon	I show.		
			Material Purchased/D	elivered
Got in container	I and work	the buffer so		
we can get done u	rith that	90		
0			- Allin	
			NH	
			V V	
Problems - Delays, Safety Issues				
		fer guy and		
	it Know h	ous to use o		
boffer.	H			
Subcontractor Progress \				
Inspections				
Visual - Upstiro	P451 BU	1 (
More work and time in	Lesul dows	lois.		
		I	In advanced	Hours
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	nouis
	1	1	114	-
NP	A P	1/2	N	-
				-
V	V	1 1 1 1 1 1 1		
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		
1		1		
4/10	4 4	44		
NII		, ,		

Job # 13-31 6 Job Day 1	OB Name: AP	DAILY PROJECT LOC	Report #	(
Project Manager			perintendent Manha	Mable
Nork Performed Today			Weather: 34°	
			Temp. Hi 36 Low 30	0
7:80 a.m. Crew shares	1 ontine and	SISIN	Safety Meeting	
and Street	book, Saf		Topic: 70 É	
7:30 a.m. Got ready to	es book at			umber
to remove the	wood and line	olan Imm	Project Manager	
of the discussion	ton my book	No Pilling	Project Supervisor	1
UNS THIS. A Wash	T OIL MAY BOOK	- 4	Operators	
			Laborers	5
12:80 p.m Go to lunc	h and rome bus	h of 12/30 pm	Tradesmen	
twind in the	1100	77	Other:	
			Other:	
12:30 pin - 60 in Contain	new and non		Other:	
The bus and and	burnto work	Mrs wood	Materials Used	Quantity
from kitchens	wa.	A THE WILLY		
Work Kitcher				
			Material Purchased/D	elivered
			11.	
			MIL	
			the same of the sa	
Problems - Delays, Safety Issues	3			
A Delas - It wasn't	in my no rect	Loscon		
had to	90 back	, , ,		
	9			
Subcontractor Progress				

Inspections				
. \				
NA				
1 \				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
	110	1 1		1 A
	NA	NA	1)/>	1/11/1
O I v	, (, 1	P (6.
Visitors (Incl. Subs, Clients, etc).	Time In/Time Out	Activity Onsite		
		1		
	1/1	de //		
A) (A)	NID	10/		
10/	, (

Job # 18-318/15-317 Job Date (2.04-18 Day	S IDUSTRIES LLC I	AILY PROJECT LO	G Report #	1
Date 12.04-18 Day	2 nday turday	Month		1 0
Project Manager		Su	perintendent <u>MarMe</u>	Mahle
ork Performed Today			Weather: 2/0	
	one or on tim	re and		. 2
Sian in on tal	olet and boo		Temp. Hi 37° Low &	10
meeting about It	no hozards on		Safety Meeting	
with all that	trush and t	oud oder.	Topic: PPE	mark as
Streh and	get ready for	in contest work	7.7.7.0.7.7.7.7.7.	umber
45 aims two worker	7	stament	Project Manager	1
		remove at	Project Supervisor Operators	-
transvoc pipe in	the middle of	the nooms.	Laborers	6
	0.00001 0000	time with	Tradesmen	0
		prep AP-80	Other:	
clean up and p	recliain to	hick was	Other:	
2:00 Go to lunch a	nd nomeback	at 12:30	Other:	
2:00 Go to lunch a	THE PARTY WITH	w varyo	Materials Used	Quantity
120 6 1 1 1 0 1	nue with the	promy of	To the state of th	
		1113		
Decom and hodo	007-			
			Material Purchased/D	elivered
			11/1	
			MI	
			1	
roblems - Delays, Safety Issues				
	111	110 - 211 - 15	man of our	Olony
	1 ()		ooms in man	-4
15 wasn't on my	1000 1 2 h	15 an Shau	ver wate f	rozen.
& No wonter for &	he past & der	S NO Show	mi where p	0000
Subcontractor Progress				
			14	
nspections				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
			1	111
010	10-	1/10	1/1/2	1/1/2
NIC	1100	NIV	10/1	DI
	M	1 /	1 7	,
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		
			100	
2/2	1/2		1/4	
Alle	MA		bi	
2	, ,			

Joh # 12-217 / Jc	KS IDUSTRIES LLC bb Name: AR & C 3rd day whiteso	DAILY PROJECT LOG	Report # _	/
Project Manager			erintendent Masha	Noble
Vork Performed Today			Weather: 19°	
1	or on time,	Sign in on		2
	000	Ine and T	emp. Hi <u>50° Low 13</u>	30
Street and hoot	o after 110	S	Safety Meeting /	
7 1 . am	The solver		opic:	
Cot the Decon a		le v	Vork Force N	umber
5101	all sot so D	or Abufulnt.	Project Manager	
0:00 am load out rede	2		Project Supervisor	1
8:00 em. 60 to lunch	and compla	ek 12130 p.m.	Operators	
2:00 p.m. 60 to lunch	CALLE COLLEGE		Laborers	6
2:30 p.m. Got reach to	set in co	magment and	Tradesmen	
Start the remo	val of Add	Using wet	Other:	
methods. Dan		mes and	Other:	
walls of beams	0.1	h moone	Other:	
wars of serve	orca.o gove	1	Materials Used	Quantity
				110
			2/1/2	1/1/2
			1/10	b.
			101	
			Material Purchased/D	elivered
			Λ	
			1	
			, \\\	
	11		VIII	
Problems - Delays, Safety Issues				
Problems - Delays, Salety Issues	,			
14:				
1/11/2				
N				
Subcontractor Progress				
Supcontractor riograda				
11/20				
. 1				
Inspections				
mopounding				
1/100				
Dh				
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hour
Equipment Rentod Today	7 (31) (34)			
	,	1.	12	IN
A	115	1/2	4/10	Ma
1/X	1111	1011	MI	1/0
100	10	1	V	9-
Visitors (Incl. Subs, Clients, etc).	Time In/Time Out	Activity Onsite		
VISILOIS (IIICI. Subs, Clients, etc.)	Title His Title Out			
Λ.		101		
	11	1/1		
all s	All	1/1/1		

Job #12-318-13-317 Job	S IDUSTRIES LLC I Name: AP-80-1 If May Hurdo	DAILY PROJECT LOC	Report # _	/
Project Manager)	perintendent Marthe	Klem
ork Performed Today			Weather: /7º	
	10 12/		Temp. Hi 28° Low 19	10
100 a.m. Crew shows up	in time lit	red asall An	Safety Meeting X	
most me and	streen.	Valo asaparti	Topic: PRE, weather	
moraling and	Darecie		Work Force N	umber
45 am. 3 workers go	t in contament	F AP-81 to	Project Manager	
N N	core AMS 8h	oul you	Project Supervisor	1
		etmoust	Operators	,
lex the post 3 day	.8)	- 1 21	Laborers	6
hado errother	Crew Nemoi	my transite	Tradesmen Other:	
on the back of H	ne house an	of Bug Shem	Other:	
all and desposal.			Other:	
120	1 11	consmil	Materials Used	Quantity
	to ment and	on AP-90		
with Demo	om been out	010 11 00		
15 Logan, Come and	d do visual	(pessed) and	.]	16
got read to set	up hes eq	vi pnevt.	Ala	NA
0	- 0		N/	/
		.0100		Tr. and d
2:00 60 to lunch and c	comelack at	12:30	Material Purchased/D	elivered
	10	1		
2130 Go back on c	confarment o	ind continue	1	
with abetenent	1		N/A	
	•			
Problems - Delays, Safety Issues				
Tobletone Domy, s,				
Subcontractor Progress				
AMA				
· Mts				
nspections			1	
of soils Show up at	19:15 am.	for Visual or	rd Clearnes.	
W Pres Creek of as		1		
				1 11
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
	\		11.	-
AMC.	All	1	1 11/15	1/2
NH	11/1	NA	MAK	1111
, ,	7 7	150		100
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Onsite		
VISILOIS (IIICI. SUDS, Olients, etc).	Timo no Timo Out	The state of the s		
. 10	11.	MIL		
	NIA	Plli		
10.0	10.	U		

Job # 13-318 - 13-317 JI Date 12-07-18 Day	ks IDUSTRIES LLC bb Name: AP 80	DAILY PROJECT LOC	Report #	1
Project Manager			perintendent Martha	Nahl
Vork Performed Today			Weather: 17°	
			Temp. Hi <u>4//</u> Low_/	90
The Marie The Control of the Control	ile on Jame	Siginon	Safety Meeting	/
morny and	Shook have		Topic:	
VI WATER OF THE	/36.000			lumber
7:30 am. Got a text f		nd say AP-81	Project Manager	,
passed so we	fear down 1	11-81	Project Supervisor	/
7 20 - 0 1	1	L ready to	Operators Laborers	6
7:30 aim. Post of t	te crew ga	1011	Tradesmen	0
10.70	and detall in	~.	Other:	
Moore			Other:	
4	1 1	1 -1 - 2 - 2 - 2 - 2	Other:	2 "
12:00 Go to loneh a	no comebael	e at valso	Materials Used	Quantity
12/30 Go back in C	onterment a	n continue	140	11/1
withe the buy	b bomo blo	etal.	NA	of
1136	a 4	mener and	Material Purchased/E	elivered
10	a formily ome	mener and	* hirles	Circioa
3130 2 worker lea	re to make	it to an	1	
a shownent				
1		1		
	30 pm bven	my door and		
undows from Al	7-01			
Problems - Delays, Safety Issues				
* 3 workers live	early tholas	7		
Subcontractor Progress				
\				
1/0				
WH				
Inspections	. 1			
	1/12			
	1			
Equipment Rented Today	Rented From	Insp Chklist Complete?	Equipment	Hours
			1,	
100	No	10	NA	
1)//	19/1	1)/i	19	
		Activity Onsite		
Visitors (Incl. Subs, Clients, etc).	Time In/Time Out	Activity Offsite		
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	Activity Crisic	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	
Visitors (Incl. Subs, Clients, etc)	Time In/Time Out	NA NAME OF THE PARTY OF THE PAR	\-\-	

Date: 12-13-18

Project Name: Ap-91
Project NO: 18-318
Supervisor: 0.505

NAME	Initial	EMPLOYER	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
1845 Cusciolo Jangob Pariner MARK BEUR	JC	JKS	7:00 AM	3:30 PM 3:30 PM 8:00AM			
xamab Parirez	JR	JKR	7:00 AM	3:30 PH			
MARK BELLY	THK	JKS	7:00AM	8:00Am			
	/						
							÷
		•					
•							
							8
						TOTAL	

Date: 12-14-18

Project Name: Ap-81
Project NO: 18-318
Supervisor: ASUS Casado

NAME	Initial	EMPLOYER	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Jesus Casado	X	JRS	7:00 AM	3:30 pm			
Jamiob Ramivez	112	JKS	7:00 AM	3:30 PM			
MARK BELLEY	WK	IKS	7:00 AM	3:30 PM			
Justin Costale	5	Charas	7:00 AM				
Justin Costale	55	Chacan's	7:00mm				
			-				
T T							
						TOTAL	

JKS Industries ON-SITE DAILY SIGN- IN SHEET

Project Name: 18-318
Project NO: 19-80
Supervisor: 4505

DESCRIPTION OF THE STORM STORM JEST SESSICI SS Checon'S TODAM JUST TODAM JU	NAME	Initial	EMPLOYER	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Jose Saucy SS Chacon's 700am Justin Castill Jc Chacons 400am	usus lasado	Je	JKS	7:00 AM	3:30 mm			
	ramab Ranilez	JL	JKS					
	Tose Sava	55	Chacon's	700AM				
	Justin Castill	50	Chaces	FOOAn				
			18					
TOTAL								

JKS Industries ON-SITE DAILY SIGN- IN SHEET

Project Name: ApProject NO: 18Supervisor: 10

Casado Tesus

NAME	Initial	EMPLOYER	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Jesus lasado	JC	JKS	7:00 AM	6:30 pm			
Jamob Ramirez	JR	JRS	7:00 AM	6:30 pm			
Jamob Ramirez Josty Casitelle	De	Chacous	7:30Am	/			
Lonnie Hubban	12H	Charons	08:00				
			*				
		ř					
							14
						TOTAL	