



# COLORADO

## Department of Transportation

Region 3  
Mountain Residency  
PO Box 2236  
Frisco, CO 80443

# 22381 PLT #1 Meeting Agenda

Project Name: EB I-70 Auxiliary Lane Frisco to Silverthorne  
Project No. NHPP 0702-383

Scoping Location: Online

Scoping Date & Time: Monday April 6, 2020 @ 2:00 pm - 4:00 pm

Google Video Conference: link attached to invitation

1. Introductions
  - a. Scott, Grant, Jacob - CDOT R3
  - b. Jeff Bellen - FHWA
  - c. C. Lang, T. Harris, C. Meade - WSP
  - d. Tom Daugherty - Silverthorne
  - e. William Fritz Homman - I-70 Corridor Operations
  - f. Scott O'Brien, Dan Burroughs - Dillon
  - g. Tom Gosiorowski. - Summit County
  - h. Anna Bengston. Bill Jackson- USFS
  - i. Margaret Bowes - I-70 Coalition
  - j. David Cesark - CDOT Environmental
  - k. Mark Bunnel - CDOT Traffic
  - l. Jeff Goble - Frisco

Grant Anderson (CDOT) gave an overview of this PLT #1 meeting. Feasibility Study basically completed, need Board/Council and Public Meetings. This is the kickoff for EB Aux Lane Project. Exit 203 is not on hold, will continue progressing once funding potential is better understood.

2. Review Feasibility Study - Project team gave overview of final Feasibility Study.
  - a. Exit 203 - Comments on multi-modal (bike/ped) from final review addressed and sidewalks/paths added to concept.
  - b. EB Auxiliary Lane - Feasibility Study confirmed need for EB Aux lane to improve traffic operations and safety.
  - c. Final Steps
    - i. Town Council/BoCC presentation
    - ii. Open House - Tentative late May
3. EB Aux Lane Project Overview - \$23 M (Program costs) in SB 267 Funds
  - a. Addition of EB Auxiliary Lane between Exit 203 and Exit 205
  - b. Widen Structures
  - c. Overlook Access
  - d. 205 Chain Station
  - e. Wildlife Fencing



4. EB Auxiliary Lane Project Design Schedule
  - a. Scoping Meeting: May 2020
  - b. FIR Meeting: December 2020
  - c. ROWPR: January 2021
  - d. FOR Meeting: June 2021
  - e. Advertisement: October 2021
    - a. Construction in 2022
  
5. Project Leadership Team (PLT) Approach
  - a. Follow I-70 Mountain Corridor Context Sensitive Solutions (CSS)
  - b. Combine PLT and Technical Team (TT) based on personnel and scope of project
    - a. Local agencies, I-70 Coalition, FHWA and USFS agreed that they would have the same person for PLT and TT
  - c. Issue Task Force (ITF) to review more detail items
  
6. CSS Documentation
  - a. Aux Lane Charter
    - i. Purpose of PLT
    - ii. Review Draft Context Statement
    - iii. Review Draft Core Values
      - i. Added constructability and Engineering Criteria and Aesthetics - Budget is tight, have to come in within funds. Indirect percentages.
    - iv. Review Draft Goals and Develop Critical Success Factors
      - i. No concerns or additions to Critical Success Factors that were defined by Feasibility Study PLT.
    - v. Review PLT members and any additions
      - i. PLT and work sessions - concern of hijacked public meetings. Not advertised. Open but not public type meetings, Discretion of PLT.
      - ii. Communicating of project information and status by PLT members to local agencies elected officials
  - b. TT and ITF
    - i. Review TT
      - i. Local Stakeholders on both. Scott Harris will reach out to USACE, CPW, State Patrol, and Colorado Motor Carriers Association to request involvement on PLT/ ITF
    - ii. Review ITF groups and members
      - i. Stream and Wetlands Ecological Enhancement Program (SWEEP)
      - ii. A Landscape level Inventory of Valued Ecosystem components (ALIVE)
        1. Wildlife Fence
      - iii. Bridges and Walls
      - iv. Scenic Overlook/Chain Station
  
7. Next Steps and Meetings
  - a. Future meetings to coincide with Design Meetings
    - i. Open House - May 2020 (anticipated)
    - ii. PLT #2 After Scoping May/June 2020
    - iii. ITF meetings June/July 2020
    - iv. PLT #3 After FIR Dec 2020/Jan 2021
    - v. ITF meetings Jan/Feb 2021
    - vi. PLT #4 After FOR June/July 2021
    - vii. Open House - Final Project and construction schedule
  - b. Monthly update emails for PLT (first week of the month)