

## **1. Introduction**

The scope of this document includes the testing and integration of all new devices, reset devices, and existing devices connected to the fiber optic backbone on the North I-25 Design/Build Project (Project) within the Project limits.

Integration and testing shall be conducted for all Project elements that meet any of the following criteria:

- A new device and/or cabinet supporting the device has been installed or relocated.
- The communications path between the devices and the local cabinet has been disturbed and/or relocated.
- A new communication path to a device has been established.

### **1.1. Roles and Responsibilities**

#### **1.1.1 The Contractor**

The Contractor shall install, configure, and test all new Intelligent Transportation System (ITS) devices and fiber communications throughout the Project corridor. The Contractor will be responsible for providing the appropriate notice to the Colorado Department of Transportation (CDOT) ITS and submitting all test results and as-built documentation. The Contractor shall include notification periods, testing periods, and burn-in time in their overall project schedule.

#### **1.1.2 E-470**


E-470 will install and test devices related to the Electronic Toll Collection (ETC) system per their own Testing and Integration Plan.

#### **1.1.3 CDOT ITS**

CDOT ITS will be responsible for providing Internet Protocol (IP) address ranges for all devices, configuring all switches and routers, integration efforts on the Colorado Transportation Management Center (CTMC) side, and configuration of server and software settings. Specific responsibilities for each device are included in Section 2.0 of this document. CDOT ITS or their designated representative will be responsible for witnessing and signing off on all testing.

**1.2 Flow Chart**

**Testing & Integration Process**



**1.3 Notification Timelines**

Item Requiring Notification	Required Notice Period	Notes
<b>Fiber Splicing</b>	Contractor shall notify the Project Engineer and CDOT ITS two weeks prior to performing the work, as well as one week advance notice of any fiber optic backbone cutover work	
<b>Subsystem Communications Testing</b>	Contractor shall notify the Project Engineer and CDOT ITS 7 days in advance	Performed in conjunction with CDOT ITS
<b>Electronic Sign Commissioning</b>	Contractor shall notify the Project Engineer and CDOT ITS two weeks in advance	Performed by manufacturer representative
<b>Local Field Operations Testing</b>	Contractor shall notify the Project Engineer and CDOT ITS two weeks prior to the test date for each site	Upon notification, Contractor must submit Form 1411
<b>Integration</b>	Contractor shall notify the Project Engineer and CDOT ITS 7 days prior to when they would like CDOT to begin integration	

## **2 Testing Procedures**

### **2.1 Fiber Optic Cable Testing**

Test Fiber Optic Cable shall include Optical Time Domain Reflectometer (OTDR) tests, Coarse Wave Division Multiplexor (CWDM) OTDR tests, spectrum analysis of CWDM fiber, and optical power meter tests of all installed fiber and modified existing fiber on the project.

The Contractor shall use equipment that is calibrated twice per year. A copy of the most recent certificate of calibration and all out-of-tolerance conditions shall be provided to the Project Engineer prior to the initiation of testing activities. The following equipment and information is required to perform fiber optic cable tests:

- 2.1.1 An OTDR (submit certification to Project Engineer)**
- 2.1.2 A Coarse Wave Division Multiplexor OTDR (submit certification to Project Engineer)**
- 2.1.3 An optical spectrum analyzer (submit certification to Project Engineer)**
- 2.1.4 Optical Power Meter Equipment capable of measuring optical power in dBm (submit certification to Project Engineer)**
- 2.1.5 A launch box (min length – 1000 feet)**
- 2.1.6 A light source at the appropriate wavelength**
- 2.1.7 Test jumpers shall be 3 feet to 12 feet long with connectors that are compatible with the light source and power meter and shall have the same fiber construction as the link segment being tested.**

Prior to splicing and testing on the project the Contractor shall submit a detailed Method Statement to the Project Engineer describing the splicing and testing plan and schedule. Discussion of the Contractor's Device Cutover Plan and a proposed Device Cutover Schedule shall be included in the Method Statement. No fiber optic splicing shall begin until the Method Statement is submitted and approved. If at any time it is determined that work began without an approved Method Statement, or the work is not following the approved Method Statement, an immediate "stop work" order will be issued and work will not resume until the Method Statement has been submitted and approved. Once the splicing and testing begins, the Method Statement shall be updated if necessary to address any changes in the original planned and approved procedures.

The Contractor shall conduct fiber optic testing at the following stages:

- (1) Pre-installation testing – bi-directional OTDR test of every fiber on every reel after delivery of the reel
- (2) Post installation and pre-splicing test – bi-directional OTDR test of every fiber of every cable after fiber is installed in the ground
- (3) Post-splicing tests, pre-CWDM filter splicing tests
  - i) Optical Power meter test from all fiber terminated in communications cabinets to a network facility for all fiber that is not used for CWDM on the project.

## **DRAFT ITS and ETC Testing and Integration Plan**

---

- ii) Bi-directional OTDR test of all fiber between termination point in a network facility and cable end and between termination point in a network facility and communications cabinets for fiber that is not used for CWDM on the project
  - iii) Bi-directional CWDM OTDR test of all fiber between termination point in a network facility and cable end and between termination point in a network facility and communications cabinets for all fiber that is used for CWDM on the project
- (4) Post-CWDM filter splicing tests
- i) Spectrum analysis of all terminated fiber used for CWDM after filters have been spliced
  - ii) CWDM-OTDR
  - iii) Optical Power meter test and documented attenuator values
- (5) Re-testing of all stages above if initial test fails and after corrective action is taken

The guidelines for fiber optic cable testing include:

- (1) Launch box and test jumpers must be of the same fiber core size and connector type as the cable system: Single mode fiber 9.0 $\mu$ m (nominal) /125  $\mu$ m
- (2) The light source and OTDR must operate within the range of 1310 $\pm$ 10 nm and 1550 $\pm$ 20 nm single mode nominal wavelength for testing in accordance with Telecommunications Industry Association (TIA) TIA-526-7 Measurement of Optical Power Loss of Installed Single-Mode Fiber Cable Plant.
- (3) The power meter and the light source must be set to the same wavelength during testing.
- (4) The OTDR and power meter must be calibrated at each of the nominal test wavelengths and traceable to the National Institute for Standards and Technology (NIST) calibration standards.
- (5) The calibration of the OTDR and power meter shall conform to the requirements set forth in Telecommunications Industry Association/Electronic Industries Alliance (TIA/EIA) TIA/EIA-455-226 Calibration of Optical Time-Domain Reflectometers and TIA-455-231 Calibration of Fiber Optic Power Meters, respectively.

The Contractor shall document jacket length measurements for lateral and backbone cable at each end including splice enclosures and patch panels, and at any intermediate splice points.

The Contractor shall document bare fiber slack not accounted for in jacket length.

All system connectors, adapters and jumpers shall be cleaned per manufacturer's instructions before measurements are taken.

At locations of new lateral fiber optic cable installation and at locations that require the re-installation of existing lateral fiber optic cable, the Contractor shall conduct testing from the termination panel mounted in the communications cabinet to the splicing manhole. The bi-directional test shall be conducted from the termination panel towards the splicing manhole and from the splicing manhole to the communications cabinet termination panel.

## **DRAFT ITS and ETC Testing and Integration Plan**

---

Final splicing will not begin until such time that the Contractor submits OTDR test results to the Project Engineer and the Project Engineer reviews the results.

Final OTDR testing from the communications cabinet to the corresponding node building shall be conducted after their splicing work has been completed. All issues with communications related to Contractor installation and workmanship shall be remediated by the Contractor at no additional cost to the project.

A functional test shall be made in which it is shown that each and every part of the system functions as specified or intended herein.

### *(f)* Optical Fiber Cable Testing with OTDR

The Contractor shall perform an OTDR test of all fibers in all tubes on the reel prior to installation of the fiber. The test results shall be supplied to the Project Engineer prior to installation of the cable.

Fiber testing shall be performed on all terminated fibers from patch panel to patch panel and unterminated fibers from end to end. Additionally, mid entry splices into mainline cables require testing of all strands in the mainline cable before and after installation. Testing shall consist of a bi-directional end-to-end OTDR trace.

Loss numbers for the installed link shall be calculated by taking the sum of the bi-directional measurements and dividing that sum by two.

The Contractor shall use an OTDR that is capable of storing traces electronically and shall save each final trace.

The Contractor shall use a test reel of minimum length identified in the Materials section of this Special Provision. The Contractor shall indicate the length of the test reel, in feet, for all test results.

If the fiber designation is not indicated on the trace itself, the Contractor shall provide a cross-reference table between the stored trace file name and the fiber designation.

The Contractor shall record the following information during the test procedure:

- (1) Name and contact information of person conducting the test
- (2) Type of test equipment used (manufacturer, model, serial number, calibration date and valid certification of calibration)
- (3) Date test is being performed
- (4) Optical source wavelength and spectral width
- (5) Fiber identification
- (6) Start and end point locations
- (7) Test direction
- (8) Launch conditions
- (9) Method of calculation for the attenuation or attenuation coefficient

## **DRAFT ITS and ETC Testing and Integration Plan**

---

- (10) Acceptable link attenuation
- (11) Cable manufacturer stated index of refraction for cable being tested
- (12) Jacket readings in and out of each splice vault and each pull box

### *(g) Optical Fiber Cable Testing with Optical Power Meter*

The Contractor shall conduct an Optical Power Meter Test of each fiber installed.

Single mode segments shall be tested in one direction at both the 1310 nm and 1550 nm wavelength.

The following information shall be recorded during the test procedure:

- (1) Names of personnel conducting the test
- (2) Type of test equipment used (manufacturer, model, serial number, calibration date and a valid certification of calibration)
- (3) Date test is being performed
- (4) Optical source wavelength and spectral width
- (5) Fiber identification
- (6) Start and end point locations
- (7) Test direction
- (8) Reference power measurement (when not using a power meter with a Relative Power Measurement Mode)
- (9) Measured attenuation of the link segment
- (10) Acceptable link attenuation

### *(h) Acceptable Attenuation Values*

The Contractor shall calculate acceptable attenuation values for each fiber tested. These values represent the maximum acceptable test values.

The general attenuation equation for all single mode link segments is as follows:

Acceptable Link Attenuation = Cable Attenuation + Connector Attenuation + Splice Attenuation.

8.3  $\mu\text{m}$  (nominal) Single-mode Attenuation Coefficients:

- (1) Cable Attenuation=Cable Length (km) x (0.35 dB/km at1310 nm and 0.22 dB/km at1550 nm)
- (2) (No. of Mated Connections x 0.50 dB)
- (3) Splice Attenuation = Splices x 0.30 dB

### *(i) Test Procedures*

## **DRAFT ITS and ETC Testing and Integration Plan**

---

The single mode Optical Power Meter fiber test shall be conducted in accordance with TIA-526-7.

The single mode OTDR test shall be conducted in accordance with TIA-526-7.

Testing for CWDM single wavelength filters (CWDM filter) shall be conducted in the following manner to ensure that the filter Pass, Reflect and Common pigtails are spliced to proper lateral fiber strands. Testing procedures and CWDM data flow information is included on the plans. Testing shall be conducted for all CWDM wavelengths applicable to each fiber strand used for data communications. CWDM wavelengths on this project are expressed in nanometer (nm) and include 1430 nm, 1450 nm, 1470 nm, 1490 nm, 1510 nm, 1530 nm, 1570 nm, 1590 nm, and 1610 nm. Industry standard wavelengths (e.g. 1430 nm = 1431 nm) shall be observed.

After completion of fiber optic cable installation and prior to the CWDM filter splicing, all backbone cable to lateral cable splices shall be completed in the individual Ethernet switch sub-rings. Required steps shall include:

- (1) The backbone end of Lateral Cable 1 shall be spliced to the fiber optic backbone cable in Splice Closure 1. Once this splice is complete no future access to Splice Closure 1 shall be made unless a re-splice is required.
- (2) The opposite end of Lateral Cable 1 shall be spliced to itself in Splice Closure 2 in a manner to achieve continuity in the backbone strands from the beginning of the sub-ring (first node building) to the far end of the sub-ring (next node building).
- (3) An OTDR test shall be conducted on the sub-ring from building to building to ensure proper splicing of Lateral Cable 1 in Splice Closure 1.

Once the OTDR test is complete the results shall be submitted to the Project Engineer for approval. After approval the splicing of CWDM filters in Splice Closure 2 may begin.

The Contractor shall be required to break the Lateral Cable 1 splices in Splice Closure 2 used in the continuity test and conduct the CWDM filter splicing per the project fiber splice plans. This will include splicing of Lateral Cable 1 and Lateral Cable 2 in Splice Closure 2 and the termination of Lateral Cable 2 in the communications cabinet.

After CWDM filter splicing, the Contractor may use one of the following methods to ensure the proper CWDM filter splicing.

- (1) By using a fiber identifier, testing of the incoming signal from either the upstream or downstream CWDM location, the Contractor shall show the Project Engineer that proper CWDM filter pigtail splicing has been achieved.
- (2) By using a spectrum analyzer to test the incoming wavelength to ensure proper splicing and wavelength of the CWDM signal.

Once all splicing of the individual sub-ring is complete the Contractor shall conduct the CWDM-OTDR and spectrum analyzer testing and submit the results to the Project Engineer. At the acceptance of these tests, the Contractor shall determine the proper optical attenuator to install in the Receive (RX) ports at both the communications termination panel and the node building termination panel. After installation one final test of optical power shall be conducted to determine if the proper signal strength is being achieved by the Ethernet switch CWDM optic.

## **DRAFT ITS and ETC Testing and Integration Plan**

---

At that point the Colorado Department of Transportation, Colorado Transportation Management Center personnel along with Ciena network engineers will configure the sub-ring into the overall CDOT ITS network. If network communications cannot be achieved, a review of the CWDM testing materials will begin.

### *(j) Test Acceptance*

The Contractor shall demonstrate that the tests result in acceptable attenuation values.

The Contractor, solely at the Contractor's expense, shall re-splice all fusion splices and re-terminate all terminations that have test results exceeding acceptable attenuation values. The Contractor, solely at the Contractor's expense, shall retest all fiber links that have been re-spliced and shall retest all fiber links that have been re-terminated.

The Contractor, solely at the Contractor's expense, shall bring all links not meeting the requirements of this specification into compliance.

### *(k) Submittals*

The Contractor shall submit test result documentation as both a hard copy and electronic copy.

After each reel test, the Contractor shall submit one hard copy of the OTDR trace for every fiber on the reel.

After installation, the Contractor shall submit two hard copies and one electronic copy of the following tests:

- (1) Continuity OTDR trace for every spliced fiber which the CWDM optical network will utilize.
- (2) OTDR trace for every fiber the high speed DWDM optical network will utilize.
- (3) CWDM-OTDR trace for every fiber which the CWDM optical network will utilize.
- (4) Spectrum analyzer test results for every fiber which the CWDM optical network will utilize.
- (5) OTDR traces and power meter results for all "dark" unused fiber strands in the backbone fiber optic cable from node buildings.

Hard copy traces shall be organized and bound in logical order in an 8 ½ inch x 11 inch hard cover binder.

The Contractor shall submit, after approval of the hard copy traces, electronic copies of all traces (PDF and native file format) and appropriate software, if needed, to allow reading the traces.

The Contractor shall submit one copy of the complete contract Plans, including additional drawings issued as part of all change orders, with all deviations clearly marked in color. Deviations to be noted shall include at a minimum, but not be limited to, the following:

- (1) Fiber Splice location
- (2) Fiber Splice configuration



## **DRAFT ITS and ETC Testing and Integration Plan**

---

### (3) Termination layout

After all splicing and fiber optic testing is completed the Contractor shall test the optical power of the incoming, (Receive) signal at each field Ethernet switch and existing node building location. To obtain the most accurate values of optical power, the testing equipment shall be attached to the SFP optic end of the pre-connectorized patch cable.

Once the optical power has been tested, the Contractor shall install the appropriate attenuator in the receive port to meet the receive values of the SFP optic module, including a design margin of 6 dB (to allow for degradation over the life of the system).

## **2.2 Subsystem Communications Testing**

### **2.2.1 Description (CDOT performs this work)**

A subsystem communication throughput test over the communication path between each field device and the node building shall be performed. The testing shall occur after all communication installation for a particular site has been completed, the communication paths between the device and the node building have been functional for at least 48 hours, and all fiber optic tests have been successfully passed.

CDOT has testing procedures for certain devices as outlined in Section 2.2 Local Field Operations Testing. For all other elements, the Contractor shall develop a test plan for conducting system and subsystem testing and submit it to CDOT for Approval. No testing shall be performed until CDOT has approved the test plan. A CDOT staff member or an authorized CDOT representative must witness and sign off on all tests.

### **2.2.2 Prerequisites for CDOT Testing**

Prior to CDOT performing the Subsystem Communications Testing, the Contractor shall ensure that local field operations testing is complete, including network connectivity tests.

### **2.2.3 Scheduling Requirements**

The Contractor shall notify the Project Engineer and CDOT ITS at least seven days prior to when they would like CDOT to begin testing. CDOT may adjust the proposed testing schedule by up to seven days, at no cost to CDOT, to accommodate availability of personnel. CDOT shall be provided two weeks to complete their Subsystem Communications Testing and, if CDOT completes their Subsystem Communications Testing within these timeframes, no time extensions or schedule allowances will be granted to the Contractor.

## **2.3 Local Field Operations Testing**

Local Field Operations Testing shall be conducted to demonstrate that all hardware, cables, and

**DRAFT ITS and ETC Testing and Integration Plan**

---

connections furnished and installed by the Contractor operate correctly and that all functions are

## **DRAFT ITS and ETC Testing and Integration Plan**

---

in accordance with the requirements described in the specifications, manufacturer's recommendations, and this document. When Local Field Operations Testing is scheduled at a specific site, all devices on an Ethernet switch at that site shall be tested simultaneously.

### **2.3.1 Documentation**

The Contractor shall maintain their own tracking and documentation of the testing procedures on the Project. This documentation shall be maintained at a minimum on a weekly basis and the Contractor shall be able to provide CDOT with the latest version of their documentation upon request at any time once testing procedures have begun on the Project. At a minimum, the documentation shall include, by device, the date that the pretest notification was given to CDOT, the date that the device data sheets were submitted to CDOT, the date that preliminary testing of a device was complete by the Contractor, and the date that Local Field Operations Testing was complete.

The Contractor shall notify the Project Engineer and CDOT ITS at least two weeks prior to the test date for each site. This notification shall contain the Device Information Sheet and be provided to the CDOT ITS in Golden, CO. The Device Information Sheet submittal shall include photos. The Contractor shall also notify the Project Engineer and CDOT ITS upon test completion.

The Contractor shall provide device commissioning sheets from each device manufacturer, as required herein. The Contractor shall submit any additional testing documentation or requirements as required by the individual device specifications.

### **2.3.2 General Testing**

Testing for each device shall include confirming physical location, verifying proper orientation of all devices, checking for physical access to the cabinet, voltage testing, local communication connectivity testing, grounding, proper cable management, and device-specific function testing as described in the following sections. It shall be demonstrated that all hardware, cables, and connections furnished and installed by the Contractor operate correctly and that all functions are in accordance with the requirements described in the specifications, manufacturer's recommendations, and this document. The tests shall include all items addressed in the specifications, manufacturer's recommendations, and this document. Local communication connectivity testing will ensure communication between each device and the respective local switch or modem, and a link to the nearest node building aggregation switch. Power and communications are required in order to schedule the acceptance of a site.

The Project Engineer and a CDOT ITS representative shall witness and sign off on all tests. Prior to performing local operations testing with a CDOT staff member or an authorized CDOT representative, the Contractor shall run through the local operations testing themselves. If the site is not fully configured, functional, and ready for testing when the CDOT staff member or authorized CDOT representative is there, the test date will be rescheduled with the notification periods starting over.

After completion of device specific testing and communication with the respective gateway at the CTMC is confirmed, the Contractor shall notify the Project Engineer and CDOT ITS that the device is ready for integration into the head-end control system. All modifications to the head-end control system will be performed by CDOT ITS.

### **2.3.3 Site Grounding**

## **DRAFT ITS and ETC Testing and Integration Plan**

---

The Contractor shall verify the installation of the grounding system at each site. This test will ensure that the system has been installed per the specifications and this document. The test will also require the technician to verify that all devices are properly grounded and that all conductors have been terminated.

Testing shall be performed prior to connecting to utility ground in an effort to eliminate ground loops. When the grounding electrodes are installed, they shall be measured for their effectiveness using the three-point, fall of potential method per IEEE 81 to measure the resistance of the installed grounding electrode configuration with respect to the surrounding soil using an earth ground resistance tester. The final measurement must be performed in the presence of the Engineer or CDOT's designated representative. The Contractor shall provide documentation to the Engineer of ground grid measurement results for each ITS site location tied to a single grounding system.

Contractor shall furnish its own earth ground resistance tester including stakes, clamps, cabling, transformers, and other required accessories needed to perform the testing. A copy of the earth ground resistance tester's NIST certification shall be provided to the Engineer as verification that the unit has been calibrated using standards and instruments traceable to international standards.

See Attachment B for required Site Grounding testing form.

### **2.3.4 Location Specific Testing**

#### **2.2.3.1      2.3.4.1 Cabinets**

The Contractor shall verify installation of all cabinet equipment. The power supply voltages and the functionality of the cabinet fans and heaters shall be verified.

See Attachment B for required cabinet testing forms.

## **DRAFT ITS and ETC Testing and Integration Plan**

---

### ***2.3.4.2 Dynamic Message Signage***

The Contractor shall perform a Dynamic Message Sign (DMS) acceptance test procedure for approval and acceptance by CDOT in the presence of the Engineer, a representative of the CDOT CTMC, and the manufacturer's representative. The test shall include the use of the latest version of the NTCIP Exerciser, or equivalent, to demonstrate that no proprietary protocols have been used and that the local and central software are NTCIP compliant.

All DMS shall be fully commissioned by the manufacturer. This documentation, including all manufacturers' testing and commissioning forms, shall be submitted to CDOT. The Contractor shall submit a "*DMS Commissioning Procedure*" for each type of DMS included in the project for Acceptance by CDOT. The test procedure shall be performed in the presence of CDOT and the manufacturer's representative. The Contractor shall notify the Project Engineer and CDOT ITS at least two weeks prior to the test date.

See Attachment B for required DMS testing forms.

### ***2.3.4.3 Closed Circuit Television Camera and Lowering Device***

Testing of each Closed Circuit Television (CCTV) Camera shall include checking the functionality and performance of the camera lowering pole including successfully raising and lowering the camera three times. Other devices on the camera lowering pole must not interfere with the operation of the lowering system. The tester will then need to verify that a local connection can be made through the assigned IP address. Once connected to the web Graphical User Interface (GUI), the tester will need to verify streaming video in both JPEG and H264 formats. The tester will verify the camera field of view is completely free of obstructions. Next, the tester will need to ensure the Pan/Tilt/Zoom functions in accordance with the specifications, manufacturer's recommendations, and this document.

See Attachment B for required CCTV Camera testing forms.

### ***2.3.4.4 Ramp Meter System***

The Contractor shall confirm full operation of all flashing beacons and signal heads. The Contractor shall verify communications are properly functioning for the passage, demand, and queue detection. The Contractor shall then observe traffic for each lane for a period of ten minutes to ensure each sensor is reading and communicating the traffic passing over it. The Contractor shall also monitor operation of the ramp meter for a three day period during operational time slots to ensure proper function of the RMS. Detailed documentation of all observations shall be recorded and submitted to CDOT for review.

The Contractor shall confirm communication between the controller and the Microwave Vehicle Radar Detector (MVRD) that is performing mainline detection. The Contractor shall perform MVRD testing for all RMS related MVRDs per the following Section of this document.

See Attachment B for required RMS testing forms.

## **DRAFT ITS and ETC Testing and Integration Plan**

---

### *2.3.4.5 Microwave Vehicle Radar Detector*

The Microwave Vehicle Radar Detector (MVRD) test shall include ensuring proper alignment of the radar head to the lanes of traffic it is detecting. The Contractor shall then verify the proper cabling and termination of all cables between the radar head and all interfacing click modules. The Contractor shall then use the SSD HD V2.0.6 software to connect to the assigned IP address of the Click! 301. Within the SSD HD software, the Contractor shall verify correct setup of bin definitions and lane setup by observing traffic flow. The Contractor shall perform testing to verify the accuracy of volume, occupancy, and speed readings per the MVRD testing forms.

See Attachment B for required MVRD testing forms.

### *2.3.4.6 DTD ATR*

For the DTD Automatic Traffic Recorders (ATR), acceptance shall be based on the testing and operation of the Wavetronix SmartSensor and Phoenix Diamond Counter (for the temporary ATR) and will be based on the testing and operation of the piezos and loops (for the permanent ATR) under actual traffic conditions, in which one week of actual data will be collected. The volume and vehicle class shall be within  $\pm 10$  percent for the site compared to historical data for the test period. There shall be no more than one percent sensor misses in any one lane for the same time period.

The Contractor shall verify the correct operation of this equipment in conjunction with CDOT's Mike DelCupp to ensure proper reading of the traffic, correct configuration of the Phoenix Diamond Counter, and verify communication back to CDOT's ATR server via the existing telephone lines.

The piezo shall be tested for capacitance and dissipation factor prior to and after installation using an LCR meter. Capacitance and dissipation shall be within  $\pm 20$  percent of the data sheet supplied with the piezo. Prior to acceptance of the site, the TDC will test the piezo for voltage and signal quality with live traffic. Voltage shall be no lower than 80 millivolts on the front axles of a class II vehicle (car).

## **DRAFT ITS and ETC Testing and Integration Plan**

---

Prior to sealing the loop, loop lead and feeder slots, a loop continuity test shall be performed. The test shall be performed by the TDC representative. Loop continuity shall be no higher than 1 ohm. Loop continuity higher than 1 ohm shall be cause for replacement of the loop. Replacement shall be at the Contractor's expense.

See Attachment B for required DTD ATR testing forms.

### ***2.3.4.7 Road Weather Information Systems***

The Contractor shall perform the CCTV Camera tests described herein for the RWIS camera. The vendor shall complete the commissioning process. After commissioning, the Contractor shall verify communication of the RWIS controller back to the RWIS server at the CTMC.

After completion of the equipment installation, the equipment manufacturer representative shall perform all final system checks, sensor alignments, sensor setup, RPU configuration including site communication setup, and central server configuration to provide a fully operational RWIS.

Additionally, all RWIS shall be fully commissioned by the manufacturer. This documentation, including all manufacturer's testing and commissioning forms, shall be submitted to CDOT.

See Attachment B for required RWIS testing form.

### **2.4 Integration**

#### **2.4.1 CTMS and CDOT's Camera Software Integration**

##### ***2.4.1.1 Description***

CDOT ITS will be responsible for modifying the CTMS and CDOT's camera software to integrate all local devices within the Project corridor.

##### ***2.4.1.2 Prerequisites for Integration***

Once local field operations testing is complete for a device, the Contractor shall notify the Project Engineer and CDOT ITS that the device is ready for integration into the CTMS software, as well as CDOT's camera software for CCTV Cameras.

##### ***2.4.1.3 Scheduling Requirements***

Once the fiber optic backbone cable has been installed, the Contractor shall contact the Project Engineer and CDOT ITS to schedule an Integration Kick-Off Meeting.

The Contractor shall notify the Project Engineer and CDOT ITS at least seven business days (excluding state holidays) prior to when they would like CDOT to begin CTMS and CDOT's camera software integration. CDOT may adjust the proposed integration schedule by up to seven days, at no cost to CDOT, to accommodate availability of personnel. CDOT shall be provided three weeks to complete their CTMS and CDOT's camera software integration and, if CDOT completes their work within these timeframes, no time extensions or schedule allowances will be granted to the Contractor.

#### **2.4.2 Toll System Integration (E-470)**

##### ***2.4.2.1 Description***

A toll point is defined as a single toll collection point for one direction of travel. E-470 will be responsible for installing and integrating all ETC equipment at each toll point. E-470 will also be responsible for lane testing of the ETC equipment and final acceptance testing.

##### ***2.4.2.2 Prerequisites for E-470 Integration***

Prior to E-470's work to install and integrate all ETC equipment at each tolling location, the Contractor must have performed all fiber and power testing to the toll locations, utilizing the testing procedures described herein to confirm functionality of the toll cabinets and lateral fiber. See Section 19.3 of the RFP for additional requirements.

##### ***2.4.2.3 Scheduling Requirements***

See Section 19.3 of the RFP for requirements regarding scheduling and coordination with E-470.



### **2.5 Thirty Day Burn-in Test**

#### **2.5.1 Description of Test**

After successful completion of all subsystem test procedures, the Contractor shall notify the Project Engineer and CDOT ITS that the 30-day burn-in test is ready to begin. All devices that are new, reset, or existing and connected to the fiber optic backbone within the Project corridor shall be included in the 30-day burn-in test. Each site shall be tested for proper functionality and device availability for 30 consecutive days. The test shall be performed per the specifications, manufacturer's recommendations, and this document. During the testing period, all equipment at the site that was provided, installed, or relocated by the Contractor shall operate without failures of any type. The Contractor shall coordinate with CDOT ITS for maintenance repair request tickets. Within 24 hours of notification by CDOT of a faulty component or device, the Contractor shall troubleshoot to find the exact cause of the failure and correct any fault. The cost of correcting equipment malfunctions shall be the responsibility of the Contractor. After the component malfunction has been corrected to the satisfaction of CDOT, the 30-day test period shall be start over.

#### **2.5.2 Acceptance Procedures**


Documentation indicating successful passing of each test shall be submitted to CDOT for review prior to Project Final Acceptance.

#### **2.5.3 Documentation**

The Contractor shall maintain their own tracking and documentation for the progress of the 30-day burn-in test. This documentation shall be maintained at a minimum on a weekly basis and the Contractor shall be able to provide CDOT with the latest version of their documentation upon request at any time once the 30-day burn-in testing period has begun on the Project. At a minimum, the documentation shall include the date that the 30-day burn-in testing originally began, the date and time of any equipment malfunctions within the corridor, and the date and time that the Contractor restored functionality of any equipment that failed (marking the restart of the 30-day test period).

**3 Testing and Integration Acceptance Process Flow Chart**

Testing and Integration Acceptance Process\*



\*This flow chart applies to ITS equipment only; see Section 19.3 ETC System Coordination for information regarding ETC equipment requirements.

\*\*Before notifying the Project Engineer and CDOT ITS that devices are ready for the LFOT to be witnessed, the Contractor shall self-perform the testing and verify everything is working.

## **4 Attachment A: Deliverables Checklist**

## **DRAFT ITS and ETC Testing and Integration Plan**

---

<b>Fiber Optic Cable Testing</b>		
<input type="checkbox"/>	Final OTDR test results	Date: _____
<input type="checkbox"/>	Method Statement	Date: _____
<input type="checkbox"/>	OTDR Trace Documentation (Prior to Installation)	Date: _____
<input type="checkbox"/>	Continuity OTDR Trace (CWDM Optical Network)	Date: _____
<input type="checkbox"/>	OTDR Trace (DWDM Optical Network)	Date: _____
<input type="checkbox"/>	CWDM-OTDR Trace (CWDM Optical Network)	Date: _____
<input type="checkbox"/>	Spectrum Analyzer Test Results (CWDM Optical Network)	Date: _____
<input type="checkbox"/>	OTDR Traces and Power Meter Results ("Dark" Fiber Strands)	Date: _____
<input type="checkbox"/>	Fiber Optic Cable As-Built Documentation Forms	Date: _____
<b>Cabinets</b>		
<input type="checkbox"/>	Cabinet Testing Forms	Date: _____
<b>Dynamic Message Signage (DMS) (VMS &amp; VTMS Signs)</b>		
<input type="checkbox"/>	Device Information Sheet	Date: _____
<input type="checkbox"/>	ITS As-Built Documentation Forms	Date: _____
<input type="checkbox"/>	Device Commissioning Sheets from Manufacturer	Date: _____
<input type="checkbox"/>	DMS Testing Forms	Date: _____
<b>Closed Circuit Television (CCTV) Camera and Lowering Device</b>		
<input type="checkbox"/>	Device Information Sheet	Date: _____
<input type="checkbox"/>	ITS As-Built Documentation Forms	Date: _____
<input type="checkbox"/>	CCTV Testing Forms	Date: _____
<b>Ramp Meter System (RMS)</b>		
<input type="checkbox"/>	Device Information Sheet	Date: _____
<input type="checkbox"/>	ITS As-Built Documentation Forms	Date: _____
<input type="checkbox"/>	RMS Testing Forms	Date: _____
<b>Microwave Vehicle Radar Detector (MVRD)</b>		
<input type="checkbox"/>	Device Information Sheet	Date: _____

## **DRAFT ITS and ETC Testing and Integration Plan**

---

<input type="checkbox"/>	ITS As-Built Documentation Forms	Date: _____
<input type="checkbox"/>	MVRD Testing Forms	Date: _____
<input type="checkbox"/>	MVRD Detector Accuracy Verification Test: Volume Forms	Date: _____
<input type="checkbox"/>	MVRD Detector Accuracy Verification Test: Speed Forms	Date: _____
<input type="checkbox"/>	MVRD Detector Accuracy Verification Test: Occupancy Forms	Date: _____
<b>DTD Automatic Traffic Recorders (ATR)</b>		
<input type="checkbox"/>	Device Information Sheet	Date: _____
<input type="checkbox"/>	ITS As-Built Documentation Forms	Date: _____
<input type="checkbox"/>	DTD ATR Testing Forms	Date: _____
<b>Road Weather Information Systems (RWIS)</b>		
<input type="checkbox"/>	Device Information Sheet	Date: _____
<input type="checkbox"/>	ITS As-Built Documentation Forms	Date: _____
<input type="checkbox"/>	RWIS Testing Forms	Date: _____
<b>Site Grounding</b>		
<input type="checkbox"/>	Ground Grid Measurement Results	Date: _____
<input type="checkbox"/>	Copy of Earth Ground Resistance Tester's NIST Certification	Date: _____
<input type="checkbox"/>	Grounding Testing Forms	Date: _____
<b>30-Day Burn-In</b>		
<input type="checkbox"/>	Daily Equipment Failure Reports (EFRs)	Date: _____
<input type="checkbox"/>	Documentation indicating successful passing of each test submitted to CDOT	Date: _____

**Attachment B: Forms**

## Cabinet Testing Form

### 4.1 General Information

Date of Testing Notification to CDOT: \_\_\_\_\_ Date \_\_\_\_\_ of \_\_\_\_\_ Test: \_\_\_\_\_

Commission Date: \_\_\_\_\_ Manufacturer: \_\_\_\_\_

Model #: \_\_\_\_\_ Serial #: \_\_\_\_\_

Mile Marker: \_\_\_\_\_ Nearest Interchange: \_\_\_\_\_

Direction: \_\_\_\_\_ Project Stationing: \_\_\_\_\_

Username (If Required): \_\_\_\_\_ Password (If Required): \_\_\_\_\_

Method of Communication: \_\_\_\_\_

Visual Inspection			
Requirement	Pass	Fail	Notes
Verify the approved cabinet type is actually installed.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the cabinet location is correct.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the mounting bracket is fully intact, unbent, and contains the proper amount of securely tightened bolts (when pole mounted).	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that conduit type(s) and cabinet entries are properly sealed with watertight bushings that don't leave sharp edges that can damage cable outer jackets (when pole mounted).	<input type="checkbox"/>	<input type="checkbox"/>	
Verify cabinet foundation type and size.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify cabinet foundation height above surrounding finished grade.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that gap between cabinet and foundation has been sealed with a CDOT-approved silicone caulk.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the proper number of anchor bolts are used with washers and nuts securely fastened.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that cabinet door hardware is functional; verify locking system is operational and conforms to CDOT-approved cabinet key type.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that cabinet door hinge area is not cracked.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that cabinet door seals are fully intact and functional.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the document holder mounted on the inside of the cabinet door contains the required documents.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify proper cable management.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify the cabinet is correctly oriented on the foundation.	<input type="checkbox"/>	<input type="checkbox"/>	

## 5 Cabinet Testing Form (continued)

<b>Cabinet Interior</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify that equipment installed within the cabinet has not been damaged.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all equipment inside the cabinet is properly secured (no loose or missing screws, etc.).	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all required equipment is properly installed with its associated power and communication cabling terminated safely and securely at each end.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that power and communication cables are not pinched when cabinet door closes.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that power and communication cables are not nicked or damaged and are properly labeled.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that conduit entries with cabling are properly sealed to prevent rodent and water infiltration; unused spare conduits must also be plugged with mechanical, water tight plugs.	<input type="checkbox"/>	<input type="checkbox"/>	

<b>Thermal Management</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify installation of cabinet fan and accompanying thermostat.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify CFM rating of cabinet fan.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify installation of a new cabinet filter at air intake.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify temperature setting of thermostat and test to ensure both fan and thermostat are functional.	<input type="checkbox"/>	<input type="checkbox"/>	

<b>Lighting</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify installation of cabinet lighting.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify light source for cabinet lighting is energy efficient.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that light source is functioning properly with door switch activation/deactivation.	<input type="checkbox"/>	<input type="checkbox"/>	



**6 Cabinet Testing Form (continued)**

<b>Electrical</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify that the power distribution panel is functional and is protected by approved overcurrent breakers.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that breakers are properly labeled.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that an approved main surge protector is installed.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify conductor sizes and types used.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that there are no exposed 120 VAC terminals inside cabinet.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify voltage in all electrical outlets within the cabinet are within +/- 10% of 120 VAC using a receptacle tester and/or digital multimeter.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify GFCI outlet functionality by using the "Test" and "Reset" buttons.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify voltages of all devices in the cabinet powered by external power supplies.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify proper installation of cabinet UPS and any external batteries.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that cabinet UPS is plugged into a non-GFCI outlet.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that cabinet UPS has a network management card (if not integral to unit) with Ethernet interface.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that cabinet UPS works properly when power is turned off at feed point.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify installation of equipment ground and all devices are tied to equipment ground using a grounding conductor or strap.	<input type="checkbox"/>	<input type="checkbox"/>	

<b>Network</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify that network-enabled devices in the cabinet have a label showing their IP address and subnet mask and are plugged into the Ethernet switch.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify through the Ethernet switch that all network-enabled devices within (or connected to) the cabinet can be pinged with a laptop using PuTTY and the IP address of each device.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify through the Ethernet switch that the designated CDOT gateway can be pinged with a laptop using PuTTY.	<input type="checkbox"/>	<input type="checkbox"/>	

## 7 Dynamic Message Sign Testing Form

### 7.1 General Information

Date of Testing Notification to CDOT: \_\_\_\_\_ Date \_\_\_\_\_ of \_\_\_\_\_ Test: \_\_\_\_\_

Commission Date: \_\_\_\_\_ Manufacturer: \_\_\_\_\_

Model #: \_\_\_\_\_ Serial #: \_\_\_\_\_

Mile Marker: \_\_\_\_\_ Nearest Interchange: \_\_\_\_\_

Direction: \_\_\_\_\_ Project Stationing: \_\_\_\_\_

Username (If Required): \_\_\_\_\_ Password (If Required): \_\_\_\_\_

Method of Communication: \_\_\_\_\_ IP Address: \_\_\_\_\_

Subnet Mask: \_\_\_\_\_ Controller Serial 3: \_\_\_\_\_

Pre-Installation Requirements			
Requirement	Pass	Fail	Notes
Inspect exterior and interior of sign for damage.	<input type="checkbox"/>	<input type="checkbox"/>	
Visually inspect power terminations within sign at main lugs and power supplies. Verify that connections are tight, clean, and landed in the correct polarity.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify voltage from the panel board main breaker input lugs to neutral and record values for L1 to Neutral.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify voltage from the panel board main breaker input lugs to neutral and record values for L2 to Neutral.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify voltage from the panel board main breaker input lugs to neutral and record values for Neutral to Ground.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify DC voltage on the breaker input in the sign display; value should be 24 VDC +/- 10%.	<input type="checkbox"/>	<input type="checkbox"/>	
Turn on sign controller power switch and verify that the power indicator LED is illuminated.	<input type="checkbox"/>	<input type="checkbox"/>	
Display the "All on 100% Burn" test pattern; check that all fans turn on. Once test is complete, set test pattern to "None".	<input type="checkbox"/>	<input type="checkbox"/>	

## DRAFT ITS and ETC Testing and Integration Plan

---

Push the vent fan override button in the service control panel, if equipped, for the ventilation fans and verify that they turn on. Release it and verify that they turn off.

### General Requirements

Requirement	Pass	Fail	Notes
Verify that Manufacturer's Commissioning has been completed.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that VMS installation satisfies the minimum vertical clearance from the highest point on roadway to lowest point of VMS (or its support structure).	<input type="checkbox"/>	<input type="checkbox"/>	

### Electrical

Requirement	Pass	Fail	Notes
Verify that all power conductors are of the size and type required and properly terminated.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify voltage at cabinet is within +/- 10% of 120 VAC or 240 VAC.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify voltage in sign load center is within +/- 10% of 120 VAC or 240 VAC.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify sign and cabinet are properly grounded.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that after power cycling all equipment turns back on properly.	<input type="checkbox"/>	<input type="checkbox"/>	

## 8 Dynamic Message Sign Testing Form (continued)

Operations Test			
Requirement	Pass	Fail	Notes
Verify that controller correctly identifies the address of the controller, its ID, current time, and date.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that controller can be connected to laptop.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that a new message can be created, stored in memory, and recalled for display.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify proper display of test messages and graphics in controller memory.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that sign can be blanked out.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify proper installation and aiming of display modules.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that display modules are properly wired by displaying a text message that identifies the module's correct row and column position.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify operation of every pixel, including uniform brightness at all brightness levels and proper electrical current consumption.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that brightness can be manually adjusted from controller.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that brightness can be set to "Auto" in controller and test operation of photo sensor(s).	<input type="checkbox"/>	<input type="checkbox"/>	
Verify door switch alarm.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify correct wiring of alarms and sensors to the controller's input.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all diagnostic routines can be successfully performed.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify operation of sign monitoring through the controller.	<input type="checkbox"/>	<input type="checkbox"/>	

## 9 CCTV Camera Testing Form

### 9.1 General Information

Date of Testing Notification to CDOT: \_\_\_\_\_ Date \_\_\_\_\_ of \_\_\_\_\_ Test:  
\_\_\_\_\_

Commission Date: \_\_\_\_\_ Manufacturer: \_\_\_\_\_

Model #: \_\_\_\_\_ Serial #: \_\_\_\_\_

Mile Marker: \_\_\_\_\_ Nearest Interchange: \_\_\_\_\_

Direction: \_\_\_\_\_ Project Stationing: \_\_\_\_\_

Username (If Required): \_\_\_\_\_ Password (If Required): \_\_\_\_\_

Method of Communication: \_\_\_\_\_ IP Address: \_\_\_\_\_

Camera Lowering System			
Requirement	Pass	Fail	Notes
Verify the camera lowering system was properly installed by lowering and raising the CCTV to the ground three full cycles.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that CCTV is stable and locked at the top of the CLS.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that network cable has proper strain relief within pole and is not being damaged by movement of pulleys and support cable.	<input type="checkbox"/>	<input type="checkbox"/>	

CCTV			
Requirement	Pass	Fail	Notes
Verify quality of video and bandwidth setting.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify streaming video in both JPEG and H264 formats.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify pan, tilt, and zoom functionality.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify manual and auto focus capability.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify iris control.	<input type="checkbox"/>	<input type="checkbox"/>	

**10 CCTV Camera Testing Form (continued)**

<b>Installation</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify location of CCTV installation.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify height of pole.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that CDOT-approved CCTV is installed.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify voltage to PoE injector.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify proper grounding of PoE injector power and network cable attachment.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify shielding requirements of network cable and cable type is appropriate for outdoor installation.	<input type="checkbox"/>	<input type="checkbox"/>	

## **11 Ramp Metering System Testing Form**

### **11.1 General Information**

Date of Testing Notification to CDOT: \_\_\_\_\_ Date \_\_\_\_\_ of \_\_\_\_\_ Test:  
\_\_\_\_\_

Commission Date: \_\_\_\_\_ Manufacturer: \_\_\_\_\_

Model #: \_\_\_\_\_ Serial #: \_\_\_\_\_

Mile Marker: \_\_\_\_\_ Nearest Interchange: \_\_\_\_\_

Direction: \_\_\_\_\_ Project Stationing: \_\_\_\_\_

Username (If Required): \_\_\_\_\_ Password (If Required): \_\_\_\_\_

Method of Communication: \_\_\_\_\_

## 12 Ramp Metering System Testing Form (continued)

Installation			
Requirement	Pass	Fail	Notes
Verify that all demand detection zones have been installed.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all passage detection zones have been installed.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all queue detection zones have been installed.	<input type="checkbox"/>	<input type="checkbox"/>	
Check for indication of broken, cut, or exposed loop or lead-in wires.	<input type="checkbox"/>	<input type="checkbox"/>	
Check for exposed wire or missing sealant in loop slots.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all lead-in wires have been properly twisted to avoid crosstalk and properly labeled.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify loop lead in cables are properly identified and labeled in the cabinet and pull box specials.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that each loop is connected to the correct terminals on the input file.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify the sensitivity on each loop amplifier channel (default value shall be 2).	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all unused channels of loop amplifiers are disabled.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that loop amplifiers are configured for 6'x6' loops and set on presence detection rather than pulse.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all detection zones properly register the appropriate calls.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the right side signal assembly is properly installed and signal heads operate correctly.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the left side signal assembly is properly installed and signal heads operate correctly.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the mast arm signal assembly is properly installed and signal heads operate correctly.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the right side advance flashing beacon assembly is properly installed and operational.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the left side advance flashing beacon assembly is properly installed and operational.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the tripping of 208 watchdog timer card causes the signal heads and advance flashing beacons to go into yellow flash.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify all equipment is properly grounded.	<input type="checkbox"/>	<input type="checkbox"/>	



**13 Ramp Metering System Testing Form (continued)**

Ramp Meter Loops Input File					
Location:					
Function	Input File Slot	4 Channel	2 Channel	Field Connections	Verified
HOV Detector	I-2U	Channel 3		I-2D,E	<input type="checkbox"/>
Queue Detector 1	I-2L	Channel 4		I-2J,K	<input type="checkbox"/>
Queue Detector 2	I-3U	Channel 1		I-3D,E	<input type="checkbox"/>
Queue Detector 3	I-3L	Channel 2		I-3J,K	<input type="checkbox"/>
Primary Upstream Detector 1	I-8U	Channel 1		I-8D,E	<input type="checkbox"/>
Secondary Upstream Detector 1	I-8L	Channel 2		I-8J,K	<input type="checkbox"/>
Primary Upstream Detector 2	I-7U	Channel 3		I-7D,E	<input type="checkbox"/>
Secondary Upstream Detector 2	I-7L	Channel 4		I-7J,K	<input type="checkbox"/>
Primary Upstream Detector 3	I-6U	Channel 1		I-6D,E	<input type="checkbox"/>
Secondary Upstream Detector 3	I-6L	Channel 2		I-6J,K	<input type="checkbox"/>
Primary Upstream Detector 4	I-5U	Channel 3		I-5D,E	<input type="checkbox"/>
Secondary Upstream Detector 4	I-5L	Channel 4		I-5J,K	<input type="checkbox"/>
Primary Upstream Detector 5	I-4U		Channel 1	I-4D,E	<input type="checkbox"/>
Secondary Upstream Detector 5	I-4L		Channel 2	I-4J,K	<input type="checkbox"/>
Primary Upstream Detector 6	I-9U	Channel 3		I-9D,E	<input type="checkbox"/>
Secondary Upstream Detector 6	I-9L	Channel 4		I-9J,K	<input type="checkbox"/>
Primary Upstream Detector 7	I-10U	Channel 1		I-10D,E	<input type="checkbox"/>
Secondary Upstream Detector 7	I-10L	Channel 2		I-10J,K	<input type="checkbox"/>
Primary Upstream Detector 8	I-11U		Channel 1	I-11D,E	<input type="checkbox"/>
Secondary Upstream Detector 8	I-11L		Channel 2	I-11J,K	<input type="checkbox"/>
Demand Detectors 1	I-12U	Channel 3		I-12D,E	<input type="checkbox"/>
Passage Detector 1	I-12L	Channel 4		I-12J,K	<input type="checkbox"/>
Demand Detectors 2	I-13U	Channel 1		I-13D,E	<input type="checkbox"/>
Passage Detector 2	I-13L	Channel 2		I-13J,K	<input type="checkbox"/>

**Ramp Metering System Testing Form (continued)**

<b>Ramp Meter Loops Output File</b>			
<b>Location:</b>			
<b>Function</b>	<b>Input File Slot</b>	<b>Field</b>	<b>Verified</b>
Ramp on Flasher	LS1 Red	PO 7	<input type="checkbox"/>
Signal Red	LS2 Red	PO 4	<input type="checkbox"/>
Signal Yellow	LS2 Yel	T210	<input type="checkbox"/>
Signal Green	LS2 Grn	PO 6	<input type="checkbox"/>

**MVRD Testing Form**

**13.1 General Information**

Date of Testing Notification to CDOT: \_\_\_\_\_ Date \_\_\_\_\_ of \_\_\_\_\_ Test: \_\_\_\_\_

Commission Date: \_\_\_\_\_ Manufacturer: \_\_\_\_\_

Model #: \_\_\_\_\_ Serial #: \_\_\_\_\_

Mile Marker: \_\_\_\_\_ Nearest Interchange: \_\_\_\_\_

Direction: \_\_\_\_\_ Project Stationing: \_\_\_\_\_

Username (If Required): \_\_\_\_\_ Password (If Required): \_\_\_\_\_

Method of Communication: \_\_\_\_\_ IP Address: \_\_\_\_\_

Tested by: \_\_\_\_\_ CDOT Witness: \_\_\_\_\_

General			
Requirement	Pass	Fail	Notes
Verify that MVRD is installed at the correct location.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the top of the MVRD cabinet is about 5' to 7' above finished grade.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that MVRD cabinet is oriented such that maintenance personnel will have a direct line-of-sight with oncoming traffic.	<input type="checkbox"/>	<input type="checkbox"/>	
Complete MVRD Detector Accuracy Verification Test for Volume.	<input type="checkbox"/>	<input type="checkbox"/>	
Complete MVRD Detector Accuracy Verification Test for Speed.	<input type="checkbox"/>	<input type="checkbox"/>	
Complete MVRD Detector Accuracy Verification Test for Occupancy.	<input type="checkbox"/>	<input type="checkbox"/>	

**14 MVRD Testing Form (continued)**

<b>Electrical</b>				
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>	
Verify that all power connectors include a quick disconnect.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that MVRD AC circuit breaker is properly sized, installed on DIN rail, and connected to AC line.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that MVRD AC surge protector is properly installed on DIN rail and connected to circuit breaker and AC neutral.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that MVRD power supply is sized appropriately for the required voltage and number of MVRDs it will be powering.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that MVRD power supply is connected to AC surge protector on input side and to each lightning surge protector on output side.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify DIN rail is properly grounded.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that the manufacturer's recommended power/communication cable is being used and is of adequate length.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify power supply has AC to DC converter mounted to DIN rail and measure output voltage of power supply.	<input type="checkbox"/>	<input type="checkbox"/>		

<b>Alignment</b>				
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>	
Verify that the lateral mounting meets the minimum and maximum allowable setbacks per the manufacturer's recommendations.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that MVRD mounting is in compliance with manufacturer's recommended installation method	<input type="checkbox"/>	<input type="checkbox"/>		
Verify the height of MVRD above finished grade and if it conforms with manufacturer's recommendations.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that MVRD is mounted with its cable connector down and tilted so that it is aimed in accordance with manufacturer's requirements.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that MVRD's view of roadway is not obstructed.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that contact closure card is properly installed in card rack and receiving actuators.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify address of the contact closure card.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that patch cords are securely terminated between each contact closure card and lightning surge protector.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that sensor cable is properly terminated to each lightning surge protector.	<input type="checkbox"/>	<input type="checkbox"/>		

## **14.1 MVRD Detector Accuracy Verification Test: Volume**

Site: \_\_\_\_\_

Date: \_\_\_\_\_ Time: \_\_\_\_\_

### **14.1.1 Objective**

To verify and demonstrate the functionality and accuracy of volume for the detector locations.

### **14.1.2 Prerequisites**

Detector and cabinet installation must be complete. Lane must be open to traffic. ATMS inspector must be present during testing.

### **14.1.3 Test Equipment**

A stop watch and traffic count board.

### **14.1.4 Success Criteria**

Volume obtained from each detector for each lane of traffic will be within +/- 10 percent of each sample size. Sample size will be ten minutes, or 50 vehicles, whichever comes first. Traffic will be running at typical free-flowing speed and condition.

### **14.1.5 Test Instructions**

1. Record the observed actual hand count volume and detector counts for ten minutes, or 50 vehicles, whichever comes first.
2. Record the volume of vehicles detected by the sensor over the test period.
3. Subtract hand count volume from detector count volume and then divide by the hand count volume. Multiply by 100 to get the percent accuracy.
4. Indicate pass if result is +/- 10 percent.
5. Adjust sensitivity and repeat if percent accuracy is out of range.

**14.2 MVRD Detector Accuracy Verification Test: Volume (continued)**

<b>Volume Test Results</b>					
<b>Lane #</b>					
<b>Test Duration (min:sec)</b>					
<b>Observed Hand Count Volume</b>					
<b>Detector Count Volume (from Laptop)</b>					
<b>% Accuracy = <math>(100 \times (\text{detector count} - \text{hand count}) / (\text{hand count}))</math></b>					
<b>Pass or Fail (Pass if accuracy is &lt; +/- 10%)</b>					
<b>Sensitivity Setting</b>					
<b>Test Completed by (Installer's Tester)</b>					
<b>Date</b>					
<b>Test Inspected by (ATMS Inspector)</b>					

**MVRD Detector Accuracy Verification Test: Speed**

Site: \_\_\_\_\_

Date: \_\_\_\_\_ Time: \_\_\_\_\_

**14.2.1 Objective**

To verify and demonstrate the functionality and accuracy of speed for detector locations. Note that this test is applicable to Wavetronix Smart Sensor HD units that compute rolling average speed. Also note that this speed testing is not required for freeway on/off ramps, only for mainline detection.

**14.2.2 Prerequisites**

Detector and cabinet installation must be complete. Lane must be open to traffic. CDOT Inspector must be present during testing.

**14.2.3 Test Equipment**

A calibrated radar gun, a stop watch, 2-way radios, and a laptop.

**14.2.4 Procedure**

1. Record distance L from radar gun to detector site.
2. Record offset O from center of each lane to radar gun site.
3. Compute the resultant angle theta ( = inverse tangent ( O / L ) ), which is the angle between radar gun beam and vehicle travel direction.
4. Compute cosine theta, which is the speed correction factor for the measurement angle.
5. Ensure that Detector unit is functioning, and that rolling average speed is being recorded.
6. Set the interval on the detector unit to 3 minutes.
7. Record the individual speeds of 16 consecutive vehicles using radar gun. If measuring consecutive vehicles is not possible, measure speeds for as many vehicles in the lane as possible, for 16 vehicles or 3 minute time period, whichever comes first.
8. Simultaneously to recording the 16<sup>th</sup> vehicle, or completing the 3 minute time period, immediately record the current Detector Mean Speed as indicated at that moment by the Detector unit.
9. Compute the mean (Average) speed of the 16 vehicles, based on radar gun readings.
10. Compute the Modified Radar Gun Mean Speed ( = radar gun mean speed / cosine theta), if needed, if radar gun is not shooting head-on at vehicles.
11. Compare the Modified Radar Gun Mean Speed to the Detector Mean Speed. Pass if difference < 5 mph. If test does not pass, adjust the sensitivity of the sensor and retest.

**DRAFT ITS and ETC Testing and Integration Plan**

---

12. Repeat for each lane.



### **14.3 MVRD Detector Accuracy Verification Test: Speed (continued)**

#### **14.3.1 Set-up Data**

Radar Unit Type, Model, and Serial #: \_\_\_\_\_

Record Distance L from Radar Site to Detector Site: \_\_\_\_\_

Record Offset O from Radar Site to Center of Lane 1: \_\_\_\_\_

Compute Theta 1: \_\_\_\_\_ Compute Cosine Theta 1: \_\_\_\_\_

Record Offset from Radar Site to Center of Lane 2: \_\_\_\_\_

Compute Theta 1: \_\_\_\_\_ Compute Cosine Theta 1: \_\_\_\_\_

Record Offset from Radar Site to Center of Lane 3: \_\_\_\_\_

Compute Theta 1: \_\_\_\_\_ Compute Cosine Theta 1: \_\_\_\_\_

Record Offset from Radar Site to Center of Lane 4: \_\_\_\_\_

Compute Theta 1: \_\_\_\_\_ Compute Cosine Theta 1: \_\_\_\_\_

Record Offset from Radar Site to Center of Lane 5: \_\_\_\_\_

**14.4 MVRD Detector Accuracy Verification Test: Speed (continued)**

<b>Speed Test Results</b>					
<b>Lane #</b>					
<b>Vehicle #</b>	<b>Speed from Radar Gun Display (mph)</b>	<b>Speed from Radar Gun Display (mph)</b>	<b>Speed from Radar Gun Display (mph)</b>	<b>Speed from Radar Gun Display (mph)</b>	<b>Speed from Radar Gun Display (mph)</b>
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
<b>Radar Gun Mean Speed (mph)</b>					
<b>Cosine Theta</b>					
<b>Modified Radar Gun Mean Speed (mph)</b>					
<b>Detector Mean Speed (mph)</b>					
<b>Pass or Fail (Pass if Modified Radar Gun and Detector Mean Speeds are within +/- 5 mph)</b>					
<b>Sensitivity Setting</b>					
<b>Does Controller Properly Record Occupancy?</b>					
<b>Test Completed by (Installer's Tester)</b>					
<b>Date</b>					
<b>Test Inspected By (ATMS Inspector)</b>					

**MVRD Detector Accuracy Verification Test: Occupancy**

Site: \_\_\_\_\_

Date: \_\_\_\_\_ Time: \_\_\_\_\_

**14.4.1 Objective**

To verify and demonstrate the functionality and accuracy of occupancy for the detector locations.

**14.4.2 Prerequisites**

Detector and cabinet installation must be complete. Lane must be open to traffic. ATMS Inspector must be present during testing.

**14.4.3 Test Equipment**

A stop watch, a traffic count board, and a laptop.

**14.4.4 Success Criteria**

Occupancy obtained from each detector for each lane of traffic will be within +/- 5 percent of each sample size. Sample size will be three minutes. Traffic will be running at typical free-flowing speed and condition.

**14.4.5 Test Instructions**

1. Record the observed actual hand count occupancy and sensor counts for three (3) minutes.
2. Record the occupancy of vehicles detected by the sensor over the test period.
3. Subtract hand count volume from detector count volume and then divide by the hand count volume. Multiply by 100 to get the percent accuracy.
4. Indicate pass if result is +/- 5%.
5. Adjust sensitivity and repeat if % accuracy is out of range.

<b>Occupancy Measurements</b>	
<b># of Axles</b>	<b>Vehicle Length (Approximate)</b>
2	20 feet
3	30 – 40 feet
>3	> 40 feet

Use the chart above to determine the number of axles by vehicle length. Choose a populated lane and monitor the occupancy of the lane for three (3) minutes. Use the chart on the next page to complete the test.



## **DRAFT ITS and ETC Testing and Integration Plan**

---

<b>Cabling</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify type of conduit used to run cables and proper termination techniques on each end.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that conduits enter cabinets through bottom (preferred) or side (alternative)	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all cable entrances are sealed and waterproof.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all drilled holes for installing cabling in mounting structures must be free of burrs and sharp edges.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that all signal cables are continuous and unspliced.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that each cable utilizes a unique color tape on each end that is resistant to fading due to UV exposure.	<input type="checkbox"/>	<input type="checkbox"/>	

## 15 DTD ATR Testing Form

### 15.1 General Information

Date of Testing Notification to CDOT: \_\_\_\_\_ Date \_\_\_\_\_ of \_\_\_\_\_ Test:  
\_\_\_\_\_

Commission Date: \_\_\_\_\_ Manufacturer: \_\_\_\_\_

Model #: \_\_\_\_\_ Serial #: \_\_\_\_\_

Mile Marker: \_\_\_\_\_ Nearest Interchange: \_\_\_\_\_

Direction: \_\_\_\_\_ Project Stationing: \_\_\_\_\_

Username (If Required): \_\_\_\_\_ Password (If Required): \_\_\_\_\_

Method of Communication: \_\_\_\_\_

Installation			
Requirement	Pass	Fail	Notes
Verify that all detection zones have been installed.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that loop sawcuts are finished and level with roadway without excess epoxy.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify all equipment is properly grounded.	<input type="checkbox"/>	<input type="checkbox"/>	

Lanes			
Requirement	Pass	Fail	Notes
Verify that the detection works properly for each lane that loops are installed.	<input type="checkbox"/>	<input type="checkbox"/>	

**16 DTD ATR Testing Form (continued)**

<b>Piezo Loops</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Using a LCR meter, verify that the capacitance is within the tolerances specified by the manufacturer.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a LCR meter, verify that the dissipation factor is within the tolerances specified by the manufacturer.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that installed piezo sensors are class II (used to collect axle classification data).	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that sensor misses per lane shall not exceed the requirements of DTD during the test period.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that loop continuity must not exceed 1 ohm.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that voltage for a front axle of a car is not less than 80 mV.	<input type="checkbox"/>	<input type="checkbox"/>	

<b>Data Retrieval</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify that real-time vehicle viewing per selected lane can be performed.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that system data retrieval does not impact data collection operation.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that device supports collection of data for opposing lanes of traffic.	<input type="checkbox"/>	<input type="checkbox"/>	

<b>Accuracy</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify that piezos and loops were tested under actual traffic conditions.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that one week of data was collected.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the volume count is within +/- 10 percent accuracy for the site compared to historical data.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the vehicle classification type is within +/- 10 percent accuracy for the site compared to historical data.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that sensor misses do not exceed 1 percent in each lane during the test period.	<input type="checkbox"/>	<input type="checkbox"/>	

**DRAFT ITS and ETC Testing and Integration Plan**

---

**17 RWIS Testing Form**

**17.1 General Information**

Date of Testing Notification to CDOT: \_\_\_\_\_ Date \_\_\_\_\_ of \_\_\_\_\_ Test:  
\_\_\_\_\_

Commission Date: \_\_\_\_\_ Manufacturer: \_\_\_\_\_

Model #: \_\_\_\_\_ Serial #: \_\_\_\_\_

Mile Marker: \_\_\_\_\_ Nearest Interchange: \_\_\_\_\_

Direction: \_\_\_\_\_ Project Stationing: \_\_\_\_\_

Username (If Required): \_\_\_\_\_ Password (If Required): \_\_\_\_\_

Method of Communication: \_\_\_\_\_ IP Address: \_\_\_\_\_



**18 RWIS Testing Form (continued)**

<b>Installation</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify installation location.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that heavy duty fold over tower was installed per CDOT requirements.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that base assembly was installed per CDOT requirements.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that concrete footing was installed per CDOT requirements.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that concrete pad was installed per CDOT requirements.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that system is properly grounded.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that chain link fence is 5' to 7' tall and installed within 6'-2" of the edge of the concrete along the perimeter.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that a 3'-6" or 4'-0" gate is provided in the chain link fence with locking hasps and end caps centered opposite the hinged side of the tower to allow access to fold down tower.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that tower is mounted in a direction that will not impede traffic when folded down.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that air temperature/relative humidity sensor is mounted on the tower 6' above finished grade.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the wind sensor is mounted on the tower at 30' above finished grade.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the PTZ camera is mounted on the tower at 27' above finished grade.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the non-intrusive road surface state sensor is mounted at an angle recommended by the manufacturer.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that data from temperature, humidity, windspeed, and road surface sensors are being collected and processed by processing unit.	<input type="checkbox"/>	<input type="checkbox"/>	

## 19 Connected Vehicle Roadside Unit Testing Form

### 19.1 General Information

Date of Testing Notification to CDOT: \_\_\_\_\_ Date \_\_\_\_\_ of \_\_\_\_\_ Test:

Commission Date: \_\_\_\_\_ Manufacturer: \_\_\_\_\_

Model #: \_\_\_\_\_ Serial #: \_\_\_\_\_

Mile Marker: \_\_\_\_\_ Nearest Interchange: \_\_\_\_\_

Direction (Deployment location): \_\_\_\_\_ Project Stationing: \_\_\_\_\_

Username (If Required): \_\_\_\_\_ Password (If Required): \_\_\_\_\_

Method of Communication: \_\_\_\_\_ IP Address: \_\_\_\_\_

Subnet Mask: \_\_\_\_\_ Controller Serial 3: \_\_\_\_\_

Pre-Installation Requirements			
Requirement	Pass	Fail	Notes
Inspect exterior and interior of RSU for damage.	<input type="checkbox"/>	<input type="checkbox"/>	
Visually inspect power terminations within WIM at main lugs and power supplies. Verify that connections are tight, clean, and landed in the correct polarity.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify voltage from the panel board main breaker input lugs to neutral and record values for L1 to Neutral.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify voltage from the panel board main breaker input lugs to neutral and record values for L2 to Neutral.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify voltage from the panel board main breaker input lugs to neutral and record values for Neutral to Ground.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify DC voltage on the breaker input in the sign display; value should be 24 VDC +/- 10%.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the power indicator LED is illuminated.	<input type="checkbox"/>	<input type="checkbox"/>	

## **DRAFT ITS and ETC Testing and Integration Plan**

---

<b>Electrical</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify that all power conductors are of the size and type required and properly terminated.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify voltage at cabinet is within +/- 10% of 120 VAC or 240 VAC.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify RSU and cabinet are properly grounded.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that after power cycling all equipment turns back on properly.	<input type="checkbox"/>	<input type="checkbox"/>	

**DRAFT ITS and ETC Testing and Integration Plan**

**20 Weigh in Motion Unit Testing Form**

**20.1 General Information**

Date of Testing Notification to CDOT: \_\_\_\_\_ Date \_\_\_\_\_ of \_\_\_\_\_ Test: \_\_\_\_\_

Commission Date: \_\_\_\_\_ Manufacturer: \_\_\_\_\_

Model #: \_\_\_\_\_ Serial #: \_\_\_\_\_

Mile Marker: \_\_\_\_\_ Nearest Interchange: \_\_\_\_\_

Direction (Deployment location): \_\_\_\_\_ Project Stationing: \_\_\_\_\_

Username (If Required): \_\_\_\_\_ Password (If Required): \_\_\_\_\_

Method of Communication: \_\_\_\_\_ IP Address: \_\_\_\_\_

Subnet Mask: \_\_\_\_\_ Controller Serial 3: \_\_\_\_\_

Pre-Installation Requirements			
Requirement	Pass	Fail	Notes
Inspect exterior and interior of WIM device for damage.	<input type="checkbox"/>	<input type="checkbox"/>	
Visually inspect power terminations within WIM at main lugs and power supplies. Verify that connections are tight, clean, and landed in the correct polarity.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify voltage from the panel board main breaker input lugs to neutral and record values for L1 to Neutral.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify voltage from the panel board main breaker input lugs to neutral and record values for L2 to Neutral.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify voltage from the panel board main breaker input lugs to neutral and record values for Neutral to Ground.	<input type="checkbox"/>	<input type="checkbox"/>	
Using a safe procedure, verify DC voltage on the breaker input in the sign display; value should be 24 VDC +/- 10%.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that the power indicator LED is illuminated.	<input type="checkbox"/>	<input type="checkbox"/>	

## **DRAFT ITS and ETC Testing and Integration Plan**

---

<b>Electrical</b>			
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>
Verify that all power conductors are of the size and type required and properly terminated.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify voltage at cabinet is within +/- 10% of 120 VAC or 240 VAC.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify WIM and cabinet are properly grounded.	<input type="checkbox"/>	<input type="checkbox"/>	
Verify that after power cycling all equipment turns back on properly.	<input type="checkbox"/>	<input type="checkbox"/>	

**DRAFT ITS and ETC Testing and Integration Plan**

---

**21 Grounding Testing Form**

**21.1 General Information**

Date of Testing Notification to CDOT: \_\_\_\_\_ Date \_\_\_\_\_ of \_\_\_\_\_ Test: \_\_\_\_\_

Mile Marker: \_\_\_\_\_ Nearest Interchange: \_\_\_\_\_

Direction: \_\_\_\_\_ Project Stationing: \_\_\_\_\_

Username (If Required): \_\_\_\_\_ Password (If Required): \_\_\_\_\_

Test Meter Manufacturer: \_\_\_\_\_ Test Meter Model No.: \_\_\_\_\_

Test Meter Serial No.: \_\_\_\_\_ Test Meter Calibration Date: \_\_\_\_\_

Test Conducted By: \_\_\_\_\_

**Test Conditions**

Soil Condition (Check One):  Dry  Moist

Temperature: \_\_\_\_\_ °F

Soil Type (Check One):  Clay  Granite  Limestone  Loam  Shale

Sand and Gravel  Slate  Sandstone  \_\_\_\_\_ Other

Number of Rods Used (Circle One): 1 2

Final Rod Depth: \_\_\_\_\_ feet

Effective Grounding Electrode Resistance: \_\_\_\_\_ Ω

**22 Grounding Testing Form (continued)**

<b>General Requirements</b>				
<b>Requirement</b>	<b>Pass</b>	<b>Fail</b>	<b>Notes</b>	
Verify that ground rods are copper-clad steel not less than 0.625" diameter and a minimum of 8' length.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that CDOT approved other ground rod type if copper-clad steel was not used.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that grounding electrode conductor is not less than #6 AWG.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that braided ground straps consist of non-insulated tinned copper flat braid wire not less than 0.5" width and 0.07" thick (for bonding between a cabinet frame and busbar only).	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that insulated grounding electrode conductors are Type THWN with green jacket color.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that grounding electrode conductor was installed in a continuous run without splices or joints.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that connectors are exothermic weld for below grade connections and areas exposed to moisture.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that connectors are UL listed compression connectors for above grade installations and where safety dictates.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that ground bus is copper bar stock with stainless steel stand-off brackets and mounting hardware.	<input type="checkbox"/>	<input type="checkbox"/>		
Measure resistance of the first installed grounding electrode and test with earth ground resistance tester (3-point fall of potential method). If results exceed 10 ohm, a second grounding electrode needs to be installed.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that second grounding electrode is at least one electrode length away from the first grounding electrode and connected via bonding jumper.	<input type="checkbox"/>	<input type="checkbox"/>		
Measure grounding electrode system resistance with earth ground resistance tester (3-point fall of potential method). CDOT will accept 25 ohm or less after two grounding electrodes have been installed.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that oxidation and antioxidant compound was used at connection points to ground bus.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that stainless steel hardware was used and torqued to a specific value based on hardware grade, material, and size.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that connections to ground bus utilize a flat washer and Bellville washer for each bolt.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that all exothermic welds have slag removed.	<input type="checkbox"/>	<input type="checkbox"/>		
Verify that testing is performed prior to connecting to utility ground.	<input type="checkbox"/>	<input type="checkbox"/>		