

FASTER Bridge Enterprise Projects - Statewide

October 2013

Original Bridge Number	2013 CDOT Region	County	Facility Carried over Featured Intersection	Total Estimated Budget	Status	Estimated Const. Start Date	Actual or Estimated Const. Completion Date
E-16-AA	1	ADAMS	US 287 ML over BNSF RR SPUR	\$ 17,017,000	In Design	Sept 2014	March 2016
E-16-GQ	1	ADAMS	SH 95 ML (SHERIDAN BLVD) over UP RR, RR SPUR N of JCT I 76 in WHEATRIDGE	\$ 7,281,000	Construction Complete**	April 2012	Oct 2013
E-17-EZ	1	ADAMS	84TH AVE over I 25 ML	\$ 11,950,000	Construction Complete**	Feb 2011	Oct 2012
E-17-GM	1	ADAMS	I 76 ML EBND over SOUTH PLATTE RIVER NE of JCT I 270	\$ 13,035,000	Construction Complete**	Sept 2011	July 2012
E-17-GL	1	ADAMS	I 76 ML WBND over SOUTH PLATTE RIVER NE of JCT I 270	Included in E-17-GM estimate above	Construction Complete**	Sept 2011	July 2012
E-17-DC	1	ADAMS	I 76 ML EBND over UP RR E of JCT US 85	\$ 19,771,000	In Design	April 2014	Dec 2015
E-17-DU	1	ADAMS	I 76 ML WBND over UP RR E of JCT US 85	Included in E-17-DC estimate above	In Design	April 2014	Dec 2015
E-17-EX	1	ADAMS	PEORIA STREET over I 76 ML NE of JCT US 85	\$ 6,279,000	In Construction	July 2013	Nov 2013
E-17-ER	1	ADAMS	SH 44 ML(104TH AVE) over BULL SEEP W of US 85	\$ 14,404,000	Design Completed	Dec 2013	April 2015
E-17-CA	1	ADAMS	SH 44 ML(104TH AVE) over SOUTH PLATTE RIVER W of JCT US 85	Included in E-17-ER estimate above	Design Completed	Dec 2013	April 2015
E-17-IC	1	ADAMS	YORK STREET over I 270 ML	TBD*	Not Programmed	TBD*	TBD*
F-19-AF	1	ADAMS	COUNTY ROAD over I 70 ML	TBD*	Not Programmed	TBD*	TBD*
F-17-DM	1	ARAPAHOE	SH 88 ML/ARAP RD over CHERRY CREEK W OF SH 83(PARKER RD)	\$ 31,415,000	In Construction	Oct 2013	May 2015
F-17-F	1	ARAPAHOE	US 40 ML(E COLFAX) EBND over SAND CREEK E of I-225	\$ 10,621,000	In Construction	July 2013	Dec 2014
F-17-BS	1	ARAPAHOE	US 40 ML(E COLFAX) WBND over SAND CREEK E of I-225	Included in F-17-F estimate above	In Construction	July 2013	Dec 2014
F-17-GO	1	ARAPAHOE	US 40 ML(E COLFAX) EBND over TOLLGATE CREEK W of I-225	\$ 16,963,000	In Design	June 2014	Oct 2015
F-17-GA	1	ARAPAHOE	US 40 ML(E COLFAX) WBND over TOLLGATE CREEK W of I-225	Included in F-17-GO estimate above	In Design	June 2014	Oct 2015
F-16-F	1	ARAPAHOE	US 85(SANTA FE) ML NBND over DAD CLARK GULCH in LITTLETON	\$ 3,969,000	Construction Complete**	Nov 2012	Sept 2013
F-19-B	1	ARAPAHOE	US 36 ML over COMANCHE CREEK E of STRASBURG	\$ 1,863,000	Construction Complete**	April 2012	June 2012

FASTER Bridge Enterprise Projects - Statewide

October 2013

Original Bridge Number	2013 CDOT Region	County	Facility Carried over Featured Intersection	Total Estimated Budget	Status	Estimated Const. Start Date	Actual or Estimated Const. Completion Date
F-19-F	1	ARAPAHOE	US 36 ML over DRAW	TBD*	Not Programmed	TBD*	TBD*
O-25-H	2	BACA	US 160 ML over N FK SAND ARROYO SW of PRITCHETT	\$ 3,958,000	Construction Complete**	March 2012	Dec 2012
O-25-I	2	BACA	US 160 ML over DRAW W of PRITCHETT	Included in O-25-H estimate above	Construction Complete**	March 2012	Dec 2012
O-26-L	2	BACA	US 160 ML over CAT CREEK W of SPRINGFIELD	Included in O-25-H estimate above	Construction Complete**	March 2012	Dec 2012
L-24-F	2	BENT	SH 101 ML over PURGATOIRE RIVER S of LAS ANIMAS	\$ 4,556,000	Construction Complete**	March 2012	Oct 2012
M-24-B	2	BENT	SH 101 ML over DRAW S of LAS ANIMAS and JCT US 50	Included in L-24-F estimate above	Construction Complete**	March 2012	Oct 2012
E-16-FK	1	BROOMFIELD	SH 121 ML SBND-WADSWORTH PKWY over US 36 ML	\$ 28,159,000	Construction Complete**	May 2012	Oct 2013
E-16-FL	1	BROOMFIELD	CNTY RD / OLD WADS over US 36 ML, SE of JCT SH 121	\$ 13,356,000	Construction Complete**	May 2012	Oct 2013
F-14-B	1	CLEAR CREEK	I 70 FRONTAGE RD over CLEAR CREEK W IDAHO SPRINGS	\$ 1,924,000	Construction Complete**	July 2010	Nov 2010
L-22-F	2	CROWLEY	SH 96 ML over BLACK DRAW	\$ 3,591,000	Construction Complete**	Aug 2010	Sept 2011
K-23-B	2	KIOWA	SH 96 ML over DRAW	Included in L-22-F estimate above	Construction Complete**	Aug 2010	Sept 2011
K-23-C	2	KIOWA	SH 96 ML over DRAW	Included in L-22-F estimate above	Construction Complete**	Aug 2010	Sept 2011
K-24-A	2	KIOWA	SH 96 ML over DRAW	Included in L-22-F estimate above	Construction Complete**	Aug 2010	Sept 2011
E-17-GE	1	DENVER	I 70 ML WBND over SAND CREEK E of QUEBEC ST	\$ 10,774,000	Construction Complete**	July 2011	July 2012
E-17-BY	1	DENVER	I 70 ML EBND over SAND CREEK E of QUEBEC ST	Included in E-17-GE estimate above	Construction Complete**	July 2011	July 2012
F-16-DT	1	DENVER	I 25 ML NBND over US 85 ML (SANTA FE)	\$ 17,922,000	Construction Complete**	July 2011	Sept 2013
F-16-DW	1	DENVER	I 25 ML SBND over US 85 ML (SANTA FE)	Included in F-16-DT estimate above	Construction Complete**	July 2011	Sept 2013
F-17-AE	1	DENVER	SH 30 ML/HAVANA ST over CHERRY CREEK	\$ 5,779,000	Construction Complete**	Feb 2011	June 2012
E-16-FW	1	DENVER	PECOS STREET over I 70 ML in DENVER	\$ 25,504,000	Construction Complete**	Nov 2012	Oct 2013

FASTER Bridge Enterprise Projects - Statewide

October 2013

Original Bridge Number	2013 CDOT Region	County	Facility Carried over Featured Intersection	Total Estimated Budget	Status	Estimated Const. Start Date	Actual or Estimated Const. Completion Date
F-16-FW	1	DENVER	US 287+SH 88 (FEDERAL) over US 40 ML (COLFAX)	\$ 8,600,000	Construction Complete**	Sept 2011	Jan 2013
F-16-EJ	1	DENVER	US 6 ML over BNSF RR E SIDE OF I-25	\$ 14,145,000	In Construction	June 2013	July 2016
E-17-DF	1	DENVER	I 70 ML WBND over UP RR	TBD*	Not Programmed	TBD*	TBD*
E-17-FX	1	DENVER	I 70 ML over US 6, RR, CITY ST	\$ 39,500,000	In Design	TBD*	TBD*
E-17-JP	1	DENVER	I 70 ML over HAVANA ST, UP RR	\$ 32,959,000	In Design	Nov 2014	May 2016
F-16-OG	1	DENVER	RAMP to I 25 NBND over US 6 ML	CDOT Maintenance Repair	Construction Complete**	CDOT Maintenance Repair	Dec 2012
F-16-EF	1	DENVER	US 6 ML over SOUTH PLATTE RIVER W SIDE OF I-25	\$ 16,379,000	In Construction	June 2013	July 2016
F-16-EN	1	DENVER	US 6 ML over BRYANT STREET W SIDE OF I-25	\$ 36,363,000	In Construction	June 2013	July 2016
E-17-EW	1	DENVER	I 70 ML EBND over UP RR W of COLORADO BLVD	TBD*	Not Programmed	TBD*	TBD*
E-17-KR	1	DENVER	I 270 ML EBND over I 70 ML	TBD*	Not Programmed	TBD*	TBD*
G-16-B	1	DOUGLAS	US 85 ML over DRAW; COOK RANCH to LOUVIERS	\$ 3,263,000	In Construction	Oct 2012	Nov 2013
G-16-C	1	DOUGLAS	US 85 ML over DRAW; COOK RANCH to LOUVIERS	Included in G-16-B estimate above	In Construction	Oct 2012	Nov 2013
G-17-A	1	DOUGLAS	US 85 ML over SAND CREEK	\$ 3,088,000	In Design	Design to be Shelved	Design to be Shelved
F-09-H	3	EAGLE	US 6 ML over EAGLE RIVER E of EAGLE	\$ 4,508,000	Construction Complete**	July 2011	May 2012
F-08-F	3	EAGLE	I 70 SERVICE RD over COLORADO RIVER N. of DOTSERO INT.	\$ 11,269,000	Construction Complete**	Sept 2012	Sept 2013
F-11-AC	3	EAGLE	I 70 ML EBND over US 6, RR, EAGLE RIVER E of JCT SH 131	\$ 15,353,000	In Design	Oct 2014	March 2016
F-11-AB	3	EAGLE	I 70 ML WBND over US 6, RR, EAGLE RIVER E of JCT US 24	Included in F-11-AC estimate above	In Design	Oct 2014	March 2016
F-10-L	3	EAGLE	I 70 ML EBND over US 6, RR, EAGLE RIVER	TBD*	Not Programmed	TBD*	TBD*
F-08-D	3	EAGLE	I 70 ML over UP RR	TBD*	Not Programmed	TBD*	TBD*

FASTER Bridge Enterprise Projects - Statewide

October 2013

Original Bridge Number	2013 CDOT Region	County	Facility Carried over Featured Intersection	Total Estimated Budget	Status	Estimated Const. Start Date	Actual or Estimated Const. Completion Date
G-21-B	4	ELBERT	I 70 FRONTAGE RD over DRAW	\$ 1,540,000	Construction Complete**	Jan 2013	May 2013
H-18-A	2	EL PASO	US 24 ML over BLACK SQUIRREL CREEK W of PEYTON	\$ 3,495,000	Construction Complete**	Nov 2011	Aug 2012
J-18-S	2	EL PASO	I 25 ML NBND over DRAW S of FOUNTAIN	\$ 1,151,000	Construction Complete**	Feb 2012	Aug 2012
J-18-T	2	EL PASO	I 25 ML NBND over DRAW S of FOUNTAIN	Included in J-18-S estimate above	Construction Complete**	Feb 2012	Aug 2012
J-15-B	2	FREMONT	SH 9 ML over CURRANT CREEK NW of JCT US 50	\$ 1,857,000	Construction Complete**	May 2011	Oct 2011
K-14-J	2	FREMONT	US 50 ML over DRAW, btwn TEXAS CREEK & COTOPAXI	\$ 2,668,000	In Design	Feb 2014	Sept 2014
K-16-K	2	FREMONT	SH 120 ML over RR, ARKANSAS RIVER E of PORTLAND	\$ 6,134,000	In Construction	Oct 2012	Feb 2014
K-16-S	2	FREMONT	SH 120 ML over DRAW, UP RR E of FLORENCE	\$ 5,196,000	Design Completed	Feb 2014	Oct 2014
K-14-B	2	FREMONT	US 50ML over OAK CREEK	TBD*	Not Programmed	TBD*	TBD*
F-07-A	3	GARFIELD	SH 82 ML over I70 ML, COLORADO RVR,RR GLENWOOD SPRINGS	\$ 98,529,000	In Design	June 2015	Nov 2017
F-05-L	3	GARFIELD	I 70 ML WBND over COLORADO RIVER	TBD*	Not Programmed	TBD*	TBD*
D-13-A	3	GRAND	US 34 ML over N FK COLORADO RIVER	TBD*	Not Programmed	TBD*	TBD*
J-09-C	3	GUNNISON	US 50 SERVICE RD over GUNNISON RVR OVERFLOW	\$ 2,717,000	Construction Complete**	Aug 2011	Aug 2012
J-09-D	3	GUNNISON	US 50 SERVICE RD over GUNNISON RVR W. SIDE of GUNNISON	Included in J-09-C estimate above	Construction Complete**	Aug 2011	Aug 2012
M-16-P	2	HUERFANO	SH 69 ML over MILLIKEN ARROYO	\$ 3,883,000	In Design	May 2014	Oct 2014
N-16-L	2	HUERFANO	SH 69 ML over TURKEY CREEK	\$ 2,475,000	Construction Complete**	June 2011	July 2011
N-17-C	2	HUERFANO	I 25 BUS RT over SULL CREEK	\$ 3,139,000	Design Completed	Feb 2014	Sept 2014
N-17-N	2	HUERFANO	I 25 ML NBND over MISSOURI CREEK	\$ 2,522,000	Construction Complete**	Jan 2011	Sept 2011
N-17-BN	2	HUERFANO	I25 ML SBND over CO RD 640, BUTTE CREEK	TBD*	Not Programmed	TBD*	TBD*

FASTER Bridge Enterprise Projects - Statewide

October 2013

Original Bridge Number	2013 CDOT Region	County	Facility Carried over Featured Intersection	Total Estimated Budget	Status	Estimated Const. Start Date	Actual or Estimated Const. Completion Date
N-17-S	2	HUERFANO	I25 ML NBND over CO RD 103, BUTTE CREEK	TBD*	Not Programmed	TBD*	TBD*
O-16-A	2	HUERFANO	SH 12 ML over CUCHARAS RIVER S of LA VETA	Included in P-17-H estimate	Construction Complete**	Feb 2012	Nov 2012
F-16-CS	1	JEFFERSON	SH121 ML-WADSWORTH over BEAR CREEK N OF 285	\$ 10,296,000	Construction Complete**	March 2012	Aug 2013
F-16-FL	1	JEFFERSON	US 6 ML over SH 95 ML/SHERIDAN AVE.	\$ 14,279,000	Construction Complete**	Jan 2012	July 2013
E-16-HA	1	JEFFERSON	SH 58 ML over FORD STREET, WASH	\$ 6,736,000	In Construction	June 2013	May 2014
F-16-ER	1	JEFFERSON	US 6 ML over GARRISON STREET	\$ 13,200,000	In Design	July 2014	Sept 2015
G-11-F	3	LAKE	US 24 ML over UP RR	\$ 6,892,000	Construction Complete**	Dec 2010	Nov 2011
B-16-AE	4	LARIMER	US 287 ML over DRAW N of JCT SH 1	\$ 3,965,000	Construction Complete**	July 2011	May 2012
B-16-D	4	LARIMER	SH 14 ML over CACHE LA POUUDRE RIVER E of JCT US 287	\$ 14,983,000	In Design	Feb 2014	May 2015
B-16-EU	4	LARIMER	COUNTY ROAD 48 over I 25 ML	TBD*	Not Programmed	TBD*	TBD*
O-19-H	2	LAS ANIMAS	US 350 ML over PURGATOIRE RIVER NE of JCT US 160	\$ 4,034,000	In Construction	April 2013	Jan 2014
O-19-J	2	LAS ANIMAS	US 350 ML over DRAW S of MODEL	\$ 3,388,000	Construction Complete**	Dec 2012	June 2013
P-19-AD	2	LAS ANIMAS	SH 239(CO RD 75) ML over IRRIGATION CANAL in TRINIDAD	Included in O-19-J estimate above	Construction Complete**	Dec 2012	June 2013
P-17-H	2	LAS ANIMAS	SH 12 ML over PURGATOIRE RIVER NW of WESTON	\$ 2,866,000	Construction Complete**	Feb 2012	Nov 2012
P-23-A_MINOR	2	LAS ANIMAS	US 160 ML over SMITH CANYON	\$ 1,827,000	In Design	May 2014	July 2014
G-22-J	4	LINCOLN	US 24 ML over DRAW E of LIMON	\$ 1,045,000	Construction Complete**	May 2011	Aug 2011
A-24-C	4	LOGAN	US 138 ML over DITCH	\$ 870,000	Construction Complete**	Oct 2010	Dec 2010
A-26-F	4	SEDGWICK	US 138 ML over DRAW	Included in A-24-C estimate above	Construction Complete**	Oct 2010	Dec 2010
G-03-Q	3	MESA	I 70 ML WBND over COLORADO RIVER OVERFLOW	TBD*	Not Programmed	TBD*	TBD*

FASTER Bridge Enterprise Projects - Statewide

October 2013

Original Bridge Number	2013 CDOT Region	County	Facility Carried over Featured Intersection	Total Estimated Budget	Status	Estimated Const. Start Date	Actual or Estimated Const. Completion Date
L-22-E	2	OTERO	SH 266 ML over FT LYON STORAGE CANAL NE of ROCKY FORD	\$ 8,369,000	Construction Complete**	Aug 2012	March 2013
L-22-K	2	OTERO	SH 71 ML over FT LYON CANAL NW of ROCKY FORD	Included in L-22-E estimate above	Construction Complete**	Aug 2012	March 2013
L-22-O	2	OTERO	SH 266 ML over HOLBROOK CANAL NE of ROCKY FORD	Included in L-22-E estimate above	Construction Complete**	Aug 2012	March 2013
L-22-L	2	OTERO	SH 71ML over ARKANSAS RIVER	TBD*	Not Programmed	TBD*	TBD*
M-21-D	2	OTERO	US 350 ML over DRAW SW of LA JUNTA & TIMPAS	\$ 1,960,000	Construction Complete**	Oct 2011	May 2012
L-05-B	5	OURAY	SH 62 ML over UNCOMPAGRE RIVER SHERMAN ST in RIDGWAY	\$ 8,013,000	Construction Complete**	April 2012	Nov 2012
L-06-A	5	OURAY	US 550 ML over BEAR CREEK	\$ 5,851,000	Construction Complete**	July 2010	Oct 2011
G-12-L	2	PARK	SH 9 ML over BUCKSKIN GULCH in ALMA	\$ 323,000	Construction Complete**	Sept 2011	Dec 2011
G-12-C	2	PARK	SH 9 ML over PLATTE GULCH	TBD*	Not Programmed	TBD*	TBD*
L-27-S	2	PROWERS	US 50 ML over DRAW E of LAMAR	\$ 6,697,000	In Design	March 2014	Oct 2014
L-28-C	2	PROWERS	US 50 ML over BNSF RR E of GRANADA	Included in L-27-S estimate above	In Design	March 2014	Oct 2014
L-28-F	2	PROWERS	SH 89 ML over ARKANSAS RIVER S of HOLLY	\$ 6,370,000	Construction Complete**	Feb 2011	Dec 2011
K-17-F	2	PUEBLO	SH 96ML over RUSH CREEK	TBD*	Not Programmed	TBD*	TBD*
K-18-AX	2	PUEBLO	I 25 ML NBND over US 50 BUS RT	\$ 2,672,000	In Design	April 2014	Dec 2017
K-18-CL	2	PUEBLO	I 25 ML SBND over NP RR, ILEX ST, BENNET ST S of JCT SH 96	\$ 23,533,000	In Design	April 2014	Dec 2017
K-18-CK	2	PUEBLO	I 25 ML NBND over NP RR, ILEX ST, BENNET ST N of JCT SH 50 E	\$ 13,800,000	In Design	April 2014	Dec 2017
K-18-R	2	PUEBLO	US 50 BUS EBND over ARKANSAS RIVER	\$ 1,358,000	In Design	April 2014	Dec 2017
L-18-AQ	2	PUEBLO	NORTHERN AVE over I 25 ML	\$ 2,822,000	In Design	April 2014	Dec 2017
L-18-M	2	PUEBLO	I 25 ML NBND over INDIANA AVE	\$ 1,430,000	In Design	April 2014	Dec 2017

FASTER Bridge Enterprise Projects - Statewide

October 2013

Original Bridge Number	2013 CDOT Region	County	Facility Carried over Featured Intersection	Total Estimated Budget	Status	Estimated Const. Start Date	Actual or Estimated Const. Completion Date
L-18-W	2	PUEBLO	I 25 ML SBND over INDIANA AVE	\$ 629,000	In Design	April 2014	Dec 2017
L-18-AU	2	PUEBLO	MESA AVE over I 25 ML	\$ 1,556,000	In Design	April 2014	Dec 2017
L-19-G	2	PUEBLO	SH 96 ML over BOB CREEK CANAL	TBD*	Not Programmed	TBD*	TBD*
N-11-C	5	RIO GRANDE	SH 112 ML over RIO GRANDE CANAL	TBD*	Not Programmed	TBD*	TBD*
C-09-C	3	ROUTT	US 40 ML over E FORK ELK RIVER W of STEAMBOAT SPGS	\$ 6,560,000	In Construction	Feb 2013	Dec 2013
L-04-B	5	SAN MIGUEL	SH 145 ML over LEOPARD CREEK JCT SH 62 - PLACERVILLE	\$ 4,249,000	Construction Complete**	May 2012	Dec 2012
H-16-K	2	TELLER	SH 67 ML over DRAW	\$ 2,617,000	Construction Complete**	Aug 2010	Dec 2010
I-15-Y	2	TELLER	US 24 ML over TWIN CREEK	Included in H-16-K estimate above	Construction Complete**	Aug 2010	Oct 2010
I-17-AE	2	EL PASO	US 24 ML EBND over FOUNTAIN CREEK	Included in H-16-K estimate above	Construction Complete**	Aug 2010	Oct 2010
C-17-BN	4	WELD	I 25 SERVICE RD over LITTLE THOMPSON RIVER S of JCT SH 56	\$ 2,724,000	Construction Complete**	Sept 2012	April 2013
B-17-L	4	WELD	SH 14 ML over COALBANK CREEK W of AULT	\$ 7,528,000	Construction Complete**	Feb 2013	Sept 2013
D-17-AK	4	WELD	SH 66 ML over ST VRRAIN RIVER W of PLATTEVILLE	\$ 6,001,000	Construction Complete**	Nov 2012	Oct 2013
B-17-C	4	WELD	US 85 ML(NUNN BRIDGE) over UPRR	\$ 7,692,000	In Construction	March 2013	Dec 2013
C-17-B	4	WELD	SH 60ML over SOUTH PLATTE RIVER	TBD*	Not Programmed	TBD*	TBD*
D-28-B	4	YUMA	US 34 ML over N FK REPUBLICAN RIVER W of LAIRD	\$ 3,475,000	Construction Complete**	June 2012	Dec 2012

*Bridges marked as TBD (to be determined) have not been scoped from a cost or schedule perspective, and are not included within the current \$300M bond program. They will be programmed in a subsequent bond issuance.

**Construction Completion is when the repaired and/or replacement structure is open to traffic.