

U.S. 40 Reconstruction Update

Mainline concrete paving is complete! Several nighttime closures planned this week

September 24, 2010 - STEAMBOAT SPRINGS - Work is still progressing rapidly this third week with good weather. Mainline Concrete Paving is completed. Here is a look ahead for the rest of this week and next week (This is an aggressive schedule, dependent upon weather and barring any unforeseen challenges.)

Friday 9-24-10

- Concrete hand pours 4th to 3rd (parking lanes, curb and gutter, ADA ramps) south side
- Patterned concrete at 9th and 8th street bulb-outs north side of road
- Asphalt patching on side streets 8th, 7th and 5th south side

Saturday 9-25-10

- Asphalt paving just east of 3rd Street eastbound lanes (transition from concrete to asphalt)

Sunday 9-26-10 FULL NIGHTTIME CLOSURE

- Paint crew will start grinding at night for the inlaid pavement markings. **There will be a full road closure from 3rd Street to 11th Street from 7:00 P.M. to 7:00 A.M.; traffic will be detoured to Oak Street**

Monday 9-27-10 DELAYS MONDAY MORNING, NIGHT CLOSURE OF LINCOLN (same details as above)

- **NEW Traffic Control Layout** (3rd through 13th); expect delays Monday morning. Traffic will be moved to the outside lanes in each direction to allow the paint crew room to install the inlaid pavement markings. As soon the work is finished the lanes will reopen.
- Concrete hand pours 4th and 3rd street intersections, south side, and sidewalk between 9th and 7th
- Patterned concrete at 10th and 9th Street bulb-outs, south side of road
- Paint crew installing inlaid pavement markings
- Westbound left turns will open up at 5th, 7th, 11th and 13.
- Eastbound left turn will open up at 12, 7th and 5th streets

Tuesday 9-28-10 NIGHT CLOSURE

- Concrete hand pours on sidewalk between 7th and 5th
- Pattern concrete at 9th and 8th Street bulb-outs, south side of road
- Paint crew installing inlaid pavement markings

Wednesday 9-29-10 NIGHT CLOSURE POSSIBLE

- Concrete hand pours sidewalk between 5th and 3rd
- Patterned concrete at 8th and 7th Street bulb-outs, south side of road
- Paint crew installing inlaid pavement markings

Thursday 9-30-10

- Concrete hand pours, miscellaneous areas
- Patterned concrete at 7th and 6th Street bulb-outs, south side of road
- Paint crew installing inlaid pavement markings

Friday 10-1-10

- Concrete hand pours misc. areas and clean-up
- Patterned concrete at 6th and 5th Street bulb-outs, south side of road
- Paint crew finish installing inlaid pavement markings

REGULAR TRAVEL IMPACTS - There will be daily closures on side streets where work is underway (see below). Construction will happen five days a week, Monday through Friday (weather permitting) from 7 a.m.-7 p.m. with *some additional night and weekend work*. The entire roadway may be closed as necessary for night construction from 7 p.m.-7 a.m. One lane of traffic will be maintained in each direction with the exception of some full night closures of Lincoln, which will be announced and signed prior. Traffic control devices will remain in place 24 hours a day 7 days a week. The project is expected to be completed prior to November 18, 2010.

BUS SCHEDULES - During construction, bus stops may be moved as detours require. Please call (970) 879-3717 for updated information, or visit Steamboat Springs Transit's (SST) website at www.steamboatsprings.net for general bus schedule information. SST recommends that passengers catch an earlier bus during construction. Once construction is complete, the bus stops on Lincoln will be moved to their permanent location on the west side of each intersection.

Scott Contracting, Inc. is communicating project information to the public through the following means, managed locally:

- 1) **E-mail Blasts:** If you want to join our list, follow these 3 easy steps: 1) Visit our Web site at www.coloradodot.info and click on the icon in upper right corner entitled "Sign up for Email and Wireless Alerts." 2) Enter your e-mail address and decide if you want your account password protected and if you want to receive e-mail, text alerts or both (not all items are available as a text alert). 3) First-time subscribers are then presented with a list of all subscription items available. Select the updates you want to receive and hit "Submit."
- 2) **Project Info. Hotline:** (970) 819-7008, updated regularly during construction.
- 3) **Project Website:** visit and bookmark our project website, which is updated at least weekly. www.coloradodot.info/projects/us40steamboat.