

# Welcome

*Joshua Laipply, PE (Bridge Branch Manager)*

- ABC and CDOT
- Politics of ABC

*Tim Harris, PE (Chief Engineer)*

- Overview
  - Forms and Decision assistance
  - Region 4
  - Region 2
  - Region 6
  - FHWA

# Implementing ABC at CDOT

Behrooz Far, PE  
Preeda Chomsrimake, PE

R3 Design and Construction  
&  
Fabrication Inspection  
Staff Bridge

# CDOT's ABC Method

- Goal
  - CDOT specific ABC decision –making tool to aid transportation professionals in making educated decisions on using ABC techniques on Colorado transportation projects and other off system projects.
  - The Right ABC method for the Right Project
- Tools
  - Workflow
  - Pre-Scoping Rating
  - AHP Software

# ABC Design Bulletin Dec 13, 2012



Colorado Department of Transportation  
Project Development Branch

## DESIGN BULLETIN

Accelerated Bridge Construction (ABC)  
2012 Number 3, Page 1 of 1  
Date: December 13, 2012

### Accelerated Bridge Construction (ABC)

In order to further strengthen CDOT's role as stewards of the taxpayers' dollars, and to minimize the impact to the traveling public, CDOT has developed a tool for evaluating accelerated bridge techniques, to determine whether or not they are appropriate for a given project.

This design bulletin provides general guidance as to the use of accelerated bridge construction techniques on a project that contains one or more bridges.

#### Applicable Materials:

All applicable materials for ABC evaluation can be downloaded at the internet link given below. The materials are compressed in a Zip file. Download the materials, unzip the files, and save the files to your local machine.

<http://intranet/engineering/staff-bridge/accelerated-bridge-construction/view>

#### Guidance:

The accelerated bridge construction methodology is to be evaluated for all projects that will contain one or more bridges and a justification letter written to the project file as to why or why not an ABC technique will be used on a project. The justification letter should include materials completed during the ABC evaluation. The design team may choose to work with the designated Staff Bridge Engineer for guidance and information regarding the use of the ABC materials.

The document "CDOT\_ABC\_Selection\_Overview" contains an overview of the ABC process. The process is a two-phase approach. One phase is a cursory evaluation as to whether or not ABC is appropriate for a given project. The second phase is an in-depth evaluation as to what type of ABC technique will be employed. This cursory evaluation is to be done during the scoping phase using the spreadsheet "CDOT\_Prescoping\_ABC\_Rating\_Attachment\_B". If the results of the cursory evaluation show that an ABC technique is appropriate for the project, the design team may move on to a more in-depth evaluation using the "ABC Decision Making Software" to determine which ABC method best meets the project's goals and constraints. If the in-depth evaluation is required, the design team shall schedule a meeting with all specialty groups including but not limited to: Staff Bridge, Utilities, Environmental, Traffic, Hydraulics, etc. to execute the ABC Decision Making Software. The results of the software are to become part of the project files.

The above information is represented graphically in the document titled, "ABC\_Workflow\_Attachment\_A"

# External CDOT Website Location

ABC documents on the  
Design & Construction Project Support

<http://www.coloradodot.info/business/designsupport>

<http://www.coloradodot.info/business/designsupport/abc-documents>



Quick Links

- Design and Construction Project Support
- American Recovery and Reinvestment Act
- Accelerated Bridge Construction Documents
- Construction Specifications
- Bulletins and Manuals
- Misc. Design Documents
- Other Specifications
- Policy Memos
- M&S Standard Plans
- CADD, Engineering Design Processes, and ProjectWise
- Innovative Contracting and Design - Build
- CDOT & Local Agency
- Software / Software Support
- Water Quality Control


## Design and Construction Project Support

The Design & Construction Support Site has changed. It still contains the same information. Please use our search function if you cannot locate the document you are looking for.

The Design and Construction Project Support Section contains information about Standards and Specifications used during the design and construction of CDOT projects. There are also design aids, Construction Bulletins, Special Provisions, and Support Software.

Please reference the Quick Links located to the left to navigate. Below is a brief outline indicating what information can be found within those links listed in alphabetical order.

- American Recovery and Reinvestment Act: (ARRA) Related Documents.
- Accelerated Bridge Construction Documents
- Construction Specifications: This area contains standard specifications appropriate for use on CDOT construction Projects and revisions thereto. The 2005 Standard Specifications are now available and should be used on all projects advertised on or after October 13, 2005.
- Bulletins and Manuals: Links to various Design Manuals & Guides, Construction Bulletins.
- Miscellaneous Design Documents: Library of CDOT Sample Sheets, Safety Selection Guide and other documents not related to any of the above categories.
- Other Specifications: ITS, FIPI, Material Specifications Checklist, Pilot Project Special Provisions.
- Policy Memos: Various Policy Memos as well as Americans with Disabilities Act (ADA) Accessibility Requirements in CDOT Transportation Projects.
- M&S Standard Plans: The M Standard Plans and the S Standard Plans.
- CADD & Engineering Processes: All CADD and ProjectWise Related Documents, Training, Manuals, Library, Tips.
- Innovative Contracting and Design - Build: A process of systematic decision-making, risk identification and allocation, identification of goals and objectives, identification and development of strategies, and creation of a competitive procurement environment.



2012 M&S Standard Plans Book



Now Available! >>

### Contact Information

Questions about the use of Design & Construction Support should be directed to CDOT's Standards and Specifications Unit:

Larry Brinck  
(303) 757-9474  
larry.brinck@state.co.us

### Working with Local Government

Governor Hickenlooper has issued an Executive Order directing state agencies to take specific steps to enhance relations with local government. Here is how CDOT is complying with the Executive Order.

When promulgating rules, CDOT routinely utilizes a software system developed by the Department of Local Affairs in coordination with the Governor's Office to notify local elected officials of rule making and request input on the rules.

### CDOT Financials

In accordance with House Bill 11-1002, CDOT has created an online database for the Colorado



Taking care to get you there

Site Map Accessibility Contact

Search Site



HOME TRAVEL CENTER NEWS BUSINESS CENTER PROGRAMS PROJECTS ABOUT CDOT LIBRARY

home : business center : design and construction project support : accelerated bridge construction documents

BOOKMARK

**Quick Links**

- Accelerated Bridge Construction Documents
- Accelerated Bridge Construction Documents.zip

## Accelerated Bridge Construction Documents

[Accelerated Bridge Construction Documents.zip](#)



**2012 M&S Standard Plans Book**

Now Available! >>

**Contact Information**

Questions about the use of Design & Construction Support should be directed to CDOT's Standards and Specifications Unit:  
Larry Brinck  
(303) 757-9474  
larry.brinck@state.co.us

**Working with Local Government**

Governor Hickenlooper has issued an Executive Order directing state agencies to take specific steps to enhance relations with local government. Here is how CDOT is complying with the Executive Order.

When promulgating rules, CDOT routinely utilizes a software system developed by the Department of Local Affairs in coordination with the Governor's Office to notify local elected officials of rule making and request input on the rules.





# INTRANET

Far, Behrooz ▾

Search Site  Search  
 only in current section

Home

News

Employees

Business

Maintenance

Engineering

Resources

- Staff Bridge
  - Bridge Data
  - Bridge Policies
  - Revision History
  - Org Chart
  - Staff Bridge Phone Directory
  - Accelerated Bridge Construction**

You are here: Home > Engineering > Staff Bridge

## Staff Bridge

by Nord, Mark — last modified Apr 27, 2012 05:18 PM



### Contact Information

Contact Information  
Staff Bridge Branch  
4201 E Arkansas Ave Room 107  
Denver CO 80222  
303-757-9309

Mark Leonard, P.E.  
Branch Manager

Mac Hasan, P.E,  
Bridge Policy and Standards

Lynn Crowell, P.E.  
Bridge Inspection Program

Behrooz Far, P.E.  
Bridge Fabrication  
Inspection

Mark Nord, P.E.  
Bridge Asset Management  
and Records


### External Links

- Bridge Field Log of Structures
- Bridge Design Manual
- Bridge Detail Manual
- Metric Bridge Geometry
- Bridge Rating Manual
- Pontis Coding Guide
- Structural Worksheets
- Project Special Provisions
- Technical Memorandums
- External Bridge Site
- External Bridge Enterprise Site
- Bridge Enterprise SharePoint Team Site
- Bridge Data SharePoint Partneret Site
- Bridge Design & Rating Software





# CDOT INTERNAL SITE



The screenshot shows the CDOT Intranet homepage. At the top left is the CDOT logo with the text 'DEPARTMENT OF TRANSPORTATION'. In the center is a large yellow box with the word 'INTRANET' in blue. On the top right, there is a user profile for 'Far, Behrooz' and a search bar with the text 'Search Site' and a 'Search' button. Below the search bar is a checkbox labeled 'only in current section'. A horizontal navigation bar contains the following tabs: Home, News, Employees, Business, Maintenance, Engineering (highlighted in orange), and Resources. Below the navigation bar, a breadcrumb trail reads 'You are here: Home > Engineering > Staff Bridge > Accelerated Bridge Construction'. The main content area features a left-hand sidebar with a tree view of links: Staff Bridge, Bridge Data, Bridge Policies, Revision History, Org Chart, Staff Bridge Phone, Directory, Accelerated Bridge Construction (highlighted in yellow), and Accelerated Bridge Construction. The main content area displays the title 'Accelerated Bridge Construction' in large black font, flanked by two red arrows. Below the title, it says 'by Kayhan, Hamid — last modified Oct 30, 2012 01:24 PM'. The text reads: 'In the past, the Department used an Accelerated Bridge Construction (ABC) Decision Chart during project scoping to determine if ABC was appropriate for the site. This chart was based on the Federal Highway Administration Manual entitled "Decision-Making Framework for Prefabricated Bridge Elements and Systems (PBES), May 2006". This process was based on a set of questions regarding specific constraints of each project. If certain thresholds were met, ABC was recommended.' Below the text is a download link: 'ABC Complete Package.zip — Zip archive, 1357 kB (1390231 bytes)'.

# Material for ABC Evaluation

The screenshot shows the WinZip application window titled "WinZip - ABC\_Complete\_Package[2].zip". The interface includes a menu bar (Home, Backup, Tools, Settings, Layout, Help, Upgrade), a toolbar with various actions like Compress, Send, Decompress, View, and Editing, and a file list pane. The file list pane shows the following contents:


Name	Type	Modified	Size	Ratio	Packed
ABC AHP Decision Tool	Folder	10/30/2012 8:07 AM			
ABC_Matrix_Attachment_C.xlsx	Microsoft Ex...	10/10/2012 7:32 AM	38,047	13%	32,958
ABC_Workflow_Attachment_A.docx	Microsoft W...	10/10/2012 7:32 AM	16,397	18%	13,515
AHP_Software_Definition List_CDOT.pdf	Adobe Acrob...	10/10/2012 7:32 AM	86,068	27%	62,616
AHP_Software_Software Manual.pdf	Adobe Acrob...	10/10/2012 7:32 AM	468,561	16%	391,760
CDOT_ABC_Selection_Overview.docx	Microsoft W...	10/10/2012 7:32 AM	20,644	13%	17,961
CDOT_Prescoping_ABC_Rating_Attachment_B.xls	Microsoft Ex...	10/10/2012 8:14 AM	280,576	41%	164,987

Selected 0 files, 0 bytes | Total 22 files, 2,042KB

# Workflow (Top Section)

Attachment A

## ABC Evaluation and Decision Matrix Workflow



# Pre-Scoping Rating

<p>Project: Number By: Initial Checked: Initial Date: 0/0/00 0/0/00 Sheet No. 1 of 3</p> <p><b>Pre-Scoping ABC Rating</b></p> <p>Enter values for each aspect of the project. Attach applicable supporting data.</p> <p><b>Average Daily Traffic</b> 0          0 No traffic impact          1 Less than 5000          2 5000 to 10000          3 10000 to 15000          4 15000 to 20000          5 More than 20000</p> <p><b>Delay/Detour Time</b> 0          0 No delay          1 Less than 5 minutes          2 5-10 minutes          3 10-15 minutes          4 15-20 minutes          5 More than 20 minutes</p> <p><b>Bridge Importance</b> 0          1 Normal Bridge - minimal access impact          2 Essential Bridge - impact to local and business          3 Critical Bridge - only access to community or business</p> <p><b>User Costs</b> 0          0 No user costs          1 Less than \$10,000          2 \$10,000 to \$50,000          3 \$50,000 to \$75,000          4 \$75,000 to \$100,000          5 More than \$100,000</p> <p><b>Economy of Scale</b> 0          0 1 span          1 2 to 3 spans          2 4 to 5 spans          3 5 spans or multiple structures</p> <p><b>Safety</b> 0          1 Short duration impact with simple MOT scheme          2 Short duration impact with multiple traffic shifts          3 Normal duration impact with multiple traffic shifts          4 Extended duration impact with multiple traffic shifts          5 Extended duration impact with complex MOT scheme</p> <p><b>Railroad Impact</b> 0          0 No railroad or minor railroad spur          3 One mainline railroad track          5 Multiple mainline railroad tracks</p> <p><b>Site Conditions</b> 0          0 Inhibiting site constraint (e.g., 1 ft. profile shift)          3 Time sensitive constraint (e.g., utility re-dialer)          5 Favorable site conditions</p>	<p>Project: Number By: Initial Checked: Initial Date: 0/0/00 0/0/00 Sheet No. 2 of 3</p> <p><b>Pre-Scoping ABC Rating</b></p> <p>Note: Do not adjust weight factors without prior consultation with CDOT Project Development Manager</p> <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th colspan="6">ABC RATING SCORE FACTORS AND WEIGHTS</th> </tr> <tr> <th></th> <th>Score</th> <th>Weight Factor</th> <th>Adjusted Score</th> <th>Maximum Score</th> <th>Adjusted Score</th> </tr> </thead> <tbody> <tr><td>Average Daily Traffic</td><td>0</td><td>10</td><td>0</td><td>5</td><td>50</td></tr> <tr><td>Delay/Detour Time</td><td>0</td><td>10</td><td>0</td><td>5</td><td>50</td></tr> <tr><td>Bridge Importance</td><td>0</td><td>5</td><td>0</td><td>5</td><td>25</td></tr> <tr><td>User Costs</td><td>0</td><td>10</td><td>0</td><td>5</td><td>50</td></tr> <tr><td>Economy of Scale</td><td>0</td><td>3</td><td>0</td><td>3</td><td>9</td></tr> <tr><td>Safety</td><td>0</td><td>10</td><td>0</td><td>5</td><td>50</td></tr> <tr><td>Railroad Impact</td><td>0</td><td>5</td><td>0</td><td>5</td><td>25</td></tr> <tr><td>Site Conditions</td><td>0</td><td>5</td><td>0</td><td>5</td><td>25</td></tr> <tr><td colspan="3">Total Score</td><td>0</td><td>Max. Score</td><td>284</td></tr> </tbody> </table> <p><b>BC Rating Score:</b> 0% of Maximum Score</p> <p>The ABC Rating Score is driven by the four most heavily weighted factors: Average Daily Traffic, Delay/Detour Time, User Costs and Safety. For a detailed explanation, review the narrative on page 4 of the ABC Decision Making Process.</p> <p><b>Cost Considerations:</b> Calculate the following costs for use in determining the lowest total project cost:</p> <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th colspan="3">TOTAL PROJECT COST EVALUATION</th> </tr> <tr> <th></th> <th>Traditional Const.</th> <th>ABC Constructive</th> </tr> </thead> <tbody> <tr><td>Constructive Costs</td><td>\$0</td><td>\$0</td></tr> <tr><td>User Costs</td><td>\$0</td><td>\$0</td></tr> <tr><td><b>Total Project Cost</b></td><td><b>\$0</b></td><td><b>\$0</b></td></tr> </tbody> </table> <p>* Account for the following Construction Costs that can be dramatically reduced with ABC construction:  <b>Dates</b>  <b>Traffic Control</b>  <b>Railroad flagging</b>  <b>Railroad shutoff</b>  <b>Increased Contractor and/or CDOT safety</b></p>	ABC RATING SCORE FACTORS AND WEIGHTS							Score	Weight Factor	Adjusted Score	Maximum Score	Adjusted Score	Average Daily Traffic	0	10	0	5	50	Delay/Detour Time	0	10	0	5	50	Bridge Importance	0	5	0	5	25	User Costs	0	10	0	5	50	Economy of Scale	0	3	0	3	9	Safety	0	10	0	5	50	Railroad Impact	0	5	0	5	25	Site Conditions	0	5	0	5	25	Total Score			0	Max. Score	284	TOTAL PROJECT COST EVALUATION				Traditional Const.	ABC Constructive	Constructive Costs	\$0	\$0	User Costs	\$0	\$0	<b>Total Project Cost</b>	<b>\$0</b>	<b>\$0</b>	<p>Project: Number By: Initial Checked: Initial Date: 0/0/00 0/0/00 Sheet No. 3 of 3</p> <p><b>Pre-Scoping ABC Rating</b></p> <p>* Require Director or Chief Engineer to evaluate possible indirect benefits</p> <pre>     graph TD       A[ABC Rating 0 to 20] --&gt; B{Can project delivery be accelerated with ABC?}       B -- Yes --&gt; C[ABC Rating 20 to 50]       B -- No --&gt; D{Does ABC require a critical environmental issue?}       D -- Yes --&gt; C       D -- No --&gt; E{Is the bridge construction practical cost?}       E -- Yes --&gt; C       E -- No --&gt; F{Do the existing site conditions support an ABC approach?}       F -- Yes --&gt; G{Does ABC provide the lowest total project cost?}       F -- No --&gt; H{Director Decision?}       G -- Yes --&gt; I[Develop ABC potential methods and perform AWP analysis with the project team before PR.]       G -- No --&gt; H       H -- Yes --&gt; I       H -- No --&gt; J[Use Traditional Construction]       </pre>
ABC RATING SCORE FACTORS AND WEIGHTS																																																																																			
	Score	Weight Factor	Adjusted Score	Maximum Score	Adjusted Score																																																																														
Average Daily Traffic	0	10	0	5	50																																																																														
Delay/Detour Time	0	10	0	5	50																																																																														
Bridge Importance	0	5	0	5	25																																																																														
User Costs	0	10	0	5	50																																																																														
Economy of Scale	0	3	0	3	9																																																																														
Safety	0	10	0	5	50																																																																														
Railroad Impact	0	5	0	5	25																																																																														
Site Conditions	0	5	0	5	25																																																																														
Total Score			0	Max. Score	284																																																																														
TOTAL PROJECT COST EVALUATION																																																																																			
	Traditional Const.	ABC Constructive																																																																																	
Constructive Costs	\$0	\$0																																																																																	
User Costs	\$0	\$0																																																																																	
<b>Total Project Cost</b>	<b>\$0</b>	<b>\$0</b>																																																																																	

# Example for US 6 over Garrison



Sufficiency Rating = 31.6 SD

# US 6 over Garrison Pre-Scoping Meeting

- Information Needed
  - Average Daily Traffic
  - Delay/Detour Time
  - Bridge Importance
  - User Costs
  - Economy of Scale
  - Safety
  - Railroad Impacts
  - Site Conditions

**ROAD USER COST CALCULATIONS**

Subaccount:  Project Name:  Highway No.:

Construction Year ADT:  % Trucks:

---

**NON-CONSTRUCTION CONDITIONS**

Posted Speed =  Length:

Travel Time = Mileage ÷ (Posted Speed)

---

**CONSTRUCTION CONDITIONS**

Total Construction Length including Detours:

Segment	Length	Con
Segment 1:	<input type="text" value="0.5"/>	<input type="text" value="IV"/>
Segment 2:	<input type="text" value="0.6"/>	<input type="text" value="IV"/>
Segment 3:	<input type="text" value="0.5"/>	<input type="text" value="IV"/>
Segment 4:	<input type="text"/>	<input type="text" value="IV"/>

\*Segment Length Total: 1.6 x 60 = 0.00

Total Travel Time =

\*Segment mileage should add up to Total Construction Length.

---

**TRAVEL TIME COSTS:**

Delay Cost Factors:

Passenger Cars:  \$ / veh-hr of delay

Multi-Unit Trucks:  \$ / veh-hr of delay

	(%)	(ADT)	(COST FACT)	(M)
Passenger Car Component:	<input type="text" value="0.98"/>	<input type="text" value="1E+05"/>	<input type="text" value="12.16"/>	<input type="text" value="60 min/hr"/>
Truck Component:	<input type="text" value="0.02"/>	<input type="text" value="1E+05"/>	<input type="text" value="24.18"/>	<input type="text" value="60 min/hr"/>
<b>Total Daily Cost per Minute of Delay =</b>	<input type="text"/>			

---

**ROAD USER COSTS**


Construction Delay = Construction Travel Time - Non-Construction Travel Time =  Minutes

**Total Resultant Delay Costs = 0.41 X \$21,081 = \$8,727 per day**

USE

Detour Length 19:	<input type="text" value="0.6 mi"/>
Toll Facility 20:	<input type="text" value="3"/>
Custodian 21:	<input type="text" value="1"/>
Owner 22:	<input type="text" value="1"/>
Functional Class 26:	<input type="text" value="12"/>
Year Built 27:	<input type="text" value="1964"/>
Lanes on 28A:	<input type="text" value="6"/>
Lanes Under 28B:	<input type="text" value="4"/>
ADT 29:	<input type="text" value="102,000"/>
Year of ADT 30:	<input type="text" value="2008"/>

# Pre-Scoping Meeting

1		Project: Number
2		By: Initials Checked: Initials
3		Date: 0/0/00 0/0/00
4		Sheet No. 1 of 3
5	<b>Pre-Scoping ABC Rating</b> <span style="float: right;"><b>May 2012</b></span>	
6		
7		
8	Enter values for each aspect of the project. Attach applicable supporting data.	
9		
10		
11	<b>Average Daily Traffic</b> <input type="text" value="5"/>	0 No traffic impacts
12	Combined on and under	1 Less than 5000
13	Enter 5 for Interstate Highways	2 5001 to 10000
14		3 10001 to 15000
15		4 15001 to 20000
16		5 More than 20000
17		
18	<b>Delay/Detour Time</b> <input type="text" value="1"/>	0 No delays
19		1 Less than 5 minutes
20		2 5-10 minutes
21		3 10-15 minutes
22		4 15-20 minutes
23		5 More than 20 minutes
24		
25	<b>Bridge Importance</b> <input type="text" value="3"/>	1 Normal Bridge - minimal access impacts
26		3 Essential Bridge - impacts to locals and business
27		5 Critical Bridge - only access to community or business
28		
29	<b>User Costs</b> <input type="text" value="1"/>	0 No user costs
30	(per day)	1 Less than \$10,000
31		2 \$10,000 to \$50,000
32		3 \$50,000 to \$75,000
33		4 \$75,000 to \$100,000
34		5 More than \$100,000
35		

ADT = 102,000

# Pre-Scoping Meeting

35				
36	<b>Economy of Scale</b>	1	0	1 span
37	(repetitive work or		1	2 to 3 spans
38	standard details)		2	4 to 5 spans
39			3	> 5 spans or multiple structures
40				
41	<b>Safety</b>	3	1	Short duration impact with simple MOT scheme
42			2	Short duration impact with multiple traffic shifts
43			3	Normal duration impact with multiple traffic shifts
44			4	Extended duration impact with multiple traffic shifts
45			5	Extended duration impact with complex MOT scheme
46				
47	<b>Railroad Impacts</b>	0	0	No railroad or minor railroad spur
48			3	One mainline railroad track
49			5	Multiple mainline railroad tracks
50				
51	<b>Site Conditions</b>	5	0	Inhibiting site constraint (e.g. > 1ft. profile shift)
52			3	Time sensitive constraint (e.g. utility schedules)
53			5	Favorable site conditions
54				
55				
56				
57				
58				
59				
60				

Notes



# Pre-Scoping Worksheet

## Page 2



Project:	Number		
By:	Initials	Checked:	Initials
Date:	0/0/00		0/0/00
Sheet No.	2	of	3

Project:	F-16-ER US 6 over Garrison		
By:	LEB	Checked:	BMF
Date:	2/21/2013		3/6/2013
Sheet No.	2	of	3

### Cost Considerations:

Calculate the following costs for use in determining the lowest total project cost. (Completed at FIR level)

TOTAL PROJECT COST EVALUATION		
	Traditional Const.	ABC Construction
* Construction Costs	\$0	\$0
User Costs	\$0	\$0
<b>Total Project Cost</b>	<b>\$0</b>	<b>\$0</b>

\* Account for the following Construction Costs that can be dramatically reduced with ABC construction:

- Detour**
- Traffic Control**
- Railroad flagging**
- Railroad shoefly**
- Increased Contractor and/or CDOT safety**

### Pre-Scoping ABC Rating

May 2012

Note: Do not adjust weight factors without prior consultation with CDOT Project Development Manager

ABC RATING SCORE FACTORS AND WEIGHTS					
	Score	Weight Factor	Adjusted Score	Maximum Score	Adjusted Score
Average Daily Traffic	5	10	50	5	50
Delay/Detour Time	1	10	10	5	50
Bridge Importance	3	5	15	5	25
User Costs	1	10	10	5	50
Economy of Scale	1	3	3	3	9
Safety	3	10	30	5	50
Railroad Impacts	0	5	0	5	25
Site Conditions	5	5	25	5	25
	Total Score		118	Max. Score	284

ABC Rating Score: 42 % of Maximum Score

The ABC Rating Score is driven by the four most heavily weighted factors: Average Daily Traffic, Delay/Detour Time, User Costs and Safety. For a detailed explanation, review the narrative on page 4 of the ABC Decision Making Process.



# Pre-Scoping Worksheet

## Page 3





Project:	Number	
By:	Initials	Checked: Initials
Date:	0/0/00	0/0/00
Sheet No.	3	of 3

Project:	Number
By:	Initials
Date:	0/0/00
Sheet No.	3 of 3

### Pre-Scoping ABC Rating

May 2012

\* Region Director or Chief Engineer to evaluate possible indirect benefits



# ABC Matrix

Attachment C



## Accelerated Bridge Construction Matrix

*This matrix is to provide suggestions and previously utilized methods for accelerated bridge construction, it is not all inclusive nor intended to dictate any particular method.*



Substructure	Approach, Embankment & Backfill	Superstructure	Super Structure placement
	Pre-fabricated approach slabs	Adjacent Girders <sup>2</sup>	
	Flowfill	Precast Deck Panels (partial depth) <sup>2</sup>	
Pre-fabricated Pier Caps	Expanded Polystyrene (EPS) Geofoam	Pre-fabricated pedestrian bridge <sup>2</sup>	
Pre-fabricated columns		Pre-fabricated box culvert <sup>2</sup>	
Pre-fabricated foundations		Precast Deck Panels (full depth) <sup>2</sup>	
Geosynthetic Reinforced Soil (GRS) Abutment <sup>1</sup>		Modular Girder and Deck elements <sup>2</sup>	
Pre-fabricated wingwalls/backwalls <sup>2</sup>		Post-tensioned concrete through beams <sup>2</sup>	Heavy Lift Cranes
Continuous Flight Auger Piles (CFA)		Pre-fabricated truss or arch span <sup>2</sup>	Skid or Slide In
			Longitudinal Bridge Launch
			Self Propelled Modular Transport (SPMT)

<sup>1</sup> FHWA Every Day Counts Initiatives


<sup>2</sup> Prefabricated Bridge Elements and Systems (PBES)

**ABC Costs** *ABC method construction costs generally increase with project complexity. However many methods of ABC may reduce the over all project cost. Specifically where ABC methods can eliminate or reduce detours, or traffic control.*




# Analytic Hierarchy Process

- Decision making process
  - Simplifies numerous factors into pair-wise comparisons
- Project specific weight factors
- Compares ABC alternatives



# Step 1: Develop Hierarchy and Set Alternatives

- Select those that apply to your project
- Set Alternatives



# Step 2: Complete Pairwise Comparisons

Direct Costs 9 7 5 3 1 3 5 7 9 Other Costs

Direct Cost has "demonstrated importance" to Other Costs. (Can further explain logic)

Direct Costs 9 7 5 3 1 3 5 7 9 Schedule Constraints

The weather window for the project is limited. Need accelerated construction schedule within reason of budget constraints. "Strong Importance"

Intensity	Definition	Explanation
1	Equal importance	Two activities contribute equally to the objective
3	Weak importance of one over another	Experience and judgment slightly favor one activity over another
5	Essential or strong importance	Experience and judgment strongly favor one activity over another
7	Demonstrated importance	An activity is strongly favored, and its dominance demonstrated in practice
9	Absolute importance	The evidence favoring one activity over another is of the highest possible order of affirmation
2, 4, 6, 8	Intermediate values between the two adjacent judgments	When compromise is needed


# Step 3: Apply to Alternatives

Construction

ABC 1      9   7   5   3   1   3   5   7   9      ABC 2

Intensity	Definition	Explanation
1	Equal importance	Two activities contribute equally to the objective
3	Weak importance of one over another	Experience and judgment slightly favor one activity over another
5	Essential or strong importance	Experience and judgment strongly favor one activity over another
7	Demonstrated importance	An activity is strongly favored, and its dominance demonstrated in practice
9	Absolute importance	The evidence favoring one activity over another is of the highest possible order of affirmation
2, 4, 6, 8	Intermediate values between the two adjacent judgments	When compromise is needed

# Step 4: Analyze Results





# AHP Software

- Project specific
- Documentation of thought process
- Tool to facilitate discussion and come to conclusion for best fit ABC alternative

# Subject Matter Expert Contact Information

Behrooz Far  
303-757-9193  
[BEHROOZ.FAR@STATE.CO.US](mailto:BEHROOZ.FAR@STATE.CO.US)

Or

Preeda Chomsrimake  
303-757-9194  
[PREEDA.CHOMSRIMAKE@STATE.CO.US](mailto:PREEDA.CHOMSRIMAKE@STATE.CO.US)

# Thank you

# Questions

# Region 4 Bridge Slides

# US 34 BRIDGE REPLACEMENT EAST OF WRAY



Before



During



72 Hours Later

# CDOT Management Team

- Keith Sheaffer, R4 South Program Engineer
- Brett Locke, Sterling Resident Engineer
- Craig Schumacher, Sterling Project Engineer

# CDOT/TSH Blended Design Team

- Tsiouvaras Simmons Holderness Engineering: Structure Design
  - Jeff Simmons
  - Treena Fulton
  - Andy Pelster
- Project Engineer (Roadway Design): Craig Schumacher CDOT
- Hydraulic Engineer: Steve Griffin CDOT
- Staff Bridge: Richard Osmun CDOT
- Environmental: Patrick Hickey, Jennifer Gorek, Jennifer Klaetsch CDOT
- Traffic: Daniel Thomas CDOT
- Utilities: Rudy Sipnefski CDOT
- Survey: Lee Groves CDOT
- Right of Way: Dan Michna CDOT
- Materials: Rick Chapman CDOT


# Project Construction Team

- CDOT Resident Engineer: Brett Locke
- CDOT Project Engineer: Craig Schumacher
- CDOT Inspector: Carlos Gomez
- CDOT Tester: Andrew Muller
- Tsiouvaras Simmons Holderness: Engineering Review
- Consultant Inspector: Richard McKay
- Construction Contractor: Lawrence Construction
- Project Manager: Anne Lawrence
- Superintendent: Lee Adams
- Foreman: Jose Diaz



# Site Challenges


Limited right of way between the BNSF Railroad located to the north of the highway and the structure



Bridge


Haigler Canal head gate structure located under and to the south of the structure

# On Site Detour





# Off Site Detour

- Shortest paved detour route was 69 miles long with a calculated user cost at \$48,000 per day.



# Bridge Section and Layout



# Alternatives Considered

Construction Method	Engineer Estimate	User Costs	Total Cost
Complete Closure - Off Site Detour	\$ 2,111,031	\$ 4,320,000	\$ 6,431,031
Complete Closure - On Site Detour to South	\$ 2,629,011	\$ -	\$ 2,629,011
2 Phase construction - One Lane Traffic Open During Construction	\$ 2,382,539	\$ -	\$ 2,382,539
Complete Closure - Lateral Roll-In	\$ 2,323,735	\$ 96,000	\$ 2,419,735
Complete Closure - In Place Accelerated Bridge Construction	\$ 2,335,517	\$ 672,000	\$ 3,007,517

# Design Decisions

- Design two alternatives for contractors to bid.
- Alt 1 = Build in Place Utilizing Accelerated Bridge Construction
- Alt 2 = Slide-In
- Utilize A+B Cost Plus Time Bidding. The B portion being the number of days needed to close US 34 to traffic with a maximum number of days set at 16.
- The Slide-In would involve building the foundations under live traffic, building the bridge superstructure to the south of the existing bridge, and sliding it in to its final position.

# Bid Results

- 7 Bidders
  - 4 Bids for the Roll in Option
  - 3 Bids for Rapid In Place Construction

Contractor Name	(Section A)	(Section A + B)	Days
Lawrence Construction Co.	\$ 2,316,105	\$ 2,508,105	4
SEMA Construction, Inc.	\$ 2,359,949	\$ 2,791,949	9
Concrete Express, Inc.	\$ 2,486,341	\$ 2,870,341	8
Edward Kraemer & Sons, Inc.	\$ 2,800,440	\$ 3,040,440	5
TLM Constructors, Inc.	\$ 2,448,000	\$ 3,216,000	16
American Civil Constructors, Inc.	\$ 3,039,318	\$ 3,327,318	6
Dondlinger & Sons Construction	\$ 3,540,127	\$ 3,924,127	8

# Bid Results

Contractor Name	(Section A)	(Section A + B)	Days
Engineer's Estimate	\$ 2,394,382	\$ 3,162,382	16
Lawrence Construction Co.	\$ 2,316,105	\$ 2,508,105	4
SEMA Construction, Inc.	\$ 2,359,949	\$ 2,791,949	9
Difference between #1 and #2	\$ 43,844	\$ 283,844	5
% of Low Bid	2%	11%	

Bridge Cost = \$795,258 / \$143 per sq foot

Bridge Move Pay Item = \$73,908 / 9% of Bridge Cost



# Key ABC Components

- Offline prefabrication of the complete bridge superstructure
- Construction of substructure in precast shoring vaults
- Demolition of existing bridge, channel improvements, and slide-in of new superstructure completed during 3 day full closure



# Offline Superstructure Construction



- Temporary foundation, girder support beam, and track system

- Precast side-by-side box girders erected on temporary beam



# Offline Superstructure Construction




- Deck, diaphragm, and bridge rail




- Superstructure complete except wearing surface



# Precast Shoring Vaults



# Precast Shoring Vaults



- Shoring vaults precast off site
- Assembled vaults installed under traffic
- Lids removable for access
- Adaptable to multiple site configurations
- Caisson construction completed under traffic

# Precast Shoring Vaults




- Abutment cap construction completed under live traffic



- Large enough to accommodate full construction of abutment cap and slide-in system track

# Slide-in Operation

50 feet in 90 minutes




- Lift bridge off falsework
- Lower bridge onto rollers
- Incremental move along continuous track to final position
- Lift bridge off rollers
- Adjust bearing shims and lower bridge onto bearings



# Track on Temporary Foundation


- Reinforced cast-in-place concrete footing on reinforced fill
- HP 14x89 support beam bolted to temporary footing
- C 10x20 continuous guide channel welded to support beam





# Track on Abutment


- 2 ~ 140 kip brackets bolted through abutment cap at each caisson (12 per abutment)
- Support beam with guide channel bolted to brackets
- Support beam and guide channel field spliced



# Jacks and Rollers



- 7 ~ 100 ton jacks at each diaphragm



- 7 ~ 100 ton rollers at each diaphragm
- 2 guided rollers
- 5 unguided rollers








# Ram System



- Bracket bolted to diaphragm



- Pair of hydraulic cylinders at each diaphragm
- 30 inch stroke

- Bracket attached to track with removable pins




# Design Considerations

- In-place vs. Slide-in
  - In-place
    - Precast, pre-stressed superstructure
    - Integral abutments
    - Caisson foundation
  - Slide-in
    - Precast, pre-stressed superstructure
    - Elastomeric bearing pads
    - Caisson foundation
- Two bridge designs
  - Two sets of plans


# Superstructure

- One design – two bridges
- Designed as conventional bridge
- Constructed as conventional bridge



# Abutment Cap and Caissons


- Abutment cap design
- Support at each caisson
  - Load path to caissons
- Caisson design cases
  - Final configuration
  - Eccentric load from slide
  - Horizontal force from slide






# End Diaphragms

- Added length for slide-in supports
- Slide-in considerations
  - Jacking locations




# Diaphragms Cont.




- Roller locations
- Loss of roller(s) during slide

Additional Reinforcing



# Bearing Design

- Design forces
  - Vertical
  - Horizontal
  - Rotation
- Slide-in considerations
  - Uneven loading
  - Additional load



# Bearings Cont.

- Cover plate
- Loading process
  - Position superstructure
  - Evaluate gap
  - Place shims
  - Place cover plate
  - Lower superstructure





# Questions?



# Region 2 Bridge Slides

Jeffrey Dobmeier, PE, SE  
Jacobs Engineering

# Presentation Outline

- Project overview and timeline
- ABC motivation
- Slide and roll concepts
- What went well
- Details to improve upon



# Two Acronyms

- ABC = Accelerated Bridge Construction
- CM/GC = Construction Manager / General Contractor
  - Allows contractor input during design phase
  - Real world advice on means and methods
  - More owner control over product than DB

CM/GC Project Team = CDOT + Kiewit + Jacobs

# Project Overview



# Project Overview




# Project Timeline

Nov 2010	Contracted for Preliminary Design
April 2011	ABC and CM/GC first discussed
June 2011	ABC and CM/GC selected
Sept– Nov 2011	Solicitation of contractor for pre-construction services
Jan – May 2012	Final design
June – July 2012	GMP Negotiation and FHWA approval
August 2012	NTP
February 2013	Substantial Completion


# ABC Motivation

- Detour challenges
  - Lengthy detours on existing roadways
  - Expensive on-site detours
- Less impacts to public
- Proving ground for future work

# Slide / Roll - Concept



# Slide / Roll – As Implemented



# Slide / Roll – As Implemented

- Regular meetings with contractor and CDOT
  - Brainstorming and vetting concepts
  - Broad ideas down to finer details

## Ft. Lyon Canal Bridge


- Prestressed box beams
- Cast-in-place topping
- Integral abutments
  
- Heavy-duty rollers
- Pull with jacks

## Holbrook Canal Bridge

- Steel girders
- Traditional concrete deck
- Integral abutments
  
- PTFE sliding elements
- Push with jacks



# Ft. Lyon Canal Bridge – Roll



# Ft. Lyon Canal Bridge – Roll



ABC Workshop

3/6/2013


STAFF BRIDGE BRANCH




# Ft. Lyon Canal Bridge – Roll



# Ft. Lyon Canal Bridge – Roll




# Ft. Lyon Canal Bridge – Roll



# Ft. Lyon Canal Bridge – Roll



# Ft. Lyon Canal Bridge – Roll




# Ft. Lyon Canal Bridge – Roll





# Holbrook Canal Bridge – Slide




# Holbrook Canal Bridge – Slide



# Holbrook Canal Bridge – Slide



# Holbrook Canal Bridge – Slide



# Holbrook Canal Bridge – Slide



# Holbrook Canal Bridge – Slide



# When/Why to use this technology

- Expensive or lengthy detour routes
- High user costs
- Improve work zone safety
- Waterway crossings

# What went well

- Successfully moved two bridges!!!
  - 45 min for slide
  - 100 min for lift & roll
- Geometry adjustments in the field
  - Surveying as-built geometry at staging area
  - Tweaking permanent features to match



# What went well

- Double backwall (Roll)



# What went well

- Guidance Rollers (Slide)



# What went well

- Jacking Track (Slide)

# Details to improve upon

- Attachment of lower PTFE plate (Slide)



# Details to improve upon

- Closure mechanism (Slide)



# Details to improve upon

- Fit-interference at backwalls (Roll)



# Positive Experience?

- Absolutely
- Great team of CDOT, Kiewit, and Jacobs
- Sharing knowledge with industry


# Questions?



# Break – 10 Minutes



or



# Pecos Street over I-70

## Replacement of Str. E-16-EW


### Using Accelerated Bridge Construction (ABC)



# Pecos/I-70 Project Team

- Owner – CDOT
  - CDOT PM: Tamera Hunter-Maurer
- Consultant – Wilson & Company
  - Project Manager: Jim Brady
- CM/GC Contractor – Kiewit Infrastructure
  - Project Manager: Dave Paris

# Existing Interchange



# Existing Bridge



# Proposed Interchange



# Proposed Bridges



# Project Goals

1. Advance knowledge, experience & cost efficiency of the CDOT construction program and the construction industry in ABC and CM/GC project delivery
2. Provide a well publicized, highly successful ABC project
3. Replace the poor structure, and improve traffic operations and safety within the project budget
4. Accelerate delivery of construction schedule & complete by October 1, 2013



# Project Goals (cont.)

5. Minimize inconvenience to traveling public, & maximize safety of workers & traveling public
6. Facilitate a collaborative partnership with all of the members of the project team and stakeholders
7. Provide a high quality design and construction

# CM/GC Delivery Method

## Benefits

- Allows input from Contractor for project elements unique to ABC methods
- Permanent structure can be designed and detailed for specific ABC method selected
- Costs of ABC will be more accurate with Contractor pricing
- Contractor has advantage to pick the best Bridge Staging location early in process

# Why ABC for this Project?

- Reduced construction schedule (preferred by local businesses)
- Reduced road user costs and delays
- Improved safety (work zone & road user)
- Strong public support for ABC approach
- Meets project goal to expand ABC construction knowledge in Colorado for Contractor and Owner

# ABC Decision Making Process

- Used UDOT's ABC Rating Procedure for Pecos
- Based on FHWA "Decision-Matrix Framework for PBES", May 2006
- Rating procedure is easy to use
- 8 evaluation measures for decision making
- Road User Delays/Costs - major consideration
- CDOT Report CDOT-2010-2 confirms road user delay/costs can be significant
- Favorable site conditions must be satisfied

# Evaluation Measures

Colorado Department of Transportation		Project: Pecos over I-70	
		By: TVMM	Checked:
		Date: 9/15/2011	
		Sheet No. 1	of 3
<b>ABC Rating Procedure</b>		August 2011	
Enter values for each aspect of the project. Attach applicable supporting data.			
<b>Average Daily Traffic</b>	<input type="text" value="5"/>	0	No traffic impacts
Combined on and under		1	Less than 5000
Enter 5 for Interstate Highways		2	5000 to 10000
		3	10000 to 15000
		4	15000 to 20000
		5	More than 20000
<b>Delay/Detour Time</b>	<input type="text" value="2"/>	0	No delays
		1	Less than 5 minutes
		2	5-10 minutes
		3	10-15 minutes
		4	15-20 minutes
		5	More than 20 minutes
<b>Bridge Classification</b>	<input type="text" value="1"/>	1	Normal Bridge
		3	Essential Bridge
		5	Critical Bridge
<b>User Costs</b>	<input type="text" value="5"/>	0	No user costs
		1	Less than \$10,000
		2	\$10,000 to \$50,000
		3	\$50,000 to \$75,000
		4	\$75,000 to \$100,000
		5	More than \$100,000
<b>Economy of Scale</b>	<input type="text" value="0"/>	0	1 span
(total number of spans)		1	2 to 3 spans
		2	4 to 5 spans
		3	More than 5 spans
<b>Use of Typical Details</b>	<input type="text" value="1"/>	1	Complex geometry or unfavorable site conditions
		3	Some complexity, but favorable site conditions
		5	Simple geometry and favorable site conditions
<b>Safety</b>	<input type="text" value="3"/>	1	Short duration impact with simple MOT scheme
		2	Short duration impact with multiple traffic shifts
		3	Normal duration impact with multiple traffic shifts
		4	Extended duration impact with multiple traffic shifts
		5	Extended duration impact with complex MOT scheme
<b>Railroad Impacts</b>	<input type="text" value="0"/>	0	No railroad or minor railroad spur
		3	One mainline railroad track
		5	Multiple mainline railroad tracks

1. Average Daily Traffic
2. Delay/Detour Time
3. Bridge Classification
4. User Costs
5. Economy of Scale
6. Use of typical details
7. Safety
8. Railroad impact

# Scoring and Costs

Colorado Department of Transportation	Project: Pecos over I-70	
	By: TWMM	Checked:
	Date: 9/15/2011	
	Sheet No. 2	of 3

## ABC Rating Procedure

August 2011

Note: Do not adjust weight factors without prior consultation with Project Team.

ABC RATING SCORE FACTORS AND WEIGHTS					
	Score	Weight Factor	Adjusted Score	Maximum Score	Adjusted Score
Average Daily Traffic	5	10	50	5	50
Delay/Detour Time	2	10	20	5	50
Bridge Classification	1	5	5	5	25
User Costs	5	10	50	5	50
Economy of Scale	0	3	0	3	9
Use of Typical Details	1	3	3	5	15
Safety	3	10	30	5	50
Railroad Impacts	0	5	0	5	25
		Total Score	158	Max. Score	274

**ABC Rating Score: 58**


The ABC Rating Score is driven by the four most heavily weighted factors: Average Daily Traffic, Delay/Detour Time, User Costs and Safety. For a detailed explanation, review the narrative of the ABC Decision Making Process.

### Cost Considerations:

Calculate the following costs for use in determining the lowest total project cost

TOTAL PROJECT COST EVALUATION			
	Alt. 1: 3-phase Conv.	Alt. #2: ABC with SPMT	Alt. #3: ABC with slide-in
Bridge Const. Costs	\$3,552,000	\$3,552,000	\$3,552,000
ABC costs or overbuild	\$450,000	\$800,000	\$250,000
User Delay Costs	\$3,543,000	\$1,305,000	\$1,452,500
<b>Bridge Project Cost</b>	<b>\$7,545,000</b>	<b>\$5,657,000</b>	<b>\$5,254,500</b>
User costs/bridge costs	1.00	0.37	0.41

# Final tests for using ABC




1. Can project be accelerated using ABC?
2. Does ABC mitigate a critical environmental issue?
3. Does ABC provide lowest total project cost?
4. Do existing site conditions support an ABC approach?

# Do Site Conditions favor ABC?


## Considerations

- Existing and proposed grades
- Room for substructure construction
- Room for maintaining traffic
- Size of Bridge Staging Area
- Suitability of Travel path





# Do Site Conditions favor ABC?



# Decisions made prior to CM/GC Contractor selection

- Interchange type and geometrics
- Project Goals
- ABC approach (using ABC Decision Process)
- Structure layout
- Structure type options

# Decisions made with CM/GC Contractor

- Structure type
- Abutment foundation
- ABC method
- Bridge Staging Area (BSA) location
- Temporary supports at BSA
- Construction schedule

# ABC: Roll-in Approach (selected)

- Construct superstructure in Bridge Staging Area
- Construct abutments behind existing piers
- No I-70 closures until bridge move
- Replace superstructure in 50-hour weekend closure of I-70



# ABC: Slide-in Approach

- Construct superstructure adjacent to existing bridge over I-70
- Construct abutments behind existing piers
- **Requires several I-70 closures (more user costs)**
- Replace superstructure in 24-48 hour weekend closure
- Technique is not new to CDOT
- Reduced safety by constructing over I-70





# Costs associated with ABC

- Estimated about \$1.5M for ABC approach using roll-in. Actual costs less than \$2M
- Other elements not included in ABC costs:
  - Lifting Diaphragms
  - Wingwall tops placed after roll-in
  - Low overhead caisson rig for working under existing bridge

# Design Overview

3D analysis required to determine permanent and temporary loads

- Selected plate element model
- Used to determine reactions in lifting diaphragms
- Used to develop acceptable distortion limits for bridge move



# Lessons Learned

- Simplify geometry when possible
- Selection of bridge modeling is critical for handling all loading conditions
- More balanced loads at temporary supports helps simplify SPMT design
- Bearings – need better method for setting bearings to evenly distribute loads
- Deck PT – Type 7 barrier would be better than Type 10 for avoiding rebar conflicts with PT anchorages
- Lighter weight bridge reduces cost of SPMT (about \$10,000 per axle for Pecos)



# Pecos/I-70 - Fun Facts

- 96 Self-Propelled Modular Transporters (SPMT) Axles
- Bridge weighs a total of 2,400 tons
  - 1,060 CY of concrete
  - 300,000 LBS Reinforcing Steel
- 7,200 feet, or 1.3 miles of Post Tensioning
- Traffic Counts per Day:
  - I-70 – 130,000
  - Pecos Street – 19,000

# Construction - Bridge Staging Area



ABC Workshop

3/6/2013


STAFF BRIDGE BRANCH



# Construction – North Abutment



# ABC Roll-in



# Pecos/I-70 Project Schedule

- Winter 2013 – Bridge structure construction off-site, improvements to Pecos Street and building eastbound on- and off- ramps
- Spring 2013 – installation of pedestrian bridge and two-month closure of Pecos Street
- Summer 2013 – bridge roll-out
- Project completed summer 2013

# Questions?

# National Perspective On Accelerated Bridge Construction



**Jamal Elkaissi, PE,MS**  
**Federal Highway Administration**

ABC Workshop 3/6/2013

STAFF BRIDGE BRANCH




# Presentation Outline


- Facts about ABC
- How the States Responding to ABC
- Nationwide Case Studies
- Lessons Learned & Best Practices
- Implement Standardization- Practice



# Age of U.S. Bridges



# U.S. Bridge Construction By Decade



# Front burner priorities

- By 2020, 90% of Urban Interstate Highways are at or exceeding capacity
- 1/3 bridges – some 200,000 bridges – are structurally deficient or functionally obsolete
- Annual loss of 41,000 lives



# Conventional Construction Site



# Congestion Impact

Congestion robs our nation of productivity and quality of life

- 4 billion hours/year time delay
- 2.7 billion gallons of wasted gas/year
- \$73 billion in 75 urban areas

# Cost of Congestion to U.S. Businesses



\$500K/year for additional travel time for maintenance crews

Congestion at the Ambassador Bridge, cost users between \$150M and \$200M.



Intel has moved their shipment departure time up two hours

# Work Zone Impacts

- 6,400 work zones (2003)
- 6,157 lane miles closed
- 20% capacity reduction
- Safety Issues



# Construction Workers Injuries

- 44% of bridge construction workers injuries involve a vehicle traveling through a work zone ( *OSHA Type 1622, 1984-2010*)
- 2/3 are fatal
- 28% of worker injuries involve construction vehicles



# WHY ABC

## “Get In, Get Out, Stay Out!”

### ADVANTAGES :

- **Reduced onsite construction time**
- **Minimized traffic disruption – from months to days-User Costs**
- **Reduced Environmental impact**
- **Improved work zone safety –**
- **Lower First and Life-Cycle Costs**
- **Improved product quality – controlled environment**

# What is ABC?

## Paradigm Shift

- Innovative methods to decrease bridge construction time
- Build elements offsite/outside traffic area
- Transport to site and install rapidly

# COMPONENTS OF ABC

- **Project Planning**

Decision Making Frame work

- **PBES**

## **Superstructure**

Precast Full Depth Deck Panels

Precast Straight and Curved Girders

Steel Girders, Straight and Curved

Fiber Reinforced Polymer (FRP) Panels

Precast Approach Slabs

## **Substructure**

Precast Pier Caps

Precast Piers

- **Contracting Methods/Innovative**

Design/Built

Best Value


CMGC

A+B

A+B+C

Warranties

Incentives/Disincentives



# COMPONENTS OF ABC

- **Structural Placement Methods**

Self-Propelled Modular  
Transporter (SPMTs)  
Longitudinal Launching  
Horizontal Sliding or Skidding  
Conventional & Heavy Lifting  
Equipment & Methods

- **Geotechnical Solutions**


Geosynthetic Reinforced Soils  
(GRS) Integrated Bridge  
Systems(IBS)  
Expanded Polystyrene (EPS)  
Geofoam.  
Self Compacting material

- **Right Of Way**

Flexibilities in Right –of-Way

- **Utilities**


Flexibilities in Utility  
Accommodation and Relocation




# How the Nation Responding to ABC

	1 <sup>st</sup>	2 <sup>nd</sup>
Authorized Projects	1,200	1,600
PBES	143	200
PBES w/ Fed Aid	132	168

**2010 to June 2012:  
802 bridges  
Elements**



# What Are They Selecting



# Utah Case Studies

## 4500 South Bridge over I-215E, UT - 2007

Prefabricated Superstructure  
driven into position with SPMTs

- I-215 closed over a weekend
- 4500 South closed only 10 days



35

# 4500 South over I-215



Construction Year:	2007
Total Construction Cost:	\$7,700,000
ABC Construction Cost:	\$900,000*
Facility User Cost Per Day:	\$35,500
Estimated Days Saved:	120
User Savings:	\$4,260,000
Cost Benefit Ratio:	5


\* Project cost does not take into account for traffic control cost savings from traditional to ABC



# Utah Case Studies

## Full Superstructure I-215 East over 3760 South

- Full superstructure replacement deck precast on steel girders
- Lifted into place by cranes



# Full Superstructure I-215 East over 3760 South

Construction Year:	2004
Total Construction Cost:	\$2,690,965
ABC Construction Cost:	\$600,000*
Facility User Cost Per Day:	\$34,000
Estimated Days Saved:	30
User Savings:	\$1,020,000
Cost Benefit Ratio:	2

\* Project cost does not take into account for traffic control cost savings from traditional to ABC

# Utah Case Studies

## I-80 State Street to 1300 East Multiple Structures, UT - 2008

- I-80W over Highland Drive
- I-80W over 900 East Street
- I-80W over 700 East Street
- I-80W over 600 East Street
- I-80W over 500 East Street
- I-80W over 300 East Street
- I-80W 600 East Ramp Bridge



# I-80 State Street to 1300 East

## Utah Case Studies



- Replacement of seven structures along I-80
- Moved to location using SPMTs
- Moved over final location using skid shoes
- Lowered to final location using climbing jacks

# I-80 State Street to 1300 East



AB



# I-80 State Street to 1300 East



ABC Workshop

3/6/2013

STAFF BRIDGE BRANCH



# I-80 State Street to 1300 East



# I-80 State Street to 1300 East





# I-80 State Street to 1300 East



ABC Workshop

3/6/2013

STAFF BRIDGE BRANCH



# Utah Case Studies

## Rapid Deck at Wanship over I-80

- Deck replacements using precast deck panels



# Rapid Deck at Wanship over I-80

Construction Year:	2004
Total Construction Cost:	\$366,073
ABC Construction Cost:	\$10,000*
Facility User Cost Per Day:	\$4,000
Estimated Days Saved:	90
User Savings:	\$360,000
Cost Benefit Ratio:	36

\* Project cost does not take into account for traffic control cost savings from traditional to ABC

# Utah Case Studies

## Fort Lane/I-15 South Layton Interchange, UT – 2010



60

# Utah Case Studies

## Fort Lane/I-15 South Layton Interchange



61

# UDOT Practice

## *Timeline and History*

ABC Method / Element	Number of Bridges
Bridge Launch	2
Self Propelled Modular Transporters (SPMT)	23
Slide-in	5
Heavy Lift Cranes	2
Half Depth Precast Deck Panels	63
Full Depth Precast Deck Panels	31
Precast Voided Slabs	3
Approach Slab Panels	15
Precast Sleeper Slabs	14
Precast Abutments	6
Precast Bent Caps	3
Precast Columns	1
Prefabricated Pedestrian Bridge	5
Precast Box Culvert	44

# Nevada Case Study

## Slide-In Construction

---



*Photos courtesy of Nevada DOT*



# Weekend Bridge - Colorado

## Mitchell Gulch Bridge





# Bronco Arch Bridge –Colorado

## Total Prefabricated elements


### A Good Candidate for ABC



# FAST 14 Project Mass Case Study

## I93- Bridge Replacement

14 Bridges In 10  
Weekends




# Superstructure Units




## Preparation to set PMSE's

- Install shoring, cope existing stringers
- Drill, install rebar, and place pedestals



# Massachusetts Case Study



ABC Workshop 3/6/2013

STAFF BRIDGE BRANCH



Precast Cap Standard currently under development at TxDOT




Lake Ray Hubbard Bridge, 2002

Lake Belton Bridge, 2004



# Prefabricated Substructures

Newark International Airport Monorail, 2001



# I-287 Cross Westchester Expressway, NY Pier



# Mill St. Bridge in Epping, NH

2.5 hours to set all elements, 15-30 mins per piece



# Superstructure Units





# Full Depth Precast Deck Panels




# Folded Steel Plate Bridge



*Innovation, Efficiency, Transparency*

| Leading the Nation in Transportation Excellence | [www.mass.gov/massdot](http://www.mass.gov/massdot)

July 26, 2011



ABC Workshop

3/6/2013

STAFF BRIDGE BRANCH




# Folded Steel Plate Bridge



*Innovation, Efficiency, Transparency*

| Leading the Nation in Transportation Excellence | [www.mass.gov/massdot](http://www.mass.gov/massdot)

July 26, 2011



# Folded Steel Plate Bridge



Innovation, Efficiency, Transparency

| Leading the Nation in Transportation Excellence | [www.mass.gov/massdot](http://www.mass.gov/massdot)

July 26, 2011




# Embankment

*Accelerated Geotechnical; Geofoam Embankment*



# Lessons Learned And Best Practices


# COST



## Traditional Business Model

- Successful business model
- Existing interstate was constructed
- Competition determines the lowest construction cost
- Contractors select time and method

# COST




## societal Costs

- Linear relationship
- Cost depends on volume of traffic
- Longer construction duration  $\Rightarrow$  increase impacts to users



# COST




## New Business Model

- New paradigm
- Lowest construction cost  $\Rightarrow$  lowest project cost
- Societal costs minimized
- Political capital
- Public praise

# COST


## SPMT Bridge Move Costs in Utah



77


# COST

## Utah Precast Deck Panel Projects



# Old Adage


You can only have  
any two



By elimination of temporary bridges or costly  
stage construction schemes,  
you CAN have all three


# Lessons Learned and Best Practices

- Engage the industry



# Share or Define Risk

- Contractors perceived level of risk translates to dollars on bid day
- May prevent interest in the project
- Limit what's incidental, and what can't be defined by specification or plans



# Design Build

Planning

NEPA


ROW / Utilities

Design / Construction

**With DB project delivery, the designer-builder assumes responsibility for the majority of the design work and all construction activities. This provides the designer-builder with increased flexibility to be innovative, along with greater responsibility and risk.**

Benefits:

- Considerable time savings over the traditional process of Design-Bid-Build (DBB)
- Allows design to be tailored to contractor's resources
- Allows quality evaluation factors and best-value selection criteria when selecting contractors



# Construction Manager / General Contractor (CMGC)

Planning

NEPA

ROW / Utilities

Design / Construction



**CM/GC occupies the middle ground between the traditional (DBB) and (DB). CM/GC provides for project acceleration by allowing the owner to contract with a construction manager early in the design process and agree to a negotiated price for construction later before the design is complete.**

**Benefits:**

- Reduces Costs
- No compromise on quality
- Enhances potential for creativity



# Clean simple details

- Tend to:
  - Drive down costs
  - Be built to higher standards
  - Reduce inventories & speed replacements
  - Reduce overheads & distributed costs



# One of a kind designs

- Limits re-use of
  - Technology
  - Equipment, forms, yards
  - Cost history
  - Personnel

# Design

## *Implement Standardization*

- ABC Manual and Standard Drawings



ABUTMENT SECTION **A**  
IA-1

NOTE: ALL ABUTMENT REINFORCEMENT NOT SHOWN FOR CLARITY

# Why ABC ?

- Minimizes Traffic delays
- The Public expects it!
- The Public demands it!
- Its' Good Engineering!

Malcolm T. Kerley, P.E.  
Chief Engineer, VDOT  
Chair, AASHTO Subcommittee on  
Bridges and Structures

# Thank you

# Questions

# Thanks for Attending

## Inquiries:

Colorado Department of Transportation

Staff Bridge Branch

4201 E Arkansas Ave

Denver Colorado, 80202

303-757-9309