

STATE OF COLORADO

DEPARTMENT OF TRANSPORTATION

Region 1 Mountain Residency
P.O. Box 399
Dumont, CO 80435
(303) 512-5600



Highway Construction Project Update for SH 9—Valley Brook Road to Coyne Valley Road

- Construction began June 15, 2009.
- Traffic has been shifted to the east but two 12 foot lanes have been maintained. This lane configuration is expected to remain through spring of 2010.
- Work has begun installing new culvert pipes. This work is occurring at night and will necessitate occasional closures of SH 9 between Valley Brook and Coyne Valley.
- Portions of the shared use path have been moved to a new alignment.
- A temporary pedestrian bridge is in place along the new alignment of the shared use path. The permanent structure will be finished by the end of September.
- Work on two retaining walls will begin the week of August 10th, 2009.
- After the retaining walls have been completed a section of the shared use path near the pedestrian bridge will be shifted to the west.
- The Contractor has begun to haul fill dirt and build up the west side of the road. The fill is expected to be completed by October 2009.
- Construction Work for the season will be concluded before Breckenridge's opening weekend.
- Work will begin in the spring after Breckenridge Ski area has closed.
- Anticipated completion date is November 2010.
- Questions or concerns can be directed to:
 - Bob Smith, PE – Project Engineer
(970) 389-4786
 - Mark Vessely, PE – Resident Engineer, Region 1 Mountain Residency
(303) 512-5601
- Thank you for driving safely.



The World's Highest Transportation Engineering Office