



## **Progress To Date**

### **Phase 0 - June 2015 to March 2016**

#### **Offline Work**

- Various utility relocation
- Drainage work - installed 60-inch storm sewer line under I-25
- Southbound I-25 off-ramp embankment work
- Southbound I-25 on and off-ramp walls and paving work
- Temporary southbound I-25 off-ramp over Upper Fountain Creek
- Eastbound US 24 bridge over Upper Fountain Creek
- Extended and completed Bear Creek Concrete Box Culvert

### **Phase 1 - April 2016 to Late 2016**

#### **Online Work**

- Northbound I-25 off-ramp fill south of US 24
- Permanently closed/removed southbound I-25 loop exit ramp to Cimarron Street/US 24
- Opened new southbound I-25 exit ramp to Cimarron Street/US 24
- Temporary concrete plant will remain operational through next summer, 2017
- Fill under I-25 Southbound on-ramp
- Southbound I-25 south end - fill under new alignment
- Pave US 24 and Cimarron tie-ins
- Southbound south-end overlay for tie-in
- Upper Fountain Creek work
- Completed Phase 1 foundation work for the new I-25 bridge (piers, abutments, etc.)
- Demolition of the south half of the Cimarron over Fountain Creek bridge
- Phase 1 girder set and deck pour for the US 24 bridge over Fountain Creek
- Implemented southbound I-25 lane split to allow for reconstruction of the southbound lanes and to prepare for the final alignment of I-25
- Phase 2 girder set for the US 24 bridge over Fountain Creek
- Set girders for the Cimarron and I-25 bridges





## To be completed in 2016

- Fastrack crossovers north/south end to shift northbound onto southbound pavement
- Shift southbound I-25 traffic to the west
- Shift southbound I-25 on-ramp at Cimarron Street/US 24 onto permanent pavement
- Southbound I-25 off-ramp/bridge traffic shift
- Cimarron bridge over Lower Fountain Creek
- US 24 over Upper Fountain Creek (remaining westbound structure)
- Southbound I-25 off-ramp over Upper Fountain Creek
- Temporary northbound I-25 on-ramp bridge over Upper Fountain Creek
- Remainder of embankment work

## A Look Ahead

### Phase 2 - Late 2016 to Summer 2017

- Pave northbound I-25
- Northbound I-25 on and off-ramp realignment work
- Install lighting signals and signs on Cimarron Street/US 24
- Provide additional lanes for 8<sup>th</sup> Street connection on US 24
- South end of project - northbound overlay for tie-in
- Northbound I-25 bridge work
- Northbound I-25 on-ramp bridge over Upper Fountain Creek
- Stream channel reconstruction and multi-use trail extension
- Begin landscaping
- Pedestrian bridges over Upper Fountain Creek and Monument Creek

### Phase 3 - Summer 2017 to Late 2017

- Landscaping
- Finish aesthetics
- Install median barrier, lighting, conduit
- Final striping
- Laterals/inlet tie-ins
- Finish island/median curbs
- Complete remaining trails and stream improvements
- Quadrant roadway construction

