

Known plan changes from original ICC pack #9 plans to newly posted Ready for Construction (RFC) plans		
Page #	Physical Description of Change as Written	Discussion of change
84	Coordinate label mistake corrected	No change in quantities or scope.
85	Fenceline connected to East retaining wall removed due to error	ICC contractor should use fencing plans (pg 44) and its site management plans to determine fence quantities.
85	Fenceline connected to East retaining wall removed due to error	ICC contractor should use fencing plans (pg 44) and its site management plans to determine fence quantities.
120	Contours in background slightly adjusted	Does not change wall quantities
131	Contours in background slightly adjusted	(Same as pg 120 change)
136	Added not about soil nail placement	No change in quantities or scope.
136	Fenceline connected to East retaining wall removed due to error	(Same as pg 85 change)
233	Piece of rebar in Section A BT12 turned 180 degrees and lengthened by 1"	Added length of rebar is likely negligible, but ICC contractor should consider this in its rebar takeoff.
330	Fenceline connected to East retaining wall removed due to error	(Same as pg 85 change)
330	Fenceline connected to East retaining wall removed due to error	(Same as pg 85 change)
398	Notes on landscape demo sheets changed	Wetland topsoil should not be removed and disposed of, but should be stockpiled. ICC Contractor should include this activity in their one lump sum clear and grub item.
555	Delineator moved	No change in quantities or scope (delineators being performed by ICC sign contractor).
556	Delineator moved	No change in quantities or scope (delineators being performed by ICC sign contractor).
557	Fenceline connected to East retaining wall removed due to error	(Same as pg 85 change)
558	Delineator moved	No change in quantities or scope (delineators being performed by ICC sign contractor).
650	Meter rack LCC4.6 is located incorrectly in both the original plans and the RFC drawings	JV red-lined where the rack will actually be placed and updated conduit quantities in RFP Appendix B to capture the change. ICC contractor should include this extra length of conduit and wire in their bid.

Note: Only changes that affect ICC package #9 are discussed in this spreadsheet