

UTILITY METRIX RELOCATIONS

Phase & Location	Utility	Owner	Work By	Description	Constraints	Duration (Days)	Utility Tracking			
							Engineering Status	Start Time	End Time	Est. Complete
PB-1005	Water	Pueblo Board of Water Works	D/B Contractor	12 inch attached under Mesa Str.	Protect in place.					
PB-1006	Water	PBWW	D/B Contractor	12 inch AC line in Kelly Avenue	Protect in place. If fill is placed over line, the line will need to be raised to 4 FT below new surface elevation.					
PB-1007	Water	Pueblo Board of Water Works	D/B Contractor	Fire Hydrant on south side of existing Bennett Street.	To be relocated outside driveway or street opening. Final location to be determined by design.					
PB-1008	Water	Pueblo Board of Water Works	D/B Contractor	8 inch Cast Iron line on north side of UPRR and BNSF ROW from Santa FE to Gruma	Protect in place.					
XC-1001	gas	Xcel	Xcel	Santa Fe and Ilex 2" gas mains	Shut off at main when demolishing					
XC-1002	gas	Xcel	Xcel	Gas line in Ilex.	City to vacate Ilex					
XC-1003	gas	Xcel	Xcel	12' gas line hanging on west side of struture.	Protect in Place					
XC-1004	gas	Xcel	Xcel	6 inch gas line in roadway	Final location of Water Vault will determine.					
XC-1005	gas	Xcel	Xcel	4 inch attached to Northern Str. Over I-25 and Railroad, goes under ground on north side abutment to the east.	To be left alone(Protect in Place)					
XC-1006	gas	Xcel	Xcel	4" bored under I-25 & Railroad and comes up to 3' in City street area east and west side of Mesa.	To be left alone(Protect in Place)					
XC-1007	gas	Xcel	Xcel	2" gas line to the south of centerline of Indiana, going into Evraz(CF&I).	To be left alone(Protect in Place)					
XC-1008	gas	Xcel	Xcel	2 inch gas line at southern end of Kelly Ave.	Out of work one - Protect in Place					
XC-1009	gas	Xcel	Xcel	3" gas line Center of EBL of 1st Street under I-25.	Protect in place					
CP 1001	Sanitary & Storm	City of Pueblo	D/B Contractor	Sanitary line inside storm drain line	Storm drain is old brick with a 93 inch inside diameter and 105 inch outside diameter.(Protect in Place)					

UTILITY METRIX RELOCATIONS

Phase & Location	Utility	Owner	Work By	Description	Constraints	Duration (Days)	Utility Tracking			
							Engineering Status	Start Time	End Time	Est. Complete
CP-1002	Sanitary & Storm	City of Pueblo	D/B Contractor	Sanitary line inside storm drain line	Storm drain is old brick with a 93 inch inside diameter and 105 inch outside diameter. Water quality vault will hit all storm and sanitary lines.					
CP-1003	Sanitary & Storm	City of Pueblo	D/B Contractor	Sanitary line on Railroad property on east side of I-25 under Northern Ave.	Leave alone near pier footers					
CP-1004	Sanitary & Storm	City of Pueblo	D/B Contractor	Sanitary line and manhole in Railroad property on east side of I-25 under Mesa Str.	Leave alone, near pier footers (Protect in Place)					
CP-1005	Sanitary & Storm	City of Pueblo	D/B Contractor	Sanitary line in alley west side of I-25	Leave alone (Protect in Place)					
CP-1006	Sanitary	City of Pueblo	D/B Contractor	X-ing I-25 at Hector Garcia	Protect in Place					
CP-1007	Sanitary	City of Pueblo	D/B Contractor	Sanitary manholes in E River St for lines from Bradford and River	May add 10 FT to manholes, if necessary to accommodate fill (Protect in Place/Modify). All weather surface access road required to service manholes.					
EV-1001	8" Water	Evraz	D/B Contractor	Private 8" line going east in Indiana to Evraz(CF&I)	Leave alone (Protect in Place)					
CC-1001	fiber	Comcast	CC	Line attached to Electric Transmission poles on east side of Santa Fe and attached to underside of girders on I-25 NB structure.	adjust when new poles are installed. Bore new line under slope pavement on east side of Santa Fe.					
CC-1002	cable	Comcast	CC	Line attached to poles in alley.	Remove as buildings are demolished.	Done				
CC-1003	cable & fiber	Comcast	CC	OH line on Power pole south of Northern	Either UG or place in conduit on widened area of structure.					
CC-1004	cable	Comcast	D/B	Abandoned OH line on light standards on Mesa Str. South side.	To be removed by D/B Contractor when removing light poles.					
CC-1005	cable	Comcast	CC	Line attached to overhead electric pole line on west side of I-25 next to private property.	Line on west side to be undergrounded when D/B contractor acquires ROW.					

