

## About the Project

This \$23 million project, funded by the Colorado Department of Transportation and the City and County of Broomfield, will construct two of the three phases needed to complete planned improvements in the area. These phases are being designed and constructed by the design-build team of Edward Kraemer & Sons, Inc. and HNTB.

Upon completion of these two phases, expected September 2010, the project will accommodate east-west traffic, reduce



Paving operations underway on 120th Avenue

out-of-direction travel, and alleviate traffic congestion. In addition to a concrete roadway, the project includes additional width for sidewalks, bike lanes and future turn lanes.

## Project Update

The 120th Avenue Connection project began in September 2009 and is now 80 percent complete.

Concrete paving for the new 120th Avenue alignment began at the end of June and will continue through July. Sidewalk construction,

roadway lighting installation, landscaping, signing and striping will follow into September.

The RTD park-n-Ride facility was relocated on May 2nd, and demolition of the old facility is finished.

Reconstruction of the 120th Avenue and Wadsworth Parkway intersection is underway. Earthwork, drainage and paving is expected to be completed at the end of this month.

**Bridge Structure Spanning US 36:** Deck pour, backfill and roadway tie-in operations were completed as scheduled. Remaining activities include:

- Construction of concrete barrier in the median of US-36 around the bridge columns;
- Installation of the ornamental railing and lighting;
- Stripping of overhang forms along the bridge deck;
- Concrete staining;
- Waterproofing; and
- Asphalt paving.

**Commerce Street extension from the existing terminus at Park Street to approximately 1/2 mile to the south:**

Construction is substantially complete with only minor grading and asphalt paving left around the tie-in areas.

**Commerce Street south of existing 120th Avenue:** Preliminary asphalt paving, and installation of curb and gutter, sidewalks and medians have taken place. Final paving, land-



Pre-cast arch structure over the Commerce Street extension

scaping, roadway lighting, signing and striping will continue throughout the end of the project.

**Realignment of Old Wadsworth Boulevard approximately 500 feet to the west from the current intersection at 119th Avenue, intersecting the new 118th Avenue to the south:** Preliminary asphalt paving is complete. Final paving, landscaping, signing and striping will continue throughout the end of the project.

**118th Avenue from the existing Allison Street to the newly realigned Wadsworth Boulevard:** The paving of the cul-de-sac will be completed this month.

For more information, visit our website: [www.coloradodot.info/projects/120AvenueConnection](http://www.coloradodot.info/projects/120AvenueConnection) for periodic updates or call the project hotline: 303-429-5717.



**PLEASE: PROTECT OUR WORKERS!**



Project Contact Information	
<b>John Schwab</b> , CDOT Project Manager	<b>Project Hotline</b> - 303-429-5717
<b>Kassie Watson</b> , Construction Project Manager Edward Kraemer & Sons, Inc.	<b>Burt Knight</b> , Broomfield City Engineer 303-438-6392
<b>Sarah Gohde</b> , Public Information Coordinator Regnier & Associates, Inc.	<b>Debra Baskett</b> , Broomfield Transportation Manager 303-438-6385
<b>Construction Hours</b> -Monday through Friday Daily: 7 a.m. until 10 p.m. Nightly: 8 p.m. until 5:30 a.m.	<b>Office Hours</b> - 8 a.m. until 5 p.m.
<b>For additional project information, please visit our website <a href="http://www.coloradodot.info/projects/120AvenueConnection">www.coloradodot.info/projects/120AvenueConnection</a></b>	

# 120th Avenue Connection Project

July Project Update

Edward Kraemer & Sons, Inc.  
900 West Castleton Road, Suite 220  
Castle Rock, Colorado



120th Avenue Connection Project



## Construction Update No. 6

Project Hotline: 303-429-5717

[www.coloradodot.info/projects/120AvenueConnection](http://www.coloradodot.info/projects/120AvenueConnection)

