



Construction Activity for the week of Jan. 18 - Jan. 24, 2016.

Locations of Construction Activity: 7th St. from Colorado Avenue to Cooper Avenue

Description of Work:

- Utility work: temporary storm drain relocation and permanent waterline installation.
- Causeway material hauling: Trucks will be dumping and hauling causeway materials. Anticipate 8 trucks per hour or roughly 75 trucks per day during construction hours M-F 7 a.m.-5 p.m.
- Shoring and excavation work at the south bridge pier.

Traffic Impacts for the week of Jan. 18 - Jan. 24, 2016

7th St. closure from Colorado Avenue to Cooper Street and Wing Street closure

- Beginning Monday, Jan. 18, 7th St. will be closed from Colorado Avenue to Cooper Avenue from 7:00 a.m. to 5:00 p.m. Wing Street will close at 8th St. to 7th St. during this period for vehicular traffic.
- The 7th St. closure from Colorado Avenue to Cooper Avenue will be a “rolling closure”. This area is a highly affected project area. The rolling closures are required so that the contractor has safe, controlled access to this area for substructure shoring work, and installation of a temporary storm drain. The construction schedule requires subcontractors working at the same time in the same area. The closure will allow for both the utility work and shoring work to take place simultaneously.
- Beginning March 1, 2016, Wing Street will close permanently.

Parking Impacts

- Parking along the north lane of 7th St. from Colorado Avenue to Cooper Avenue will be closed throughout Phase I and Phase II of the project.

Pedestrian Access

- The sidewalk along the north side of 7th St. will be closed between Colorado Avenue and the pedestrian bridge throughout Phase I and Phase II.
- Access to the pedestrian bridge will remain open. Pedestrians should cross 7th at Cooper Avenue.

Construction Activities Occurring

Construction of a causeway, the south pier caisson and utility work.

Causeway: The contractor is building a causeway (temporary rock road) along the Colorado River bank to use as a working platform. A causeway is needed to create closer access to the bridge. This causeway is roughly 500 ft. long and 50-75 ft. wide. The causeway will be made out of rock and will be removed when the project is complete. Cranes, drills, and trucks will be staged on the causeway.

Utility work: The contractor is installing a storm drain line and a permanent waterline. Deep utility work begins along the north lane of 7th St between Colorado Avenue and Cooper Avenue.

Excavation: The contractor will begin excavation work for building the substructure at the south pier. Construction activities such as shoring and micro-piling will occur to reinforce 7th St.





Grand Avenue Bridge

CAUSEWAY CONSTRUCTION



ATTENTION RIVER USERS!!!!

We need your participation in upcoming meetings about temporary river closures this summer. To be added to our contact list regarding specific river impacts, please email your contact information to info@grandavenuebridge.com.

Construction Hours

7:00 a.m. - 5:00 p.m. M-F

Project Hotline

Call or Text: 970-618-9897

Email: info@grandavenuebridge.com

Visit: grandavebridge.codot.gov



COLORADO
Department of Transportation
Statewide Bridge Enterprise



CONTRACTOR:

GRANITE

