



Construction Activity for the week of Jan. 11 - Jan. 17, 2016.

Locations of Construction Activity

- ❖ Intersection of Colorado Avenue and 7th St.
- ❖ 7th St. from Colorado Avenue to Cooper Avenue

Description of Work:

- ❖ Completion of the railroad crossing.
- ❖ Construction of southern causeway: Trucks will be dumping and hauling causeway materials in this area. Anticipate 8 trucks per hour or roughly 75 trucks per day during construction hours M-F 7 a.m.-5 p.m.
- ❖ Removal of the public restrooms and existing walls under existing GAB on north side of 7th St.
- ❖ Utility work will begin in the north lane of 7th St. from Colorado Avenue to Cooper Avenue.

Traffic Impacts for the week of Jan. 11 - Jan. 15, 2016.

- ❖ Expect periodic 7th St. closures at the intersection of Colorado Avenue and 7th St. to allow for trucks to access the causeway. These closures will be ongoing for 5-6 weeks. Traffic control will be managing periodic stops.
- ❖ The north lane of 7th St. will be closed from Colorado Avenue to Cooper Avenue. The south lane will be open to eastbound traffic only. This north lane closure is a 24/7 closure for 5-6 weeks.

Parking Impacts

- ❖ Parking along the north lane of 7th St. from Colorado Avenue to Cooper Avenue will be closed for 5-6 weeks for public safety as the contractor will be installing utilities, building the south causeway and shoring activities at the south pier.
- ❖ Parking along the east lane of Colorado Avenue between 7th St. and 8th St. may be closed during construction hours for dump truck staging.

Pedestrian Access

- ❖ The sidewalk along the north side of 7th St. will be closed between Colorado Avenue and the pedestrian bridge. Access to the pedestrian bridge will remain open.

Construction Activities Occurring (Phase I)

Construction of a causeway, the south pier caisson and utility work.

Causeway: The contractor is building a causeway (temporary rock road) along the Colorado River bank to use as a working platform. A causeway is needed to create closer access to the bridge. This causeway is roughly 500 ft. long and 50-75 ft. wide. The causeway will be made out of rock and will be removed when the project is complete. Cranes, drills, and trucks will be staged on the causeway.

Utility work: The contractor is installing a storm drain line and a permanent waterline. Deep utility work begins along the north lane of 7th St between Colorado Avenue and Cooper Avenue.

Excavation: The contractor will begin excavation work for building the substructure at the south pier. Construction activities such as shoring and micro-piling will occur to reinforce 7th St.

Construction Hours

7:00 a.m. - 5:00 p.m. M-F

PROJECT HOTLINE

Call or Text: 970-618-9897

Email: info@grandavenuebridge.com

Visit: grandavebridge.codot.gov

