TABULATION OF UTILITY CONFLICTS

SHEET	ID NO.	LOCATION DESCRIPTION	UTILITY OWNER	EFFECTED UTILITY	TYPE	CONTRACTOR'S ACTION	UTILITY'S ACTION	ADDITIONAL COMMENTS
UT-13								EXISTING DETENTION POND AS-BUILTS INDICATE AN EXISTING TELECOM FIBER LINE AND A BURRIED ELECTRICAL LINE IN THE AREA OF THESE IMPROVEMENTS
UT-13								
UT-13								
UT-14	ST14-01	1300+78.19, 35.61' L	CDOT	QWEST	STORM SEWER	PROTECT IN PLACE - POTHOLE AS NEEDED. FLEX LINE AROUND PROPOSED STORM SEWER IF NEEDED	PROVIDE PERSONNEL TO INSPECT THE OPERATION AND TO ASSIST THE CDOT CONTRACTOR AS NECESSARY	PROPOSED STORM SEWER LINE CROSSES BURRIED FIBER LINES.
UT-14	ST14-02	1300+89.63, 37.83' L	CDOT	ADESTA/TW TELECOM	STORM SEWER	PROTECT IN PLACE - POTHOLE AS NEEDED. FLEX LINE AROUND PROPOSED STORM SEWER IF NEEDED	PROVIDE PERSONNEL TO INSPECT THE OPERATION AND TO ASSIST THE CDOT CONTRACTOR AS NECESSARY	PROPOSED STORM SEWER LINE CROSSES BURRIED FIBER LINES.
UT-14	ST14-03	1300+90.26, 37.95' L	CDOT	XCEL ENERGY	STORM SEWER	PROTECT IN PLACE - POTHOLE AS NEEDED. FLEX LINE AROUND PROPOSED STORM SEWER IF NEEDED	PROVIDE PERSONNEL TO INSPECT THE OPERATION AND TO ASSIST THE CDOT CONTRACTOR AS NECESSARY	PROPOSED STORM SEWER LINE CROSSES BURRIED ELECTRICAL LINES.
UT-14	ST14-04	1301+15.48, 42.65' L	CDOT	QWEST	STORM SEWER	PROTECT IN PLACE - POTHOLE AS NEEDED. FLEX LINE AROUND PROPOSED STORM SEWER IF NEEDED	PROVIDE PERSONNEL TO INSPECT THE OPERATION AND TO ASSIST THE CDOT CONTRACTOR AS NECESSARY	PROPOSED STORM SEWER LINE CROSSES BURRIED FIBER LINES.
UT-14	ST14-05	1301+22.53, 43.91' L	CDOT	LEVEL3	STORM SEWER	PROTECT IN PLACE - POTHOLE AS NEEDED. FLEX LINE AROUND PROPOSED STORM SEWER IF NEEDED	PROVIDE PERSONNEL TO INSPECT THE OPERATION AND TO ASSIST THE CDOT CONTRACTOR AS NECESSARY	PROPOSED STORM SEWER LINE CROSSES BURRIED FIBER LINES.
UT-14	ST14-06	1301+32.13, 45.60' L	CDOT	XCEL ENERGY	STORM SEWER	PROTECT IN PLACE - POTHOLE AS NEEDED. FLEX LINE AROUND PROPOSED STORM SEWER IF NEEDED	PROVIDE PERSONNEL TO INSPECT THE OPERATION AND TO ASSIST THE CDOT CONTRACTOR AS NECESSARY	PROPOSED STORM SEWER LINE CROSSES BURRIED ELECTRICAL LINES.
UT-14	ST14-07	1301+46.59, 48.07' L	CDOT	COMCAST	STORM SEWER	PROTECT IN PLACE - POTHOLE AS NEEDED. FLEX LINE AROUND PROPOSED STORM SEWER IF NEEDED	PROVIDE PERSONNEL TO INSPECT THE OPERATION AND TO ASSIST THE CDOT CONTRACTOR AS NECESSARY	PROPOSED STORM SEWER LINE CROSSES BURRIED FIBER LINES.