Coordination Between ELFS and EA

| April '03 | May '03 | June '03 | 50' ylul | August '03 | September '03 | October '03 | November '03 | December '03 | January '04 | February '04 | March '04 | April '04 | May '04 | June '04 | July '04 | August '04 | September '04 | October '04 | Novemeber '04 | December '04 | January '05 | February '05 | March '05 | April '05 | May '05 | June '05 | 30' ylul | August '05 |
|---|---------|----------|----------|------------|---------------|-------------|------------------------------------|---|-------------------|--------------|-----------|---|--|-------------|---|------------|---------------|-------------|----------------|------------------------------|-----------------------------------|--------------|-----------|---------------------------------|---------|----------|----------------------|------------|
| Exp | ores | s La | nes | Fea | asib | ility | / Stu | ıdy | (ELF | S) V | Vor | k Pla | n | | | | | | | | | | | | | | | |
| Project Development Phase | | | | | | | | | Preliminary Phase | | | | | Final Phase | | | Report Phase | | | | | | | | | | | |
| - Baseline Focus Groups - Define Express Lane Characteristics - Data Collection - Cost Methodology Report - Mainline Geometry - Travel Demand Model - MicroSimulation Model | | | | | | | | Step 1 - Determine Potential Access Locations - Cursory Feasibility of Accesses - Schematic Layouts - Develope EL Alternatives - Prepare Conceptual Design (15%) - Develop Cost Based on Design - Screen EL Alternatives to Short List | | | | - Prepare Preliminary Design (30%) - Develop Cost Based on Design - Develop Toll Diversion from Stated Preference Surveys - Screen EL Shortlist to Select Preferred Alternative - Management/ Pricing Structure | | | - Refine Cost - Refine Revenue - Prepare Feasibility Report | | | | Duhlic Hearing | | | | | | | | | |
| | | | | | | | EL Alternatives Carried into EA | | | | | | | | | | | ٥ | | | | | | | | | | |
| Project Develop and Pre-Screen Initiation Alternatives | | | | | | | | Performance Evaluation of Alternatives (Qualitative) | | | | | Technical and Environmenta Evaluation of Alternatives (Quantitative) | | | | | | sis | Documentation Preparation | | | | | | | | |
| Collection | | | | | | | | ental Baseline Memorandums | | | | | | | | Prepar | Prepare EA | | | | Response to Public Comments | | | Prepare Decision Document | | | Decision Document | |
| En | viro | nm | enta | al A | sses | sm | ent | Woı | rk (E | A) F | Plan | | | | | | | | | | | | | | | | | |

